

# NYISO TRANSFER LIMITATIONS

Wednesday, June 12, 2019 to Friday , December 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

 Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1950 MW</b>	<b>1200 MW</b>
Impacts Total Transfer Capability	200 MW	150 MW
TTC with All Lines In Service	2150 MW	1350 MW

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1800 MW</b>	<b>1100 MW</b>
Impacts Total Transfer Capability	350 MW	250 MW
TTC with All Lines In Service	2150 MW	1350 MW

## MARION\_-FARRAGUT\_345\_C3403

 Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1950 MW</b>	<b>1200 MW</b>
Impacts Total Transfer Capability	200 MW	150 MW
TTC with All Lines In Service	2150 MW	1350 MW

## STLAWRNC-MOSES\_230\_L33P

 Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1700 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1700 MW

## SCH-IMO-NYISO\_LIMIT\_1550

Fri 05/03/2019 to Fri 07/19/2019

1700 Continuous 1700

Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	<b>1850 MW</b>
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	1900 MW

## SCH-NYISO-IMO\_LIMIT\_1100

Fri 05/03/2019 to Fri 07/19/2019

1700 Continuous 1700

Work scheduled by: IESO

	REV
	(Export)
SCH - OH - NY	<b>1400 MW</b>
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1700 MW

## SCH-IMO-NYISO\_LIMIT\_1400

 Sun 05/05/2019 to Fri 07/05/2019 EXTENDED by IESO 06/07/2019

0500 Continuous 1700

Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	<b>1700 MW</b>
Impacts Total Transfer Capability	200 MW
TTC with All Lines In Service	1900 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 12, 2019 to Friday , December 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311						FWD	
Mon 05/06/2019	to	Mon 06/10/2019	<u>EXTENDED</u>	<u>by CHGE</u>	<u>06/05/2019</u>	(Import)	
0800	Continuous	1900				UPNY CONED	<b>4400 MW</b>
Work scheduled by: CHGE						Impacts Total Transfer Capability	1300 MW
						TTC with All Lines In Service	5700 MW
SCH-NYISO-IMO_NIAGARA_CB_3102						FWD	REV
Mon 06/03/2019	to	Fri 06/14/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/30/2019</u>	(Import)	(Export)
0500	Continuous	1700				SCH - OH - NY	<b>1700 MW 1400 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	200 MW 300 MW
						TTC with All Lines In Service	1900 MW 1700 MW
PANNELL_-CLAY____345_2						FWD	
Mon 06/03/2019	to	Fri 06/07/2019				(Import)	
0700	Continuous	1530				WEST CENTRAL	<b>1300 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	2250 MW
NIAGARA_-KINTIGH__345_NS1-38						FWD	
Mon 06/03/2019	to	Fri 06/07/2019	<u>EXTENDED</u>	<u>by NYSEG</u>	<u>06/12/2019</u>	(Import)	
0800	Continuous	1430				DYSINGER EAST	<b>1400 MW</b>
Work scheduled by: NYSEG						Impacts Total Transfer Capability	1750 MW
						TTC with All Lines In Service	3150 MW
SCH-IMO-NYISO_LIMIT_1050						FWD	
Mon 06/03/2019	to	Fri 06/07/2019	<u>EXTENDED</u>	<u>by NYSEG</u>	<u>06/12/2019</u>	(Import)	
0800	Continuous	1459				SCH - OH - NY	<b>1350 MW</b>
Work scheduled by: NYSEG						Impacts Total Transfer Capability	550 MW
						TTC with All Lines In Service	1900 MW
FRASER__345_FRASER SVC						FWD	
Mon 06/03/2019	to	Fri 06/07/2019				(Import)	
0800	Continuous	1700				CENTRAL EAST - VC	<b>2935 MW</b>
Work scheduled by: NYSEG						Impacts Total Transfer Capability	40 MW
						TTC with All Lines In Service	2975 MW
SCH-NYISO-HQ_LIMIT_800							REV
Wed 06/05/2019	to	Fri 06/28/2019	<u>UPDATED</u>	<u>by HQ</u>	<u>05/23/2019</u>	(Export)	
0001	Continuous	1900				SCH - HQ - NY	<b>800 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	1000 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 12, 2019 to Friday , December 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**E13THSTA-FARRAGUT\_345\_45**

FWD

Sat 06/08/2019 to Sat 06/08/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**MOTTHAVN-RAINEY\_345\_Q11**

FWD

Sat 06/08/2019 to Mon 06/10/2019

(Import)

0001 Continuous 2359

**EXTENDED by CONED 06/09/2019**

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**W49TH\_ST-E13THSTA\_345\_M54**

FWD

Sat 06/08/2019 to Sat 06/08/2019

(Import)

0300 Continuous 0530

**CANCELLED by ConEd 06/07/2019**

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SCH-IMO-NYISO\_LIMIT\_1050**

FWD

Mon 06/10/2019 to Mon 06/10/2019

(Import)

0800 Continuous 0859

**EXTENDED by NYSEG 06/12/2019**

SCH - OH - NY

**1350 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: NYSEG

**NIAGARA\_-KINTIGH\_345\_NS1-38**

FWD

Mon 06/10/2019 to Sat 06/15/2019

(Import)

0800 Continuous 1430

**EXTENDED by NYSEG 06/12/2019**

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

**SCH-IMO-NYISO\_LIMIT\_1200**

FWD

Mon 06/10/2019 to Sat 06/15/2019

(Import)

0900 Continuous 1430

**EXTENDED by NYSEG 06/12/2019**

SCH - OH - NY

**1500 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: NYSEG

**ROSETON\_-EFISHKIL\_345\_RFK305**

FWD

Tue 06/11/2019 to Tue 06/11/2019

(Import)

0001 Daily 2230

**UPDATED by CE 06/07/2019**

UPNY CONED

**4800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

**NYISO TRANSFER LIMITATIONS**

Wednesday, June 12, 2019 to Friday , December 11, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SHOR\_NPX-SHOREHAM\_138\_CSC**

Wed 06/12/2019 to Wed 06/12/2019  
 0700 Continuous 1800

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

**MARCY\_SO\_SERIES\_COMP\_I/S**

Fri 06/14/2019 to Thu 10/31/2019  
 1601 Continuous 2359

Work scheduled by: NYISO

**UPDATED by NYISO 06/10/2019**

	FWD
	(Import)
CENTRAL EAST - VC	<b>2740 MW</b>
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	2975 MW

**SCH-IMO-NYISO\_LIMIT\_600**

Sat 06/15/2019 to Sat 06/15/2019  
 0900 Continuous 1000

Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	<b>900 MW</b>
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	1900 MW

**SCH-NYISO-IMO\_LIMIT\_500**

Sat 06/15/2019 to Sat 06/15/2019  
 0900 Continuous 1000

Work scheduled by: IESO

	REV
	(Export)
SCH - OH - NY	<b>800 MW</b>
Impacts Total Transfer Capability	900 MW
TTC with All Lines In Service	1700 MW

**W49TH\_ST\_345KV\_5**

Sun 06/16/2019 to Tue 06/25/2019  
 0001 Continuous 0600

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	<b>350 MW</b>
Impacts Total Transfer Capability	310 MW
TTC with All Lines In Service	660 MW

**W49TH\_ST\_345KV\_7**

Sun 06/16/2019 to Tue 06/25/2019  
 0001 Continuous 0600

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	<b>350 MW</b>
Impacts Total Transfer Capability	310 MW
TTC with All Lines In Service	660 MW

**MOSES\_-ADIRNDCK\_230\_MA2**

Mon 06/24/2019 to Fri 06/28/2019  
 0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2100 MW</b>
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 12, 2019 to Friday, December 11, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### LEEDS\_\_\_\_345\_LEEDS SVC

FWD

Mon 06/24/2019 to Fri 06/28/2019

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

**2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

### LEEDS\_\_\_\_345\_LEEDS SVC & MARCY\_SO\_SERIES\_COMP\_I/S

FWD

Mon 06/24/2019 to Fri 06/28/2019

(Import)

0800 1600

CENTRAL EAST - VC

**2715 MW**

Impacts Total Transfer Capability 260 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

### SPRNBRK\_-W49TH\_ST\_345\_M52

FWD

Sun 06/30/2019 to Tue 07/02/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### SPRNBRK\_\_345KV\_RNS4

FWD

Sun 06/30/2019 to Tue 07/02/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### W49TH\_ST\_345KV\_5

FWD

Sun 06/30/2019 to Tue 07/02/2019

(Import)

0001 Continuous 0200

SCH - PJM\_HTP

**350 MW**

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

### MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 07/08/2019 to Fri 07/12/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### ADIRNDCK-CHASLAKE\_230\_13

FWD

Mon 07/08/2019 to Fri 07/12/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 08/03/2019 to Sun 08/04/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

---

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 08/03/2019 to Sun 08/04/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 08/03/2019 to Sun 08/04/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 08/03/2019 to Sun 08/04/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 08/03/2019 to Sun 08/04/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040**

Sat 08/03/2019 to Sun 08/04/2019  
0500 1730

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1 & MARCY\_SO\_SERIES\_COMP\_I/S**

Sat 08/03/2019 to Sun 08/04/2019  
0500 1730

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2080 MW**  
Impacts Total Transfer Capability 895 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 12, 2019 to Friday, December 11, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES -MASSENA 230\_MMS1 & MOSES -MASSENA 230\_MMS2

Sat 08/03/2019 to Sun 08/04/2019  
0500 1730

Work scheduled by:

SCH - HQ - NY

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

FWD REV  
(Import) (Export)

850 MW 0 MW

### NIAGARA 345\_230\_AT4

Mon 08/05/2019 to Tue 08/06/2019  
0500 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability 0 MW 300 MW

TTC with All Lines In Service 1900 MW 1700 MW

FWD REV  
(Import) (Export)

1900 MW 1400 MW

### MOSES -ADIRNDCK 230\_MAL

Mon 08/12/2019 to Mon 08/12/2019  
0700 Continuous 1459

Work scheduled by: NYPA

UPDATED by NYPA 10/10/2018

MOSES SOUTH

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

FWD  
(Import)

2100 MW

### WATRCURE-OAKDALE 345\_31

Wed 08/28/2019 to Wed 08/28/2019  
0800 Continuous 1000

Work scheduled by: NYSEG

UPDATED by NYISO 06/10/2019

SCH - PJ - NY

Impacts Total Transfer Capability 50 MW 50 MW

TTC with All Lines In Service 2150 MW 1350 MW

FWD REV  
(Import) (Export)

2100 MW 1300 MW

### SHOR\_NPX-SHOREHAM 138\_CSC

Tue 09/03/2019 to Wed 09/04/2019  
0300 Continuous 1600

Work scheduled by: LI

UPDATED by ISONE 02/15/2019

SCH - NPX\_CSC

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

FWD REV  
(Import) (Export)

0 MW 0 MW

### MARCY 765\_345\_AT1

Tue 09/03/2019 to Tue 09/03/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

FWD  
(Import)

1750 MW

### MARCY -N.SCTLND 345\_18

Wed 09/04/2019 to Wed 09/04/2019  
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 11/06/2018

ARR: 19

CENTRAL EAST - VC

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

FWD  
(Import)

2090 MW

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_-N.SCTLND\_345\_18 & MARCY\_SO\_SERIES\_COMP\_I/S**

FWD

Wed 09/04/2019 to Wed 09/04/2019  
 0500 1730

Work scheduled by:

**ARR: 19**

CENTRAL EAST - VC **1855 MW**  
 Impacts Total Transfer Capability 1120 MW  
 TTC with All Lines In Service 2975 MW

**MARCY\_\_\_345KV\_CSC**

FWD

Wed 09/04/2019 to Wed 09/04/2019 **UPDATED by NYPA 11/06/2018**  
 0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC **2925 MW**  
 Impacts Total Transfer Capability 50 MW  
 TTC with All Lines In Service 2975 MW

**MARCY\_\_\_345KV\_CSC & MARCY\_SO\_SERIES\_COMP\_I/S**

FWD

Wed 09/04/2019 to Wed 09/04/2019  
 0500 1730

Work scheduled by:

CENTRAL EAST - VC **2690 MW**  
 Impacts Total Transfer Capability 285 MW  
 TTC with All Lines In Service 2975 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Wed 09/04/2019 to Wed 09/04/2019  
 0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

**ADIRNDCK-PORTER\_\_\_230\_12**

FWD

Wed 09/04/2019 to Wed 09/04/2019  
 0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

**ADIRNDCK-CHASLAKE\_230\_13**

FWD

Thu 09/05/2019 to Thu 09/05/2019  
 0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 09/09/2019 to Sat 09/21/2019  
 0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**  
 Impacts Total Transfer Capability 1750 MW  
 TTC with All Lines In Service 3150 MW



**NYISO TRANSFER LIMITATIONS**

Wednesday, June 12, 2019 to Friday , December 11, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LEEDS\_\_\_\_345KV\_R395**

FWD

Mon 09/09/2019 to Mon 09/09/2019

(Import)

0700 Continuous 0730

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

**GILBOA\_\_-LEEDS\_\_\_\_345\_GL3**

FWD

Mon 09/09/2019 to Fri 09/27/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2200 MW**

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MARCY\_\_\_\_-N.SCTLND\_345\_18**

FWD

Wed 09/11/2019 to Fri 09/13/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****MARCY\_\_\_\_-N.SCTLND\_345\_18 & MARCY\_SO\_SERIES\_COMP\_I/S**

FWD

Wed 09/11/2019 to Fri 09/13/2019

(Import)

0500 1730

CENTRAL EAST - VC

**1855 MW**

Impacts Total Transfer Capability 1120 MW

TTC with All Lines In Service 2975 MW

Work scheduled by:

**ARR: 19****MOSES\_\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**OAKDALE\_\_-FRASER\_\_\_\_345\_32**

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1800

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**GOETHALS\_345KV\_5**

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EASTVIEW-SPRNBK\_\_345\_W65**

Fri 09/20/2019 to Sun 09/22/2019

2000 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

**MILLWOOD-EASTVIEW\_345\_W82**

Fri 09/20/2019 to Sun 09/22/2019

2000 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

**SPRNBK\_\_345KV\_RNS4**

Fri 09/20/2019 to Sun 09/22/2019

2000 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

**ROCHESTR-PANNELL\_\_345\_RP2**

Mon 09/23/2019 to Mon 09/30/2019

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**KINTIGH\_-ROCHESTR\_345\_SRI-39**

Mon 09/23/2019 to Fri 09/27/2019

0600 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

**OAKDALE\_-FRASER\_\_345\_32**

Mon 09/23/2019 to Fri 09/27/2019

0700 Continuous 1800

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

**LEEDS\_\_345KV\_R395**

Fri 09/27/2019 to Fri 09/27/2019

1700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## KINTIGH\_-ROCHESTR\_345\_SR1-39

Fri 09/27/2019 to Wed 10/02/2019

1701 Continuous 1900

Work scheduled by: RGE

FWD

(Import)

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

## EASTVIEW-SPRNBK\_345\_W65

Fri 09/27/2019 to Sun 09/29/2019

2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

## MILLWOOD-EASTVIEW\_345\_W82

Fri 09/27/2019 to Sun 09/29/2019

2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

## SPRNBK\_345KV\_RNS4

Fri 09/27/2019 to Sun 09/29/2019

2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## OAKDALE\_-FRASER\_345\_32

Mon 09/30/2019 to Mon 09/30/2019

0700 Continuous 1800

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

## CLAY\_-EDIC\_345\_1-16

Mon 09/30/2019 to Fri 10/04/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

## HURLYAVE-ROSETON\_345\_303

Mon 09/30/2019 to Sat 10/26/2019

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5700MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBK\_\_345KV\_RS3 &amp; SPRNBK\_\_345KV\_RS4

Tue 10/01/2019 to Thu 10/10/2019  
 0001 2230

Work scheduled by:

FWD  
 (Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

## CLAY\_\_-EDIC\_\_345\_2-15

Mon 10/07/2019 to Thu 10/17/2019  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 OSWEGO EXPORT **4850 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 5250 MW

## MARCY\_\_-N.SCTLND\_345\_18

Wed 10/09/2019 to Fri 10/11/2019  
 0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
 (Import)  
 CENTRAL EAST - VC **2090 MW**  
 Impacts Total Transfer Capability 885 MW  
 TTC with All Lines In Service 2975 MW

## MARCY\_\_-N.SCTLND\_345\_18 &amp; MARCY\_SO\_SERIES\_COMP\_I/S

Wed 10/09/2019 to Fri 10/11/2019  
 0500 1730

Work scheduled by:

ARR: 19

FWD  
 (Import)  
 CENTRAL EAST - VC **1855 MW**  
 Impacts Total Transfer Capability 1120 MW  
 TTC with All Lines In Service 2975 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
 0100 Continuous 1900

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **1550 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
 0100 Continuous 1900

Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **0 MW 0 MW**  
 Impacts Total Transfer Capability 1500 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

## MARCY\_\_765\_345\_AT1

Sat 10/12/2019 to Sat 10/26/2019  
 0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD  
 (Import)  
 MOSES SOUTH **1750 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 12, 2019 to Friday , December 11, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MARCY\_\_\_\_765\_345\_AT2

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

### MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

### MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

### MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

### MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

### MASSENA\_-MARCY\_\_\_\_765\_MSU1 & MARCY\_SO\_SERIES\_COMP\_I/S

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2080 MW**  
Impacts Total Transfer Capability 895 MW  
TTC with All Lines In Service 2975 MW

### MOSES\_\_\_\_-MASSENA\_\_230\_MMS1 & MOSES\_\_\_\_-MASSENA\_\_230\_MMS2

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, June 12, 2019 to Friday, December 11, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Thu 10/17/2019 to Wed 10/23/2019  
 0001 Continuous 2359  
 Work scheduled by: LI

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

Thu 10/17/2019 to Wed 10/23/2019  
 0001 Continuous 2359  
 Work scheduled by: LI

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_1**

Thu 10/17/2019 to Wed 10/23/2019  
 0001 Continuous 2359  
 Work scheduled by: LI

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **375 MW**  
 Impacts Total Transfer Capability 285 MW  
 TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_2**

Thu 10/17/2019 to Wed 10/23/2019  
 0001 Continuous 2359  
 Work scheduled by: LI

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **375 MW**  
 Impacts Total Transfer Capability 285 MW  
 TTC with All Lines In Service 660 MW

**DUNWODIE\_345KV\_3**

Tue 10/22/2019 to Tue 10/22/2019 **UPDATED by CONED 02/06/2019**  
 0001 Continuous 0030  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_5**

Tue 10/22/2019 to Tue 10/22/2019 **UPDATED by CONED 02/06/2019**  
 0001 Continuous 0030  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**DUNWODIE-MOTTHAVN\_345\_71**

Tue 10/22/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**  
 0001 Continuous 2359  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 12, 2019 to Friday , December 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## GILBOA\_\_-N.SCTLND\_345\_GNS-1

Tue 10/22/2019 to Thu 10/24/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

## NIAGARA\_\_345\_230\_AT4

Wed 10/23/2019 to Thu 10/24/2019  
0500 Continuous 1900

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1900 MW 1400 MW**  
Impacts Total Transfer Capability 0 MW 300 MW  
TTC with All Lines In Service 1900 MW 1700 MW

## WATRCURE-OAKDALE\_\_345\_31

Fri 10/25/2019 to Fri 10/25/2019 **UPDATED by NYISO 06/10/2019**  
1300 Continuous 1500

Work scheduled by: NYSEG

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2100 MW 1300 MW**  
Impacts Total Transfer Capability 50 MW 50 MW  
TTC with All Lines In Service 2150 MW 1350 MW

## GILBOA\_\_-N.SCTLND\_345\_GNS-1

Fri 10/25/2019 to Fri 10/25/2019  
1330 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

## NIAGARA\_\_345\_230\_AT4

Mon 10/28/2019 to Tue 12/17/2019 **UPDATED by NYPA 04/10/2019**  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1900 MW 1400 MW**  
Impacts Total Transfer Capability 0 MW 300 MW  
TTC with All Lines In Service 1900 MW 1700 MW

## SCH-IMO-NYISO\_LIMIT\_1750

Fri 11/01/2019 to Thu 04/30/2020 **UPDATED by IESO 05/03/2019**  
0001 Continuous 2359

Work scheduled by: IESO

FWD  
(Import)  
SCH - OH - NY **2050 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 2250 MW

## SCH-NYISO-IMO\_LIMIT\_1600

Fri 11/01/2019 to Thu 04/30/2020 **UPDATED by IESO 05/03/2019**  
0001 Continuous 2359

Work scheduled by: IESO

REV  
(Export)  
SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 2000 MW

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5700MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LINDN\_CG-LNDVFT\_\_\_345\_V-3022

Mon 11/04/2019 to Thu 11/07/2019

0800 Continuous 1500

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

## LEEDS\_\_\_-HURLYAVE\_345\_301

Mon 11/04/2019 to Fri 12/06/2019

0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

## PANNELL\_-CLAY\_\_\_345\_2

Wed 11/06/2019 to Fri 11/22/2019

0700 Continuous 1530

Work scheduled by: NYPA

**CANCELLED by NYPA 06/10/2019**

	FWD
	(Import)
WEST CENTRAL	1300 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

## MARCY\_\_\_-N.SCTLND\_345\_18

Thu 11/07/2019 to Fri 11/08/2019

0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

## MARCY\_\_\_345KV\_CSC

Thu 11/07/2019 to Fri 11/08/2019

0500 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Tue 11/12/2019 to Fri 11/15/2019

0700 Continuous 1500

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/18/2019 to Fri 11/22/2019

0700 Continuous 1500

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, June 12, 2019 to Friday , December 11, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/25/2019 to Wed 11/27/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### DUNWODIE\_345KV\_3

Tue 11/26/2019 to Tue 11/26/2019 UPDATED by CONED 02/06/2019  
2330 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_5

Tue 11/26/2019 to Tue 11/26/2019 UPDATED by CONED 02/06/2019  
2330 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/02/2019 to Fri 12/06/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 12/09/2019 to Fri 12/13/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/16/2019 to Mon 12/16/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA1

Tue 12/17/2019 to Fri 12/20/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 12, 2019 to Friday , December 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Thu 01/02/2020 to Fri 05/29/2020  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## LADENTWN-BUCHAN\_S\_345\_Y88

Wed 01/15/2020 to Thu 02/13/2020  
0001 Continuous 2359

Work scheduled by: ORU

11/05/2018

FWD  
(Import)  
UPNY CONED **4800 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 5700 MW

## DOLSONAV-ROCKTVRN\_345\_DART44

Mon 04/27/2020 to Sun 05/10/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## SCH-IMO-NYISO\_LIMIT\_1600

Fri 05/01/2020 to Sat 10/31/2020  
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

FWD  
(Import)  
SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 1900 MW

## COOPERS\_-DOLSONAV\_345\_CCDA42

Mon 05/11/2020 to Fri 05/29/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 06/01/2020 to Sat 11/14/2020  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## FRASANNX-COOPERS\_\_345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 12, 2019 to Friday , December 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_-FRASANX\_345\_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020

UPDATEDby NYPA03/01/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**

## SCH-IMO-NYISO\_LIMIT\_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021

UPDATEDby IESO05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

**2050 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: IESO

## SCH-NYISO-IMO\_LIMIT\_1600

REV

Sun 11/01/2020 to Fri 04/30/2021

UPDATEDby IESO05/03/2019

(Export)

0001 Continuous 2359

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: IESO

## MOSES\_\_\_-ADIRNDCK\_230\_MAI

FWD

Tue 12/01/2020 to Mon 05/31/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA