

# NYISO TRANSFER LIMITATIONS

Friday ,June 14, 2019 to Sunday ,December 13, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1950 MW</b>	<b>1200 MW</b>
Impacts Total Transfer Capability	200 MW	150 MW
TTC with All Lines In Service	2150 MW	1350 MW

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1800 MW</b>	<b>1100 MW</b>
Impacts Total Transfer Capability	350 MW	250 MW
TTC with All Lines In Service	2150 MW	1350 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1950 MW</b>	<b>1200 MW</b>
Impacts Total Transfer Capability	200 MW	150 MW
TTC with All Lines In Service	2150 MW	1350 MW

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1700 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1700 MW

## SCH-IMO-NYISO\_LIMIT\_1550

Fri 05/03/2019 to Fri 07/19/2019

1700 Continuous 1700

Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	<b>1850 MW</b>
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	1900 MW

## SCH-NYISO-IMO\_LIMIT\_1100

Fri 05/03/2019 to Fri 07/19/2019

1700 Continuous 1700

Work scheduled by: IESO

	REV
	(Export)
SCH - OH - NY	<b>1400 MW</b>
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1700 MW

## SCH-IMO-NYISO\_LIMIT\_1400

Sun 05/05/2019 to Fri 07/12/2019 EXTENDED by IESO 06/14/2019

0500 Continuous 1700

Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	<b>1700 MW</b>
Impacts Total Transfer Capability	200 MW
TTC with All Lines In Service	1900 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,June 14, 2019 to Sunday ,December 13, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Mon 05/06/2019 to Mon 06/10/2019

**EXTENDED****by CHGE****06/05/2019**

(Import)

0800 Continuous 1900

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

**SCH-NYISO-IMO\_NIAGARA\_CB\_3102**

FWD

REV

Mon 06/03/2019 to Fri 06/14/2019

**UPDATED****by NYPA****05/30/2019**

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY

**1700 MW 1400 MW**

Impacts Total Transfer Capability 200 MW 300 MW

TTC with All Lines In Service 1900 MW 1700 MW

Work scheduled by: NYPA

**SCH-NYISO-HQ\_LIMIT\_800**

REV

Wed 06/05/2019 to Fri 06/28/2019

**UPDATED****by HQ****05/23/2019**

(Export)

0001 Continuous 1900

SCH - HQ - NY

**800 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

**MOTTHAVN-RAINEY\_\_\_345\_Q11**

FWD

Sat 06/08/2019 to Mon 06/10/2019

**EXTENDED****by CONED****06/09/2019**

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SCH-IMO-NYISO\_LIMIT\_1050**

FWD

Mon 06/10/2019 to Mon 06/10/2019

**EXTENDED****by NYSEG****06/14/2019**

(Import)

0800 Continuous 0859

SCH - OH - NY

**1350 MW**

Impacts Total Transfer Capability 550 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: NYSEG

**NIAGARA\_-KINTIGH\_\_\_345\_NS1-38**

FWD

Mon 06/10/2019 to Sun 06/16/2019

**EXTENDED****by NYSEG****06/14/2019**

(Import)

0800 Continuous 1900

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

**SCH-IMO-NYISO\_LIMIT\_1200**

FWD

Mon 06/10/2019 to Sun 06/16/2019

**EXTENDED****by NYSEG****06/14/2019**

(Import)

0900 Continuous 1900

SCH - OH - NY

**1500 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: NYSEG

# NYISO TRANSFER LIMITATIONS

Friday ,June 14, 2019 to Sunday ,December 13, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### ROSETON\_-EFISHKIL\_345\_RFK305

FWD

Tue 06/11/2019 to Tue 06/11/2019 UPDATED by CE 06/07/2019  
0001 Daily 2230

(Import)

Work scheduled by: CHGE

UPNY CONED **4800 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 5700 MW

### SHOR\_NPX-SHOREHAM\_138\_CSC

FWD

REV

Wed 06/12/2019 to Wed 06/12/2019  
0700 Continuous 1800

(Import) (Export)

Work scheduled by: LI

SCH - NPX\_CSC **0 MW** **0 MW**  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

### RAMAPO\_-LADENTWN\_345\_W72

FWD

Wed 06/12/2019 to Sun 06/16/2019 FORCED by CONED 06/14/2019  
2124 Continuous 2359

(Import)

Work scheduled by: ConEd

UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5700 MW

### MARCY\_SO\_SERIES\_COMP\_I/S

FWD

Fri 06/14/2019 to Thu 10/31/2019 UPDATED by NYISO 06/10/2019  
1601 Continuous 2359

(Import)

Work scheduled by: NYISO

CENTRAL EAST - VC **2740 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

### W49TH\_ST\_345KV\_5

FWD

Sat 06/15/2019 to Tue 06/25/2019 UPDATED by CONED 06/13/2019  
0001 Continuous 0600

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP **350 MW**  
Impacts Total Transfer Capability 310 MW  
TTC with All Lines In Service 660 MW

### W49TH\_ST\_345KV\_7

FWD

Sat 06/15/2019 to Tue 06/25/2019 UPDATED by CONED 06/13/2019  
0001 Continuous 0600

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP **350 MW**  
Impacts Total Transfer Capability 310 MW  
TTC with All Lines In Service 660 MW

### SCH-IMO-NYISO\_LIMIT\_600

FWD

Sat 06/15/2019 to Sat 06/15/2019  
0900 Continuous 1000

(Import)

Work scheduled by: IESO

SCH - OH - NY **900 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 1900 MW

# NYISO TRANSFER LIMITATIONS

Friday ,June 14, 2019 to Sunday ,December 13, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-IMO\_LIMIT\_500

Sat 06/15/2019 to Sat 06/15/2019  
0900 Continuous 1000

Work scheduled by: IESO

	REV
	(Export)
SCH - OH - NY	<b>800 MW</b>
Impacts Total Transfer Capability	900 MW
TTC with All Lines In Service	1700 MW

## NRTH1385-NOR HBR\_138\_601

Tue 06/18/2019 to Tue 06/18/2019  
0800 Continuous 1300

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_138\_601 &amp; NRTH1385-NOR HBR\_138\_602

Tue 06/18/2019 to Tue 06/18/2019  
0800 1300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_138\_601 &amp; NRTH1385-NOR HBR\_138\_603

Tue 06/18/2019 to Tue 06/18/2019  
0800 1300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_138\_602

Tue 06/18/2019 to Tue 06/18/2019  
0800 Continuous 1300

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_138\_602 &amp; NRTH1385-NOR HBR\_138\_603

Tue 06/18/2019 to Tue 06/18/2019  
0800 1300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_138\_603

Tue 06/18/2019 to Tue 06/18/2019  
0800 Continuous 1300

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

# NYISO TRANSFER LIMITATIONS

Friday ,June 14, 2019 to Sunday ,December 13, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NRTH1385-NRTHPORT\_138\_NNC

Tue 06/18/2019 to Tue 06/18/2019  
0800 Continuous 1300  
Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

### MOSES-ADIRNDCK\_230\_MA2

Mon 06/24/2019 to Fri 06/28/2019  
0700 Continuous 1730  
Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

### LEEDS-345\_LEEDS SVC

Mon 06/24/2019 to Fri 06/28/2019  
0800 Continuous 1600  
Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2950 MW
Impacts Total Transfer Capability	25 MW
TTC with All Lines In Service	2975 MW

### LEEDS-345\_LEEDS SVC & MARCY\_SO\_SERIES\_COMP\_I/S

Mon 06/24/2019 to Fri 06/28/2019  
0800 1600  
Work scheduled by:

	FWD
	(Import)
CENTRAL EAST - VC	2715 MW
Impacts Total Transfer Capability	260 MW
TTC with All Lines In Service	2975 MW

### SPRNBK-W49TH\_ST\_345\_M52

Sun 06/30/2019 to Tue 07/02/2019  
0001 Continuous 0200  
Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

### SPRNBK-345KV\_RNS4

Sun 06/30/2019 to Tue 07/02/2019  
0001 Continuous 0200  
Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

### W49TH\_ST\_345KV\_5

Sun 06/30/2019 to Tue 07/02/2019  
0001 Continuous 0200  
Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	350 MW
Impacts Total Transfer Capability	310 MW
TTC with All Lines In Service	660 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,June 14, 2019 to Sunday ,December 13, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 07/08/2019 to Fri 07/12/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ADIRNDCK-CHASLAKE\_230\_13**

FWD

Mon 07/08/2019 to Fri 07/12/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**CHATGUAY-MASSENA\_\_765\_7040**

FWD

Sat 08/03/2019 to Sun 08/04/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**CHATGUAY-MASSENA\_\_765\_7040**

FWD

REV

Sat 08/03/2019 to Sun 08/04/2019

(Import) (Export)

0500 Continuous 1730

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

FWD

Sat 08/03/2019 to Sun 08/04/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2265 MW**

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

FWD

Sat 08/03/2019 to Sun 08/04/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

**500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

FWD

REV

Sat 08/03/2019 to Sun 08/04/2019

(Import) (Export)

0500 Continuous 1730

SCH - HQ - NY

**475 MW****1000 MW**

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Friday ,June 14, 2019 to Sunday ,December 13, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA\_-MARCY\_ 765\_MSU1 & CHATGUAY-MASSENA\_ 765\_7040

Sat 08/03/2019 to Sun 08/04/2019  
0500 1730

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

MASSENA\_-MARCY\_ 765\_MSU1 & MARCY\_SO\_SERIES\_COMP\_I/S

Sat 08/03/2019 to Sun 08/04/2019  
0500 1730

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2080 MW**  
Impacts Total Transfer Capability 895 MW  
TTC with All Lines In Service 2975 MW

MOSES\_-MASSENA\_ 230\_MMS1 & MOSES\_-MASSENA\_ 230\_MMS2

Sat 08/03/2019 to Sun 08/04/2019  
0500 1730

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **850 MW 0 MW**  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

NIAGARA\_ 345\_230\_AT4

Mon 08/05/2019 to Tue 08/06/2019  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1900 MW 1400 MW**  
Impacts Total Transfer Capability 0 MW 300 MW  
TTC with All Lines In Service 1900 MW 1700 MW

MOSES\_-ADIRNDCK\_ 230\_MAI

Mon 08/12/2019 to Mon 08/12/2019  
0700 Continuous 1459

Work scheduled by: NYPA

UPDATED by NYPA 10/10/2018

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

WATRCURE-OAKDALE\_ 345\_31

Wed 08/28/2019 to Wed 08/28/2019  
0800 Continuous 1000

Work scheduled by: NYSEG

UPDATED by NYISO 06/10/2019

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2100 MW 1300 MW**  
Impacts Total Transfer Capability 50 MW 50 MW  
TTC with All Lines In Service 2150 MW 1350 MW

SHOR\_NPX-SHOREHAM\_ 138\_CSC

Tue 09/03/2019 to Wed 09/04/2019  
0300 Continuous 1600

Work scheduled by: LI

UPDATED by ISONE 02/15/2019

FWD REV  
(Import) (Export)  
SCH - NPX\_CSC **0 MW 0 MW**  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,June 14, 2019 to Sunday ,December 13, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_765\_345\_AT1**

FWD

Tue 09/03/2019 to Tue 09/03/2019  
0500 Continuous 1730

(Import)

MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****MARCY\_\_\_-N.SCTLND\_345\_18**

FWD

Wed 09/04/2019 to Wed 09/04/2019  
0500 Continuous 1730

(Import)

**UPDATED by NYPA 11/06/2018**

CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****MARCY\_\_\_-N.SCTLND\_345\_18 & MARCY\_SO\_SERIES\_COMP\_I/S**

FWD

Wed 09/04/2019 to Wed 09/04/2019  
0500 1730

(Import)

CENTRAL EAST - VC **1855 MW**  
Impacts Total Transfer Capability 1120 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by:

**ARR: 19****MARCY\_\_\_345KV\_CSC**

FWD

Wed 09/04/2019 to Wed 09/04/2019  
0500 Continuous 1730

(Import)

**UPDATED by NYPA 11/06/2018**

CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MARCY\_\_\_345KV\_CSC & MARCY\_SO\_SERIES\_COMP\_I/S**

FWD

Wed 09/04/2019 to Wed 09/04/2019  
0500 1730

(Import)

CENTRAL EAST - VC **2690 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 2975 MW

Work scheduled by:

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Wed 09/04/2019 to Wed 09/04/2019  
0700 Continuous 1500

(Import)

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ADIRNDCK-PORTER\_\_\_230\_12**

FWD

Wed 09/04/2019 to Wed 09/04/2019  
0700 Continuous 1530

(Import)

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA



**NYISO TRANSFER LIMITATIONS**

Friday ,June 14, 2019 to Sunday ,December 13, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ADIRNDCK-CHASLAKE\_230\_13**

FWD

Thu 09/05/2019 to Thu 09/05/2019  
 0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

**NIAGARA-ROCHESTR\_345\_NR2**

FWD

Mon 09/09/2019 to Sat 09/21/2019  
 0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**  
 Impacts Total Transfer Capability 1750 MW  
 TTC with All Lines In Service 3150 MW

**LEEDS\_\_\_\_345KV\_R395**

FWD

Mon 09/09/2019 to Mon 09/09/2019  
 0700 Continuous 0730

Work scheduled by: NYPA

UPNY CONED **3800 MW**  
 Impacts Total Transfer Capability 1900 MW  
 TTC with All Lines In Service 5700 MW

**GILBOA-LEEDS\_\_\_\_345\_GL3**

FWD

Mon 09/09/2019 to Fri 09/27/2019  
 0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC **2200 MW**  
 Impacts Total Transfer Capability 775 MW  
 TTC with All Lines In Service 2975 MW

**MARCY\_\_\_\_-N.SCTLND\_345\_18**

FWD

Wed 09/11/2019 to Fri 09/13/2019  
 0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

CENTRAL EAST - VC **2090 MW**  
 Impacts Total Transfer Capability 885 MW  
 TTC with All Lines In Service 2975 MW

**MARCY\_\_\_\_-N.SCTLND\_345\_18 & MARCY\_SO\_SERIES\_COMP\_I/S**

FWD

Wed 09/11/2019 to Fri 09/13/2019  
 0500 1730

Work scheduled by:

**ARR: 19**

CENTRAL EAST - VC **1855 MW**  
 Impacts Total Transfer Capability 1120 MW  
 TTC with All Lines In Service 2975 MW

**MOSES\_\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 09/16/2019 to Fri 09/20/2019  
 0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Friday ,June 14, 2019 to Sunday ,December 13, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### OAKDALE\_-FRASER\_\_\_345\_32

Mon 09/16/2019 to Fri 09/20/2019  
0700 Continuous 1800

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

### GOETHALS\_345KV\_5

Fri 09/20/2019 to Tue 09/24/2019  
0001 Continuous 2359

Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### EASTVIEW-SPRNBK\_\_\_345\_W65

Fri 09/20/2019 to Sun 09/22/2019  
2000 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

### MILLWOOD-EASTVIEW\_345\_W82

Fri 09/20/2019 to Sun 09/22/2019  
2000 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

### SPRNBK\_\_\_345KV\_RNS4

Fri 09/20/2019 to Sun 09/22/2019  
2000 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

### ROCHESTR-PANNELL\_\_\_345\_RP2

Mon 09/23/2019 to Mon 09/30/2019  
0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### KINTIGH\_-ROCHESTR\_345\_SRI-39

Mon 09/23/2019 to Fri 09/27/2019  
0600 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,June 14, 2019 to Sunday ,December 13, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**OAKDALE\_-FRASER\_\_\_345\_32**

Mon 09/23/2019 to Fri 09/27/2019

0700 Continuous 1800

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

**LEEDS\_\_\_345KV\_R395**

Fri 09/27/2019 to Fri 09/27/2019

1700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

**KINTIGH\_-ROCHESTR\_345\_SRI-39**

Fri 09/27/2019 to Wed 10/02/2019

1701 Continuous 1900

Work scheduled by: RGE

FWD

(Import)

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

**EASTVIEW-SPRNBRK\_\_\_345\_W65**

Fri 09/27/2019 to Sun 09/29/2019

2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

**MILLWOOD-EASTVIEW\_345\_W82**

Fri 09/27/2019 to Sun 09/29/2019

2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

**SPRNBRK\_\_\_345KV\_RNS4**

Fri 09/27/2019 to Sun 09/29/2019

2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

**OAKDALE\_-FRASER\_\_\_345\_32**

Mon 09/30/2019 to Mon 09/30/2019

0700 Continuous 1800

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,June 14, 2019 to Sunday ,December 13, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CLAY\_\_\_\_-EDIC\_\_\_\_345\_1-16**

Mon 09/30/2019 to Fri 10/04/2019  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 OSWEGO EXPORT **4850 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 5250 MW

**HURLYAVE-ROSETON\_\_345\_303**

Mon 09/30/2019 to Sat 10/26/2019  
 0800 Continuous 1600

Work scheduled by: CHGE

FWD  
 (Import)  
 UPNY CONED **4100 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 5700 MW

**SPRNBRK\_\_345KV\_RS3 & SPRNBRK\_\_345KV\_RS4**

Tue 10/01/2019 to Thu 10/10/2019  
 0001 2230

Work scheduled by:

FWD  
 (Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

**CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15**

Mon 10/07/2019 to Thu 10/17/2019  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 OSWEGO EXPORT **4850 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 5250 MW

**MARCY\_\_\_\_-N.SCTLND\_345\_18**

Wed 10/09/2019 to Fri 10/11/2019  
 0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
 CENTRAL EAST - VC **2090 MW**  
 Impacts Total Transfer Capability 885 MW  
 TTC with All Lines In Service 2975 MW

**MARCY\_\_\_\_-N.SCTLND\_345\_18 & MARCY\_SO\_SERIES\_COMP\_I/S**

Wed 10/09/2019 to Fri 10/11/2019  
 0500 1730

Work scheduled by:

**ARR: 19**

FWD  
 (Import)  
 CENTRAL EAST - VC **1855 MW**  
 Impacts Total Transfer Capability 1120 MW  
 TTC with All Lines In Service 2975 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/12/2019 to Sat 10/26/2019  
 0100 Continuous 1900

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **1550 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,June 14, 2019 to Sunday ,December 13, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

**MARCY\_\_765\_345\_AT1**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

**ARR: 19**

	FWD (Import)
MOSES SOUTH	<b>1750 MW</b>
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

**MARCY\_\_765\_345\_AT2**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

**ARR: 19**

	FWD (Import)
MOSES SOUTH	<b>1700 MW</b>
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	<b>2265 MW</b>
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	<b>500 MW</b>
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

**MASSENA\_-MARCY\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by:

	FWD (Import)
MOSES SOUTH	<b>500 MW</b>
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,June 14, 2019 to Sunday ,December 13, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MASSENA\_-MARCY\_ 765\_MSU1 & MARCY\_SO\_SERIES\_COMP\_I/S**

Sat 10/12/2019 to Sat 10/26/2019  
 0100 1900

Work scheduled by:

FWD  
 (Import)  
 CENTRAL EAST - VC **2080 MW**  
 Impacts Total Transfer Capability 895 MW  
 TTC with All Lines In Service 2975 MW

**MOSES\_-MASSENA\_ 230\_MMS1 & MOSES\_-MASSENA\_ 230\_MMS2**

Sat 10/12/2019 to Sat 10/26/2019  
 0100 1900

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **850 MW 0 MW**  
 Impacts Total Transfer Capability 650 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

**NEPTUNE\_-DUFFYAVE\_ 345\_NEPTUNE**

Thu 10/17/2019 to Wed 10/23/2019  
 0001 Continuous 2359

Work scheduled by: LI

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_ 345\_501**

Thu 10/17/2019 to Wed 10/23/2019  
 0001 Continuous 2359

Work scheduled by: LI

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

**NEWBRDGE\_ 345\_138\_BK\_1**

Thu 10/17/2019 to Wed 10/23/2019  
 0001 Continuous 2359

Work scheduled by: LI

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **375 MW**  
 Impacts Total Transfer Capability 285 MW  
 TTC with All Lines In Service 660 MW

**NEWBRDGE\_ 345\_138\_BK\_2**

Thu 10/17/2019 to Wed 10/23/2019  
 0001 Continuous 2359

Work scheduled by: LI

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **375 MW**  
 Impacts Total Transfer Capability 285 MW  
 TTC with All Lines In Service 660 MW

**DUNWODIE\_ 345KV\_3**

Tue 10/22/2019 to Tue 10/22/2019  
 0001 Continuous 0030

Work scheduled by: ConEd

**UPDATED by CONED 02/06/2019**

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,June 14, 2019 to Sunday ,December 13, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_5**

FWD

Tue 10/22/2019 to Tue 10/22/2019 **UPDATED** **by CONED** **02/06/2019**  
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE-MOTTHAVN\_345\_71**

FWD

Tue 10/22/2019 to Tue 11/26/2019 **UPDATED** **by CONED** **02/06/2019**  
0001 Continuous 2359

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**GILBOA\_\_-N.SCTLND\_345\_GNS-1**

FWD

Tue 10/22/2019 to Thu 10/24/2019  
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

**NIAGARA\_345\_230\_AT4**

FWD

REV

Wed 10/23/2019 to Thu 10/24/2019  
0500 Continuous 1900

(Import) (Export)

Work scheduled by: NYPA

SCH - OH - NY **1900 MW 1400 MW**  
Impacts Total Transfer Capability 0 MW 300 MW  
TTC with All Lines In Service 1900 MW 1700 MW

**WATRCURE-OAKDALE\_345\_31**

FWD

REV

Fri 10/25/2019 to Fri 10/25/2019 **UPDATED** **by NYISO** **06/10/2019**  
1300 Continuous 1500

(Import) (Export)

Work scheduled by: NYSEG

SCH - PJ - NY **2100 MW 1300 MW**  
Impacts Total Transfer Capability 50 MW 50 MW  
TTC with All Lines In Service 2150 MW 1350 MW

**GILBOA\_\_-N.SCTLND\_345\_GNS-1**

FWD

Fri 10/25/2019 to Fri 10/25/2019  
1330 Continuous 1530

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

**NIAGARA\_345\_230\_AT4**

FWD

REV

Mon 10/28/2019 to Tue 12/17/2019 **UPDATED** **by NYPA** **04/10/2019**  
0500 Continuous 1700

(Import) (Export)

Work scheduled by: NYPA

SCH - OH - NY **1900 MW 1400 MW**  
Impacts Total Transfer Capability 0 MW 300 MW  
TTC with All Lines In Service 1900 MW 1700 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,June 14, 2019 to Sunday ,December 13, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-IMO-NYISO\_LIMIT\_1750**

FWD

Fri 11/01/2019 to Thu 04/30/2020

**UPDATED****by IESO****05/03/2019**

(Import)

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

**2050 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

**SCH-NYISO-IMO\_LIMIT\_1600**

REV

Fri 11/01/2019 to Thu 04/30/2020

**UPDATED****by IESO****05/03/2019**

(Export)

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

**LINDN\_CG-LNDVFT\_\_\_345\_V-3022**

FWD

REV

Mon 11/04/2019 to Thu 11/07/2019

(Import) (Export)

0800 Continuous 1500

Work scheduled by: PJM

SCH - PJM\_VFT

**0 MW****0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

**LEEDS\_\_\_-HURLYAVE\_345\_301**

FWD

Mon 11/04/2019 to Fri 12/06/2019

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

**PANNELL\_-CLAY\_\_\_345\_2**

FWD

Wed 11/06/2019 to Fri 11/22/2019

**CANCELLED****by NYPA****06/10/2019**

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

**MARCY\_\_\_-N.SCTLND\_345\_18**

FWD

Thu 11/07/2019 to Fri 11/08/2019

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

**2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

**ARR: 19****MARCY\_\_\_345KV\_CSC**

FWD

Thu 11/07/2019 to Fri 11/08/2019

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW



**NYISO TRANSFER LIMITATIONS**

Friday ,June 14, 2019 to Sunday ,December 13, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Tue 11/12/2019 to Fri 11/15/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 11/18/2019 to Fri 11/22/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 11/25/2019 to Wed 11/27/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**DUNWODIE\_345KV\_3**

FWD

Tue 11/26/2019 to Tue 11/26/2019

**UPDATED****by CONED 02/06/2019**

(Import)

2330 Continuous 2359

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_5**

FWD

Tue 11/26/2019 to Tue 11/26/2019

**UPDATED****by CONED 02/06/2019**

(Import)

2330 Continuous 2359

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Friday ,June 14, 2019 to Sunday ,December 13, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/16/2019 to Mon 12/16/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Thu 01/02/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1300

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**LADENTWN-BUCHAN\_S\_345\_Y88**

FWD

Wed 01/15/2020 to Thu 02/13/2020

11/05/2018

(Import)

0001 Continuous 2359

UPNY CONED

**4800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ORU

**DOLSONAV-ROCKTVRN\_345\_DART44**

FWD

Mon 04/27/2020 to Sun 05/10/2020

UPDATEDby NYPA03/21/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**SCH-IMO-NYISO\_LIMIT\_1600**

FWD

Fri 05/01/2020 to Sat 10/31/2020

UPDATEDby IESO05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

**COOPERS\_-DOLSONAV\_345\_CCDA42**

FWD

Mon 05/11/2020 to Fri 05/29/2020

UPDATEDby NYPA03/21/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Friday ,June 14, 2019 to Sunday ,December 13, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 06/01/2020 to Sat 11/14/2020

(Import)

0700 Continuous 1300

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**FRASANNX-COOPERS\_\_\_345\_UCC2-41**

FWD

Mon 09/07/2020 to Fri 10/23/2020

(Import)

0700 Continuous 1730

UPDATEDby NYPA03/01/2019

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****MARCY\_\_\_-FRASANNX\_345\_UCC2-41**

FWD

Mon 09/07/2020 to Fri 10/23/2020

(Import)

0700 Continuous 1730

UPDATEDby NYPA03/01/2019

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****SCH-IMO-NYISO\_LIMIT\_1750**

FWD

Sun 11/01/2020 to Fri 04/30/2021

(Import)

0001 Continuous 2359

UPDATEDby IESO05/03/2019

SCH - OH - NY

**2050 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: IESO

**SCH-NYISO-IMO\_LIMIT\_1600**

REV

Sun 11/01/2020 to Fri 04/30/2021

(Export)

0001 Continuous 2359

UPDATEDby IESO05/03/2019

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: IESO

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Tue 12/01/2020 to Mon 05/31/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA