

# NYISO TRANSFER LIMITATIONS

Wednesday, June 05, 2019 to Friday , December 04, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1950 MW</b>	<b>1200 MW</b>
Impacts Total Transfer Capability	200 MW	150 MW
TTC with All Lines In Service	2150 MW	1350 MW

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1800 MW</b>	<b>1100 MW</b>
Impacts Total Transfer Capability	350 MW	250 MW
TTC with All Lines In Service	2150 MW	1350 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1950 MW</b>	<b>1200 MW</b>
Impacts Total Transfer Capability	200 MW	150 MW
TTC with All Lines In Service	2150 MW	1350 MW

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1700 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1700 MW

## CHAT\_DC\_GC1

Mon 04/29/2019 to Tue 06/04/2019 EXTENDED by HQ 05/22/2019

0700 Continuous 2359

Work scheduled by: HQ

	FWD	
	(Import)	
MOSES SOUTH	<b>2850 MW</b>	
Impacts Total Transfer Capability	300 MW	
TTC with All Lines In Service	3150 MW	

## CHAT\_DC\_GC1

Mon 04/29/2019 to Tue 06/04/2019 EXTENDED by HQ 05/22/2019

0700 Continuous 2359

Work scheduled by: HQ

		REV
		(Export)
SCH - HQ - NY		<b>500 MW</b>
Impacts Total Transfer Capability		500 MW
TTC with All Lines In Service		1000 MW

## SCH-HQ-NYISO\_LIMIT\_1400

Mon 04/29/2019 to Tue 06/04/2019 EXTENDED by HQ 05/22/2019

0700 Continuous 2359

Work scheduled by: HQ

	FWD	
	(Import)	
SCH - HQ - NY	<b>1400 MW</b>	
Impacts Total Transfer Capability	100 MW	
TTC with All Lines In Service	1500 MW	

# NYISO TRANSFER LIMITATIONS

Wednesday, June 05, 2019 to Friday , December 04, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-IMO-NYISO\_LIMIT\_1550

Fri 05/03/2019 to Fri 07/19/2019  
1700 Continuous 1700

Work scheduled by: IESO

FWD  
(Import)  
SCH - OH - NY **1850 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 1900 MW

### SCH-NYISO-IMO\_LIMIT\_1100

Fri 05/03/2019 to Fri 07/19/2019  
1700 Continuous 1700

Work scheduled by: IESO

REV  
(Export)  
SCH - OH - NY **1400 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1700 MW

### SCH-IMO-NYISO\_LIMIT\_1400

Sun 05/05/2019 to Fri 06/07/2019 UPDATED by IESO 05/03/2019  
0500 Continuous 1700

Work scheduled by: IESO

FWD  
(Import)  
SCH - OH - NY **1700 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1900 MW

### ROSETON\_-ROCKTVRN\_345\_311

Mon 05/06/2019 to Mon 06/10/2019 EXTENDED by CHGE 06/05/2019  
0800 Continuous 1900

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5700 MW

### DUNWODIE\_345KV\_3

Sat 06/01/2019 to Sat 06/01/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_4

Sat 06/01/2019 to Sat 06/01/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### PLSNTVLE-DUNWODIE\_345\_W89

Sat 06/01/2019 to Sat 06/01/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 05, 2019 to Friday , December 04, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### E13THSTA-FARRAGUT\_345\_46

Sat 06/01/2019 to Sat 06/01/2019 **CANCELLED by ConEd 05/31/2019**

0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_3

Sat 06/01/2019 to Sat 06/01/2019

2130 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_4

Sat 06/01/2019 to Sat 06/01/2019

2130 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### PLSNTVLE-DUNWODIE\_345\_W89

Sat 06/01/2019 to Sat 06/01/2019

2130 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

### SPRNBK\_-W49TH\_ST\_345\_M51

Sun 06/02/2019 to Sun 06/02/2019

0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

### SPRNBK\_345KV\_RNS5

Sun 06/02/2019 to Sun 06/02/2019

0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

### OSWEGO\_COMPLEX\_AVR\_O/S

Sun 06/02/2019 to Sun 06/02/2019

0900 Continuous 0930

Work scheduled by: Gen

FWD  
(Import)  
CENTRAL EAST - VC **2870 MW**  
Impacts Total Transfer Capability 105 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 05, 2019 to Friday , December 04, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SPRNBK_-TREMONT_345_X28</b>					FWD	
Mon 06/03/2019	to	Thu 06/06/2019	<u>EXTENDED</u>	<u>by CONED</u>	<u>06/04/2019</u>	(Import)
0001	Continuous	0100				
Work scheduled by: ConEd					SPR/DUN-SOUTH	<b>4200 MW</b>
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	4600 MW
<b>SCH-NYISO-IMO_NIAGARA_CB_3102</b>					FWD	REV
Mon 06/03/2019	to	Fri 06/14/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/30/2019</u>	(Import) (Export)
0500	Continuous	1700				
Work scheduled by: NYPA					SCH - OH - NY	<b>1700 MW 1400 MW</b>
					Impacts Total Transfer Capability	200 MW 300 MW
					TTC with All Lines In Service	1900 MW 1700 MW
<b>PANNELL_-CLAY_345_2</b>					FWD	
Mon 06/03/2019	to	Fri 06/07/2019				(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					WEST CENTRAL	<b>1300 MW</b>
					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
<b>BECK_-NIAGARA_345_PA302</b>					FWD	REV
Mon 06/03/2019	to	Wed 06/05/2019				(Import) (Export)
0800	Continuous	1600				
Work scheduled by: IESO					SCH - OH - NY	<b>900 MW 800 MW</b>
					Impacts Total Transfer Capability	1000 MW 900 MW
					TTC with All Lines In Service	1900 MW 1700 MW
<b>NIAGARA_-KINTIGH_345_NS1-38</b>					FWD	
Mon 06/03/2019	to	Fri 06/07/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/30/2019</u>	(Import)
0800	Continuous	1430				
Work scheduled by: NYSEG					DYSINGER EAST	<b>1400 MW</b>
					Impacts Total Transfer Capability	1750 MW
					TTC with All Lines In Service	3150 MW
<b>SCH-IMO-NYISO_LIMIT_1050</b>					FWD	
Mon 06/03/2019	to	Fri 06/07/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/30/2019</u>	(Import)
0800	Continuous	1459				
Work scheduled by: NYSEG					SCH - OH - NY	<b>1350 MW</b>
					Impacts Total Transfer Capability	550 MW
					TTC with All Lines In Service	1900 MW
<b>FRASER_345_FRASER SVC</b>					FWD	
Mon 06/03/2019	to	Fri 06/07/2019				(Import)
0800	Continuous	1700				
Work scheduled by: NYSEG					CENTRAL EAST - VC	<b>2935 MW</b>
					Impacts Total Transfer Capability	40 MW
					TTC with All Lines In Service	2975 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, June 05, 2019 to Friday , December 04, 2020

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_5**

FWD

Tue 06/04/2019 to Wed 06/05/2019 **CANCELLED** **by NYISO** **05/31/2019**

(Import)

0001 Continuous 0200

SCH - PJM\_HTP

**325 MW**

Impacts Total Transfer Capability 335 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_5**

FWD

Tue 06/04/2019 to Wed 06/05/2019 **FORCED** **by CONED** **06/03/2019**

(Import)

0001 Continuous 0200

SCH - PJM\_HTP

**325 MW**

Impacts Total Transfer Capability 335 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_7**

FWD

Tue 06/04/2019 to Wed 06/05/2019 **FORCED** **by CONED** **06/03/2019**

(Import)

0001 Continuous 0200

SCH - PJM\_HTP

**325 MW**

Impacts Total Transfer Capability 335 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_7**

FWD

Tue 06/04/2019 to Wed 06/05/2019 **CANCELLED** **by NYISO** **05/31/2019**

(Import)

0001 Continuous 0200

SCH - PJM\_HTP

**325 MW**

Impacts Total Transfer Capability 335 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**PLSNTVLE-DUNWODIE\_345\_W89**

FWD

Wed 06/05/2019 to Wed 06/05/2019

(Import)

0001 Continuous 0030

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**SHORE\_RD\_345\_138\_BK 2**

FWD

Wed 06/05/2019 to Thu 06/06/2019 **FORCED** **by LI** **06/03/2019**

(Import)

0001 Continuous 2359

CONED - LIPA

**1350 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

**EFISHKIL-WOOD\_ST\_345\_F38**

FWD

Wed 06/05/2019 to Sat 06/08/2019

(Import)

0001 Continuous 0030

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Wednesday, June 05, 2019 to Friday , December 04, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### WOOD\_ST\_-PLSNTVLE\_345\_Y86

FWD

Wed 06/05/2019 to Sat 06/08/2019

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

### SCH-NYISO-HQ\_LIMIT\_800

REV

Wed 06/05/2019 to Fri 06/28/2019

(Export)

0001 Continuous 1900

UPDATED

by HQ

05/23/2019

SCH - HQ - NY

800 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

### VOLNEY\_-MARCY\_345\_19

FWD

Wed 06/05/2019 to Wed 06/05/2019

(Import)

0730 Continuous 1630

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

ARR: 19

### VOLNEY\_-MARCY\_345\_19

FWD

Wed 06/05/2019 to Wed 06/05/2019

(Import)

0730 Continuous 1630

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

ARR: 19

### PLSNTVLE-DUNWODIE\_345\_W89

FWD

Sat 06/08/2019 to Sat 06/08/2019

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

### E13THSTA-FARRAGUT\_345\_45

FWD

Sat 06/08/2019 to Sat 06/08/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### MOTTHAVN-RAINEY\_345\_Q11

FWD

Sat 06/08/2019 to Sun 06/09/2019

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Wednesday, June 05, 2019 to Friday , December 04, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>W49TH_ST-E13THSTA_345_M54</b>					FWD	
Sat 06/08/2019	to	Sat 06/08/2019			(Import)	
0300	Continuous	0530				
Work scheduled by: ConEd					SPR/DUN-SOUTH	<b>3800 MW</b>
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<b>SCH-IMO-NYISO_LIMIT_1050</b>					FWD	
Mon 06/10/2019	to	Mon 06/10/2019	<u>UPDATED</u>	<u>by NYPA</u> <u>05/30/2019</u>	(Import)	
0800	Continuous	0859			SCH - OH - NY	<b>1350 MW</b>
Work scheduled by: NYSEG					Impacts Total Transfer Capability	550 MW
					TTC with All Lines In Service	1900 MW
<b>NIAGARA_-KINTIGH_345_NS1-38</b>					FWD	
Mon 06/10/2019	to	Fri 06/14/2019	<u>UPDATED</u>	<u>by NYPA</u> <u>05/30/2019</u>	(Import)	
0800	Continuous	1430			DYSINGER EAST	<b>1400 MW</b>
Work scheduled by: NYSEG					Impacts Total Transfer Capability	1750 MW
					TTC with All Lines In Service	3150 MW
<b>SCH-IMO-NYISO_LIMIT_1200</b>					FWD	
Mon 06/10/2019	to	Fri 06/14/2019	<u>UPDATED</u>	<u>by NYPA</u> <u>05/30/2019</u>	(Import)	
0900	Continuous	1359			SCH - OH - NY	<b>1500 MW</b>
Work scheduled by: NYSEG					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	1900 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>					FWD	REV
Wed 06/12/2019	to	Wed 06/12/2019			(Import)	(Export)
0700	Continuous	1800			SCH - NPX_CSC	<b>0 MW</b> <b>0 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
<b>SCH-IMO-NYISO_LIMIT_1050</b>					FWD	
Fri 06/14/2019	to	Fri 06/14/2019	<u>UPDATED</u>	<u>by NYPA</u> <u>05/30/2019</u>	(Import)	
1400	Continuous	1459			SCH - OH - NY	<b>1350 MW</b>
Work scheduled by: NYSEG					Impacts Total Transfer Capability	550 MW
					TTC with All Lines In Service	1900 MW
<b>SCH-IMO-NYISO_LIMIT_600</b>					FWD	
Sat 06/15/2019	to	Sat 06/15/2019			(Import)	
0900	Continuous	1000			SCH - OH - NY	<b>900 MW</b>
Work scheduled by: IESO					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	1900 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 05, 2019 to Friday , December 04, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-NYISO-IMO\_LIMIT\_500

Sat 06/15/2019 to Sat 06/15/2019  
0900 Continuous 1000

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

**800 MW**

900 MW

1700 MW

### MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 06/24/2019 to Fri 06/28/2019  
0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**2100 MW**

1050 MW

3150 MW

### LEEDS\_\_345\_LEEDS SVC

Mon 06/24/2019 to Fri 06/28/2019  
0800 Continuous 1600

Work scheduled by: NGrid

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**2950 MW**

25 MW

2975 MW

### SPRNBK\_-W49TH\_ST\_345\_M52

Sun 06/30/2019 to Tue 07/02/2019  
0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**3200 MW**

1400 MW

4600 MW

### SPRNBK\_\_345KV\_RNS4

Sun 06/30/2019 to Tue 07/02/2019  
0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**3200 MW**

1400 MW

4600 MW

### W49TH\_ST\_345KV\_5

Sun 06/30/2019 to Tue 07/02/2019  
0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM\_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**325 MW**

335 MW

660 MW

### MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 07/08/2019 to Fri 07/12/2019  
0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

**2100 MW**

1050 MW

3150 MW



**NYISO TRANSFER LIMITATIONS**

Wednesday, June 05, 2019 to Friday , December 04, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ADIRNDCK-CHASLAKE\_230\_13**

FWD

Mon 07/08/2019 to Fri 07/12/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**CHATGUAY-MASSENA\_765\_7040**

FWD

Sat 08/03/2019 to Sun 08/04/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**CHATGUAY-MASSENA\_765\_7040**

FWD

REV

Sat 08/03/2019 to Sun 08/04/2019

(Import) (Export)

0500 Continuous 1730

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

**MARCY\_765\_345\_AT2**

FWD

Sat 08/03/2019 to Sun 08/04/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**CANCELLED by NYPA 06/03/2019****ARR: 19****MASSENA\_-MARCY\_765\_MSU1**

FWD

Sat 08/03/2019 to Sun 08/04/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2265 MW**

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MASSENA\_-MARCY\_765\_MSU1**

FWD

Sat 08/03/2019 to Sun 08/04/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

**500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MASSENA\_-MARCY\_765\_MSU1**

FWD

REV

Sat 08/03/2019 to Sun 08/04/2019

(Import) (Export)

0500 Continuous 1730

SCH - HQ - NY

**475 MW****1000 MW**

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Wednesday, June 05, 2019 to Friday, December 04, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA\_-MARCY\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040

Sat 08/03/2019 to Sun 08/04/2019  
0500 1730

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2

Sat 08/03/2019 to Sun 08/04/2019  
0500 1730

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **850 MW 0 MW**  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

NIAGARA\_345\_230\_AT4

Mon 08/05/2019 to Tue 08/06/2019  
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1900 MW 1400 MW**  
Impacts Total Transfer Capability 0 MW 300 MW  
TTC with All Lines In Service 1900 MW 1700 MW

MOSES\_-ADIRNDCK\_230\_MA1

Mon 08/12/2019 to Mon 08/12/2019  
0700 Continuous 1459

Work scheduled by: NYPA

**UPDATED by NYPA 10/10/2018**

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

SHOR\_NPX-SHOREHAM\_138\_CSC

Tue 09/03/2019 to Wed 09/04/2019  
0300 Continuous 1600

Work scheduled by: LI

**UPDATED by ISONE 02/15/2019**

FWD REV  
(Import) (Export)  
SCH - NPX\_CSC **0 MW 0 MW**  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

MARCY\_765\_345\_AT1

Tue 09/03/2019 to Tue 09/03/2019  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

MARCY\_-N.SCTLND\_345\_18

Wed 09/04/2019 to Wed 09/04/2019  
0500 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 11/06/2018**

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 05, 2019 to Friday , December 04, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MARCY\_\_\_\_345KV\_CSC

FWD

Wed 09/04/2019 to Wed 09/04/2019 UPDATED by NYPA 11/06/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC **2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

### MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1500

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### ADIRNDCK-PORTER\_\_\_\_230\_12

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### ADIRNDCK-CHASLAKE\_230\_13

FWD

Thu 09/05/2019 to Thu 09/05/2019

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### NIAGARA\_-ROCHESTR\_345\_NR2

FWD

Mon 09/09/2019 to Sat 09/21/2019

(Import)

0500 Continuous 1700

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### LEEDS\_\_\_\_345KV\_R395

FWD

Mon 09/09/2019 to Mon 09/09/2019

(Import)

0700 Continuous 0730

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

### GILBOA\_-LEEDS\_\_\_\_345\_GL3

FWD

Mon 09/09/2019 to Fri 09/27/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2200 MW**

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_-N.SCTLND\_345\_18**

FWD

Wed 09/11/2019 to Fri 09/13/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**GOETHALS\_345KV\_5**

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

**EASTVIEW-SPRNBK\_\_345\_W65**

FWD

Fri 09/20/2019 to Sun 09/22/2019

(Import)

2000 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**MILLWOOD-EASTVIEW\_345\_W82**

FWD

Fri 09/20/2019 to Sun 09/22/2019

(Import)

2000 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**SPRNBK\_\_345KV\_RNS4**

FWD

Fri 09/20/2019 to Sun 09/22/2019

(Import)

2000 Continuous 0200

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**ROCHESTR-PANNELL\_\_345\_RP2**

FWD

Mon 09/23/2019 to Mon 09/30/2019

(Import)

0500 Continuous 1700

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**KINTIGH\_-ROCHESTR\_345\_SR1-39**

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0600 Continuous 1700

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**LEEDS\_345KV\_R395**

FWD

Fri 09/27/2019 to Fri 09/27/2019

(Import)

1700 Continuous 1730

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

**KINTIGH\_-ROCHESTR\_345\_SR1-39**

FWD

Fri 09/27/2019 to Wed 10/02/2019

(Import)

1701 Continuous 1900

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

**EASTVIEW-SPRNBK\_345\_W65**

FWD

Fri 09/27/2019 to Sun 09/29/2019

(Import)

2200 Continuous 0200

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**MILLWOOD-EASTVIEW\_345\_W82**

FWD

Fri 09/27/2019 to Sun 09/29/2019

(Import)

2200 Continuous 0200

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**SPRNBK\_345KV\_RNS4**

FWD

Fri 09/27/2019 to Sun 09/29/2019

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**CLAY\_-EDIC\_345\_1-16**

FWD

Mon 09/30/2019 to Fri 10/04/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HURLYAVE-ROSETON\_\_345\_303**

FWD

Mon 09/30/2019 to Sat 10/26/2019

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

**SPRNBK\_\_345KV\_RS3 & SPRNBK\_\_345KV\_RS4**

FWD

Tue 10/01/2019 to Thu 10/10/2019

(Import)

0001 2230

Work scheduled by:

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

**CLAY\_\_-EDIC\_\_345\_2-15**

FWD

Mon 10/07/2019 to Thu 10/17/2019

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

**MARCY\_\_-N.SCTLND\_345\_18**

FWD

Wed 10/09/2019 to Fri 10/11/2019

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

CENTRAL EAST - VC

**2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

**CHATGUAY-MASSENA\_\_765\_7040**

FWD

Sat 10/12/2019 to Sat 10/26/2019

(Import)

0100 Continuous 1900

Work scheduled by: NYPA

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_\_765\_7040**

FWD

REV

Sat 10/12/2019 to Sat 10/26/2019

(Import) (Export)

0100 Continuous 1900

Work scheduled by: NYPA

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

**MARCY\_\_765\_345\_AT1**

FWD

Sat 10/12/2019 to Sat 10/26/2019

(Import)

0100 Continuous 1900

Work scheduled by: NYPA

**ARR: 19**

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 05, 2019 to Friday , December 04, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MARCY\_\_\_\_765\_345\_AT2

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

### MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

### MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

### MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

### MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_-MASSENA\_\_230\_MMS1 & MOSES\_-MASSENA\_\_230\_MMS2

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

### NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEWBRDGE-DUFFYAVE\_345\_501**

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_1**

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_2**

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

**DUNWODIE\_345KV\_3**

Tue 10/22/2019 to Tue 10/22/2019 **UPDATED by CONED 02/06/2019**  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_5**

Tue 10/22/2019 to Tue 10/22/2019 **UPDATED by CONED 02/06/2019**  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE-MOTTHAVN\_345\_71**

Tue 10/22/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**GILBOA\_-N.SCTLND\_345\_GNS-1**

Tue 10/22/2019 to Thu 10/24/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, June 05, 2019 to Friday , December 04, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NIAGARA\_\_345\_230\_AT4

Wed 10/23/2019 to Thu 10/24/2019  
0500 Continuous 1900  
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	0 MW	300 MW
TTC with All Lines In Service	1900 MW	1700 MW

### GILBOA\_\_-N.SCTLND\_345\_GNS-1

Fri 10/25/2019 to Fri 10/25/2019  
1330 Continuous 1530  
Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2520 MW
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

### NIAGARA\_\_345\_230\_AT4

Mon 10/28/2019 to Tue 12/17/2019 UPDATED by NYPA 04/10/2019  
0500 Continuous 1700  
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	0 MW	300 MW
TTC with All Lines In Service	1900 MW	1700 MW

### SCH-IMO-NYISO\_LIMIT\_1750

Fri 11/01/2019 to Thu 04/30/2020 UPDATED by IESO 05/03/2019  
0001 Continuous 2359  
Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	2050 MW
Impacts Total Transfer Capability	200 MW
TTC with All Lines In Service	2250 MW

### SCH-NYISO-IMO\_LIMIT\_1600

Fri 11/01/2019 to Thu 04/30/2020 UPDATED by IESO 05/03/2019  
0001 Continuous 2359  
Work scheduled by: IESO

		REV
		(Export)
SCH - OH - NY		1900 MW
Impacts Total Transfer Capability		100 MW
TTC with All Lines In Service		2000 MW

### LINDN\_CG-LNDVFT\_\_345\_V-3022

Mon 11/04/2019 to Thu 11/07/2019  
0800 Continuous 1500  
Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

### LEEDS\_\_-HURLYAVE\_345\_301

Mon 11/04/2019 to Fri 12/06/2019  
0800 Continuous 1600  
Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 05, 2019 to Friday , December 04, 2020

## Seasonal Limits

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PANNELL\_-CLAY\_\_\_\_\_345\_2

Wed 11/06/2019 to Fri 11/22/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL 1300 MW  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

### MARCY\_-N.SCTLND\_345\_18

Thu 11/07/2019 to Fri 11/08/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2090 MW  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

### MARCY\_\_\_\_\_345KV\_CSC

Thu 11/07/2019 to Fri 11/08/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2925 MW  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

### MOSES\_-ADIRNDCK\_230\_MA2

Tue 11/12/2019 to Fri 11/15/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_-ADIRNDCK\_230\_MA2

Mon 11/18/2019 to Fri 11/22/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### MOSES\_-ADIRNDCK\_230\_MA2

Mon 11/25/2019 to Wed 11/27/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### DUNWODIE\_345KV\_3

Tue 11/26/2019 to Tue 11/26/2019  
2330 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 02/06/2019

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 05, 2019 to Friday , December 04, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DUNWODIE\_345KV\_5

FWD

Tue 11/26/2019 to Tue 11/26/2019 UPDATED by CONED 02/06/2019

(Import)

2330 Continuous 2359

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### MOSES\_\_-ADIRNDCK\_230\_MA1

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 12/16/2019 to Mon 12/16/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### MOSES\_\_-ADIRNDCK\_230\_MA1

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### MOSES\_\_-ADIRNDCK\_230\_MA1

FWD

Thu 01/02/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1300

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### LADENTWN-BUCHAN\_S\_345\_Y88

FWD

Wed 01/15/2020 to Thu 02/13/2020

11/05/2018

(Import)

0001 Continuous 2359

UPNY CONED

**4800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ORU

# NYISO TRANSFER LIMITATIONS

Wednesday, June 05, 2019 to Friday , December 04, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DOLSONAV-ROCKTVRN\_345\_DART44

Mon 04/27/2020 to Sun 05/10/2020  
0700 Continuous 1730

UPDATED by NYPA 03/21/2019

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

### SCH-IMO-NYISO\_LIMIT\_1600

Fri 05/01/2020 to Sat 10/31/2020  
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

FWD  
(Import)  
SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 1900 MW

### COOPERS\_-DOLSONAV\_345\_CCDA42

Mon 05/11/2020 to Fri 05/29/2020  
0700 Continuous 1730

UPDATED by NYPA 03/21/2019

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

### MOSES\_-ADIRNDCK\_230\_MA2

Mon 06/01/2020 to Sat 11/14/2020  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

### FRASANNX-COOPERS\_345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

UPDATED by NYPA 03/01/2019

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### MARCY\_-FRASANNX\_345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

UPDATED by NYPA 03/01/2019

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### SCH-IMO-NYISO\_LIMIT\_1750

Sun 11/01/2020 to Fri 04/30/2021  
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

FWD  
(Import)  
SCH - OH - NY **2050 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 2250 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, June 05, 2019 to Friday , December 04, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NYISO-IMO\_LIMIT\_1600**

REV

Sun 11/01/2020 to Fri 04/30/2021

UPDATEDby IESO05/03/2019

(Export)

0001 Continuous 2359

SCH - OH - NY

**1900 MW**

Work scheduled by: IESO

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

2000 MW

**MOSES-ADIRNDCK\_230\_MAI**

FWD

Tue 12/01/2020 to Mon 05/31/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

**2300 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service

3150 MW