

# NYISO TRANSFER LIMITATIONS

Tuesday ,July 09, 2019 to Thursday ,January 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2100 MW</b>	<b>1250 MW</b>
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2050 MW</b>	<b>1150 MW</b>
Impacts Total Transfer Capability	100 MW	200 MW
TTC with All Lines In Service	2150 MW	1350 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2100 MW</b>	<b>1250 MW</b>
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1700 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1700 MW

## CRICKVLY-PLSNTVLY\_345\_F84

Tue 04/09/2019 to Sun 07/14/2019 FORCED by CONED 05/31/2019

1140 Continuous 1600

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	<b>1400 MW</b>	<b>1600 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

## SCH-IMO-NYISO\_LIMIT\_1550

Fri 05/03/2019 to Fri 07/19/2019

1700 Continuous 1700

Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	<b>1850 MW</b>
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	1900 MW

## SCH-NYISO-IMO\_LIMIT\_1100

Fri 05/03/2019 to Fri 07/19/2019

1700 Continuous 1700

Work scheduled by: IESO

	REV
	(Export)
SCH - OH - NY	<b>1400 MW</b>
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1700 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,July 09, 2019 to Thursday ,January 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-IMO-NYISO_LIMIT_1400</b>						FWD
Sun 05/05/2019	to	Fri 07/12/2019	<u>EXTENDED</u>	<u>by IESO</u>	<u>06/14/2019</u>	(Import)
0500	Continuous	1700				SCH - OH - NY <b>1700 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1900 MW
<b>SCH-NYISO-HQ_LIMIT_800</b>						REV
Wed 06/05/2019	to	Fri 07/19/2019	<u>EXTENDED</u>	<u>by HQ</u>	<u>06/19/2019</u>	(Export)
0001	Continuous	1900				SCH - HQ - NY <b>800 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1000 MW
<b>SCH-IMO-NYISO_LIMIT_1300</b>						FWD
Tue 07/02/2019	to	Sat 07/06/2019	<u>EXTENDED</u>	<u>by IESO</u>	<u>07/05/2019</u>	(Import)
0500	Continuous	1200				SCH - OH - NY <b>1600 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 1900 MW
<b>SCH-NYISO-IMO_LIMIT_1000</b>						REV
Tue 07/02/2019	to	Sat 07/06/2019	<u>EXTENDED</u>	<u>by IESO</u>	<u>07/05/2019</u>	(Export)
0500	Continuous	1200				SCH - OH - NY <b>1300 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability 400 MW
						TTC with All Lines In Service 1700 MW
<b>W49TH_ST_345KV_6</b>						FWD
Sat 07/06/2019	to	Sat 07/06/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>07/01/2019</u>	(Import)
0201	Continuous	0230				SCH - PJM_HTP <b>400 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 260 MW
						TTC with All Lines In Service 660 MW
<b>W49TH_ST-E13THSTA_345_M55</b>						FWD
Sat 07/06/2019	to	Sat 07/06/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>07/01/2019</u>	(Import)
0201	Continuous	0530				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
<b>DOLSONAV-ROCKTVRN_345_DART44</b>						FWD
Sat 07/06/2019	to	Sat 07/06/2019				(Import)
0800	Continuous	1600				CENTRAL EAST - VC <b>2720 MW</b>
Work scheduled by: CHGE						Impacts Total Transfer Capability 255 MW
						TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,July 09, 2019 to Thursday ,January 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## W49TH\_ST\_345KV\_6

Sun 07/07/2019 to Sun 07/07/2019  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **400 MW**  
Impacts Total Transfer Capability 260 MW  
TTC with All Lines In Service 660 MW

## W49TH\_ST\_345KV\_8

Sun 07/07/2019 to Sun 07/07/2019  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **400 MW**  
Impacts Total Transfer Capability 260 MW  
TTC with All Lines In Service 660 MW

## CHAT\_DC\_GC2

Sun 07/07/2019 to Sun 07/07/2019 UPDATED by HQ 06/21/2019  
0500 Continuous 2000  
Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC2

Sun 07/07/2019 to Sun 07/07/2019 UPDATED by HQ 06/21/2019  
0500 Continuous 2000  
Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

## W49TH\_ST\_345KV\_6

Sun 07/07/2019 to Sun 07/07/2019  
0630 Continuous 0700  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **400 MW**  
Impacts Total Transfer Capability 260 MW  
TTC with All Lines In Service 660 MW

## W49TH\_ST\_345KV\_8

Sun 07/07/2019 to Sun 07/07/2019  
0630 Continuous 0700  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **400 MW**  
Impacts Total Transfer Capability 260 MW  
TTC with All Lines In Service 660 MW

## ROSETON\_-EFISHKIL\_345\_RFK305

Sun 07/07/2019 to Sun 07/07/2019  
0800 Continuous 1600  
Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4800 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 5700 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,July 09, 2019 to Thursday ,January 07, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 07/08/2019 to Tue 07/09/2019  
 0700 Continuous 1530

**UPDATED****by NYPA****06/24/2019**

(Import)

Work scheduled by: NYPA

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

**ADIRNDCK-CHASLAKE\_230\_13**

FWD

Mon 07/08/2019 to Tue 07/09/2019  
 0800 Continuous 1530

**UPDATED****by NYPA****06/24/2019**

(Import)

Work scheduled by: NYPA

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

**BECK\_\_\_-NIAGARA\_345\_PA302**

FWD

REV

Mon 07/08/2019 to Fri 07/12/2019  
 0800 Continuous 1800

(Import) (Export)

Work scheduled by: IESO

SCH - OH - NY

**900 MW 800 MW**

Impacts Total Transfer Capability 1000 MW 900 MW

TTC with All Lines In Service 1900 MW 1700 MW

**PORTER\_\_\_-ROTTDAM\_230\_31**

FWD

Tue 07/09/2019 to Tue 07/09/2019  
 0600 Continuous 1200

**UPDATED****by NGRID****07/05/2019**

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC

**2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Thu 07/11/2019 to Fri 07/12/2019  
 0700 Continuous 1730

**UPDATED****by NYPA****06/24/2019**

(Import)

Work scheduled by: NYPA

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

**SPRNBRK\_-W49TH\_ST\_345\_M52**

FWD

Sat 07/13/2019 to Mon 07/15/2019  
 0001 Continuous 0200

**CANCELLED****by ConEd****07/08/2019**

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

**SPRNBRK\_345KV\_RNS4**

FWD

Sat 07/13/2019 to Mon 07/15/2019  
 0001 Continuous 0200

**CANCELLED****by ConEd****07/08/2019**

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,July 09, 2019 to Thursday ,January 07, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## W49TH\_ST\_345KV\_5

Sat 07/13/2019 to Mon 07/15/2019 **CANCELLED by ConEd 07/08/2019**

0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **350 MW**  
Impacts Total Transfer Capability 310 MW  
TTC with All Lines In Service 660 MW

## ROSETON\_-EFISHKIL\_345\_RFK305

Sat 07/13/2019 to Sun 07/14/2019

0600 Continuous 1700

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4800 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 5700 MW

## E13THSTA-FARRAGUT\_345\_46

Sat 07/20/2019 to Sat 07/20/2019

0001 Continuous 0600

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## W49TH\_ST-E13THSTA\_345\_M54

Sun 07/21/2019 to Sun 07/21/2019

0200 Continuous 0600

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## SPRNBK\_-W49TH\_ST\_345\_M52

Sat 07/27/2019 to Mon 07/29/2019 **UPDATED by CONED 07/09/2019**

0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## SPRNBK\_\_345KV\_RNS4

Sat 07/27/2019 to Mon 07/29/2019 **UPDATED by CONED 07/09/2019**

0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## W49TH\_ST\_345KV\_5

Sat 07/27/2019 to Mon 07/29/2019 **UPDATED by CONED 07/09/2019**

0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **350 MW**  
Impacts Total Transfer Capability 310 MW  
TTC with All Lines In Service 660 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHAT\_DC\_GC1**

Sun 07/28/2019 to Sun 07/28/2019  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC1**

Sun 07/28/2019 to Sun 07/28/2019  
0001 Continuous 0200

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sun 07/28/2019 to Sun 07/28/2019  
0001 0200

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **2550 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sun 07/28/2019 to Sun 07/28/2019  
0001 0200

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **1370 MW 0 MW**  
Impacts Total Transfer Capability 130 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

**CHAT\_DC\_GC2**

Sun 07/28/2019 to Sun 07/28/2019  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC2**

Sun 07/28/2019 to Sun 07/28/2019  
0001 Continuous 0200

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

**SCH-HQ-NYISO\_LIMIT\_1150**

Sun 07/28/2019 to Sun 07/28/2019  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1150 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,July 09, 2019 to Thursday ,January 07, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHAT\_DC\_GC1**

Sat 08/03/2019 to Sat 08/03/2019  
 0001 Continuous 0200  
 Work scheduled by: HQ

FWD  
 (Import)  
**MOSES SOUTH 2850 MW**  
 Impacts Total Transfer Capability 300 MW  
 TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC1**

Sat 08/03/2019 to Sat 08/03/2019  
 0001 Continuous 0200  
 Work scheduled by: HQ

REV  
 (Export)  
**SCH - HQ - NY 500 MW**  
 Impacts Total Transfer Capability 500 MW  
 TTC with All Lines In Service 1000 MW

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sat 08/03/2019 to Sat 08/03/2019  
 0001 0200  
 Work scheduled by:

FWD  
 (Import)  
**MOSES SOUTH 2550 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sat 08/03/2019 to Sat 08/03/2019  
 0001 0200  
 Work scheduled by:

FWD REV  
 (Import) (Export)  
**SCH - HQ - NY 1370 MW 0 MW**  
 Impacts Total Transfer Capability 130 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

**CHAT\_DC\_GC2**

Sat 08/03/2019 to Sat 08/03/2019  
 0001 Continuous 0200  
 Work scheduled by: HQ

FWD  
 (Import)  
**MOSES SOUTH 2850 MW**  
 Impacts Total Transfer Capability 300 MW  
 TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC2**

Sat 08/03/2019 to Sat 08/03/2019  
 0001 Continuous 0200  
 Work scheduled by: HQ

REV  
 (Export)  
**SCH - HQ - NY 500 MW**  
 Impacts Total Transfer Capability 500 MW  
 TTC with All Lines In Service 1000 MW

**SCH-HQ-NYISO\_LIMIT\_1150**

Sat 08/03/2019 to Sat 08/03/2019  
 0001 Continuous 0200  
 Work scheduled by: HQ

FWD  
 (Import)  
**SCH - HQ - NY 1150 MW**  
 Impacts Total Transfer Capability 350 MW  
 TTC with All Lines In Service 1500 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,July 09, 2019 to Thursday ,January 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CHATGUAY-MASSENA\_\_765\_7040

Sat 08/03/2019 to Sun 08/04/2019  
0500 Continuous 1730  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 08/03/2019 to Sun 08/04/2019  
0500 Continuous 1730  
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 08/03/2019 to Sun 08/04/2019  
0500 Continuous 1730  
Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 08/03/2019 to Sun 08/04/2019  
0500 Continuous 1730  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sat 08/03/2019 to Sun 08/04/2019  
0500 Continuous 1730  
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040

Sat 08/03/2019 to Sun 08/04/2019  
0500 1730  
Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_-MASSENA\_\_230\_MMS1 & MOSES\_-MASSENA\_\_230\_MMS2

Sat 08/03/2019 to Sun 08/04/2019  
0500 1730  
Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW



# NYISO TRANSFER LIMITATIONS

Tuesday ,July 09, 2019 to Thursday ,January 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_\_345\_230\_AT4

Mon 08/05/2019 to Tue 08/06/2019  
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	0 MW	300 MW
TTC with All Lines In Service	1900 MW	1700 MW

## MOSES\_\_-ADIRNDCK\_230\_MAI

Mon 08/12/2019 to Mon 08/12/2019  
0700 Continuous 1459

Work scheduled by: NYPA

UPDATED by NYPA 10/10/2018

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

## WATRCURE-OAKDALE\_\_345\_31

Wed 08/28/2019 to Wed 08/28/2019  
0800 Continuous 1000

Work scheduled by: NYSEG

UPDATED by NYISO 06/10/2019

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2150 MW	1350 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2150 MW	1350 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

Tue 09/03/2019 to Wed 09/04/2019  
0300 Continuous 1600

Work scheduled by: LI

UPDATED by ISONE 02/15/2019

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

## MARCY\_\_765\_345\_AT1

Tue 09/03/2019 to Tue 09/03/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

## MARCY\_\_-N.SCTLND\_345\_18

Wed 09/04/2019 to Wed 09/04/2019  
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 11/06/2018

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

## MARCY\_\_345KV\_CSC

Wed 09/04/2019 to Wed 09/04/2019  
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 11/06/2018

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,July 09, 2019 to Thursday ,January 07, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1500

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### ADIRNDCK-PORTER\_\_\_\_230\_12

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### ADIRNDCK-CHASLAKE\_230\_13

FWD

Thu 09/05/2019 to Thu 09/05/2019

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### NIAGARA\_-ROCHESTR\_345\_NR2

FWD

Mon 09/09/2019 to Sat 09/21/2019

(Import)

0500 Continuous 1700

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### LEEDS\_\_\_\_345KV\_R395

FWD

Mon 09/09/2019 to Mon 09/09/2019

(Import)

0700 Continuous 0730

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

### GILBOA\_-LEEDS\_\_\_\_345\_GL3

FWD

Mon 09/09/2019 to Fri 09/27/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2200 MW**

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

### MARCY\_\_\_\_-N.SCTLND\_345\_18

FWD

Wed 09/11/2019 to Fri 09/13/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC **2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LEEDS\_\_\_-PLSNTVLY\_345\_92**

FWD

Sat 09/14/2019 to Mon 09/16/2019

(Import)

0001 Continuous 0300

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**PLSNTVLY\_345KV\_RNS5**

FWD

Sat 09/14/2019 to Sat 10/19/2019

(Import)

0001 Continuous 0300

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**E13THSTA-FARRAGUT\_345\_45**

FWD

Sun 09/15/2019 to Sun 09/15/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**PLSNTVLY-WOOD\_ST\_345\_F30**

FWD

Mon 09/16/2019 to Wed 09/18/2019

(Import)

0001 Continuous 0300

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**OAKDALE\_-FRASER\_\_\_345\_32**

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1800

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**GOETHALS\_345KV\_5**

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EASTVIEW-SPRNBK\_\_345\_W65**

FWD

Fri 09/20/2019 to Sun 09/22/2019

(Import)

2000 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**MILLWOOD-EASTVIEW\_345\_W82**

FWD

Fri 09/20/2019 to Sun 09/22/2019

(Import)

2000 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**SPRNBK\_\_345KV\_RNS4**

FWD

Fri 09/20/2019 to Sun 09/22/2019

(Import)

2000 Continuous 0200

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**ROCHESTR-PANNELL\_\_345\_RP2**

FWD

Mon 09/23/2019 to Mon 09/30/2019

(Import)

0500 Continuous 1700

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**KINTIGH\_-ROCHESTR\_345\_SRI-39**

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0600 Continuous 1700

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**OAKDALE\_-FRASER\_\_345\_32**

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0700 Continuous 1800

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**LEEDS\_\_345KV\_R395**

FWD

Fri 09/27/2019 to Fri 09/27/2019

(Import)

1700 Continuous 1730

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**KINTIGH\_-ROCHESTR\_345\_SR1-39**

FWD

Fri 09/27/2019 to Wed 10/02/2019

(Import)

1701 Continuous 1900

DYSINGER EAST 1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

**EASTVIEW-SPRNBK\_345\_W65**

FWD

Fri 09/27/2019 to Sun 09/29/2019

(Import)

2200 Continuous 0200

UPNY CONED 4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**MILLWOOD-EASTVIEW\_345\_W82**

FWD

Fri 09/27/2019 to Sun 09/29/2019

(Import)

2200 Continuous 0200

UPNY CONED 4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**SPRNBK\_345KV\_RNS4**

FWD

Fri 09/27/2019 to Sun 09/29/2019

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH 3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**BERKSHIR-ALPS\_345\_393**

FWD

REV

Mon 09/30/2019 to Sat 10/05/2019

(Import) (Export)

0600 Continuous 1600

SCH - NE - NY 950 MW 1300 MW

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

**ARR: 78****BERKSHIR-ALPS\_345\_393**

FWD

REV

Mon 09/30/2019 to Sat 10/05/2019

(Import) (Export)

0600 Continuous 1600

SCH - NPX\_1385 100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ISONE

**ARR: 78****BERKSHIR-ALPS\_345\_393 & BERKSHIR-NORTHFLD\_345\_312**

FWD

REV

Mon 09/30/2019 to Sat 10/05/2019

(Import) (Export)

0600 Continuous 1600

SCH - NE - NY 950 MW 1300 MW

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by:

**ARR: 78**

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BERKSHIR-NORTHFLD\_345\_312**

Mon 09/30/2019 to Sat 10/05/2019

0600 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	<b>900 MW</b>	<b>1500 MW</b>
Impacts Total Transfer Capability	500 MW	100 MW
TTC with All Lines In Service	1400 MW	1600 MW

**BERKSHIR-NORTHFLD\_345\_312**

Mon 09/30/2019 to Sat 10/05/2019

0600 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

**SCH-NYISO-NE\_LIMIT\_500**

Mon 09/30/2019 to Sat 10/05/2019

0600 Continuous 1600

Work scheduled by: ISONE

		REV
		(Export)
SCH - NE - NY		<b>700 MW</b>
Impacts Total Transfer Capability		900 MW
TTC with All Lines In Service		1600 MW

**OAKDALE -FRASER\_345\_32**

Mon 09/30/2019 to Mon 09/30/2019

0700 Continuous 1800

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	<b>2650 MW</b>
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

**CLAY -EDIC\_345\_1-16**

Mon 09/30/2019 to Fri 10/04/2019

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	<b>4850 MW</b>
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

**HURLYAVE-ROSETON\_345\_303**

Mon 09/30/2019 to Wed 10/09/2019

0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	<b>4100 MW</b>
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

**SPRNBK\_345KV\_RS3 & SPRNBK\_345KV\_RS4**

Tue 10/01/2019 to Thu 10/10/2019

0001 2230

Work scheduled by:

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3200 MW</b>
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## STOLLERD-HISHELDN\_230\_67

FWD

Mon 10/07/2019 to Tue 10/08/2019

(Import)

0700 Continuous 1400

DYSINGER EAST 2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

## CLAY -EDIC 345\_2-15

FWD

Mon 10/07/2019 to Thu 10/17/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT 4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

## MARCY -N.SCTLND\_345\_18

FWD

Wed 10/09/2019 to Fri 10/11/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC 2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

## LEEDS -PLSNTVLY\_345\_92

FWD

Thu 10/10/2019 to Mon 10/14/2019

(Import)

0001 Continuous 0300

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## PLSNTVLY\_345KV\_RN5 &amp; PLSNTVLY\_345KV\_RN4

FWD

Thu 10/10/2019 to Mon 10/14/2019

(Import)

0001 0300

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

## E13THSTA-FARRAGUT\_345\_45

FWD

Sat 10/12/2019 to Sun 10/13/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH 3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## CHATGUAY-MASSENA\_765\_7040

FWD

Sat 10/12/2019 to Sat 10/26/2019

(Import)

0100 Continuous 1900

MOSES SOUTH 1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Tuesday ,July 09, 2019 to Thursday ,January 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CHATGUAY-MASSENA\_\_765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MARCY\_\_765\_345\_AT1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

## MARCY\_\_765\_345\_AT2

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

## MASSENA\_-MARCY\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2265 MW
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

## MASSENA\_-MARCY\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

## MASSENA\_-MARCY\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MASSENA\_-MARCY\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by:

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW



**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**MOSES\_\_\_\_-MASSENA\_230\_MMS1 & MOSES\_\_\_\_-MASSENA\_230\_MMS2**

Sat 10/12/2019 to Sat 10/26/2019  
 0100 1900

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **850 MW 0 MW**  
 Impacts Total Transfer Capability 650 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

-----  
**PLSNTVLY-WOOD\_ST\_\_345\_F30**

Mon 10/14/2019 to Thu 10/17/2019  
 0001 Continuous 0300

Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

-----  
**HURLYAVE-ROSETON\_\_345\_303**

Mon 10/14/2019 to Thu 10/31/2019  
 0800 Continuous 1600

Work scheduled by: CHGE

FWD  
 (Import)  
 UPNY CONED **4100 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 5700 MW

-----  
**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Thu 10/17/2019 to Wed 10/23/2019  
 0001 Continuous 2359

Work scheduled by: LI

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

-----  
**NEWBRDGE-DUFFYAVE\_345\_501**

Thu 10/17/2019 to Wed 10/23/2019  
 0001 Continuous 2359

Work scheduled by: LI

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

-----  
**NEWBRDGE\_345\_138\_BK\_1**

Thu 10/17/2019 to Wed 10/23/2019  
 0001 Continuous 2359

Work scheduled by: LI

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **375 MW**  
 Impacts Total Transfer Capability 285 MW  
 TTC with All Lines In Service 660 MW

-----  
**NEWBRDGE\_345\_138\_BK\_2**

Thu 10/17/2019 to Wed 10/23/2019  
 0001 Continuous 2359

Work scheduled by: LI

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **375 MW**  
 Impacts Total Transfer Capability 285 MW  
 TTC with All Lines In Service 660 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY\_345KV\_RN5 &amp; PLSNTVLY\_345KV\_RN4

Thu 10/17/2019 to Thu 10/17/2019  
0900 1559

Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## PLSNTVLY\_345KV\_RN5 &amp; PLSNTVLY\_345KV\_RN4

Fri 10/18/2019 to Fri 10/18/2019  
0900 1559

Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## DUNWODIE\_345KV\_3

Tue 10/22/2019 to Tue 10/22/2019 UPDATED by CONED 02/06/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_5

Tue 10/22/2019 to Tue 10/22/2019 UPDATED by CONED 02/06/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE-MOTTHAVN\_345\_71

Tue 10/22/2019 to Tue 11/26/2019 UPDATED by CONED 02/06/2019  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## GILBOA\_\_-N.SCTLND\_345\_GNS-1

Tue 10/22/2019 to Thu 10/24/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

## NIAGARA\_\_345\_230\_AT4

Wed 10/23/2019 to Thu 10/24/2019  
0500 Continuous 1900

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY	<b>1900 MW 1400 MW</b>
Impacts Total Transfer Capability	0 MW 300 MW
TTC with All Lines In Service	1900 MW 1700 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,July 09, 2019 to Thursday ,January 07, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WATRCURE-OAKDALE__345_31						FWD	REV
						(Import)	(Export)
Fri 10/25/2019	to	Fri 10/25/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/10/2019</u>		
1300	Continuous	1500					
Work scheduled by: NYSEG						SCH - PJ - NY	2150 MW
						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	2150 MW
							1350 MW
GILBOA__-N.SCTLND_345_GNS-1						FWD	
						(Import)	
Fri 10/25/2019	to	Fri 10/25/2019					
1330	Continuous	1530					
Work scheduled by: NYPA						CENTRAL EAST - VC	2520 MW
						Impacts Total Transfer Capability	455 MW
						TTC with All Lines In Service	2975 MW
NIAGARA__345_230_AT4						FWD	REV
						(Import)	(Export)
Mon 10/28/2019	to	Tue 12/17/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/10/2019</u>		
0500	Continuous	1700					
Work scheduled by: NYPA						SCH - OH - NY	1900 MW
						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1900 MW
							1700 MW
HOPATCON-RAMAPO__500_5018						FWD	REV
						(Import)	(Export)
Fri 11/01/2019	to	Tue 11/05/2019					
0001	Continuous	2200					
Work scheduled by: ConEd						SCH - PJ - NY	1250 MW
						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	2600 MW
							1550 MW
HOPATCON-RAMAPO__500_5018						FWD	
						(Import)	
Fri 11/01/2019	to	Tue 11/05/2019					
0001	Continuous	2200					
Work scheduled by: ConEd						UPNY CONED	5000 MW
						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	5700 MW
RAMAPO__345_345_PAR3500						FWD	REV
						(Import)	(Export)
Fri 11/01/2019	to	Tue 11/05/2019					
0001	Continuous	2200					
Work scheduled by: ConEd						SCH - PJ - NY	2150 MW
						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	2600 MW
							1550 MW
RAMAPO__345_345_PAR4500						FWD	REV
						(Import)	(Export)
Fri 11/01/2019	to	Tue 11/05/2019					
0001	Continuous	2200					
Work scheduled by: ConEd						SCH - PJ - NY	2150 MW
						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	2600 MW
							1550 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,July 09, 2019 to Thursday ,January 07, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500						FWD	REV
Fri 11/01/2019 to Tue 11/05/2019						(Import)	(Export)
0001	Continuous	2200			SCH - PJ - NY	1250 MW	1200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW	350 MW
					TTC with All Lines In Service	2600 MW	1550 MW
RAMAPO___500_345_BK 1500						FWD	
Fri 11/01/2019 to Tue 11/05/2019						(Import)	
0001	Continuous	2200			UPNY CONED	5000 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	700 MW	
					TTC with All Lines In Service	5700 MW	
SCH-IMO-NYISO_LIMIT_1750						FWD	
Fri 11/01/2019 to Thu 04/30/2020						(Import)	
0001	Continuous	2359	<u>UPDATED</u>	<u>by IESO</u> <u>05/03/2019</u>	SCH - OH - NY	2050 MW	
Work scheduled by: IESO					Impacts Total Transfer Capability	200 MW	
					TTC with All Lines In Service	2250 MW	
SCH-NYISO-IMO_LIMIT_1600							REV
Fri 11/01/2019 to Thu 04/30/2020							(Export)
0001	Continuous	2359	<u>UPDATED</u>	<u>by IESO</u> <u>05/03/2019</u>	SCH - OH - NY		1900 MW
Work scheduled by: IESO					Impacts Total Transfer Capability		100 MW
					TTC with All Lines In Service		2000 MW
LINDN_CG-LNDVFT___345_V-3022						FWD	REV
Mon 11/04/2019 to Thu 11/07/2019						(Import)	(Export)
0800	Continuous	1500			SCH - PJM_VFT	0 MW	0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW	315 MW
					TTC with All Lines In Service	315 MW	315 MW
MARCY___-N.SCTLND_345_18						FWD	
Thu 11/07/2019 to Fri 11/08/2019						(Import)	
0500	Continuous	1730			CENTRAL EAST - VC	2090 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	885 MW	
					TTC with All Lines In Service	2975 MW	
MARCY___345KV_CSC						FWD	
Thu 11/07/2019 to Fri 11/08/2019						(Import)	
0500	Continuous	1730			CENTRAL EAST - VC	2925 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	50 MW	
					TTC with All Lines In Service	2975 MW	

ARR: 19

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LEEDS\_\_\_-HURLYAVE\_345\_301**

FWD

Mon 11/11/2019 to Fri 12/13/2019

UPDATEDby CHGE06/20/2019

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Tue 11/12/2019 to Fri 11/15/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 11/18/2019 to Fri 11/22/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 11/25/2019 to Wed 11/27/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**DUNWODIE\_345KV\_3**

FWD

Tue 11/26/2019 to Tue 11/26/2019

UPDATEDby CONED02/06/2019

(Import)

2330 Continuous 2359

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_5**

FWD

Tue 11/26/2019 to Tue 11/26/2019

UPDATEDby CONED02/06/2019

(Import)

2330 Continuous 2359

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Tuesday ,July 09, 2019 to Thursday ,January 07, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/16/2019 to Mon 12/16/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Thu 01/02/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1300

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**LADENTWN-BUCHAN\_S\_345\_Y88**

FWD

Wed 01/15/2020 to Thu 02/13/2020

(Import)

0001 Continuous 2359

**11/05/2018**

UPNY CONED

**4800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ORU

**DOLSONAV-ROCKTVRN\_345\_DART44**

FWD

Mon 04/27/2020 to Sun 05/10/2020

(Import)

0700 Continuous 1730

**UPDATED****by NYPA****03/21/2019**

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**SCH-IMO-NYISO\_LIMIT\_1600**

FWD

Fri 05/01/2020 to Sat 10/31/2020

(Import)

0001 Continuous 2359

**UPDATED****by IESO****05/03/2019**

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

# NYISO TRANSFER LIMITATIONS

Tuesday ,July 09, 2019 to Thursday ,January 07, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### COOPERS\_-DOLSONAV\_345\_CCDA42

Mon 05/11/2020 to Fri 05/29/2020  
0700 Continuous 1730

UPDATED by NYPA 03/21/2019

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

### MOSES\_-ADIRNDCK\_230\_M2

Mon 06/01/2020 to Sat 11/14/2020  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

### FRASANNX-COOPERS\_345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

UPDATED by NYPA 03/01/2019

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### MARCY\_-FRASANNX\_345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

UPDATED by NYPA 03/01/2019

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### SCH-IMO-NYISO\_LIMIT\_1750

Sun 11/01/2020 to Fri 04/30/2021  
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

FWD  
(Import)  
SCH - OH - NY **2050 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 2250 MW

### SCH-NYISO-IMO\_LIMIT\_1600

Sun 11/01/2020 to Fri 04/30/2021  
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

REV  
(Export)  
SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 2000 MW

### MOSES\_-ADIRNDCK\_230\_M1

Tue 12/01/2020 to Mon 05/31/2021  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW