

NYISO TRANSFER LIMITATIONS

Monday ,July 08, 2019 to Wednesday,January 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1250 MW
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1150 MW
Impacts Total Transfer Capability	100 MW	200 MW
TTC with All Lines In Service	2150 MW	1350 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1250 MW
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1700 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1700 MW

CRICKVLY-PLSNTVLY_345_F84

Tue 04/09/2019 to Sun 07/14/2019 FORCED by CONED 05/31/2019

1140 Continuous 1600

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1400 MW	1600 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

SCH-IMO-NYISO_LIMIT_1550

Fri 05/03/2019 to Fri 07/19/2019

1700 Continuous 1700

Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	1850 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	1900 MW

SCH-NYISO-IMO_LIMIT_1100

Fri 05/03/2019 to Fri 07/19/2019

1700 Continuous 1700

Work scheduled by: IESO

	REV
	(Export)
SCH - OH - NY	1400 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1700 MW

NYISO TRANSFER LIMITATIONS

Monday ,July 08, 2019 to Wednesday,January 06, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1400						FWD
Sun 05/05/2019	to	Fri 07/12/2019	<u>EXTENDED</u>	<u>by IESO</u>	<u>06/14/2019</u>	(Import)
0500	Continuous	1700				SCH - OH - NY 1700 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1900 MW
SCH-NYISO-HQ_LIMIT_800						REV
Wed 06/05/2019	to	Fri 07/19/2019	<u>EXTENDED</u>	<u>by HQ</u>	<u>06/19/2019</u>	(Export)
0001	Continuous	1900				SCH - HQ - NY 800 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1000 MW
SCH-IMO-NYISO_LIMIT_1000						FWD
Wed 06/26/2019	to	Wed 07/03/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>07/01/2019</u>	(Import)
0001	Continuous	1200				SCH - OH - NY 1300 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability 600 MW
						TTC with All Lines In Service 1900 MW
SCH-IMO-NYISO_LIMIT_1300						FWD
Tue 07/02/2019	to	Sat 07/06/2019	<u>EXTENDED</u>	<u>by IESO</u>	<u>07/05/2019</u>	(Import)
0500	Continuous	1200				SCH - OH - NY 1600 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 1900 MW
SCH-NYISO-IMO_LIMIT_1000						REV
Tue 07/02/2019	to	Sat 07/06/2019	<u>EXTENDED</u>	<u>by IESO</u>	<u>07/05/2019</u>	(Export)
0500	Continuous	1200				SCH - OH - NY 1300 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 400 MW
						TTC with All Lines In Service 1700 MW
W49TH_ST_345KV_6						FWD
Sat 07/06/2019	to	Sat 07/06/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>07/01/2019</u>	(Import)
0201	Continuous	0230				SCH - PJM_HTP 400 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 260 MW
						TTC with All Lines In Service 660 MW
W49TH_ST-E13THSTA_345_M55						FWD
Sat 07/06/2019	to	Sat 07/06/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>07/01/2019</u>	(Import)
0201	Continuous	0530				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,July 08, 2019 to Wednesday,January 06, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DOLSONAV-ROCKTVRN_345_DART44

FWD

Sat 07/06/2019 to Sat 07/06/2019

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

W49TH_ST_345KV_6

FWD

Sun 07/07/2019 to Sun 07/07/2019

(Import)

0001 Continuous 0030

SCH - PJM_HTP

400 MW

Impacts Total Transfer Capability 260 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Sun 07/07/2019 to Sun 07/07/2019

(Import)

0001 Continuous 0030

SCH - PJM_HTP

400 MW

Impacts Total Transfer Capability 260 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

CHAT_DC_GC2

FWD

Sun 07/07/2019 to Sun 07/07/2019

(Import)

0500 Continuous 2000

UPDATED**by HQ****06/21/2019**

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Sun 07/07/2019 to Sun 07/07/2019

(Export)

0500 Continuous 2000

UPDATED**by HQ****06/21/2019**

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

W49TH_ST_345KV_6

FWD

Sun 07/07/2019 to Sun 07/07/2019

(Import)

0630 Continuous 0700

SCH - PJM_HTP

400 MW

Impacts Total Transfer Capability 260 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Sun 07/07/2019 to Sun 07/07/2019

(Import)

0630 Continuous 0700

SCH - PJM_HTP

400 MW

Impacts Total Transfer Capability 260 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Monday ,July 08, 2019 to Wednesday,January 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-EFISHKIL_345_RFK305

FWD

Sun 07/07/2019 to Sun 07/07/2019

(Import)

0800 Continuous 1600

UPNY CONED

4800 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 07/08/2019 to Tue 07/09/2019

(Import)

0700 Continuous 1530

UPDATEDby NYPA06/24/2019

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Mon 07/08/2019 to Tue 07/09/2019

(Import)

0800 Continuous 1530

UPDATEDby NYPA06/24/2019

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BECK_-NIAGARA_345_PA302

FWD

REV

Mon 07/08/2019 to Fri 07/12/2019

(Import) (Export)

0800 Continuous 1800

SCH - OH - NY

900 MW 800 MW

Impacts Total Transfer Capability 1000 MW 900 MW

TTC with All Lines In Service 1900 MW 1700 MW

Work scheduled by: IESO

PORTER_-ROTTRDAM_230_31

FWD

Tue 07/09/2019 to Tue 07/09/2019

(Import)

0600 Continuous 1200

UPDATEDby NGRID07/05/2019

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MOSES_-ADIRNDCK_230_MA2

FWD

Thu 07/11/2019 to Fri 07/12/2019

(Import)

0700 Continuous 1730

UPDATEDby NYPA06/24/2019

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SPRNBK_-W49TH_ST_345_M52

FWD

Sat 07/13/2019 to Mon 07/15/2019

(Import)

0001 Continuous 0200

CANCELLEDby ConEd07/08/2019

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Monday ,July 08, 2019 to Wednesday,January 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4

FWD

Sat 07/13/2019 to Mon 07/15/2019 **CANCELLED by ConEd 07/08/2019**

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

FWD

Sat 07/13/2019 to Mon 07/15/2019 **CANCELLED by ConEd 07/08/2019**

(Import)

0001 Continuous 0200

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_46

FWD

Sat 07/20/2019 to Sat 07/20/2019

(Import)

0001 Continuous 0600

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M54

FWD

Sun 07/21/2019 to Sun 07/21/2019

(Import)

0200 Continuous 0600

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CHAT_DC_GC1

FWD

Sun 07/28/2019 to Sun 07/28/2019

(Import)

0001 Continuous 0200

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Sun 07/28/2019 to Sun 07/28/2019

(Export)

0001 Continuous 0200

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

Sun 07/28/2019 to Sun 07/28/2019

(Import)

0001 0200

MOSES SOUTH

2550 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Monday ,July 08, 2019 to Wednesday,January 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 07/28/2019 to Sun 07/28/2019
0001 0200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	1370 MW	0 MW
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHAT_DC_GC2

Sun 07/28/2019 to Sun 07/28/2019
0001 Continuous 0200

Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

CHAT_DC_GC2

Sun 07/28/2019 to Sun 07/28/2019
0001 Continuous 0200

Work scheduled by: HQ

	REV
	(Export)
SCH - HQ - NY	500 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 07/28/2019 to Sun 07/28/2019
0001 Continuous 0200

Work scheduled by: HQ

	FWD
	(Import)
SCH - HQ - NY	1150 MW
Impacts Total Transfer Capability	350 MW
TTC with All Lines In Service	1500 MW

CHAT_DC_GC1

Sat 08/03/2019 to Sat 08/03/2019
0001 Continuous 0200

Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

CHAT_DC_GC1

Sat 08/03/2019 to Sat 08/03/2019
0001 Continuous 0200

Work scheduled by: HQ

	REV
	(Export)
SCH - HQ - NY	500 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 08/03/2019 to Sat 08/03/2019
0001 0200

Work scheduled by:

	FWD
	(Import)
MOSES SOUTH	2550 MW
Impacts Total Transfer Capability	600 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,July 08, 2019 to Wednesday,January 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 08/03/2019 to Sat 08/03/2019
0001 0200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	1370 MW	0 MW
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHAT_DC_GC2

Sat 08/03/2019 to Sat 08/03/2019
0001 Continuous 0200

Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

CHAT_DC_GC2

Sat 08/03/2019 to Sat 08/03/2019
0001 Continuous 0200

Work scheduled by: HQ

	REV
	(Export)
SCH - HQ - NY	500 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sat 08/03/2019 to Sat 08/03/2019
0001 Continuous 0200

Work scheduled by: HQ

	FWD
	(Import)
SCH - HQ - NY	1150 MW
Impacts Total Transfer Capability	350 MW
TTC with All Lines In Service	1500 MW

CHATGUAY-MASSENA__765_7040

Sat 08/03/2019 to Sun 08/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	1550 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

CHATGUAY-MASSENA__765_7040

Sat 08/03/2019 to Sun 08/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY____765_MSU1

Sat 08/03/2019 to Sun 08/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2265 MW
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,July 08, 2019 to Wednesday,January 06, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1				FWD		
Sat 08/03/2019	to	Sun 08/04/2019		(Import)		
0500	Continuous	1730		MOSES SOUTH	500 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	2650 MW	
				TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY_765_MSU1				FWD	REV	
Sat 08/03/2019	to	Sun 08/04/2019		(Import)	(Export)	
0500	Continuous	1730		SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1025 MW	0 MW
				TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040				FWD		
Sat 08/03/2019	to	Sun 08/04/2019		(Import)		
0500		1730		MOSES SOUTH	500 MW	
Work scheduled by:				Impacts Total Transfer Capability	2650 MW	
				TTC with All Lines In Service	3150 MW	
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2				FWD	REV	
Sat 08/03/2019	to	Sun 08/04/2019		(Import)	(Export)	
0500		1730		SCH - HQ - NY	850 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	650 MW	1000 MW
				TTC with All Lines In Service	1500 MW	1000 MW
NIAGARA_345_230_AT4				FWD	REV	
Mon 08/05/2019	to	Tue 08/06/2019		(Import)	(Export)	
0500	Continuous	1700		SCH - OH - NY	1900 MW	1400 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW	300 MW
				TTC with All Lines In Service	1900 MW	1700 MW
MOSES_-ADIRNDCK_230_MAI				FWD		
Mon 08/12/2019	to	Mon 08/12/2019	UPDATED by NYPA 10/10/2018	(Import)		
0700	Continuous	1459		MOSES SOUTH	2100 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1050 MW	
				TTC with All Lines In Service	3150 MW	
WATRCURE-OAKDALE_345_31				FWD	REV	
Wed 08/28/2019	to	Wed 08/28/2019	UPDATED by NYISO 06/10/2019	(Import)	(Export)	
0800	Continuous	1000		SCH - PJ - NY	2150 MW	1350 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	0 MW	0 MW
				TTC with All Lines In Service	2150 MW	1350 MW

NYISO TRANSFER LIMITATIONS

Monday ,July 08, 2019 to Wednesday,January 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC						FWD	REV
						(Import)	(Export)
Tue 09/03/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/15/2019</u>	SCH - NPX_CSC	0 MW
0300	Continuous	1600				Impacts Total Transfer Capability	330 MW
Work scheduled by: LI						TTC with All Lines In Service	330 MW
MARCY_765_345_AT1						FWD	
						(Import)	
Tue 09/03/2019	to	Tue 09/03/2019				MOSES SOUTH	1750 MW
0500	Continuous	1730				Impacts Total Transfer Capability	1400 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
				ARR: 19			
MARCY_-N.SCTLND_345_18						FWD	
						(Import)	
Wed 09/04/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/06/2018</u>	CENTRAL EAST - VC	2090 MW
0500	Continuous	1730				Impacts Total Transfer Capability	885 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
				ARR: 19			
MARCY_345KV_CSC						FWD	
						(Import)	
Wed 09/04/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/06/2018</u>	CENTRAL EAST - VC	2925 MW
0500	Continuous	1730				Impacts Total Transfer Capability	50 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
MOSES_-ADIRNDCK_230_MA2						FWD	
						(Import)	
Wed 09/04/2019	to	Wed 09/04/2019				MOSES SOUTH	2100 MW
0700	Continuous	1500				Impacts Total Transfer Capability	1050 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
ADIRNDCK-PORTER_230_12						FWD	
						(Import)	
Wed 09/04/2019	to	Wed 09/04/2019				MOSES SOUTH	2100 MW
0700	Continuous	1530				Impacts Total Transfer Capability	1050 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
ADIRNDCK-CHASLAKE_230_13						FWD	
						(Import)	
Thu 09/05/2019	to	Thu 09/05/2019				MOSES SOUTH	2100 MW
0700	Continuous	1530				Impacts Total Transfer Capability	1050 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,July 08, 2019 to Wednesday,January 06, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

Mon 09/09/2019 to Sat 09/21/2019
0500 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 1400 MW
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

LEEDS___345KV_R395

Mon 09/09/2019 to Mon 09/09/2019
0700 Continuous 0730
Work scheduled by: NYPA

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

GILBOA_-LEEDS___345_GL3

Mon 09/09/2019 to Fri 09/27/2019
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2200 MW
Impacts Total Transfer Capability 775 MW
TTC with All Lines In Service 2975 MW

MARCY_-N.SCTLND_345_18

Wed 09/11/2019 to Fri 09/13/2019
0500 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2090 MW
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

ARR: 19

LEEDS___-PLSNTVLY_345_92

Sat 09/14/2019 to Mon 09/16/2019
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RNS5

Sat 09/14/2019 to Sat 10/19/2019
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

E13THSTA-FARRAGUT_345_45

Sun 09/15/2019 to Sun 09/15/2019
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30

FWD

Mon 09/16/2019 to Wed 09/18/2019

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

OAKDALE_-FRASER__345_32

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1800

Work scheduled by: NYSEG

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

GOETHALS_345KV_5

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

EASTVIEW-SPRNBK__345_W65

FWD

Fri 09/20/2019 to Sun 09/22/2019

(Import)

2000 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W82

FWD

Fri 09/20/2019 to Sun 09/22/2019

(Import)

2000 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS4

FWD

Fri 09/20/2019 to Sun 09/22/2019

(Import)

2000 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,July 08, 2019 to Wednesday,January 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

Mon 09/23/2019 to Mon 09/30/2019

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 09/23/2019 to Fri 09/27/2019

0600 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

OAKDALE_-FRASER__345_32

Mon 09/23/2019 to Fri 09/27/2019

0700 Continuous 1800

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

LEEDS__345KV_R395

Fri 09/27/2019 to Fri 09/27/2019

1700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

KINTIGH_-ROCHESTR_345_SR1-39

Fri 09/27/2019 to Wed 10/02/2019

1701 Continuous 1900

Work scheduled by: RGE

FWD

(Import)

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

EASTVIEW-SPRNBK__345_W65

Fri 09/27/2019 to Sun 09/29/2019

2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W82

Fri 09/27/2019 to Sun 09/29/2019

2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS4

FWD

Fri 09/27/2019 to Sun 09/29/2019

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

BERKSHIR-ALPS____345_393

FWD

REV

Mon 09/30/2019 to Sat 10/05/2019

(Import) (Export)

0600 Continuous 1600

SCH - NE - NY

950 MW 1300 MW

Work scheduled by: ISONE

ARR: 78

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS____345_393

FWD

REV

Mon 09/30/2019 to Sat 10/05/2019

(Import) (Export)

0600 Continuous 1600

SCH - NPX_1385

100 MW 100 MW

Work scheduled by: ISONE

ARR: 78

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 09/30/2019 to Sat 10/05/2019

(Import) (Export)

0600 1600

SCH - NE - NY

950 MW 1300 MW

Work scheduled by:

ARR: 78

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 09/30/2019 to Sat 10/05/2019

(Import) (Export)

0600 Continuous 1600

SCH - NE - NY

900 MW 1500 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability 500 MW 100 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 09/30/2019 to Sat 10/05/2019

(Import) (Export)

0600 Continuous 1600

SCH - NPX_1385

100 MW 100 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

SCH-NYISO-NE_LIMIT_500

REV

Mon 09/30/2019 to Sat 10/05/2019

(Export)

0600 Continuous 1600

SCH - NE - NY

700 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1600 MW

NYISO TRANSFER LIMITATIONS

Monday ,July 08, 2019 to Wednesday,January 06, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OAKDALE_-FRASER___345_32

Mon 09/30/2019 to Mon 09/30/2019
0700 Continuous 1800

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

CLAY_-EDIC___345_1-16

Mon 09/30/2019 to Fri 10/04/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

HURLYAVE-ROSETON___345_303

Mon 09/30/2019 to Wed 10/09/2019
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

SPRNBK___345KV_RS3 & SPRNBK___345KV_RS4

Tue 10/01/2019 to Thu 10/10/2019
0001 2230

Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

STOLLERD-HISHELDN_230_67

Mon 10/07/2019 to Tue 10/08/2019
0700 Continuous 1400

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CLAY_-EDIC___345_2-15

Mon 10/07/2019 to Thu 10/17/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MARCY_-N.SCTLND_345_18

Wed 10/09/2019 to Fri 10/11/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

ARR: 19

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-PLSNTVLY_345_92

Thu 10/10/2019 to Mon 10/14/2019
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 10/10/2019 to Mon 10/14/2019
0001 0300
Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

E13THSTA-FARRAGUT_345_45

Sat 10/12/2019 to Sun 10/13/2019
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CHATGUAY-MASSENA___765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900
Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - HQ - NY	0 MW 0 MW
Impacts Total Transfer Capability	1500 MW 1000 MW
TTC with All Lines In Service	1500 MW 1000 MW

MARCY___765_345_AT1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

ARR: 19

MARCY___765_345_AT2

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Monday ,July 08, 2019 to Wednesday,January 06, 2021

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY___765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 1900

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sat 10/12/2019 to Sat 10/26/2019
0100 1900

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

PLSNTVLY-WOOD_ST_345_F30

Mon 10/14/2019 to Thu 10/17/2019
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

HURLYAVE-ROSETON_345_303

Mon 10/14/2019 to Thu 10/31/2019
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Monday ,July 08, 2019 to Wednesday,January 06, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 10/17/2019 to Thu 10/17/2019
0900 1559

Work scheduled by:

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Fri 10/18/2019 to Fri 10/18/2019
0900 1559

Work scheduled by:

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_3

Tue 10/22/2019 to Tue 10/22/2019
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 02/06/2019

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,July 08, 2019 to Wednesday,January 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

Tue 10/22/2019 to Tue 10/22/2019 UPDATED by CONED 02/06/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

Tue 10/22/2019 to Tue 11/26/2019 UPDATED by CONED 02/06/2019
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

GILBOA_-N.SCTLND_345_GNS-1

Tue 10/22/2019 to Thu 10/24/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

NIAGARA_345_230_AT4

Wed 10/23/2019 to Thu 10/24/2019
0500 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1400 MW**
Impacts Total Transfer Capability 0 MW 300 MW
TTC with All Lines In Service 1900 MW 1700 MW

WATRCURE-OAKDALE_345_31

Fri 10/25/2019 to Fri 10/25/2019 UPDATED by NYISO 06/10/2019
1300 Continuous 1500

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2150 MW 1350 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2150 MW 1350 MW

GILBOA_-N.SCTLND_345_GNS-1

Fri 10/25/2019 to Fri 10/25/2019
1330 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

NIAGARA_345_230_AT4

Mon 10/28/2019 to Tue 12/17/2019 UPDATED by NYPA 04/10/2019
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1400 MW**
Impacts Total Transfer Capability 0 MW 300 MW
TTC with All Lines In Service 1900 MW 1700 MW

NYISO TRANSFER LIMITATIONS

Monday ,July 08, 2019 to Wednesday,January 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018				FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019		(Import)	(Export)
0001	Continuous	2200	SCH - PJ - NY	1250 MW	1200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1350 MW 350 MW
				TTC with All Lines In Service	2600 MW 1550 MW
HOPATCON-RAMAPO___500_5018				FWD	
Fri 11/01/2019	to	Tue 11/05/2019		(Import)	
0001	Continuous	2200	UPNY CONED	5000 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	5700 MW
RAMAPO___345_345_PAR3500				FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019		(Import)	(Export)
0001	Continuous	2200	SCH - PJ - NY	2150 MW	1250 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	450 MW 300 MW
				TTC with All Lines In Service	2600 MW 1550 MW
RAMAPO___345_345_PAR4500				FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019		(Import)	(Export)
0001	Continuous	2200	SCH - PJ - NY	2150 MW	1250 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	450 MW 300 MW
				TTC with All Lines In Service	2600 MW 1550 MW
RAMAPO___500_345_BK 1500				FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019		(Import)	(Export)
0001	Continuous	2200	SCH - PJ - NY	1250 MW	1200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1350 MW 350 MW
				TTC with All Lines In Service	2600 MW 1550 MW
RAMAPO___500_345_BK 1500				FWD	
Fri 11/01/2019	to	Tue 11/05/2019		(Import)	
0001	Continuous	2200	UPNY CONED	5000 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	5700 MW
SCH-IMO-NYISO_LIMIT_1750				FWD	
Fri 11/01/2019	to	Thu 04/30/2020		(Import)	
0001	Continuous	2359	SCH - OH - NY	2050 MW	
Work scheduled by: IESO				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	2250 MW

NYISO TRANSFER LIMITATIONS

Monday ,July 08, 2019 to Wednesday,January 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1600

Fri 11/01/2019 to Thu 04/30/2020
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

REV
(Export)

1900 MW

LINDN_CG-LNDVFT_345_V-3022

Mon 11/04/2019 to Thu 11/07/2019
0800 Continuous 1500

Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability 315 MW
TTC with All Lines In Service 315 MW

FWD
(Import) (Export)

0 MW 0 MW

315 MW 315 MW

315 MW 315 MW

MARCY_-N.SCTLND_345_18

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

2090 MW

ARR: 19

MARCY_345KV_CSC

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

2925 MW

LEEDS_-HURLYAVE_345_301

Mon 11/11/2019 to Fri 12/13/2019
0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

FWD
(Import)

4100 MW

MOSES_-ADIRNDCK_230_MA2

Tue 11/12/2019 to Fri 11/15/2019
0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

2300 MW

MOSES_-ADIRNDCK_230_MA2

Mon 11/18/2019 to Fri 11/22/2019
0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

2300 MW

NYISO TRANSFER LIMITATIONS

Monday ,July 08, 2019 to Wednesday,January 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/25/2019 to Wed 11/27/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DUNWODIE_345KV_3

FWD

Tue 11/26/2019 to Tue 11/26/2019

(Import)

2330 Continuous 2359

UPDATEDby CONED 02/06/2019

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Tue 11/26/2019 to Tue 11/26/2019

(Import)

2330 Continuous 2359

UPDATEDby CONED 02/06/2019

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/16/2019 to Mon 12/16/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Monday ,July 08, 2019 to Wednesday,January 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Thu 01/02/2020 to Fri 05/29/2020
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 01/15/2020 to Thu 02/13/2020
0001 Continuous 2359

Work scheduled by: ORU

11/05/2018

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 04/27/2020 to Sun 05/10/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

SCH-IMO-NYISO_LIMIT_1600

Fri 05/01/2020 to Sat 10/31/2020
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

FWD
(Import)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

COOPERS_-DOLSONAV_345_CCDA42

Mon 05/11/2020 to Fri 05/29/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 06/01/2020 to Sat 11/14/2020
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,July 08, 2019 to Wednesday,January 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANX_345_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020

UPDATEDby NYPA03/01/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

SCH-IMO-NYISO_LIMIT_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021

UPDATEDby IESO05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1600

REV

Sun 11/01/2020 to Fri 04/30/2021

UPDATEDby IESO05/03/2019

(Export)

0001 Continuous 2359

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: IESO

MOSES___-ADIRNDCK_230_MAI

FWD

Tue 12/01/2020 to Mon 05/31/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA