

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	<b>2100 MW</b>	<b>1250 MW</b>
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	<b>2050 MW</b>	<b>1150 MW</b>
Impacts Total Transfer Capability	100 MW	200 MW
TTC with All Lines In Service	2150 MW	1350 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	<b>2100 MW</b>	<b>1250 MW</b>
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1700 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1700 MW

## CRICKVLY-PLSNTVLY\_345\_F84

Tue 04/09/2019 to Thu 07/04/2019 FORCED by CONED 05/31/2019

1140 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NE - NY	<b>1400 MW</b>	<b>1600 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

## SCH-IMO-NYISO\_LIMIT\_1550

Fri 05/03/2019 to Fri 07/19/2019

1700 Continuous 1700

Work scheduled by: IESO

	FWD (Import)
SCH - OH - NY	<b>1850 MW</b>
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	1900 MW

## SCH-NYISO-IMO\_LIMIT\_1100

Fri 05/03/2019 to Fri 07/19/2019

1700 Continuous 1700

Work scheduled by: IESO

	REV (Export)
SCH - OH - NY	<b>1400 MW</b>
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1700 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 01, 2019 to Wednesday,December 30, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-IMO-NYISO\_LIMIT\_1400

Sun 05/05/2019 to Fri 07/12/2019  
0500 Continuous 1700

EXTENDED by IESO 06/14/2019

Work scheduled by: IESO

FWD  
(Import)  
**1700 MW**  
SCH - OH - NY  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1900 MW

## SCH-NYISO-HQ\_LIMIT\_800

Wed 06/05/2019 to Fri 07/19/2019  
0001 Continuous 1900

EXTENDED by HQ 06/19/2019

Work scheduled by: HQ

REV  
(Export)  
**800 MW**  
SCH - HQ - NY  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1000 MW

## W49TH\_ST\_345KV\_5

Sat 06/15/2019 to Wed 06/26/2019  
0001 Continuous 2200

EXTENDED by CONED 06/24/2019

Work scheduled by: ConEd

FWD  
(Import)  
**350 MW**  
SCH - PJM\_HTP  
Impacts Total Transfer Capability 310 MW  
TTC with All Lines In Service 660 MW

## W49TH\_ST\_345KV\_7

Sat 06/15/2019 to Wed 06/26/2019  
0001 Continuous 2200

EXTENDED by CONED 06/24/2019

Work scheduled by: ConEd

FWD  
(Import)  
**350 MW**  
SCH - PJM\_HTP  
Impacts Total Transfer Capability 310 MW  
TTC with All Lines In Service 660 MW

## MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 06/24/2019 to Fri 06/28/2019  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
**2100 MW**  
MOSES SOUTH  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## LEEDS\_\_345\_LEEDS SVC

Mon 06/24/2019 to Thu 06/27/2019  
0800 Continuous 1222

Work scheduled by: NGrid

FWD  
(Import)  
**2950 MW**  
CENTRAL EAST - VC  
Impacts Total Transfer Capability 25 MW  
TTC with All Lines In Service 2975 MW

## SCH-IMO-NYISO\_LIMIT\_1000

Wed 06/26/2019 to Wed 07/03/2019  
0001 Continuous 1200

UPDATED by NYISO 07/01/2019

Work scheduled by: NYSEG

FWD  
(Import)  
**1300 MW**  
SCH - OH - NY  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 1900 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 01, 2019 to Wednesday,December 30, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LADENTWN-BUCHAN\_S\_345\_Y88

Thu 06/27/2019 to Fri 06/28/2019  
0001 Continuous 0342

UPDATED by CE 06/29/2019

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4800 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 5700 MW

## BECK\_\_-NIAGARA\_\_345\_PA302

Thu 06/27/2019 to Fri 06/28/2019  
0830 Daily 2000

Work scheduled by: IESO

FWD REV  
(Import) (Export)  
SCH - OH - NY **900 MW 800 MW**  
Impacts Total Transfer Capability 1000 MW 900 MW  
TTC with All Lines In Service 1900 MW 1700 MW

## OAKDALE\_-FRASER\_\_345\_32

Fri 06/28/2019 to Sun 06/30/2019  
1338 Continuous 1600

FORCED by NYSEG 06/29/2019

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_SO\_SERIES\_COMP\_I/S

Sat 06/29/2019 to Mon 07/01/2019  
0600 Continuous 2100

UPDATED by NYISO 06/27/2019

Work scheduled by: NYISO

FWD  
(Import)  
CENTRAL EAST - VC **2740 MW**  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 2975 MW

## ATHENS\_\_-PLSNTVLY\_345\_91

Sat 06/29/2019 to Sat 06/29/2019  
0630 Continuous 1800

UPDATED by NGRID 06/29/2019

Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## ATHENS\_\_-PLSNTVLY\_345\_91

Sun 06/30/2019 to Sun 06/30/2019  
0630 Continuous 2100

UPDATED by NGRID 06/29/2019

Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## LEEDS\_\_-PLSNTVLY\_345\_92

Mon 07/01/2019 to Mon 07/01/2019  
0600 Continuous 2100

Work scheduled by: NGrid

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NPX\_1385-NYISO\_LIMIT\_100**

FWD

Mon 07/01/2019 to Mon 07/01/2019

(Import)

0700 Continuous 1500

SCH - NPX\_1385

**100 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 200 MW

Work scheduled by: ISONE

**SCH-NYISO-NPX\_1385\_LIMIT\_100**

REV

Mon 07/01/2019 to Mon 07/01/2019

(Export)

0700 Continuous 1500

SCH - NPX\_1385

**100 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 200 MW

Work scheduled by: ISONE

**SCH-IMO-NYISO\_LIMIT\_1300**

FWD

Tue 07/02/2019 to Fri 07/05/2019

(Import)

0500 Continuous 1800

SCH - OH - NY

**1600 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

**SCH-NYISO-IMO\_LIMIT\_1000**

REV

Tue 07/02/2019 to Fri 07/05/2019

(Export)

0500 Continuous 1800

SCH - OH - NY

**1300 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: IESO

**W49TH\_ST\_345KV\_6**

FWD

Sat 07/06/2019 to Sat 07/06/2019

(Import)

0201 Continuous 0230

**UPDATED****by CONED 07/01/2019**

SCH - PJM\_HTP

**350 MW**

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Sat 07/06/2019 to Sat 07/06/2019

(Import)

0201 Continuous 0530

**UPDATED****by CONED 07/01/2019**

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_6**

FWD

Sat 07/06/2019 to Sat 07/06/2019

(Import)

0500 Continuous 0530

**UPDATED****by CONED 07/01/2019**

SCH - PJM\_HTP

**350 MW**

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHAT\_DC\_GC2**

FWD

Sun 07/07/2019 to Sun 07/07/2019 UPDATED by HQ 06/21/2019  
0500 Continuous 2000

(Import)

MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

**CHAT\_DC\_GC2**

REV

Sun 07/07/2019 to Sun 07/07/2019 UPDATED by HQ 06/21/2019  
0500 Continuous 2000

(Export)

SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 07/08/2019 to Fri 07/12/2019 UPDATED by NYPA 06/24/2019  
0700 Continuous 1730

(Import)

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ADIRNDCK-CHASLAKE\_230\_13**

FWD

Mon 07/08/2019 to Wed 07/10/2019 UPDATED by NYPA 06/24/2019  
0800 Continuous 1530

(Import)

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**SPRNBRK\_-W49TH\_ST\_345\_M52**

FWD

Sat 07/13/2019 to Mon 07/15/2019  
0001 Continuous 0200

(Import)

SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SPRNBRK\_\_345KV\_RNS4**

FWD

Sat 07/13/2019 to Mon 07/15/2019  
0001 Continuous 0200

(Import)

SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_5**

FWD

Sat 07/13/2019 to Mon 07/15/2019  
0001 Continuous 0200

(Import)

SCH - PJM\_HTP **350 MW**  
Impacts Total Transfer Capability 310 MW  
TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 08/03/2019 to Sun 08/04/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

---

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 08/03/2019 to Sun 08/04/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 08/03/2019 to Sun 08/04/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 08/03/2019 to Sun 08/04/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 08/03/2019 to Sun 08/04/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040**

Sat 08/03/2019 to Sun 08/04/2019  
0500 1730

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

---

**MOSES\_-MASSENA\_\_230\_MMS1 & MOSES\_-MASSENA\_\_230\_MMS2**

Sat 08/03/2019 to Sun 08/04/2019  
0500 1730

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **850 MW 0 MW**  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 01, 2019 to Wednesday,December 30, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_\_345\_230\_AT4

Mon 08/05/2019 to Tue 08/06/2019

0500 Continuous 1700

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1400 MW</b>
Impacts Total Transfer Capability	0 MW	300 MW
TTC with All Lines In Service	1900 MW	1700 MW

## MOSES\_\_-ADIRNDCK\_230\_MAI

Mon 08/12/2019 to Mon 08/12/2019

0700 Continuous 1459

Work scheduled by: NYPA

UPDATED by NYPA 10/10/2018

	FWD (Import)
MOSES SOUTH	<b>2100 MW</b>
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

## WATRCURE-OAKDALE\_\_345\_31

Wed 08/28/2019 to Wed 08/28/2019

0800 Continuous 1000

Work scheduled by: NYSEG

UPDATED by NYISO 06/10/2019

	FWD (Import)	REV (Export)
SCH - PJ - NY	<b>2150 MW</b>	<b>1350 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2150 MW	1350 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

Tue 09/03/2019 to Wed 09/04/2019

0300 Continuous 1600

Work scheduled by: LI

UPDATED by ISONE 02/15/2019

	FWD (Import)	REV (Export)
SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

## MARCY\_\_765\_345\_AT1

Tue 09/03/2019 to Tue 09/03/2019

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
MOSES SOUTH	<b>1750 MW</b>
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

## MARCY\_\_-N.SCTLND\_345\_18

Wed 09/04/2019 to Wed 09/04/2019

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 11/06/2018

ARR: 19

	FWD (Import)
CENTRAL EAST - VC	<b>2090 MW</b>
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

## MARCY\_\_345KV\_CSC

Wed 09/04/2019 to Wed 09/04/2019

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 11/06/2018

	FWD (Import)
CENTRAL EAST - VC	<b>2925 MW</b>
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1500

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ADIRNDCK-PORTER\_\_\_230\_12**

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ADIRNDCK-CHASLAKE\_230\_13**

FWD

Thu 09/05/2019 to Thu 09/05/2019

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 09/09/2019 to Sat 09/21/2019

(Import)

0500 Continuous 1700

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**LEEDS\_\_\_345KV\_R395**

FWD

Mon 09/09/2019 to Mon 09/09/2019

(Import)

0700 Continuous 0730

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

**GILBOA\_-LEEDS\_\_\_345\_GL3**

FWD

Mon 09/09/2019 to Fri 09/27/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2200 MW**

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MARCY\_\_\_-N.SCTLND\_345\_18**

FWD

Wed 09/11/2019 to Fri 09/13/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC **2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**



CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_-PLSNTVLY\_345\_92

Sat 09/14/2019 to Mon 09/16/2019

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

## PLSNTVLY\_345KV\_RNS5

Sat 09/14/2019 to Sat 10/19/2019

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

## E13THSTA-FARRAGUT\_345\_45

Sun 09/15/2019 to Sun 09/15/2019

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## PLSNTVLY-WOOD\_ST\_\_345\_F30

Mon 09/16/2019 to Wed 09/18/2019

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 09/16/2019 to Fri 09/20/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

## OAKDALE\_-FRASER\_\_\_345\_32

Mon 09/16/2019 to Fri 09/20/2019

0700 Continuous 1800

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

## GOETHALS\_345KV\_5

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EASTVIEW-SPRNBK\_\_345\_W65**

Fri 09/20/2019 to Sun 09/22/2019

2000 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

**MILLWOOD-EASTVIEW\_345\_W82**

Fri 09/20/2019 to Sun 09/22/2019

2000 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

**SPRNBK\_\_345KV\_RNS4**

Fri 09/20/2019 to Sun 09/22/2019

2000 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

**ROCHESTR-PANNELL\_\_345\_RP2**

Mon 09/23/2019 to Mon 09/30/2019

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**KINTIGH\_-ROCHESTR\_345\_SRI-39**

Mon 09/23/2019 to Fri 09/27/2019

0600 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

**OAKDALE\_-FRASER\_\_345\_32**

Mon 09/23/2019 to Fri 09/27/2019

0700 Continuous 1800

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

**LEEDS\_\_345KV\_R395**

Fri 09/27/2019 to Fri 09/27/2019

1700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**KINTIGH\_-ROCHESTR\_345\_SR1-39**

Fri 09/27/2019 to Wed 10/02/2019  
1701 Continuous 1900  
Work scheduled by: RGE

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

**EASTVIEW-SPRNBRK\_345\_W65**

Fri 09/27/2019 to Sun 09/29/2019  
2200 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

**MILLWOOD-EASTVIEW\_345\_W82**

Fri 09/27/2019 to Sun 09/29/2019  
2200 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

**SPRNBRK\_345KV\_RNS4**

Fri 09/27/2019 to Sun 09/29/2019  
2200 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

**BERKSHIR-ALPS\_345\_393**

Mon 09/30/2019 to Sat 10/05/2019  
0600 Continuous 1600  
Work scheduled by: ISONE

**ARR: 78**

FWD REV  
(Import) (Export)  
SCH - NE - NY **950 MW 1300 MW**  
Impacts Total Transfer Capability 450 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

**BERKSHIR-ALPS\_345\_393**

Mon 09/30/2019 to Sat 10/05/2019  
0600 Continuous 1600  
Work scheduled by: ISONE

**ARR: 78**

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

**BERKSHIR-ALPS\_345\_393 & BERKSHIR-NORTHFLD\_345\_312**

Mon 09/30/2019 to Sat 10/05/2019  
0600 Continuous 1600  
Work scheduled by:

**ARR: 78**

FWD REV  
(Import) (Export)  
SCH - NE - NY **950 MW 1300 MW**  
Impacts Total Transfer Capability 450 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BERKSHIR-NORTHFLD\_345\_312

Mon 09/30/2019 to Sat 10/05/2019

0600 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	<b>900 MW</b>	<b>1500 MW</b>
Impacts Total Transfer Capability	500 MW	100 MW
TTC with All Lines In Service	1400 MW	1600 MW

## BERKSHIR-NORTHFLD\_345\_312

Mon 09/30/2019 to Sat 10/05/2019

0600 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## SCH-NYISO-NE\_LIMIT\_500

Mon 09/30/2019 to Sat 10/05/2019

0600 Continuous 1600

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	<b>700 MW</b>
Impacts Total Transfer Capability	900 MW
TTC with All Lines In Service	1600 MW

## OAKDALE -FRASER\_345\_32

Mon 09/30/2019 to Mon 09/30/2019

0700 Continuous 1800

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	<b>2650 MW</b>
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

## CLAY -EDIC\_345\_1-16

Mon 09/30/2019 to Fri 10/04/2019

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	<b>4850 MW</b>
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

## HURLYAVE-ROSETON\_345\_303

Mon 09/30/2019 to Wed 10/09/2019

0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	<b>4100 MW</b>
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

## SPRNBK\_345KV\_RS3 & SPRNBK\_345KV\_RS4

Tue 10/01/2019 to Thu 10/10/2019

0001 2230

Work scheduled by:

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3200 MW</b>
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## STOLLERD-HISHELDN\_230\_67

FWD

Mon 10/07/2019 to Tue 10/08/2019

(Import)

0700 Continuous 1400

DYSINGER EAST 2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

## CLAY-EDIC\_345\_2-15

FWD

Mon 10/07/2019 to Thu 10/17/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT 4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

## MARCY-N.SCTLND\_345\_18

FWD

Wed 10/09/2019 to Fri 10/11/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC 2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

## LEEDS-PLSNTVLY\_345\_92

FWD

Thu 10/10/2019 to Mon 10/14/2019

(Import)

0001 Continuous 0300

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## PLSNTVLY\_345KV\_RN5 &amp; PLSNTVLY\_345KV\_RN4

FWD

Thu 10/10/2019 to Mon 10/14/2019

(Import)

0001 0300

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

## E13THSTA-FARRAGUT\_345\_45

FWD

Sat 10/12/2019 to Sun 10/13/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH 3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## CHATGUAY-MASSENA\_765\_7040

FWD

Sat 10/12/2019 to Sat 10/26/2019

(Import)

0100 Continuous 1900

MOSES SOUTH 1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHATGUAY-MASSENA__765_7040</b>			FWD	REV
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	(Export)
0100	Continuous	1900	SCH - HQ - NY	<b>0 MW</b> <b>0 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1500 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
<b>MARCY__765_345_AT1</b>			FWD	
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	
0100	Continuous	1900	MOSES SOUTH	<b>1750 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1400 MW
<b>ARR: 19</b>			TTC with All Lines In Service	3150 MW
<b>MARCY__765_345_AT2</b>			FWD	
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	
0100	Continuous	1900	MOSES SOUTH	<b>1700 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW
<b>ARR: 19</b>			TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY__765_MSU1</b>			FWD	
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	
0100	Continuous	1900	CENTRAL EAST - VC	<b>2265 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	710 MW
			TTC with All Lines In Service	2975 MW
<b>MASSENA_-MARCY__765_MSU1</b>			FWD	
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	
0100	Continuous	1900	MOSES SOUTH	<b>500 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY__765_MSU1</b>			FWD	REV
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	(Export)
0100	Continuous	1900	SCH - HQ - NY	<b>475 MW</b> <b>1000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA_-MARCY__765_MSU1 &amp; CHATGUAY-MASSENA__765_7040</b>			FWD	
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	
0100		1900	MOSES SOUTH	<b>500 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA\_230\_MMS1 & MOSES -MASSENA\_230\_MMS2

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY 850 MW 0 MW  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

PLSNTVLY-WOOD\_ST\_345\_F30

Mon 10/14/2019 to Thu 10/17/2019  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4000 MW  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

HURLYAVE-ROSETON\_345\_303

Mon 10/14/2019 to Thu 10/31/2019  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED 4100 MW  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

NEPTUNE -DUFFYAVE\_345\_NEPTUNE

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE 0 MW  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE\_345\_501

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE 0 MW  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

NEWBRDGE\_345\_138\_BK\_1

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE 375 MW  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

NEWBRDGE\_345\_138\_BK\_2

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE 375 MW  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 01, 2019 to Wednesday,December 30, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

Thu 10/17/2019 to Thu 10/17/2019  
0900 1559

Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

Fri 10/18/2019 to Fri 10/18/2019  
0900 1559

Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## DUNWODIE\_345KV\_3

Tue 10/22/2019 to Tue 10/22/2019 UPDATED by CONED 02/06/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_5

Tue 10/22/2019 to Tue 10/22/2019 UPDATED by CONED 02/06/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE-MOTTHAVN\_345\_71

Tue 10/22/2019 to Tue 11/26/2019 UPDATED by CONED 02/06/2019  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## GILBOA\_\_-N.SCTLND\_345\_GNS-1

Tue 10/22/2019 to Thu 10/24/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

## NIAGARA\_\_345\_230\_AT4

Wed 10/23/2019 to Thu 10/24/2019  
0500 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1400 MW</b>
Impacts Total Transfer Capability	0 MW	300 MW
TTC with All Lines In Service	1900 MW	1700 MW



CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WATRCURE-OAKDALE__345_31					FWD	REV
					(Import)	(Export)
Fri 10/25/2019	to	Fri 10/25/2019	<u>UPDATED</u>	<u>by NYISO</u> <u>06/10/2019</u>	SCH - PJ - NY	<b>2150 MW</b>
1300	Continuous	1500			Impacts Total Transfer Capability	0 MW
Work scheduled by: NYSEG					TTC with All Lines In Service	2150 MW
						1350 MW
GILBOA__-N.SCTLND_345_GNS-1					FWD	
					(Import)	
Fri 10/25/2019	to	Fri 10/25/2019			CENTRAL EAST - VC	<b>2520 MW</b>
1330	Continuous	1530			Impacts Total Transfer Capability	455 MW
Work scheduled by: NYPA					TTC with All Lines In Service	2975 MW
NIAGARA__345_230_AT4					FWD	REV
					(Import)	(Export)
Mon 10/28/2019	to	Tue 12/17/2019	<u>UPDATED</u>	<u>by NYPA</u> <u>04/10/2019</u>	SCH - OH - NY	<b>1900 MW</b>
0500	Continuous	1700			Impacts Total Transfer Capability	0 MW
Work scheduled by: NYPA					TTC with All Lines In Service	1900 MW
HOPATCON-RAMAPO__500_5018					FWD	REV
					(Import)	(Export)
Fri 11/01/2019	to	Tue 11/05/2019			SCH - PJ - NY	<b>1250 MW</b>
0001	Continuous	2200			Impacts Total Transfer Capability	1350 MW
Work scheduled by: ConEd					TTC with All Lines In Service	2600 MW
HOPATCON-RAMAPO__500_5018					FWD	REV
					(Import)	
Fri 11/01/2019	to	Tue 11/05/2019			UPNY CONED	<b>5000 MW</b>
0001	Continuous	2200			Impacts Total Transfer Capability	700 MW
Work scheduled by: ConEd					TTC with All Lines In Service	5700 MW
RAMAPO__345_345_PAR3500					FWD	REV
					(Import)	(Export)
Fri 11/01/2019	to	Tue 11/05/2019			SCH - PJ - NY	<b>2150 MW</b>
0001	Continuous	2200			Impacts Total Transfer Capability	450 MW
Work scheduled by: ConEd					TTC with All Lines In Service	2600 MW
RAMAPO__345_345_PAR4500					FWD	REV
					(Import)	(Export)
Fri 11/01/2019	to	Tue 11/05/2019			SCH - PJ - NY	<b>2150 MW</b>
0001	Continuous	2200			Impacts Total Transfer Capability	450 MW
Work scheduled by: ConEd					TTC with All Lines In Service	2600 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 01, 2019 to Wednesday,December 30, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500					FWD	REV
Fri 11/01/2019 to Tue 11/05/2019					(Import)	(Export)
0001	Continuous	2200			SCH - PJ - NY	1250 MW 1200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW 350 MW
					TTC with All Lines In Service	2600 MW 1550 MW
RAMAPO___500_345_BK 1500					FWD	
Fri 11/01/2019 to Tue 11/05/2019					(Import)	
0001	Continuous	2200			UPNY CONED	5000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5700 MW
SCH-IMO-NYISO_LIMIT_1750					FWD	
Fri 11/01/2019 to Thu 04/30/2020					(Import)	
0001	Continuous	2359	<u>UPDATED</u>	<u>by IESO</u> <u>05/03/2019</u>	SCH - OH - NY	2050 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2250 MW
SCH-NYISO-IMO_LIMIT_1600						REV
Fri 11/01/2019 to Thu 04/30/2020						(Export)
0001	Continuous	2359	<u>UPDATED</u>	<u>by IESO</u> <u>05/03/2019</u>	SCH - OH - NY	1900 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	2000 MW
LINDN_CG-LNDVFT___345_V-3022					FWD	REV
Mon 11/04/2019 to Thu 11/07/2019					(Import)	(Export)
0800	Continuous	1500			SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
MARCY___-N.SCTLND_345_18					FWD	
Thu 11/07/2019 to Fri 11/08/2019					(Import)	
0500	Continuous	1730			CENTRAL EAST - VC	2090 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW
MARCY___345KV_CSC					FWD	
Thu 11/07/2019 to Fri 11/08/2019					(Import)	
0500	Continuous	1730			CENTRAL EAST - VC	2925 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2975 MW

ARR: 19

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_-HURLYAVE\_345\_301

FWD

Mon 11/11/2019 to Fri 12/13/2019

UPDATEDby CHGE06/20/2019

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Tue 11/12/2019 to Fri 11/15/2019

(Import)

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 11/18/2019 to Fri 11/22/2019

(Import)

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 11/25/2019 to Wed 11/27/2019

(Import)

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## DUNWODIE\_345KV\_3

FWD

Tue 11/26/2019 to Tue 11/26/2019

UPDATEDby CONED02/06/2019

(Import)

2330 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_5

FWD

Tue 11/26/2019 to Tue 11/26/2019

UPDATEDby CONED02/06/2019

(Import)

2330 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Monday ,July 01, 2019 to Wednesday,December 30, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 12/16/2019 to Mon 12/16/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

FWD

Thu 01/02/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1300

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## LADENTWN-BUCHAN\_S\_345\_Y88

FWD

Wed 01/15/2020 to Thu 02/13/2020

(Import)

0001 Continuous 2359

11/05/2018

UPNY CONED

**4800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ORU

## DOLSONAV-ROCKTVRN\_345\_DART44

FWD

Mon 04/27/2020 to Sun 05/10/2020

(Import)

0700 Continuous 1730

UPDATEDby NYPA03/21/2019

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## SCH-IMO-NYISO\_LIMIT\_1600

FWD

Fri 05/01/2020 to Sat 10/31/2020

(Import)

0001 Continuous 2359

UPDATEDby IESO05/03/2019

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## COOPERS\_-DOLSONAV\_345\_CCDA42

FWD

Mon 05/11/2020 to Fri 05/29/2020

UPDATEDby NYPA03/21/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## MOSES\_-ADIRNDCK\_230\_MA2

FWD

Mon 06/01/2020 to Sat 11/14/2020

(Import)

0700 Continuous 1300

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## FRASANNX-COOPERS\_345\_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020

UPDATEDby NYPA03/01/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

## MARCY\_-FRASANNX\_345\_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020

UPDATEDby NYPA03/01/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

## SCH-IMO-NYISO\_LIMIT\_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021

UPDATEDby IESO05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

**2050 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: IESO

## SCH-NYISO-IMO\_LIMIT\_1600

REV

Sun 11/01/2020 to Fri 04/30/2021

UPDATEDby IESO05/03/2019

(Export)

0001 Continuous 2359

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: IESO

## MOSES\_-ADIRNDCK\_230\_MAI

FWD

Tue 12/01/2020 to Mon 05/31/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA