

NYISO TRANSFER LIMITATIONS

Saturday ,July 20, 2019 to Monday ,January 18, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1250 MW
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1150 MW
Impacts Total Transfer Capability	100 MW	200 MW
TTC with All Lines In Service	2150 MW	1350 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1250 MW
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1700 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1700 MW

CRICKVLY-PLSNTVLY_345_F84

Tue 04/09/2019 to Sun 07/28/2019 EXT FORCE by CONED 07/16/2019

1140 Continuous 1600

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1400 MW	1600 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

SCH-IMO-NYISO_LIMIT_1550

Fri 05/03/2019 to Mon 07/15/2019

1700 Continuous 1323

Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	1850 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	1900 MW

SCH-NYISO-IMO_LIMIT_1100

Fri 05/03/2019 to Mon 07/15/2019

1700 Continuous 1324

Work scheduled by: IESO

	REV
	(Export)
SCH - OH - NY	1400 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 20, 2019 to Monday ,January 18, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_800

Wed 06/05/2019 to Fri 08/02/2019
0001 Continuous 1900

EXTENDED **by HQ** **07/16/2019**

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

800 MW

LINDN_CG-LNDVFT_345_V-3022

Tue 07/16/2019 to Tue 07/16/2019
0900 Continuous 2100

FORCED **by PJM** **07/12/2019**

Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability 315 MW
TTC with All Lines In Service 315 MW

FWD
(Import) (Export)

0 MW 0 MW

315 MW 315 MW

315 MW 315 MW

E13THSTA-FARRAGUT_345_46

Sat 07/20/2019 to Sat 07/20/2019
0001 Continuous 0600

CANCELLED **by ConEd** **07/18/2019**

Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

3800 MW

800 MW

4600 MW

W49TH_ST-E13THSTA_345_M54

Sun 07/21/2019 to Sun 07/21/2019
0200 Continuous 0600

CANCELLED **by ConEd** **07/18/2019**

Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

3800 MW

800 MW

4600 MW

SCH-IMO-NYISO_LIMIT_600

Mon 07/22/2019 to Mon 07/22/2019
0800 Continuous 1800

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1900 MW

FWD
(Import)

900 MW

1000 MW

1900 MW

SCH-NYISO-IMO_LIMIT_700

Mon 07/22/2019 to Mon 07/22/2019
0800 Continuous 1800

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1700 MW

REV
(Export)

1000 MW

700 MW

1700 MW

SCH-IMO-NYISO_LIMIT_1200

Mon 07/22/2019 to Tue 07/23/2019
1801 Continuous 0800

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1900 MW

FWD
(Import)

1500 MW

400 MW

1900 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 20, 2019 to Monday ,January 18, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__230_PA27

Tue 07/23/2019 to Tue 07/30/2019

0801 Continuous 1800

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1700 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1700 MW

SCH-IMO-NYISO_LIMIT_1150

Tue 07/23/2019 to Tue 07/30/2019

0801 Continuous 1800

Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	1450 MW
Impacts Total Transfer Capability	450 MW
TTC with All Lines In Service	1900 MW

SPRNBRK_-W49TH_ST_345_M52

Sat 07/27/2019 to Mon 07/29/2019

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 07/09/2019

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

SPRNBRK__345KV_RNS4

Sat 07/27/2019 to Mon 07/29/2019

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 07/09/2019

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

W49TH_ST_345KV_5

Sat 07/27/2019 to Mon 07/29/2019

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 07/09/2019

	FWD
	(Import)
SCH - PJM_HTP	350 MW
Impacts Total Transfer Capability	310 MW
TTC with All Lines In Service	660 MW

CHAT_DC_GC1

Sun 07/28/2019 to Sun 07/28/2019

0001 Continuous 0200

Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

CHAT_DC_GC1

Sun 07/28/2019 to Sun 07/28/2019

0001 Continuous 0200

Work scheduled by: HQ

	REV
	(Export)
SCH - HQ - NY	500 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 20, 2019 to Monday ,January 18, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 07/28/2019 to Sun 07/28/2019
0001 0200

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 07/28/2019 to Sun 07/28/2019
0001 0200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 07/28/2019 to Sun 07/28/2019
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 07/28/2019 to Sun 07/28/2019
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 07/28/2019 to Sun 07/28/2019
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

CHAT_DC_GC1

Sat 08/03/2019 to Sat 08/03/2019
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 08/03/2019 to Sat 08/03/2019
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 08/03/2019 to Sat 08/03/2019
0001 0200

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 08/03/2019 to Sat 08/03/2019
0001 0200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sat 08/03/2019 to Sat 08/03/2019
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 08/03/2019 to Sat 08/03/2019
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sat 08/03/2019 to Sat 08/03/2019
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

CHATGUAY-MASSENA__765_7040

Sat 08/03/2019 to Sun 08/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 08/03/2019 to Sun 08/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 20, 2019 to Monday ,January 18, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARC_765_MSU1

Sat 08/03/2019 to Sun 08/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARC_765_MSU1

Sat 08/03/2019 to Sun 08/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARC_765_MSU1

Sat 08/03/2019 to Sun 08/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARC_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 08/03/2019 to Sun 08/04/2019
0500 1730

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sat 08/03/2019 to Sun 08/04/2019
0500 1730

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

NIAGARA_345_230_AT4

Mon 08/05/2019 to Tue 08/06/2019
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1400 MW**
Impacts Total Transfer Capability 0 MW 300 MW
TTC with All Lines In Service 1900 MW 1700 MW

MOSES_-ADIRNDCK_230_MAI

Mon 08/12/2019 to Mon 08/12/2019
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 10/10/2018

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 20, 2019 to Monday ,January 18, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WATRCURE-OAKDALE__345_31						FWD	REV
Wed 08/28/2019	to	Wed 08/28/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/10/2019</u>	(Import)	(Export)
0800	Continuous	1000				2150 MW	1350 MW
Work scheduled by: NYSEG					SCH - PJ - NY	0 MW	0 MW
					Impacts Total Transfer Capability	2150 MW	1350 MW
					TTC with All Lines In Service	2150 MW	1350 MW
SHOR_NPX-SHOREHAM_138_CSC						FWD	REV
Tue 09/03/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/15/2019</u>	(Import)	(Export)
0300	Continuous	1600				0 MW	0 MW
Work scheduled by: LI					SCH - NPX_CSC	330 MW	330 MW
					Impacts Total Transfer Capability	330 MW	330 MW
					TTC with All Lines In Service	330 MW	330 MW
MARCY__765_345_AT1						FWD	
Tue 09/03/2019	to	Tue 09/03/2019				(Import)	
0500	Continuous	1730				1750 MW	
Work scheduled by: NYPA					MOSES SOUTH	1400 MW	
					Impacts Total Transfer Capability	3150 MW	
					TTC with All Lines In Service		
MARCY__-N.SCTLND_345_18						FWD	
Wed 09/04/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/06/2018</u>	(Import)	
0500	Continuous	1730				2090 MW	
Work scheduled by: NYPA					CENTRAL EAST - VC	885 MW	
					Impacts Total Transfer Capability	2975 MW	
					TTC with All Lines In Service		
MARCY__345KV_CSC						FWD	
Wed 09/04/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/06/2018</u>	(Import)	
0500	Continuous	1730				2925 MW	
Work scheduled by: NYPA					CENTRAL EAST - VC	50 MW	
					Impacts Total Transfer Capability	2975 MW	
					TTC with All Lines In Service		
MOSES__-ADIRNDCK_230_MA2						FWD	
Wed 09/04/2019	to	Wed 09/04/2019				(Import)	
0700	Continuous	1500				2100 MW	
Work scheduled by: NYPA					MOSES SOUTH	1050 MW	
					Impacts Total Transfer Capability	3150 MW	
					TTC with All Lines In Service		
ADIRNDCK-PORTER__230_12						FWD	
Wed 09/04/2019	to	Wed 09/04/2019				(Import)	
0700	Continuous	1530				2100 MW	
Work scheduled by: NYPA					MOSES SOUTH	1050 MW	
					Impacts Total Transfer Capability	3150 MW	
					TTC with All Lines In Service		

NYISO TRANSFER LIMITATIONS

Saturday ,July 20, 2019 to Monday ,January 18, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13

Thu 09/05/2019 to Thu 09/05/2019
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA-ROCHESTR_345_NR2

Mon 09/09/2019 to Sat 09/21/2019
0500 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

LEEDS-345KV_R395

Mon 09/09/2019 to Mon 09/09/2019
0700 Continuous 0730
Work scheduled by: NYPA

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

GILBOA-LEEDS-345_GL3

Mon 09/09/2019 to Fri 09/27/2019
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2200 MW**
Impacts Total Transfer Capability 775 MW
TTC with All Lines In Service 2975 MW

MARCY-N.SCTLND_345_18

Wed 09/11/2019 to Fri 09/13/2019
0500 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

ARR: 19**LEEDS-PLSNTVLY_345_92**

Sat 09/14/2019 to Mon 09/16/2019
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RNS5

Sat 09/14/2019 to Sat 10/19/2019
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 20, 2019 to Monday ,January 18, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Sun 09/15/2019 to Sun 09/15/2019
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY-WOOD_ST_345_F30

Mon 09/16/2019 to Wed 09/18/2019
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

MOSES-ADIRNDCK_230_MA2

Mon 09/16/2019 to Fri 09/20/2019
0700 Continuous 1500
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

OAKDALE-FRASER_345_32

Mon 09/16/2019 to Fri 09/20/2019
0700 Continuous 1800
Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

GOETHALS_345KV_5

Fri 09/20/2019 to Tue 09/24/2019
0001 Continuous 2359
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

EASTVIEW-SPRNBRK_345_W65

Fri 09/20/2019 to Sun 09/22/2019
2000 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W82

Fri 09/20/2019 to Sun 09/22/2019
2000 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 20, 2019 to Monday ,January 18, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4

FWD

Fri 09/20/2019 to Sun 09/22/2019

(Import)

2000 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

ROCHESTR-PANNELL__345_RP2

FWD

Mon 09/23/2019 to Mon 09/30/2019

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

KINTIGH_-ROCHESTR_345_SRI-39

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0600 Continuous 1700

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

OAKDALE_-FRASER__345_32

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0700 Continuous 1800

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

LINDEN_-GOETHALS_230_A2253

FWD

REV

Thu 09/26/2019 to Thu 09/26/2019

(Import) (Export)

0700 Continuous 1700

SCH - PJ - NY

2100 MW 950 MW

Impacts Total Transfer Capability 50 MW 400 MW

TTC with All Lines In Service 2150 MW 1350 MW

Work scheduled by: PJM

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Thu 09/26/2019 to Thu 09/26/2019

(Import) (Export)

0700 1700

SCH - PJ - NY

2050 MW 1150 MW

Impacts Total Transfer Capability 100 MW 200 MW

TTC with All Lines In Service 2150 MW 1350 MW

Work scheduled by:

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

FWD

REV

Thu 09/26/2019 to Thu 09/26/2019

(Import) (Export)

0700 1700

SCH - PJ - NY

2000 MW 1050 MW

Impacts Total Transfer Capability 150 MW 300 MW

TTC with All Lines In Service 2150 MW 1350 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Saturday ,July 20, 2019 to Monday ,January 18, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Thu 09/26/2019 to Thu 09/26/2019
0700 1700

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2050 MW	1150 MW
Impacts Total Transfer Capability	100 MW	200 MW
TTC with All Lines In Service	2150 MW	1350 MW

LEEDS____345KV_R395

Fri 09/27/2019 to Fri 09/27/2019
1700 Continuous 1730

Work scheduled by: NYPA

	FWD (Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1900 MW
TTC with All Lines In Service	5700 MW

KINTIGH_-ROCHESTR_345_SRI-39

Fri 09/27/2019 to Wed 10/02/2019
1701 Continuous 1900

Work scheduled by: RGE

	FWD (Import)
DYSINGER EAST	1400 MW
Impacts Total Transfer Capability	1750 MW
TTC with All Lines In Service	3150 MW

EASTVIEW-SPRNBRK__345_W65

Fri 09/27/2019 to Sun 09/29/2019
2200 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1350 MW
TTC with All Lines In Service	5700 MW

MILLWOOD-EASTVIEW_345_W82

Fri 09/27/2019 to Sun 09/29/2019
2200 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1350 MW
TTC with All Lines In Service	5700 MW

SPRNBRK__345KV_RNS4

Fri 09/27/2019 to Sun 09/29/2019
2200 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

BERKSHIR-ALPS____345_393

Mon 09/30/2019 to Sat 10/05/2019
0600 Continuous 1600

Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NE - NY	950 MW	1300 MW
Impacts Total Transfer Capability	450 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

ARR: 78

NYISO TRANSFER LIMITATIONS

Saturday ,July 20, 2019 to Monday ,January 18, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393				FWD	REV
Mon 09/30/2019	to	Sat 10/05/2019		(Import)	(Export)
0600	Continuous	1600		SCH - NPX_1385	100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW
ARR: 78				TTC with All Lines In Service	200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312				FWD	REV
Mon 09/30/2019	to	Sat 10/05/2019		(Import)	(Export)
0600		1600		SCH - NE - NY	950 MW
Work scheduled by:				Impacts Total Transfer Capability	450 MW
ARR: 78				TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312				FWD	REV
Mon 09/30/2019	to	Sat 10/05/2019		(Import)	(Export)
0600	Continuous	1600		SCH - NE - NY	900 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312				FWD	REV
Mon 09/30/2019	to	Sat 10/05/2019		(Import)	(Export)
0600	Continuous	1600		SCH - NPX_1385	100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
SCH-NYISO-NE_LIMIT_500					REV
Mon 09/30/2019	to	Sat 10/05/2019			(Export)
0600	Continuous	1600		SCH - NE - NY	700 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	900 MW
				TTC with All Lines In Service	1600 MW
OAKDALE_-FRASER_____345_32				FWD	
Mon 09/30/2019	to	Mon 09/30/2019		(Import)	
0700	Continuous	1800		CENTRAL EAST - VC	2650 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	325 MW
				TTC with All Lines In Service	2975 MW
CLAY_____EDIC_____345_1-16				FWD	
Mon 09/30/2019	to	Fri 10/04/2019		(Import)	
0700	Continuous	1530		OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 20, 2019 to Monday ,January 18, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

Mon 09/30/2019 to Wed 10/09/2019
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

Tue 10/01/2019 to Thu 10/10/2019
0001 2230

Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FROST_BR-LONG_MTN_345_352

Wed 10/02/2019 to Thu 10/17/2019
0700 Continuous 1600

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **1150 MW 1600 MW**
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

SCH-NE-NYISO_LIMIT_400

Sat 10/05/2019 to Thu 10/17/2019
1601 Continuous 1600

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **600 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

STOLLERD-HISHELDN_230_67

Mon 10/07/2019 to Tue 10/08/2019
0700 Continuous 1400

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CLAY__-EDIC__345_2-15

Mon 10/07/2019 to Thu 10/17/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MARCY__-N.SCTLND_345_18

Wed 10/09/2019 to Fri 10/11/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Saturday ,July 20, 2019 to Monday ,January 18, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-PLSNTVLY_345_92

Thu 10/10/2019 to Mon 10/14/2019
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 10/10/2019 to Mon 10/14/2019
0001 0300

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

E13THSTA-FARRAGUT_345_45

Sat 10/12/2019 to Sun 10/13/2019
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CHATGUAY-MASSENA___765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY___765_345_AT1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 20, 2019 to Monday ,January 18, 2021

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARC_765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2265 MW
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARC_765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARC_765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY 475 MW 1000 MW
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARC_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 1900

Work scheduled by:

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sat 10/12/2019 to Sat 10/26/2019
0100 1900

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY 850 MW 0 MW
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

PLSNTVLY-WOOD_ST_345_F30

Mon 10/14/2019 to Thu 10/17/2019
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

HURLYAVE-ROSETON_345_303

Mon 10/14/2019 to Thu 10/31/2019
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 20, 2019 to Monday ,January 18, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 10/17/2019 to Thu 10/17/2019
0900 1559
Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Fri 10/18/2019 to Fri 10/18/2019
0900 1559
Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_3

Tue 10/22/2019 to Tue 10/22/2019 **UPDATED by CONED 02/06/2019**
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 20, 2019 to Monday ,January 18, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5					FWD		
Tue 10/22/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/06/2019</u>	(Import)	
0001	Continuous	0030					
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW	
					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	4600 MW	
DUNWODIE-MOTTHAVN_345_71					FWD		
Tue 10/22/2019	to	Tue 11/26/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/06/2019</u>	(Import)	
0001	Continuous	2359					
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW	
					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	4600 MW	
GILBOA__-N.SCTLND_345_GNS-1					FWD		
Tue 10/22/2019	to	Thu 10/24/2019				(Import)	
0700	Continuous	1530					
Work scheduled by: NYPA					CENTRAL EAST - VC	2520 MW	
					Impacts Total Transfer Capability	455 MW	
					TTC with All Lines In Service	2975 MW	
NIAGARA__345_230_AT4					FWD	REV	
Wed 10/23/2019	to	Thu 10/24/2019				(Import)	(Export)
0500	Continuous	1900					
Work scheduled by: NYPA					SCH - OH - NY	1900 MW	1400 MW
					Impacts Total Transfer Capability	0 MW	300 MW
					TTC with All Lines In Service	1900 MW	1700 MW
WATRCURE-OAKDALE__345_31					FWD	REV	
Fri 10/25/2019	to	Fri 10/25/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/10/2019</u>	(Import)	(Export)
1300	Continuous	1500					
Work scheduled by: NYSEG					SCH - PJ - NY	2150 MW	1350 MW
					Impacts Total Transfer Capability	0 MW	0 MW
					TTC with All Lines In Service	2150 MW	1350 MW
GILBOA__-N.SCTLND_345_GNS-1					FWD		
Fri 10/25/2019	to	Fri 10/25/2019				(Import)	
1330	Continuous	1530					
Work scheduled by: NYPA					CENTRAL EAST - VC	2520 MW	
					Impacts Total Transfer Capability	455 MW	
					TTC with All Lines In Service	2975 MW	
NIAGARA__345_230_AT4					FWD	REV	
Mon 10/28/2019	to	Tue 12/17/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/10/2019</u>	(Import)	(Export)
0500	Continuous	1700					
Work scheduled by: NYPA					SCH - OH - NY	1900 MW	1400 MW
					Impacts Total Transfer Capability	0 MW	300 MW
					TTC with All Lines In Service	1900 MW	1700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 20, 2019 to Monday ,January 18, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018				FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019		(Import)	(Export)
0001	Continuous	2200	SCH - PJ - NY	1250 MW	1200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1350 MW 350 MW
				TTC with All Lines In Service	2600 MW 1550 MW
HOPATCON-RAMAPO___500_5018				FWD	
Fri 11/01/2019	to	Tue 11/05/2019		(Import)	
0001	Continuous	2200	UPNY CONED	5000 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	5700 MW
RAMAPO___345_345_PAR3500				FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019		(Import)	(Export)
0001	Continuous	2200	SCH - PJ - NY	2150 MW	1250 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	450 MW 300 MW
				TTC with All Lines In Service	2600 MW 1550 MW
RAMAPO___345_345_PAR4500				FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019		(Import)	(Export)
0001	Continuous	2200	SCH - PJ - NY	2150 MW	1250 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	450 MW 300 MW
				TTC with All Lines In Service	2600 MW 1550 MW
RAMAPO___500_345_BK 1500				FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019		(Import)	(Export)
0001	Continuous	2200	SCH - PJ - NY	1250 MW	1200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1350 MW 350 MW
				TTC with All Lines In Service	2600 MW 1550 MW
RAMAPO___500_345_BK 1500				FWD	
Fri 11/01/2019	to	Tue 11/05/2019		(Import)	
0001	Continuous	2200	UPNY CONED	5000 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	5700 MW
SCH-IMO-NYISO_LIMIT_1750				FWD	
Fri 11/01/2019	to	Thu 04/30/2020		(Import)	
0001	Continuous	2359	SCH - OH - NY	2050 MW	
Work scheduled by: IESO				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	2250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 20, 2019 to Monday ,January 18, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1600

Fri 11/01/2019	to	Thu 04/30/2020	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	SCH - OH - NY	REV
0001	Continuous	2359				Impacts Total Transfer Capability	(Export)
Work scheduled by: IESO						TTC with All Lines In Service	1900 MW
							100 MW
							2000 MW

NRTH1385-NOR HBR__138_601

Mon 11/04/2019	to	Fri 11/15/2019				SCH - NPX_1385	FWD	REV
0001	Continuous	2359				Impacts Total Transfer Capability	(Import)	(Export)
Work scheduled by: LI						TTC with All Lines In Service	100 MW	100 MW
							100 MW	100 MW
							200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 11/04/2019	to	Fri 11/15/2019				SCH - NPX_1385	FWD	REV
0001		2359				Impacts Total Transfer Capability	(Import)	(Export)
Work scheduled by:						TTC with All Lines In Service	0 MW	0 MW
							200 MW	200 MW
							200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 11/04/2019	to	Fri 11/15/2019				SCH - NPX_1385	FWD	REV
0001		2359				Impacts Total Transfer Capability	(Import)	(Export)
Work scheduled by:						TTC with All Lines In Service	0 MW	0 MW
							200 MW	200 MW
							200 MW	200 MW

NRTH1385-NOR HBR__138_602

Mon 11/04/2019	to	Fri 11/15/2019				SCH - NPX_1385	FWD	REV
0001	Continuous	2359				Impacts Total Transfer Capability	(Import)	(Export)
Work scheduled by: LI						TTC with All Lines In Service	100 MW	100 MW
							100 MW	100 MW
							200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 11/04/2019	to	Fri 11/15/2019				SCH - NPX_1385	FWD	REV
0001		2359				Impacts Total Transfer Capability	(Import)	(Export)
Work scheduled by:						TTC with All Lines In Service	0 MW	0 MW
							200 MW	200 MW
							200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 11/04/2019	to	Fri 11/15/2019				SCH - NPX_1385	FWD	REV
0001	Continuous	2359				Impacts Total Transfer Capability	(Import)	(Export)
Work scheduled by: LI						TTC with All Lines In Service	100 MW	100 MW
							100 MW	100 MW
							200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 20, 2019 to Monday ,January 18, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NRTHPORT_138_NNC

Mon 11/04/2019 to Fri 11/15/2019

0001 Continuous 2359

Work scheduled by: LI

SCH - NPX_1385

FWD REV
(Import) (Export)

0 MW 0 MW

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

LINDN_CG-LNDVFT_345_V-3022

Mon 11/04/2019 to Thu 11/07/2019

0800 Continuous 1500

Work scheduled by: PJM

SCH - PJM_VFT

FWD REV
(Import) (Export)

0 MW 0 MW

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

MARCY_-N.SCTLND_345_18

Thu 11/07/2019 to Fri 11/08/2019

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD
(Import)

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

MARCY_345KV_CSC

Thu 11/07/2019 to Fri 11/08/2019

0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD
(Import)

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

LEEDS_-HURLYAVE_345_301

Mon 11/11/2019 to Fri 12/13/2019

0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 06/20/2019

UPNY CONED

FWD
(Import)

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

MOSES_-ADIRNDCK_230_MA2

Tue 11/12/2019 to Fri 11/15/2019

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

FWD
(Import)

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 11/18/2019 to Fri 11/22/2019

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

FWD
(Import)

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 11/25/2019 to Wed 11/27/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_3

Tue 11/26/2019 to Tue 11/26/2019
2330 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 02/06/2019

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Tue 11/26/2019 to Tue 11/26/2019
2330 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 02/06/2019

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/02/2019 to Fri 12/06/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 12/09/2019 to Fri 12/13/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/16/2019 to Mon 12/16/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Tue 12/17/2019 to Fri 12/20/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,July 20, 2019 to Monday ,January 18, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Thu 01/02/2020 to Fri 05/29/2020

0700 Continuous 1300

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 01/15/2020 to Thu 02/13/2020

0001 Continuous 2359

Work scheduled by: ORU

11/05/2018

FWD

(Import)

UPNY CONED

4800 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 04/27/2020 to Sun 05/10/2020

0700 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA03/21/2019

FWD

(Import)

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

SCH-IMO-NYISO_LIMIT_1600

Fri 05/01/2020 to Sat 10/31/2020

0001 Continuous 2359

Work scheduled by: IESO

UPDATEDby IESO05/03/2019

FWD

(Import)

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

COOPERS_-DOLSONAV_345_CCDA42

Mon 05/11/2020 to Fri 05/29/2020

0700 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA03/21/2019

FWD

(Import)

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 06/01/2020 to Sat 11/14/2020

0700 Continuous 1300

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020

0700 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA03/01/2019

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Saturday ,July 20, 2019 to Monday ,January 18, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANX_345_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020

UPDATEDby NYPA03/01/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

SCH-IMO-NYISO_LIMIT_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021

UPDATEDby IESO05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1600

REV

Sun 11/01/2020 to Fri 04/30/2021

UPDATEDby IESO05/03/2019

(Export)

0001 Continuous 2359

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: IESO

MOSES___-ADIRNDCK_230_MAL

FWD

Tue 12/01/2020 to Mon 05/31/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA