

NYISO TRANSFER LIMITATIONS

Sunday ,July 07, 2019 to Tuesday ,January 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1250 MW
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1150 MW
Impacts Total Transfer Capability	100 MW	200 MW
TTC with All Lines In Service	2150 MW	1350 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1250 MW
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1700 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1700 MW

CRICKVLY-PLSNTVLY_345_F84

Tue 04/09/2019 to Sun 07/14/2019 FORCED by CONED 05/31/2019

1140 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1400 MW	1600 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

SCH-IMO-NYISO_LIMIT_1550

Fri 05/03/2019 to Fri 07/19/2019

1700 Continuous 1700

Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	1850 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	1900 MW

SCH-NYISO-IMO_LIMIT_1100

Fri 05/03/2019 to Fri 07/19/2019

1700 Continuous 1700

Work scheduled by: IESO

	REV
	(Export)
SCH - OH - NY	1400 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 07, 2019 to Tuesday ,January 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1400						FWD
Sun 05/05/2019	to	Fri 07/12/2019	<u>EXTENDED</u>	<u>by IESO</u>	<u>06/14/2019</u>	(Import)
0500	Continuous	1700				SCH - OH - NY 1700 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1900 MW
SCH-NYISO-HQ_LIMIT_800						REV
Wed 06/05/2019	to	Fri 07/19/2019	<u>EXTENDED</u>	<u>by HQ</u>	<u>06/19/2019</u>	(Export)
0001	Continuous	1900				SCH - HQ - NY 800 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1000 MW
SCH-IMO-NYISO_LIMIT_1000						FWD
Wed 06/26/2019	to	Wed 07/03/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>07/01/2019</u>	(Import)
0001	Continuous	1200				SCH - OH - NY 1300 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability 600 MW
						TTC with All Lines In Service 1900 MW
SCH-IMO-NYISO_LIMIT_1300						FWD
Tue 07/02/2019	to	Sat 07/06/2019	<u>EXTENDED</u>	<u>by IESO</u>	<u>07/05/2019</u>	(Import)
0500	Continuous	1200				SCH - OH - NY 1600 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 1900 MW
SCH-NYISO-IMO_LIMIT_1000						REV
Tue 07/02/2019	to	Sat 07/06/2019	<u>EXTENDED</u>	<u>by IESO</u>	<u>07/05/2019</u>	(Export)
0500	Continuous	1200				SCH - OH - NY 1300 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 400 MW
						TTC with All Lines In Service 1700 MW
W49TH_ST_345KV_6						FWD
Sat 07/06/2019	to	Sat 07/06/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>07/01/2019</u>	(Import)
0201	Continuous	0230				SCH - PJM_HTP 400 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 260 MW
						TTC with All Lines In Service 660 MW
W49TH_ST-E13THSTA_345_M55						FWD
Sat 07/06/2019	to	Sat 07/06/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>07/01/2019</u>	(Import)
0201	Continuous	0530				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 07, 2019 to Tuesday ,January 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DOLSONAV-ROCKTVRN_345_DART44

Sat 07/06/2019 to Sat 07/06/2019
0800 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

W49TH_ST_345KV_6

Sun 07/07/2019 to Sun 07/07/2019
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **400 MW**
Impacts Total Transfer Capability 260 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sun 07/07/2019 to Sun 07/07/2019
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **400 MW**
Impacts Total Transfer Capability 260 MW
TTC with All Lines In Service 660 MW

CHAT_DC_GC2

Sun 07/07/2019 to Sun 07/07/2019 **UPDATED by HQ 06/21/2019**
0500 Continuous 2000
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 07/07/2019 to Sun 07/07/2019 **UPDATED by HQ 06/21/2019**
0500 Continuous 2000
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

W49TH_ST_345KV_6

Sun 07/07/2019 to Sun 07/07/2019
0630 Continuous 0700
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **400 MW**
Impacts Total Transfer Capability 260 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sun 07/07/2019 to Sun 07/07/2019
0630 Continuous 0700
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **400 MW**
Impacts Total Transfer Capability 260 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 07, 2019 to Tuesday ,January 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-EFISHKIL_345_RFK305

Sun 07/07/2019 to Sun 07/07/2019
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

MOSES_-ADIRNDCK_230_MA2

Mon 07/08/2019 to Fri 07/12/2019
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 06/24/2019

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Mon 07/08/2019 to Wed 07/10/2019
0800 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 06/24/2019

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

BECK_-NIAGARA_345_PA302

Mon 07/08/2019 to Fri 07/12/2019
0800 Continuous 1800

Work scheduled by: IESO

FWD REV
(Import) (Export)
SCH - OH - NY **900 MW 800 MW**
Impacts Total Transfer Capability 1000 MW 900 MW
TTC with All Lines In Service 1900 MW 1700 MW

PORTER_-ROTTRDAM_230_31

Tue 07/09/2019 to Tue 07/09/2019
0600 Continuous 1200

Work scheduled by: NGrid

UPDATED by NGRID 07/05/2019

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

SPRNBK_-W49TH_ST_345_M52

Sat 07/13/2019 to Mon 07/15/2019
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RNS4

Sat 07/13/2019 to Mon 07/15/2019
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Sat 07/13/2019 to Mon 07/15/2019
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **350 MW**
 Impacts Total Transfer Capability 310 MW
 TTC with All Lines In Service 660 MW

CHAT_DC_GC1

Sun 07/28/2019 to Sun 07/28/2019
 0001 Continuous 0200
 Work scheduled by: HQ

FWD
 (Import)
 MOSES SOUTH **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 07/28/2019 to Sun 07/28/2019
 0001 Continuous 0200
 Work scheduled by: HQ

REV
 (Export)
 SCH - HQ - NY **500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 07/28/2019 to Sun 07/28/2019
 0001 0200
 Work scheduled by:

FWD
 (Import)
 MOSES SOUTH **2550 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 07/28/2019 to Sun 07/28/2019
 0001 0200
 Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - HQ - NY **1370 MW 0 MW**
 Impacts Total Transfer Capability 130 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 07/28/2019 to Sun 07/28/2019
 0001 Continuous 0200
 Work scheduled by: HQ

FWD
 (Import)
 MOSES SOUTH **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 07/28/2019 to Sun 07/28/2019
 0001 Continuous 0200
 Work scheduled by: HQ

REV
 (Export)
 SCH - HQ - NY **500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 07, 2019 to Tuesday ,January 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1150

Sun 07/28/2019 to Sun 07/28/2019
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

CHAT_DC_GC1

Sat 08/03/2019 to Sat 08/03/2019
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 08/03/2019 to Sat 08/03/2019
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 08/03/2019 to Sat 08/03/2019
0001 0200

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 08/03/2019 to Sat 08/03/2019
0001 0200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sat 08/03/2019 to Sat 08/03/2019
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 08/03/2019 to Sat 08/03/2019
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 07, 2019 to Tuesday ,January 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1150

Sat 08/03/2019 to Sat 08/03/2019
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

CHATGUAY-MASSENA_765_7040

Sat 08/03/2019 to Sun 08/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 08/03/2019 to Sun 08/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARC_765_MSU1

Sat 08/03/2019 to Sun 08/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARC_765_MSU1

Sat 08/03/2019 to Sun 08/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARC_765_MSU1

Sat 08/03/2019 to Sun 08/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARC_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 08/03/2019 to Sun 08/04/2019
0500 Continuous 1730

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 07, 2019 to Tuesday ,January 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sat 08/03/2019 to Sun 08/04/2019
0500 1730

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

NIAGARA 345_230_AT4

Mon 08/05/2019 to Tue 08/06/2019
0500 Continuous 1700

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	0 MW	300 MW
TTC with All Lines In Service	1900 MW	1700 MW

MOSES -ADIRNDCK 230_MAL

Mon 08/12/2019 to Mon 08/12/2019
0700 Continuous 1459

Work scheduled by: NYPA

UPDATED by NYPA 10/10/2018

	FWD (Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

WATRCURE-OAKDALE 345_31

Wed 08/28/2019 to Wed 08/28/2019
0800 Continuous 1000

Work scheduled by: NYSEG

UPDATED by NYISO 06/10/2019

	FWD (Import)	REV (Export)
SCH - PJ - NY	2150 MW	1350 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2150 MW	1350 MW

SHOR_NPX-SHOREHAM 138_CSC

Tue 09/03/2019 to Wed 09/04/2019
0300 Continuous 1600

Work scheduled by: LI

UPDATED by ISONE 02/15/2019

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

MARCY 765_345_AT1

Tue 09/03/2019 to Tue 09/03/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

MARCY -N.SCTLND 345_18

Wed 09/04/2019 to Wed 09/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 11/06/2018

ARR: 19

	FWD (Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 07, 2019 to Tuesday ,January 05, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC

FWD

Wed 09/04/2019 to Wed 09/04/2019 UPDATED by NYPA 11/06/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC **2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES____-ADIRNDCK_230_MA2

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1500

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-PORTER____230_12

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 09/05/2019 to Thu 09/05/2019

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 09/09/2019 to Sat 09/21/2019

(Import)

0500 Continuous 1700

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS____345KV_R395

FWD

Mon 09/09/2019 to Mon 09/09/2019

(Import)

0700 Continuous 0730

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

GILBOA_-LEEDS____345_GL3

FWD

Mon 09/09/2019 to Fri 09/27/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2200 MW**

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,July 07, 2019 to Tuesday ,January 05, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

Wed 09/11/2019 to Fri 09/13/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

LEEDS___-PLSNTVLY_345_92

Sat 09/14/2019 to Mon 09/16/2019
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RNS5

Sat 09/14/2019 to Sat 10/19/2019
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

E13THSTA-FARRAGUT_345_45

Sun 09/15/2019 to Sun 09/15/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY-WOOD_ST_345_F30

Mon 09/16/2019 to Wed 09/18/2019
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

MOSES___-ADIRNDCK_230_MA2

Mon 09/16/2019 to Fri 09/20/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

OAKDALE_-FRASER___345_32

Mon 09/16/2019 to Fri 09/20/2019
0700 Continuous 1800

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 07, 2019 to Tuesday ,January 05, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

EASTVIEW-SPRNBK__345_W65

Fri 09/20/2019 to Sun 09/22/2019

2000 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W82

Fri 09/20/2019 to Sun 09/22/2019

2000 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS4

Fri 09/20/2019 to Sun 09/22/2019

2000 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

ROCHESTR-PANNELL__345_RP2

Mon 09/23/2019 to Mon 09/30/2019

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 09/23/2019 to Fri 09/27/2019

0600 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

OAKDALE_-FRASER__345_32

Mon 09/23/2019 to Fri 09/27/2019

0700 Continuous 1800

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 07, 2019 to Tuesday ,January 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345KV_R395

FWD

Fri 09/27/2019 to Fri 09/27/2019

(Import)

1700 Continuous 1730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Fri 09/27/2019 to Wed 10/02/2019

(Import)

1701 Continuous 1900

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

EASTVIEW-SPRNBK__345_W65

FWD

Fri 09/27/2019 to Sun 09/29/2019

(Import)

2200 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W82

FWD

Fri 09/27/2019 to Sun 09/29/2019

(Import)

2200 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS4

FWD

Fri 09/27/2019 to Sun 09/29/2019

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

BERKSHIR-ALPS____345_393

FWD

REV

Mon 09/30/2019 to Sat 10/05/2019

(Import) (Export)

0600 Continuous 1600

SCH - NE - NY

950 MW 1300 MW

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

ARR: 78

BERKSHIR-ALPS____345_393

FWD

REV

Mon 09/30/2019 to Sat 10/05/2019

(Import) (Export)

0600 Continuous 1600

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ISONE

ARR: 78

NYISO TRANSFER LIMITATIONS

Sunday ,July 07, 2019 to Tuesday ,January 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

Mon 09/30/2019 to Sat 10/05/2019
0600 1600

Work scheduled by:

ARR: 78

	FWD (Import)	REV (Export)
SCH - NE - NY	950 MW	1300 MW
Impacts Total Transfer Capability	450 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Mon 09/30/2019 to Sat 10/05/2019
0600 Continuous 1600

Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NE - NY	900 MW	1500 MW
Impacts Total Transfer Capability	500 MW	100 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Mon 09/30/2019 to Sat 10/05/2019
0600 Continuous 1600

Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NYISO-NE_LIMIT_500

Mon 09/30/2019 to Sat 10/05/2019
0600 Continuous 1600

Work scheduled by: ISONE

	REV (Export)
SCH - NE - NY	700 MW
Impacts Total Transfer Capability	900 MW
TTC with All Lines In Service	1600 MW

OAKDALE_-FRASER____345_32

Mon 09/30/2019 to Mon 09/30/2019
0700 Continuous 1800

Work scheduled by: NYSEG

	FWD (Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

CLAY____-EDIC____345_1-16

Mon 09/30/2019 to Fri 10/04/2019
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

HURLYAVE-ROSETON____345_303

Mon 09/30/2019 to Wed 10/09/2019
0800 Continuous 1600

Work scheduled by: CHGE

	FWD (Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 07, 2019 to Tuesday ,January 05, 2021

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5700MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

Tue 10/01/2019 to Thu 10/10/2019
 0001 2230

Work scheduled by:

FWD
 (Import)
 SPR/DUN-SOUTH 3200 MW
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

STOLLERD-HISHELDN_230_67

Mon 10/07/2019 to Tue 10/08/2019
 0700 Continuous 1400

Work scheduled by: NYSEG

FWD
 (Import)
 DYSINGER EAST 2850 MW
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

CLAY__-EDIC__345_2-15

Mon 10/07/2019 to Thu 10/17/2019
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 OSWEGO EXPORT 4850 MW
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

MARCY__-N.SCTLND_345_18

Wed 10/09/2019 to Fri 10/11/2019
 0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC 2090 MW
 Impacts Total Transfer Capability 885 MW
 TTC with All Lines In Service 2975 MW

LEEDS__-PLSNTVLY_345_92

Thu 10/10/2019 to Mon 10/14/2019
 0001 Continuous 0300

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED 3800 MW
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 10/10/2019 to Mon 10/14/2019
 0001 0300

Work scheduled by:

FWD
 (Import)
 UPNY CONED 3800 MW
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

E13THSTA-FARRAGUT_345_45

Sat 10/12/2019 to Sun 10/13/2019
 0001 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH 3800 MW
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY__765_345_AT1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY__765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_ 765_MSU1 & CHATGUAY-MASSENA_ 765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 1900

Work scheduled by:

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

Sat 10/12/2019 to Sat 10/26/2019
0100 1900

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY 850 MW 0 MW
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

PLSNTVLY-WOOD_ST_ 345_F30

Mon 10/14/2019 to Thu 10/17/2019
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

HURLYAVE-ROSETON_ 345_303

Mon 10/14/2019 to Thu 10/31/2019
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

NEPTUNE_-DUFFYAVE_ 345_NEPTUNE

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_ 345_501

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_ 345_138_BK_1

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 07, 2019 to Tuesday ,January 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 10/17/2019 to Thu 10/17/2019
0900 1559
Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Fri 10/18/2019 to Fri 10/18/2019
0900 1559
Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_3

Tue 10/22/2019 to Tue 10/22/2019 **UPDATED by CONED 02/06/2019**
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Tue 10/22/2019 to Tue 10/22/2019 **UPDATED by CONED 02/06/2019**
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

Tue 10/22/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**
0001 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

GILBOA_-N.SCTLND_345_GNS-1

Tue 10/22/2019 to Thu 10/24/2019
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 07, 2019 to Tuesday ,January 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Wed 10/23/2019 to Thu 10/24/2019
0500 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	0 MW	300 MW
TTC with All Lines In Service	1900 MW	1700 MW

WATRCURE-OAKDALE__345_31

Fri 10/25/2019 to Fri 10/25/2019
1300 Continuous 1500

Work scheduled by: NYSEG

UPDATED by NYISO 06/10/2019

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2150 MW	1350 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2150 MW	1350 MW

GILBOA__-N.SCTLND_345_GNS-1

Fri 10/25/2019 to Fri 10/25/2019
1330 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2520 MW
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

NIAGARA__345_230_AT4

Mon 10/28/2019 to Tue 12/17/2019
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 04/10/2019

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	0 MW	300 MW
TTC with All Lines In Service	1900 MW	1700 MW

HOPATCON-RAMAPO__500_5018

Fri 11/01/2019 to Tue 11/05/2019
0001 Continuous 2200

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1250 MW	1200 MW
Impacts Total Transfer Capability	1350 MW	350 MW
TTC with All Lines In Service	2600 MW	1550 MW

HOPATCON-RAMAPO__500_5018

Fri 11/01/2019 to Tue 11/05/2019
0001 Continuous 2200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	5000 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	5700 MW

RAMAPO__345_345_PAR3500

Fri 11/01/2019 to Tue 11/05/2019
0001 Continuous 2200

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2150 MW	1250 MW
Impacts Total Transfer Capability	450 MW	300 MW
TTC with All Lines In Service	2600 MW	1550 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 07, 2019 to Tuesday ,January 05, 2021

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR4500

Fri 11/01/2019 to Tue 11/05/2019

0001 Continuous 2200

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2150 MW	1250 MW
Impacts Total Transfer Capability	450 MW	300 MW
TTC with All Lines In Service	2600 MW	1550 MW

RAMAPO___500_345_BK 1500

Fri 11/01/2019 to Tue 11/05/2019

0001 Continuous 2200

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1250 MW	1200 MW
Impacts Total Transfer Capability	1350 MW	350 MW
TTC with All Lines In Service	2600 MW	1550 MW

RAMAPO___500_345_BK 1500

Fri 11/01/2019 to Tue 11/05/2019

0001 Continuous 2200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	5000 MW
Impacts Total Transfer Capability	700 MW
TTC with All Lines In Service	5700 MW

SCH-IMO-NYISO_LIMIT_1750

Fri 11/01/2019 to Thu 04/30/2020

0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

	FWD
	(Import)
SCH - OH - NY	2050 MW
Impacts Total Transfer Capability	200 MW
TTC with All Lines In Service	2250 MW

SCH-NYISO-IMO_LIMIT_1600

Fri 11/01/2019 to Thu 04/30/2020

0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

	REV
	(Export)
SCH - OH - NY	1900 MW
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	2000 MW

LINDN_CG-LNDVFT___345_V-3022

Mon 11/04/2019 to Thu 11/07/2019

0800 Continuous 1500

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

MARCY___-N.SCTLND_345_18

Thu 11/07/2019 to Fri 11/08/2019

0500 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Sunday ,July 07, 2019 to Tuesday ,January 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___345KV_CSC

FWD

Thu 11/07/2019 to Fri 11/08/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

LEEDS___-HURLYAVE_345_301

FWD

Mon 11/11/2019 to Fri 12/13/2019

(Import)

0800 Continuous 1600

UPDATEDby CHGE06/20/2019

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 11/12/2019 to Fri 11/15/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/18/2019 to Fri 11/22/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/25/2019 to Wed 11/27/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DUNWODIE_345KV_3

FWD

Tue 11/26/2019 to Tue 11/26/2019

(Import)

2330 Continuous 2359

UPDATEDby CONED02/06/2019

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Tue 11/26/2019 to Tue 11/26/2019

(Import)

2330 Continuous 2359

UPDATEDby CONED02/06/2019

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,July 07, 2019 to Tuesday ,January 05, 2021

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5700MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 12/02/2019 to Fri 12/06/2019
 0700 Continuous 1500

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 12/09/2019 to Fri 12/13/2019
 0700 Continuous 1500

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/16/2019 to Mon 12/16/2019
 0700 Continuous 1500

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Tue 12/17/2019 to Fri 12/20/2019
 0700 Continuous 1500

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Thu 01/02/2020 to Fri 05/29/2020
 0700 Continuous 1300

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 01/15/2020 to Thu 02/13/2020
 0001 Continuous 2359

Work scheduled by: ORU

11/05/2018

FWD
 (Import)
 UPNY CONED **4800 MW**
 Impacts Total Transfer Capability 900 MW
 TTC with All Lines In Service 5700 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 04/27/2020 to Sun 05/10/2020
 0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

FWD
 (Import)
 CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 07, 2019 to Tuesday ,January 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1600

Fri 05/01/2020 to Sat 10/31/2020
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

COOPERS_-DOLSONAV_345_CCDA42

Mon 05/11/2020 to Fri 05/29/2020
0700 Continuous 1730

UPDATED by NYPA 03/21/2019

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MA2

Mon 06/01/2020 to Sat 11/14/2020
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FRASANX-COOPERS_345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020
0700 Continuous 1730

UPDATED by NYPA 03/01/2019

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY_-FRASANX_345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020
0700 Continuous 1730

UPDATED by NYPA 03/01/2019

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

SCH-IMO-NYISO_LIMIT_1750

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2250 MW

SCH-NYISO-IMO_LIMIT_1600

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 07, 2019 to Tuesday ,January 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_Ma1

FWD

Tue 12/01/2020 to Mon 05/31/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA