

# NYISO TRANSFER LIMITATIONS

Wednesday, July 10, 2019 to Friday, January 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2100 MW</b>	<b>1250 MW</b>
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2050 MW</b>	<b>1150 MW</b>
Impacts Total Transfer Capability	100 MW	200 MW
TTC with All Lines In Service	2150 MW	1350 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2100 MW</b>	<b>1250 MW</b>
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1700 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1700 MW

## CRICKVLY-PLSNTVLY\_345\_F84

Tue 04/09/2019 to Sun 07/14/2019 FORCED by CONED 05/31/2019

1140 Continuous 1600

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	<b>1400 MW</b>	<b>1600 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

## SCH-IMO-NYISO\_LIMIT\_1550

Fri 05/03/2019 to Fri 07/19/2019

1700 Continuous 1700

Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	<b>1850 MW</b>
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	1900 MW

## SCH-NYISO-IMO\_LIMIT\_1100

Fri 05/03/2019 to Fri 07/19/2019

1700 Continuous 1700

Work scheduled by: IESO

	REV
	(Export)
SCH - OH - NY	<b>1400 MW</b>
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1700 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 10, 2019 to Friday, January 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-IMO-NYISO_LIMIT_1400</b>						FWD
Sun 05/05/2019	to	Fri 07/12/2019	<u>EXTENDED</u>	<u>by IESO</u>	<u>06/14/2019</u>	(Import)
0500	Continuous	1700				SCH - OH - NY <b>1700 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1900 MW
<b>SCH-NYISO-HQ_LIMIT_800</b>						REV
Wed 06/05/2019	to	Fri 07/19/2019	<u>EXTENDED</u>	<u>by HQ</u>	<u>06/19/2019</u>	(Export)
0001	Continuous	1900				SCH - HQ - NY <b>800 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1000 MW
<b>SCH-IMO-NYISO_LIMIT_1300</b>						FWD
Tue 07/02/2019	to	Sat 07/06/2019	<u>EXTENDED</u>	<u>by IESO</u>	<u>07/05/2019</u>	(Import)
0500	Continuous	1200				SCH - OH - NY <b>1600 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 1900 MW
<b>SCH-NYISO-IMO_LIMIT_1000</b>						REV
Tue 07/02/2019	to	Sat 07/06/2019	<u>EXTENDED</u>	<u>by IESO</u>	<u>07/05/2019</u>	(Export)
0500	Continuous	1200				SCH - OH - NY <b>1300 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability 400 MW
						TTC with All Lines In Service 1700 MW
<b>W49TH_ST_345KV_6</b>						FWD
Sat 07/06/2019	to	Sat 07/06/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>07/01/2019</u>	(Import)
0201	Continuous	0230				SCH - PJM_HTP <b>400 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 260 MW
						TTC with All Lines In Service 660 MW
<b>W49TH_ST-E13THSTA_345_M55</b>						FWD
Sat 07/06/2019	to	Sat 07/06/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>07/01/2019</u>	(Import)
0201	Continuous	0530				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
<b>DOLSONAV-ROCKTVRN_345_DART44</b>						FWD
Sat 07/06/2019	to	Sat 07/06/2019				(Import)
0800	Continuous	1600				CENTRAL EAST - VC <b>2720 MW</b>
Work scheduled by: CHGE						Impacts Total Transfer Capability 255 MW
						TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 10, 2019 to Friday, January 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_6**

Sun 07/07/2019 to Sun 07/07/2019  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **400 MW**  
Impacts Total Transfer Capability 260 MW  
TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

Sun 07/07/2019 to Sun 07/07/2019  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **400 MW**  
Impacts Total Transfer Capability 260 MW  
TTC with All Lines In Service 660 MW

**CHAT\_DC\_GC2**

Sun 07/07/2019 to Sun 07/07/2019 UPDATED by HQ 06/21/2019  
0500 Continuous 2000  
Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC2**

Sun 07/07/2019 to Sun 07/07/2019 UPDATED by HQ 06/21/2019  
0500 Continuous 2000  
Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

**W49TH\_ST\_345KV\_6**

Sun 07/07/2019 to Sun 07/07/2019  
0630 Continuous 0700  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **400 MW**  
Impacts Total Transfer Capability 260 MW  
TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

Sun 07/07/2019 to Sun 07/07/2019  
0630 Continuous 0700  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **400 MW**  
Impacts Total Transfer Capability 260 MW  
TTC with All Lines In Service 660 MW

**ROSETON\_-EFISHKIL\_345\_RFK305**

Sun 07/07/2019 to Sun 07/07/2019  
0800 Continuous 1600  
Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4800 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 10, 2019 to Friday, January 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MOSES____-ADIRNDCK_230_MA2</b>						FWD				
Mon 07/08/2019	to	Tue 07/09/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>06/24/2019</u>	(Import)				
0700	Continuous	1530				MOSES SOUTH	<b>2100 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1050 MW			
						TTC with All Lines In Service	3150 MW			
<b>ADIRNDCK-CHASLAKE_230_13</b>						FWD				
Mon 07/08/2019	to	Tue 07/09/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>06/24/2019</u>	(Import)				
0800	Continuous	1530				MOSES SOUTH	<b>2100 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1050 MW			
						TTC with All Lines In Service	3150 MW			
<b>BECK____-NIAGARA_345_PA302</b>						FWD	REV			
Mon 07/08/2019	to	Fri 07/12/2019	<u>UPDATED</u>	<u>by IESO</u>	<u>07/10/2019</u>	(Import)	(Export)			
0800	Continuous	1800				SCH - OH - NY	<b>900 MW</b>	<b>800 MW</b>		
Work scheduled by: IESO						Impacts Total Transfer Capability	1000 MW 900 MW			
						TTC with All Lines In Service	1900 MW 1700 MW			
<b>PORTER____-ROTTDAM_230_31</b>						FWD				
Tue 07/09/2019	to	Tue 07/09/2019	<u>UPDATED</u>	<u>by NGRID</u>	<u>07/05/2019</u>	(Import)				
0600	Continuous	1200				CENTRAL EAST - VC	<b>2805 MW</b>			
Work scheduled by: NGrid						Impacts Total Transfer Capability	170 MW			
						TTC with All Lines In Service	2975 MW			
<b>SCH-NYISO-IMO_LIMIT_400</b>							REV			
Thu 07/11/2019	to	Fri 07/12/2019	<u>UPDATED</u>	<u>by IESO</u>	<u>07/10/2019</u>		(Export)			
0001	Continuous	1800				SCH - OH - NY	<b>700 MW</b>			
Work scheduled by: IESO						Impacts Total Transfer Capability	1000 MW			
						TTC with All Lines In Service	1700 MW			
<b>MOSES____-ADIRNDCK_230_MA2</b>						FWD				
Thu 07/11/2019	to	Fri 07/12/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>06/24/2019</u>	(Import)				
0700	Continuous	1730				MOSES SOUTH	<b>2100 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1050 MW			
						TTC with All Lines In Service	3150 MW			
<b>SPRNBK_-W49TH_ST_345_M52</b>						FWD				
Sat 07/13/2019	to	Mon 07/15/2019	<u>CANCELLED</u>	<u>by ConEd</u>	<u>07/08/2019</u>	(Import)				
0001	Continuous	0200				SPR/DUN-SOUTH	<b>3200 MW</b>			
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW			
						TTC with All Lines In Service	4600 MW			

# NYISO TRANSFER LIMITATIONS

Wednesday, July 10, 2019 to Friday, January 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBRK\_\_345KV\_RNS4

FWD

Sat 07/13/2019 to Mon 07/15/2019 **CANCELLED by ConEd 07/08/2019**

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## W49TH\_ST\_345KV\_5

FWD

Sat 07/13/2019 to Mon 07/15/2019 **CANCELLED by ConEd 07/08/2019**

(Import)

0001 Continuous 0200

SCH - PJM\_HTP

**350 MW**

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

## ROSETON\_-EFISHKIL\_345\_RFK305

FWD

Sat 07/13/2019 to Sun 07/14/2019

(Import)

0600 Continuous 1700

UPNY CONED

**4800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

## BECK\_-NIAGARA\_230\_PA27

FWD

REV

Sun 07/14/2019 to Fri 07/19/2019

(Import) (Export)

0645 Continuous 1800

SCH - OH - NY

**1900 MW 1700 MW**

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 1900 MW 1700 MW

Work scheduled by: IESO

## SCH-IMO-NYISO\_LIMIT\_1200

FWD

Sun 07/14/2019 to Fri 07/19/2019

(Import)

0645 Continuous 1800

SCH - OH - NY

**1500 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

## SCH-NYISO-IMO\_LIMIT\_1400

REV

Sun 07/14/2019 to Fri 07/19/2019

(Export)

0645 Continuous 1800

SCH - OH - NY

**1700 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: IESO

## SCH-IMO-NYISO\_LIMIT\_400

FWD

Mon 07/15/2019 to Mon 07/15/2019

(Import)

0800 Continuous 1800

SCH - OH - NY

**700 MW**

Impacts Total Transfer Capability 1200 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

# NYISO TRANSFER LIMITATIONS

Wednesday, July 10, 2019 to Friday, January 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-IMO\_LIMIT\_700

REV

Mon 07/15/2019 to Mon 07/15/2019  
0800 Continuous 1800

Work scheduled by: IESO

SCH - OH - NY

(Export)

Impacts Total Transfer Capability

1000 MW

TTC with All Lines In Service

700 MW

1700 MW

## E13THSTA-FARRAGUT\_345\_46

FWD

Sat 07/20/2019 to Sat 07/20/2019  
0001 Continuous 0600

Work scheduled by: ConEd

SPR/DUN-SOUTH

(Import)

Impacts Total Transfer Capability

3800 MW

TTC with All Lines In Service

800 MW

4600 MW

## W49TH\_ST-E13THSTA\_345\_M54

FWD

Sun 07/21/2019 to Sun 07/21/2019  
0200 Continuous 0600

Work scheduled by: ConEd

SPR/DUN-SOUTH

(Import)

Impacts Total Transfer Capability

3800 MW

TTC with All Lines In Service

800 MW

4600 MW

## SPRNBK\_-W49TH\_ST\_345\_M52

FWD

Sat 07/27/2019 to Mon 07/29/2019  
0001 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CONED 07/09/2019

SPR/DUN-SOUTH

(Import)

Impacts Total Transfer Capability

3200 MW

TTC with All Lines In Service

1400 MW

4600 MW

## SPRNBK\_345KV\_RNS4

FWD

Sat 07/27/2019 to Mon 07/29/2019  
0001 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CONED 07/09/2019

SPR/DUN-SOUTH

(Import)

Impacts Total Transfer Capability

3200 MW

TTC with All Lines In Service

1400 MW

4600 MW

## W49TH\_ST\_345KV\_5

FWD

Sat 07/27/2019 to Mon 07/29/2019  
0001 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CONED 07/09/2019

SCH - PJM\_HTP

(Import)

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

310 MW

660 MW

## CHAT\_DC\_GC1

FWD

Sun 07/28/2019 to Sun 07/28/2019  
0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH

(Import)

Impacts Total Transfer Capability

2850 MW

TTC with All Lines In Service

300 MW

3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 10, 2019 to Friday, January 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHAT\_DC\_GC1**

Sun 07/28/2019 to Sun 07/28/2019  
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

REV  
(Export)

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sun 07/28/2019 to Sun 07/28/2019  
0001 0200

Work scheduled by:

MOSES SOUTH  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW

FWD  
(Import)

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sun 07/28/2019 to Sun 07/28/2019  
0001 0200

Work scheduled by:

SCH - HQ - NY  
Impacts Total Transfer Capability 130 MW  
TTC with All Lines In Service 1500 MW

FWD REV  
(Import) (Export)

**CHAT\_DC\_GC2**

Sun 07/28/2019 to Sun 07/28/2019  
0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

FWD  
(Import)

**CHAT\_DC\_GC2**

Sun 07/28/2019 to Sun 07/28/2019  
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

REV  
(Export)

**SCH-HQ-NYISO\_LIMIT\_1150**

Sun 07/28/2019 to Sun 07/28/2019  
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

FWD  
(Import)

**CHAT\_DC\_GC1**

Sat 08/03/2019 to Sat 08/03/2019  
0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

FWD  
(Import)

# NYISO TRANSFER LIMITATIONS

Wednesday, July 10, 2019 to Friday, January 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHAT\_DC\_GC1**

Sat 08/03/2019 to Sat 08/03/2019  
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

REV  
(Export)

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sat 08/03/2019 to Sat 08/03/2019  
0001 0200

Work scheduled by:

MOSES SOUTH  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW

FWD  
(Import)

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sat 08/03/2019 to Sat 08/03/2019  
0001 0200

Work scheduled by:

SCH - HQ - NY  
Impacts Total Transfer Capability 130 MW  
TTC with All Lines In Service 1500 MW

FWD  
(Import)

REV  
(Export)

**CHAT\_DC\_GC2**

Sat 08/03/2019 to Sat 08/03/2019  
0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

FWD  
(Import)

**CHAT\_DC\_GC2**

Sat 08/03/2019 to Sat 08/03/2019  
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

REV  
(Export)

**SCH-HQ-NYISO\_LIMIT\_1150**

Sat 08/03/2019 to Sat 08/03/2019  
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

FWD  
(Import)

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 08/03/2019 to Sun 08/04/2019  
0500 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

FWD  
(Import)



# NYISO TRANSFER LIMITATIONS

Wednesday, July 10, 2019 to Friday ,January 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CHATGUAY-MASSENA\_\_765\_7040

Sat 08/03/2019 to Sun 08/04/2019  
0500 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MASSENA -MARCY\_\_765\_MSU1

Sat 08/03/2019 to Sun 08/04/2019  
0500 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2265 MW
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

## MASSENA -MARCY\_\_765\_MSU1

Sat 08/03/2019 to Sun 08/04/2019  
0500 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

## MASSENA -MARCY\_\_765\_MSU1

Sat 08/03/2019 to Sun 08/04/2019  
0500 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MASSENA -MARCY\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040

Sat 08/03/2019 to Sun 08/04/2019  
0500 1730

Work scheduled by:

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

## MOSES\_\_-MASSENA\_230\_MMS1 & MOSES\_\_-MASSENA\_230\_MMS2

Sat 08/03/2019 to Sun 08/04/2019  
0500 1730

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## NIAGARA\_\_345\_230\_AT4

Mon 08/05/2019 to Tue 08/06/2019  
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	0 MW	300 MW
TTC with All Lines In Service	1900 MW	1700 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 10, 2019 to Friday, January 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 08/12/2019 to Mon 08/12/2019 UPDATED by NYPA 10/10/2018  
0700 Continuous 1459

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## WATRCURE-OAKDALE\_\_\_345\_31

Wed 08/28/2019 to Wed 08/28/2019 UPDATED by NYISO 06/10/2019  
0800 Continuous 1000

Work scheduled by: NYSEG

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2150 MW 1350 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 2150 MW 1350 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

Tue 09/03/2019 to Wed 09/04/2019 UPDATED by ISONE 02/15/2019  
0300 Continuous 1600

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_CSC **0 MW 0 MW**  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

## MARCY\_\_\_765\_345\_AT1

Tue 09/03/2019 to Tue 09/03/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_\_\_-N.SCTLND\_345\_18

Wed 09/04/2019 to Wed 09/04/2019 UPDATED by NYPA 11/06/2018  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_\_345KV\_CSC

Wed 09/04/2019 to Wed 09/04/2019 UPDATED by NYPA 11/06/2018  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Wed 09/04/2019 to Wed 09/04/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 10, 2019 to Friday, January 08, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ADIRNDCK-PORTER 230\_12

Wed 09/04/2019 to Wed 09/04/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## ADIRNDCK-CHASLAKE 230\_13

Thu 09/05/2019 to Thu 09/05/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## NIAGARA -ROCHESTR 345\_NR2

Mon 09/09/2019 to Sat 09/21/2019  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST 1400 MW  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

## LEEDS 345KV\_R395

Mon 09/09/2019 to Mon 09/09/2019  
0700 Continuous 0730

Work scheduled by: NYPA

FWD  
(Import)  
UPNY CONED 3800 MW  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## GILBOA -LEEDS 345\_GL3

Mon 09/09/2019 to Fri 09/27/2019  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2200 MW  
Impacts Total Transfer Capability 775 MW  
TTC with All Lines In Service 2975 MW

## MARCY -N.SCTLND 345\_18

Wed 09/11/2019 to Fri 09/13/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2090 MW  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

## LEEDS -PLSNTVLY 345\_92

Sat 09/14/2019 to Mon 09/16/2019  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 3800 MW  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 10, 2019 to Friday, January 08, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY\_345KV\_RNS5

FWD

Sat 09/14/2019 to Sat 10/19/2019

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## E13THSTA-FARRAGUT\_345\_45

FWD

Sun 09/15/2019 to Sun 09/15/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## PLSNTVLY-WOOD\_ST\_345\_F30

FWD

Mon 09/16/2019 to Wed 09/18/2019

(Import)

0001 Continuous 0300

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## MOSES-ADIRNDCK\_230\_MA2

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## OAKDALE-FRASER\_345\_32

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1800

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

## GOETHALS\_345KV\_5

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

## EASTVIEW-SPRNBK\_345\_W65

FWD

Fri 09/20/2019 to Sun 09/22/2019

(Import)

2000 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Wednesday, July 10, 2019 to Friday, January 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD-EASTVIEW\_345\_W82**

FWD

Fri 09/20/2019 to Sun 09/22/2019

(Import)

2000 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

**SPRNBRK\_345KV\_RNS4**

FWD

Fri 09/20/2019 to Sun 09/22/2019

(Import)

2000 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

**ROCHESTR-PANNELL\_345\_RP2**

FWD

Mon 09/23/2019 to Mon 09/30/2019

(Import)

0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**KINTIGH\_-ROCHESTR\_345\_SR1-39**

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0600 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

**OAKDALE\_-FRASER\_345\_32**

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0700 Continuous 1800

Work scheduled by: NYSEG

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

**LEEDS\_345KV\_R395**

FWD

Fri 09/27/2019 to Fri 09/27/2019

(Import)

1700 Continuous 1730

Work scheduled by: NYPA

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

**KINTIGH\_-ROCHESTR\_345\_SR1-39**

FWD

Fri 09/27/2019 to Wed 10/02/2019

(Import)

1701 Continuous 1900

Work scheduled by: RGE

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 10, 2019 to Friday, January 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## EASTVIEW-SPRNBK\_\_345\_W65

Fri 09/27/2019 to Sun 09/29/2019

2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

## MILLWOOD-EASTVIEW\_345\_W82

Fri 09/27/2019 to Sun 09/29/2019

2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

## SPRNBK\_\_345KV\_RNS4

Fri 09/27/2019 to Sun 09/29/2019

2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## BERKSHIR-ALPS\_\_\_\_345\_393

Mon 09/30/2019 to Sat 10/05/2019

0600 Continuous 1600

Work scheduled by: ISONE

ARR: 78

FWD

(Import) (Export)

SCH - NE - NY

950 MW 1300 MW

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

## BERKSHIR-ALPS\_\_\_\_345\_393

Mon 09/30/2019 to Sat 10/05/2019

0600 Continuous 1600

Work scheduled by: ISONE

ARR: 78

FWD

(Import) (Export)

SCH - NPX\_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

## BERKSHIR-ALPS\_\_\_\_345\_393 & BERKSHIR-NORTHFLD\_345\_312

Mon 09/30/2019 to Sat 10/05/2019

0600 Continuous 1600

Work scheduled by:

ARR: 78

FWD

(Import) (Export)

SCH - NE - NY

950 MW 1300 MW

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

## BERKSHIR-NORTHFLD\_345\_312

Mon 09/30/2019 to Sat 10/05/2019

0600 Continuous 1600

Work scheduled by: ISONE

FWD

(Import) (Export)

SCH - NE - NY

900 MW 1500 MW

Impacts Total Transfer Capability 500 MW 100 MW

TTC with All Lines In Service 1400 MW 1600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 10, 2019 to Friday, January 08, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### BERKSHIR-NORTHFLD\_345\_312

Mon 09/30/2019 to Sat 10/05/2019

0600 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

### SCH-NYISO-NE\_LIMIT\_500

Mon 09/30/2019 to Sat 10/05/2019

0600 Continuous 1600

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	700 MW
Impacts Total Transfer Capability	900 MW
TTC with All Lines In Service	1600 MW

### OAKDALE\_-FRASER\_\_\_345\_32

Mon 09/30/2019 to Mon 09/30/2019

0700 Continuous 1800

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

### CLAY\_-EDIC\_\_\_345\_1-16

Mon 09/30/2019 to Fri 10/04/2019

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

### HURLYAVE-ROSETON\_\_\_345\_303

Mon 09/30/2019 to Wed 10/09/2019

0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

### SPRNBK\_\_345KV\_RS3 & SPRNBK\_\_345KV\_RS4

Tue 10/01/2019 to Thu 10/10/2019

0001 2230

Work scheduled by:

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

### STOLLERD-HISHELDN\_230\_67

Mon 10/07/2019 to Tue 10/08/2019

0700 Continuous 1400

Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 10, 2019 to Friday, January 08, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CLAY - EDIC 345\_2-15

Mon 10/07/2019 to Thu 10/17/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT 4850 MW  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

## MARCY - N.SCTLND 345\_18

Wed 10/09/2019 to Fri 10/11/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2090 MW  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

## LEEDS - PLSNTVLY 345\_92

Thu 10/10/2019 to Mon 10/14/2019  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 3800 MW  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

Thu 10/10/2019 to Mon 10/14/2019  
0001 0300

Work scheduled by:

FWD  
(Import)  
UPNY CONED 3800 MW  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## E13THSTA-FARRAGUT 345\_45

Sat 10/12/2019 to Sun 10/13/2019  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## CHATGUAY-MASSENA 765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 1550 MW  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA 765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, July 10, 2019 to Friday, January 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MARCY\_\_\_\_765\_345\_AT1**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

---

**MARCY\_\_\_\_765\_345\_AT2**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040**

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

---

**MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2**

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **850 MW 0 MW**  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 10, 2019 to Friday, January 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY-WOOD\_ST\_\_345\_F30

Mon 10/14/2019 to Thu 10/17/2019

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

## HURLYAVE-ROSETON\_\_345\_303

Mon 10/14/2019 to Thu 10/31/2019

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

## NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Thu 10/17/2019 to Wed 10/23/2019

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

## NEWBRDGE-DUFFYAVE\_345\_501

Thu 10/17/2019 to Wed 10/23/2019

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_1

Thu 10/17/2019 to Wed 10/23/2019

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_2

Thu 10/17/2019 to Wed 10/23/2019

0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

## PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

Thu 10/17/2019 to Thu 10/17/2019

0900 1559

Work scheduled by:

FWD

(Import)

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 10, 2019 to Friday, January 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

Fri 10/18/2019 to Fri 10/18/2019  
0900 1559

Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## DUNWODIE\_345KV\_3

Tue 10/22/2019 to Tue 10/22/2019  
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 02/06/2019

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_5

Tue 10/22/2019 to Tue 10/22/2019  
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 02/06/2019

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE-MOTTHAVN\_345\_71

Tue 10/22/2019 to Tue 11/26/2019  
0001 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 02/06/2019

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## GILBOA\_-N.SCTLND\_345\_GNS-1

Tue 10/22/2019 to Thu 10/24/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

## NIAGARA\_345\_230\_AT4

Wed 10/23/2019 to Thu 10/24/2019  
0500 Continuous 1900

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY	<b>1900 MW 1400 MW</b>
Impacts Total Transfer Capability	0 MW 300 MW
TTC with All Lines In Service	1900 MW 1700 MW

## WATRCURE-OAKDALE\_345\_31

Fri 10/25/2019 to Fri 10/25/2019  
1300 Continuous 1500

Work scheduled by: NYSEG

UPDATED by NYISO 06/10/2019

FWD	REV
(Import)	(Export)
SCH - PJ - NY	<b>2150 MW 1350 MW</b>
Impacts Total Transfer Capability	0 MW 0 MW
TTC with All Lines In Service	2150 MW 1350 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 10, 2019 to Friday, January 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## GILBOA\_\_-N.SCTLND\_345\_GNS-1

Fri 10/25/2019 to Fri 10/25/2019

1330 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

**2520 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

## NIAGARA\_345\_230\_AT4

Mon 10/28/2019 to Tue 12/17/2019

0500 Continuous 1700

Work scheduled by: NYPA

UPDATED

by NYPA

04/10/2019

FWD

(Import) (Export)

SCH - OH - NY

**1900 MW 1400 MW**

Impacts Total Transfer Capability 0 MW 300 MW

TTC with All Lines In Service 1900 MW 1700 MW

## HOPATCON-RAMAPO\_\_500\_5018

Fri 11/01/2019 to Tue 11/05/2019

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - PJ - NY

**1250 MW 1200 MW**

Impacts Total Transfer Capability 1350 MW 350 MW

TTC with All Lines In Service 2600 MW 1550 MW

## HOPATCON-RAMAPO\_\_500\_5018

Fri 11/01/2019 to Tue 11/05/2019

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**5000 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5700 MW

## RAMAPO\_\_345\_345\_PAR3500

Fri 11/01/2019 to Tue 11/05/2019

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - PJ - NY

**2150 MW 1250 MW**

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 2600 MW 1550 MW

## RAMAPO\_\_345\_345\_PAR4500

Fri 11/01/2019 to Tue 11/05/2019

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - PJ - NY

**2150 MW 1250 MW**

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 2600 MW 1550 MW

## RAMAPO\_\_500\_345\_BK 1500

Fri 11/01/2019 to Tue 11/05/2019

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - PJ - NY

**1250 MW 1200 MW**

Impacts Total Transfer Capability 1350 MW 350 MW

TTC with All Lines In Service 2600 MW 1550 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 10, 2019 to Friday, January 08, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## RAMAPO\_\_\_500\_345\_BK 1500

Fri 11/01/2019 to Tue 11/05/2019

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

5000 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5700 MW

## SCH-IMO-NYISO\_LIMIT\_1750

Fri 11/01/2019 to Thu 04/30/2020

0001 Continuous 2359

Work scheduled by: IESO

UPDATED

by IESO

05/03/2019

FWD

(Import)

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

## SCH-NYISO-IMO\_LIMIT\_1600

Fri 11/01/2019 to Thu 04/30/2020

0001 Continuous 2359

Work scheduled by: IESO

UPDATED

by IESO

05/03/2019

REV

(Export)

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

## LINDN\_CG-LNDVFT\_\_\_345\_V-3022

Mon 11/04/2019 to Thu 11/07/2019

0800 Continuous 1500

Work scheduled by: PJM

FWD

(Import)

(Export)

SCH - PJM\_VFT

0 MW

0 MW

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

## MARCY\_\_\_-N.SCTLND\_345\_18

Thu 11/07/2019 to Fri 11/08/2019

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

## MARCY\_\_\_345KV\_CSC

Thu 11/07/2019 to Fri 11/08/2019

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

## LEEDS\_\_\_-HURLYAVE\_345\_301

Mon 11/11/2019 to Fri 12/13/2019

0800 Continuous 1600

Work scheduled by: CHGE

UPDATED

by CHGE

06/20/2019

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 10, 2019 to Friday, January 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Tue 11/12/2019 to Fri 11/15/2019  
0700 Continuous 1500  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/18/2019 to Fri 11/22/2019  
0700 Continuous 1500  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/25/2019 to Wed 11/27/2019  
0700 Continuous 1500  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## DUNWODIE\_345KV\_3

Tue 11/26/2019 to Tue 11/26/2019 UPDATED by CONED 02/06/2019  
2330 Continuous 2359  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_5

Tue 11/26/2019 to Tue 11/26/2019 UPDATED by CONED 02/06/2019  
2330 Continuous 2359  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/02/2019 to Fri 12/06/2019  
0700 Continuous 1500  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MAI

Mon 12/09/2019 to Fri 12/13/2019  
0700 Continuous 1500  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 10, 2019 to Friday, January 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/16/2019 to Mon 12/16/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Tue 12/17/2019 to Fri 12/20/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Thu 01/02/2020 to Fri 05/29/2020  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## LADENTWN-BUCHAN\_S\_345\_Y88

Wed 01/15/2020 to Thu 02/13/2020  
0001 Continuous 2359

Work scheduled by: ORU

11/05/2018

FWD  
(Import)  
UPNY CONED **4800 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 5700 MW

## DOLSONAV-ROCKTVRN\_345\_DART44

Mon 04/27/2020 to Sun 05/10/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## SCH-IMO-NYISO\_LIMIT\_1600

Fri 05/01/2020 to Sat 10/31/2020  
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

FWD  
(Import)  
SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 1900 MW

## COOPERS\_-DOLSONAV\_345\_CCDA42

Mon 05/11/2020 to Fri 05/29/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, July 10, 2019 to Friday ,January 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 06/01/2020 to Sat 11/14/2020

(Import)

0700 Continuous 1300

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## FRASANNX-COOPERS\_\_\_345\_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020

(Import)

0700 Continuous 1730

UPDATEDby NYPA03/01/2019

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**

## MARCY\_\_\_-FRASANNX\_345\_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020

(Import)

0700 Continuous 1730

UPDATEDby NYPA03/01/2019

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**

## SCH-IMO-NYISO\_LIMIT\_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021

(Import)

0001 Continuous 2359

UPDATEDby IESO05/03/2019

SCH - OH - NY

**2050 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: IESO

## SCH-NYISO-IMO\_LIMIT\_1600

REV

Sun 11/01/2020 to Fri 04/30/2021

(Export)

0001 Continuous 2359

UPDATEDby IESO05/03/2019

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: IESO

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

FWD

Tue 12/01/2020 to Mon 05/31/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA