

# NYISO TRANSFER LIMITATIONS

Sunday ,July 28, 2019 to Tuesday ,January 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	<b>2100 MW</b>	<b>1250 MW</b>
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	<b>2050 MW</b>	<b>1150 MW</b>
Impacts Total Transfer Capability	100 MW	200 MW
TTC with All Lines In Service	2150 MW	1350 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	<b>2100 MW</b>	<b>1250 MW</b>
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1700 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1700 MW

## CRICKVLY-PLSNTVLY\_345\_F84

Tue 04/09/2019 to Sun 07/28/2019 EXT FORCE by CONED 07/16/2019

1140 Continuous 1600

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NE - NY	<b>1400 MW</b>	<b>1600 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

## SCH-NYISO-HQ\_LIMIT\_800

Wed 06/05/2019 to Fri 09/13/2019 EXTENDED by HQ 07/16/2019

0001 Continuous 1900

Work scheduled by: HQ

	FWD (Import)	REV (Export)
SCH - HQ - NY		<b>800 MW</b>
Impacts Total Transfer Capability		200 MW
TTC with All Lines In Service		1000 MW

## SCH-IMO-NYISO\_LIMIT\_1200

Mon 07/22/2019 to Tue 07/23/2019

1801 Continuous 0800

Work scheduled by: IESO

	FWD (Import)
SCH - OH - NY	<b>1500 MW</b>
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	1900 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,July 28, 2019 to Tuesday ,January 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BECK____-NIAGARA__230_PA27</b>				FWD	REV
Tue 07/23/2019 to Tue 07/30/2019				(Import)	(Export)
0801	Continuous	1800		SCH - OH - NY	<b>1900 MW</b>
Work scheduled by: IESO				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	1900 MW
<b>SCH-IMO-NYISO_LIMIT_1150</b>				FWD	
Tue 07/23/2019 to Tue 07/30/2019				(Import)	
0801	Continuous	1800		SCH - OH - NY	<b>1450 MW</b>
Work scheduled by: IESO				Impacts Total Transfer Capability	450 MW
				TTC with All Lines In Service	1900 MW
<b>W49TH_ST_345KV_6</b>				FWD	
Sat 07/27/2019 to Sat 07/27/2019				(Import)	
0001	Continuous	0030		SCH - PJM_HTP	<b>450 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	210 MW
				TTC with All Lines In Service	660 MW
<b>W49TH_ST_345KV_8</b>				FWD	
Sat 07/27/2019 to Sat 07/27/2019				(Import)	
0001	Continuous	0030		SCH - PJM_HTP	<b>450 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	210 MW
				TTC with All Lines In Service	660 MW
<b>SPRNBRK_-W49TH_ST_345_M52</b>				FWD	
Sat 07/27/2019 to Mon 07/29/2019				(Import)	
0001	Continuous	0200	<b><u>CANCELLED by ConEd 07/24/2019</u></b>	SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
<b>SPRNBRK__345KV_RNS4</b>				FWD	
Sat 07/27/2019 to Mon 07/29/2019				(Import)	
0001	Continuous	0200	<b><u>CANCELLED by ConEd 07/24/2019</u></b>	SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
<b>W49TH_ST_345KV_5</b>				FWD	
Sat 07/27/2019 to Mon 07/29/2019				(Import)	
0001	Continuous	0200	<b><u>CANCELLED by ConEd 07/24/2019</u></b>	SCH - PJM_HTP	<b>350 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	310 MW
				TTC with All Lines In Service	660 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,July 28, 2019 to Tuesday ,January 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHAT\_DC\_GC1**

Sun 07/28/2019 to Sun 07/28/2019 **CANCELLED** **by HQ** **07/23/2019**  
 0001 Continuous 0200

Work scheduled by: HQ

FWD  
 (Import)  
**2850 MW**  
 Impacts Total Transfer Capability 300 MW  
 TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC1**

Sun 07/28/2019 to Sun 07/28/2019 **CANCELLED** **by HQ** **07/23/2019**  
 0001 Continuous 0200

Work scheduled by: HQ

REV  
 (Export)  
**500 MW**  
 Impacts Total Transfer Capability 500 MW  
 TTC with All Lines In Service 1000 MW

**CHAT\_DC\_GC2**

Sun 07/28/2019 to Sun 07/28/2019 **CANCELLED** **by HQ** **07/23/2019**  
 0001 Continuous 0200

Work scheduled by: HQ

FWD  
 (Import)  
**2850 MW**  
 Impacts Total Transfer Capability 300 MW  
 TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC2**

Sun 07/28/2019 to Sun 07/28/2019 **CANCELLED** **by HQ** **07/23/2019**  
 0001 Continuous 0200

Work scheduled by: HQ

REV  
 (Export)  
**500 MW**  
 Impacts Total Transfer Capability 500 MW  
 TTC with All Lines In Service 1000 MW

**SCH-HQ-NYISO\_LIMIT\_1150**

Sun 07/28/2019 to Sun 07/28/2019 **CANCELLED** **by HQ** **07/23/2019**  
 0001 Continuous 0200

Work scheduled by: HQ

FWD  
 (Import)  
**1150 MW**  
 Impacts Total Transfer Capability 350 MW  
 TTC with All Lines In Service 1500 MW

**W49TH\_ST\_345KV\_6**

Sun 07/28/2019 to Sun 07/28/2019  
 0030 Continuous 0100

Work scheduled by: ConEd

FWD  
 (Import)  
**450 MW**  
 Impacts Total Transfer Capability 210 MW  
 TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

Sun 07/28/2019 to Sun 07/28/2019  
 0030 Continuous 0100

Work scheduled by: ConEd

FWD  
 (Import)  
**450 MW**  
 Impacts Total Transfer Capability 210 MW  
 TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,July 28, 2019 to Tuesday ,January 26, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BECK\_\_\_\_-NIAGARA\_\_345\_PA302

Wed 07/31/2019 to Wed 09/04/2019

0800 Continuous 1800

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	1000 MW	900 MW
TTC with All Lines In Service	1900 MW	1700 MW

## CHAT\_DC\_GC1

Sat 08/03/2019 to Sat 08/03/2019

0001 Continuous 0200

Work scheduled by: HQ

CANCELLED by HQ 07/23/2019

	FWD
	(Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

## CHAT\_DC\_GC1

Sat 08/03/2019 to Sat 08/03/2019

0001 Continuous 0200

Work scheduled by: HQ

CANCELLED by HQ 07/23/2019

	REV
	(Export)
SCH - HQ - NY	500 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

## CHAT\_DC\_GC2

Sat 08/03/2019 to Sat 08/03/2019

0001 Continuous 0200

Work scheduled by: HQ

CANCELLED by HQ 07/23/2019

	FWD
	(Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

## CHAT\_DC\_GC2

Sat 08/03/2019 to Sat 08/03/2019

0001 Continuous 0200

Work scheduled by: HQ

CANCELLED by HQ 07/23/2019

	REV
	(Export)
SCH - HQ - NY	500 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

## SCH-HQ-NYISO\_LIMIT\_1150

Sat 08/03/2019 to Sat 08/03/2019

0001 Continuous 0200

Work scheduled by: HQ

CANCELLED by HQ 07/23/2019

	FWD
	(Import)
SCH - HQ - NY	1150 MW
Impacts Total Transfer Capability	350 MW
TTC with All Lines In Service	1500 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 08/03/2019 to Sun 08/04/2019

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 07/22/2019

	FWD
	(Import)
MOSES SOUTH	1550 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,July 28, 2019 to Tuesday ,January 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHATGUAY-MASSENA__765_7040</b>						FWD	REV
Sat 08/03/2019	to	Sun 08/04/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>07/22/2019</u>	(Import)	(Export)
0500	Continuous	1730				<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: NYPA						SCH - HQ - NY	
						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1000 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	
Sat 08/03/2019	to	Sun 08/04/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>07/22/2019</u>	(Import)	
0500	Continuous	1730				CENTRAL EAST - VC	<b>2265 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	
Sat 08/03/2019	to	Sun 08/04/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>07/22/2019</u>	(Import)	
0500	Continuous	1730				MOSES SOUTH	<b>500 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	REV
Sat 08/03/2019	to	Sun 08/04/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>07/22/2019</u>	(Import)	(Export)
0500	Continuous	1730				SCH - HQ - NY	<b>475 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1000 MW
						TTC with All Lines In Service	0 MW
<b>MASSENA_-MARCY__765_MSU1 &amp; CHATGUAY-MASSENA__765_7040</b>						FWD	
Sat 08/03/2019	to	Sun 08/04/2019				(Import)	
0500		1730				MOSES SOUTH	<b>500 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
<b>MOSES_-MASSENA__230_MMS1 &amp; MOSES_-MASSENA__230_MMS2</b>						FWD	REV
Sat 08/03/2019	to	Sun 08/04/2019				(Import)	(Export)
0500		1730				SCH - HQ - NY	<b>850 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1000 MW
<b>CHAT_DC_GC2</b>						FWD	
Sun 08/04/2019	to	Sun 08/04/2019				(Import)	
0500	Continuous	1900				MOSES SOUTH	<b>2850 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,July 28, 2019 to Tuesday ,January 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHAT\_DC\_GC2**

Sun 08/04/2019 to Sun 08/04/2019  
0500 Continuous 1900  
Work scheduled by: HQ

SCH - HQ - NY  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

REV  
(Export)

**NIAGARA\_345\_230\_AT4**

Mon 08/05/2019 to Tue 08/06/2019  
0500 Continuous 1700  
Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 1900 MW

FWD REV  
(Import) (Export)

1900 MW 1400 MW  
300 MW  
1700 MW

**MOSES\_-ADIRNDCK\_230\_Ma1**

Mon 08/12/2019 to Mon 08/12/2019 UPDATED by NYPA 10/10/2018  
0700 Continuous 1530  
Work scheduled by: NYPA

MOSES SOUTH  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

FWD  
(Import)

2100 MW  
3150 MW

**WATRCURE-OAKDALE\_345\_31**

Wed 08/28/2019 to Wed 08/28/2019 UPDATED by NYISO 06/10/2019  
0800 Continuous 1000  
Work scheduled by: NYSEG

SCH - PJ - NY  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 2150 MW

FWD REV  
(Import) (Export)

2150 MW 1350 MW  
0 MW 0 MW  
1350 MW

**SHOR\_NPX-SHOREHAM\_138\_CSC**

Tue 09/03/2019 to Wed 09/04/2019 UPDATED by ISONE 02/15/2019  
0300 Continuous 1600  
Work scheduled by: LI

SCH - NPX\_CSC  
Impacts Total Transfer Capability 330 MW  
TTC with All Lines In Service 330 MW

FWD REV  
(Import) (Export)

0 MW 0 MW  
330 MW 330 MW  
330 MW

**MARCY\_765\_345\_AT1**

Tue 09/03/2019 to Tue 09/03/2019  
0500 Continuous 1730  
Work scheduled by: NYPA

MOSES SOUTH  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

FWD  
(Import)

1750 MW  
1400 MW  
3150 MW

ARR: 19

**MARCY\_-N.SCTLND\_345\_18**

Wed 09/04/2019 to Wed 09/04/2019 UPDATED by NYPA 11/06/2018  
0500 Continuous 1730  
Work scheduled by: NYPA

CENTRAL EAST - VC  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

FWD  
(Import)

2090 MW  
885 MW  
2975 MW

ARR: 19

# NYISO TRANSFER LIMITATIONS

Sunday ,July 28, 2019 to Tuesday ,January 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_345KV\_CSC

FWD

Wed 09/04/2019 to Wed 09/04/2019 UPDATED by NYPA 11/06/2018  
0500 Continuous 1730

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

FWD

Wed 09/04/2019 to Wed 09/04/2019  
0700 Continuous 1500

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## ADIRNDCK-PORTER\_\_\_\_230\_12

FWD

Wed 09/04/2019 to Wed 09/04/2019  
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## ADIRNDCK-CHASLAKE\_230\_13

FWD

Thu 09/05/2019 to Thu 09/05/2019  
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## NIAGARA\_-ROCHESTR\_345\_NR2

FWD

Mon 09/09/2019 to Sat 09/21/2019  
0500 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

## LEEDS\_\_\_\_345KV\_R395

FWD

Mon 09/09/2019 to Mon 09/09/2019 UPDATED by NYPA 07/23/2019  
0700 Continuous 0730

(Import)

Work scheduled by: NYPA

UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## GILBOA\_-LEEDS\_\_\_\_345\_GL3

FWD

Mon 09/09/2019 to Fri 09/27/2019 UPDATED by NYPA 07/23/2019  
0700 Continuous 1730

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2200 MW**  
Impacts Total Transfer Capability 775 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,July 28, 2019 to Tuesday ,January 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_-N.SCTLND\_345\_18

Wed 09/11/2019 to Fri 09/13/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

## LEEDS\_\_\_-PLSNTVLY\_345\_92

Sat 09/14/2019 to Mon 09/16/2019  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## PLSNTVLY\_345KV\_RNS5

Sat 09/14/2019 to Sat 10/19/2019  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## E13THSTA-FARRAGUT\_345\_45

Sun 09/15/2019 to Sun 09/15/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## PLSNTVLY-WOOD\_ST\_345\_F30

Mon 09/16/2019 to Wed 09/18/2019  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 09/16/2019 to Fri 09/20/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## OAKDALE\_-FRASER\_\_\_345\_32

Mon 09/16/2019 to Fri 09/20/2019  
0700 Continuous 1800

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW



# NYISO TRANSFER LIMITATIONS

Sunday ,July 28, 2019 to Tuesday ,January 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## GOETHALS\_345KV\_5

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

## EASTVIEW-SPRNBK\_\_345\_W65

Fri 09/20/2019 to Sun 09/22/2019

2000 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

## MILLWOOD-EASTVIEW\_345\_W82

Fri 09/20/2019 to Sun 09/22/2019

2000 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

## SPRNBK\_\_345KV\_RNS4

Fri 09/20/2019 to Sun 09/22/2019

2000 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## ROCHESTR-PANNELL\_\_345\_RP2

Mon 09/23/2019 to Mon 09/30/2019

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## KINTIGH\_-ROCHESTR\_345\_SR1-39

Mon 09/23/2019 to Fri 09/27/2019

0600 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

## OAKDALE\_-FRASER\_\_345\_32

Mon 09/23/2019 to Fri 09/27/2019

0700 Continuous 1800

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,July 28, 2019 to Tuesday ,January 26, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### LINDEN\_\_-GOETHALS\_230\_A2253

Thu 09/26/2019 to Thu 09/26/2019  
0700 Continuous 1700

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY	2100 MW	950 MW
Impacts Total Transfer Capability	50 MW	400 MW
TTC with All Lines In Service	2150 MW	1350 MW

### LINDEN\_\_-GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402

Thu 09/26/2019 to Thu 09/26/2019  
0700 1700

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2050 MW	1150 MW
Impacts Total Transfer Capability	100 MW	200 MW
TTC with All Lines In Service	2150 MW	1350 MW

### LINDEN\_\_-GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_\_-FARRAGUT\_345\_C3403

Thu 09/26/2019 to Thu 09/26/2019  
0700 1700

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2000 MW	1050 MW
Impacts Total Transfer Capability	150 MW	300 MW
TTC with All Lines In Service	2150 MW	1350 MW

### LINDEN\_\_-GOETHALS\_230\_A2253 & MARION\_\_-FARRAGUT\_345\_C3403

Thu 09/26/2019 to Thu 09/26/2019  
0700 1700

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2050 MW	1150 MW
Impacts Total Transfer Capability	100 MW	200 MW
TTC with All Lines In Service	2150 MW	1350 MW

### LEEDS\_\_\_\_345KV\_R395

Fri 09/27/2019 to Fri 09/27/2019  
1700 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 07/23/2019**

	FWD (Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1900 MW
TTC with All Lines In Service	5700 MW

### KINTIGH\_-ROCHESTR\_345\_SRI-39

Fri 09/27/2019 to Wed 10/02/2019  
1701 Continuous 1900

Work scheduled by: RGE

	FWD (Import)
DYSINGER EAST	1400 MW
Impacts Total Transfer Capability	1750 MW
TTC with All Lines In Service	3150 MW

### EASTVIEW-SPRNBRK\_\_345\_W65

Fri 09/27/2019 to Sun 09/29/2019  
2200 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1350 MW
TTC with All Lines In Service	5700 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,July 28, 2019 to Tuesday ,January 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MILLWOOD-EASTVIEW\_345\_W82

Fri 09/27/2019 to Sun 09/29/2019

2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

## SPRNBRK\_345KV\_RNS4

Fri 09/27/2019 to Sun 09/29/2019

2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## BERKSHIR-ALPS\_345\_393

Mon 09/30/2019 to Sat 10/05/2019

0600 Continuous 1600

Work scheduled by: ISONE

ARR: 78

FWD

(Import) (Export)

SCH - NE - NY

950 MW 1300 MW

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

## BERKSHIR-ALPS\_345\_393

Mon 09/30/2019 to Sat 10/05/2019

0600 Continuous 1600

Work scheduled by: ISONE

ARR: 78

FWD

(Import) (Export)

SCH - NPX\_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

## BERKSHIR-ALPS\_345\_393 &amp; BERKSHIR-NORTHFLD\_345\_312

Mon 09/30/2019 to Sat 10/05/2019

0600 Continuous 1600

Work scheduled by:

ARR: 78

FWD

(Import) (Export)

SCH - NE - NY

950 MW 1300 MW

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

## BERKSHIR-NORTHFLD\_345\_312

Mon 09/30/2019 to Sat 10/05/2019

0600 Continuous 1600

Work scheduled by: ISONE

FWD

(Import) (Export)

SCH - NE - NY

900 MW 1500 MW

Impacts Total Transfer Capability 500 MW 100 MW

TTC with All Lines In Service 1400 MW 1600 MW

## BERKSHIR-NORTHFLD\_345\_312

Mon 09/30/2019 to Sat 10/05/2019

0600 Continuous 1600

Work scheduled by: ISONE

FWD

(Import) (Export)

SCH - NPX\_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,July 28, 2019 to Tuesday ,January 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-NE\_LIMIT\_500

REV

Mon 09/30/2019 to Sat 10/05/2019

(Export)

0600 Continuous 1600

SCH - NE - NY

700 MW

Impacts Total Transfer Capability

900 MW

TTC with All Lines In Service

1600 MW

Work scheduled by: ISONE

## OAKDALE -FRASER\_345\_32

FWD

Mon 09/30/2019 to Mon 09/30/2019

(Import)

0700 Continuous 1800

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability

325 MW

TTC with All Lines In Service

2975 MW

Work scheduled by: NYSEG

## CLAY -EDIC\_345\_1-16

FWD

Mon 09/30/2019 to Fri 10/04/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

5250 MW

Work scheduled by: NYPA

## HURLYAVE-ROSETON\_345\_303

FWD

Mon 09/30/2019 to Wed 10/09/2019

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability

1600 MW

TTC with All Lines In Service

5700 MW

Work scheduled by: CHGE

## SPRNBK\_345KV\_RS3 &amp; SPRNBK\_345KV\_RS4

FWD

Tue 10/01/2019 to Thu 10/10/2019

(Import)

0001 2230

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

Work scheduled by:

## FROST\_BR-LONG\_MTN\_345\_352

FWD

REV

Wed 10/02/2019 to Thu 10/17/2019

(Import) (Export)

0700 Continuous 1600

SCH - NE - NY

1150 MW 1600 MW

Impacts Total Transfer Capability

250 MW 0 MW

TTC with All Lines In Service

1400 MW 1600 MW

Work scheduled by: ISONE

## SCH-NE-NYISO\_LIMIT\_400

FWD

Sat 10/05/2019 to Thu 10/17/2019

(Import)

1601 Continuous 1600

SCH - NE - NY

600 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

1400 MW

Work scheduled by: ISONE

# NYISO TRANSFER LIMITATIONS

Sunday ,July 28, 2019 to Tuesday ,January 26, 2021

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5700MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**STOLLERD-HISHELDN\_230\_67**

FWD

Mon 10/07/2019 to Tue 10/08/2019

(Import)

0700 Continuous 1400

DYSINGER EAST 2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

**CLAY\_-EDIC\_345\_2-15**

FWD

Mon 10/07/2019 to Thu 10/17/2019

(Import)

0700 Continuous 1530

**CANCELLED by NYPA 07/26/2019**

OSWEGO EXPORT 4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**MARCY\_-N.SCTLND\_345\_18**

FWD

Wed 10/09/2019 to Fri 10/11/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC 2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****LEEDS\_-PLSNTVLY\_345\_92**

FWD

Thu 10/10/2019 to Mon 10/14/2019

(Import)

0001 Continuous 0300

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4**

FWD

Thu 10/10/2019 to Mon 10/14/2019

(Import)

0001 0300

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

**E13THSTA-FARRAGUT\_345\_45**

FWD

Sat 10/12/2019 to Sun 10/13/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH 3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**CHATGUAY-MASSENA\_765\_7040**

FWD

Sat 10/12/2019 to Sat 10/26/2019

(Import)

0100 Continuous 1900

MOSES SOUTH 1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Sunday ,July 28, 2019 to Tuesday ,January 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CHATGUAY-MASSENA\_\_765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MARCY\_\_765\_345\_AT1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

## MARCY\_\_765\_345\_AT2

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

## MASSENA\_-MARCY\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	2265 MW
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

## MASSENA\_-MARCY\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

## MASSENA\_-MARCY\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MASSENA\_-MARCY\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by:

	FWD (Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,July 28, 2019 to Tuesday ,January 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES -MASSENA\_230\_MMS1 & MOSES -MASSENA\_230\_MMS2

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## PLSNTVLY-WOOD\_ST\_345\_F30

Mon 10/14/2019 to Thu 10/17/2019  
0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1700 MW
TTC with All Lines In Service	5700 MW

## HURLYAVE-ROSETON\_345\_303

Mon 10/14/2019 to Thu 10/31/2019  
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

## NEPTUNE -DUFFYAVE\_345\_NEPTUNE

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

## NEWBRDGE-DUFFYAVE\_345\_501

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

## NEWBRDGE\_345\_138\_BK\_1

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

## NEWBRDGE\_345\_138\_BK\_2

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,July 28, 2019 to Tuesday ,January 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

Thu 10/17/2019 to Thu 10/17/2019  
0900 1559

Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

Fri 10/18/2019 to Fri 10/18/2019  
0900 1559

Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## DUNWODIE\_345KV\_3

Tue 10/22/2019 to Tue 10/22/2019 UPDATED by CONED 02/06/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_5

Tue 10/22/2019 to Tue 10/22/2019 UPDATED by CONED 02/06/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE-MOTTHAVN\_345\_71

Tue 10/22/2019 to Tue 11/26/2019 UPDATED by CONED 02/06/2019  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## GILBOA\_\_-N.SCTLND\_345\_GNS-1

Tue 10/22/2019 to Thu 10/24/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

## NIAGARA\_\_345\_230\_AT4

Wed 10/23/2019 to Thu 10/24/2019  
0500 Continuous 1900

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY	<b>1900 MW 1400 MW</b>
Impacts Total Transfer Capability	0 MW 300 MW
TTC with All Lines In Service	1900 MW 1700 MW



# NYISO TRANSFER LIMITATIONS

Sunday ,July 28, 2019 to Tuesday ,January 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WATRCURE-OAKDALE__345_31					FWD	REV
					(Import)	(Export)
Fri 10/25/2019	to	Fri 10/25/2019	<u>UPDATED</u>	<u>by NYISO</u> <u>06/10/2019</u>	SCH - PJ - NY	<b>2150 MW</b>
1300	Continuous	1500			Impacts Total Transfer Capability	0 MW
Work scheduled by: NYSEG					TTC with All Lines In Service	2150 MW
						1350 MW
GILBOA__-N.SCTLND_345_GNS-1					FWD	
					(Import)	
Fri 10/25/2019	to	Fri 10/25/2019			CENTRAL EAST - VC	<b>2520 MW</b>
1330	Continuous	1530			Impacts Total Transfer Capability	455 MW
Work scheduled by: NYPA					TTC with All Lines In Service	2975 MW
NIAGARA__345_230_AT4					FWD	REV
					(Import)	(Export)
Mon 10/28/2019	to	Tue 12/17/2019	<u>UPDATED</u>	<u>by NYPA</u> <u>04/10/2019</u>	SCH - OH - NY	<b>1900 MW</b>
0500	Continuous	1700			Impacts Total Transfer Capability	0 MW
Work scheduled by: NYPA					TTC with All Lines In Service	1900 MW
HOPATCON-RAMAPO__500_5018					FWD	REV
					(Import)	(Export)
Fri 11/01/2019	to	Tue 11/05/2019			SCH - PJ - NY	<b>1250 MW</b>
0001	Continuous	2200			Impacts Total Transfer Capability	1350 MW
Work scheduled by: ConEd					TTC with All Lines In Service	2600 MW
HOPATCON-RAMAPO__500_5018					FWD	REV
					(Import)	
Fri 11/01/2019	to	Tue 11/05/2019			UPNY CONED	<b>5000 MW</b>
0001	Continuous	2200			Impacts Total Transfer Capability	700 MW
Work scheduled by: ConEd					TTC with All Lines In Service	5700 MW
RAMAPO__345_345_PAR3500					FWD	REV
					(Import)	(Export)
Fri 11/01/2019	to	Tue 11/05/2019			SCH - PJ - NY	<b>2150 MW</b>
0001	Continuous	2200			Impacts Total Transfer Capability	450 MW
Work scheduled by: ConEd					TTC with All Lines In Service	2600 MW
RAMAPO__345_345_PAR4500					FWD	REV
					(Import)	(Export)
Fri 11/01/2019	to	Tue 11/05/2019			SCH - PJ - NY	<b>2150 MW</b>
0001	Continuous	2200			Impacts Total Transfer Capability	450 MW
Work scheduled by: ConEd					TTC with All Lines In Service	2600 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,July 28, 2019 to Tuesday ,January 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500					FWD	REV
Fri 11/01/2019 to Tue 11/05/2019					(Import)	(Export)
0001	Continuous	2200			SCH - PJ - NY	1250 MW 1200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW 350 MW
					TTC with All Lines In Service	2600 MW 1550 MW
RAMAPO___500_345_BK 1500					FWD	
Fri 11/01/2019 to Tue 11/05/2019					(Import)	
0001	Continuous	2200			UPNY CONED	5000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5700 MW
SCH-IMO-NYISO_LIMIT_1750					FWD	
Fri 11/01/2019 to Thu 04/30/2020					(Import)	
0001	Continuous	2359	<u>UPDATED</u>	<u>by IESO</u> <u>05/03/2019</u>	SCH - OH - NY	2050 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2250 MW
SCH-NYISO-IMO_LIMIT_1600						REV
Fri 11/01/2019 to Thu 04/30/2020						(Export)
0001	Continuous	2359	<u>UPDATED</u>	<u>by IESO</u> <u>05/03/2019</u>	SCH - OH - NY	1900 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	2000 MW
NRTH1385-NOR HBR__138_601					FWD	REV
Mon 11/04/2019 to Fri 11/15/2019					(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602					FWD	REV
Mon 11/04/2019 to Fri 11/15/2019					(Import)	(Export)
0001		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 11/04/2019 to Fri 11/15/2019					(Import)	(Export)
0001		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**NRTH1385-NOR HBR\_\_138\_602**

Mon 11/04/2019 to Fri 11/15/2019

0001 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603**

Mon 11/04/2019 to Fri 11/15/2019

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NOR HBR\_\_138\_603**

Mon 11/04/2019 to Fri 11/15/2019

0001 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

---

**NRTH1385-NRTHPORT\_138\_NNC**

Mon 11/04/2019 to Fri 11/15/2019

0001 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

**LINDN\_CG-LNDVFT\_\_345\_V-3022**

Mon 11/04/2019 to Thu 11/07/2019

0800 Continuous 1500

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

---

**MARCY\_\_-N.SCTLND\_345\_18**

Thu 11/07/2019 to Fri 11/08/2019

0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

	FWD
	(Import)
CENTRAL EAST - VC	<b>2090 MW</b>
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

---

**MARCY\_\_345KV\_CSC**

Thu 11/07/2019 to Fri 11/08/2019

0500 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	<b>2925 MW</b>
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Sunday ,July 28, 2019 to Tuesday ,January 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_-HURLYAVE\_345\_301

FWD

Mon 11/11/2019 to Fri 12/13/2019

UPDATEDby CHGE06/20/2019

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Tue 11/12/2019 to Fri 11/15/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 11/18/2019 to Fri 11/22/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 11/25/2019 to Wed 11/27/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## DUNWODIE\_345KV\_3

FWD

Tue 11/26/2019 to Tue 11/26/2019

UPDATEDby CONED02/06/2019

(Import)

2330 Continuous 2359

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## DUNWODIE\_345KV\_5

FWD

Tue 11/26/2019 to Tue 11/26/2019

UPDATEDby CONED02/06/2019

(Import)

2330 Continuous 2359

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Sunday ,July 28, 2019 to Tuesday ,January 26, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 12/16/2019 to Mon 12/16/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

FWD

Thu 01/02/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1300

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## LADENTWN-BUCHAN\_S\_345\_Y88

FWD

Wed 01/15/2020 to Thu 02/13/2020

11/05/2018

(Import)

0001 Continuous 2359

UPNY CONED

**4800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ORU

## DOLSONAV-ROCKTVRN\_345\_DART44

FWD

Mon 04/27/2020 to Sun 05/10/2020

UPDATEDby NYPA03/21/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## SCH-IMO-NYISO\_LIMIT\_1600

FWD

Fri 05/01/2020 to Sat 10/31/2020

UPDATEDby IESO05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

# NYISO TRANSFER LIMITATIONS

Sunday ,July 28, 2019 to Tuesday ,January 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## COOPERS\_-DOLSONAV\_345\_CCDA42

FWD

Mon 05/11/2020 to Fri 05/29/2020

UPDATEDby NYPA03/21/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## MOSES\_-ADIRNDCK\_230\_M2

FWD

Mon 06/01/2020 to Sat 11/14/2020

(Import)

0700 Continuous 1300

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## FRASANNX-COOPERS\_345\_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020

UPDATEDby NYPA03/01/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

## MARCY\_-FRASANNX\_345\_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020

UPDATEDby NYPA03/01/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

## SCH-IMO-NYISO\_LIMIT\_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021

UPDATEDby IESO05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

**2050 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: IESO

## SCH-NYISO-IMO\_LIMIT\_1600

REV

Sun 11/01/2020 to Fri 04/30/2021

UPDATEDby IESO05/03/2019

(Export)

0001 Continuous 2359

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: IESO

## MOSES\_-ADIRNDCK\_230\_M1

FWD

Tue 12/01/2020 to Mon 05/31/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA