

NYISO TRANSFER LIMITATIONS

Wednesday, July 24, 2019 to Friday, January 22, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1250 MW
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1150 MW
Impacts Total Transfer Capability	100 MW	200 MW
TTC with All Lines In Service	2150 MW	1350 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1250 MW
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1700 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1700 MW

CRICKVLY-PLSNTVLY_345_F84

Tue 04/09/2019 to Sun 07/28/2019 EXT FORCE by CONED 07/16/2019

1140 Continuous 1600

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1400 MW	1600 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1400 MW	1600 MW

SCH-NYISO-HQ_LIMIT_800

Wed 06/05/2019 to Fri 08/02/2019 EXTENDED by HQ 07/16/2019

0001 Continuous 1900

Work scheduled by: HQ

		REV
		(Export)
SCH - HQ - NY		800 MW
Impacts Total Transfer Capability		200 MW
TTC with All Lines In Service		1000 MW

SCH-IMO-NYISO_LIMIT_600

Mon 07/22/2019 to Mon 07/22/2019

0800 Continuous 1800

Work scheduled by: IESO

	FWD	
	(Import)	
SCH - OH - NY	900 MW	
Impacts Total Transfer Capability	1000 MW	
TTC with All Lines In Service	1900 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, July 24, 2019 to Friday, January 22, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_700

Mon 07/22/2019 to Mon 07/22/2019
0800 Continuous 1800

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1700 MW

REV
(Export)

SCH-IMO-NYISO_LIMIT_1200

Mon 07/22/2019 to Tue 07/23/2019
1801 Continuous 0800

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1900 MW

FWD
(Import)

BECK -NIAGARA_230_PA27

Tue 07/23/2019 to Tue 07/30/2019
0801 Continuous 1800

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

FWD
(Import) (Export)

SCH-IMO-NYISO_LIMIT_1150

Tue 07/23/2019 to Tue 07/30/2019
0801 Continuous 1800

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 1900 MW

FWD
(Import)

W49TH_ST_345KV_6

Sat 07/27/2019 to Sat 07/27/2019
0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 260 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

W49TH_ST_345KV_8

Sat 07/27/2019 to Sat 07/27/2019
0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 260 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

SPRNBK -W49TH_ST_345_M52

Sat 07/27/2019 to Mon 07/29/2019
0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

CANCELLED by ConEd 07/24/2019

NYISO TRANSFER LIMITATIONS

Wednesday, July 24, 2019 to Friday ,January 22, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4					FWD	
Sat 07/27/2019	to	Mon 07/29/2019	<u>CANCELLED</u>	<u>by ConEd</u>	<u>07/24/2019</u>	(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3200 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
W49TH_ST_345KV_5					FWD	
Sat 07/27/2019	to	Mon 07/29/2019	<u>CANCELLED</u>	<u>by ConEd</u>	<u>07/24/2019</u>	(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					SCH - PJM_HTP	350 MW
					Impacts Total Transfer Capability	310 MW
					TTC with All Lines In Service	660 MW
CHAT_DC_GC1					FWD	
Sun 07/28/2019	to	Sun 07/28/2019	<u>CANCELLED</u>	<u>by HQ</u>	<u>07/23/2019</u>	(Import)
0001	Continuous	0200				
Work scheduled by: HQ					MOSES SOUTH	2850 MW
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1					REV	
Sun 07/28/2019	to	Sun 07/28/2019	<u>CANCELLED</u>	<u>by HQ</u>	<u>07/23/2019</u>	(Export)
0001	Continuous	0200				
Work scheduled by: HQ					SCH - HQ - NY	500 MW
					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
CHAT_DC_GC2					FWD	
Sun 07/28/2019	to	Sun 07/28/2019	<u>CANCELLED</u>	<u>by HQ</u>	<u>07/23/2019</u>	(Import)
0001	Continuous	0200				
Work scheduled by: HQ					MOSES SOUTH	2850 MW
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC2					REV	
Sun 07/28/2019	to	Sun 07/28/2019	<u>CANCELLED</u>	<u>by HQ</u>	<u>07/23/2019</u>	(Export)
0001	Continuous	0200				
Work scheduled by: HQ					SCH - HQ - NY	500 MW
					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
SCH-HQ-NYISO_LIMIT_1150					FWD	
Sun 07/28/2019	to	Sun 07/28/2019	<u>CANCELLED</u>	<u>by HQ</u>	<u>07/23/2019</u>	(Import)
0001	Continuous	0200				
Work scheduled by: HQ					SCH - HQ - NY	1150 MW
					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 24, 2019 to Friday, January 22, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Sun 07/28/2019 to Sun 07/28/2019
0030 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **400 MW**
Impacts Total Transfer Capability 260 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sun 07/28/2019 to Sun 07/28/2019
0030 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **400 MW**
Impacts Total Transfer Capability 260 MW
TTC with All Lines In Service 660 MW

BECK____-NIAGARA_345_PA302

Wed 07/31/2019 to Wed 09/04/2019
0800 Continuous 1800
Work scheduled by: IESO

FWD REV
(Import) (Export)
SCH - OH - NY **900 MW 800 MW**
Impacts Total Transfer Capability 1000 MW 900 MW
TTC with All Lines In Service 1900 MW 1700 MW

CHAT_DC_GC1

Sat 08/03/2019 to Sat 08/03/2019 CANCELLED by HQ 07/23/2019
0001 Continuous 0200
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 08/03/2019 to Sat 08/03/2019 CANCELLED by HQ 07/23/2019
0001 Continuous 0200
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC2

Sat 08/03/2019 to Sat 08/03/2019 CANCELLED by HQ 07/23/2019
0001 Continuous 0200
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 08/03/2019 to Sat 08/03/2019 CANCELLED by HQ 07/23/2019
0001 Continuous 0200
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 24, 2019 to Friday, January 22, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1150

Sat 08/03/2019 to Sat 08/03/2019 CANCELLED by HQ 07/23/2019
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
1150 MW
SCH - HQ - NY
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

CHATGUAY-MASSENA_765_7040

Sat 08/03/2019 to Sun 08/04/2019 UPDATED by NYPA 07/22/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
1550 MW
MOSES SOUTH
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 08/03/2019 to Sun 08/04/2019 UPDATED by NYPA 07/22/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
0 MW	0 MW
Impacts Total Transfer Capability 1500 MW	1000 MW
TTC with All Lines In Service 1500 MW	1000 MW

MASSENA_-MARCY_765_MSU1

Sat 08/03/2019 to Sun 08/04/2019 UPDATED by NYPA 07/22/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
2265 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY_765_MSU1

Sat 08/03/2019 to Sun 08/04/2019 UPDATED by NYPA 07/22/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
500 MW
MOSES SOUTH
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1

Sat 08/03/2019 to Sun 08/04/2019 UPDATED by NYPA 07/22/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
475 MW	1000 MW
Impacts Total Transfer Capability 1025 MW	0 MW
TTC with All Lines In Service 1500 MW	1000 MW

MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 08/03/2019 to Sun 08/04/2019
0500 1730

Work scheduled by:

FWD
(Import)
500 MW
MOSES SOUTH
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 24, 2019 to Friday, January 22, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA_230_MMS1 & MOSES -MASSENA_230_MMS2

Sat 08/03/2019 to Sun 08/04/2019
0500 1730

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHAT_DC_GC2

Sun 08/04/2019 to Sun 08/04/2019
0500 Continuous 1900

Work scheduled by: HQ

	FWD (Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

CHAT_DC_GC2

Sun 08/04/2019 to Sun 08/04/2019
0500 Continuous 1900

Work scheduled by: HQ

	REV (Export)
SCH - HQ - NY	500 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

NIAGARA_345_230_AT4

Mon 08/05/2019 to Tue 08/06/2019
0500 Continuous 1700

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	0 MW	300 MW
TTC with All Lines In Service	1900 MW	1700 MW

MOSES -ADIRNDCK_230_MAI

Mon 08/12/2019 to Mon 08/12/2019
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

WATRCURE-OAKDALE_345_31

Wed 08/28/2019 to Wed 08/28/2019
0800 Continuous 1000

Work scheduled by: NYSEG

	FWD (Import)	REV (Export)
SCH - PJ - NY	2150 MW	1350 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2150 MW	1350 MW

SHOR_NPX-SHOREHAM_138_CSC

Tue 09/03/2019 to Wed 09/04/2019
0300 Continuous 1600

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 24, 2019 to Friday, January 22, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

Tue 09/03/2019 to Tue 09/03/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY___-N.SCTLND_345_18

Wed 09/04/2019 to Wed 09/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 11/06/2018

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC

Wed 09/04/2019 to Wed 09/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 11/06/2018

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Wed 09/04/2019 to Wed 09/04/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-PORTER___230_12

Wed 09/04/2019 to Wed 09/04/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Thu 09/05/2019 to Thu 09/05/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 09/09/2019 to Sat 09/21/2019
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 24, 2019 to Friday, January 22, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345KV_R395

FWD

Mon 09/09/2019 to Mon 09/09/2019 UPDATED by NYPA 07/23/2019
0700 Continuous 0730

Work scheduled by: NYPA

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

GILBOA__-LEEDS____345_GL3

FWD

Mon 09/09/2019 to Fri 09/27/2019 UPDATED by NYPA 07/23/2019
0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC **2200 MW**
Impacts Total Transfer Capability 775 MW
TTC with All Lines In Service 2975 MW

MARCY____-N.SCTLND_345_18

FWD

Wed 09/11/2019 to Fri 09/13/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

LEEDS____-PLSNTVLY_345_92

FWD

Sat 09/14/2019 to Mon 09/16/2019
0001 Continuous 0300

Work scheduled by: ConEd

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RNS5

FWD

Sat 09/14/2019 to Sat 10/19/2019
0001 Continuous 0300

Work scheduled by: ConEd

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

E13THSTA-FARRAGUT_345_45

FWD

Sun 09/15/2019 to Sun 09/15/2019
0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY-WOOD_ST__345_F30

FWD

Mon 09/16/2019 to Wed 09/18/2019
0001 Continuous 0300

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

OAKDALE_-FRASER___345_32

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1800

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

GOETHALS_345KV_5

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

EASTVIEW-SPRNBK___345_W65

FWD

Fri 09/20/2019 to Sun 09/22/2019

(Import)

2000 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W82

FWD

Fri 09/20/2019 to Sun 09/22/2019

(Import)

2000 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SPRNBK___345KV_RNS4

FWD

Fri 09/20/2019 to Sun 09/22/2019

(Import)

2000 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

ROCHESTR-PANNELL___345_RP2

FWD

Mon 09/23/2019 to Mon 09/30/2019

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, July 24, 2019 to Friday ,January 22, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39

Mon 09/23/2019 to Fri 09/27/2019
0600 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

OAKDALE_-FRASER___345_32

Mon 09/23/2019 to Fri 09/27/2019
0700 Continuous 1800
Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

LINDEN_-GOETHALS_230_A2253

Thu 09/26/2019 to Thu 09/26/2019
0700 Continuous 1700
Work scheduled by: PJM

FWD	REV
(Import)	(Export)
SCH - PJ - NY	2100 MW 950 MW
Impacts Total Transfer Capability	50 MW 400 MW
TTC with All Lines In Service	2150 MW 1350 MW

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Thu 09/26/2019 to Thu 09/26/2019
0700 1700
Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - PJ - NY	2050 MW 1150 MW
Impacts Total Transfer Capability	100 MW 200 MW
TTC with All Lines In Service	2150 MW 1350 MW

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Thu 09/26/2019 to Thu 09/26/2019
0700 1700
Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - PJ - NY	2000 MW 1050 MW
Impacts Total Transfer Capability	150 MW 300 MW
TTC with All Lines In Service	2150 MW 1350 MW

LINDEN_-GOETHALS_230_A2253 & MARION_-FARRAGUT_345_C3403

Thu 09/26/2019 to Thu 09/26/2019
0700 1700
Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - PJ - NY	2050 MW 1150 MW
Impacts Total Transfer Capability	100 MW 200 MW
TTC with All Lines In Service	2150 MW 1350 MW

LEEDS___345KV_R395

Fri 09/27/2019 to Fri 09/27/2019 **UPDATED by NYPA 07/23/2019**
1700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 24, 2019 to Friday ,January 22, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39

Fri 09/27/2019 to Wed 10/02/2019

1701 Continuous 1900

Work scheduled by: RGE

FWD

(Import)

DYSINGER EAST 1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

EASTVIEW-SPRNBK_345_W65

Fri 09/27/2019 to Sun 09/29/2019

2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED 4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W82

Fri 09/27/2019 to Sun 09/29/2019

2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED 4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

SPRNBK_345KV_RNS4

Fri 09/27/2019 to Sun 09/29/2019

2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH 3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

BERKSHIR-ALPS_345_393

Mon 09/30/2019 to Sat 10/05/2019

0600 Continuous 1600

Work scheduled by: ISONE

ARR: 78

FWD

REV

(Import) (Export)

SCH - NE - NY 950 MW 1300 MW

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS_345_393

Mon 09/30/2019 to Sat 10/05/2019

0600 Continuous 1600

Work scheduled by: ISONE

ARR: 78

FWD

REV

(Import) (Export)

SCH - NPX_1385 100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS_345_393 & BERKSHIR-NORTHFLD_345_312

Mon 09/30/2019 to Sat 10/05/2019

0600 Continuous 1600

Work scheduled by:

ARR: 78

FWD

REV

(Import) (Export)

SCH - NE - NY 950 MW 1300 MW

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312				FWD	REV
Mon 09/30/2019	to	Sat 10/05/2019		(Import)	(Export)
0600	Continuous	1600	SCH - NE - NY	900 MW	1500 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312				FWD	REV
Mon 09/30/2019	to	Sat 10/05/2019		(Import)	(Export)
0600	Continuous	1600	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
SCH-NYISO-NE_LIMIT_500					REV
Mon 09/30/2019	to	Sat 10/05/2019			(Export)
0600	Continuous	1600	SCH - NE - NY		700 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	900 MW
				TTC with All Lines In Service	1600 MW
OAKDALE -FRASER_345_32				FWD	
Mon 09/30/2019	to	Mon 09/30/2019		(Import)	
0700	Continuous	1800	CENTRAL EAST - VC	2650 MW	
Work scheduled by: NYSEG				Impacts Total Transfer Capability	325 MW
				TTC with All Lines In Service	2975 MW
CLAY -EDIC_345_1-16				FWD	
Mon 09/30/2019	to	Fri 10/04/2019		(Import)	
0700	Continuous	1530	OSWEGO EXPORT	4850 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	5250 MW
HURLYAVE-ROSETON_345_303				FWD	
Mon 09/30/2019	to	Wed 10/09/2019		(Import)	
0800	Continuous	1600	UPNY CONED	4100 MW	
Work scheduled by: CHGE				Impacts Total Transfer Capability	1600 MW
				TTC with All Lines In Service	5700 MW
SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4				FWD	
Tue 10/01/2019	to	Thu 10/10/2019		(Import)	
0001		2230	SPR/DUN-SOUTH	3200 MW	
Work scheduled by:				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 24, 2019 to Friday, January 22, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-LONG_MTN_345_352				FWD	REV
				(Import)	(Export)
Wed 10/02/2019	to	Thu 10/17/2019			
0700	Continuous	1600	SCH - NE - NY	1150 MW	1600 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	250 MW
				TTC with All Lines In Service	1400 MW
SCH-NE-NYISO_LIMIT_400				FWD	
				(Import)	
Sat 10/05/2019	to	Thu 10/17/2019			
1601	Continuous	1600	SCH - NE - NY	600 MW	
Work scheduled by: ISONE				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	1400 MW
STOLLERD-HISHELDN_230_67				FWD	
				(Import)	
Mon 10/07/2019	to	Tue 10/08/2019			
0700	Continuous	1400	DYSINGER EAST	2850 MW	
Work scheduled by: NYSEG				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
CLAY____-EDIC____345_2-15				FWD	
				(Import)	
Mon 10/07/2019	to	Thu 10/17/2019			
0700	Continuous	1530	OSWEGO EXPORT	4850 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	5250 MW
MARCY____-N.SCTLND_345_18				FWD	
				(Import)	
Wed 10/09/2019	to	Fri 10/11/2019			
0500	Continuous	1730	CENTRAL EAST - VC	2090 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	885 MW
				TTC with All Lines In Service	2975 MW
LEEDS____-PLSNTVLY_345_92				FWD	
				(Import)	
Thu 10/10/2019	to	Mon 10/14/2019			
0001	Continuous	0300	UPNY CONED	3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	1900 MW
				TTC with All Lines In Service	5700 MW
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4				FWD	
				(Import)	
Thu 10/10/2019	to	Mon 10/14/2019			
0001		0300	UPNY CONED	3800 MW	
Work scheduled by:				Impacts Total Transfer Capability	1900 MW
				TTC with All Lines In Service	5700 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Wednesday, July 24, 2019 to Friday, January 22, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Sat 10/12/2019 to Sun 10/13/2019

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

CHATGUAY-MASSENA_765_7040

Sat 10/12/2019 to Sat 10/26/2019

0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 10/12/2019 to Sat 10/26/2019

0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MARCY_765_345_AT1

Sat 10/12/2019 to Sat 10/26/2019

0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

MARCY_765_345_AT2

Sat 10/12/2019 to Sat 10/26/2019

0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MASSENA -MARC_765_MSU1

Sat 10/12/2019 to Sat 10/26/2019

0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

MASSENA -MARC_765_MSU1

Sat 10/12/2019 to Sat 10/26/2019

0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 24, 2019 to Friday, January 22, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1			FWD	REV
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	(Export)
0100	Continuous	1900	SCH - HQ - NY	475 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW
			TTC with All Lines In Service	1500 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040			FWD	
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	
0100		1900	MOSES SOUTH	500 MW
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2			FWD	REV
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	(Export)
0100		1900	SCH - HQ - NY	850 MW
Work scheduled by:			Impacts Total Transfer Capability	650 MW
			TTC with All Lines In Service	1500 MW
PLSNTVLY-WOOD_ST_345_F30			FWD	
Mon 10/14/2019	to	Thu 10/17/2019	(Import)	
0001	Continuous	0300	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1700 MW
			TTC with All Lines In Service	5700 MW
HURLYAVE-ROSETON_345_303			FWD	
Mon 10/14/2019	to	Thu 10/31/2019	(Import)	
0800	Continuous	1600	UPNY CONED	4100 MW
Work scheduled by: CHGE			Impacts Total Transfer Capability	1600 MW
			TTC with All Lines In Service	5700 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE			FWD	
Thu 10/17/2019	to	Wed 10/23/2019	(Import)	
0001	Continuous	2359	SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI			Impacts Total Transfer Capability	660 MW
			TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501			FWD	
Thu 10/17/2019	to	Wed 10/23/2019	(Import)	
0001	Continuous	2359	SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI			Impacts Total Transfer Capability	660 MW
			TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 24, 2019 to Friday, January 22, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 10/17/2019 to Thu 10/17/2019
0900 1559

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Fri 10/18/2019 to Fri 10/18/2019
0900 1559

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_3

Tue 10/22/2019 to Tue 10/22/2019 **UPDATED by CONED 02/06/2019**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Tue 10/22/2019 to Tue 10/22/2019 **UPDATED by CONED 02/06/2019**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

Tue 10/22/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 24, 2019 to Friday ,January 22, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

Tue 10/22/2019 to Thu 10/24/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

NIAGARA__345_230_AT4

Wed 10/23/2019 to Thu 10/24/2019
0500 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1400 MW**
Impacts Total Transfer Capability 0 MW 300 MW
TTC with All Lines In Service 1900 MW 1700 MW

WATRCURE-OAKDALE__345_31

Fri 10/25/2019 to Fri 10/25/2019 **UPDATED by NYISO 06/10/2019**
1300 Continuous 1500

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2150 MW 1350 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2150 MW 1350 MW

GILBOA__-N.SCTLND_345_GNS-1

Fri 10/25/2019 to Fri 10/25/2019
1330 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

NIAGARA__345_230_AT4

Mon 10/28/2019 to Tue 12/17/2019 **UPDATED by NYPA 04/10/2019**
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1400 MW**
Impacts Total Transfer Capability 0 MW 300 MW
TTC with All Lines In Service 1900 MW 1700 MW

HOPATCON-RAMAPO__500_5018

Fri 11/01/2019 to Tue 11/05/2019
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1250 MW 1200 MW**
Impacts Total Transfer Capability 1350 MW 350 MW
TTC with All Lines In Service 2600 MW 1550 MW

HOPATCON-RAMAPO__500_5018

Fri 11/01/2019 to Tue 11/05/2019
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5000 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 24, 2019 to Friday , January 22, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR3500					FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019			(Import)	(Export)
0001	Continuous	2200			SCH - PJ - NY	2150 MW 1250 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	450 MW 300 MW
					TTC with All Lines In Service	2600 MW 1550 MW
RAMAPO___345_345_PAR4500					FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019			(Import)	(Export)
0001	Continuous	2200			SCH - PJ - NY	2150 MW 1250 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	450 MW 300 MW
					TTC with All Lines In Service	2600 MW 1550 MW
RAMAPO___500_345_BK 1500					FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019			(Import)	(Export)
0001	Continuous	2200			SCH - PJ - NY	1250 MW 1200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW 350 MW
					TTC with All Lines In Service	2600 MW 1550 MW
RAMAPO___500_345_BK 1500					FWD	
Fri 11/01/2019	to	Tue 11/05/2019			(Import)	
0001	Continuous	2200			UPNY CONED	5000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5700 MW
SCH-IMO-NYISO_LIMIT_1750					FWD	
Fri 11/01/2019	to	Thu 04/30/2020	UPDATED	by IESO 05/03/2019	(Import)	
0001	Continuous	2359			SCH - OH - NY	2050 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2250 MW
SCH-NYISO-IMO_LIMIT_1600						REV
Fri 11/01/2019	to	Thu 04/30/2020	UPDATED	by IESO 05/03/2019		(Export)
0001	Continuous	2359			SCH - OH - NY	1900 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	2000 MW
NRTH1385-NOR HBR__138_601					FWD	REV
Mon 11/04/2019	to	Fri 11/15/2019			(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 11/04/2019 to Fri 11/15/2019
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 11/04/2019 to Fri 11/15/2019
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Mon 11/04/2019 to Fri 11/15/2019
0001 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 11/04/2019 to Fri 11/15/2019
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 11/04/2019 to Fri 11/15/2019
0001 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_NNC

Mon 11/04/2019 to Fri 11/15/2019
0001 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 11/04/2019 to Thu 11/07/2019
0800 Continuous 1500

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 24, 2019 to Friday, January 22, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

LEEDS___-HURLYAVE_345_301

Mon 11/11/2019 to Fri 12/13/2019
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 06/20/2019

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

MOSES___-ADIRNDCK_230_MA2

Tue 11/12/2019 to Fri 11/15/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/18/2019 to Fri 11/22/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/25/2019 to Wed 11/27/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_3

Tue 11/26/2019 to Tue 11/26/2019
2330 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 24, 2019 to Friday ,January 22, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

FWD

Tue 11/26/2019 to Tue 11/26/2019 UPDATED by CONED 02/06/2019

(Import)

2330 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/16/2019 to Mon 12/16/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA1

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA1

FWD

Thu 01/02/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1300

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LADENTWN-BUCHAN_S_345_Y88

FWD

Wed 01/15/2020 to Thu 02/13/2020

11/05/2018

(Import)

0001 Continuous 2359

UPNY CONED

4800 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ORU

NYISO TRANSFER LIMITATIONS

Wednesday, July 24, 2019 to Friday, January 22, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DOLSONAV-ROCKTVRN_345_DART44

FWD

Mon 04/27/2020 to Sun 05/10/2020
0700 Continuous 1730

UPDATEDby NYPA03/21/2019

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

SCH-IMO-NYISO_LIMIT_1600

FWD

Fri 05/01/2020 to Sat 10/31/2020
0001 Continuous 2359

UPDATEDby IESO05/03/2019

(Import)

Work scheduled by: IESO

SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

COOPERS_-DOLSONAV_345_CCDA42

FWD

Mon 05/11/2020 to Fri 05/29/2020
0700 Continuous 1730

UPDATEDby NYPA03/21/2019

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 06/01/2020 to Sat 11/14/2020
0700 Continuous 1300

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS_345_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020
0700 Continuous 1730

UPDATEDby NYPA03/01/2019

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY_-FRASANNX_345_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020
0700 Continuous 1730

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

SCH-IMO-NYISO_LIMIT_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

UPDATEDby IESO05/03/2019

(Import)

Work scheduled by: IESO

SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, July 24, 2019 to Friday , January 22, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1600

REV

Sun 11/01/2020 to Fri 04/30/2021

UPDATEDby IESO05/03/2019

(Export)

0001 Continuous 2359

SCH - OH - NY

1900 MW

Work scheduled by: IESO

Impacts Total Transfer Capability

100 MW

TTC with All Lines In Service

2000 MW

MOSES-ADIRNDCK_230_MAI

FWD

Tue 12/01/2020 to Mon 05/31/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service

3150 MW