

# NYISO TRANSFER LIMITATIONS

Thursday ,September05, 2019 to Saturday ,March 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	<b>2100 MW</b>	<b>1250 MW</b>
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	<b>2050 MW</b>	<b>1150 MW</b>
Impacts Total Transfer Capability	100 MW	200 MW
TTC with All Lines In Service	2150 MW	1350 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	<b>2100 MW</b>	<b>1250 MW</b>
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1700 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1700 MW

## SCH-NYISO-HQ\_LIMIT\_800

Wed 06/05/2019 to Thu 09/12/2019 UPDATED by HQ 08/19/2019

0001 Continuous 1700

Work scheduled by: HQ

		REV (Export)
SCH - HQ - NY		<b>800 MW</b>
Impacts Total Transfer Capability		200 MW
TTC with All Lines In Service		1000 MW

## BECK\_-NIAGARA\_345\_PA302

Wed 07/31/2019 to Tue 11/12/2019 EXTENDED by IESO 08/29/2019

0800 Continuous 1700

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	<b>900 MW</b>	<b>800 MW</b>
Impacts Total Transfer Capability	1000 MW	900 MW
TTC with All Lines In Service	1900 MW	1700 MW

## E13THSTA-FARRAGUT\_345\_45

Sat 08/31/2019 to Sat 08/31/2019

0001 Continuous 0230

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September05, 2019 to Saturday ,March 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>DUNWODIE-MOTTHAVN_345_72</b>					FWD	
Sat 08/31/2019	to	Mon 09/02/2019	<u><b>FORCED</b></u>	<u><b>by CONED</b></u>	<u><b>09/01/2019</b></u>	(Import)
0317	Continuous	2359				
Work scheduled by: ConEd					SPR/DUN-SOUTH	<b>3800 MW</b>
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<b>WOOD_ST_-PLSNTVLE_345_Y87</b>					FWD	
Sun 09/01/2019	to	Sun 09/01/2019	<u><b>CANCELLED</b></u>	<u><b>by ConEd</b></u>	<u><b>08/31/2019</b></u>	(Import)
0001	Continuous	1830				
Work scheduled by: ConEd					UPNY CONED	<b>4000 MW</b>
					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW
<b>W49TH_ST-E13THSTA_345_M54</b>					FWD	
Mon 09/02/2019	to	Mon 09/02/2019	<u><b>CANCELLED</b></u>	<u><b>by ConEd</b></u>	<u><b>08/31/2019</b></u>	(Import)
0300	Continuous	0500				
Work scheduled by: ConEd					SPR/DUN-SOUTH	<b>3800 MW</b>
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<b>MARCY____765_345_AT1</b>					FWD	
Tue 09/03/2019	to	Tue 09/03/2019	<u><b>UPDATED</b></u>	<u><b>by NYPA</b></u>	<u><b>09/05/2019</b></u>	(Import)
0500	Continuous	1730				
Work scheduled by: NYPA					MOSES SOUTH	<b>1750 MW</b>
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	3150 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>					FWD	REV
Tue 09/03/2019	to	Wed 09/04/2019	<u><b>UPDATED</b></u>	<u><b>by ISONE</b></u>	<u><b>09/02/2019</b></u>	(Import) (Export)
0500	Continuous	1600				
Work scheduled by: LI					SCH - NPX_CSC	<b>0 MW 0 MW</b>
					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
<b>MARCY____-N.SCTLND_345_18</b>					FWD	
Wed 09/04/2019	to	Wed 09/04/2019	<u><b>UPDATED</b></u>	<u><b>by NYPA</b></u>	<u><b>11/06/2018</b></u>	(Import)
0500	Continuous	1730				
Work scheduled by: NYPA					CENTRAL EAST - VC	<b>2090 MW</b>
					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW
<b>MARCY____345KV_CSC</b>					FWD	
Wed 09/04/2019	to	Wed 09/04/2019	<u><b>UPDATED</b></u>	<u><b>by NYPA</b></u>	<u><b>11/06/2018</b></u>	(Import)
0500	Continuous	1730				
Work scheduled by: NYPA					CENTRAL EAST - VC	<b>2925 MW</b>
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ADIRNDCK-PORTER\_\_230\_12**

Wed 09/04/2019 to Wed 09/04/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

**SCH-IMO-NYISO\_LIMIT\_400**

Thu 09/05/2019 to Fri 09/06/2019  
0500 Continuous 2100

Work scheduled by: NYPA

UPDATED by NYISO 08/28/2019

FWD  
(Import)  
SCH - OH - NY **700 MW**  
Impacts Total Transfer Capability 1200 MW  
TTC with All Lines In Service 1900 MW

**ADIRNDCK-CHASLAKE\_230\_13**

Thu 09/05/2019 to Thu 09/05/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

**ALCOA\_R8105\_TIE\_B**

Thu 09/05/2019 to Thu 09/05/2019  
0730 Continuous 1830

Work scheduled by: NGrid

FWD  
(Import)  
MOSES SOUTH **3100 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 3150 MW

**MOSES\_\_-ADIRNDCK\_230\_MA2**

Fri 09/06/2019 to Fri 09/06/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC1**

Sat 09/07/2019 to Sat 09/07/2019  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC1**

Sat 09/07/2019 to Sat 09/07/2019  
0001 Continuous 0200

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sat 09/07/2019 to Sat 09/07/2019  
0001 0200

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **2550 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW

---

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sat 09/07/2019 to Sat 09/07/2019  
0001 0200

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **1370 MW 0 MW**  
Impacts Total Transfer Capability 130 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**CHAT\_DC\_GC2**

Sat 09/07/2019 to Sat 09/07/2019  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

---

**CHAT\_DC\_GC2**

Sat 09/07/2019 to Sat 09/07/2019  
0001 Continuous 0200

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

---

**SCH-HQ-NYISO\_LIMIT\_1150**

Sat 09/07/2019 to Sat 09/07/2019  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1150 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

---

**LADENTWN-BUCHAN\_S\_345\_Y88**

Sat 09/07/2019 to Sun 09/08/2019  
0001 Continuous 0300

Work scheduled by: ORU

FWD  
(Import)  
UPNY CONED **4800 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 5700 MW

---

**SPRNBK\_-W49TH\_ST\_345\_M52**

Sat 09/07/2019 to Mon 09/09/2019  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September05, 2019 to Saturday ,March 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBRK\_\_345KV\_RNS4

Sat 09/07/2019 to Mon 09/09/2019  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## W49TH\_ST\_345KV\_5

Sat 09/07/2019 to Mon 09/09/2019  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

## OSWEGO\_COMPLEX\_AVR\_O/S

Sun 09/08/2019 to Sun 09/08/2019  
0900 Continuous 0930

Work scheduled by: Gen

FWD  
(Import)  
CENTRAL EAST - VC **2870 MW**  
Impacts Total Transfer Capability 105 MW  
TTC with All Lines In Service 2975 MW

## SCH-NYISO-HQ\_CEDARS\_LIMIT\_0

Mon 09/09/2019 to Thu 09/26/2019  
0400 Continuous 1900

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ\_CEDARS **0 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 40 MW

## LEEDS\_\_345KV\_R395

Mon 09/09/2019 to Mon 09/09/2019  
0700 Continuous 0730

Work scheduled by: NYPA

**UPDATED by NYPA 07/23/2019**

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## ADIRNDCK-PORTER\_\_230\_12

Mon 09/09/2019 to Mon 09/09/2019  
0700 Daily(No Weekends) 1630

Work scheduled by: NGrid

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## GILBOA\_\_LEEDS\_\_345\_GL3

Mon 09/09/2019 to Fri 09/27/2019  
0700 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 07/23/2019**

FWD  
(Import)  
CENTRAL EAST - VC **2200 MW**  
Impacts Total Transfer Capability 775 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September05, 2019 to Saturday ,March 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_-N.SCTLND\_345\_18

Wed 09/11/2019 to Fri 09/13/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

## CHAT\_DC\_GC1

Fri 09/13/2019 to Sat 09/14/2019  
2000 Continuous 2300

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1

Fri 09/13/2019 to Sat 09/14/2019  
2000 Continuous 2300

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

## CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Fri 09/13/2019 to Sat 09/14/2019  
2000 2300

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **2550 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Fri 09/13/2019 to Sat 09/14/2019  
2000 2300

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **1370 MW 0 MW**  
Impacts Total Transfer Capability 130 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## CHAT\_DC\_GC2

Fri 09/13/2019 to Sat 09/14/2019  
2000 Continuous 2300

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC2

Fri 09/13/2019 to Sat 09/14/2019  
2000 Continuous 2300

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September05, 2019 to Saturday ,March 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-HQ-NYISO\_LIMIT\_1150

FWD

Fri 09/13/2019 to Sat 09/14/2019

(Import)

2000 Continuous 2300

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

## LEEDS-PLSNTVLY\_345\_92

FWD

Sat 09/14/2019 to Mon 09/16/2019

(Import)

0001 Continuous 0300

UPDATEDby CE09/05/2019

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## PLSNTVLY\_345KV\_RNS5

FWD

Sat 09/14/2019 to Sat 10/19/2019

(Import)

0001 Continuous 0300

UPDATEDby CE09/05/2019

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## E13THSTA-FARRAGUT\_345\_45

FWD

Sun 09/15/2019 to Sun 09/15/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## PLSNTVLY\_345KV\_RN5 &amp; PLSNTVLY\_345KV\_RN4

FWD

Sun 09/15/2019 to Mon 09/16/2019

(Import)

0001 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

## SPRNBK-TREMONT\_345\_X28

FWD

Mon 09/16/2019 to Mon 09/16/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## PLSNTVLY-WOOD\_ST\_345\_F30

FWD

Mon 09/16/2019 to Wed 09/18/2019

(Import)

0001 Continuous 0300

UPDATEDby CE09/05/2019

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Thursday ,September05, 2019 to Saturday ,March 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 09/16/2019 to Fri 09/20/2019 UPDATED by NYPA 09/05/2019  
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## OAKDALE\_-FRASER\_\_\_345\_32

FWD

Mon 09/16/2019 to Fri 09/20/2019 UPDATED by NYSEG 08/14/2019  
0700 Continuous 1800

(Import)

Work scheduled by: NYSEG

CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

## GOETHALS\_345KV\_5

Fri 09/20/2019 to Tue 09/24/2019  
0001 Continuous 2359

Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## PLSNTVLY-WOOD\_ST\_\_\_345\_F30

FWD

Fri 09/20/2019 to Fri 09/20/2019 UPDATED by CENHU 08/16/2019  
1500 Continuous 1600

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

## EASTVIEW-SPRNBK\_\_\_345\_W65

FWD

Fri 09/20/2019 to Sun 09/22/2019  
2000 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

## MILLWOOD-EASTVIEW\_345\_W82

FWD

Fri 09/20/2019 to Sun 09/22/2019  
2000 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

## SPRNBK\_\_\_345KV\_RNS4

FWD

Fri 09/20/2019 to Sun 09/22/2019  
2000 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,September05, 2019 to Saturday ,March 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**SPRNBK\_-TREMONT\_\_345\_X28**

Fri 09/20/2019 to Fri 09/20/2019  
2130 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

---

**SPRNBK\_-TREMONT\_\_345\_X28**

Mon 09/23/2019 to Mon 09/23/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

---

**OAKDALE\_-FRASER\_\_345\_32**

Mon 09/23/2019 to Wed 09/25/2019  
0700 Continuous 1800

Work scheduled by: NYSEG

UPDATED by NYSEG 08/14/2019

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

---

**DUNWODIE\_345KV\_6**

Wed 09/25/2019 to Sat 09/28/2019  
0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

---

**DUNWODIE\_345KV\_8**

Wed 09/25/2019 to Sat 09/28/2019  
0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

---

**PLSNTVLE-DUNWODIE\_345\_W90**

Wed 09/25/2019 to Sat 09/28/2019  
0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

---

**WATRCURE-OAKDALE\_\_345\_31**

Thu 09/26/2019 to Thu 09/26/2019  
0800 Continuous 1000

Work scheduled by: NYSEG

UPDATED by NYSEG 08/02/2019

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2150 MW</b>	<b>1350 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2150 MW	1350 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September05, 2019 to Saturday ,March 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OAKDALE_-FRASER___345_32					FWD	
Thu 09/26/2019	to	Fri 09/27/2019	<u>UPDATED</u>	<u>by NYSEG</u>	<u>08/14/2019</u>	(Import)
1200	Continuous	1800				CENTRAL EAST - VC
Work scheduled by: NYSEG					2650 MW	Impacts Total Transfer Capability
					325 MW	TTC with All Lines In Service
					2975 MW	
LEEDS___345KV_R395					FWD	
Fri 09/27/2019	to	Fri 09/27/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>07/23/2019</u>	(Import)
1700	Continuous	1730				UPNY CONED
Work scheduled by: NYPA					3800 MW	Impacts Total Transfer Capability
					1900 MW	TTC with All Lines In Service
					5700 MW	
SPRNBK_-TREMONT___345_X28					FWD	
Fri 09/27/2019	to	Fri 09/27/2019				(Import)
2230	Continuous	2300				SPR/DUN-SOUTH
Work scheduled by: ConEd					4200 MW	Impacts Total Transfer Capability
					400 MW	TTC with All Lines In Service
					4600 MW	
CHAT_DC_GC1					FWD	
Sat 09/28/2019	to	Sat 09/28/2019				(Import)
0001	Continuous	0200				MOSES SOUTH
Work scheduled by: HQ					2850 MW	Impacts Total Transfer Capability
					300 MW	TTC with All Lines In Service
					3150 MW	
CHAT_DC_GC1					REV	
Sat 09/28/2019	to	Sat 09/28/2019				(Export)
0001	Continuous	0200				SCH - HQ - NY
Work scheduled by: HQ					500 MW	Impacts Total Transfer Capability
					500 MW	TTC with All Lines In Service
					1000 MW	
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	
Sat 09/28/2019	to	Sat 09/28/2019				(Import)
0001		0200				MOSES SOUTH
Work scheduled by:					2550 MW	Impacts Total Transfer Capability
					600 MW	TTC with All Lines In Service
					3150 MW	
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	REV
Sat 09/28/2019	to	Sat 09/28/2019				(Import) (Export)
0001		0200				SCH - HQ - NY
Work scheduled by:					1370 MW	0 MW
					130 MW	1000 MW
					1500 MW	1000 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHAT\_DC\_GC2**

Sat 09/28/2019 to Sat 09/28/2019  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC2**

Sat 09/28/2019 to Sat 09/28/2019  
0001 Continuous 0200

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

**SCH-HQ-NYISO\_LIMIT\_1150**

Sat 09/28/2019 to Sat 09/28/2019  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1150 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

**W49TH\_ST\_345KV\_5**

Sun 09/29/2019 to Sun 09/29/2019 **UPDATED by CONED 08/27/2019**  
1830 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_7**

Sun 09/29/2019 to Sun 09/29/2019 **UPDATED by CONED 08/27/2019**  
1830 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **325 MW**  
Impacts Total Transfer Capability 335 MW  
TTC with All Lines In Service 660 MW

**LINDEN\_-GOETHALS\_230\_A2253**

Mon 09/30/2019 to Mon 09/30/2019 **UPDATED by PJM 08/06/2019**  
0001 Continuous 1730

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2100 MW 950 MW**  
Impacts Total Transfer Capability 50 MW 400 MW  
TTC with All Lines In Service 2150 MW 1350 MW

**LINDEN\_-GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402**

Mon 09/30/2019 to Mon 09/30/2019  
0001 1730

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2050 MW 1150 MW**  
Impacts Total Transfer Capability 100 MW 200 MW  
TTC with All Lines In Service 2150 MW 1350 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September05, 2019 to Saturday ,March 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN\_\_-GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_\_-FARRAGUT\_345\_C3403

Mon 09/30/2019 to Mon 09/30/2019  
0001 1730

Work scheduled by:

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV  
(Import) (Export)

2000 MW 1050 MW

150 MW 300 MW

2150 MW 1350 MW

LINDEN\_\_-GOETHALS\_230\_A2253 & MARION\_\_-FARRAGUT\_345\_C3403

Mon 09/30/2019 to Mon 09/30/2019  
0001 1730

Work scheduled by:

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV  
(Import) (Export)

2050 MW 1150 MW

100 MW 200 MW

2150 MW 1350 MW

EASTVIEW-SPRNBK\_\_345\_W78

Mon 09/30/2019 to Tue 10/01/2019  
0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

4350 MW

1350 MW

5700 MW

MILLWOOD-EASTVIEW\_345\_W85

Mon 09/30/2019 to Tue 10/01/2019  
0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

4350 MW

1350 MW

5700 MW

SPRNBK\_\_345KV\_RNS3

Mon 09/30/2019 to Tue 10/01/2019  
0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD  
(Import)

3800 MW

800 MW

4600 MW

BERKSHIR-ALPS\_\_\_\_345\_393

Mon 09/30/2019 to Sat 10/05/2019  
0600 Continuous 1600

Work scheduled by: ISONE

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV  
(Import) (Export)

950 MW 1300 MW

450 MW 300 MW

1400 MW 1600 MW

BERKSHIR-ALPS\_\_\_\_345\_393

Mon 09/30/2019 to Sat 10/05/2019  
0600 Continuous 1600

Work scheduled by: ISONE

ARR: 78

SCH - NPX\_1385

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV  
(Import) (Export)

100 MW 100 MW

100 MW 100 MW

200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September05, 2019 to Saturday ,March 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BERKSHIR-ALPS\_\_\_\_\_345\_393 & BERKSHIR-NORTHFLD\_345\_312

Mon 09/30/2019 to Sat 10/05/2019  
0600 1600

Work scheduled by:

ARR: 78

	FWD (Import)	REV (Export)
SCH - NE - NY	<b>950 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability	450 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

## BERKSHIR-NORTHFLD\_345\_312

Mon 09/30/2019 to Sat 10/05/2019  
0600 Continuous 1600

Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NE - NY	<b>900 MW</b>	<b>1500 MW</b>
Impacts Total Transfer Capability	500 MW	100 MW
TTC with All Lines In Service	1400 MW	1600 MW

## BERKSHIR-NORTHFLD\_345\_312

Mon 09/30/2019 to Sat 10/05/2019  
0600 Continuous 1600

Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## SCH-NYISO-NE\_LIMIT\_500

Mon 09/30/2019 to Sat 10/05/2019  
0600 Continuous 1600

Work scheduled by: ISONE

	REV (Export)
SCH - NE - NY	<b>700 MW</b>
Impacts Total Transfer Capability	900 MW
TTC with All Lines In Service	1600 MW

## OAKDALE\_-FRASER\_\_\_\_\_345\_32

Mon 09/30/2019 to Mon 09/30/2019  
0700 Continuous 1800

Work scheduled by: NYSEG

**UPDATED by NYSEG 08/14/2019**

	FWD (Import)
CENTRAL EAST - VC	<b>2650 MW</b>
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

## CLAY\_-EDIC\_\_\_\_\_345\_1-16

Mon 09/30/2019 to Fri 10/04/2019  
0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED by NYPA 08/20/2019**

	FWD (Import)
OSWEGO EXPORT	<b>4850 MW</b>
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

## LEEDS\_-HURLYAVE\_345\_301

Mon 09/30/2019 to Fri 10/11/2019  
0800 Continuous 1600

Work scheduled by: CHGE

**UPDATED by CHGE 09/05/2019**

	FWD (Import)
UPNY CONED	<b>4100 MW</b>
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September05, 2019 to Saturday ,March 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## DUNWODIE\_345KV\_4

Tue 10/01/2019 to Fri 10/11/2019  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## SPRNBK\_345KV\_RS3 &amp; SPRNBK\_345KV\_RS4

Tue 10/01/2019 to Thu 10/10/2019  
0201 2230

Work scheduled by:

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## SCH-IMO-NYISO\_LIMIT\_400

Wed 10/02/2019 to Fri 10/04/2019  
0500 Continuous 2100

Work scheduled by: NYPA

FWD  
(Import)  
SCH - OH - NY **700 MW**  
Impacts Total Transfer Capability 1200 MW  
TTC with All Lines In Service 1900 MW

## FROST\_BR-LONG\_MTN\_345\_352

Wed 10/02/2019 to Thu 10/17/2019  
0700 Continuous 1600

Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NE - NY **1150 MW 1600 MW**  
Impacts Total Transfer Capability 250 MW 0 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## SCH-NE-NYISO\_LIMIT\_400

Sat 10/05/2019 to Thu 10/17/2019  
1601 Continuous 1600

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **600 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 1400 MW

## CLAY\_-EDIC\_345\_2-15

Mon 10/07/2019 to Fri 10/11/2019  
0600 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

## STOLLERD-HISHELDN\_230\_67

Mon 10/07/2019 to Tue 10/08/2019  
0700 Continuous 1400

Work scheduled by: NYSEG

FWD  
(Import)  
DYSINGER EAST **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September05, 2019 to Saturday ,March 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_-N.SCTLND\_345\_18

Wed 10/09/2019 to Fri 10/11/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

## E13THSTA-FARRAGUT\_345\_45

Sat 10/12/2019 to Sun 10/13/2019  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## LEEDS\_\_\_-PLSNTVLY\_345\_92

Sat 10/12/2019 to Tue 10/15/2019  
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 09/05/2019

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## CHATGUAY-MASSENA\_\_\_765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_\_765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - HQ - NY	<b>0 MW</b> <b>0 MW</b>
Impacts Total Transfer Capability	1500 MW 1000 MW
TTC with All Lines In Service	1500 MW 1000 MW

## MARCY\_\_\_765\_345\_AT1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_\_\_765\_345\_AT2

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September05, 2019 to Saturday ,March 06, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MASSENA\_-MARCY\_\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## MASSENA\_-MARCY\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **850 MW 0 MW**  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## SHORE\_RD\_345\_138\_BK 1

Mon 10/14/2019 to Mon 10/14/2019  
0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 08/28/2019

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

## PLSNTVLY-WOOD\_ST\_\_345\_F30

Mon 10/14/2019 to Thu 10/17/2019  
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 09/05/2019

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW



**NYISO TRANSFER LIMITATIONS**

Thursday ,September05, 2019 to Saturday ,March 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SHOR\_NPX-SHOREHAM\_138\_CSC**

Mon 10/14/2019 to Fri 10/18/2019 **UPDATED by ISONE 08/09/2019**  
0600 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

**FIVEMILE-STOLLERD\_345\_29**

Mon 10/14/2019 to Fri 10/18/2019  
0700 Continuous 1400

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2100 MW</b>	<b>1350 MW</b>
Impacts Total Transfer Capability	50 MW	0 MW
TTC with All Lines In Service	2150 MW	1350 MW

**LEEDS\_\_-HURLYAVE\_345\_301**

Tue 10/15/2019 to Fri 10/18/2019 **UPDATED by CHGE 09/05/2019**  
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	<b>4100 MW</b>
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	<b>0 MW</b>
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	<b>0 MW</b>
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

**NEWBRDGE\_345\_138\_BK\_1**

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	<b>375 MW</b>
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

**NEWBRDGE\_345\_138\_BK\_2**

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	<b>375 MW</b>
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September05, 2019 to Saturday ,March 06, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

Thu 10/17/2019 to Thu 10/17/2019  
0900 1559

Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

### DUNWODIE\_345KV\_7

Fri 10/18/2019 to Fri 10/18/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_8

Fri 10/18/2019 to Fri 10/18/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE-MOTTHAVN\_345\_72

Fri 10/18/2019 to Sat 10/19/2019  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

Fri 10/18/2019 to Fri 10/18/2019  
0900 1559

Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

### DUNWODIE\_345KV\_7

Sat 10/19/2019 to Sat 10/19/2019  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_8

Sat 10/19/2019 to Sat 10/19/2019  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## KINTIGH\_-ROCHESTR\_345\_SR1-39

Sat 10/19/2019 to Sun 10/27/2019  
0700 Continuous 1900

Work scheduled by: RGE

FWD  
(Import)  
DYSINGER EAST 1400 MW  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

## SHORE\_RD\_345\_138\_BK 1

Mon 10/21/2019 to Mon 10/21/2019  
0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 08/28/2019

FWD  
(Import)  
CONED - LIPA 1350 MW  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

## HURLYAVE-ROSETON\_345\_303

Mon 10/21/2019 to Thu 10/31/2019  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED 4100 MW  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

## GILBOA\_-N.SCTLND\_345\_GNS-1

Tue 10/22/2019 to Thu 10/24/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC 2520 MW  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

## NIAGARA\_345\_230\_AT4

Wed 10/23/2019 to Thu 10/24/2019  
0500 Continuous 1900

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY 1900 MW 1400 MW  
Impacts Total Transfer Capability 0 MW 300 MW  
TTC with All Lines In Service 1900 MW 1700 MW

## EGRDNCTY\_345\_138\_AT1

Thu 10/24/2019 to Sun 11/03/2019  
0001 Continuous 0300

Work scheduled by: LI

UPDATED by CE 09/05/2019

FWD  
(Import)  
CONED - LIPA 1250 MW  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

## EGRDNCTY\_345\_138\_AT2

Thu 10/24/2019 to Sun 11/03/2019  
0001 Continuous 0300

Work scheduled by: LI

UPDATED by CE 09/05/2019

FWD  
(Import)  
CONED - LIPA 1250 MW  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September05, 2019 to Saturday ,March 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-EGRDNCTR_345_Y49					FWD	
Thu 10/24/2019	to	Sun 11/03/2019	<u>UPDATED</u>	<u>by CE</u>	<u>09/05/2019</u>	(Import)
0001	Continuous	0300				
Work scheduled by: LI					CONED - LIPA	<b>775 MW</b>
					Impacts Total Transfer Capability	725 MW
					TTC with All Lines In Service	1500 MW
GILBOA_-N.SCTLND_345_GNS-1					FWD	
Fri 10/25/2019	to	Fri 10/25/2019				(Import)
1330	Continuous	1530				
Work scheduled by: NYPA					CENTRAL EAST - VC	<b>2520 MW</b>
					Impacts Total Transfer Capability	455 MW
					TTC with All Lines In Service	2975 MW
SHORE_RD_345_138_BK 2					FWD	
Mon 10/28/2019	to	Mon 10/28/2019	<u>UPDATED</u>	<u>by LI</u>	<u>08/28/2019</u>	(Import)
0001	Continuous	2359				
Work scheduled by: LI					CONED - LIPA	<b>1350 MW</b>
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
NIAGARA_-ROCHESTR_345_NR2					FWD	
Mon 10/28/2019	to	Wed 11/13/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/05/2019</u>	(Import)
0500	Continuous	1700				
Work scheduled by: NYPA					DYSINGER EAST	<b>1400 MW</b>
					Impacts Total Transfer Capability	1750 MW
					TTC with All Lines In Service	3150 MW
NIAGARA_345_230_AT4					FWD	REV
Mon 10/28/2019	to	Tue 12/17/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/10/2019</u>	(Import) (Export)
0500	Continuous	1700				
Work scheduled by: NYPA					SCH - OH - NY	<b>1900 MW 1400 MW</b>
					Impacts Total Transfer Capability	0 MW 300 MW
					TTC with All Lines In Service	1900 MW 1700 MW
HOPATCON-RAMAPO_500_5018					FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019				(Import) (Export)
0001	Continuous	2200				
Work scheduled by: ConEd					SCH - PJ - NY	<b>1250 MW 1200 MW</b>
					Impacts Total Transfer Capability	1350 MW 350 MW
					TTC with All Lines In Service	2600 MW 1550 MW
HOPATCON-RAMAPO_500_5018					FWD	
Fri 11/01/2019	to	Tue 11/05/2019				(Import)
0001	Continuous	2200				
Work scheduled by: ConEd					UPNY CONED	<b>5000 MW</b>
					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5700 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>RAMAPO___345_345_PAR3500</b>					FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019			(Import)	(Export)
0001	Continuous	2200			SCH - PJ - NY	<b>2150 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	2600 MW
<b>RAMAPO___345_345_PAR4500</b>					FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019			(Import)	(Export)
0001	Continuous	2200			SCH - PJ - NY	<b>2150 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	2600 MW
<b>RAMAPO___500_345_BK 1500</b>					FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019			(Import)	(Export)
0001	Continuous	2200			SCH - PJ - NY	<b>1250 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW
					TTC with All Lines In Service	2600 MW
<b>RAMAPO___500_345_BK 1500</b>					FWD	
Fri 11/01/2019	to	Tue 11/05/2019			(Import)	
0001	Continuous	2200			UPNY CONED	<b>5000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5700 MW
<b>SCH-IMO-NYISO_LIMIT_1750</b>					FWD	
Fri 11/01/2019	to	Thu 04/30/2020	<b>UPDATED</b>	<b>by IESO</b>	(Import)	
0001	Continuous	2359		<b>05/03/2019</b>	SCH - OH - NY	<b>2050 MW</b>
Work scheduled by: IESO					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2250 MW
<b>SCH-NYISO-IMO_LIMIT_1600</b>						REV
Fri 11/01/2019	to	Thu 04/30/2020	<b>UPDATED</b>	<b>by IESO</b>		(Export)
0001	Continuous	2359		<b>05/03/2019</b>	SCH - OH - NY	<b>1900 MW</b>
Work scheduled by: IESO					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	2000 MW
<b>SHORE_RD_345_138_BK 2</b>					FWD	
Mon 11/04/2019	to	Mon 11/04/2019	<b>UPDATED</b>	<b>by LI</b>	(Import)	
0001	Continuous	2359		<b>08/28/2019</b>	CONED - LIPA	<b>1350 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601				FWD	REV
Mon 11/04/2019	to	Fri 11/15/2019		(Import)	(Export)
0001	Continuous	2359	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 11/04/2019	to	Fri 11/15/2019		(Import)	(Export)
0001		2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 11/04/2019	to	Fri 11/15/2019		(Import)	(Export)
0001		2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Mon 11/04/2019	to	Fri 11/15/2019		(Import)	(Export)
0001	Continuous	2359	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 11/04/2019	to	Fri 11/15/2019		(Import)	(Export)
0001		2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Mon 11/04/2019	to	Fri 11/15/2019		(Import)	(Export)
0001	Continuous	2359	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC				FWD	REV
Mon 11/04/2019	to	Fri 11/15/2019		(Import)	(Export)
0001	Continuous	2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September05, 2019 to Saturday ,March 06, 2021

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5700MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LINDN\_CG-LNDVFT\_\_\_345\_V-3022

Mon 11/04/2019 to Thu 11/07/2019  
 0800 Continuous 1500

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

## HURLYAVE-ROSETON\_\_\_345\_303

Wed 11/06/2019 to Fri 12/06/2019  
 0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

## MARCY\_\_\_-N.SCTLND\_345\_18

Thu 11/07/2019 to Fri 11/08/2019  
 0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

## MARCY\_\_\_345KV\_CSC

Thu 11/07/2019 to Fri 11/08/2019  
 0500 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

## E13THSTA-FARRAGUT\_345\_45

Tue 11/12/2019 to Tue 11/12/2019  
 0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Tue 11/12/2019 to Fri 11/15/2019  
 0700 Continuous 1500

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

## WATRCURE-OAKDALE\_\_\_345\_31

Tue 11/12/2019 to Tue 11/12/2019  
 1300 Continuous 1500

Work scheduled by: NYSEG

UPDATED by NYSEG 08/02/2019

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## E13THSTA-FARRAGUT\_345\_45

Thu 11/14/2019 to Thu 11/14/2019  
0130 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## MOSES-ADIRNDCK\_230\_MA2

Mon 11/18/2019 to Fri 11/22/2019  
0700 Continuous 1500  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOSES-ADIRNDCK\_230\_MA2

Mon 11/25/2019 to Wed 11/27/2019  
0700 Continuous 1500  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOSES-ADIRNDCK\_230\_MA2

Mon 12/02/2019 to Fri 12/06/2019  
0700 Continuous 1500  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOSES-ADIRNDCK\_230\_MA1

Mon 12/09/2019 to Fri 12/13/2019  
0700 Continuous 1500  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

Thu 12/12/2019 to Fri 12/20/2019  
0800 Continuous 1500  
Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

## MOSES-ADIRNDCK\_230\_MA2

Mon 12/16/2019 to Mon 12/16/2019  
0700 Continuous 1500  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,September05, 2019 to Saturday ,March 06, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Tue 12/17/2019 to Fri 12/20/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Thu 01/02/2020 to Sun 03/01/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## LADENTWN-BUCHAN\_S\_345\_Y88

Wed 01/15/2020 to Thu 02/13/2020  
0001 Continuous 2359

Work scheduled by: ORU

11/05/2018

FWD  
(Import)  
UPNY CONED **4800 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 5700 MW

## MOTTHAVN-RAINEY\_\_\_345\_Q11

Sun 02/23/2020 to Sun 03/01/2020  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## NIAGARA\_-PACKARD\_230\_62

Fri 02/28/2020 to Fri 02/28/2020  
0500 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## CHATGUAY-MASSENA\_\_\_765\_7040

Mon 03/02/2020 to Fri 03/06/2020  
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_\_765\_7040

Mon 03/02/2020 to Fri 03/06/2020  
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September05, 2019 to Saturday ,March 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT1						FWD		
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)		
0500	Continuous	1730				MOSES SOUTH	1750 MW	
Work scheduled by: NYPA		Impacts Total Transfer Capability				1400 MW		
		TTC with All Lines In Service				3150 MW		
MARCY____765_345_AT2		FWD						
Mon 03/02/2020	to	Fri 03/06/2020				(Import)		
0500	Continuous	1730				MOSES SOUTH	1700 MW	
Work scheduled by: NYPA		Impacts Total Transfer Capability				1450 MW		
		TTC with All Lines In Service				3150 MW		
MASSENA_-MARCY____765_MSU1						FWD		
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)		
0500	Continuous	1730				CENTRAL EAST - VC	2265 MW	
Work scheduled by: NYPA		Impacts Total Transfer Capability				710 MW		
		TTC with All Lines In Service				2975 MW		
MASSENA_-MARCY____765_MSU1						FWD		
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)		
0500	Continuous	1730				MOSES SOUTH	500 MW	
Work scheduled by: NYPA		Impacts Total Transfer Capability				2650 MW		
		TTC with All Lines In Service				3150 MW		
MASSENA_-MARCY____765_MSU1						FWD	REV	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)	
0500	Continuous	1730				SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability				1025 MW	0 MW	
		TTC with All Lines In Service				1500 MW	1000 MW	
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD		
Mon 03/02/2020	to	Fri 03/06/2020				(Import)		
0500	1730	MOSES SOUTH				500 MW		
Work scheduled by:		Impacts Total Transfer Capability				2650 MW		
		TTC with All Lines In Service				3150 MW		
MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2						FWD	REV	
Mon 03/02/2020	to	Fri 03/06/2020				(Import) (Export)		
0500	1730	SCH - HQ - NY				850 MW	0 MW	
Work scheduled by:		Impacts Total Transfer Capability				650 MW	1000 MW	
		TTC with All Lines In Service				1500 MW	1000 MW	

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Sat 03/07/2020 to Fri 05/29/2020  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## VOLNEY\_\_\_-MARCY\_\_\_345\_19

Tue 03/10/2020 to Tue 03/10/2020  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2825 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2975 MW

## VOLNEY\_\_\_-MARCY\_\_\_345\_19

Tue 03/10/2020 to Tue 03/10/2020  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
OSWEGO EXPORT **4900 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 5250 MW

## FRASANNX-COOPERS\_\_\_345\_UCC2-41

Wed 03/11/2020 to Thu 03/12/2020  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_\_-FRASANNX\_345\_UCC2-41

Wed 03/11/2020 to Thu 03/12/2020  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## ROCHESTR-PANNELL\_\_\_345\_RP2

Sat 03/14/2020 to Mon 03/23/2020  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_\_\_345KV\_CSC

Mon 03/16/2020 to Fri 03/27/2020  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ROSETON\_-EFISHKIL\_345\_RFK305

FWD

Mon 03/16/2020 to Fri 04/03/2020

(Import)

0700 Continuous 1530

UPNY CONED

4800 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

## NIAGARA\_-KINTIGH\_345\_NS1-38

FWD

Fri 03/27/2020 to Fri 03/27/2020

(Import)

0600 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MARCY\_-EDIC\_345\_UE1-7

FWD

Tue 03/31/2020 to Tue 03/31/2020

(Import)

0700 Continuous 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&amp;16

## MARCY\_-N.SCTLND\_345\_18

FWD

Tue 04/07/2020 to Wed 04/08/2020

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

## FRASER\_-GILBOA\_345\_GF5-35

FWD

Mon 04/13/2020 to Wed 04/22/2020

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## NIAGARA\_-ROCHESTR\_345\_NR2

FWD

Mon 04/20/2020 to Fri 05/01/2020

(Import)

0500 Continuous 1700

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## DOLSONAV-ROCKTVRN\_345\_DART44

FWD

Mon 04/27/2020 to Sun 05/10/2020

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

UPDATEDby NYPA03/21/2019

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_\_-HURLYAVE\_345\_301

FWD

Mon 04/27/2020 to Fri 05/29/2020

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

## SCH-IMO-NYISO\_LIMIT\_1600

FWD

Fri 05/01/2020 to Sat 10/31/2020

(Import)

0001 Continuous 2359

UPDATED by IESO 05/03/2019

SCH - OH - NY

1900 MW

Work scheduled by: IESO

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

## PANNELL\_-CLAY\_\_\_\_345\_2

FWD

Mon 05/04/2020 to Fri 05/08/2020

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

## PANNELL\_-CLAY\_\_\_\_345\_1

FWD

Mon 05/11/2020 to Fri 05/15/2020

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

## COOPERS\_-DOLSONAV\_345\_CCDA42

FWD

Mon 05/11/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1730

UPDATED by NYPA 03/21/2019

CENTRAL EAST - VC

2720 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

## NIAGARA\_-ROCHESTR\_345\_NR2

FWD

Mon 05/18/2020 to Fri 05/22/2020

(Import)

0500 Continuous 1530

DYSINGER EAST

1400 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 06/01/2020 to Fri 07/31/2020

(Import)

0700 Continuous 1730

MOSES SOUTH

2100 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September05, 2019 to Saturday ,March 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_\_345\_230\_AT4

Mon 06/29/2020 to Tue 06/30/2020  
0500 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	0 MW	300 MW
TTC with All Lines In Service	1900 MW	1700 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

	FWD (Import)
MOSES SOUTH	1550 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

	FWD (Import)	REV (Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MARCY\_\_765\_345\_AT1

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

ARR: 19

	FWD (Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

## MASSENA\_-MARCY\_\_765\_MSU1

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

	FWD (Import)
CENTRAL EAST - VC	2265 MW
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

## MASSENA\_-MARCY\_\_765\_MSU1

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

	FWD (Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

## MASSENA\_-MARCY\_\_765\_MSU1

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

	FWD (Import)	REV (Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September05, 2019 to Saturday ,March 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MASSENA\_-MARCY\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040

Sat 08/01/2020 to Sun 08/02/2020  
0500 1730

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2

Sat 08/01/2020 to Sun 08/02/2020  
0500 1730

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **850 MW 0 MW**  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## MOSES\_-ADIRNDCK\_230\_MA2

Mon 08/03/2020 to Sun 09/13/2020  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## FRASANX-COOPERS\_345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 03/01/2019**

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_-FRASANX\_345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 03/01/2019**

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_765\_345\_AT1

Mon 09/14/2020 to Mon 09/14/2020  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

## NIAGARA\_-KINTIGH\_345\_NS1-38

Mon 09/14/2020 to Thu 09/17/2020  
0500 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September05, 2019 to Saturday ,March 06, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Tue 09/15/2020 to Sat 11/14/2020  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

### DUNWODIE\_345KV\_3

Thu 10/01/2020 to Thu 10/01/2020 UPDATED by CONED 09/05/2019  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_5

Thu 10/01/2020 to Thu 10/01/2020 UPDATED by CONED 09/05/2019  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE-MOTTHAVN\_345\_71

Thu 10/01/2020 to Thu 11/05/2020 UPDATED by CONED 09/05/2019  
0001 Continuous 0300  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### ROSETON\_-ROCKTVRN\_345\_311

Mon 10/12/2020 to Fri 11/13/2020  
0800 Continuous 1600  
Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5700 MW

### SCH-IMO-NYISO\_LIMIT\_1750

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019  
0001 Continuous 2359  
Work scheduled by: IESO

FWD  
(Import)  
SCH - OH - NY **2050 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 2250 MW

### SCH-NYISO-IMO\_LIMIT\_1600

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019  
0001 Continuous 2359  
Work scheduled by: IESO

REV  
(Export)  
SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 2000 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,September05, 2019 to Saturday ,March 06, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## DUNWODIE\_345KV\_3

FWD

Thu 11/05/2020 to Thu 11/05/2020 UPDATED by CONED 09/05/2019

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## DUNWODIE\_345KV\_5

FWD

Thu 11/05/2020 to Thu 11/05/2020 UPDATED by CONED 09/05/2019

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## MOSES\_\_\_-ADIRNDCK\_230\_MAL

FWD

Tue 12/01/2020 to Mon 05/31/2021

(Import)

0700 Continuous 1300

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MOTTHAVN-RAINEY\_\_\_345\_Q11

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd