

NYISO TRANSFER LIMITATIONS

Tuesday ,September10, 2019 to Thursday ,March 11, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402Mon 01/15/2018 to Tue 12/31/2019 **EXTENDED** **by CONED** **02/06/2019**

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
(Import) (Export)

SCH - PJ - NY **2100 MW 1250 MW**
 Impacts Total Transfer Capability 50 MW 100 MW
 TTC with All Lines In Service 2150 MW 1350 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY **2050 MW 1150 MW**
 Impacts Total Transfer Capability 100 MW 200 MW
 TTC with All Lines In Service 2150 MW 1350 MW

MARION_-FARRAGUT_345_C3403Mon 01/15/2018 to Tue 12/31/2019 **EXTENDED** **by CONED** **02/06/2019**

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
(Import) (Export)

SCH - PJ - NY **2100 MW 1250 MW**
 Impacts Total Transfer Capability 50 MW 100 MW
 TTC with All Lines In Service 2150 MW 1350 MW

STLAWRNC-MOSES_230_L33PMon 04/30/2018 to Fri 12/31/2021 **EXT FORCE** **by IESO** **08/21/2018**

0456 Continuous 2359

Work scheduled by: IESO

FWD REV
(Import) (Export)

SCH - OH - NY **1900 MW 1700 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 1900 MW 1700 MW

SCH-NYISO-HQ_LIMIT_800Wed 06/05/2019 to Thu 09/19/2019 **EXTENDED** **by HQ** **09/09/2019**

0001 Continuous 1700

Work scheduled by: HQ

REV
(Export)

SCH - HQ - NY **800 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 1000 MW

BECK_-NIAGARA_345_PA302Wed 07/31/2019 to Tue 11/12/2019 **EXTENDED** **by IESO** **08/29/2019**

0800 Continuous 1700

Work scheduled by: IESO

FWD REV
(Import) (Export)

SCH - OH - NY **900 MW 800 MW**
 Impacts Total Transfer Capability 1000 MW 900 MW
 TTC with All Lines In Service 1900 MW 1700 MW

SCH-IMO-NYISO_LIMIT_400Thu 09/05/2019 to Fri 09/06/2019 **UPDATED** **by NYISO** **08/28/2019**

0500 Continuous 2100

Work scheduled by: NYPA

FWD
(Import)

SCH - OH - NY **700 MW**
 Impacts Total Transfer Capability 1200 MW
 TTC with All Lines In Service 1900 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September10, 2019 to Thursday ,March 11, 2021

| | |
|--------------------------|---------------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13

Thu 09/05/2019 to Thu 09/05/2019
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ALCOA_R8105_TIE_B

Thu 09/05/2019 to Thu 09/05/2019
0730 Continuous 1830
Work scheduled by: NGrid

FWD
(Import)
MOSES SOUTH **3100 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

Fri 09/06/2019 to Fri 09/06/2019
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 09/07/2019 to Sat 09/07/2019
0001 Continuous 0200
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 09/07/2019 to Sat 09/07/2019
0001 Continuous 0200
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 09/07/2019 to Sat 09/07/2019
0001 0200
Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 09/07/2019 to Sat 09/07/2019
0001 0200
Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

FWD

Sat 09/07/2019 to Sat 09/07/2019

(Import)

0001 Continuous 0200

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Sat 09/07/2019 to Sat 09/07/2019

(Export)

0001 Continuous 0200

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_1150

FWD

Sat 09/07/2019 to Sat 09/07/2019

(Import)

0001 Continuous 0200

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

LADENTWN-BUCHAN_S_345_Y88

FWD

Sat 09/07/2019 to Sun 09/08/2019

(Import)

0001 Continuous 0300

UPDATED**by ORU****09/06/2019**

UPNY CONED

4800 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ORU

SPRNBRK_-W49TH_ST_345_M52

FWD

Sat 09/07/2019 to Mon 09/09/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RNS4

FWD

Sat 09/07/2019 to Mon 09/09/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

FWD

Sat 09/07/2019 to Mon 09/09/2019

(Import)

0001 Continuous 0200

SCH - PJM_HTP

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,September10, 2019 to Thursday ,March 11, 2021

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_COMPLEX_AVR_O/S

Sun 09/08/2019 to Sun 09/08/2019
0900 Continuous 0930

Work scheduled by: Gen

FWD
(Import)
CENTRAL EAST - VC **2870 MW**
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2975 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 09/09/2019 to Thu 09/26/2019
0400 Continuous 1900

Work scheduled by: HQ

REV
(Export)
SCH - HQ_CEDARS **0 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 40 MW

LEEDS____345KV_R395

Mon 09/09/2019 to Mon 09/09/2019 UPDATED by NYPA 07/23/2019
0700 Continuous 0730

Work scheduled by: NYPA

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

ADIRNDCK-PORTER____230_12

Mon 09/09/2019 to Mon 09/09/2019
0700 Daily(No Weekends) 1630

Work scheduled by: NGrid

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

GILBOA__-LEEDS____345_GL3

Mon 09/09/2019 to Fri 09/27/2019 UPDATED by NYPA 07/23/2019
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2200 MW**
Impacts Total Transfer Capability 775 MW
TTC with All Lines In Service 2975 MW

W49TH_ST-E13THSTA_345_M54

Tue 09/10/2019 to Thu 09/12/2019 FORCED by CONED 09/10/2019
0513 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MARCY____-N.SCTLND_345_18

Wed 09/11/2019 to Fri 09/13/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Tuesday ,September10, 2019 to Thursday ,March 11, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_600

Thu 09/12/2019 to Thu 09/12/2019
0800 Continuous 1530
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **800 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-IMO_LIMIT_300

Fri 09/13/2019 to Fri 09/13/2019
0800 Continuous 0900
Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **600 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 1700 MW

CHAT_DC_GC1

Fri 09/13/2019 to Sat 09/14/2019 **CANCELLED by HQ 09/06/2019**
2000 Continuous 2300
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Fri 09/13/2019 to Sat 09/14/2019 **CANCELLED by HQ 09/06/2019**
2000 Continuous 2300
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC2

Fri 09/13/2019 to Sat 09/14/2019 **CANCELLED by HQ 09/06/2019**
2000 Continuous 2300
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Fri 09/13/2019 to Sat 09/14/2019 **CANCELLED by HQ 09/06/2019**
2000 Continuous 2300
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Fri 09/13/2019 to Sat 09/14/2019 **CANCELLED by HQ 09/06/2019**
2000 Continuous 2300
Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September10, 2019 to Thursday ,March 11, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-PLSNTVLY_345_92

FWD

Sat 09/14/2019 to Sun 09/15/2019

UPDATEDby CE09/06/2019

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Sat 09/14/2019 to Sat 10/19/2019

UPDATEDby CE09/06/2019

(Import)

0001 Continuous 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

CHAT_DC_GC1

FWD

Sat 09/14/2019 to Sat 09/14/2019

CANCELLEDby HQ09/10/2019

(Import)

1800 Continuous 2359

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Sat 09/14/2019 to Sat 09/14/2019

CANCELLEDby HQ09/10/2019

(Export)

1800 Continuous 2359

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

E13THSTA-FARRAGUT_345_45

FWD

Sun 09/15/2019 to Sun 09/15/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sun 09/15/2019 to Mon 09/16/2019

(Import)

0001 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

SCH-NYISO-IMO_LIMIT_300

REV

Sun 09/15/2019 to Sun 09/15/2019

(Export)

1300 Continuous 1400

SCH - OH - NY

600 MW

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: IESO

NYISO TRANSFER LIMITATIONS

Tuesday ,September10, 2019 to Thursday ,March 11, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT__345_X28

FWD

Mon 09/16/2019 to Mon 09/16/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F30

FWD

Mon 09/16/2019 to Wed 09/18/2019

(Import)

0001 Continuous 0300

UPDATEDby CE09/06/2019

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1530

UPDATEDby NYPA09/05/2019

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

OAKDALE_-FRASER__345_32

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1800

UPDATEDby NYSEG08/14/2019

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

GOETHALS_345KV_5

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F30

FWD

Fri 09/20/2019 to Fri 09/20/2019

(Import)

1500 Continuous 1600

UPDATEDby CENHU08/16/2019

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W65

FWD

Fri 09/20/2019 to Sun 09/22/2019

(Import)

2000 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,September10, 2019 to Thursday ,March 11, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W82

FWD

Fri 09/20/2019 to Sun 09/22/2019

(Import)

2000 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SPRNBRK_345KV_RNS4

FWD

Fri 09/20/2019 to Sun 09/22/2019

(Import)

2000 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-TREMONT_345_X28

FWD

Fri 09/20/2019 to Fri 09/20/2019

(Import)

2130 Continuous 2200

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MARCY_765_345_AT1

FWD

Sat 09/21/2019 to Sat 09/21/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**SPRNBRK_-TREMONT_345_X28**

FWD

Mon 09/23/2019 to Mon 09/23/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

OAKDALE_-FRASER_345_32

FWD

Mon 09/23/2019 to Wed 09/25/2019

(Import)

0700 Continuous 1800

UPDATED**by NYSEG****08/14/2019**

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

DUNWODIE_345KV_6

FWD

Tue 09/24/2019 to Fri 09/27/2019

(Import)

0001 Continuous 2200

UPDATED**by CE****09/10/2019**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,September10, 2019 to Thursday ,March 11, 2021

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

FWD

Tue 09/24/2019 to Fri 09/27/2019 **UPDATED** **by CE** **09/10/2019**

(Import)

0001 Continuous 2200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Tue 09/24/2019 to Fri 09/27/2019 **UPDATED** **by CE** **09/10/2019**

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

WATRCURE-OAKDALE_345_31

FWD

REV

Thu 09/26/2019 to Thu 09/26/2019 **UPDATED** **by NYSEG** **08/02/2019**

(Import) (Export)

0800 Continuous 1000

SCH - PJ - NY

2150 MW 1350 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2150 MW 1350 MW

Work scheduled by: NYSEG

OAKDALE -FRASER_345_32

FWD

Thu 09/26/2019 to Fri 09/27/2019 **UPDATED** **by NYSEG** **08/14/2019**

(Import)

1200 Continuous 1800

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

LEEDS_345KV_R395

FWD

Fri 09/27/2019 to Fri 09/27/2019 **UPDATED** **by NYPA** **07/23/2019**

(Import)

1700 Continuous 1730

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

SPRNBK_-TREMONT_345_X28

FWD

Fri 09/27/2019 to Fri 09/27/2019

(Import)

2230 Continuous 2300

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CHAT_DC_GC1

FWD

Sat 09/28/2019 to Sat 09/28/2019

(Import)

0001 Continuous 0200

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Tuesday ,September10, 2019 to Thursday ,March 11, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sat 09/28/2019 to Sat 09/28/2019
 0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

500 MW

500 MW

1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 09/28/2019 to Sat 09/28/2019
 0001 0200

Work scheduled by:

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2550 MW

600 MW

3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 09/28/2019 to Sat 09/28/2019
 0001 0200

Work scheduled by:

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

REV

(Export)

1370 MW**0 MW**

130 MW 1000 MW

1500 MW 1000 MW

CHAT_DC_GC2

Sat 09/28/2019 to Sat 09/28/2019
 0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2850 MW

300 MW

3150 MW

CHAT_DC_GC2

Sat 09/28/2019 to Sat 09/28/2019
 0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

500 MW

500 MW

1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sat 09/28/2019 to Sat 09/28/2019
 0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

1150 MW

350 MW

1500 MW

W49TH_ST_345KV_5

Sun 09/29/2019 to Sun 09/29/2019
 1830 Continuous 1900

Work scheduled by: ConEd

UPDATED by CONED 08/27/2019

SCH - PJM_HTP

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

375 MW

285 MW

660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September10, 2019 to Thursday ,March 11, 2021

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Sun 09/29/2019 to Sun 09/29/2019 UPDATED by CONED 08/27/2019

1830 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **325 MW**
Impacts Total Transfer Capability 335 MW
TTC with All Lines In Service 660 MW

LINDEN__GOETHALS_230_A2253

Mon 09/30/2019 to Mon 09/30/2019 UPDATED by PJM 08/06/2019

0001 Continuous 1730

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2100 MW 950 MW**
Impacts Total Transfer Capability 50 MW 400 MW
TTC with All Lines In Service 2150 MW 1350 MW

LINDEN__GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Mon 09/30/2019 to Mon 09/30/2019

0001 1730

Work scheduled by:

FWD REV
(Import) (Export)
SCH - PJ - NY **2050 MW 1150 MW**
Impacts Total Transfer Capability 100 MW 200 MW
TTC with All Lines In Service 2150 MW 1350 MW

LINDEN__GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403

Mon 09/30/2019 to Mon 09/30/2019

0001 1730

Work scheduled by:

FWD REV
(Import) (Export)
SCH - PJ - NY **2000 MW 1050 MW**
Impacts Total Transfer Capability 150 MW 300 MW
TTC with All Lines In Service 2150 MW 1350 MW

LINDEN__GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Mon 09/30/2019 to Mon 09/30/2019

0001 1730

Work scheduled by:

FWD REV
(Import) (Export)
SCH - PJ - NY **2050 MW 1150 MW**
Impacts Total Transfer Capability 100 MW 200 MW
TTC with All Lines In Service 2150 MW 1350 MW

EASTVIEW-SPRNBRK__345_W78

Mon 09/30/2019 to Tue 10/01/2019

0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W85

Mon 09/30/2019 to Tue 10/01/2019

0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September10, 2019 to Thursday ,March 11, 2021

| | |
|--------------------------|---------------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS3

FWD

Mon 09/30/2019 to Tue 10/01/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

BERKSHIR-ALPS____345_393

FWD

REV

Mon 09/30/2019 to Sat 10/05/2019

(Import) (Export)

0600 Continuous 1600

SCH - NE - NY

950 MW 1300 MW

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

ARR: 78**BERKSHIR-ALPS____345_393**

FWD

REV

Mon 09/30/2019 to Sat 10/05/2019

(Import) (Export)

0600 Continuous 1600

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ISONE

ARR: 78**BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312**

FWD

REV

Mon 09/30/2019 to Sat 10/05/2019

(Import) (Export)

0600 1600

SCH - NE - NY

950 MW 1300 MW

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by:

ARR: 78**BERKSHIR-NORTHFLD_345_312**

FWD

REV

Mon 09/30/2019 to Sat 10/05/2019

(Import) (Export)

0600 Continuous 1600

SCH - NE - NY

900 MW 1500 MW

Impacts Total Transfer Capability 500 MW 100 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 09/30/2019 to Sat 10/05/2019

(Import) (Export)

0600 Continuous 1600

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ISONE

SCH-NYISO-NE_LIMIT_500

REV

Mon 09/30/2019 to Sat 10/05/2019

(Export)

0600 Continuous 1600

SCH - NE - NY

700 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: ISONE

NYISO TRANSFER LIMITATIONS

Tuesday ,September10, 2019 to Thursday ,March 11, 2021

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OAKDALE_-FRASER_345_32

FWD

Mon 09/30/2019 to Mon 09/30/2019 UPDATED by NYSEG 08/14/2019

(Import)

0700 Continuous 1800

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

CLAY_-EDIC_345_1-16

FWD

Mon 09/30/2019 to Fri 10/04/2019 UPDATED by NYPA 08/20/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

LEEDS_-HURLYAVE_345_301

FWD

Mon 09/30/2019 to Fri 10/11/2019 UPDATED by CHGE 09/05/2019

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

DUNWODIE_345KV_4

FWD

Tue 10/01/2019 to Fri 10/11/2019

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4

FWD

Tue 10/01/2019 to Thu 10/10/2019

(Import)

0201 2230

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

Work scheduled by:

SCH-IMO-NYISO_LIMIT_400

FWD

Wed 10/02/2019 to Fri 10/04/2019

(Import)

0500 Continuous 2100

SCH - OH - NY **700 MW**
Impacts Total Transfer Capability 1200 MW
TTC with All Lines In Service 1900 MW

Work scheduled by: NYPA

FROST_BR-LONG_MTN_345_352

FWD

REV

Wed 10/02/2019 to Thu 10/17/2019

(Import) (Export)

0700 Continuous 1600

SCH - NE - NY **1150 MW 1600 MW**
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

NYISO TRANSFER LIMITATIONS

Tuesday ,September10, 2019 to Thursday ,March 11, 2021

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_400

Sat 10/05/2019 to Thu 10/17/2019
1601 Continuous 1600
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **600 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

CLAY-EDIC_345_2-15

Mon 10/07/2019 to Fri 10/11/2019
0600 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

STOLLERD-HISHELDN_230_67

Mon 10/07/2019 to Tue 10/08/2019
0700 Continuous 1400
Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

MARCY-N.SCTLND_345_18

Wed 10/09/2019 to Fri 10/11/2019
0500 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

ARR: 19

E13THSTA-FARRAGUT_345_45

Sat 10/12/2019 to Sun 10/13/2019
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LEEDS-PLSNTVLY_345_92

Sat 10/12/2019 to Tue 10/15/2019
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

CHATGUAY-MASSENA_765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | |
|------------------------------------------------------------------|------------|----------------|--|-----------------------------------|------------------------------|
| CHATGUAY-MASSENA__765_7040 | | | | FWD | REV |
| Sat 10/12/2019 | to | Sat 10/26/2019 | | (Import) | (Export) |
| 0100 | Continuous | 1900 | | SCH - HQ - NY | 0 MW 0 MW |
| Work scheduled by: NYPA | | | | Impacts Total Transfer Capability | 1500 MW 1000 MW |
| | | | | TTC with All Lines In Service | 1500 MW 1000 MW |
| MARCY__765_345_AT1 | | | | FWD | |
| Sat 10/12/2019 | to | Sat 10/26/2019 | | (Import) | |
| 0100 | Continuous | 1900 | | MOSES SOUTH | 1750 MW |
| Work scheduled by: NYPA | | | | Impacts Total Transfer Capability | 1400 MW |
| ARR: 19 | | | | TTC with All Lines In Service | 3150 MW |
| MARCY__765_345_AT2 | | | | FWD | |
| Sat 10/12/2019 | to | Sat 10/26/2019 | | (Import) | |
| 0100 | Continuous | 1900 | | MOSES SOUTH | 1700 MW |
| Work scheduled by: NYPA | | | | Impacts Total Transfer Capability | 1450 MW |
| ARR: 19 | | | | TTC with All Lines In Service | 3150 MW |
| MASSENA_-MARCY__765_MSU1 | | | | FWD | |
| Sat 10/12/2019 | to | Sat 10/26/2019 | | (Import) | |
| 0100 | Continuous | 1900 | | CENTRAL EAST - VC | 2265 MW |
| Work scheduled by: NYPA | | | | Impacts Total Transfer Capability | 710 MW |
| | | | | TTC with All Lines In Service | 2975 MW |
| MASSENA_-MARCY__765_MSU1 | | | | FWD | |
| Sat 10/12/2019 | to | Sat 10/26/2019 | | (Import) | |
| 0100 | Continuous | 1900 | | MOSES SOUTH | 500 MW |
| Work scheduled by: NYPA | | | | Impacts Total Transfer Capability | 2650 MW |
| | | | | TTC with All Lines In Service | 3150 MW |
| MASSENA_-MARCY__765_MSU1 | | | | FWD | REV |
| Sat 10/12/2019 | to | Sat 10/26/2019 | | (Import) | (Export) |
| 0100 | Continuous | 1900 | | SCH - HQ - NY | 475 MW 1000 MW |
| Work scheduled by: NYPA | | | | Impacts Total Transfer Capability | 1025 MW 0 MW |
| | | | | TTC with All Lines In Service | 1500 MW 1000 MW |
| MASSENA_-MARCY__765_MSU1 & CHATGUAY-MASSENA__765_7040 | | | | FWD | |
| Sat 10/12/2019 | to | Sat 10/26/2019 | | (Import) | |
| 0100 | | 1900 | | MOSES SOUTH | 500 MW |
| Work scheduled by: | | | | Impacts Total Transfer Capability | 2650 MW |
| | | | | TTC with All Lines In Service | 3150 MW |

NYISO TRANSFER LIMITATIONS

Tuesday ,September10, 2019 to Thursday ,March 11, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sat 10/12/2019 to Sat 10/26/2019
 0100 1900

Work scheduled by:

SCH - HQ - NY

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

FWD REV
 (Import) (Export)

850 MW 0 MW

SHORE_RD_345_138_BK 1

Mon 10/14/2019 to Mon 10/14/2019
 0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 08/28/2019

CONED - LIPA

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

FWD
 (Import)

1350 MW

PLSNTVLY-WOOD_ST_345_F30

Mon 10/14/2019 to Thu 10/17/2019
 0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 09/06/2019

UPNY CONED

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

FWD
 (Import)

4000 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/14/2019 to Fri 10/18/2019
 0600 Continuous 1600

Work scheduled by: LI

UPDATED by ISONE 08/09/2019

SCH - NPX_CSC

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

FWD REV
 (Import) (Export)

0 MW 0 MW

FIVEMILE-STOLLERD_345_29

Mon 10/14/2019 to Fri 10/18/2019
 0700 Continuous 1400

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability 50 MW 0 MW

TTC with All Lines In Service 2150 MW 1350 MW

FWD REV
 (Import) (Export)

2100 MW 1350 MW

LEEDS -HURLYAVE_345_301

Tue 10/15/2019 to Fri 10/18/2019
 0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 09/05/2019

UPNY CONED

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

FWD
 (Import)

4100 MW

NEPTUNE -DUFFYAVE_345_NEPTUNE

Thu 10/17/2019 to Wed 10/23/2019
 0001 Continuous 2359

Work scheduled by: LI

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

FWD
 (Import)

0 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September10, 2019 to Thursday ,March 11, 2021

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 10/17/2019 to Thu 10/17/2019
0900 1559
Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_7

Fri 10/18/2019 to Fri 10/18/2019
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Fri 10/18/2019 to Fri 10/18/2019
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_72

Fri 10/18/2019 to Sat 10/19/2019
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September10, 2019 to Thursday ,March 11, 2021

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Fri 10/18/2019 to Fri 10/18/2019
0900 1559

Work scheduled by:

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_7

FWD

Sat 10/19/2019 to Sat 10/19/2019
0230 Continuous 0300

Work scheduled by: ConEd

(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Sat 10/19/2019 to Sat 10/19/2019
0230 Continuous 0300

Work scheduled by: ConEd

(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Sat 10/19/2019 to Sun 10/27/2019
0700 Continuous 1900

Work scheduled by: RGE

(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

SHORE_RD_345_138_BK 1

FWD

Mon 10/21/2019 to Mon 10/21/2019
0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 08/28/2019

(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

HURLYAVE-ROSETON_345_303

FWD

Mon 10/21/2019 to Thu 10/31/2019
0800 Continuous 1600

Work scheduled by: CHGE

(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

GILBOA_-N.SCTLND_345_GNS-1

FWD

Tue 10/22/2019 to Thu 10/24/2019
0700 Continuous 1530

Work scheduled by: NYPA

(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September10, 2019 to Thursday ,March 11, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Wed 10/23/2019 to Thu 10/24/2019 **CANCELLED** **by NYPA** **09/10/2019**
 0500 Continuous 1900

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1900 MW 1400 MW**
 Impacts Total Transfer Capability 0 MW 300 MW
 TTC with All Lines In Service 1900 MW 1700 MW

NIAGARA__345_230_AT4

Wed 10/23/2019 to Tue 12/17/2019 **UPDATED** **by NYPA** **09/10/2019**
 0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1900 MW 1400 MW**
 Impacts Total Transfer Capability 0 MW 300 MW
 TTC with All Lines In Service 1900 MW 1700 MW

EGRDNCTY_345_138_AT1

Thu 10/24/2019 to Sun 11/03/2019 **UPDATED** **by CE** **09/05/2019**
 0001 Continuous 0300

Work scheduled by: LI

FWD
 (Import)
 CONED - LIPA **1250 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Thu 10/24/2019 to Sun 11/03/2019 **UPDATED** **by CE** **09/05/2019**
 0001 Continuous 0300

Work scheduled by: LI

FWD
 (Import)
 CONED - LIPA **1250 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Thu 10/24/2019 to Sun 11/03/2019 **UPDATED** **by CE** **09/05/2019**
 0001 Continuous 0300

Work scheduled by: LI

FWD
 (Import)
 CONED - LIPA **775 MW**
 Impacts Total Transfer Capability 725 MW
 TTC with All Lines In Service 1500 MW

GILBOA__-N.SCTLND_345_GNS-1

Fri 10/25/2019 to Fri 10/25/2019
 1330 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2520 MW**
 Impacts Total Transfer Capability 455 MW
 TTC with All Lines In Service 2975 MW

SHORE_RD_345_138_BK 2

Mon 10/28/2019 to Mon 10/28/2019 **UPDATED** **by LI** **08/28/2019**
 0001 Continuous 2359

Work scheduled by: LI

FWD
 (Import)
 CONED - LIPA **1350 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 1500 MW

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 10/28/2019 to Wed 11/13/2019
0500 Continuous 1700

UPDATEDby NYPA08/05/2019

(Import)

Work scheduled by: NYPA

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

HOPATCON-RAMAPO___500_5018

FWD

REV

Fri 11/01/2019 to Tue 11/05/2019
0001 Continuous 2200

(Import) (Export)

Work scheduled by: ConEd

SCH - PJ - NY

1250 MW 1200 MW

Impacts Total Transfer Capability 1350 MW 350 MW

TTC with All Lines In Service 2600 MW 1550 MW

HOPATCON-RAMAPO___500_5018

FWD

Fri 11/01/2019 to Tue 11/05/2019
0001 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED

5000 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5700 MW

RAMAPO___345_345_PAR3500

FWD

REV

Fri 11/01/2019 to Tue 11/05/2019
0001 Continuous 2200

(Import) (Export)

Work scheduled by: ConEd

SCH - PJ - NY

2150 MW 1250 MW

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 2600 MW 1550 MW

RAMAPO___345_345_PAR4500

FWD

REV

Fri 11/01/2019 to Tue 11/05/2019
0001 Continuous 2200

(Import) (Export)

Work scheduled by: ConEd

SCH - PJ - NY

2150 MW 1250 MW

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 2600 MW 1550 MW

RAMAPO___500_345_BK 1500

FWD

REV

Fri 11/01/2019 to Tue 11/05/2019
0001 Continuous 2200

(Import) (Export)

Work scheduled by: ConEd

SCH - PJ - NY

1250 MW 1200 MW

Impacts Total Transfer Capability 1350 MW 350 MW

TTC with All Lines In Service 2600 MW 1550 MW

RAMAPO___500_345_BK 1500

FWD

Fri 11/01/2019 to Tue 11/05/2019
0001 Continuous 2200

(Import)

Work scheduled by: ConEd

UPNY CONED

5000 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September10, 2019 to Thursday ,March 11, 2021

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | |
|------------------------------------------------------------------|------------|----------------|----------------|----------------|-----------------------------------|----------------------|
| SCH-IMO-NYISO_LIMIT_1750 | | | | | FWD | |
| Fri 11/01/2019 | to | Thu 04/30/2020 | <u>UPDATED</u> | <u>by IESO</u> | <u>05/03/2019</u> | (Import) |
| 0001 | Continuous | 2359 | | | | |
| Work scheduled by: IESO | | | | | SCH - OH - NY | 2050 MW |
| | | | | | Impacts Total Transfer Capability | 200 MW |
| | | | | | TTC with All Lines In Service | 2250 MW |
| SCH-NYISO-IMO_LIMIT_1600 | | | | | REV | |
| Fri 11/01/2019 | to | Thu 04/30/2020 | <u>UPDATED</u> | <u>by IESO</u> | <u>05/03/2019</u> | (Export) |
| 0001 | Continuous | 2359 | | | | |
| Work scheduled by: IESO | | | | | SCH - OH - NY | 1900 MW |
| | | | | | Impacts Total Transfer Capability | 100 MW |
| | | | | | TTC with All Lines In Service | 2000 MW |
| SHORE_RD_345_138_BK 2 | | | | | FWD | |
| Mon 11/04/2019 | to | Mon 11/04/2019 | <u>UPDATED</u> | <u>by LI</u> | <u>08/28/2019</u> | (Import) |
| 0001 | Continuous | 2359 | | | | |
| Work scheduled by: LI | | | | | CONED - LIPA | 1350 MW |
| | | | | | Impacts Total Transfer Capability | 150 MW |
| | | | | | TTC with All Lines In Service | 1500 MW |
| NRTH1385-NOR HBR__138_601 | | | | | FWD | REV |
| Mon 11/04/2019 | to | Fri 11/15/2019 | | | (Import) | (Export) |
| 0001 | Continuous | 2359 | | | | |
| Work scheduled by: LI | | | | | SCH - NPX_1385 | 100 MW 100 MW |
| | | | | | Impacts Total Transfer Capability | 100 MW 100 MW |
| | | | | | TTC with All Lines In Service | 200 MW 200 MW |
| NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602 | | | | | FWD | REV |
| Mon 11/04/2019 | to | Fri 11/15/2019 | | | (Import) | (Export) |
| 0001 | | 2359 | | | | |
| Work scheduled by: | | | | | SCH - NPX_1385 | 0 MW 0 MW |
| | | | | | Impacts Total Transfer Capability | 200 MW 200 MW |
| | | | | | TTC with All Lines In Service | 200 MW 200 MW |
| NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603 | | | | | FWD | REV |
| Mon 11/04/2019 | to | Fri 11/15/2019 | | | (Import) | (Export) |
| 0001 | | 2359 | | | | |
| Work scheduled by: | | | | | SCH - NPX_1385 | 0 MW 0 MW |
| | | | | | Impacts Total Transfer Capability | 200 MW 200 MW |
| | | | | | TTC with All Lines In Service | 200 MW 200 MW |
| NRTH1385-NOR HBR__138_602 | | | | | FWD | REV |
| Mon 11/04/2019 | to | Fri 11/15/2019 | | | (Import) | (Export) |
| 0001 | Continuous | 2359 | | | | |
| Work scheduled by: LI | | | | | SCH - NPX_1385 | 100 MW 100 MW |
| | | | | | Impacts Total Transfer Capability | 100 MW 100 MW |
| | | | | | TTC with All Lines In Service | 200 MW 200 MW |

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 11/04/2019 to Fri 11/15/2019
0001 2359

Work scheduled by:

| | FWD (Import) | REV (Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

NRTH1385-NOR HBR__138_603

Mon 11/04/2019 to Fri 11/15/2019
0001 Continuous 2359

Work scheduled by: LI

| | FWD (Import) | REV (Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - NPX_1385 | 100 MW | 100 MW |
| Impacts Total Transfer Capability | 100 MW | 100 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

NRTH1385-NRTHPORT_138_NNC

Mon 11/04/2019 to Fri 11/15/2019
0001 Continuous 2359

Work scheduled by: LI

| | FWD (Import) | REV (Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - NPX_1385 | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 200 MW | 200 MW |
| TTC with All Lines In Service | 200 MW | 200 MW |

LINDN_CG-LNDVFT__345_V-3022

Mon 11/04/2019 to Thu 11/07/2019
0800 Continuous 1500

Work scheduled by: PJM

| | FWD (Import) | REV (Export) |
|-----------------------------------|-----------------|-----------------|
| SCH - PJM_VFT | 0 MW | 0 MW |
| Impacts Total Transfer Capability | 315 MW | 315 MW |
| TTC with All Lines In Service | 315 MW | 315 MW |

HURLYAVE-ROSETON__345_303

Wed 11/06/2019 to Fri 12/06/2019
0800 Continuous 1600

Work scheduled by: CHGE

| | FWD (Import) |
|-----------------------------------|-----------------|
| UPNY CONED | 4100 MW |
| Impacts Total Transfer Capability | 1600 MW |
| TTC with All Lines In Service | 5700 MW |

MARCY__-N.SCTLND_345_18

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

| | FWD (Import) |
|-----------------------------------|-----------------|
| CENTRAL EAST - VC | 2090 MW |
| Impacts Total Transfer Capability | 885 MW |
| TTC with All Lines In Service | 2975 MW |

MARCY__345KV_CSC

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

| | FWD (Import) |
|-----------------------------------|-----------------|
| CENTRAL EAST - VC | 2925 MW |
| Impacts Total Transfer Capability | 50 MW |
| TTC with All Lines In Service | 2975 MW |

NYISO TRANSFER LIMITATIONS

Tuesday ,September10, 2019 to Thursday ,March 11, 2021

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Tue 11/12/2019 to Tue 11/12/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOSES-ADIRNDCK_230_MA2

Tue 11/12/2019 to Fri 11/15/2019
0700 Continuous 1500

Work scheduled by: NYPA

CANCELLED by NYPA 09/06/2019

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

WATRCURE-OAKDALE_345_31

Tue 11/12/2019 to Tue 11/12/2019
1300 Continuous 1500

Work scheduled by: NYSEG

UPDATED by NYSEG 08/02/2019

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 250 MW
TTC with All Lines In Service 2600 MW 1550 MW

E13THSTA-FARRAGUT_345_45

Thu 11/14/2019 to Thu 11/14/2019
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

BUCHAN_N-EASTVIEW_345_W93

Sun 11/17/2019 to Mon 11/18/2019
0301 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 09/09/2019

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBK_345_W79

Sun 11/17/2019 to Mon 11/18/2019
0301 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 09/09/2019

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK_345KV_RNS5

Mon 11/18/2019 to Mon 11/18/2019
0301 Continuous 0330

Work scheduled by: ConEd

UPDATED by CONED 09/09/2019

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September10, 2019 to Thursday ,March 11, 2021

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

FWD

Mon 11/18/2019 to Tue 11/19/2019 UPDATED by CONED 09/09/2019

(Import)

0301 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 11/18/2019 to Tue 11/19/2019 UPDATED by CONED 09/09/2019

(Import)

0301 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/18/2019 to Fri 11/22/2019 CANCELLED by NYPA 09/06/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SPRNBK__345KV_RNS5

FWD

Tue 11/19/2019 to Tue 11/19/2019 UPDATED by CONED 09/09/2019

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

RAMAPO__-LADENTWN_345_W72

FWD

Mon 11/25/2019 to Mon 11/25/2019

(Import)

0001 Continuous 2200

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/25/2019 to Wed 11/27/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Tuesday ,September10, 2019 to Thursday ,March 11, 2021

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 12/09/2019 to Fri 12/13/2019
0700 Continuous 1500
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SHOR_NPX-SHOREHAM_138_CSC

Thu 12/12/2019 to Fri 12/20/2019
0800 Continuous 1500
Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/16/2019 to Mon 12/16/2019
0700 Continuous 1500
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Tue 12/17/2019 to Fri 12/20/2019
0700 Continuous 1500
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Thu 01/02/2020 to Sun 03/01/2020
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 01/15/2020 to Thu 02/13/2020
0001 Continuous 2359
Work scheduled by: ORU

11/05/2018

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

MOTTHAVN-RAINEY___345_Q11

Sun 02/23/2020 to Sun 03/01/2020
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September10, 2019 to Thursday ,March 11, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-PACKARD__230_62

Fri 02/28/2020 to Fri 02/28/2020
0500 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

CHATGUAY-MASSENA__765_7040

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED

by NYPA

08/08/2019

MOSES SOUTH

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

1550 MW

CHATGUAY-MASSENA__765_7040

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED

by NYPA

08/08/2019

SCH - HQ - NY

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

FWD

(Import) (Export)

0 MW 0 MW

MARCY__765_345_AT1

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED

by NYPA

08/08/2019

MOSES SOUTH

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

1750 MW

ARR: 19

MARCY__765_345_AT2

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED

by NYPA

08/08/2019

MOSES SOUTH

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

1700 MW

ARR: 19

MASSENA_-MARCY__765_MSU1

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED

by NYPA

08/08/2019

CENTRAL EAST - VC

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

FWD

(Import)

2265 MW

MASSENA_-MARCY__765_MSU1

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED

by NYPA

08/08/2019

MOSES SOUTH

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

500 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September10, 2019 to Thursday ,March 11, 2021

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | |
|----------------------------------------------------------------|------------|----------------|----------------|----------------|-------------------|-----------------------------------|-----------------|
| MASSENA_-MARCY_765_MSU1 | | | | | | FWD | REV |
| Mon 03/02/2020 | to | Fri 03/06/2020 | <u>UPDATED</u> | <u>by NYPA</u> | <u>08/08/2019</u> | (Import) | (Export) |
| 0500 | Continuous | 1730 | | | | 475 MW | 1000 MW |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 1025 MW 0 MW |
| | | | | | | TTC with All Lines In Service | 1500 MW 1000 MW |
| MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040 | | | | | | FWD | |
| Mon 03/02/2020 | to | Fri 03/06/2020 | | | | (Import) | |
| 0500 | | 1730 | | | | 500 MW | |
| Work scheduled by: | | | | | | Impacts Total Transfer Capability | 2650 MW |
| | | | | | | TTC with All Lines In Service | 3150 MW |
| MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2 | | | | | | FWD | REV |
| Mon 03/02/2020 | to | Fri 03/06/2020 | | | | (Import) | (Export) |
| 0500 | | 1730 | | | | 850 MW | 0 MW |
| Work scheduled by: | | | | | | Impacts Total Transfer Capability | 650 MW 1000 MW |
| | | | | | | TTC with All Lines In Service | 1500 MW 1000 MW |
| MOSES_-ADIRNDCK_230_MAI | | | | | | FWD | |
| Sat 03/07/2020 | to | Fri 05/29/2020 | | | | (Import) | |
| 0700 | Continuous | 1300 | | | | 2300 MW | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 850 MW |
| | | | | | | TTC with All Lines In Service | 3150 MW |
| VOLNEY_-MARCY_345_19 | | | | | | FWD | |
| Tue 03/10/2020 | to | Tue 03/10/2020 | | | | (Import) | |
| 0700 | Continuous | 1530 | | | | 2825 MW | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 150 MW |
| | | | | | | TTC with All Lines In Service | 2975 MW |
| VOLNEY_-MARCY_345_19 | | | | | | FWD | |
| Tue 03/10/2020 | to | Tue 03/10/2020 | | | | (Import) | |
| 0700 | Continuous | 1530 | | | | 4900 MW | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 350 MW |
| | | | | | | TTC with All Lines In Service | 5250 MW |
| FRASANNX-COOPERS_345_UCC2-41 | | | | | | FWD | |
| Wed 03/11/2020 | to | Thu 03/12/2020 | | | | (Import) | |
| 0700 | Continuous | 1530 | | | | 2500 MW | |
| Work scheduled by: NYPA | | | | | | Impacts Total Transfer Capability | 475 MW |
| | | | | | | TTC with All Lines In Service | 2975 MW |

ARR: 19

ARR: 19

ARR: 19

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

Wed 03/11/2020 to Thu 03/12/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

ROCHESTR-PANNELL_345_RP2

Sat 03/14/2020 to Mon 03/23/2020
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY___345KV_CSC

Mon 03/16/2020 to Fri 03/27/2020
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

ROSETON_-EFISHKIL_345_RFK305

Mon 03/16/2020 to Fri 04/03/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

NIAGARA_-KINTIGH_345_NS1-38

Fri 03/27/2020 to Fri 03/27/2020
0600 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY___-EDIC___345_UE1-7

Tue 03/31/2020 to Tue 03/31/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MARCY___-N.SCTLND_345_18

Tue 04/07/2020 to Wed 04/08/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September10, 2019 to Thursday ,March 11, 2021

Seasonal Limits

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER -GILBOA 345_GF5-35

FWD

Mon 04/13/2020 to Wed 04/22/2020

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NIAGARA -ROCHESTR 345_NR2

FWD

Mon 04/20/2020 to Fri 05/01/2020

(Import)

0500 Continuous 1700

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DOLSONAV-ROCKTVRN 345_DART44

FWD

Mon 04/27/2020 to Sun 05/10/2020

(Import)

0700 Continuous 1730

UPDATED

by NYPA

03/21/2019

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

LEEDS -HURLYAVE 345_301

FWD

Mon 04/27/2020 to Fri 05/29/2020

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

SCH-IMO-NYISO_LIMIT_1600

FWD

Fri 05/01/2020 to Sat 10/31/2020

(Import)

0001 Continuous 2359

UPDATED

by IESO

05/03/2019

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

PANNELL -CLAY 345_2

FWD

Mon 05/04/2020 to Fri 05/08/2020

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

PANNELL -CLAY 345_1

FWD

Mon 05/11/2020 to Fri 05/15/2020

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Tuesday ,September10, 2019 to Thursday ,March 11, 2021

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-DOLSONAV_345_CCDA42

FWD

Mon 05/11/2020 to Fri 05/29/2020
0700 Continuous 1730

UPDATEDby NYPA03/21/2019

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 05/18/2020 to Fri 05/22/2020
0500 Continuous 1530

(Import)

Work scheduled by: NYPA

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 06/01/2020 to Fri 07/31/2020
0700 Continuous 1730

(Import)

Work scheduled by: NYPA

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

NIAGARA_345_230_AT4

FWD

REV

Mon 06/29/2020 to Tue 06/30/2020
0500 Continuous 1530

(Import) (Export)

Work scheduled by: NYPA

SCH - OH - NY

1900 MW 1400 MW

Impacts Total Transfer Capability 0 MW 300 MW

TTC with All Lines In Service 1900 MW 1700 MW

CHATGUAY-MASSENA_765_7040

FWD

Sat 08/01/2020 to Sun 08/02/2020
0500 Continuous 1730

UPDATEDby NYPA08/08/2019

(Import)

Work scheduled by: NYPA

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

FWD

REV

Sat 08/01/2020 to Sun 08/02/2020
0500 Continuous 1730

UPDATEDby NYPA08/08/2019

(Import) (Export)

Work scheduled by: NYPA

SCH - HQ - NY

0 MW 0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MARCY_765_345_AT1

FWD

Sat 08/01/2020 to Sun 08/02/2020
0500 Continuous 1730

UPDATEDby NYPA08/08/2019

(Import)

Work scheduled by: NYPA

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Tuesday ,September10, 2019 to Thursday ,March 11, 2021

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

| | | | | | | | | | |
|-------------------------------------------------------|------------|----------------|----------------|----------------|-------------------|-------------------|----------------|--|--|
| MASSENA_-MARCY___765_MSU1 | | | | | | FWD | | | |
| Sat 08/01/2020 | to | Sun 08/02/2020 | <u>UPDATED</u> | <u>by NYPA</u> | <u>08/08/2019</u> | (Import) | | | |
| 0500 | Continuous | 1730 | | | | CENTRAL EAST - VC | 2265 MW | | |
| Impacts Total Transfer Capability | | | | | | 710 MW | | | |
| TTC with All Lines In Service | | | | | | 2975 MW | | | |
| Work scheduled by: NYPA | | | | | | | | | |
| MASSENA_-MARCY___765_MSU1 | | | | | | FWD | | | |
| Sat 08/01/2020 | to | Sun 08/02/2020 | <u>UPDATED</u> | <u>by NYPA</u> | <u>08/08/2019</u> | (Import) | | | |
| 0500 | Continuous | 1730 | | | | MOSES SOUTH | 500 MW | | |
| Impacts Total Transfer Capability | | | | | | 2650 MW | | | |
| TTC with All Lines In Service | | | | | | 3150 MW | | | |
| Work scheduled by: NYPA | | | | | | | | | |
| MASSENA_-MARCY___765_MSU1 | | | | | | FWD | REV | | |
| Sat 08/01/2020 | to | Sun 08/02/2020 | <u>UPDATED</u> | <u>by NYPA</u> | <u>08/08/2019</u> | (Import) (Export) | | | |
| 0500 | Continuous | 1730 | | | | SCH - HQ - NY | 475 MW 1000 MW | | |
| Impacts Total Transfer Capability | | | | | | 1025 MW 0 MW | | | |
| TTC with All Lines In Service | | | | | | 1500 MW 1000 MW | | | |
| Work scheduled by: NYPA | | | | | | | | | |
| MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040 | | | | | | FWD | | | |
| Sat 08/01/2020 | to | Sun 08/02/2020 | | | | (Import) | | | |
| 0500 | | 1730 | | | | MOSES SOUTH | 500 MW | | |
| Impacts Total Transfer Capability | | | | | | 2650 MW | | | |
| TTC with All Lines In Service | | | | | | 3150 MW | | | |
| Work scheduled by: | | | | | | | | | |
| MOSES___-MASSENA_230_MMS1 & MOSES___-MASSENA_230_MMS2 | | | | | | FWD | REV | | |
| Sat 08/01/2020 | to | Sun 08/02/2020 | | | | (Import) (Export) | | | |
| 0500 | | 1730 | | | | SCH - HQ - NY | 850 MW 0 MW | | |
| Impacts Total Transfer Capability | | | | | | 650 MW 1000 MW | | | |
| TTC with All Lines In Service | | | | | | 1500 MW 1000 MW | | | |
| Work scheduled by: | | | | | | | | | |
| MOSES___-ADIRNDCK_230_MA2 | | | | | | FWD | | | |
| Mon 08/03/2020 | to | Sun 09/13/2020 | | | | (Import) | | | |
| 0700 | Continuous | 1730 | | | | MOSES SOUTH | 2100 MW | | |
| Impacts Total Transfer Capability | | | | | | 1050 MW | | | |
| TTC with All Lines In Service | | | | | | 3150 MW | | | |
| Work scheduled by: NYPA | | | | | | | | | |
| FRASANNX-COOPERS___345_UCC2-41 | | | | | | FWD | | | |
| Mon 09/07/2020 | to | Fri 10/23/2020 | <u>UPDATED</u> | <u>by NYPA</u> | <u>03/01/2019</u> | (Import) | | | |
| 0700 | Continuous | 1730 | | | | CENTRAL EAST - VC | 2500 MW | | |
| Impacts Total Transfer Capability | | | | | | 475 MW | | | |
| TTC with All Lines In Service | | | | | | 2975 MW | | | |
| Work scheduled by: NYPA | | | | | | | | | |
| | | | | | | ARR: 19 | | | |

ARR: 19

NYISO TRANSFER LIMITATIONS

Tuesday ,September10, 2019 to Thursday ,March 11, 2021

| | |
|-------------------|--------|
| CENTRAL EAST | 3100MW |
| CENTRAL EAST - VC | 2975MW |
| TOTAL EAST | 6500MW |
| UPNY CONED | 5700MW |
| SPR/DUN-SOUTH | 4600MW |
| DYSINGER EAST | 3150MW |
| MOSES SOUTH | 3150MW |

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020
0700 Continuous 1730

UPDATEDby NYPA03/01/2019

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY___765_345_AT1

FWD

Mon 09/14/2020 to Mon 09/14/2020
0500 Continuous 1730

(Import)

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

FWD

Mon 09/14/2020 to Thu 09/17/2020
0500 Continuous 1530

(Import)

Work scheduled by: NYPA

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 09/15/2020 to Sat 11/14/2020
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_3

FWD

Thu 10/01/2020 to Thu 10/01/2020
0001 Continuous 0030

UPDATEDby CONED09/05/2019

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

FWD

Thu 10/01/2020 to Thu 10/01/2020
0001 Continuous 0030

UPDATEDby CONED09/05/2019

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

FWD

Thu 10/01/2020 to Thu 11/05/2020
0001 Continuous 0300

UPDATEDby CONED09/05/2019

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September10, 2019 to Thursday ,March 11, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

FWD

Mon 10/12/2020 to Fri 11/13/2020

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED **4400 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021

(Import)

0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

SCH - OH - NY **2050 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2250 MW

SCH-NYISO-IMO_LIMIT_1600

REV

Sun 11/01/2020 to Fri 04/30/2021

(Export)

0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

SCH - OH - NY **1900 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 2000 MW

DUNWODIE_345KV_3

FWD

Thu 11/05/2020 to Thu 11/05/2020

(Import)

0230 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 09/05/2019

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

FWD

Thu 11/05/2020 to Thu 11/05/2020

(Import)

0230 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 09/05/2019

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

MOSES_-ADIRNDCK_230_MAI

FWD

Tue 12/01/2020 to Mon 05/31/2021

(Import)

0700 Continuous 1300

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOTTHAVN-RAINEY_345_Q11

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW