

# NYISO TRANSFER LIMITATIONS

Thursday ,September12, 2019 to Saturday ,March 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	<b>2100 MW</b>	<b>1250 MW</b>
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	<b>2050 MW</b>	<b>1150 MW</b>
Impacts Total Transfer Capability	100 MW	200 MW
TTC with All Lines In Service	2150 MW	1350 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	<b>2100 MW</b>	<b>1250 MW</b>
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1700 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1700 MW

## SCH-NYISO-HQ\_LIMIT\_800

Wed 06/05/2019 to Fri 09/20/2019 EXTENDED by HQ 09/12/2019

0001 Continuous 1700

Work scheduled by: HQ

		REV (Export)
SCH - HQ - NY		<b>800 MW</b>
Impacts Total Transfer Capability		200 MW
TTC with All Lines In Service		1000 MW

## BECK\_-NIAGARA\_345\_PA302

Wed 07/31/2019 to Tue 11/12/2019 EXTENDED by IESO 08/29/2019

0800 Continuous 1700

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	<b>900 MW</b>	<b>800 MW</b>
Impacts Total Transfer Capability	1000 MW	900 MW
TTC with All Lines In Service	1900 MW	1700 MW

## CHAT\_DC\_GC1

Sat 09/07/2019 to Sat 09/07/2019

0001 Continuous 0200

Work scheduled by: HQ

	FWD (Import)
MOSES SOUTH	<b>2850 MW</b>
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September12, 2019 to Saturday ,March 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHAT_DC_GC1</b>					REV
Sat 09/07/2019	to	Sat 09/07/2019			(Export)
0001	Continuous	0200		SCH - HQ - NY	<b>500 MW</b>
Work scheduled by: HQ				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1000 MW
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>					FWD
Sat 09/07/2019	to	Sat 09/07/2019			(Import)
0001		0200		MOSES SOUTH	<b>2550 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	600 MW
				TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>					FWD REV
Sat 09/07/2019	to	Sat 09/07/2019			(Import) (Export)
0001		0200		SCH - HQ - NY	<b>1370 MW 0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	130 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
<b>CHAT_DC_GC2</b>					FWD
Sat 09/07/2019	to	Sat 09/07/2019			(Import)
0001	Continuous	0200		MOSES SOUTH	<b>2850 MW</b>
Work scheduled by: HQ				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC2</b>					REV
Sat 09/07/2019	to	Sat 09/07/2019			(Export)
0001	Continuous	0200		SCH - HQ - NY	<b>500 MW</b>
Work scheduled by: HQ				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1000 MW
<b>SCH-HQ-NYISO_LIMIT_1150</b>					FWD
Sat 09/07/2019	to	Sat 09/07/2019			(Import)
0001	Continuous	0200		SCH - HQ - NY	<b>1150 MW</b>
Work scheduled by: HQ				Impacts Total Transfer Capability	350 MW
				TTC with All Lines In Service	1500 MW
<b>LADENTWN-BUCHAN_S_345_Y88</b>					FWD
Sat 09/07/2019	to	Sun 09/08/2019			(Import)
0001	Continuous	0300	<b>UPDATED by ORU 09/06/2019</b>	UPNY CONED	<b>4800 MW</b>
Work scheduled by: ORU				Impacts Total Transfer Capability	900 MW
				TTC with All Lines In Service	5700 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September12, 2019 to Saturday ,March 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBK\_-W49TH\_ST\_345\_M52

Sat 09/07/2019 to Mon 09/09/2019  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## SPRNBK\_345KV\_RNS4

Sat 09/07/2019 to Mon 09/09/2019  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## W49TH\_ST\_345KV\_5

Sat 09/07/2019 to Mon 09/09/2019  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

## OSWEGO\_COMPLEX\_AVR\_O/S

Sun 09/08/2019 to Sun 09/08/2019  
0900 Continuous 0930  
Work scheduled by: Gen

FWD  
(Import)  
CENTRAL EAST - VC **2870 MW**  
Impacts Total Transfer Capability 105 MW  
TTC with All Lines In Service 2975 MW

## SCH-NYISO-HQ\_CEDARS\_LIMIT\_0

Mon 09/09/2019 to Thu 09/26/2019  
0400 Continuous 1900  
Work scheduled by: HQ

REV  
(Export)  
SCH - HQ\_CEDARS **0 MW**  
Impacts Total Transfer Capability 40 MW  
TTC with All Lines In Service 40 MW

## LEEDS\_345KV\_R395

Mon 09/09/2019 to Mon 09/09/2019 **UPDATED by NYPA 07/23/2019**  
0700 Continuous 0730  
Work scheduled by: NYPA

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## ADIRNDCK-PORTER\_230\_12

Mon 09/09/2019 to Mon 09/09/2019  
0700 Daily(No Weekends) 1630  
Work scheduled by: NGrid

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September12, 2019 to Saturday ,March 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__ -LEEDS__ 345_GL3						FWD
Mon 09/09/2019	to	Fri 09/27/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>07/23/2019</u>	(Import)
0700	Continuous	1730				CENTRAL EAST - VC
Work scheduled by: NYPA						2200 MW
						Impacts Total Transfer Capability 775 MW
						TTC with All Lines In Service 2975 MW
W49TH_ST-E13THSTA_345_M54						FWD
Tue 09/10/2019	to	Thu 09/12/2019	<u>FORCED</u>	<u>by CONED</u>	<u>09/10/2019</u>	(Import)
0513	Continuous	2300				SPR/DUN-SOUTH
Work scheduled by: ConEd						3800 MW
						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
MARCY__ -N.SCTLND_345_18						FWD
Wed 09/11/2019	to	Fri 09/13/2019				(Import)
0500	Continuous	1730				CENTRAL EAST - VC
Work scheduled by: NYPA						2090 MW
						Impacts Total Transfer Capability 885 MW
						TTC with All Lines In Service 2975 MW
SCH-NE-NYISO_LIMIT_600						FWD
Thu 09/12/2019	to	Thu 09/12/2019				(Import)
0800	Continuous	1530				SCH - NE - NY
Work scheduled by: ISONE						800 MW
						Impacts Total Transfer Capability 600 MW
						TTC with All Lines In Service 1400 MW
ELBRIDGE-LAFAYTTE_345_17-LE						FWD
Fri 09/13/2019	to	Fri 09/13/2019	<u>CANCELLED</u>	<u>by NGrid</u>	<u>09/11/2019</u>	(Import)
0630	Daily(No Weekends)	1630				OSWEGO EXPORT
Work scheduled by: NGrid						5250 MW
						Impacts Total Transfer Capability 0 MW
						TTC with All Lines In Service 5250 MW
SCH-NYISO-IMO_LIMIT_300						REV
Fri 09/13/2019	to	Fri 09/13/2019				(Export)
0800	Continuous	0900				SCH - OH - NY
Work scheduled by: IESO						600 MW
						Impacts Total Transfer Capability 1100 MW
						TTC with All Lines In Service 1700 MW
LEEDS__ -PLSNTVLY_345_92						FWD
Sat 09/14/2019	to	Sun 09/15/2019	<u>UPDATED</u>	<u>by CE</u>	<u>09/06/2019</u>	(Import)
0001	Continuous	0300				UPNY CONED
Work scheduled by: ConEd						3800 MW
						Impacts Total Transfer Capability 1900 MW
						TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September12, 2019 to Saturday ,March 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY\_345KV\_RNS5

FWD

Sat 09/14/2019 to Sat 10/19/2019  
0001 Continuous 0300

UPDATEDby CE09/06/2019

(Import)

Work scheduled by: ConEd

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

## ELBRIDGE-LAFAYTTE\_345\_17-LE

FWD

Sat 09/14/2019 to Sat 09/14/2019  
0630 Continuous 0730

(Import)

Work scheduled by: NGrid

**ARR: 75**

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

## OSWEGO\_\_-ELBRIDGE\_345\_17

FWD

Sat 09/14/2019 to Mon 09/16/2019  
0630 Continuous 1630

(Import)

Work scheduled by: NGrid

**ARR: 75**

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

## CHAT\_DC\_GC1

FWD

Sat 09/14/2019 to Sat 09/14/2019  
1800 Continuous 2359

(Import)

Work scheduled by: HQ

CANCELLEDby HQ09/10/2019

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1

REV

Sat 09/14/2019 to Sat 09/14/2019  
1800 Continuous 2359

(Export)

Work scheduled by: HQ

CANCELLEDby HQ09/10/2019

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

## E13THSTA-FARRAGUT\_345\_45

FWD

Sun 09/15/2019 to Sun 09/15/2019  
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## SCH-NYISO-IMO\_LIMIT\_300

REV

Sun 09/15/2019 to Sun 09/15/2019  
1300 Continuous 1400

(Export)

Work scheduled by: IESO

SCH - OH - NY

**600 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 1700 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September12, 2019 to Saturday ,March 13, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**SPRNBK\_-TREMONT\_345\_X28**

FWD

Mon 09/16/2019 to Mon 09/16/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

**4200 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

---

**PLSNTVLY-WOOD\_ST\_345\_F30**

FWD

Mon 09/16/2019 to Wed 09/18/2019

(Import)

0001 Continuous 0300

**UPDATED****by CE****09/06/2019**

UPNY CONED

**4000 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

---

**MARCY\_-EDIC\_345\_UE1-7**

FWD

Mon 09/16/2019 to Mon 09/16/2019

(Import)

0500 Continuous 1530

OSWEGO EXPORT

**5250 MW**

Work scheduled by: NYPA

**ARR: 19&16**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

---

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Mon 09/16/2019 to Thu 09/19/2019

(Import)

0700 Continuous 1530

**UPDATED****by NYPA****09/12/2019**

MOSES SOUTH

**2100 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

---

**OAKDALE\_-FRASER\_345\_32**

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1800

**UPDATED****by NYSEG****08/14/2019**

CENTRAL EAST - VC

**2650 MW**

Work scheduled by: NYSEG

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

---

**ELBRIDGE-LAFAYTTE\_345\_17-LE**

FWD

Mon 09/16/2019 to Mon 09/16/2019

(Import)

1530 Continuous 1630

OSWEGO EXPORT

**5250 MW**

Work scheduled by: NGrid

**ARR: 75**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

---

**GOETHALS\_345KV\_5**

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

STATEN ISLAND

Work scheduled by: ConEd

Impacts Total Transfer Capability

TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

Thursday ,September12, 2019 to Saturday ,March 13, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PLSNTVLY-WOOD\_ST\_\_345\_F30

FWD

Fri 09/20/2019 to Fri 09/20/2019 **UPDATED by CENHU 08/16/2019**

(Import)

1500 Continuous 1600

Work scheduled by: ConEd

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

### EASTVIEW-SPRNBK\_\_345\_W65

FWD

Fri 09/20/2019 to Sun 09/22/2019

(Import)

2000 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

### MILLWOOD-EASTVIEW\_345\_W82

FWD

Fri 09/20/2019 to Sun 09/22/2019

(Import)

2000 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

### SPRNBK\_\_345KV\_RNS4

FWD

Fri 09/20/2019 to Sun 09/22/2019

(Import)

2000 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

### SPRNBK\_-TREMONT\_\_345\_X28

FWD

Fri 09/20/2019 to Fri 09/20/2019

(Import)

2130 Continuous 2200

Work scheduled by: ConEd

SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

### MARCY\_\_765\_345\_AT1

FWD

Sat 09/21/2019 to Sat 09/21/2019

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

### SPRNBK\_-TREMONT\_\_345\_X28

FWD

Mon 09/23/2019 to Mon 09/23/2019

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September12, 2019 to Saturday ,March 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>OAKDALE_-FRASER_345_32</b>						FWD				
Mon 09/23/2019	to	Wed 09/25/2019	<u>UPDATED</u>	<u>by NYSEG</u>	<u>08/14/2019</u>	(Import)				
0700	Continuous	1800				CENTRAL EAST - VC	<b>2650 MW</b>			
Work scheduled by: NYSEG						Impacts Total Transfer Capability	325 MW			
						TTC with All Lines In Service	2975 MW			
<b>DUNWODIE_345KV_6</b>						FWD				
Tue 09/24/2019	to	Fri 09/27/2019	<u>UPDATED</u>	<u>by CE</u>	<u>09/10/2019</u>	(Import)				
0001	Continuous	2200				SPR/DUN-SOUTH	<b>3800 MW</b>			
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW			
						TTC with All Lines In Service	4600 MW			
<b>DUNWODIE_345KV_8</b>						FWD				
Tue 09/24/2019	to	Fri 09/27/2019	<u>UPDATED</u>	<u>by CE</u>	<u>09/10/2019</u>	(Import)				
0001	Continuous	2200				SPR/DUN-SOUTH	<b>3800 MW</b>			
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW			
						TTC with All Lines In Service	4600 MW			
<b>PLSNTVLE-DUNWODIE_345_W90</b>						FWD				
Tue 09/24/2019	to	Fri 09/27/2019	<u>UPDATED</u>	<u>by CE</u>	<u>09/10/2019</u>	(Import)				
0001	Continuous	2200				UPNY CONED	<b>4000 MW</b>			
Work scheduled by: ConEd						Impacts Total Transfer Capability	1700 MW			
						TTC with All Lines In Service	5700 MW			
<b>WATRCURE-OAKDALE_345_31</b>						FWD	REV			
Thu 09/26/2019	to	Thu 09/26/2019	<u>UPDATED</u>	<u>by NYSEG</u>	<u>08/02/2019</u>	(Import)	(Export)			
0800	Continuous	1000				SCH - PJ - NY	<b>2150 MW</b>	<b>1350 MW</b>		
Work scheduled by: NYSEG						Impacts Total Transfer Capability	0 MW			
						TTC with All Lines In Service	2150 MW			
							1350 MW			
<b>OAKDALE_-FRASER_345_32</b>						FWD				
Thu 09/26/2019	to	Fri 09/27/2019	<u>UPDATED</u>	<u>by NYSEG</u>	<u>08/14/2019</u>	(Import)				
1200	Continuous	1800				CENTRAL EAST - VC	<b>2650 MW</b>			
Work scheduled by: NYSEG						Impacts Total Transfer Capability	325 MW			
						TTC with All Lines In Service	2975 MW			
<b>LEEDS_345KV_R395</b>						FWD				
Fri 09/27/2019	to	Fri 09/27/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>07/23/2019</u>	(Import)				
1700	Continuous	1730				UPNY CONED	<b>3800 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1900 MW			
						TTC with All Lines In Service	5700 MW			



# NYISO TRANSFER LIMITATIONS

Thursday ,September12, 2019 to Saturday ,March 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBK\_-TREMONT\_\_345\_X28

Fri 09/27/2019 to Fri 09/27/2019  
2230 Continuous 2300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

## CHAT\_DC\_GC1

Sat 09/28/2019 to Sat 09/28/2019  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1

Sat 09/28/2019 to Sat 09/28/2019  
0001 Continuous 0200

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

## CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Sat 09/28/2019 to Sat 09/28/2019  
0001 0200

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **2550 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Sat 09/28/2019 to Sat 09/28/2019  
0001 0200

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **1370 MW 0 MW**  
Impacts Total Transfer Capability 130 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## CHAT\_DC\_GC2

Sat 09/28/2019 to Sat 09/28/2019  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC2

Sat 09/28/2019 to Sat 09/28/2019  
0001 Continuous 0200

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September12, 2019 to Saturday ,March 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-HQ-NYISO\_LIMIT\_1150

Sat 09/28/2019 to Sat 09/28/2019

0001 Continuous 0200

Work scheduled by: HQ

FWD

(Import)

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

## W49TH\_ST\_345KV\_5

Sun 09/29/2019 to Sun 09/29/2019

1830 Continuous 1900

Work scheduled by: ConEd

UPDATEDby CONED 09/11/2019

FWD

(Import)

SCH - PJM\_HTP

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

## W49TH\_ST\_345KV\_7

Sun 09/29/2019 to Sun 09/29/2019

1830 Continuous 1900

Work scheduled by: ConEd

UPDATEDby CONED 09/11/2019

FWD

(Import)

SCH - PJM\_HTP

325 MW

Impacts Total Transfer Capability 335 MW

TTC with All Lines In Service 660 MW

## LINDEN\_\_GOETHALS\_230\_A2253

Mon 09/30/2019 to Mon 09/30/2019

0001 Continuous 1730

Work scheduled by: PJM

UPDATEDby PJM 08/06/2019

FWD

REV

(Import) (Export)

SCH - PJ - NY

2100 MW 950 MW

Impacts Total Transfer Capability 50 MW 400 MW

TTC with All Lines In Service 2150 MW 1350 MW

## LINDEN\_\_GOETHALS\_230\_A2253 &amp; HUDSONP\_-FARRAGUT\_345\_B3402

Mon 09/30/2019 to Mon 09/30/2019

0001 1730

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - PJ - NY

2050 MW 1150 MW

Impacts Total Transfer Capability 100 MW 200 MW

TTC with All Lines In Service 2150 MW 1350 MW

## LINDEN\_\_GOETHALS\_230\_A2253 &amp; HUDSONP\_-FARRAGUT\_345\_B3402 &amp; MARION\_-FARRAGUT\_345\_C3403

Mon 09/30/2019 to Mon 09/30/2019

0001 1730

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - PJ - NY

2000 MW 1050 MW

Impacts Total Transfer Capability 150 MW 300 MW

TTC with All Lines In Service 2150 MW 1350 MW

## LINDEN\_\_GOETHALS\_230\_A2253 &amp; MARION\_-FARRAGUT\_345\_C3403

Mon 09/30/2019 to Mon 09/30/2019

0001 1730

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - PJ - NY

2050 MW 1150 MW

Impacts Total Transfer Capability 100 MW 200 MW

TTC with All Lines In Service 2150 MW 1350 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September12, 2019 to Saturday ,March 13, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## EASTVIEW-SPRNBK\_\_345\_W78

Mon 09/30/2019 to Tue 10/01/2019

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

## MILLWOOD-EASTVIEW\_345\_W85

Mon 09/30/2019 to Tue 10/01/2019

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

## SPRNBK\_\_345KV\_RNS3

Mon 09/30/2019 to Tue 10/01/2019

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## BERKSHIR-ALPS\_\_\_\_345\_393

Mon 09/30/2019 to Sat 10/05/2019

0600 Continuous 1600

Work scheduled by: ISONE

ARR: 78

FWD

REV

(Import) (Export)

SCH - NE - NY

950 MW 1300 MW

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

## BERKSHIR-ALPS\_\_\_\_345\_393

Mon 09/30/2019 to Sat 10/05/2019

0600 Continuous 1600

Work scheduled by: ISONE

ARR: 78

FWD

REV

(Import) (Export)

SCH - NPX\_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

## BERKSHIR-ALPS\_\_\_\_345\_393 &amp; BERKSHIR-NORTHFLD\_345\_312

Mon 09/30/2019 to Sat 10/05/2019

0600 1600

Work scheduled by:

ARR: 78

FWD

REV

(Import) (Export)

SCH - NE - NY

950 MW 1300 MW

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

## BERKSHIR-NORTHFLD\_345\_312

Mon 09/30/2019 to Sat 10/05/2019

0600 Continuous 1600

Work scheduled by: ISONE

FWD

REV

(Import) (Export)

SCH - NE - NY

900 MW 1500 MW

Impacts Total Transfer Capability 500 MW 100 MW

TTC with All Lines In Service 1400 MW 1600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September12, 2019 to Saturday ,March 13, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### BERKSHIR-NORTHFLD\_345\_312

Mon 09/30/2019 to Sat 10/05/2019  
0600 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

### SCH-NYISO-NE\_LIMIT\_500

Mon 09/30/2019 to Sat 10/05/2019  
0600 Continuous 1600

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	<b>700 MW</b>
Impacts Total Transfer Capability	900 MW
TTC with All Lines In Service	1600 MW

### OAKDALE\_-FRASER\_\_\_345\_32

Mon 09/30/2019 to Mon 09/30/2019 **UPDATED by NYSEG 08/14/2019**  
0700 Continuous 1800

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	<b>2650 MW</b>
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

### CLAY\_-EDIC\_\_\_345\_1-16

Mon 09/30/2019 to Fri 10/04/2019 **UPDATED by NYPA 08/20/2019**  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	<b>4850 MW</b>
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

### LEEDS\_-HURLYAVE\_345\_301

Mon 09/30/2019 to Fri 10/11/2019 **UPDATED by CHGE 09/05/2019**  
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	<b>4100 MW</b>
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

### DUNWODIE\_345KV\_4

Tue 10/01/2019 to Fri 10/11/2019  
0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

### SPRNBK\_345KV\_RS3 & SPRNBK\_345KV\_RS4

Tue 10/01/2019 to Thu 10/10/2019  
0201 2230

Work scheduled by:

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3200 MW</b>
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-IMO-NYISO\_LIMIT\_400

Wed 10/02/2019 to Fri 10/04/2019  
0500 Continuous 2100

Work scheduled by: NYPA

FWD  
(Import)  
SCH - OH - NY **700 MW**  
Impacts Total Transfer Capability 1200 MW  
TTC with All Lines In Service 1900 MW

## FROST\_BR-LONG\_MTN\_345\_352

Wed 10/02/2019 to Thu 10/17/2019  
0700 Continuous 1600

Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NE - NY **1150 MW 1600 MW**  
Impacts Total Transfer Capability 250 MW 0 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## SCH-NE-NYISO\_LIMIT\_400

Sat 10/05/2019 to Thu 10/17/2019  
1601 Continuous 1600

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **600 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 1400 MW

## CLAY-EDIC\_345\_2-15

Mon 10/07/2019 to Fri 10/11/2019  
0600 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

## STOLLERD-HISHELDN\_230\_67

Mon 10/07/2019 to Tue 10/08/2019  
0700 Continuous 1400

Work scheduled by: NYSEG

FWD  
(Import)  
DYSINGER EAST **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## MARCY-N.SCTLND\_345\_18

Wed 10/09/2019 to Fri 10/11/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

## E13THSTA-FARRAGUT\_345\_45

Sat 10/12/2019 to Sun 10/13/2019  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September12, 2019 to Saturday ,March 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_-PLSNTVLY\_345\_92

FWD

Sat 10/12/2019 to Tue 10/15/2019

UPDATEDby CE09/06/2019

(Import)

0001 Continuous 0200

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## CHATGUAY-MASSENA\_\_\_765\_7040

FWD

Sat 10/12/2019 to Sat 10/26/2019

(Import)

0100 Continuous 1900

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## CHATGUAY-MASSENA\_\_\_765\_7040

FWD

REV

Sat 10/12/2019 to Sat 10/26/2019

(Import) (Export)

0100 Continuous 1900

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

## MARCY\_\_\_765\_345\_AT1

FWD

Sat 10/12/2019 to Sat 10/26/2019

(Import)

0100 Continuous 1900

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

## MARCY\_\_\_765\_345\_AT2

FWD

Sat 10/12/2019 to Sat 10/26/2019

(Import)

0100 Continuous 1900

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

## MASSENA\_-MARCY\_\_\_765\_MSU1

FWD

Sat 10/12/2019 to Sat 10/26/2019

(Import)

0100 Continuous 1900

CENTRAL EAST - VC

**2265 MW**

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## MASSENA\_-MARCY\_\_\_765\_MSU1

FWD

Sat 10/12/2019 to Sat 10/26/2019

(Import)

0100 Continuous 1900

MOSES SOUTH

**500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Thursday ,September12, 2019 to Saturday ,March 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARCY_765_MSU1</b>					FWD	REV
Sat 10/12/2019	to	Sat 10/26/2019			(Import)	(Export)
0100	Continuous	1900			SCH - HQ - NY	<b>475 MW 1000 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1025 MW 0 MW
					TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA_-MARCY_765_MSU1 &amp; CHATGUAY-MASSENA_765_7040</b>					FWD	
Sat 10/12/2019	to	Sat 10/26/2019			(Import)	
0100		1900			MOSES SOUTH	<b>500 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
<b>MOSES_-MASSENA_230_MMS1 &amp; MOSES_-MASSENA_230_MMS2</b>					FWD	REV
Sat 10/12/2019	to	Sat 10/26/2019			(Import)	(Export)
0100		1900			SCH - HQ - NY	<b>850 MW 0 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	650 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
<b>SHORE_RD_345_138_BK 1</b>					FWD	
Mon 10/14/2019	to	Mon 10/14/2019	<b>UPDATED</b>	<b>by LI 08/28/2019</b>	(Import)	
0001	Continuous	2359			CONED - LIPA	<b>1350 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
<b>PLSNTVLY-WOOD_ST_345_F30</b>					FWD	
Mon 10/14/2019	to	Thu 10/17/2019	<b>UPDATED</b>	<b>by CE 09/06/2019</b>	(Import)	
0001	Continuous	0300			UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>					FWD	REV
Mon 10/14/2019	to	Fri 10/18/2019	<b>UPDATED</b>	<b>by ISONE 08/09/2019</b>	(Import)	(Export)
0600	Continuous	1600			SCH - NPX_CSC	<b>0 MW 0 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
<b>FIVEMILE-STOLLERD_345_29</b>					FWD	REV
Mon 10/14/2019	to	Fri 10/18/2019			(Import)	(Export)
0700	Continuous	1400			SCH - PJ - NY	<b>2100 MW 1350 MW</b>
Work scheduled by: NYSEG					Impacts Total Transfer Capability	50 MW 0 MW
					TTC with All Lines In Service	2150 MW 1350 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_-HURLYAVE\_345\_301

FWD

Tue 10/15/2019 to Fri 10/18/2019

UPDATEDby CHGE09/05/2019

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

## NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

FWD

Thu 10/17/2019 to Wed 10/23/2019

(Import)

0001 Continuous 2359

Work scheduled by: LI

SCH - PJM\_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

## NEWBRDGE-DUFFYAVE\_345\_501

FWD

Thu 10/17/2019 to Wed 10/23/2019

(Import)

0001 Continuous 2359

Work scheduled by: LI

SCH - PJM\_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_1

FWD

Thu 10/17/2019 to Wed 10/23/2019

(Import)

0001 Continuous 2359

Work scheduled by: LI

SCH - PJM\_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_2

FWD

Thu 10/17/2019 to Wed 10/23/2019

(Import)

0001 Continuous 2359

Work scheduled by: LI

SCH - PJM\_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

## PLSNTVLY\_345KV\_RN5 &amp; PLSNTVLY\_345KV\_RN4

FWD

Thu 10/17/2019 to Thu 10/17/2019

(Import)

0900 1559

Work scheduled by:

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

## DUNWODIE\_345KV\_7

FWD

Fri 10/18/2019 to Fri 10/18/2019

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW



CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_8**

Fri 10/18/2019 to Fri 10/18/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE-MOTTHAVN\_345\_72**

Fri 10/18/2019 to Sat 10/19/2019  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4**

Fri 10/18/2019 to Fri 10/18/2019  
0900 1559

Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

**DUNWODIE\_345KV\_7**

Sat 10/19/2019 to Sat 10/19/2019  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_8**

Sat 10/19/2019 to Sat 10/19/2019  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**KINTIGH\_-ROCHESTR\_345\_SR1-39**

Sat 10/19/2019 to Sun 10/27/2019  
0700 Continuous 1900

Work scheduled by: RGE

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

**SHORE\_RD\_345\_138\_BK 1**

Mon 10/21/2019 to Mon 10/21/2019  
0001 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September12, 2019 to Saturday ,March 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HURLYAVE-ROSETON\_\_345\_303

Mon 10/21/2019 to Thu 10/31/2019

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

## GILBOA\_\_-N.SCTLND\_345\_GNS-1

Tue 10/22/2019 to Thu 10/24/2019

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

**2520 MW**

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

## NIAGARA\_\_345\_230\_AT4

Wed 10/23/2019 to Thu 10/24/2019

0500 Continuous 1900

Work scheduled by: NYPA

**CANCELLED by NYPA 09/10/2019**

FWD

(Import) (Export)

SCH - OH - NY

**1900 MW 1400 MW**

Impacts Total Transfer Capability 0 MW 300 MW

TTC with All Lines In Service 1900 MW 1700 MW

## NIAGARA\_\_345\_230\_AT4

Wed 10/23/2019 to Tue 12/17/2019

0500 Continuous 1700

Work scheduled by: NYPA

**UPDATED by NYPA 09/10/2019**

FWD

(Import) (Export)

SCH - OH - NY

**1900 MW 1400 MW**

Impacts Total Transfer Capability 0 MW 300 MW

TTC with All Lines In Service 1900 MW 1700 MW

## EGRDNCTY\_345\_138\_AT1

Thu 10/24/2019 to Sun 11/03/2019

0001 Continuous 0300

Work scheduled by: LI

**UPDATED by CE 09/12/2019**

FWD

(Import)

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

## EGRDNCTY\_345\_138\_AT2

Thu 10/24/2019 to Sun 11/03/2019

0001 Continuous 0300

Work scheduled by: LI

**UPDATED by CE 09/12/2019**

FWD

(Import)

CONED - LIPA

**1250 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

## SPRNBK\_-EGRDNCTR\_345\_Y49

Thu 10/24/2019 to Sun 11/03/2019

0001 Continuous 0300

Work scheduled by: LI

**UPDATED by CE 09/12/2019**

FWD

(Import)

CONED - LIPA

**775 MW**

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September12, 2019 to Saturday ,March 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## GILBOA\_\_-N.SCTLND\_345\_GNS-1

Fri 10/25/2019 to Fri 10/25/2019  
1330 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

## SHORE\_RD\_345\_138\_BK 2

Mon 10/28/2019 to Mon 10/28/2019  
0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 08/28/2019

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

## NIAGARA\_-ROCHESTR\_345\_NR2

Mon 10/28/2019 to Wed 11/13/2019  
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 08/05/2019

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

## HOPATCON-RAMAPO\_\_500\_5018

Fri 11/01/2019 to Tue 11/05/2019  
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - PJ - NY **1250 MW 1200 MW**  
Impacts Total Transfer Capability 1350 MW 350 MW  
TTC with All Lines In Service 2600 MW 1550 MW

## HOPATCON-RAMAPO\_\_500\_5018

Fri 11/01/2019 to Tue 11/05/2019  
0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **5000 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 5700 MW

## RAMAPO\_\_345\_345\_PAR3500

Fri 11/01/2019 to Tue 11/05/2019  
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2150 MW 1250 MW**  
Impacts Total Transfer Capability 450 MW 300 MW  
TTC with All Lines In Service 2600 MW 1550 MW

## RAMAPO\_\_345\_345\_PAR4500

Fri 11/01/2019 to Tue 11/05/2019  
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - PJ - NY **2150 MW 1250 MW**  
Impacts Total Transfer Capability 450 MW 300 MW  
TTC with All Lines In Service 2600 MW 1550 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September12, 2019 to Saturday ,March 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500					FWD	REV
Fri 11/01/2019 to Tue 11/05/2019					(Import)	(Export)
0001	Continuous	2200			SCH - PJ - NY	1250 MW 1200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW 350 MW
					TTC with All Lines In Service	2600 MW 1550 MW
RAMAPO___500_345_BK 1500					FWD	
Fri 11/01/2019 to Tue 11/05/2019					(Import)	
0001	Continuous	2200			UPNY CONED	5000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5700 MW
SCH-IMO-NYISO_LIMIT_1750					FWD	
Fri 11/01/2019 to Thu 04/30/2020					(Import)	
0001	Continuous	2359	<u>UPDATED</u>	<u>by IESO</u> <u>05/03/2019</u>	SCH - OH - NY	2050 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2250 MW
SCH-NYISO-IMO_LIMIT_1600						REV
Fri 11/01/2019 to Thu 04/30/2020						(Export)
0001	Continuous	2359	<u>UPDATED</u>	<u>by IESO</u> <u>05/03/2019</u>	SCH - OH - NY	1900 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	2000 MW
SHORE_RD_345_138_BK 2					FWD	
Mon 11/04/2019 to Mon 11/04/2019					(Import)	
0001	Continuous	2359	<u>UPDATED</u>	<u>by LI</u> <u>08/28/2019</u>	CONED - LIPA	1350 MW
Work scheduled by: LI					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
NRTH1385-NOR HBR___138_601					FWD	REV
Mon 11/04/2019 to Fri 11/15/2019					(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR___138_601 & NRTH1385-NOR HBR___138_602					FWD	REV
Mon 11/04/2019 to Fri 11/15/2019					(Import)	(Export)
0001		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September12, 2019 to Saturday ,March 13, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_603

Mon 11/04/2019 to Fri 11/15/2019

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR\_\_138\_602

Mon 11/04/2019 to Fri 11/15/2019

0001 Continuous 2359

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603

Mon 11/04/2019 to Fri 11/15/2019

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR\_\_138\_603

Mon 11/04/2019 to Fri 11/15/2019

0001 Continuous 2359

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT\_138\_NNC

Mon 11/04/2019 to Fri 11/15/2019

0001 Continuous 2359

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

LINDN\_CG-LNDVFT\_\_345\_V-3022

Mon 11/04/2019 to Thu 11/07/2019

0800 Continuous 1500

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

MARCY\_\_-N.SCTLND\_345\_18

Wed 11/06/2019 to Wed 11/13/2019

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 09/11/2019

ARR: 19

	FWD (Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September12, 2019 to Saturday ,March 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MARCY___345KV_CSC</b>					FWD	
Wed 11/06/2019	to	Fri 11/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/11/2019</u>	(Import)
0500	Continuous	1730				
Work scheduled by: NYPA					CENTRAL EAST - VC	<b>2925 MW</b>
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2975 MW
<b>MARCY___765_345_AT2</b>					FWD	
Wed 11/06/2019	to	Fri 11/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/11/2019</u>	(Import)
0500	Continuous	1730				
Work scheduled by: NYPA					MOSES SOUTH	<b>1700 MW</b>
					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
<b>HURLYAVE-ROSETON__345_303</b>					FWD	
Wed 11/06/2019	to	Fri 12/06/2019				(Import)
0800	Continuous	1600				
Work scheduled by: CHGE					UPNY CONED	<b>4100 MW</b>
					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	5700 MW
<b>MARCY___-N.SCTLND_345_18</b>					FWD	
Thu 11/07/2019	to	Fri 11/08/2019	<u>CANCELLED</u>	<u>by NYPA</u>	<u>09/11/2019</u>	(Import)
0500	Continuous	1730				
Work scheduled by: NYPA					CENTRAL EAST - VC	<b>2090 MW</b>
					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW
<b>MARCY___345KV_CSC</b>					FWD	
Thu 11/07/2019	to	Fri 11/08/2019	<u>CANCELLED</u>	<u>by NYPA</u>	<u>09/11/2019</u>	(Import)
0500	Continuous	1730				
Work scheduled by: NYPA					CENTRAL EAST - VC	<b>2925 MW</b>
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2975 MW
<b>E13THSTA-FARRAGUT_345_45</b>					FWD	
Tue 11/12/2019	to	Tue 11/12/2019				(Import)
0001	Continuous	0030				
Work scheduled by: ConEd					SPR/DUN-SOUTH	<b>3800 MW</b>
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<b>WATRCURE-OAKDALE__345_31</b>					FWD	REV
Tue 11/12/2019	to	Tue 11/12/2019	<u>UPDATED</u>	<u>by NYSEG</u>	<u>08/02/2019</u>	(Import) (Export)
1300	Continuous	1500				
Work scheduled by: NYSEG					SCH - PJ - NY	<b>2600 MW 1300 MW</b>
					Impacts Total Transfer Capability	0 MW 250 MW
					TTC with All Lines In Service	2600 MW 1550 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September12, 2019 to Saturday ,March 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**E13THSTA-FARRAGUT\_345\_45**

FWD

Thu 11/14/2019 to Thu 11/14/2019

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Sun 11/17/2019 to Mon 11/18/2019

(Import)

0301 Continuous 0300

UPDATEDby CONED 09/09/2019

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBK\_345\_W79**

FWD

Sun 11/17/2019 to Mon 11/18/2019

(Import)

0301 Continuous 0300

UPDATEDby CONED 09/09/2019

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**SPRNBK\_345KV\_RNS5**

FWD

Mon 11/18/2019 to Mon 11/18/2019

(Import)

0301 Continuous 0330

UPDATEDby CONED 09/09/2019

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBK\_345\_W64**

FWD

Mon 11/18/2019 to Tue 11/19/2019

(Import)

0301 Continuous 0200

UPDATEDby CONED 09/09/2019

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**MILLWOOD-EASTVIEW\_345\_W99**

FWD

Mon 11/18/2019 to Tue 11/19/2019

(Import)

0301 Continuous 0200

UPDATEDby CONED 09/09/2019

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**SPRNBK\_345KV\_RNS5**

FWD

Tue 11/19/2019 to Tue 11/19/2019

(Import)

0130 Continuous 0200

UPDATEDby CONED 09/09/2019

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Thursday ,September12, 2019 to Saturday ,March 13, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### RAMAPO\_\_-LADENTWN\_345\_W72

FWD

Mon 11/25/2019 to Mon 11/25/2019

(Import)

0001 Continuous 2200

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

### MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 11/25/2019 to Wed 11/27/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### MOSES\_\_-ADIRNDCK\_230\_MA1

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### SHOR\_NPX-SHOREHAM\_138\_CSC

FWD

REV

Thu 12/12/2019 to Fri 12/20/2019

(Import) (Export)

0800 Continuous 1500

SCH - NPX\_CSC

0 MW

0 MW

Impacts Total Transfer Capability 330 MW

330 MW

TTC with All Lines In Service 330 MW

330 MW

Work scheduled by: ISONE

### MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 12/16/2019 to Mon 12/16/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### MOSES\_\_-ADIRNDCK\_230\_MA1

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA



# NYISO TRANSFER LIMITATIONS

Thursday ,September12, 2019 to Saturday ,March 13, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

Thu 01/02/2020 to Sun 03/01/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## LADENTWN-BUCHAN\_S\_345\_Y88

Wed 01/15/2020 to Thu 02/13/2020  
0001 Continuous 2359

Work scheduled by: ORU

11/05/2018

FWD  
(Import)  
UPNY CONED **4800 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 5700 MW

## MOTHAVN-RAINEY\_\_\_345\_Q11

Sun 02/23/2020 to Sun 03/01/2020  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## NIAGARA\_-PACKARD\_\_\_230\_62

Fri 02/28/2020 to Fri 02/28/2020  
0500 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## CHATGUAY-MASSENA\_\_\_765\_7040

Mon 03/02/2020 to Fri 03/06/2020  
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_\_765\_7040

Mon 03/02/2020 to Fri 03/06/2020  
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## MARCY\_\_\_765\_345\_AT1

Mon 03/02/2020 to Fri 03/06/2020  
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September12, 2019 to Saturday ,March 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_765\_345\_AT2

Mon 03/02/2020 to Fri 03/06/2020  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Mon 03/02/2020 to Fri 03/06/2020  
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Mon 03/02/2020 to Fri 03/06/2020  
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Mon 03/02/2020 to Fri 03/06/2020  
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD	REV
(Import)	(Export)
SCH - HQ - NY <b>475 MW</b>	<b>1000 MW</b>
Impacts Total Transfer Capability 1025 MW	0 MW
TTC with All Lines In Service 1500 MW	1000 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040

Mon 03/02/2020 to Fri 03/06/2020  
0500 1730

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_\_\_\_-MASSENA\_\_230\_MMS1 & MOSES\_\_\_\_-MASSENA\_\_230\_MMS2

Mon 03/02/2020 to Fri 03/06/2020  
0500 1730

Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - HQ - NY <b>850 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability 650 MW	1000 MW
TTC with All Lines In Service 1500 MW	1000 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MAI

Sat 03/07/2020 to Fri 05/29/2020  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September12, 2019 to Saturday ,March 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## VOLNEY\_\_-MARCY\_\_345\_19

Tue 03/10/2020 to Tue 03/10/2020  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2825 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2975 MW

## VOLNEY\_\_-MARCY\_\_345\_19

Tue 03/10/2020 to Tue 03/10/2020  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
OSWEGO EXPORT **4900 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 5250 MW

## FRASANNX-COOPERS\_\_345\_UCC2-41

Wed 03/11/2020 to Thu 03/12/2020  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_-FRASANNX\_345\_UCC2-41

Wed 03/11/2020 to Thu 03/12/2020  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## ROCHESTR-PANNELL\_\_345\_RP2

Sat 03/14/2020 to Mon 03/23/2020  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_\_345KV\_CSC

Mon 03/16/2020 to Fri 03/27/2020  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

## ROSETON\_-EFISHKIL\_345\_RFK305

Mon 03/16/2020 to Fri 04/03/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
UPNY CONED **4800 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 5700 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**NIAGARA\_-KINTIGH\_345\_NS1-38**

Fri 03/27/2020 to Fri 03/27/2020  
0600 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

---

**MARCY\_-EDIC\_345\_UE1-7**

Tue 03/31/2020 to Tue 03/31/2020  
0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19&16**

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

---

**MARCY\_-N.SCTLND\_345\_18**

Tue 04/07/2020 to Wed 04/08/2020  
0700 Continuous 1530

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

---

**FRASER\_-GILBOA\_345\_GF5-35**

Mon 04/13/2020 to Wed 04/22/2020  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

---

**NIAGARA\_-ROCHESTR\_345\_NR2**

Mon 04/20/2020 to Fri 05/01/2020  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

---

**DOLSONAV-ROCKTVRN\_345\_DART44**

Mon 04/27/2020 to Sun 05/10/2020  
0700 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 03/21/2019**

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

---

**LEEDS\_-HURLYAVE\_345\_301**

Mon 04/27/2020 to Fri 05/29/2020  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September12, 2019 to Saturday ,March 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-IMO-NYISO_LIMIT_1600</b>					FWD	
Fri 05/01/2020	to	Sat 10/31/2020	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				SCH - OH - NY <b>1900 MW</b>
Work scheduled by: IESO					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1900 MW
<b>PANNELL -CLAY_345_2</b>					FWD	
Mon 05/04/2020	to	Fri 05/08/2020				(Import)
0700	Continuous	1530				WEST CENTRAL <b>1300 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
<b>PANNELL -CLAY_345_1</b>					FWD	
Mon 05/11/2020	to	Fri 05/15/2020				(Import)
0700	Continuous	1530				WEST CENTRAL <b>1300 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
<b>COOPERS -DOLSONAV_345_CCDA42</b>					FWD	
Mon 05/11/2020	to	Fri 05/29/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>03/21/2019</u>	(Import)
0700	Continuous	1730				CENTRAL EAST - VC <b>2720 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW
<b>NIAGARA -ROCHESTR_345_NR2</b>					FWD	
Mon 05/18/2020	to	Fri 05/22/2020				(Import)
0500	Continuous	1530				DYSINGER EAST <b>1400 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1750 MW
					TTC with All Lines In Service	3150 MW
<b>MOSES -ADIRNDCK_230_MA2</b>					FWD	
Mon 06/01/2020	to	Fri 07/31/2020				(Import)
0700	Continuous	1730				MOSES SOUTH <b>2100 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
<b>NIAGARA_345_230_AT4</b>					FWD	REV
Mon 06/29/2020	to	Tue 06/30/2020				(Import) (Export)
0500	Continuous	1530				SCH - OH - NY <b>1900 MW 1400 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW 300 MW
					TTC with All Lines In Service	1900 MW 1700 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September12, 2019 to Saturday ,March 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

UPDATED by NYPA 08/08/2019

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

---

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

UPDATED by NYPA 08/08/2019

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**MARCY\_\_765\_345\_AT1**

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

UPDATED by NYPA 08/08/2019

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

UPDATED by NYPA 08/08/2019

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

---

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

UPDATED by NYPA 08/08/2019

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

UPDATED by NYPA 08/08/2019

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**MASSENA\_-MARCY\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040**

Sat 08/01/2020 to Sun 08/02/2020  
0500 1730

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September12, 2019 to Saturday ,March 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_\_-MASSENA\_\_230\_MMS1 & MOSES\_\_\_\_-MASSENA\_\_230\_MMS2

Sat 08/01/2020 to Sun 08/02/2020  
0500 1730

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Mon 08/03/2020 to Sun 09/13/2020  
0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

## FRASANNX-COOPERS\_\_345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

## MARCY\_\_\_\_-FRASANNX\_345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

## MARCY\_\_\_\_765\_345\_AT1

Mon 09/14/2020 to Mon 09/14/2020  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

## NIAGARA\_-KINTIGH\_\_345\_NS1-38

Mon 09/14/2020 to Thu 09/17/2020  
0500 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1400 MW
Impacts Total Transfer Capability	1750 MW
TTC with All Lines In Service	3150 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Tue 09/15/2020 to Sat 11/14/2020  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,September12, 2019 to Saturday ,March 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_3**

FWD

Thu 10/01/2020 to Thu 10/01/2020 UPDATED by CONED 09/05/2019  
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_5**

FWD

Thu 10/01/2020 to Thu 10/01/2020 UPDATED by CONED 09/05/2019  
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE-MOTTHAVN\_345\_71**

FWD

Thu 10/01/2020 to Thu 11/05/2020 UPDATED by CONED 09/05/2019  
0001 Continuous 0300

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Mon 10/12/2020 to Fri 11/13/2020  
0800 Continuous 1600

(Import)

Work scheduled by: CHGE

UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5700 MW

**SCH-IMO-NYISO\_LIMIT\_1750**

FWD

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019  
0001 Continuous 2359

(Import)

Work scheduled by: IESO

SCH - OH - NY **2050 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 2250 MW

**SCH-NYISO-IMO\_LIMIT\_1600**

REV

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019  
0001 Continuous 2359

(Export)

Work scheduled by: IESO

SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 2000 MW

**DUNWODIE\_345KV\_3**

FWD

Thu 11/05/2020 to Thu 11/05/2020 UPDATED by CONED 09/05/2019  
0230 Continuous 0300

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW



**NYISO TRANSFER LIMITATIONS**

Thursday ,September12, 2019 to Saturday ,March 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_5**

FWD

Thu 11/05/2020 to Thu 11/05/2020 UPDATED by CONED 09/05/2019

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**MOSES-ADIRNDCK\_230\_MAI**

FWD

Tue 12/01/2020 to Mon 05/31/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOTTHAVN-RAINEY\_345\_Q11**

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd