

**NYISO TRANSFER LIMITATIONS**

Monday ,September09, 2019 to Wednesday, March 10, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HUDSONP\_-FARRAGUT\_345\_B3402**Mon 01/15/2018 to Tue 12/31/2019 **EXTENDED** **by CONED** **02/06/2019**

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV  
(Import) (Export)

SCH - PJ - NY **2100 MW 1250 MW**  
Impacts Total Transfer Capability 50 MW 100 MW  
TTC with All Lines In Service 2150 MW 1350 MW

**HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403**

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)

SCH - PJ - NY **2050 MW 1150 MW**  
Impacts Total Transfer Capability 100 MW 200 MW  
TTC with All Lines In Service 2150 MW 1350 MW

**MARION\_-FARRAGUT\_345\_C3403**Mon 01/15/2018 to Tue 12/31/2019 **EXTENDED** **by CONED** **02/06/2019**

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV  
(Import) (Export)

SCH - PJ - NY **2100 MW 1250 MW**  
Impacts Total Transfer Capability 50 MW 100 MW  
TTC with All Lines In Service 2150 MW 1350 MW

**STLAWRNC-MOSES\_230\_L33P**Mon 04/30/2018 to Fri 12/31/2021 **EXT FORCE** **by IESO** **08/21/2018**

0456 Continuous 2359

Work scheduled by: IESO

FWD REV  
(Import) (Export)

SCH - OH - NY **1900 MW 1700 MW**  
Impacts Total Transfer Capability 0 MW 0 MW  
TTC with All Lines In Service 1900 MW 1700 MW

**SCH-NYISO-HQ\_LIMIT\_800**Wed 06/05/2019 to Thu 09/19/2019 **EXTENDED** **by HQ** **09/09/2019**

0001 Continuous 1700

Work scheduled by: HQ

REV  
(Export)

SCH - HQ - NY **800 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1000 MW

**BECK\_-NIAGARA\_345\_PA302**Wed 07/31/2019 to Tue 11/12/2019 **EXTENDED** **by IESO** **08/29/2019**

0800 Continuous 1700

Work scheduled by: IESO

FWD REV  
(Import) (Export)

SCH - OH - NY **900 MW 800 MW**  
Impacts Total Transfer Capability 1000 MW 900 MW  
TTC with All Lines In Service 1900 MW 1700 MW

**SHOR\_NPX-SHOREHAM\_138\_CSC**Tue 09/03/2019 to Wed 09/04/2019 **UPDATED** **by ISONE** **09/02/2019**

0500 Continuous 1600

Work scheduled by: LI

FWD REV  
(Import) (Export)

SCH - NPX\_CSC **0 MW 0 MW**  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

# NYISO TRANSFER LIMITATIONS

Monday ,September09, 2019 to Wednesday, March 10, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_-N.SCTLND\_345\_18

FWD

Wed 09/04/2019 to Wed 09/04/2019 UPDATED by NYPA 11/06/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC **2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

## MARCY\_\_\_345KV\_CSC

FWD

Wed 09/04/2019 to Wed 09/04/2019 UPDATED by NYPA 11/06/2018

(Import)

0500 Continuous 1730

CENTRAL EAST - VC **2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## ADIRNDCK-PORTER\_\_\_230\_12

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## SCH-IMO-NYISO\_LIMIT\_400

FWD

Thu 09/05/2019 to Fri 09/06/2019 UPDATED by NYISO 08/28/2019

(Import)

0500 Continuous 2100

SCH - OH - NY **700 MW**

Impacts Total Transfer Capability 1200 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: NYPA

## ADIRNDCK-CHASLAKE\_230\_13

FWD

Thu 09/05/2019 to Thu 09/05/2019

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## ALCOA\_R8105\_TIE\_B

FWD

Thu 09/05/2019 to Thu 09/05/2019

(Import)

0730 Continuous 1830

MOSES SOUTH **3100 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NGrid

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Fri 09/06/2019 to Fri 09/06/2019

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHAT\_DC\_GC1**

Sat 09/07/2019 to Sat 09/07/2019  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC1**

Sat 09/07/2019 to Sat 09/07/2019  
0001 Continuous 0200

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sat 09/07/2019 to Sat 09/07/2019  
0001 0200

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **2550 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sat 09/07/2019 to Sat 09/07/2019  
0001 0200

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **1370 MW 0 MW**  
Impacts Total Transfer Capability 130 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

**CHAT\_DC\_GC2**

Sat 09/07/2019 to Sat 09/07/2019  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC2**

Sat 09/07/2019 to Sat 09/07/2019  
0001 Continuous 0200

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

**SCH-HQ-NYISO\_LIMIT\_1150**

Sat 09/07/2019 to Sat 09/07/2019  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1150 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,September09, 2019 to Wednesday, March 10, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LADENTWN-BUCHAN\_S\_345\_Y88**

FWD

Sat 09/07/2019 to Sun 09/08/2019

UPDATEDby ORU09/06/2019

(Import)

0001 Continuous 0300

UPNY CONED

**4800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ORU

**SPRNBRK\_-W49TH\_ST\_345\_M52**

FWD

Sat 09/07/2019 to Mon 09/09/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SPRNBRK\_\_345KV\_RNS4**

FWD

Sat 09/07/2019 to Mon 09/09/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**W49TH\_ST\_345KV\_5**

FWD

Sat 09/07/2019 to Mon 09/09/2019

(Import)

0001 Continuous 0200

SCH - PJM\_HTP

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**OSWEGO\_COMPLEX\_AVR\_O/S**

FWD

Sun 09/08/2019 to Sun 09/08/2019

(Import)

0900 Continuous 0930

CENTRAL EAST - VC

**2870 MW**

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: Gen

**SCH-NYISO-HQ\_CEDARS\_LIMIT\_0**

REV

Mon 09/09/2019 to Thu 09/26/2019

(Export)

0400 Continuous 1900

SCH - HQ\_CEDARS

**0 MW**

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 40 MW

Work scheduled by: HQ

**LEEDS\_\_\_\_345KV\_R395**

FWD

Mon 09/09/2019 to Mon 09/09/2019

UPDATEDby NYPA07/23/2019

(Import)

0700 Continuous 0730

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ADIRNDCK-PORTER 230\_12

Mon 09/09/2019 to Mon 09/09/2019  
0700 Daily(No Weekends) 1630  
Work scheduled by: NGrid

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## GILBOA -LEEDS 345\_GL3

Mon 09/09/2019 to Fri 09/27/2019  
0700 Continuous 1730  
Work scheduled by: NYPA

UPDATED by NYPA 07/23/2019

FWD  
(Import)  
CENTRAL EAST - VC 2200 MW  
Impacts Total Transfer Capability 775 MW  
TTC with All Lines In Service 2975 MW

## MARCY -N.SCTLND 345\_18

Wed 09/11/2019 to Fri 09/13/2019  
0500 Continuous 1730  
Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2090 MW  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

## SCH-NE-NYISO\_LIMIT\_600

Thu 09/12/2019 to Thu 09/12/2019  
0800 Continuous 1530  
Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY 800 MW  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 1400 MW

## SCH-NYISO-IMO\_LIMIT\_300

Fri 09/13/2019 to Fri 09/13/2019  
0800 Continuous 0900  
Work scheduled by: IESO

REV  
(Export)  
SCH - OH - NY 600 MW  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 1700 MW

## CHAT\_DC\_GC1

Fri 09/13/2019 to Sat 09/14/2019  
2000 Continuous 2300  
Work scheduled by: HQ

CANCELLED by HQ 09/06/2019

FWD  
(Import)  
MOSES SOUTH 2850 MW  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1

Fri 09/13/2019 to Sat 09/14/2019  
2000 Continuous 2300  
Work scheduled by: HQ

CANCELLED by HQ 09/06/2019

REV  
(Export)  
SCH - HQ - NY 500 MW  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

# NYISO TRANSFER LIMITATIONS

Monday ,September09, 2019 to Wednesday, March 10, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHAT\_DC\_GC2**

Fri 09/13/2019 to Sat 09/14/2019 **CANCELLED** **by HQ** **09/06/2019**

2000 Continuous 2300

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC2**

Fri 09/13/2019 to Sat 09/14/2019 **CANCELLED** **by HQ** **09/06/2019**

2000 Continuous 2300

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

**SCH-HQ-NYISO\_LIMIT\_1150**

Fri 09/13/2019 to Sat 09/14/2019 **CANCELLED** **by HQ** **09/06/2019**

2000 Continuous 2300

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1150 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

**LEEDS\_\_\_-PLSNTVLY\_345\_92**

Sat 09/14/2019 to Sun 09/15/2019 **UPDATED** **by CE** **09/06/2019**

0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

**PLSNTVLY\_345KV\_RNS5**

Sat 09/14/2019 to Sat 10/19/2019 **UPDATED** **by CE** **09/06/2019**

0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

**CHAT\_DC\_GC1**

Sat 09/14/2019 to Sat 09/14/2019 **UPDATED** **by NYISO** **09/09/2019**

1800 Continuous 2359

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC1**

Sat 09/14/2019 to Sat 09/14/2019 **UPDATED** **by NYISO** **09/09/2019**

1800 Continuous 2359

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,September09, 2019 to Wednesday, March 10, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**E13THSTA-FARRAGUT\_345\_45**

FWD

Sun 09/15/2019 to Sun 09/15/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

**PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4**

FWD

Sun 09/15/2019 to Mon 09/16/2019

(Import)

0001 0300

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

Work scheduled by:

TTC with All Lines In Service 5700 MW

**SCH-NYISO-IMO\_LIMIT\_300**

REV

Sun 09/15/2019 to Sun 09/15/2019

(Export)

1300 Continuous 1400

SCH - OH - NY

**600 MW**

Impacts Total Transfer Capability

1100 MW

Work scheduled by: IESO

TTC with All Lines In Service

1700 MW

**SPRNBRK\_-TREMONT\_345\_X28**

FWD

Mon 09/16/2019 to Mon 09/16/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

**PLSNTVLY-WOOD\_ST\_345\_F30**

FWD

Mon 09/16/2019 to Wed 09/18/2019

(Import)

0001 Continuous 0300

**UPDATED****by CE****09/06/2019**

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5700 MW

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1530

**UPDATED****by NYPA****09/05/2019**

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

**OAKDALE\_-FRASER\_345\_32**

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1800

**UPDATED****by NYSEG****08/14/2019**

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

Work scheduled by: NYSEG

TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**GOETHALS\_345KV\_5**

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

**PLSNTVLY-WOOD\_ST\_\_345\_F30**

Fri 09/20/2019 to Fri 09/20/2019

1500 Continuous 1600

Work scheduled by: ConEd

**UPDATED by CENHU 08/16/2019**

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

**EASTVIEW-SPRNBK\_\_345\_W65**

Fri 09/20/2019 to Sun 09/22/2019

2000 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

**MILLWOOD-EASTVIEW\_345\_W82**

Fri 09/20/2019 to Sun 09/22/2019

2000 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

**SPRNBK\_\_345KV\_RNS4**

Fri 09/20/2019 to Sun 09/22/2019

2000 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

**SPRNBK\_-TREMONT\_\_345\_X28**

Fri 09/20/2019 to Fri 09/20/2019

2130 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

**MARCY\_\_\_\_765\_345\_AT1**

Sat 09/21/2019 to Sat 09/21/2019

0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

**ARR: 19**



# NYISO TRANSFER LIMITATIONS

Monday ,September09, 2019 to Wednesday, March 10, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBK\_-TREMONT\_\_345\_X28

Mon 09/23/2019 to Mon 09/23/2019

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

## OAKDALE\_-FRASER\_\_345\_32

Mon 09/23/2019 to Wed 09/25/2019

0700 Continuous 1800

Work scheduled by: NYSEG

UPDATEDby NYSEG 08/14/2019

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

## DUNWODIE\_345KV\_6

Wed 09/25/2019 to Sat 09/28/2019

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_8

Wed 09/25/2019 to Sat 09/28/2019

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## PLSNTVLE-DUNWODIE\_345\_W90

Wed 09/25/2019 to Sat 09/28/2019

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

## WATRCURE-OAKDALE\_\_345\_31

Thu 09/26/2019 to Thu 09/26/2019

0800 Continuous 1000

Work scheduled by: NYSEG

UPDATEDby NYSEG 08/02/2019

FWD

(Import) (Export)

SCH - PJ - NY

2150 MW 1350 MW

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2150 MW 1350 MW

## OAKDALE\_-FRASER\_\_345\_32

Thu 09/26/2019 to Fri 09/27/2019

1200 Continuous 1800

Work scheduled by: NYSEG

UPDATEDby NYSEG 08/14/2019

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_\_345KV\_R395

FWD

Fri 09/27/2019 to Fri 09/27/2019  
1700 Continuous 1730

UPDATEDby NYPA07/23/2019

(Import)

Work scheduled by: NYPA

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

## SPRNBK\_-TREMONT\_\_345\_X28

FWD

Fri 09/27/2019 to Fri 09/27/2019  
2230 Continuous 2300

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

## CHAT\_DC\_GC1

FWD

Sat 09/28/2019 to Sat 09/28/2019  
0001 Continuous 0200

(Import)

Work scheduled by: HQ

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1

REV

Sat 09/28/2019 to Sat 09/28/2019  
0001 Continuous 0200

(Export)

Work scheduled by: HQ

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

## CHAT\_DC\_GC1 &amp; CHAT\_DC\_GC2

FWD

Sat 09/28/2019 to Sat 09/28/2019  
0001 0200

(Import)

Work scheduled by:

MOSES SOUTH

**2550 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1 &amp; CHAT\_DC\_GC2

FWD

REV

Sat 09/28/2019 to Sat 09/28/2019  
0001 0200

(Import) (Export)

Work scheduled by:

SCH - HQ - NY

**1370 MW 0 MW**

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

## CHAT\_DC\_GC2

FWD

Sat 09/28/2019 to Sat 09/28/2019  
0001 Continuous 0200

(Import)

Work scheduled by: HQ

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CHAT\_DC\_GC2

REV

Sat 09/28/2019 to Sat 09/28/2019  
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

(Export)

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

## SCH-HQ-NYISO\_LIMIT\_1150

FWD

Sat 09/28/2019 to Sat 09/28/2019  
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

(Import)

Impacts Total Transfer Capability

1150 MW

TTC with All Lines In Service

350 MW

1500 MW

## W49TH\_ST\_345KV\_5

FWD

Sun 09/29/2019 to Sun 09/29/2019 UPDATED by CONED 08/27/2019  
1830 Continuous 1900

Work scheduled by: ConEd

SCH - PJM\_HTP

(Import)

Impacts Total Transfer Capability

375 MW

TTC with All Lines In Service

285 MW

660 MW

## W49TH\_ST\_345KV\_7

FWD

Sun 09/29/2019 to Sun 09/29/2019 UPDATED by CONED 08/27/2019  
1830 Continuous 1900

Work scheduled by: ConEd

SCH - PJM\_HTP

(Import)

Impacts Total Transfer Capability

325 MW

TTC with All Lines In Service

335 MW

660 MW

## LINDEN\_-GOETHALS\_230\_A2253

FWD

REV

Mon 09/30/2019 to Mon 09/30/2019 UPDATED by PJM 08/06/2019  
0001 Continuous 1730

Work scheduled by: PJM

SCH - PJ - NY

(Import) (Export)

Impacts Total Transfer Capability

2100 MW 950 MW

TTC with All Lines In Service

50 MW

400 MW

2150 MW 1350 MW

## LINDEN\_-GOETHALS\_230\_A2253 &amp; HUDSONP\_-FARRAGUT\_345\_B3402

FWD

REV

Mon 09/30/2019 to Mon 09/30/2019  
0001 1730

Work scheduled by:

SCH - PJ - NY

(Import) (Export)

Impacts Total Transfer Capability

2050 MW 1150 MW

TTC with All Lines In Service

100 MW

200 MW

2150 MW 1350 MW

## LINDEN\_-GOETHALS\_230\_A2253 &amp; HUDSONP\_-FARRAGUT\_345\_B3402 &amp; MARION\_-FARRAGUT\_345\_C3403

FWD

REV

Mon 09/30/2019 to Mon 09/30/2019  
0001 1730

Work scheduled by:

SCH - PJ - NY

(Import) (Export)

Impacts Total Transfer Capability

2000 MW 1050 MW

TTC with All Lines In Service

150 MW

300 MW

2150 MW 1350 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LINDEN\_\_ -GOETHALS\_230\_A2253 & MARION\_\_ -FARRAGUT\_345\_C3403

Mon 09/30/2019 to Mon 09/30/2019  
0001 1730

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2050 MW	1150 MW
Impacts Total Transfer Capability	100 MW	200 MW
TTC with All Lines In Service	2150 MW	1350 MW

## EASTVIEW-SPRNBK\_\_ 345\_W78

Mon 09/30/2019 to Tue 10/01/2019  
0001 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1350 MW
TTC with All Lines In Service	5700 MW

## MILLWOOD-EASTVIEW\_345\_W85

Mon 09/30/2019 to Tue 10/01/2019  
0001 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1350 MW
TTC with All Lines In Service	5700 MW

## SPRNBK\_\_ 345KV\_RNS3

Mon 09/30/2019 to Tue 10/01/2019  
0001 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

## BERKSHIR-ALPS\_\_\_\_\_ 345\_393

Mon 09/30/2019 to Sat 10/05/2019  
0600 Continuous 1600

Work scheduled by: ISONE

ARR: 78

	FWD (Import)	REV (Export)
SCH - NE - NY	950 MW	1300 MW
Impacts Total Transfer Capability	450 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

## BERKSHIR-ALPS\_\_\_\_\_ 345\_393

Mon 09/30/2019 to Sat 10/05/2019  
0600 Continuous 1600

Work scheduled by: ISONE

ARR: 78

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## BERKSHIR-ALPS\_\_\_\_\_ 345\_393 & BERKSHIR-NORTHFLD\_345\_312

Mon 09/30/2019 to Sat 10/05/2019  
0600 1600

Work scheduled by:

ARR: 78

	FWD (Import)	REV (Export)
SCH - NE - NY	950 MW	1300 MW
Impacts Total Transfer Capability	450 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**BERKSHIR-NORTHFLD\_345\_312**

Mon 09/30/2019 to Sat 10/05/2019

0600 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	<b>900 MW</b>	<b>1500 MW</b>
Impacts Total Transfer Capability	500 MW	100 MW
TTC with All Lines In Service	1400 MW	1600 MW

---

**BERKSHIR-NORTHFLD\_345\_312**

Mon 09/30/2019 to Sat 10/05/2019

0600 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

---

**SCH-NYISO-NE\_LIMIT\_500**

Mon 09/30/2019 to Sat 10/05/2019

0600 Continuous 1600

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	<b>700 MW</b>
Impacts Total Transfer Capability	900 MW
TTC with All Lines In Service	1600 MW

---

**OAKDALE -FRASER\_345\_32**

Mon 09/30/2019 to Mon 09/30/2019

0700 Continuous 1800

Work scheduled by: NYSEG

**UPDATED by NYSEG 08/14/2019**

	FWD
	(Import)
CENTRAL EAST - VC	<b>2650 MW</b>
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

---

**CLAY -EDIC\_345\_1-16**

Mon 09/30/2019 to Fri 10/04/2019

0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED by NYPA 08/20/2019**

	FWD
	(Import)
OSWEGO EXPORT	<b>4850 MW</b>
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

---

**LEEDS -HURLYAVE\_345\_301**

Mon 09/30/2019 to Fri 10/11/2019

0800 Continuous 1600

Work scheduled by: CHGE

**UPDATED by CHGE 09/05/2019**

	FWD
	(Import)
UPNY CONED	<b>4100 MW</b>
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

---

**DUNWODIE\_345KV\_4**

Tue 10/01/2019 to Fri 10/11/2019

0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3800 MW</b>
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBK\_\_345KV\_RS3 & SPRNBK\_\_345KV\_RS4

Tue 10/01/2019 to Thu 10/10/2019  
0201 2230

Work scheduled by:

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## SCH-IMO-NYISO\_LIMIT\_400

Wed 10/02/2019 to Fri 10/04/2019  
0500 Continuous 2100

Work scheduled by: NYPA

FWD  
(Import)  
SCH - OH - NY **700 MW**  
Impacts Total Transfer Capability 1200 MW  
TTC with All Lines In Service 1900 MW

## FROST\_BR-LONG\_MTN\_345\_352

Wed 10/02/2019 to Thu 10/17/2019  
0700 Continuous 1600

Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NE - NY **1150 MW 1600 MW**  
Impacts Total Transfer Capability 250 MW 0 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## SCH-NE-NYISO\_LIMIT\_400

Sat 10/05/2019 to Thu 10/17/2019  
1601 Continuous 1600

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **600 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 1400 MW

## CLAY\_\_-EDIC\_\_345\_2-15

Mon 10/07/2019 to Fri 10/11/2019  
0600 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

## STOLLERD-HISHELDN\_230\_67

Mon 10/07/2019 to Tue 10/08/2019  
0700 Continuous 1400

Work scheduled by: NYSEG

FWD  
(Import)  
DYSINGER EAST **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_\_-N.SCTLND\_345\_18

Wed 10/09/2019 to Fri 10/11/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

ARR: 19

# NYISO TRANSFER LIMITATIONS

Monday ,September09, 2019 to Wednesday, March 10, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**E13THSTA-FARRAGUT\_345\_45**

Sat 10/12/2019 to Sun 10/13/2019  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**LEEDS-PLSNTVLY\_345\_92**

Sat 10/12/2019 to Tue 10/15/2019  
0001 Continuous 0200

Work scheduled by: ConEd

**UPDATED by CE 09/06/2019**

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

**CHATGUAY-MASSENA\_765\_7040**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_765\_7040**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

**MARCY\_765\_345\_AT1**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

**MARCY\_765\_345\_AT2**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**MASSENA-MARCY\_765\_MSU1**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,September09, 2019 to Wednesday, March 10, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MASSENA\_-MARC\_ 765\_MSU1**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 500 MW  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

**MASSENA\_-MARC\_ 765\_MSU1**

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY 475 MW 1000 MW  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

**MASSENA\_-MARC\_ 765\_MSU1 & CHATGUAY-MASSENA 765\_7040**

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH 500 MW  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

**MOSES\_-MASSENA 230\_MMS1 & MOSES\_-MASSENA 230\_MMS2**

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY 850 MW 0 MW  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

**SHORE\_RD\_345\_138\_BK 1**

Mon 10/14/2019 to Mon 10/14/2019  
0001 Continuous 2359

Work scheduled by: LI

**UPDATED by LI 08/28/2019**

FWD  
(Import)  
CONED - LIPA 1350 MW  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

**PLSNTVLY-WOOD\_ST 345\_F30**

Mon 10/14/2019 to Thu 10/17/2019  
0001 Continuous 0300

Work scheduled by: ConEd

**UPDATED by CE 09/06/2019**

FWD  
(Import)  
UPNY CONED 4000 MW  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

**SHOR\_NPX-SHOREHAM\_138\_CSC**

Mon 10/14/2019 to Fri 10/18/2019  
0600 Continuous 1600

Work scheduled by: LI

**UPDATED by ISONE 08/09/2019**

FWD REV  
(Import) (Export)  
SCH - NPX\_CSC 0 MW 0 MW  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW



CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**FIVEMILE-STOLLERD\_345\_29**

Mon 10/14/2019 to Fri 10/18/2019  
0700 Continuous 1400

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2100 MW</b>	<b>1350 MW</b>
Impacts Total Transfer Capability	50 MW	0 MW
TTC with All Lines In Service	2150 MW	1350 MW

**LEEDS -HURLYAVE\_345\_301**

Tue 10/15/2019 to Fri 10/18/2019  
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 09/05/2019

	FWD
	(Import)
UPNY CONED	<b>4100 MW</b>
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

**NEPTUNE -DUFFYAVE\_345\_NEPTUNE**

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	<b>0 MW</b>
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	<b>0 MW</b>
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

**NEWBRDGE\_345\_138\_BK\_1**

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	<b>375 MW</b>
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

**NEWBRDGE\_345\_138\_BK\_2**

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	<b>375 MW</b>
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

**PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4**

Thu 10/17/2019 to Thu 10/17/2019  
0900 1559

Work scheduled by:

	FWD
	(Import)
UPNY CONED	<b>3800 MW</b>
Impacts Total Transfer Capability	1900 MW
TTC with All Lines In Service	5700 MW

# NYISO TRANSFER LIMITATIONS

Monday ,September09, 2019 to Wednesday, March 10, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DUNWODIE\_345KV\_7

Fri 10/18/2019 to Fri 10/18/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_8

Fri 10/18/2019 to Fri 10/18/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE-MOTTHAVN\_345\_72

Fri 10/18/2019 to Sat 10/19/2019  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### PLSNTVLY\_345KV\_RN5 & PLSNTVLY\_345KV\_RN4

Fri 10/18/2019 to Fri 10/18/2019  
0900 1559

Work scheduled by:

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

### DUNWODIE\_345KV\_7

Sat 10/19/2019 to Sat 10/19/2019  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_8

Sat 10/19/2019 to Sat 10/19/2019  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### KINTIGH\_-ROCHESTR\_345\_SRL-39

Sat 10/19/2019 to Sun 10/27/2019  
0700 Continuous 1900

Work scheduled by: RGE

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SHORE_RD_345_138_BK 1</b>					FWD	
Mon 10/21/2019	to	Mon 10/21/2019	<u>UPDATED</u>	<u>by LI</u>	<u>08/28/2019</u>	(Import)
0001	Continuous	2359				
Work scheduled by: LI					CONED - LIPA	<b>1350 MW</b>
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
<b>HURLYAVE-ROSETON_345_303</b>					FWD	
Mon 10/21/2019	to	Thu 10/31/2019				(Import)
0800	Continuous	1600				
Work scheduled by: CHGE					UPNY CONED	<b>4100 MW</b>
					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	5700 MW
<b>GILBOA_-N.SCTLND_345_GNS-1</b>					FWD	
Tue 10/22/2019	to	Thu 10/24/2019				(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					CENTRAL EAST - VC	<b>2520 MW</b>
					Impacts Total Transfer Capability	455 MW
					TTC with All Lines In Service	2975 MW
<b>NIAGARA_345_230_AT4</b>					FWD	REV
Wed 10/23/2019	to	Thu 10/24/2019				(Import) (Export)
0500	Continuous	1900				
Work scheduled by: NYPA					SCH - OH - NY	<b>1900 MW 1400 MW</b>
					Impacts Total Transfer Capability	0 MW 300 MW
					TTC with All Lines In Service	1900 MW 1700 MW
<b>EGRDNCTY_345_138_AT1</b>					FWD	
Thu 10/24/2019	to	Sun 11/03/2019	<u>UPDATED</u>	<u>by CE</u>	<u>09/05/2019</u>	(Import)
0001	Continuous	0300				
Work scheduled by: LI					CONED - LIPA	<b>1250 MW</b>
					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
<b>EGRDNCTY_345_138_AT2</b>					FWD	
Thu 10/24/2019	to	Sun 11/03/2019	<u>UPDATED</u>	<u>by CE</u>	<u>09/05/2019</u>	(Import)
0001	Continuous	0300				
Work scheduled by: LI					CONED - LIPA	<b>1250 MW</b>
					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
<b>SPRNBK_-EGRDNCTR_345_Y49</b>					FWD	
Thu 10/24/2019	to	Sun 11/03/2019	<u>UPDATED</u>	<u>by CE</u>	<u>09/05/2019</u>	(Import)
0001	Continuous	0300				
Work scheduled by: LI					CONED - LIPA	<b>775 MW</b>
					Impacts Total Transfer Capability	725 MW
					TTC with All Lines In Service	1500 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## GILBOA\_\_-N.SCTLND\_345\_GNS-1

Fri 10/25/2019 to Fri 10/25/2019  
1330 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

## SHORE\_RD\_345\_138\_BK 2

Mon 10/28/2019 to Mon 10/28/2019  
0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 08/28/2019

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

## NIAGARA\_-ROCHESTR\_345\_NR2

Mon 10/28/2019 to Wed 11/13/2019  
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 08/05/2019

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

## NIAGARA\_345\_230\_AT4

Mon 10/28/2019 to Tue 12/17/2019  
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 04/10/2019

	FWD	REV
(Import) (Export)		
SCH - OH - NY	<b>1900 MW</b>	<b>1400 MW</b>
Impacts Total Transfer Capability	0 MW	300 MW
TTC with All Lines In Service	1900 MW	1700 MW

## HOPATCON-RAMAPO\_\_500\_5018

Fri 11/01/2019 to Tue 11/05/2019  
0001 Continuous 2200

Work scheduled by: ConEd

	FWD	REV
(Import) (Export)		
SCH - PJ - NY	<b>1250 MW</b>	<b>1200 MW</b>
Impacts Total Transfer Capability	1350 MW	350 MW
TTC with All Lines In Service	2600 MW	1550 MW

## HOPATCON-RAMAPO\_\_500\_5018

Fri 11/01/2019 to Tue 11/05/2019  
0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **5000 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 5700 MW

## RAMAPO\_\_345\_345\_PAR3500

Fri 11/01/2019 to Tue 11/05/2019  
0001 Continuous 2200

Work scheduled by: ConEd

	FWD	REV
(Import) (Export)		
SCH - PJ - NY	<b>2150 MW</b>	<b>1250 MW</b>
Impacts Total Transfer Capability	450 MW	300 MW
TTC with All Lines In Service	2600 MW	1550 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>RAMAPO___345_345_PAR4500</b>					FWD	REV
Fri 11/01/2019 to Tue 11/05/2019					(Import)	(Export)
0001	Continuous	2200			SCH - PJ - NY	<b>2150 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	2600 MW
<b>RAMAPO___500_345_BK 1500</b>					FWD	REV
Fri 11/01/2019 to Tue 11/05/2019					(Import)	(Export)
0001	Continuous	2200			SCH - PJ - NY	<b>1250 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW
					TTC with All Lines In Service	2600 MW
<b>RAMAPO___500_345_BK 1500</b>					FWD	
Fri 11/01/2019 to Tue 11/05/2019					(Import)	
0001	Continuous	2200			UPNY CONED	<b>5000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5700 MW
<b>SCH-IMO-NYISO_LIMIT_1750</b>					FWD	
Fri 11/01/2019 to Thu 04/30/2020					(Import)	
0001	Continuous	2359	<b>UPDATED</b>	<b>by IESO 05/03/2019</b>	SCH - OH - NY	<b>2050 MW</b>
Work scheduled by: IESO					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2250 MW
<b>SCH-NYISO-IMO_LIMIT_1600</b>						REV
Fri 11/01/2019 to Thu 04/30/2020						(Export)
0001	Continuous	2359	<b>UPDATED</b>	<b>by IESO 05/03/2019</b>	SCH - OH - NY	<b>1900 MW</b>
Work scheduled by: IESO					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	2000 MW
<b>SHORE_RD_345_138_BK 2</b>					FWD	
Mon 11/04/2019 to Mon 11/04/2019					(Import)	
0001	Continuous	2359	<b>UPDATED</b>	<b>by LI 08/28/2019</b>	CONED - LIPA	<b>1350 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
<b>NRTH1385-NOR HBR__138_601</b>					FWD	REV
Mon 11/04/2019 to Fri 11/15/2019					(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_602

Mon 11/04/2019 to Fri 11/15/2019  
0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_603

Mon 11/04/2019 to Fri 11/15/2019  
0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

NRTH1385-NOR HBR\_\_138\_602

Mon 11/04/2019 to Fri 11/15/2019  
0001 Continuous 2359

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

---

NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603

Mon 11/04/2019 to Fri 11/15/2019  
0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

NRTH1385-NOR HBR\_\_138\_603

Mon 11/04/2019 to Fri 11/15/2019  
0001 Continuous 2359

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

---

NRTH1385-NRTHPORT\_138\_NNC

Mon 11/04/2019 to Fri 11/15/2019  
0001 Continuous 2359

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

---

LINDN\_CG-LNDVFT\_\_345\_V-3022

Mon 11/04/2019 to Thu 11/07/2019  
0800 Continuous 1500

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HURLYAVE-ROSETON\_\_345\_303

Wed 11/06/2019 to Fri 12/06/2019  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

## MARCY\_\_-N.SCTLND\_345\_18

Thu 11/07/2019 to Fri 11/08/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_345KV\_CSC

Thu 11/07/2019 to Fri 11/08/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

## E13THSTA-FARRAGUT\_345\_45

Tue 11/12/2019 to Tue 11/12/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## MOSES\_\_-ADIRNDCK\_230\_MA2

Tue 11/12/2019 to Fri 11/15/2019  
0700 Continuous 1500

Work scheduled by: NYPA

**CANCELLED by NYPA 09/06/2019**

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## WATRCURE-OAKDALE\_\_345\_31

Tue 11/12/2019 to Tue 11/12/2019  
1300 Continuous 1500

Work scheduled by: NYSEG

**UPDATED by NYSEG 08/02/2019**

FWD	REV
(Import)	(Export)
SCH - PJ - NY <b>2600 MW</b>	<b>1300 MW</b>
Impacts Total Transfer Capability 0 MW	250 MW
TTC with All Lines In Service 2600 MW	1550 MW

## E13THSTA-FARRAGUT\_345\_45

Thu 11/14/2019 to Thu 11/14/2019  
0130 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 11/18/2019 to Fri 11/22/2019  
0700 Continuous 1500

**CANCELLED by NYPA 09/06/2019**

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

**RAMAPO\_\_\_-LADENTWN\_345\_W72**

FWD

Mon 11/25/2019 to Mon 11/25/2019  
0001 Continuous 2200

Work scheduled by: ConEd

(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5700 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 11/25/2019 to Wed 11/27/2019  
0700 Continuous 1500

Work scheduled by: NYPA

(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/02/2019 to Fri 12/06/2019  
0700 Continuous 1500

Work scheduled by: NYPA

(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 12/09/2019 to Fri 12/13/2019  
0700 Continuous 1500

Work scheduled by: NYPA

(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

**SHOR\_NPX-SHOREHAM\_138\_CSC**

FWD

REV

Thu 12/12/2019 to Fri 12/20/2019  
0800 Continuous 1500

Work scheduled by: ISONE

(Import) (Export)  
SCH - NPX\_CSC **0 MW 0 MW**  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

---

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/16/2019 to Mon 12/16/2019  
0700 Continuous 1500

Work scheduled by: NYPA

(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW



**NYISO TRANSFER LIMITATIONS**

Monday ,September09, 2019 to Wednesday, March 10, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Thu 01/02/2020 to Sun 03/01/2020

(Import)

0700 Continuous 1530

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**LADENTWN-BUCHAN\_S\_345\_Y88**

FWD

Wed 01/15/2020 to Thu 02/13/2020

11/05/2018

(Import)

0001 Continuous 2359

UPNY CONED

**4800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ORU

**MOTTHAVN-RAINEY\_\_\_345\_Q11**

FWD

Sun 02/23/2020 to Sun 03/01/2020

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**NIAGARA\_-PACKARD\_230\_62**

Fri 02/28/2020 to Fri 02/28/2020

0500 Continuous 1530

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

**CHATGUAY-MASSENA\_\_\_765\_7040**

FWD

Mon 03/02/2020 to Fri 03/06/2020

UPDATEDby NYPA08/08/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**CHATGUAY-MASSENA\_\_\_765\_7040**

FWD

REV

Mon 03/02/2020 to Fri 03/06/2020

UPDATEDby NYPA08/08/2019

(Import) (Export)

0500 Continuous 1730

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Monday ,September09, 2019 to Wednesday, March 10, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_\_765\_345\_AT1**

FWD

Mon 03/02/2020 to Fri 03/06/2020  
 0500 Continuous 1730

**UPDATED****by NYPA****08/08/2019**

(Import)

Work scheduled by: NYPA

**ARR: 19**

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

**MARCY\_\_\_\_765\_345\_AT2**

FWD

Mon 03/02/2020 to Fri 03/06/2020  
 0500 Continuous 1730

(Import)

Work scheduled by: NYPA

**ARR: 19**

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

FWD

Mon 03/02/2020 to Fri 03/06/2020  
 0500 Continuous 1730

**UPDATED****by NYPA****08/08/2019**

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

**2265 MW**

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

FWD

Mon 03/02/2020 to Fri 03/06/2020  
 0500 Continuous 1730

**UPDATED****by NYPA****08/08/2019**

(Import)

Work scheduled by: NYPA

MOSES SOUTH

**500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

FWD

REV

Mon 03/02/2020 to Fri 03/06/2020  
 0500 Continuous 1730

**UPDATED****by NYPA****08/08/2019**

(Import) (Export)

Work scheduled by: NYPA

SCH - HQ - NY

**475 MW****1000 MW**

Impacts Total Transfer Capability 1025 MW

0 MW

TTC with All Lines In Service 1500 MW

1000 MW

**MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040**

FWD

Mon 03/02/2020 to Fri 03/06/2020  
 0500 1730

(Import)

Work scheduled by:

MOSES SOUTH

**500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

**MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2**

FWD

REV

Mon 03/02/2020 to Fri 03/06/2020  
 0500 1730

(Import) (Export)

Work scheduled by:

SCH - HQ - NY

**850 MW****0 MW**

Impacts Total Transfer Capability 650 MW

1000 MW

TTC with All Lines In Service 1500 MW

1000 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Sat 03/07/2020 to Fri 05/29/2020  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## VOLNEY\_\_\_-MARCY\_\_\_345\_19

Tue 03/10/2020 to Tue 03/10/2020  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2825 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2975 MW

## VOLNEY\_\_\_-MARCY\_\_\_345\_19

Tue 03/10/2020 to Tue 03/10/2020  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
OSWEGO EXPORT **4900 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 5250 MW

## FRASANNX-COOPERS\_\_\_345\_UCC2-41

Wed 03/11/2020 to Thu 03/12/2020  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_\_-FRASANNX\_345\_UCC2-41

Wed 03/11/2020 to Thu 03/12/2020  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## ROCHESTR-PANNELL\_\_\_345\_RP2

Sat 03/14/2020 to Mon 03/23/2020  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_\_\_345KV\_CSC

Mon 03/16/2020 to Fri 03/27/2020  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ROSETON\_-EFISHKIL\_345\_RFK305

FWD

Mon 03/16/2020 to Fri 04/03/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

UPNY CONED

4800 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

## NIAGARA\_-KINTIGH\_345\_NS1-38

FWD

Fri 03/27/2020 to Fri 03/27/2020

(Import)

0600 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

## MARCY\_-EDIC\_345\_UE1-7

FWD

Tue 03/31/2020 to Tue 03/31/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19&amp;16

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

## MARCY\_-N.SCTLND\_345\_18

FWD

Tue 04/07/2020 to Wed 04/08/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

## FRASER\_-GILBOA\_345\_GF5-35

FWD

Mon 04/13/2020 to Wed 04/22/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

## NIAGARA\_-ROCHESTR\_345\_NR2

FWD

Mon 04/20/2020 to Fri 05/01/2020

(Import)

0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

## DOLSONAV-ROCKTVRN\_345\_DART44

FWD

Mon 04/27/2020 to Sun 05/10/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA03/21/2019

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LEEDS\_\_\_-HURLYAVE\_345\_301**

FWD

Mon 04/27/2020 to Fri 05/29/2020

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Work scheduled by: CHGE

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

**SCH-IMO-NYISO\_LIMIT\_1600**

FWD

Fri 05/01/2020 to Sat 10/31/2020

(Import)

0001 Continuous 2359

**UPDATED by IESO 05/03/2019**

SCH - OH - NY

**1900 MW**

Work scheduled by: IESO

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

**PANNELL\_-CLAY\_\_\_345\_2**

FWD

Mon 05/04/2020 to Fri 05/08/2020

(Import)

0700 Continuous 1530

WEST CENTRAL

**1300 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

**PANNELL\_-CLAY\_\_\_345\_1**

FWD

Mon 05/11/2020 to Fri 05/15/2020

(Import)

0700 Continuous 1530

WEST CENTRAL

**1300 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

**COOPERS\_-DOLSONAV\_345\_CCDA42**

FWD

Mon 05/11/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1730

**UPDATED by NYPA 03/21/2019**

CENTRAL EAST - VC

**2720 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Mon 05/18/2020 to Fri 05/22/2020

(Import)

0500 Continuous 1530

DYSINGER EAST

**1400 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 06/01/2020 to Fri 07/31/2020

(Import)

0700 Continuous 1730

MOSES SOUTH

**2100 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,September09, 2019 to Wednesday, March 10, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_\_345\_230\_AT4**

Mon 06/29/2020 to Tue 06/30/2020  
 0500 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	0 MW	300 MW
TTC with All Lines In Service	1900 MW	1700 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 08/01/2020 to Sun 08/02/2020  
 0500 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 08/08/2019**

	FWD (Import)
MOSES SOUTH	1550 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Sat 08/01/2020 to Sun 08/02/2020  
 0500 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 08/08/2019**

	FWD (Import)	REV (Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

**MARCY\_\_765\_345\_AT1**

Sat 08/01/2020 to Sun 08/02/2020  
 0500 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 08/08/2019****ARR: 19**

	FWD (Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 08/01/2020 to Sun 08/02/2020  
 0500 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 08/08/2019**

	FWD (Import)
CENTRAL EAST - VC	2265 MW
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 08/01/2020 to Sun 08/02/2020  
 0500 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 08/08/2019**

	FWD (Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

**MASSENA\_-MARCY\_\_765\_MSU1**

Sat 08/01/2020 to Sun 08/02/2020  
 0500 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 08/08/2019**

	FWD (Import)	REV (Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

**NYISO TRANSFER LIMITATIONS**

Monday ,September09, 2019 to Wednesday, March 10, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA\_-MARCY\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_\_765\_7040

Sat 08/01/2020 to Sun 08/02/2020  
0500 1730

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH 500 MW  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

MOSES\_\_\_-MASSENA\_\_\_230\_MMS1 & MOSES\_\_\_-MASSENA\_\_\_230\_MMS2

Sat 08/01/2020 to Sun 08/02/2020  
0500 1730

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY 850 MW 0 MW  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 08/03/2020 to Sun 09/13/2020  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS\_\_\_345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

MARCY\_\_\_-FRASANNX\_345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

MARCY\_\_\_765\_345\_AT1

Mon 09/14/2020 to Mon 09/14/2020  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1750 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

NIAGARA\_-KINTIGH\_\_\_345\_NS1-38

Mon 09/14/2020 to Thu 09/17/2020  
0500 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST 1400 MW  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Tue 09/15/2020 to Sat 11/14/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## DUNWODIE\_345KV\_3

Thu 10/01/2020 to Thu 10/01/2020  
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 09/05/2019

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_5

Thu 10/01/2020 to Thu 10/01/2020  
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 09/05/2019

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE-MOTTHAVN\_345\_71

Thu 10/01/2020 to Thu 11/05/2020  
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 09/05/2019

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## ROSETON\_-ROCKTVRN\_345\_311

Mon 10/12/2020 to Fri 11/13/2020  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5700 MW

## SCH-IMO-NYISO\_LIMIT\_1750

Sun 11/01/2020 to Fri 04/30/2021  
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

FWD  
(Import)  
SCH - OH - NY **2050 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 2250 MW

## SCH-NYISO-IMO\_LIMIT\_1600

Sun 11/01/2020 to Fri 04/30/2021  
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

REV  
(Export)  
SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 2000 MW



**NYISO TRANSFER LIMITATIONS**

Monday ,September09, 2019 to Wednesday, March 10, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_3**

FWD

Thu 11/05/2020 to Thu 11/05/2020 UPDATED by CONED 09/05/2019

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_5**

FWD

Thu 11/05/2020 to Thu 11/05/2020 UPDATED by CONED 09/05/2019

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MAL**

FWD

Tue 12/01/2020 to Mon 05/31/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

**MOTTHAVN-RAINEY\_\_\_345\_Q11**

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW