

NYISO TRANSFER LIMITATIONS

Sunday ,September08, 2019 to Tuesday ,March 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2100 MW	1250 MW
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2050 MW	1150 MW
Impacts Total Transfer Capability	100 MW	200 MW
TTC with All Lines In Service	2150 MW	1350 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2100 MW	1250 MW
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	1900 MW	1700 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1700 MW

SCH-NYISO-HQ_LIMIT_800

Wed 06/05/2019 to Thu 09/12/2019 UPDATED by HQ 08/19/2019

0001 Continuous 1700

Work scheduled by: HQ

		REV (Export)
SCH - HQ - NY		800 MW
Impacts Total Transfer Capability		200 MW
TTC with All Lines In Service		1000 MW

BECK_-NIAGARA_345_PA302

Wed 07/31/2019 to Tue 11/12/2019 EXTENDED by IESO 08/29/2019

0800 Continuous 1700

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	1000 MW	900 MW
TTC with All Lines In Service	1900 MW	1700 MW

MARCY_765_345_AT1

Tue 09/03/2019 to Tue 09/03/2019 UPDATED by NYPA 09/05/2019

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September08, 2019 to Tuesday ,March 09, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

Tue 09/03/2019 to Wed 09/04/2019 **UPDATED** **by ISONE** **09/02/2019**
0500 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

MARCY___-N.SCTLND_345_18

Wed 09/04/2019 to Wed 09/04/2019 **UPDATED** **by NYPA** **11/06/2018**
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

MARCY___345KV_CSC

Wed 09/04/2019 to Wed 09/04/2019 **UPDATED** **by NYPA** **11/06/2018**
0500 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

ADIRNDCK-PORTER___230_12

Wed 09/04/2019 to Wed 09/04/2019
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

SCH-IMO-NYISO_LIMIT_400

Thu 09/05/2019 to Fri 09/06/2019 **UPDATED** **by NYISO** **08/28/2019**
0500 Continuous 2100

Work scheduled by: NYPA

	FWD
	(Import)
SCH - OH - NY	700 MW
Impacts Total Transfer Capability	1200 MW
TTC with All Lines In Service	1900 MW

ADIRNDCK-CHASLAKE_230_13

Thu 09/05/2019 to Thu 09/05/2019
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

ALCOA_R8105_TIE_B

Thu 09/05/2019 to Thu 09/05/2019
0730 Continuous 1830

Work scheduled by: NGrid

	FWD
	(Import)
MOSES SOUTH	3100 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Fri 09/06/2019 to Fri 09/06/2019

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHAT_DC_GC1

FWD

Sat 09/07/2019 to Sat 09/07/2019

(Import)

0001 Continuous 0200

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Sat 09/07/2019 to Sat 09/07/2019

(Export)

0001 Continuous 0200

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

Sat 09/07/2019 to Sat 09/07/2019

(Import)

0001 0200

MOSES SOUTH

2550 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

REV

Sat 09/07/2019 to Sat 09/07/2019

(Import) (Export)

0001 0200

SCH - HQ - NY

1370 MW 0 MW

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by:

CHAT_DC_GC2

FWD

Sat 09/07/2019 to Sat 09/07/2019

(Import)

0001 Continuous 0200

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Sat 09/07/2019 to Sat 09/07/2019

(Export)

0001 Continuous 0200

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Sunday ,September08, 2019 to Tuesday ,March 09, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1150

FWD

Sat 09/07/2019 to Sat 09/07/2019

(Import)

0001 Continuous 0200

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

LADENTWN-BUCHAN_S_345_Y88

FWD

Sat 09/07/2019 to Sun 09/08/2019

(Import)

UPDATEDby ORU09/06/2019

0001 Continuous 0300

UPNY CONED

4800 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ORU

SPRNBRK_-W49TH_ST_345_M52

FWD

Sat 09/07/2019 to Mon 09/09/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_345KV_RNS4

FWD

Sat 09/07/2019 to Mon 09/09/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_5

FWD

Sat 09/07/2019 to Mon 09/09/2019

(Import)

0001 Continuous 0200

SCH - PJM_HTP

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

OSWEGO_COMPLEX_AVR_O/S

FWD

Sun 09/08/2019 to Sun 09/08/2019

(Import)

0900 Continuous 0930

CENTRAL EAST - VC

2870 MW

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: Gen

SCH-NYISO-HQ_CEDARS_LIMIT_0

REV

Mon 09/09/2019 to Thu 09/26/2019

(Export)

0400 Continuous 1900

SCH - HQ_CEDARS

0 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 40 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Sunday ,September08, 2019 to Tuesday ,March 09, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345KV_R395

FWD

Mon 09/09/2019 to Mon 09/09/2019
0700 Continuous 0730

UPDATED**by NYPA****07/23/2019**

(Import)

Work scheduled by: NYPA

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

ADIRNDCK-PORTER____230_12

FWD

Mon 09/09/2019 to Mon 09/09/2019
0700 Daily(No Weekends) 1630

(Import)

Work scheduled by: NGrid

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

GILBOA__-LEEDS____345_GL3

FWD

Mon 09/09/2019 to Fri 09/27/2019
0700 Continuous 1730

UPDATED**by NYPA****07/23/2019**

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

2200 MW

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

MARCY____-N.SCTLND_345_18

FWD

Wed 09/11/2019 to Fri 09/13/2019
0500 Continuous 1730

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

CHAT_DC_GC1

FWD

Fri 09/13/2019 to Sat 09/14/2019
2000 Continuous 2300

CANCELLED**by HQ****09/06/2019**

(Import)

Work scheduled by: HQ

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

REV

Fri 09/13/2019 to Sat 09/14/2019
2000 Continuous 2300

CANCELLED**by HQ****09/06/2019**

(Export)

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

CHAT_DC_GC2

FWD

Fri 09/13/2019 to Sat 09/14/2019
2000 Continuous 2300

CANCELLED**by HQ****09/06/2019**

(Import)

Work scheduled by: HQ

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September08, 2019 to Tuesday ,March 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Fri 09/13/2019	to	Sat 09/14/2019	<u>CANCELLED</u>	<u>by HQ</u>	<u>09/06/2019</u>	SCH - HQ - NY	REV
2000	Continuous	2300				Impacts Total Transfer Capability	(Export)
Work scheduled by: HQ						TTC with All Lines In Service	500 MW

SCH-HQ-NYISO_LIMIT_1150

Fri 09/13/2019	to	Sat 09/14/2019	<u>CANCELLED</u>	<u>by HQ</u>	<u>09/06/2019</u>	SCH - HQ - NY	FWD
2000	Continuous	2300				Impacts Total Transfer Capability	(Import)
Work scheduled by: HQ						TTC with All Lines In Service	1150 MW

LEEDS___-PLSNTVLY_345_92

Sat 09/14/2019	to	Sun 09/15/2019	<u>UPDATED</u>	<u>by CE</u>	<u>09/06/2019</u>	UPNY CONED	FWD
0001	Continuous	0300				Impacts Total Transfer Capability	(Import)
Work scheduled by: ConEd						TTC with All Lines In Service	3800 MW

PLSNTVLY_345KV_RNS5

Sat 09/14/2019	to	Sat 10/19/2019	<u>UPDATED</u>	<u>by CE</u>	<u>09/06/2019</u>	UPNY CONED	FWD
0001	Continuous	0300				Impacts Total Transfer Capability	(Import)
Work scheduled by: ConEd						TTC with All Lines In Service	3800 MW

CHAT_DC_GC1

Sat 09/14/2019	to	Sat 09/14/2019				MOSES SOUTH	FWD
1800	Continuous	2359				Impacts Total Transfer Capability	(Import)
Work scheduled by: HQ						TTC with All Lines In Service	2850 MW

CHAT_DC_GC1

Sat 09/14/2019	to	Sat 09/14/2019				SCH - HQ - NY	REV
1800	Continuous	2359				Impacts Total Transfer Capability	(Export)
Work scheduled by: HQ						TTC with All Lines In Service	500 MW

E13THSTA-FARRAGUT_345_45

Sun 09/15/2019	to	Sun 09/15/2019				SPR/DUN-SOUTH	FWD
0001	Continuous	0030				Impacts Total Transfer Capability	(Import)
Work scheduled by: ConEd						TTC with All Lines In Service	3800 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September08, 2019 to Tuesday ,March 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Sun 09/15/2019 to Mon 09/16/2019

(Import)

0001 0300

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by:

SPRNBRK_-TREMONT__345_X28

FWD

Mon 09/16/2019 to Mon 09/16/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F30

FWD

Mon 09/16/2019 to Wed 09/18/2019

(Import)

0001 Continuous 0300

UPDATEDby CE09/06/2019

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1530

UPDATEDby NYPA09/05/2019

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

OAKDALE_-FRASER__345_32

FWD

Mon 09/16/2019 to Fri 09/20/2019

(Import)

0700 Continuous 1800

UPDATEDby NYSEG08/14/2019

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

GOETHALS_345KV_5

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F30

FWD

Fri 09/20/2019 to Fri 09/20/2019

(Import)

1500 Continuous 1600

UPDATEDby CENHU08/16/2019

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,September08, 2019 to Tuesday ,March 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W65

FWD

Fri 09/20/2019 to Sun 09/22/2019

(Import)

2000 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W82

FWD

Fri 09/20/2019 to Sun 09/22/2019

(Import)

2000 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS4

FWD

Fri 09/20/2019 to Sun 09/22/2019

(Import)

2000 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBK_-TREMONT__345_X28

FWD

Fri 09/20/2019 to Fri 09/20/2019

(Import)

2130 Continuous 2200

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBK_-TREMONT__345_X28

FWD

Mon 09/23/2019 to Mon 09/23/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

OAKDALE_-FRASER__345_32

FWD

Mon 09/23/2019 to Wed 09/25/2019

(Import)

0700 Continuous 1800

UPDATED by NYSEG 08/14/2019

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

DUNWODIE_345KV_6

FWD

Wed 09/25/2019 to Sat 09/28/2019

(Import)

0001 Continuous 2200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,September08, 2019 to Tuesday ,March 09, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

FWD

Wed 09/25/2019 to Sat 09/28/2019

(Import)

0001 Continuous 2200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W90

FWD

Wed 09/25/2019 to Sat 09/28/2019

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5700 MW

WATRCURE-OAKDALE_345_31

FWD

REV

Thu 09/26/2019 to Thu 09/26/2019

(Import) (Export)

0800 Continuous 1000

UPDATED

by NYSEG

08/02/2019

SCH - PJ - NY

2150 MW 1350 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability 0 MW 0 MW

TTC with All Lines In Service 2150 MW 1350 MW

OAKDALE -FRASER_345_32

FWD

Thu 09/26/2019 to Fri 09/27/2019

(Import)

1200 Continuous 1800

UPDATED

by NYSEG

08/14/2019

CENTRAL EAST - VC

2650 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

LEEDS_345KV_R395

FWD

Fri 09/27/2019 to Fri 09/27/2019

(Import)

1700 Continuous 1730

UPDATED

by NYPA

07/23/2019

UPNY CONED

3800 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

SPRNBK -TREMONT_345_X28

FWD

Fri 09/27/2019 to Fri 09/27/2019

(Import)

2230 Continuous 2300

SPR/DUN-SOUTH

4200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

CHAT_DC_GC1

FWD

Sat 09/28/2019 to Sat 09/28/2019

(Import)

0001 Continuous 0200

MOSES SOUTH

2850 MW

Work scheduled by: HQ

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September08, 2019 to Tuesday ,March 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1					REV
Sat 09/28/2019	to	Sat 09/28/2019			(Export)
0001	Continuous	0200		SCH - HQ - NY	500 MW
Work scheduled by: HQ				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD
Sat 09/28/2019	to	Sat 09/28/2019			(Import)
0001		0200		MOSES SOUTH	2550 MW
Work scheduled by:				Impacts Total Transfer Capability	600 MW
				TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD REV
Sat 09/28/2019	to	Sat 09/28/2019			(Import) (Export)
0001		0200		SCH - HQ - NY	1370 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	130 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
CHAT_DC_GC2					FWD
Sat 09/28/2019	to	Sat 09/28/2019			(Import)
0001	Continuous	0200		MOSES SOUTH	2850 MW
Work scheduled by: HQ				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
CHAT_DC_GC2					REV
Sat 09/28/2019	to	Sat 09/28/2019			(Export)
0001	Continuous	0200		SCH - HQ - NY	500 MW
Work scheduled by: HQ				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1000 MW
SCH-HQ-NYISO_LIMIT_1150					FWD
Sat 09/28/2019	to	Sat 09/28/2019			(Import)
0001	Continuous	0200		SCH - HQ - NY	1150 MW
Work scheduled by: HQ				Impacts Total Transfer Capability	350 MW
				TTC with All Lines In Service	1500 MW
W49TH_ST_345KV_5					FWD
Sun 09/29/2019	to	Sun 09/29/2019	<u>UPDATED</u> by CONED 08/27/2019		(Import)
1830	Continuous	1900		SCH - PJM_HTP	375 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	285 MW
				TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September08, 2019 to Tuesday ,March 09, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Sun 09/29/2019 to Sun 09/29/2019 UPDATED by CONED 08/27/2019

1830 Continuous 1900

Work scheduled by: ConEd

FWD
(Import)
325 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 335 MW
TTC with All Lines In Service 660 MW

LINDEN__GOETHALS_230_A2253

Mon 09/30/2019 to Mon 09/30/2019 UPDATED by PJM 08/06/2019

0001 Continuous 1730

Work scheduled by: PJM

FWD REV
(Import) (Export)
2100 MW 950 MW
SCH - PJ - NY
Impacts Total Transfer Capability 50 MW 400 MW
TTC with All Lines In Service 2150 MW 1350 MW

LINDEN__GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Mon 09/30/2019 to Mon 09/30/2019

0001 1730

Work scheduled by:

FWD REV
(Import) (Export)
2050 MW 1150 MW
SCH - PJ - NY
Impacts Total Transfer Capability 100 MW 200 MW
TTC with All Lines In Service 2150 MW 1350 MW

LINDEN__GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403

Mon 09/30/2019 to Mon 09/30/2019

0001 1730

Work scheduled by:

FWD REV
(Import) (Export)
2000 MW 1050 MW
SCH - PJ - NY
Impacts Total Transfer Capability 150 MW 300 MW
TTC with All Lines In Service 2150 MW 1350 MW

LINDEN__GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Mon 09/30/2019 to Mon 09/30/2019

0001 1730

Work scheduled by:

FWD REV
(Import) (Export)
2050 MW 1150 MW
SCH - PJ - NY
Impacts Total Transfer Capability 100 MW 200 MW
TTC with All Lines In Service 2150 MW 1350 MW

EASTVIEW-SPRNBK__345_W78

Mon 09/30/2019 to Tue 10/01/2019

0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
4350 MW
UPNY CONED
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W85

Mon 09/30/2019 to Tue 10/01/2019

0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
4350 MW
UPNY CONED
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September08, 2019 to Tuesday ,March 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS3

FWD

Mon 09/30/2019 to Tue 10/01/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

BERKSHIR-ALPS____345_393

FWD

REV

Mon 09/30/2019 to Sat 10/05/2019

(Import) (Export)

0600 Continuous 1600

SCH - NE - NY

950 MW 1300 MW

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

ARR: 78

BERKSHIR-ALPS____345_393

FWD

REV

Mon 09/30/2019 to Sat 10/05/2019

(Import) (Export)

0600 Continuous 1600

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ISONE

ARR: 78

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 09/30/2019 to Sat 10/05/2019

(Import) (Export)

0600 1600

SCH - NE - NY

950 MW 1300 MW

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by:

ARR: 78

BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 09/30/2019 to Sat 10/05/2019

(Import) (Export)

0600 Continuous 1600

SCH - NE - NY

900 MW 1500 MW

Impacts Total Transfer Capability 500 MW 100 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 09/30/2019 to Sat 10/05/2019

(Import) (Export)

0600 Continuous 1600

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ISONE

SCH-NYISO-NE_LIMIT_500

REV

Mon 09/30/2019 to Sat 10/05/2019

(Export)

0600 Continuous 1600

SCH - NE - NY

700 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: ISONE

NYISO TRANSFER LIMITATIONS

Sunday ,September08, 2019 to Tuesday ,March 09, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OAKDALE_-FRASER_345_32					FWD	
Mon 09/30/2019	to	Mon 09/30/2019	<u>UPDATED</u>	<u>by NYSEG</u>	<u>08/14/2019</u>	(Import)
0700	Continuous	1800				
Work scheduled by: NYSEG					CENTRAL EAST - VC	2650 MW
					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW
CLAY_-EDIC_345_1-16					FWD	
Mon 09/30/2019	to	Fri 10/04/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/20/2019</u>	(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					OSWEGO EXPORT	4850 MW
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
LEEDS_-HURLYAVE_345_301					FWD	
Mon 09/30/2019	to	Fri 10/11/2019	<u>UPDATED</u>	<u>by CHGE</u>	<u>09/05/2019</u>	(Import)
0800	Continuous	1600				
Work scheduled by: CHGE					UPNY CONED	4100 MW
					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	5700 MW
DUNWODIE_345KV_4					FWD	
Tue 10/01/2019	to	Fri 10/11/2019				(Import)
0001	Continuous	0300				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4					FWD	
Tue 10/01/2019	to	Thu 10/10/2019				(Import)
0201		2230				
Work scheduled by:					SPR/DUN-SOUTH	3200 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
SCH-IMO-NYISO_LIMIT_400					FWD	
Wed 10/02/2019	to	Fri 10/04/2019				(Import)
0500	Continuous	2100				
Work scheduled by: NYPA					SCH - OH - NY	700 MW
					Impacts Total Transfer Capability	1200 MW
					TTC with All Lines In Service	1900 MW
FROST_BR-LONG_MTN_345_352					FWD	REV
Wed 10/02/2019	to	Thu 10/17/2019				(Import) (Export)
0700	Continuous	1600				
Work scheduled by: ISONE					SCH - NE - NY	1150 MW 1600 MW
					Impacts Total Transfer Capability	250 MW 0 MW
					TTC with All Lines In Service	1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September08, 2019 to Tuesday ,March 09, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_400

Sat 10/05/2019 to Thu 10/17/2019
1601 Continuous 1600
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **600 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

CLAY-EDIC_345_2-15

Mon 10/07/2019 to Fri 10/11/2019
0600 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

STOLLERD-HISHELDN_230_67

Mon 10/07/2019 to Tue 10/08/2019
0700 Continuous 1400
Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

MARCY-N.SCTLND_345_18

Wed 10/09/2019 to Fri 10/11/2019
0500 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

ARR: 19

E13THSTA-FARRAGUT_345_45

Sat 10/12/2019 to Sun 10/13/2019
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LEEDS-PLSNTVLY_345_92

Sat 10/12/2019 to Tue 10/15/2019
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

CHATGUAY-MASSENA_765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September08, 2019 to Tuesday ,March 09, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY__765_345_AT1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

MARCY__765_345_AT2

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	2265 MW
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

MASSENA_-MARCY__765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY__765_MSU1 & CHATGUAY-MASSENA__765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by:

	FWD (Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September08, 2019 to Tuesday ,March 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA_230_MMS1 & MOSES -MASSENA_230_MMS2

Sat 10/12/2019 to Sat 10/26/2019
0100 1900

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

SHORE_RD_345_138_BK_1

Mon 10/14/2019 to Mon 10/14/2019
0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 08/28/2019

	FWD
	(Import)
CONED - LIPA	1350 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	1500 MW

PLSNTVLY-WOOD_ST_345_F30

Mon 10/14/2019 to Thu 10/17/2019
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 09/06/2019

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1700 MW
TTC with All Lines In Service	5700 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/14/2019 to Fri 10/18/2019
0600 Continuous 1600

Work scheduled by: LI

UPDATED by ISONE 08/09/2019

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

FIVEMILE-STOLLERD_345_29

Mon 10/14/2019 to Fri 10/18/2019
0700 Continuous 1400

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1350 MW
Impacts Total Transfer Capability	50 MW	0 MW
TTC with All Lines In Service	2150 MW	1350 MW

LEEDS -HURLYAVE_345_301

Tue 10/15/2019 to Fri 10/18/2019
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 09/05/2019

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

NEPTUNE -DUFFYAVE_345_NEPTUNE

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Thu 10/17/2019 to Wed 10/23/2019
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
 SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Thu 10/17/2019 to Wed 10/23/2019
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
 SCH - PJM_NEPTUNE **375 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Thu 10/17/2019 to Wed 10/23/2019
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
 SCH - PJM_NEPTUNE **375 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 10/17/2019 to Thu 10/17/2019
 0900 1559
 Work scheduled by:

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_7

Fri 10/18/2019 to Fri 10/18/2019
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Fri 10/18/2019 to Fri 10/18/2019
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_72

Fri 10/18/2019 to Sat 10/19/2019
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September08, 2019 to Tuesday ,March 09, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Fri 10/18/2019 to Fri 10/18/2019
0900 1559

Work scheduled by:

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_7

FWD

Sat 10/19/2019 to Sat 10/19/2019
0230 Continuous 0300

Work scheduled by: ConEd

(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Sat 10/19/2019 to Sat 10/19/2019
0230 Continuous 0300

Work scheduled by: ConEd

(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Sat 10/19/2019 to Sun 10/27/2019
0700 Continuous 1900

Work scheduled by: RGE

(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

SHORE_RD_345_138_BK 1

FWD

Mon 10/21/2019 to Mon 10/21/2019
0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 08/28/2019

(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

HURLYAVE-ROSETON_345_303

FWD

Mon 10/21/2019 to Thu 10/31/2019
0800 Continuous 1600

Work scheduled by: CHGE

(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

GILBOA_-N.SCTLND_345_GNS-1

FWD

Tue 10/22/2019 to Thu 10/24/2019
0700 Continuous 1530

Work scheduled by: NYPA

(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September08, 2019 to Tuesday ,March 09, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Wed 10/23/2019 to Thu 10/24/2019
 0500 Continuous 1900

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1900 MW 1400 MW**
 Impacts Total Transfer Capability 0 MW 300 MW
 TTC with All Lines In Service 1900 MW 1700 MW

EGRDNCTY_345_138_AT1

Thu 10/24/2019 to Sun 11/03/2019
 0001 Continuous 0300

Work scheduled by: LI

UPDATED by CE 09/05/2019

FWD
 (Import)
 CONED - LIPA **1250 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Thu 10/24/2019 to Sun 11/03/2019
 0001 Continuous 0300

Work scheduled by: LI

UPDATED by CE 09/05/2019

FWD
 (Import)
 CONED - LIPA **1250 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Thu 10/24/2019 to Sun 11/03/2019
 0001 Continuous 0300

Work scheduled by: LI

UPDATED by CE 09/05/2019

FWD
 (Import)
 CONED - LIPA **775 MW**
 Impacts Total Transfer Capability 725 MW
 TTC with All Lines In Service 1500 MW

GILBOA_-N.SCTLND_345_GNS-1

Fri 10/25/2019 to Fri 10/25/2019
 1330 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2520 MW**
 Impacts Total Transfer Capability 455 MW
 TTC with All Lines In Service 2975 MW

SHORE_RD_345_138_BK 2

Mon 10/28/2019 to Mon 10/28/2019
 0001 Continuous 2359

Work scheduled by: LI

UPDATED by LI 08/28/2019

FWD
 (Import)
 CONED - LIPA **1350 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 1500 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 10/28/2019 to Wed 11/13/2019
 0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 08/05/2019

FWD
 (Import)
 DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September08, 2019 to Tuesday ,March 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4						FWD	REV
						(Import)	(Export)
Mon 10/28/2019	to	Tue 12/17/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/10/2019</u>	SCH - OH - NY	1900 MW
0500	Continuous	1700				Impacts Total Transfer Capability	0 MW
Work scheduled by: NYPA						TTC with All Lines In Service	1900 MW
HOPATCON-RAMAPO__500_5018						FWD	REV
						(Import)	(Export)
Fri 11/01/2019	to	Tue 11/05/2019				SCH - PJ - NY	1250 MW
0001	Continuous	2200				Impacts Total Transfer Capability	1350 MW
Work scheduled by: ConEd						TTC with All Lines In Service	2600 MW
HOPATCON-RAMAPO__500_5018						FWD	
						(Import)	
Fri 11/01/2019	to	Tue 11/05/2019				UPNY CONED	5000 MW
0001	Continuous	2200				Impacts Total Transfer Capability	700 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5700 MW
RAMAPO__345_345_PAR3500						FWD	REV
						(Import)	(Export)
Fri 11/01/2019	to	Tue 11/05/2019				SCH - PJ - NY	2150 MW
0001	Continuous	2200				Impacts Total Transfer Capability	450 MW
Work scheduled by: ConEd						TTC with All Lines In Service	2600 MW
RAMAPO__345_345_PAR4500						FWD	REV
						(Import)	(Export)
Fri 11/01/2019	to	Tue 11/05/2019				SCH - PJ - NY	2150 MW
0001	Continuous	2200				Impacts Total Transfer Capability	450 MW
Work scheduled by: ConEd						TTC with All Lines In Service	2600 MW
RAMAPO__500_345_BK 1500						FWD	REV
						(Import)	(Export)
Fri 11/01/2019	to	Tue 11/05/2019				SCH - PJ - NY	1250 MW
0001	Continuous	2200				Impacts Total Transfer Capability	1350 MW
Work scheduled by: ConEd						TTC with All Lines In Service	2600 MW
RAMAPO__500_345_BK 1500						FWD	
						(Import)	
Fri 11/01/2019	to	Tue 11/05/2019				UPNY CONED	5000 MW
0001	Continuous	2200				Impacts Total Transfer Capability	700 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September08, 2019 to Tuesday ,March 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1750					FWD		
Fri 11/01/2019	to	Thu 04/30/2020	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)	
0001	Continuous	2359				SCH - OH - NY	2050 MW
Work scheduled by: IESO					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
					2250 MW		
SCH-NYISO-IMO_LIMIT_1600					REV		
Fri 11/01/2019	to	Thu 04/30/2020	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Export)	
0001	Continuous	2359				SCH - OH - NY	1900 MW
Work scheduled by: IESO					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
					2000 MW		
SHORE_RD_345_138_BK 2					FWD		
Mon 11/04/2019	to	Mon 11/04/2019	<u>UPDATED</u>	<u>by LI</u>	<u>08/28/2019</u>	(Import)	
0001	Continuous	2359				CONED - LIPA	1350 MW
Work scheduled by: LI					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
					1500 MW		
NRTH1385-NOR HBR__138_601					FWD	REV	
Mon 11/04/2019	to	Fri 11/15/2019				(Import)	(Export)
0001	Continuous	2359				SCH - NPX_1385	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
					200 MW		
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602					FWD	REV	
Mon 11/04/2019	to	Fri 11/15/2019				(Import)	(Export)
0001		2359				SCH - NPX_1385	0 MW
Work scheduled by:					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
					200 MW		
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603					FWD	REV	
Mon 11/04/2019	to	Fri 11/15/2019				(Import)	(Export)
0001		2359				SCH - NPX_1385	0 MW
Work scheduled by:					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
					200 MW		
NRTH1385-NOR HBR__138_602					FWD	REV	
Mon 11/04/2019	to	Fri 11/15/2019				(Import)	(Export)
0001	Continuous	2359				SCH - NPX_1385	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability		
					TTC with All Lines In Service		
					200 MW		

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 11/04/2019 to Fri 11/15/2019
0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 11/04/2019 to Fri 11/15/2019
0001 Continuous 2359

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_NNC

Mon 11/04/2019 to Fri 11/15/2019
0001 Continuous 2359

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 11/04/2019 to Thu 11/07/2019
0800 Continuous 1500

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

HURLYAVE-ROSETON__345_303

Wed 11/06/2019 to Fri 12/06/2019
0800 Continuous 1600

Work scheduled by: CHGE

	FWD (Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

MARCY__-N.SCTLND_345_18

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

MARCY__345KV_CSC

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September08, 2019 to Tuesday ,March 09, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Tue 11/12/2019 to Tue 11/12/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOSES-ADIRNDCK_230_MA2

Tue 11/12/2019 to Fri 11/15/2019
0700 Continuous 1500

Work scheduled by: NYPA

CANCELLED by NYPA 09/06/2019

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

WATRCURE-OAKDALE_345_31

Tue 11/12/2019 to Tue 11/12/2019
1300 Continuous 1500

Work scheduled by: NYSEG

UPDATED by NYSEG 08/02/2019

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 250 MW
TTC with All Lines In Service 2600 MW 1550 MW

E13THSTA-FARRAGUT_345_45

Thu 11/14/2019 to Thu 11/14/2019
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOSES-ADIRNDCK_230_MA2

Mon 11/18/2019 to Fri 11/22/2019
0700 Continuous 1500

Work scheduled by: NYPA

CANCELLED by NYPA 09/06/2019

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

RAMAPO-LADENTWN_345_W72

Mon 11/25/2019 to Mon 11/25/2019
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

MOSES-ADIRNDCK_230_MA2

Mon 11/25/2019 to Wed 11/27/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Thu 12/12/2019 to Fri 12/20/2019

(Import) (Export)

0800 Continuous 1500

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: ISONE

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/16/2019 to Mon 12/16/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Thu 01/02/2020 to Sun 03/01/2020

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LADENTWN-BUCHAN_S_345_Y88

FWD

Wed 01/15/2020 to Thu 02/13/2020

(Import)

0001 Continuous 2359

11/05/2018

UPNY CONED

4800 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ORU

NYISO TRANSFER LIMITATIONS

Sunday ,September08, 2019 to Tuesday ,March 09, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY___345_Q11

FWD

Sun 02/23/2020 to Sun 03/01/2020

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NIAGARA -PACKARD___230_62

Fri 02/28/2020 to Fri 02/28/2020

0500 Continuous 1530

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

CHATGUAY-MASSENA___765_7040

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

UPDATEDby NYPA08/08/2019

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA___765_7040

FWD

REV

Mon 03/02/2020 to Fri 03/06/2020

(Import) (Export)

0500 Continuous 1730

UPDATEDby NYPA08/08/2019

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MARCY___765_345_AT1

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

UPDATEDby NYPA08/08/2019

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MARCY___765_345_AT2**

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MASSENA -MARCY___765_MSU1**

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

UPDATEDby NYPA08/08/2019

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,September08, 2019 to Tuesday ,March 09, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1					FWD		
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				MOSES SOUTH	500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1						FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)
0500	Continuous	1730				SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500		1730				MOSES SOUTH	500 MW
Work scheduled by:						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2						FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	(Export)
0500		1730				SCH - HQ - NY	850 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MOSES_-ADIRNDCK_230_MAI						FWD	
Sat 03/07/2020	to	Fri 05/29/2020				(Import)	
0700	Continuous	1300				MOSES SOUTH	2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
VOLNEY_-MARCY_345_19						FWD	
Tue 03/10/2020	to	Tue 03/10/2020				(Import)	
0700	Continuous	1530				CENTRAL EAST - VC	2825 MW
Work scheduled by: NYPA					ARR: 19	Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	2975 MW
VOLNEY_-MARCY_345_19						FWD	
Tue 03/10/2020	to	Tue 03/10/2020				(Import)	
0700	Continuous	1530				OSWEGO EXPORT	4900 MW
Work scheduled by: NYPA					ARR: 19	Impacts Total Transfer Capability	350 MW
						TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September08, 2019 to Tuesday ,March 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

Wed 03/11/2020 to Thu 03/12/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Wed 03/11/2020 to Thu 03/12/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

ROCHESTR-PANNELL__345_RP2

Sat 03/14/2020 to Mon 03/23/2020
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY__345KV_CSC

Mon 03/16/2020 to Fri 03/27/2020
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

ROSETON_-EFISHKIL_345_RFK305

Mon 03/16/2020 to Fri 04/03/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

NIAGARA_-KINTIGH__345_NS1-38

Fri 03/27/2020 to Fri 03/27/2020
0600 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY__-EDIC__345_UE1-7

Tue 03/31/2020 to Tue 03/31/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September08, 2019 to Tuesday ,March 09, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

FWD

Tue 04/07/2020 to Wed 04/08/2020

(Import)

0700 Continuous 1530

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**FRASER___-GILBOA___345_GF5-35**

FWD

Mon 04/13/2020 to Wed 04/22/2020

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 04/20/2020 to Fri 05/01/2020

(Import)

0500 Continuous 1700

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DOLSONAV-ROCKTVRN_345_DART44

FWD

Mon 04/27/2020 to Sun 05/10/2020

(Import)

0700 Continuous 1730

UPDATED**by NYPA****03/21/2019**

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

LEEDS___-HURLYAVE_345_301

FWD

Mon 04/27/2020 to Fri 05/29/2020

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

SCH-IMO-NYISO_LIMIT_1600

FWD

Fri 05/01/2020 to Sat 10/31/2020

(Import)

0001 Continuous 2359

UPDATED**by IESO****05/03/2019**

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

PANNELL_-CLAY___345_2

FWD

Mon 05/04/2020 to Fri 05/08/2020

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,September08, 2019 to Tuesday ,March 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY____345_1					FWD	
Mon 05/11/2020	to	Fri 05/15/2020			(Import)	
0700	Continuous	1530			WEST CENTRAL	1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
COOPERS_-DOLSONAV_345_CCDA42					FWD	
Mon 05/11/2020	to	Fri 05/29/2020	<u>UPDATED</u>	<u>by NYPA</u> <u>03/21/2019</u>	(Import)	
0700	Continuous	1730			CENTRAL EAST - VC	2720 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW
NIAGARA_-ROCHESTR_345_NR2					FWD	
Mon 05/18/2020	to	Fri 05/22/2020			(Import)	
0500	Continuous	1530			DYSINGER EAST	1400 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1750 MW
					TTC with All Lines In Service	3150 MW
MOSES_-ADIRNDCK_230_MA2					FWD	
Mon 06/01/2020	to	Fri 07/31/2020			(Import)	
0700	Continuous	1730			MOSES SOUTH	2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
NIAGARA__345_230_AT4					FWD	REV
Mon 06/29/2020	to	Tue 06/30/2020			(Import)	(Export)
0500	Continuous	1530			SCH - OH - NY	1900 MW 1400 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW 300 MW
					TTC with All Lines In Service	1900 MW 1700 MW
CHATGUAY-MASSENA__765_7040					FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u> <u>08/08/2019</u>	(Import)	
0500	Continuous	1730			MOSES SOUTH	1550 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA__765_7040					FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u> <u>08/08/2019</u>	(Import)	(Export)
0500	Continuous	1730			SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1500 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September08, 2019 to Tuesday ,March 09, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

FWD

Sat 08/01/2020 to Sun 08/02/2020
 0500 Continuous 1730

UPDATEDby NYPA08/08/2019

(Import)

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

FWD

Sat 08/01/2020 to Sun 08/02/2020
 0500 Continuous 1730

UPDATEDby NYPA08/08/2019

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

MASSENA_-MARCY___765_MSU1

FWD

Sat 08/01/2020 to Sun 08/02/2020
 0500 Continuous 1730

UPDATEDby NYPA08/08/2019

(Import)

Work scheduled by: NYPA

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

FWD

REV

Sat 08/01/2020 to Sun 08/02/2020
 0500 Continuous 1730

UPDATEDby NYPA08/08/2019

(Import) (Export)

Work scheduled by: NYPA

SCH - HQ - NY

475 MW 1000 MW

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040

FWD

Sat 08/01/2020 to Sun 08/02/2020
 0500 1730

(Import)

Work scheduled by:

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2

FWD

REV

Sat 08/01/2020 to Sun 08/02/2020
 0500 1730

(Import) (Export)

Work scheduled by:

SCH - HQ - NY

850 MW 0 MW

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MOSES___-ADIRNDCK___230_MA2

FWD

Mon 08/03/2020 to Sun 09/13/2020
 0700 Continuous 1730

(Import)

Work scheduled by: NYPA

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September08, 2019 to Tuesday ,March 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020
0700 Continuous 1730

UPDATEDby NYPA03/01/2019

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020
0700 Continuous 1730

UPDATEDby NYPA03/01/2019

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY__765_345_AT1

FWD

Mon 09/14/2020 to Mon 09/14/2020
0500 Continuous 1730

(Import)

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

FWD

Mon 09/14/2020 to Thu 09/17/2020
0500 Continuous 1530

(Import)

Work scheduled by: NYPA

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Tue 09/15/2020 to Sat 11/14/2020
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_3

FWD

Thu 10/01/2020 to Thu 10/01/2020
0001 Continuous 0030

UPDATEDby CONED09/05/2019

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

FWD

Thu 10/01/2020 to Thu 10/01/2020
0001 Continuous 0030

UPDATEDby CONED09/05/2019

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,September08, 2019 to Tuesday ,March 09, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71

FWD

Thu 10/01/2020 to Thu 11/05/2020 **UPDATED** **by CONED** **09/05/2019**

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

ROSETON_-ROCKTVRN_345_311

FWD

Mon 10/12/2020 to Fri 11/13/2020

(Import)

0800 Continuous 1600

UPNY CONED **4400 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

SCH-IMO-NYISO_LIMIT_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021 **UPDATED** **by IESO** **05/03/2019**

(Import)

0001 Continuous 2359

SCH - OH - NY **2050 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1600

REV

Sun 11/01/2020 to Fri 04/30/2021 **UPDATED** **by IESO** **05/03/2019**

(Export)

0001 Continuous 2359

SCH - OH - NY **1900 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: IESO

DUNWODIE_345KV_3

FWD

Thu 11/05/2020 to Thu 11/05/2020 **UPDATED** **by CONED** **09/05/2019**

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Thu 11/05/2020 to Thu 11/05/2020 **UPDATED** **by CONED** **09/05/2019**

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES_-ADIRNDCK_230_MAL

FWD

Tue 12/01/2020 to Mon 05/31/2021

(Import)

0700 Continuous 1300

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,September08, 2019 to Tuesday ,March 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY___345_Q11

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW