

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1250 MW
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1150 MW
Impacts Total Transfer Capability	100 MW	200 MW
TTC with All Lines In Service	2150 MW	1350 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1250 MW
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY	
Impacts Total Transfer Capability	
TTC with All Lines In Service	

BECK_-NIAGARA_345_PA302

Wed 07/31/2019 to Tue 11/12/2019 EXTENDED by IESO 08/29/2019

0800 Continuous 1700

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	1000 MW	900 MW
TTC with All Lines In Service	1900 MW	1700 MW

NIAGARA_-PACKARD_230_61

Tue 09/03/2019 to Fri 10/18/2019 UPDATED by NYPA 12/19/2018

0500 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY	
Impacts Total Transfer Capability	
TTC with All Lines In Service	

PLSNTVLY_345KV_RNS5

Sat 09/14/2019 to Sat 10/19/2019 UPDATED by CE 09/17/2019

0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1900 MW
TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WATRCURE-OAKDALE__345_31

Sat 09/28/2019 to Mon 09/30/2019
0700 Continuous 1800

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

SPRNBK_-TREMONT__345_X28

Sat 09/28/2019 to Sat 09/28/2019
2230 Continuous 2300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W65

Sun 09/29/2019 to Tue 10/01/2019
0100 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CONED 09/26/2019

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W82

Sun 09/29/2019 to Tue 10/01/2019
0100 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CONED 09/26/2019

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS4

Sun 09/29/2019 to Tue 10/01/2019
0100 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CONED 09/26/2019

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

LINDEN_-GOETHALS_230_A2253

Mon 09/30/2019 to Mon 09/30/2019
0001 Continuous 1730

Work scheduled by: PJM

UPDATED

by PJM 08/06/2019

FWD

(Import) (Export)

SCH - PJ - NY

2100 MW 1250 MW

Impacts Total Transfer Capability 50 MW 100 MW

TTC with All Lines In Service 2150 MW 1350 MW

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Mon 09/30/2019 to Mon 09/30/2019
0001 1730

Work scheduled by:

FWD

(Import) (Export)

SCH - PJ - NY

2050 MW 1150 MW

Impacts Total Transfer Capability 100 MW 200 MW

TTC with All Lines In Service 2150 MW 1350 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403					FWD	REV
					(Import)	(Export)
Mon 09/30/2019	to	Mon 09/30/2019			SCH - PJ - NY	2000 MW
0001		1730			Impacts Total Transfer Capability	150 MW
Work scheduled by:					TTC with All Lines In Service	2150 MW
LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403					FWD	REV
					(Import)	(Export)
Mon 09/30/2019	to	Mon 09/30/2019			SCH - PJ - NY	2050 MW
0001		1730			Impacts Total Transfer Capability	100 MW
Work scheduled by:					TTC with All Lines In Service	2150 MW
BERKSHIR-ALPS_____345_393					FWD	REV
					(Import)	(Export)
Mon 09/30/2019	to	Sat 10/05/2019	<u>UPDATED</u>	<u>by ISONE 10/03/2019</u>	SCH - NE - NY	950 MW
0600	Continuous	1600			Impacts Total Transfer Capability	450 MW
Work scheduled by: ISONE					TTC with All Lines In Service	1400 MW
					ARR: 78	1600 MW
BERKSHIR-ALPS_____345_393					FWD	REV
					(Import)	(Export)
Mon 09/30/2019	to	Sat 10/05/2019	<u>UPDATED</u>	<u>by ISONE 10/03/2019</u>	SCH - NPX_1385	100 MW
0600	Continuous	1600			Impacts Total Transfer Capability	100 MW
Work scheduled by: ISONE					TTC with All Lines In Service	200 MW
					ARR: 78	200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
					(Import)	(Export)
Mon 09/30/2019	to	Sat 10/05/2019			SCH - NE - NY	950 MW
0600		1600			Impacts Total Transfer Capability	450 MW
Work scheduled by:					TTC with All Lines In Service	1400 MW
					ARR: 78	1600 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
					(Import)	(Export)
Mon 09/30/2019	to	Sat 10/05/2019	<u>UPDATED</u>	<u>by ISONE 10/03/2019</u>	SCH - NE - NY	900 MW
0600	Continuous	1600			Impacts Total Transfer Capability	500 MW
Work scheduled by: ISONE					TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
					(Import)	(Export)
Mon 09/30/2019	to	Sat 10/05/2019	<u>UPDATED</u>	<u>by ISONE 10/03/2019</u>	SCH - NPX_1385	100 MW
0600	Continuous	1600			Impacts Total Transfer Capability	100 MW
Work scheduled by: ISONE					TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_500

REV

Mon 09/30/2019 to Sat 10/05/2019 **UPDATED** **by ISONE** **10/03/2019**

(Export)

0600 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

700 MW

Impacts Total Transfer Capability

900 MW

TTC with All Lines In Service

1600 MW

CLAY -EDIC 345_1-16

FWD

Mon 09/30/2019 to Fri 10/04/2019 **UPDATED** **by NYPA** **08/20/2019**

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

5250 MW

LEEDS -HURLYAVE_345_301

FWD

Mon 09/30/2019 to Fri 10/11/2019 **UPDATED** **by CHGE** **09/05/2019**

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability

1600 MW

TTC with All Lines In Service

5700 MW

SCH-NE-NYISO_LIMIT_400

FWD

Wed 10/02/2019 to Tue 10/15/2019 **UPDATED** **by ISONE** **09/30/2019**

(Import)

0700 Continuous 1559

Work scheduled by: ISONE

SCH - NE - NY

600 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

1400 MW

FROST_BR-LONG_MTN_345_352

FWD

Wed 10/02/2019 to Thu 10/17/2019 **UPDATED** **by ISONE** **09/30/2019**

(Import)

0700 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

1150 MW

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

1400 MW

DUNWODIE_345KV_4

FWD

Thu 10/03/2019 to Sun 10/13/2019 **UPDATED** **by CE** **09/30/2019**

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4

FWD

Fri 10/04/2019 to Sun 10/13/2019

(Import)

0201 2230

Work scheduled by:

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_300

REV

Sat 10/05/2019 to Sat 10/05/2019 UPDATED by ISONE 10/03/2019

(Export)

0001 Continuous 0600

Work scheduled by: ISONE

SCH - NE - NY

500 MW

Impacts Total Transfer Capability

1100 MW

TTC with All Lines In Service

1600 MW

SCH-NE-NYISO_LIMIT_300

FWD

Sat 10/05/2019 to Thu 10/17/2019 UPDATED by ISONE 09/30/2019

(Import)

1601 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

500 MW

Impacts Total Transfer Capability

900 MW

TTC with All Lines In Service

1400 MW

SCH-IMO-NYISO_LIMIT_400

FWD

Sun 10/06/2019 to Tue 10/08/2019 UPDATED by NYPA 09/26/2019

(Import)

0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY

700 MW

Impacts Total Transfer Capability

1200 MW

TTC with All Lines In Service

1900 MW

OSWEGO_COMPLEX_AVR_O/S

FWD

Sun 10/06/2019 to Sun 10/06/2019

(Import)

0900 Continuous 0930

Work scheduled by: Gen

CENTRAL EAST - VC

2870 MW

Impacts Total Transfer Capability

105 MW

TTC with All Lines In Service

2975 MW

CHAT_DC_GC2

FWD

Mon 10/07/2019 to Fri 10/11/2019

(Import)

0400 Continuous 2359

Work scheduled by: HQ

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

3150 MW

CHAT_DC_GC2

REV

Mon 10/07/2019 to Fri 10/11/2019

(Export)

0400 Continuous 2359

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

SCH-HQ-NYISO_LIMIT_1100

FWD

Mon 10/07/2019 to Fri 11/22/2019

(Import)

0400 Continuous 2300

Work scheduled by: HQ

SCH - HQ - NY

1100 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

1500 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_2-15

Mon 10/07/2019 to Fri 10/11/2019
0600 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

STOLLERD-HISHELDN_230_67

Mon 10/07/2019 to Tue 10/08/2019
0700 Continuous 1400

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

MARCY____-N.SCTLND_345_18

Wed 10/09/2019 to Fri 10/11/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NGRID 10/01/2019**ARR: 19**

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

CHAT_DC_GC1

Sat 10/12/2019 to Sat 10/12/2019
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 10/12/2019 to Sat 10/12/2019
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 10/12/2019 to Sat 10/12/2019
0001 0200

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 10/12/2019 to Sat 10/12/2019
0001 0200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2					FWD	
Sat 10/12/2019	to	Sat 10/12/2019			(Import)	
0001	Continuous	0200		MOSES SOUTH	2850 MW	
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC2					REV	
Sat 10/12/2019	to	Sat 10/12/2019			(Export)	
0001	Continuous	0200		SCH - HQ - NY	500 MW	
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
SCH-HQ-NYISO_LIMIT_1150					FWD	
Sat 10/12/2019	to	Sat 10/12/2019			(Import)	
0001	Continuous	0200		SCH - HQ - NY	1150 MW	
Work scheduled by: HQ					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	1500 MW
LEEDS___-PLSNTVLY_345_92					FWD	
Sat 10/12/2019	to	Tue 10/15/2019	<u>UPDATED</u>	<u>by CE</u>	<u>09/17/2019</u>	(Import)
0001	Continuous	0200				UPNY CONED 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1900 MW
					TTC with All Lines In Service	5700 MW
CHAT_DC_GC1 & CHAT_DC_GC2 & MOSES___-MASSENA_230_MMS1 & MOSES___-MASSENA_230_MMS2					FWD	
Sat 10/12/2019	to	Sat 10/12/2019			(Import)	
0100		0200		MOSES SOUTH	1950 MW	
Work scheduled by:					Impacts Total Transfer Capability	1200 MW
					TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA_765_7040					FWD	
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/02/2019</u>	(Import)
0100	Continuous	2000				MOSES SOUTH 1550 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA_765_7040					FWD	REV
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/02/2019</u>	(Import) (Export)
0100	Continuous	2000				SCH - HQ - NY 0 MW 0 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1500 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT1						FWD				
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/02/2019</u>	(Import)				
0100	Continuous	2000				MOSES SOUTH	1750 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1400 MW			
						TTC with All Lines In Service	3150 MW			
MARCY____765_345_AT2						FWD				
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/02/2019</u>	(Import)				
0100	Continuous	2000				MOSES SOUTH	1700 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW			
						TTC with All Lines In Service	3150 MW			
MASSENA_-MARCY____765_MSU1						FWD				
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/02/2019</u>	(Import)				
0100	Continuous	2000				CENTRAL EAST - VC	2265 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW			
						TTC with All Lines In Service	2975 MW			
MASSENA_-MARCY____765_MSU1						FWD				
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/02/2019</u>	(Import)				
0100	Continuous	2000				MOSES SOUTH	500 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MASSENA_-MARCY____765_MSU1						FWD	REV			
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/02/2019</u>	(Import)	(Export)			
0100	Continuous	2000				SCH - HQ - NY	475 MW	1000 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
MASSENA_-MARCY____765_MSU1						FWD				
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/02/2019</u>	(Import)				
0100	Continuous	2000				SCH - HQ_CEDARS	90 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	100 MW			
						TTC with All Lines In Service	190 MW			
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD				
Sat 10/12/2019	to	Tue 10/22/2019				(Import)				
0100		2000				MOSES SOUTH	500 MW			
Work scheduled by:						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sat 10/12/2019 to Tue 10/22/2019
0100 2000

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY 850 MW 0 MW
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sat 10/12/2019 to Tue 10/22/2019
0100 2000

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1

Sat 10/12/2019 to Tue 10/22/2019
0100 2000

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -
MASSENA 230_MMS2

Sat 10/12/2019 to Tue 10/22/2019
0100 2000

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

CHAT_DC_GC2

Sat 10/12/2019 to Sat 10/12/2019
0201 Continuous 1959

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH 2850 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 10/12/2019 to Sat 10/12/2019
0201 Continuous 1959

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY 500 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-IMO-NYISO_LIMIT_600

Sat 10/12/2019 to Sat 10/12/2019
0900 Continuous 1630

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY 900 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1900 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_300

Sat 10/12/2019 to Sat 10/12/2019
0900 Continuous 1630
Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 1700 MW

REV
(Export)

CHAT_DC_GC1

Sat 10/12/2019 to Sun 10/13/2019
2000 Continuous 2300
Work scheduled by: HQ

MOSES SOUTH
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

CHAT_DC_GC1

Sat 10/12/2019 to Sun 10/13/2019
2000 Continuous 2300
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 10/12/2019 to Sun 10/13/2019
2000 2300
Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 10/12/2019 to Sun 10/13/2019
2000 2300
Work scheduled by:

SCH - HQ - NY
Impacts Total Transfer Capability 130 MW
TTC with All Lines In Service 1500 MW

FWD REV
(Import) (Export)

CHAT_DC_GC1 & CHAT_DC_GC2 & MOSES -MASSENA_230_MMS1 & MOSES -MASSENA_230_MMS2

Sat 10/12/2019 to Sun 10/13/2019
2000 2300
Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability 1200 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

CHAT_DC_GC2

Sat 10/12/2019 to Sun 10/13/2019
2000 Continuous 2300
Work scheduled by: HQ

MOSES SOUTH
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sat 10/12/2019 to Sun 10/13/2019
2000 Continuous 2300

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

500 MW

500 MW

1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sat 10/12/2019 to Sun 10/13/2019
2000 Continuous 2300

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

1150 MW

350 MW

1500 MW

E13THSTA-FARRAGUT_345_45

Sun 10/13/2019 to Mon 10/14/2019
0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

3800 MW

800 MW

4600 MW

CHAT_DC_GC2

Sun 10/13/2019 to Fri 11/22/2019
2301 Continuous 2300

Work scheduled by: HQ

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2850 MW

300 MW

3150 MW

CHAT_DC_GC2

Sun 10/13/2019 to Fri 11/22/2019
2301 Continuous 2300

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

500 MW

500 MW

1000 MW

SHORE_RD_345_138_BK 2

Mon 10/14/2019 to Mon 10/14/2019 **UPDATED** **by LI** **10/02/2019**
0001 Continuous 2359

Work scheduled by: LI

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

1350 MW

150 MW

1500 MW

PLSNTVLY-WOOD_ST_345_F30

Mon 10/14/2019 to Thu 10/17/2019 **UPDATED** **by CE** **09/17/2019**
0001 Continuous 0300

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

4000 MW

1700 MW

5700 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
					(Import)	(Export)
Mon 10/14/2019	to	Fri 10/18/2019	<u>UPDATED</u>	<u>by ISONE</u> <u>08/09/2019</u>	SCH - NPX_CSC	0 MW
0600	Continuous	1600			Impacts Total Transfer Capability	330 MW
Work scheduled by: LI					TTC with All Lines In Service	330 MW
FIVEMILE-STOLLERD_345_29					FWD	
					(Import)	
Mon 10/14/2019	to	Fri 10/18/2019			SCH - PJ - NY	2100 MW
0700	Continuous	1400			Impacts Total Transfer Capability	50 MW
Work scheduled by: NYSEG					TTC with All Lines In Service	2150 MW
LEEDS__-HURLYAVE_345_301					FWD	
					(Import)	
Tue 10/15/2019	to	Fri 10/18/2019	<u>UPDATED</u>	<u>by CHGE</u> <u>09/05/2019</u>	UPNY CONED	4100 MW
0800	Continuous	1600			Impacts Total Transfer Capability	1600 MW
Work scheduled by: CHGE					TTC with All Lines In Service	5700 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE					FWD	
					(Import)	
Thu 10/17/2019	to	Wed 10/23/2019			SCH - PJM_NEPTUNE	0 MW
0001	Continuous	2359			Impacts Total Transfer Capability	660 MW
Work scheduled by: LI					TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501					FWD	
					(Import)	
Thu 10/17/2019	to	Wed 10/23/2019			SCH - PJM_NEPTUNE	0 MW
0001	Continuous	2359			Impacts Total Transfer Capability	660 MW
Work scheduled by: LI					TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_1					FWD	
					(Import)	
Thu 10/17/2019	to	Wed 10/23/2019			SCH - PJM_NEPTUNE	375 MW
0001	Continuous	2359			Impacts Total Transfer Capability	285 MW
Work scheduled by: LI					TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_2					FWD	
					(Import)	
Thu 10/17/2019	to	Wed 10/23/2019			SCH - PJM_NEPTUNE	375 MW
0001	Continuous	2359			Impacts Total Transfer Capability	285 MW
Work scheduled by: LI					TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Thu 10/17/2019 to Thu 10/17/2019
0900 1559

(Import)

Work scheduled by:

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_7

FWD

Fri 10/18/2019 to Fri 10/18/2019
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Fri 10/18/2019 to Fri 10/18/2019
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_72

FWD

Fri 10/18/2019 to Sat 10/19/2019
0001 Continuous 0300

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Fri 10/18/2019 to Fri 10/18/2019
0900 1559

(Import)

Work scheduled by:

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_7

FWD

Sat 10/19/2019 to Sat 10/19/2019
0230 Continuous 0300

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Sat 10/19/2019 to Sat 10/19/2019
0230 Continuous 0300

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39

Sat 10/19/2019 to Sun 10/27/2019
0700 Continuous 1900
Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

SHORE_RD_345_138_BK 2

Mon 10/21/2019 to Mon 10/21/2019
0001 Continuous 2359
Work scheduled by: LI

UPDATED by LI 10/02/2019

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

HURLYAVE-ROSETON_345_303

Mon 10/21/2019 to Thu 10/31/2019
0800 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

GILBOA_-N.SCTLND_345_GNS-1

Tue 10/22/2019 to Thu 10/24/2019
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

NIAGARA_345_230_AT4

Wed 10/23/2019 to Tue 12/17/2019
0500 Continuous 1700
Work scheduled by: NYPA

UPDATED by NYPA 09/10/2019

REV
(Export)
SCH - OH - NY **1400 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1700 MW

EGRDNCTY_345_138_AT1

Thu 10/24/2019 to Sun 11/03/2019
0001 Continuous 0300
Work scheduled by: LI

UPDATED by CE 09/12/2019

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Thu 10/24/2019 to Sun 11/03/2019
0001 Continuous 0300
Work scheduled by: LI

UPDATED by CE 09/12/2019

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-EGRDNCTR_345_Y49

FWD

Thu 10/24/2019 to Sun 11/03/2019

UPDATEDby CE09/12/2019

(Import)

0001 Continuous 0300

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

GILBOA_-N.SCTLND_345_GNS-1

FWD

Fri 10/25/2019 to Fri 10/25/2019

UPDATEDby NYPA09/19/2019

(Import)

1630 Continuous 1730

CENTRAL EAST - VC

2520 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

SHORE_RD_345_138_BK 1

FWD

Mon 10/28/2019 to Mon 10/28/2019

UPDATEDby LI10/02/2019

(Import)

0001 Continuous 2359

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 10/28/2019 to Wed 11/13/2019

UPDATEDby NYPA08/05/2019

(Import)

0500 Continuous 1700

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

HOPATCON-RAMAPO___500_5018

FWD

REV

Fri 11/01/2019 to Tue 11/05/2019

(Import) (Export)

0001 Continuous 2200

SCH - PJ - NY

1250 MW 1200 MW

Impacts Total Transfer Capability 1350 MW 350 MW

TTC with All Lines In Service 2600 MW 1550 MW

Work scheduled by: ConEd

HOPATCON-RAMAPO___500_5018

FWD

Fri 11/01/2019 to Tue 11/05/2019

(Import)

0001 Continuous 2200

UPNY CONED

5000 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

RAMAPO___345_345_PAR3500

FWD

REV

Fri 11/01/2019 to Tue 11/05/2019

(Import) (Export)

0001 Continuous 2200

SCH - PJ - NY

2150 MW 1250 MW

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 2600 MW 1550 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR4500					FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019			(Import)	(Export)
0001	Continuous	2200			SCH - PJ - NY	2150 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	2600 MW
RAMAPO___500_345_BK 1500					FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019			(Import)	(Export)
0001	Continuous	2200			SCH - PJ - NY	1250 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW
					TTC with All Lines In Service	2600 MW
RAMAPO___500_345_BK 1500					FWD	
Fri 11/01/2019	to	Tue 11/05/2019			(Import)	
0001	Continuous	2200			UPNY CONED	5000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5700 MW
SCH-IMO-NYISO_LIMIT_1750					FWD	
Fri 11/01/2019	to	Thu 04/30/2020	UPDATED	by IESO	(Import)	
0001	Continuous	2359		05/03/2019	SCH - OH - NY	2050 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2250 MW
SCH-NYISO-IMO_LIMIT_1600						REV
Fri 11/01/2019	to	Thu 04/30/2020	UPDATED	by IESO		(Export)
0001	Continuous	2359		05/03/2019	SCH - OH - NY	1900 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	2000 MW
VOLNEY__-MARCY___345_19					FWD	
Fri 11/01/2019	to	Fri 11/01/2019			(Import)	
0730	Daily(No Weekends)	1630			CENTRAL EAST - VC	2825 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2975 MW
VOLNEY__-MARCY___345_19					FWD	
Fri 11/01/2019	to	Fri 11/01/2019			(Import)	
0730	Daily(No Weekends)	1630			OSWEGO EXPORT	4900 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	5250 MW

ARR: 19

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 1					FWD		
Mon 11/04/2019	to	Mon 11/04/2019	<u>UPDATED</u>	<u>by LI</u>	<u>10/02/2019</u>	(Import)	
0001	Continuous	2359				CONED - LIPA	1350 MW
Work scheduled by: LI						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	1500 MW
NRTH1385-NOR HBR_138_601						FWD	REV
Mon 11/04/2019	to	Fri 11/15/2019				(Import)	(Export)
0001	Continuous	2359				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602						FWD	REV
Mon 11/04/2019	to	Fri 11/15/2019				(Import)	(Export)
0001		2359				SCH - NPX_1385	0 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603						FWD	REV
Mon 11/04/2019	to	Fri 11/15/2019				(Import)	(Export)
0001		2359				SCH - NPX_1385	0 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_602						FWD	REV
Mon 11/04/2019	to	Fri 11/15/2019				(Import)	(Export)
0001	Continuous	2359				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_602 & NRTH1385-NOR HBR_138_603						FWD	REV
Mon 11/04/2019	to	Fri 11/15/2019				(Import)	(Export)
0001		2359				SCH - NPX_1385	0 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_603						FWD	REV
Mon 11/04/2019	to	Fri 11/15/2019				(Import)	(Export)
0001	Continuous	2359				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NRTHPORT_138_NNC

Mon 11/04/2019 to Fri 11/15/2019

0001 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

LINDN_CG-LNDVFT_345_V-3022

Mon 11/04/2019 to Thu 11/07/2019

0800 Continuous 1500

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

MARCY_-N.SCTLND_345_18

Wed 11/06/2019 to Wed 11/13/2019

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 09/11/2019

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

MARCY_345KV_CSC

Wed 11/06/2019 to Fri 11/22/2019

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 09/11/2019

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

MARCY_765_345_AT2

Wed 11/06/2019 to Fri 11/22/2019

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 09/11/2019

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

HURLYAVE-ROSETON_345_303

Wed 11/06/2019 to Fri 12/06/2019

0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

N.SCTLND-LEEDS_345_94

Wed 11/06/2019 to Thu 11/07/2019

0830 Continuous 1430

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Fri 11/08/2019 to Sat 11/09/2019

0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

E13THSTA-FARRAGUT_345_45

Tue 11/12/2019 to Tue 11/12/2019

0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

WATRCURE-OAKDALE_345_31

Tue 11/12/2019 to Tue 11/12/2019

1300 Continuous 1500

Work scheduled by: NYSEG

UPDATED by NYSEG 09/13/2019

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 250 MW
TTC with All Lines In Service 2600 MW 1550 MW

PLSNTVLY-WOOD_ST_345_F31

Thu 11/14/2019 to Thu 11/14/2019

0001 Continuous 2200

Work scheduled by: ConEd

UPDATED by NYISO 09/18/2019

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RNS4

Thu 11/14/2019 to Thu 11/14/2019

0001 Continuous 2200

Work scheduled by: ConEd

UPDATED by NYISO 09/18/2019

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

E13THSTA-FARRAGUT_345_45

Thu 11/14/2019 to Thu 11/14/2019

0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Thu 11/14/2019 to Thu 11/14/2019

0201 Continuous 0500

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

FWD

Sun 11/17/2019 to Mon 11/18/2019 UPDATED by CONED 09/09/2019

(Import)

0301 Continuous 0300

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W79

FWD

Sun 11/17/2019 to Mon 11/18/2019 UPDATED by CONED 09/09/2019

(Import)

0301 Continuous 0300

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS5

FWD

Mon 11/18/2019 to Mon 11/18/2019 UPDATED by CONED 09/09/2019

(Import)

0301 Continuous 0330

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W64

FWD

Mon 11/18/2019 to Tue 11/19/2019 UPDATED by CONED 09/09/2019

(Import)

0301 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 11/18/2019 to Tue 11/19/2019 UPDATED by CONED 09/09/2019

(Import)

0301 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

BERKSHIR-ALPS_345_393

FWD

REV

Mon 11/18/2019 to Wed 11/27/2019

(Import) (Export)

0600 Continuous 1700

SCH - NE - NY

1150 MW 1300 MW

Impacts Total Transfer Capability 250 MW 500 MW

TTC with All Lines In Service 1400 MW 1800 MW

Work scheduled by: ISONE

ARR: 78

BERKSHIR-ALPS_345_393

FWD

REV

Mon 11/18/2019 to Wed 11/27/2019

(Import) (Export)

0600 Continuous 1700

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ISONE

ARR: 78

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Mon 11/18/2019 to Wed 11/27/2019
0600 1700

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1150 MW	1300 MW
Impacts Total Transfer Capability	250 MW	500 MW
TTC with All Lines In Service	1400 MW	1800 MW

BERKSHIR-NORTHFLD_345_312

Mon 11/18/2019 to Wed 11/27/2019
0600 Continuous 1700

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1400 MW	1500 MW
Impacts Total Transfer Capability	0 MW	300 MW
TTC with All Lines In Service	1400 MW	1800 MW

BERKSHIR-NORTHFLD_345_312

Mon 11/18/2019 to Wed 11/27/2019
0600 Continuous 1700

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NE-NYISO_LIMIT_800

Mon 11/18/2019 to Wed 11/27/2019
0600 Continuous 1700

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	1000 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	1400 MW

SCH-NYISO-NE_LIMIT_500

Mon 11/18/2019 to Wed 11/27/2019
0600 Continuous 1700

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	700 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	1800 MW

SPRNBRK__345KV_RNS5

Tue 11/19/2019 to Tue 11/19/2019
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

SPRNBRK__345KV_RNS5

Tue 11/19/2019 to Tue 11/19/2019
0130 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 09/09/2019

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

Sat 11/23/2019 to Sat 11/23/2019
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W99

Sat 11/23/2019 to Sat 11/23/2019
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS5

Sat 11/23/2019 to Sat 11/23/2019
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

RAMAPO__-LADENTWN_345_W72

Mon 11/25/2019 to Mon 11/25/2019
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

MOSES__-ADIRNDCK_230_MA2

Mon 11/25/2019 to Wed 11/27/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/02/2019 to Fri 12/06/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

N.SCTLND-ALPS_____345_2

Mon 12/02/2019 to Mon 12/02/2019
0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	900 MW	1700 MW
Impacts Total Transfer Capability	500 MW	100 MW
TTC with All Lines In Service	1400 MW	1800 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2			FWD	REV
Mon 12/02/2019	to	Mon 12/02/2019	(Import)	(Export)
0730	Daily(No Weekends)	1630	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
LEEDS_____345KV_R94301			FWD	
Mon 12/02/2019	to	Thu 12/12/2019	(Import)	
0800	Continuous	1500	UPNY CONED	3800 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	1900 MW
			TTC with All Lines In Service	5700 MW
FRASER_____345_FRASER SVC			FWD	
Mon 12/02/2019	to	Fri 12/13/2019	(Import)	
0800	Continuous	1500	CENTRAL EAST - VC	2935 MW
Work scheduled by: NYSEG			Impacts Total Transfer Capability	40 MW
			TTC with All Lines In Service	2975 MW
MOSES_____ADIRNDCK_230_MA1			FWD	
Mon 12/09/2019	to	Fri 12/13/2019	(Import)	
0700	Continuous	1500	MOSES SOUTH	2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW
			TTC with All Lines In Service	3150 MW
ROSETON_-ROCKTVRN_345_311			FWD	
Mon 12/09/2019	to	Thu 12/12/2019	(Import)	
0800	Continuous	1600	UPNY CONED	4400 MW
Work scheduled by: CHGE			Impacts Total Transfer Capability	1300 MW
			TTC with All Lines In Service	5700 MW
SHOR_NPX-SHOREHAM_138_CSC			FWD	REV
Thu 12/12/2019	to	Fri 12/20/2019	(Import)	(Export)
0800	Continuous	1500	SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	330 MW 330 MW
			TTC with All Lines In Service	330 MW 330 MW
MOSES_____ADIRNDCK_230_MA2			FWD	
Mon 12/16/2019	to	Mon 12/16/2019	(Import)	
0700	Continuous	1500	MOSES SOUTH	2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW
			TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Tue 12/17/2019 to Fri 12/20/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Thu 01/02/2020 to Sun 03/01/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 01/15/2020 to Thu 02/13/2020
0001 Continuous 2359

Work scheduled by: ORU

11/05/2018

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

MOTTHAVN-RAINEY___345_Q11

Sun 02/23/2020 to Sun 03/01/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NIAGARA_-PACKARD_230_62

Fri 02/28/2020 to Fri 02/28/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1100 MW 950 MW**
Impacts Total Transfer Capability 1150 MW 1050 MW
TTC with All Lines In Service 2250 MW 2000 MW

CHATGUAY-MASSENA___765_7040

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT1

FWD

Mon 03/02/2020 to Fri 03/06/2020 UPDATED by NYPA 08/08/2019

(Import)

0500 Continuous 1730

MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MARCY____765_345_AT2

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MASSENA_-MARCY____765_MSU1

FWD

Mon 03/02/2020 to Fri 03/06/2020 UPDATED by NYPA 08/08/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC **2265 MW**
 Impacts Total Transfer Capability 710 MW
 TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

Mon 03/02/2020 to Fri 03/06/2020 UPDATED by NYPA 08/08/2019

(Import)

0500 Continuous 1730

MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

REV

Mon 03/02/2020 to Fri 03/06/2020 UPDATED by NYPA 08/08/2019

(Import) (Export)

0500 Continuous 1730

SCH - HQ - NY **475 MW 1000 MW**
 Impacts Total Transfer Capability 1025 MW 0 MW
 TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

Mon 03/02/2020 to Fri 03/06/2020 UPDATED by NYPA 08/08/2019

(Import)

0500 Continuous 1730

SCH - HQ_CEDARS **90 MW**
 Impacts Total Transfer Capability 109 MW
 TTC with All Lines In Service 199 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 1730

MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Mon 03/02/2020 to Fri 03/06/2020
 0500 1730

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - HQ - NY **850 MW 0 MW**
 Impacts Total Transfer Capability 650 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Mon 03/02/2020 to Fri 03/06/2020
 0500 1730

Work scheduled by:

FWD
 (Import)
 SCH - HQ_CEDARS **90 MW**
 Impacts Total Transfer Capability 109 MW
 TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1

Mon 03/02/2020 to Fri 03/06/2020
 0500 1730

Work scheduled by:

FWD
 (Import)
 SCH - HQ_CEDARS **90 MW**
 Impacts Total Transfer Capability 109 MW
 TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -
 MASSENA 230_MMS2

Mon 03/02/2020 to Fri 03/06/2020
 0500 1730

Work scheduled by:

FWD
 (Import)
 SCH - HQ_CEDARS **90 MW**
 Impacts Total Transfer Capability 109 MW
 TTC with All Lines In Service 199 MW

EASTVIEW-SPRNBK 345_W78

Fri 03/06/2020 to Sat 03/07/2020
 0001 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW 345_W85

Fri 03/06/2020 to Sat 03/07/2020
 0001 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

SPRNBK 345KV_RNS3

Fri 03/06/2020 to Sat 03/07/2020
 0001 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAl

Sat 03/07/2020 to Fri 05/29/2020
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

VOLNEY___-MARCY___345_19

Tue 03/10/2020 to Tue 03/10/2020
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/24/2019

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY___-MARCY___345_19

Tue 03/10/2020 to Tue 03/10/2020
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/24/2019

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

FRASANNX-COOPERS___345_UCC2-41

Wed 03/11/2020 to Thu 03/12/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY___-FRASANNX_345_UCC2-41

Wed 03/11/2020 to Thu 03/12/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

ROCHESTR-PANNELL___345_RP2

Sat 03/14/2020 to Mon 03/23/2020
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY___345KV_CSC

Mon 03/16/2020 to Fri 03/27/2020
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-EFISHKIL_345_RFK305

FWD

Mon 03/16/2020 to Fri 04/03/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

UPNY CONED

4800 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

NIAGARA_-KINTIGH_345_NS1-38

FWD

Fri 03/27/2020 to Fri 03/27/2020

(Import)

0600 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

BECK_-PACKARD_230_BP76

FWD

REV

Fri 03/27/2020 to Fri 03/27/2020

(Import) (Export)

0800 Daily(No Weekends) 1600

Work scheduled by: NGrid

SCH - OH - NY

1700 MW 1500 MW

Impacts Total Transfer Capability 550 MW 500 MW

TTC with All Lines In Service 2250 MW 2000 MW

MARCY_-EDIC_345_UE1-7

FWD

Tue 03/31/2020 to Tue 03/31/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED**by NYPA 09/24/2019**

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

ARR: 19&16**MARCY_-N.SCTLND_345_18**

FWD

Tue 04/07/2020 to Wed 04/08/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED**by NYPA 09/24/2019**

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

ARR: 19**LINDN_CG-LNDVFT_345_V-3022**

FWD

REV

Sun 04/12/2020 to Fri 04/17/2020

(Import) (Export)

1400 Continuous 1800

Work scheduled by: PJM

SCH - PJM_VFT

0 MW 0 MW

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

FRASER_-GILBOA_345_GF5-35

FWD

Mon 04/13/2020 to Wed 04/22/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 04/20/2020 to Fri 05/01/2020

(Import)

0500 Continuous 1700

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DOLSONAV-ROCKTVRN_345_DART44

FWD

Mon 04/27/2020 to Sun 05/10/2020

(Import)

0700 Continuous 1730

UPDATEDby NYPA03/21/2019CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

LEEDS_-HURLYAVE_345_301

FWD

Mon 04/27/2020 to Fri 05/29/2020

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

SCH-IMO-NYISO_LIMIT_1600

FWD

Fri 05/01/2020 to Sat 10/31/2020

(Import)

0001 Continuous 2359

UPDATEDby IESO05/03/2019SCH - OH - NY **1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

PANNELL_-CLAY_____345_2

FWD

Mon 05/04/2020 to Fri 05/08/2020

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

PANNELL_-CLAY_____345_1

FWD

Mon 05/11/2020 to Fri 05/15/2020

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

COOPERS_-DOLSONAV_345_CCDA42

FWD

Mon 05/11/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1730

UPDATEDby NYPA03/21/2019CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

Mon 05/18/2020 to Fri 05/22/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 06/01/2020 to Fri 07/31/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA_345_230_AT4

Mon 06/29/2020 to Tue 06/30/2020
0500 Continuous 1530

Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY **1400 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1700 MW

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Mon 07/27/2020 to Fri 08/07/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1450 MW**
Impacts Total Transfer Capability 0 MW 250 MW
TTC with All Lines In Service 1900 MW 1700 MW

CHATGUAY-MASSENA_765_7040

Sat 08/01/2020 to Sun 08/02/2020 **UPDATED by NYPA 08/08/2019**
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 08/01/2020 to Sun 08/02/2020 **UPDATED by NYPA 08/08/2019**
0500 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY_765_345_AT1

Sat 08/01/2020 to Sun 08/02/2020 **UPDATED by NYPA 08/08/2019**
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1						FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW
MASSENA_-MARCY_765_MSU1						FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				MOSES SOUTH	500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1						FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)
0500	Continuous	1730				SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1						FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	190 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD	
Sat 08/01/2020	to	Sun 08/02/2020				(Import)	
0500		1730				MOSES SOUTH	500 MW
Work scheduled by:						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2						FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020				(Import)	(Export)
0500		1730				SCH - HQ - NY	850 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2						FWD	
Sat 08/01/2020	to	Sun 08/02/2020				(Import)	
0500		1730				SCH - HQ_CEDARS	90 MW
Work scheduled by:						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	190 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES___230_L33P & MASSENA_-MARCY___765_MSU1

Sat 08/01/2020 to Sun 08/02/2020
 0500 1730

Work scheduled by:

FWD
 (Import)
 SCH - HQ_CEDARS **90 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 190 MW

STLAWRNC-MOSES___230_L33P & MOSES___-MASSENA_230_MMS1 & MOSES___-MASSENA_230_MMS2

Sat 08/01/2020 to Sun 08/02/2020
 0500 1730

Work scheduled by:

FWD
 (Import)
 SCH - HQ_CEDARS **90 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 190 MW

MOSES___-ADIRNDCK_230_MA2

Mon 08/03/2020 to Sun 09/13/2020
 0700 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS___345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020
 0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MARCY___-FRASANNX_345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020
 0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MARCY___765_345_AT1

Mon 09/14/2020 to Mon 09/14/2020
 0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH___345_NS1-38

Mon 09/14/2020 to Thu 09/17/2020
 0500 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Tue 09/15/2020 to Sat 11/14/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

Fri 09/18/2020 to Sat 11/14/2020
0500 Continuous 2330

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

CLAY___-EDIC___345_1-16

Mon 09/21/2020 to Fri 09/25/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

CLAY___-EDIC___345_2-15

Mon 09/28/2020 to Fri 10/02/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

DUNWODIE_345KV_3

Thu 10/01/2020 to Thu 10/01/2020 UPDATED by CONED 09/05/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Thu 10/01/2020 to Thu 10/01/2020 UPDATED by CONED 09/05/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

Thu 10/01/2020 to Thu 11/05/2020 UPDATED by CONED 09/05/2019
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

FWD

Mon 10/12/2020 to Fri 11/13/2020

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021

(Import)

0001 Continuous 2359

Work scheduled by: IESO

UPDATEDby IESO05/03/2019

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

SCH-NYISO-IMO_LIMIT_1600

REV

Sun 11/01/2020 to Fri 04/30/2021

(Export)

0001 Continuous 2359

Work scheduled by: IESO

UPDATEDby IESO05/03/2019

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

DUNWODIE_345KV_3

FWD

Thu 11/05/2020 to Thu 11/05/2020

(Import)

0230 Continuous 0300

Work scheduled by: ConEd

UPDATEDby CONED09/05/2019

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

FWD

Thu 11/05/2020 to Thu 11/05/2020

(Import)

0230 Continuous 0300

Work scheduled by: ConEd

UPDATEDby CONED09/05/2019

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Mon 11/16/2020 to Mon 11/16/2020

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Thu 11/26/2020 to Thu 11/26/2020

(Import)

0230 Continuous 0300

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 03, 2019 to Saturday ,April 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Tue 12/01/2020 to Mon 05/31/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOTTHAVN-RAINEY___345_Q11

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd