

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1250 MW
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1150 MW
Impacts Total Transfer Capability	100 MW	200 MW
TTC with All Lines In Service	2150 MW	1350 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1250 MW
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY	
Impacts Total Transfer Capability	
TTC with All Lines In Service	

BECK_-NIAGARA_345_PA302

Wed 07/31/2019 to Tue 11/12/2019 EXTENDED by IESO 08/29/2019

0800 Continuous 1700

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	1000 MW	900 MW
TTC with All Lines In Service	1900 MW	1700 MW

NIAGARA_-PACKARD_230_61

Tue 09/03/2019 to Fri 10/18/2019 UPDATED by NYPA 12/19/2018

0500 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY	
Impacts Total Transfer Capability	
TTC with All Lines In Service	

PLSNTVLY_345KV_RNS5

Sat 09/14/2019 to Sat 10/19/2019 UPDATED by CE 09/17/2019

0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1900 MW
TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WATRCURE-OAKDALE__345_31

Sat 09/28/2019 to Mon 09/30/2019

0700 Continuous 1800

Work scheduled by: NYSEG

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

EASTVIEW-SPRNBK__345_W65

Sun 09/29/2019 to Tue 10/01/2019

0100 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CONED 09/26/2019

UPNY CONED

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

FWD

(Import)

4350 MW

MILLWOOD-EASTVIEW_345_W82

Sun 09/29/2019 to Tue 10/01/2019

0100 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CONED 09/26/2019

UPNY CONED

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

FWD

(Import)

4350 MW

SPRNBK__345KV_RNS4

Sun 09/29/2019 to Tue 10/01/2019

0100 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CONED 09/26/2019

SPR/DUN-SOUTH

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

FWD

(Import)

3200 MW

LINDEN__ -GOETHALS_230_A2253

Mon 09/30/2019 to Mon 09/30/2019

0001 Continuous 1730

Work scheduled by: PJM

UPDATEDby PJM 08/06/2019

SCH - PJ - NY

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2150 MW

FWD

(Import) (Export)

2100 MW

100 MW

1350 MW

LINDEN__ -GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Mon 09/30/2019 to Mon 09/30/2019

0001 1730

Work scheduled by:

SCH - PJ - NY

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2150 MW

FWD

(Import) (Export)

2050 MW

200 MW

1350 MW

LINDEN__ -GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__ - FARRAGUT_345_C3403

Mon 09/30/2019 to Mon 09/30/2019

0001 1730

Work scheduled by:

SCH - PJ - NY

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2150 MW

FWD

(Import) (Export)

2000 MW

300 MW

1350 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Mon 09/30/2019 to Mon 09/30/2019
0001 1730

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1150 MW
Impacts Total Transfer Capability	100 MW	200 MW
TTC with All Lines In Service	2150 MW	1350 MW

BERKSHIR-ALPS____345_393

Mon 09/30/2019 to Sat 10/05/2019
0600 Continuous 1600

Work scheduled by: ISONE

UPDATED by ISONE 10/03/2019

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	950 MW	1300 MW
Impacts Total Transfer Capability	450 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-ALPS____345_393

Mon 09/30/2019 to Sat 10/05/2019
0600 Continuous 1600

Work scheduled by: ISONE

UPDATED by ISONE 10/03/2019

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

Mon 09/30/2019 to Sat 10/05/2019
0600 1600

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	950 MW	1300 MW
Impacts Total Transfer Capability	450 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Mon 09/30/2019 to Sat 10/05/2019
0600 Continuous 1600

Work scheduled by: ISONE

UPDATED by ISONE 10/03/2019

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	900 MW	1500 MW
Impacts Total Transfer Capability	500 MW	100 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Mon 09/30/2019 to Sat 10/05/2019
0600 Continuous 1600

Work scheduled by: ISONE

UPDATED by ISONE 10/03/2019

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NYISO-NE_LIMIT_500

Mon 09/30/2019 to Sat 10/05/2019
0600 Continuous 1600

Work scheduled by: ISONE

UPDATED by ISONE 10/03/2019

		REV
		(Export)
SCH - NE - NY		700 MW
Impacts Total Transfer Capability		900 MW
TTC with All Lines In Service		1600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_1-16						FWD
Mon 09/30/2019	to	Fri 10/04/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/20/2019</u>	(Import)
0700	Continuous	1530				OSWEGO EXPORT 4850 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 400 MW
						TTC with All Lines In Service 5250 MW
LEEDS -HURLYAVE 345_301						FWD
Mon 09/30/2019	to	Fri 10/11/2019	<u>UPDATED</u>	<u>by CHGE</u>	<u>09/05/2019</u>	(Import)
0800	Continuous	1600				UPNY CONED 4100 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability 1600 MW
						TTC with All Lines In Service 5700 MW
SCH-NE-NYISO_LIMIT_400						FWD
Wed 10/02/2019	to	Tue 10/15/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>09/30/2019</u>	(Import)
0700	Continuous	1559				SCH - NE - NY 600 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 1400 MW
FROST_BR-LONG_MTN_345_352						FWD
Wed 10/02/2019	to	Thu 10/17/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>09/30/2019</u>	(Import)
0700	Continuous	1600				SCH - NE - NY 1150 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 1400 MW
DUNWODIE_345KV_4						FWD
Thu 10/03/2019	to	Sun 10/13/2019	<u>UPDATED</u>	<u>by CE</u>	<u>09/30/2019</u>	(Import)
0001	Continuous	0300				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4						FWD
Fri 10/04/2019	to	Sun 10/13/2019				(Import)
0201		2230				SPR/DUN-SOUTH 3200 MW
Work scheduled by:						Impacts Total Transfer Capability 1400 MW
						TTC with All Lines In Service 4600 MW
SCH-NYISO-NE_LIMIT_300						REV
Sat 10/05/2019	to	Sat 10/05/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/03/2019</u>	(Export)
0001	Continuous	0600				SCH - NE - NY 500 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 1100 MW
						TTC with All Lines In Service 1600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_300

Sat 10/05/2019 to Thu 10/17/2019 UPDATED by ISONE 09/30/2019

1601 Continuous 1600

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **500 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1400 MW

SCH-IMO-NYISO_LIMIT_400

Sun 10/06/2019 to Tue 10/08/2019 UPDATED by NYPA 09/26/2019

0500 Continuous 2100

Work scheduled by: NYPA

FWD
(Import)
SCH - OH - NY **700 MW**
Impacts Total Transfer Capability 1200 MW
TTC with All Lines In Service 1900 MW

OSWEGO_COMPLEX_AVR_O/S

Sun 10/06/2019 to Sun 10/06/2019

0900 Continuous 0930

Work scheduled by: Gen

FWD
(Import)
CENTRAL EAST - VC **2870 MW**
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2975 MW

CHAT_DC_GC2

Mon 10/07/2019 to Fri 10/11/2019

0400 Continuous 2359

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Mon 10/07/2019 to Fri 10/11/2019

0400 Continuous 2359

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1100

Mon 10/07/2019 to Fri 11/22/2019

0400 Continuous 2300

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1100 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1500 MW

CLAY -EDIC 345_2-15

Mon 10/07/2019 to Fri 10/11/2019

0600 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STOLLERD-HISHELDN_230_67

Mon 10/07/2019 to Tue 10/08/2019
0700 Continuous 1400

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

MARCY -N.SCTLND_345_18

Wed 10/09/2019 to Fri 10/11/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NGRID 10/01/2019

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

CHAT_DC_GC1

Sat 10/12/2019 to Sat 10/12/2019
0001 Continuous 0200

Work scheduled by: HQ

UPDATED by HQ 10/04/2019

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 10/12/2019 to Sat 10/12/2019
0001 Continuous 0200

Work scheduled by: HQ

UPDATED by HQ 10/04/2019

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 10/12/2019 to Sat 10/12/2019
0001 Continuous 0200

Work scheduled by:

UPDATED by HQ 10/04/2019

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 10/12/2019 to Sat 10/12/2019
0001 Continuous 0200

Work scheduled by:

UPDATED by HQ 10/04/2019

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sat 10/12/2019 to Sat 10/12/2019
0001 Continuous 0200

Work scheduled by: HQ

UPDATED by HQ 10/04/2019

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

REV

Sat 10/12/2019 to Sat 10/12/2019 UPDATED by HQ 10/04/2019

(Export)

0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

SCH-HQ-NYISO_LIMIT_600

FWD

Sat 10/12/2019 to Sat 10/12/2019 UPDATED by HQ 10/04/2019

(Import)

0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

600 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1500 MW

LEEDS___-PLSNTVLY_345_92

FWD

Sat 10/12/2019 to Tue 10/15/2019 UPDATED by CE 09/17/2019

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

CHAT_DC_GC1 & CHAT_DC_GC2 & MOSES___-MASSENA_230_MMS1 & MOSES___-MASSENA_230_MMS2

FWD

Sat 10/12/2019 to Sat 10/12/2019

(Import)

0100 0200

Work scheduled by:

MOSES SOUTH

1950 MW

Impacts Total Transfer Capability 1200 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

FWD

Sat 10/12/2019 to Tue 10/22/2019 UPDATED by NYPA 10/02/2019

(Import)

0100 Continuous 2000

Work scheduled by: NYPA

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

FWD

REV

Sat 10/12/2019 to Tue 10/22/2019 UPDATED by NYPA 10/02/2019

(Import) (Export)

0100 Continuous 2000

Work scheduled by: NYPA

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MARCY___765_345_AT1

FWD

Sat 10/12/2019 to Tue 10/22/2019 UPDATED by NYPA 10/02/2019

(Import)

0100 Continuous 2000

Work scheduled by: NYPA

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2						FWD			
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/02/2019</u>	(Import)			
0100	Continuous	2000				MOSES SOUTH	1700 MW		
Impacts Total Transfer Capability						1450 MW			
TTC with All Lines In Service						3150 MW			
Work scheduled by: NYPA									
MASSENA_-MARCY____765_MSU1						FWD			
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/02/2019</u>	(Import)			
0100	Continuous	2000				CENTRAL EAST - VC	2265 MW		
Impacts Total Transfer Capability						710 MW			
TTC with All Lines In Service						2975 MW			
Work scheduled by: NYPA									
MASSENA_-MARCY____765_MSU1						FWD			
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/02/2019</u>	(Import)			
0100	Continuous	2000				MOSES SOUTH	500 MW		
Impacts Total Transfer Capability						2650 MW			
TTC with All Lines In Service						3150 MW			
Work scheduled by: NYPA									
MASSENA_-MARCY____765_MSU1						FWD			
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/02/2019</u>	(Import) (Export)			
0100	Continuous	2000				SCH - HQ - NY	475 MW 1000 MW		
Impacts Total Transfer Capability						1025 MW 0 MW			
TTC with All Lines In Service						1500 MW 1000 MW			
Work scheduled by: NYPA									
MASSENA_-MARCY____765_MSU1						FWD			
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/02/2019</u>	(Import)			
0100	Continuous	2000				SCH - HQ_CEDARS	90 MW		
Impacts Total Transfer Capability						100 MW			
TTC with All Lines In Service						190 MW			
Work scheduled by: NYPA									
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD			
Sat 10/12/2019	to	Tue 10/22/2019				(Import)			
0100		2000				MOSES SOUTH	500 MW		
Impacts Total Transfer Capability						2650 MW			
TTC with All Lines In Service						3150 MW			
Work scheduled by:									
MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2						FWD			
Sat 10/12/2019	to	Tue 10/22/2019				(Import) (Export)			
0100		2000				SCH - HQ - NY	850 MW 0 MW		
Impacts Total Transfer Capability						650 MW 1000 MW			
TTC with All Lines In Service						1500 MW 1000 MW			
Work scheduled by:									

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sat 10/12/2019 to Tue 10/22/2019
0100 2000

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1

Sat 10/12/2019 to Tue 10/22/2019
0100 2000

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -
MASSENA 230_MMS2

Sat 10/12/2019 to Tue 10/22/2019
0100 2000

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

CHAT_DC_GC2

Sat 10/12/2019 to Sat 10/12/2019
0201 Continuous 1959

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH 2850 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 10/12/2019 to Sat 10/12/2019
0201 Continuous 1959

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY 500 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-IMO-NYISO_LIMIT_600

Sat 10/12/2019 to Sat 10/12/2019
0900 Continuous 1630

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY 900 MW
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1900 MW

SCH-NYISO-IMO_LIMIT_300

Sat 10/12/2019 to Sat 10/12/2019
0900 Continuous 1630

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY 600 MW
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 1700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sat 10/12/2019 to Sun 10/13/2019
2000 Continuous 2300

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 10/12/2019 to Sun 10/13/2019
2000 Continuous 2300

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 10/12/2019 to Sun 10/13/2019
2000 2300

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 10/12/2019 to Sun 10/13/2019
2000 2300

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2 & MOSES -MASSENA_230_MMS1 & MOSES -MASSENA_230_MMS2

Sat 10/12/2019 to Sun 10/13/2019
2000 2300

Work scheduled by:

FWD
(Import)
MOSES SOUTH **1950 MW**
Impacts Total Transfer Capability 1200 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 10/12/2019 to Sun 10/13/2019
2000 Continuous 2300

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 10/12/2019 to Sun 10/13/2019
2000 Continuous 2300

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1150

Sat 10/12/2019 to Sun 10/13/2019
2000 Continuous 2300

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

E13THSTA-FARRAGUT_345_45

Sun 10/13/2019 to Mon 10/14/2019
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CHAT_DC_GC2

Sun 10/13/2019 to Fri 11/22/2019
2301 Continuous 2300

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 10/13/2019 to Fri 11/22/2019
2301 Continuous 2300

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SHORE_RD_345_138_BK 2

Mon 10/14/2019 to Mon 10/14/2019 UPDATED by LI 10/02/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

PLSNTVLY-WOOD_ST_345_F30

Mon 10/14/2019 to Thu 10/17/2019 UPDATED by CE 09/17/2019
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/14/2019 to Fri 10/18/2019 UPDATED by ISONE 08/09/2019
0600 Continuous 1600

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FIVEMILE-STOLLERD_345_29

Mon 10/14/2019 to Fri 10/18/2019
0700 Continuous 1400

Work scheduled by: NYSEG

FWD
(Import)
SCH - PJ - NY 2100 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2150 MW

LEEDS -HURLYAVE_345_301

Tue 10/15/2019 to Fri 10/18/2019
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 09/05/2019

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

NEPTUNE -DUFFYAVE_345_NEPTUNE

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 10/17/2019 to Thu 10/17/2019
0900 1559

Work scheduled by:

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7

Fri 10/18/2019 to Fri 10/18/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Fri 10/18/2019 to Fri 10/18/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_72

Fri 10/18/2019 to Sat 10/19/2019
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Fri 10/18/2019 to Fri 10/18/2019
0900 1559

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_7

Sat 10/19/2019 to Sat 10/19/2019
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sat 10/19/2019 to Sat 10/19/2019
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

KINTIGH_-ROCHESTR_345_SRL-39

Sat 10/19/2019 to Sun 10/27/2019
0700 Continuous 1900

Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2						FWD
Mon 10/21/2019	to	Mon 10/21/2019	UPDATED	by LI	10/02/2019	(Import)
0001	Continuous	2359				CONED - LIPA 1350 MW
Work scheduled by: LI						Impacts Total Transfer Capability 150 MW
						TTC with All Lines In Service 1500 MW
HURLYAVE-ROSETON__345_303						FWD
Mon 10/21/2019	to	Thu 10/31/2019				(Import)
0800	Continuous	1600				UPNY CONED 4100 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability 1600 MW
						TTC with All Lines In Service 5700 MW
GILBOA__-N.SCTLND_345_GNS-1						FWD
Tue 10/22/2019	to	Thu 10/24/2019				(Import)
0700	Continuous	1530				CENTRAL EAST - VC 2520 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 455 MW
						TTC with All Lines In Service 2975 MW
NIAGARA__345_230_AT4						REV
Wed 10/23/2019	to	Tue 12/17/2019	UPDATED	by NYPA	09/10/2019	(Export)
0500	Continuous	1700				SCH - OH - NY 1400 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 1700 MW
EGRDNCTY_345_138_AT1						FWD
Thu 10/24/2019	to	Sun 11/03/2019	UPDATED	by CE	09/12/2019	(Import)
0001	Continuous	0300				CONED - LIPA 1250 MW
Work scheduled by: LI						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 1500 MW
EGRDNCTY_345_138_AT2						FWD
Thu 10/24/2019	to	Sun 11/03/2019	UPDATED	by CE	09/12/2019	(Import)
0001	Continuous	0300				CONED - LIPA 1250 MW
Work scheduled by: LI						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 1500 MW
SPRNBK_-EGRDNCTR_345_Y49						FWD
Thu 10/24/2019	to	Sun 11/03/2019	UPDATED	by CE	09/12/2019	(Import)
0001	Continuous	0300				CONED - LIPA 775 MW
Work scheduled by: LI						Impacts Total Transfer Capability 725 MW
						TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

Fri 10/25/2019 to Fri 10/25/2019 UPDATED by NYPA 09/19/2019
1630 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

SHORE_RD_345_138_BK 1

Mon 10/28/2019 to Mon 10/28/2019 UPDATED by LI 10/02/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 10/28/2019 to Wed 11/13/2019 UPDATED by NYPA 08/05/2019
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

HOPATCON-RAMAPO___500_5018

Fri 11/01/2019 to Tue 11/05/2019
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1250 MW 1200 MW**
Impacts Total Transfer Capability 1350 MW 350 MW
TTC with All Lines In Service 2600 MW 1550 MW

HOPATCON-RAMAPO___500_5018

Fri 11/01/2019 to Tue 11/05/2019
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5000 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5700 MW

RAMAPO___345_345_PAR3500

Fri 11/01/2019 to Tue 11/05/2019
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2150 MW 1250 MW**
Impacts Total Transfer Capability 450 MW 300 MW
TTC with All Lines In Service 2600 MW 1550 MW

RAMAPO___345_345_PAR4500

Fri 11/01/2019 to Tue 11/05/2019
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2150 MW 1250 MW**
Impacts Total Transfer Capability 450 MW 300 MW
TTC with All Lines In Service 2600 MW 1550 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500					FWD	REV
Fri 11/01/2019 to Tue 11/05/2019					(Import) (Export)	
0001	Continuous	2200			SCH - PJ - NY	1250 MW 1200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW 350 MW
					TTC with All Lines In Service	2600 MW 1550 MW
RAMAPO___500_345_BK 1500					FWD	
Fri 11/01/2019 to Tue 11/05/2019					(Import)	
0001	Continuous	2200			UPNY CONED	5000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5700 MW
SCH-IMO-NYISO_LIMIT_1750					FWD	
Fri 11/01/2019 to Thu 04/30/2020					(Import)	
0001	Continuous	2359	<u>UPDATED</u>	<u>by IESO</u> <u>05/03/2019</u>	SCH - OH - NY	2050 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2250 MW
SCH-NYISO-IMO_LIMIT_1600						REV
Fri 11/01/2019 to Thu 04/30/2020					(Export)	
0001	Continuous	2359	<u>UPDATED</u>	<u>by IESO</u> <u>05/03/2019</u>	SCH - OH - NY	1900 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	2000 MW
VOLNEY___-MARCYN___345_19					FWD	
Fri 11/01/2019 to Fri 11/01/2019					(Import)	
0730	Daily(No Weekends)	1630			CENTRAL EAST - VC	2825 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2975 MW
VOLNEY___-MARCYN___345_19						
Fri 11/01/2019 to Fri 11/01/2019					(Import)	
0730	Daily(No Weekends)	1630			OSWEGO EXPORT	4900 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	5250 MW
SHORE_RD_345_138_BK 1					FWD	
Mon 11/04/2019 to Mon 11/04/2019					(Import)	
0001	Continuous	2359	<u>UPDATED</u>	<u>by LI</u> <u>10/02/2019</u>	CONED - LIPA	1350 MW
Work scheduled by: LI					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601				FWD	REV
Mon 11/04/2019	to	Fri 11/15/2019		(Import)	(Export)
0001	Continuous	2359	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 11/04/2019	to	Fri 11/15/2019		(Import)	(Export)
0001		2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 11/04/2019	to	Fri 11/15/2019		(Import)	(Export)
0001		2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Mon 11/04/2019	to	Fri 11/15/2019		(Import)	(Export)
0001	Continuous	2359	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 11/04/2019	to	Fri 11/15/2019		(Import)	(Export)
0001		2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Mon 11/04/2019	to	Fri 11/15/2019		(Import)	(Export)
0001	Continuous	2359	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC				FWD	REV
Mon 11/04/2019	to	Fri 11/15/2019		(Import)	(Export)
0001	Continuous	2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022

Mon 11/04/2019 to Thu 11/07/2019
0800 Continuous 1500

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

MARCY___-N.SCTLND_345_18

Wed 11/06/2019 to Wed 11/13/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 09/11/2019

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

MARCY___345KV_CSC

Wed 11/06/2019 to Fri 11/22/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 09/11/2019

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

MARCY___765_345_AT2

Wed 11/06/2019 to Fri 11/22/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 09/11/2019

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

HURLYAVE-ROSETON___345_303

Wed 11/06/2019 to Fri 12/06/2019
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

N.SCTLND-LEEDS___345_94

Wed 11/06/2019 to Thu 11/07/2019
0830 Continuous 1430

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 11/08/2019 to Sat 11/09/2019
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1700 MW
TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Tue 11/12/2019 to Tue 11/12/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

WATRCURE-OAKDALE_345_31

Tue 11/12/2019 to Tue 11/12/2019
1300 Continuous 1500

Work scheduled by: NYSEG

UPDATED by NYSEG 09/13/2019

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 0 MW 250 MW
TTC with All Lines In Service 2600 MW 1550 MW

PLSNTVLY-WOOD_ST_345_F31

Thu 11/14/2019 to Thu 11/14/2019
0001 Continuous 2200

Work scheduled by: ConEd

UPDATED by NYISO 09/18/2019

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RNS4

Thu 11/14/2019 to Thu 11/14/2019
0001 Continuous 2200

Work scheduled by: ConEd

UPDATED by NYISO 09/18/2019

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

E13THSTA-FARRAGUT_345_45

Thu 11/14/2019 to Thu 11/14/2019
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Thu 11/14/2019 to Thu 11/14/2019
0201 Continuous 0500

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

BUCHAN_N-EASTVIEW_345_W93

Sun 11/17/2019 to Mon 11/18/2019
0301 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 09/09/2019

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79Sun 11/17/2019 to Mon 11/18/2019 **UPDATED** **by CONED** **09/09/2019**

0301 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS5Mon 11/18/2019 to Mon 11/18/2019 **UPDATED** **by CONED** **09/09/2019**

0301 Continuous 0330

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W64Mon 11/18/2019 to Tue 11/19/2019 **UPDATED** **by CONED** **09/09/2019**

0301 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W99Mon 11/18/2019 to Tue 11/19/2019 **UPDATED** **by CONED** **09/09/2019**

0301 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

BERKSHIR-ALPS____345_393

Mon 11/18/2019 to Wed 11/27/2019

0600 Continuous 1700

Work scheduled by: ISONE

ARR: 78

FWD

REV

(Import) (Export)

SCH - NE - NY

1150 MW 1300 MW

Impacts Total Transfer Capability 250 MW 500 MW

TTC with All Lines In Service 1400 MW 1800 MW

BERKSHIR-ALPS____345_393

Mon 11/18/2019 to Wed 11/27/2019

0600 Continuous 1700

Work scheduled by: ISONE

ARR: 78

FWD

REV

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

Mon 11/18/2019 to Wed 11/27/2019

0600 1700

Work scheduled by:

ARR: 78

FWD

REV

(Import) (Export)

SCH - NE - NY

1150 MW 1300 MW

Impacts Total Transfer Capability 250 MW 500 MW

TTC with All Lines In Service 1400 MW 1800 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312

Mon 11/18/2019 to Wed 11/27/2019
0600 Continuous 1700

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1400 MW	1500 MW
Impacts Total Transfer Capability	0 MW	300 MW
TTC with All Lines In Service	1400 MW	1800 MW

BERKSHIR-NORTHFLD_345_312

Mon 11/18/2019 to Wed 11/27/2019
0600 Continuous 1700

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NE-NYISO_LIMIT_800

Mon 11/18/2019 to Wed 11/27/2019
0600 Continuous 1700

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	1000 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	1400 MW

SCH-NYISO-NE_LIMIT_500

Mon 11/18/2019 to Wed 11/27/2019
0600 Continuous 1700

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	700 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	1800 MW

SPRNBK__345KV_RNS5

Tue 11/19/2019 to Tue 11/19/2019
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

SPRNBK__345KV_RNS5

Tue 11/19/2019 to Tue 11/19/2019 **UPDATED by CONED 09/09/2019**
0130 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

EASTVIEW-SPRNBK__345_W64

Sat 11/23/2019 to Sat 11/23/2019
0130 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1350 MW
TTC with All Lines In Service	5700 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

FWD

Sat 11/23/2019 to Sat 11/23/2019

(Import)

0130 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SPRNBRK_345KV_RNS5

FWD

Sat 11/23/2019 to Sat 11/23/2019

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

RAMAPO_-LADENTWN_345_W72

FWD

Mon 11/25/2019 to Mon 11/25/2019

(Import)

0001 Continuous 2200

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 11/25/2019 to Wed 11/27/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 12/02/2019 to Mon 12/02/2019

(Import) (Export)

0700 Continuous 2300

UPDATED by ISONE 10/04/2019

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW

330 MW

TTC with All Lines In Service 330 MW

330 MW

Work scheduled by: LI

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

N.SCTLND-ALPS_345_2

FWD

REV

Mon 12/02/2019 to Mon 12/02/2019

(Import) (Export)

0730 Daily(No Weekends) 1630

SCH - NE - NY

900 MW**1700 MW**

Impacts Total Transfer Capability 500 MW

100 MW

TTC with All Lines In Service 1400 MW

1800 MW

Work scheduled by: NGrid

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2

Mon 12/02/2019 to Mon 12/02/2019
0730 Daily(No Weekends) 1630
Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

FRASER_____345_FRASER SVC

Mon 12/02/2019 to Fri 12/13/2019
0800 Continuous 1500
Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2935 MW
Impacts Total Transfer Capability	40 MW
TTC with All Lines In Service	2975 MW

LEEDS_____345KV_R94301

Tue 12/03/2019 to Fri 12/13/2019 **UPDATED by NGRID 10/04/2019**
0800 Continuous 1500
Work scheduled by: NGrid

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1900 MW
TTC with All Lines In Service	5700 MW

MOSES____-ADIRNDCK_230_MA1

Mon 12/09/2019 to Fri 12/13/2019
0700 Continuous 1500
Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

ROSETON_-ROCKTVRN_345_311

Mon 12/09/2019 to Thu 12/12/2019
0800 Continuous 1600
Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4400 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5700 MW

SHOR_NPX-SHOREHAM_138_CSC

Thu 12/12/2019 to Fri 12/20/2019
0800 Continuous 1500
Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

MOSES____-ADIRNDCK_230_MA2

Mon 12/16/2019 to Mon 12/16/2019
0700 Continuous 1500
Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Tue 12/17/2019 to Fri 12/20/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Thu 01/02/2020 to Sun 03/01/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 01/15/2020 to Thu 02/13/2020
0001 Continuous 2359

Work scheduled by: ORU

11/05/2018

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

MOTTHAVN-RAINEY___345_Q11

Sun 02/23/2020 to Sun 03/01/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NIAGARA_-PACKARD_230_62

Fri 02/28/2020 to Fri 02/28/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1100 MW 950 MW**
Impacts Total Transfer Capability 1150 MW 1050 MW
TTC with All Lines In Service 2250 MW 2000 MW

CHATGUAY-MASSENA___765_7040

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT1						FWD			
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)			
0500	Continuous	1730				MOSES SOUTH	1750 MW		
Impacts Total Transfer Capability						1400 MW			
TTC with All Lines In Service						3150 MW			
Work scheduled by: NYPA									
MARCY____765_345_AT2						FWD			
Mon 03/02/2020	to	Fri 03/06/2020				(Import)			
0500	Continuous	1730				MOSES SOUTH	1700 MW		
Impacts Total Transfer Capability						1450 MW			
TTC with All Lines In Service						3150 MW			
Work scheduled by: NYPA						ARR: 19			
MASSENA_-MARCY____765_MSU1						FWD			
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)			
0500	Continuous	1730				CENTRAL EAST - VC	2265 MW		
Impacts Total Transfer Capability						710 MW			
TTC with All Lines In Service						2975 MW			
Work scheduled by: NYPA									
MASSENA_-MARCY____765_MSU1						FWD			
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)			
0500	Continuous	1730				MOSES SOUTH	500 MW		
Impacts Total Transfer Capability						2650 MW			
TTC with All Lines In Service						3150 MW			
Work scheduled by: NYPA									
MASSENA_-MARCY____765_MSU1						FWD	REV		
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)		
0500	Continuous	1730				SCH - HQ - NY	475 MW 1000 MW		
Impacts Total Transfer Capability						1025 MW 0 MW			
TTC with All Lines In Service						1500 MW 1000 MW			
Work scheduled by: NYPA									
MASSENA_-MARCY____765_MSU1						FWD			
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)			
0500	Continuous	1730				SCH - HQ_CEDARS	90 MW		
Impacts Total Transfer Capability						109 MW			
TTC with All Lines In Service						199 MW			
Work scheduled by: NYPA									
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD			
Mon 03/02/2020	to	Fri 03/06/2020				(Import)			
0500		1730				MOSES SOUTH	500 MW		
Impacts Total Transfer Capability						2650 MW			
TTC with All Lines In Service						3150 MW			
Work scheduled by:									

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Mon 03/02/2020 to Fri 03/06/2020
0500 1730

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY 850 MW 0 MW
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Mon 03/02/2020 to Fri 03/06/2020
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1

Mon 03/02/2020 to Fri 03/06/2020
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -
MASSENA 230_MMS2

Mon 03/02/2020 to Fri 03/06/2020
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

EASTVIEW-SPRNBK 345_W78

Fri 03/06/2020 to Sat 03/07/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW 345_W85

Fri 03/06/2020 to Sat 03/07/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK 345KV_RNS3

Fri 03/06/2020 to Sat 03/07/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5700MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Sat 03/07/2020 to Fri 05/29/2020
 0700 Continuous 1300

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

VOLNEY___-MARCY___345_19

Tue 03/10/2020 to Tue 03/10/2020
 0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/24/2019

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC 2825 MW
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 2975 MW

VOLNEY___-MARCY___345_19

Tue 03/10/2020 to Tue 03/10/2020
 0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/24/2019

ARR: 19

FWD
 (Import)
 OSWEGO EXPORT 4900 MW
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 5250 MW

FRASANNX-COOPERS___345_UCC2-41

Wed 03/11/2020 to Thu 03/12/2020
 0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC 2500 MW
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MARCY___-FRASANNX_345_UCC2-41

Wed 03/11/2020 to Thu 03/12/2020
 0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC 2500 MW
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

ROCHESTR-PANNELL___345_RP2

Sat 03/14/2020 to Mon 03/23/2020
 0500 Continuous 1700

Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MARCY___345KV_CSC

Mon 03/16/2020 to Fri 03/27/2020
 0500 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC 2925 MW
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-EFISHKIL_345_RFK305

Mon 03/16/2020 to Fri 04/03/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

NIAGARA_-KINTIGH_345_NS1-38

Fri 03/27/2020 to Fri 03/27/2020
0600 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

BECK_-PACKARD_230_BP76

Fri 03/27/2020 to Fri 03/27/2020
0800 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - OH - NY **1700 MW 1500 MW**
Impacts Total Transfer Capability 550 MW 500 MW
TTC with All Lines In Service 2250 MW 2000 MW

MARCY_-EDIC_345_UE1-7

Tue 03/31/2020 to Tue 03/31/2020
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/24/2019

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MARCY_-N.SCTLND_345_18

Tue 04/07/2020 to Wed 04/08/2020
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/24/2019

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

LINDN_CG-LNDVFT_345_V-3022

Sun 04/12/2020 to Fri 04/17/2020
1400 Continuous 1800

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

FRASER_-GILBOA_345_GF5-35

Mon 04/13/2020 to Wed 04/22/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 04/20/2020 to Fri 05/01/2020

(Import)

0500 Continuous 1700

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DOLSONAV-ROCKTVRN_345_DART44

FWD

Mon 04/27/2020 to Sun 05/10/2020

(Import)

0700 Continuous 1730

UPDATED by NYPA 03/21/2019CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

LEEDS_-HURLYAVE_345_301

FWD

Mon 04/27/2020 to Fri 05/29/2020

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

SCH-IMO-NYISO_LIMIT_1600

FWD

Fri 05/01/2020 to Sat 10/31/2020

(Import)

0001 Continuous 2359

UPDATED by IESO 05/03/2019SCH - OH - NY **1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

PANNELL_-CLAY_____345_2

FWD

Mon 05/04/2020 to Fri 05/08/2020

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

PANNELL_-CLAY_____345_1

FWD

Mon 05/11/2020 to Fri 05/15/2020

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

COOPERS_-DOLSONAV_345_CCDA42

FWD

Mon 05/11/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1730

UPDATED by NYPA 03/21/2019CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 05/18/2020 to Fri 05/22/2020
0500 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 06/01/2020 to Fri 07/31/2020
0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA_345_230_AT4

REV

Mon 06/29/2020 to Tue 06/30/2020
0500 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY **1400 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1700 MW

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

FWD

REV

Mon 07/27/2020 to Fri 08/07/2020
0500 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY **1900 MW** **1450 MW**
Impacts Total Transfer Capability 0 MW 250 MW
TTC with All Lines In Service 1900 MW 1700 MW

CHATGUAY-MASSENA_765_7040

FWD

Sat 08/01/2020 to Sun 08/02/2020
0500 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

FWD

REV

Sat 08/01/2020 to Sun 08/02/2020
0500 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY **0 MW** **0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY_765_345_AT1

FWD

Sat 08/01/2020 to Sun 08/02/2020
0500 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1						FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW
MASSENA_-MARCY____765_MSU1						FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				MOSES SOUTH	500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY____765_MSU1						FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import) (Export)	
0500	Continuous	1730				SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY____765_MSU1						FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	190 MW
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040						FWD	
Sat 08/01/2020	to	Sun 08/02/2020				(Import)	
0500		1730				MOSES SOUTH	500 MW
Work scheduled by:						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MOSES____-MASSENA__230_MMS1 & MOSES____-MASSENA__230_MMS2						FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020				(Import) (Export)	
0500		1730				SCH - HQ - NY	850 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MOSES____-MASSENA__230_MMS1 & MOSES____-MASSENA__230_MMS2						FWD	
Sat 08/01/2020	to	Sun 08/02/2020				(Import)	
0500		1730				SCH - HQ_CEDARS	90 MW
Work scheduled by:						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	190 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L33P & MASSENA_-MARCY____765_MSU1

Sat 08/01/2020 to Sun 08/02/2020
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

STLAWRNC-MOSES____230_L33P & MOSES____-MASSENA_230_MMS1 & MOSES____-
MASSENA_230_MMS2

Sat 08/01/2020 to Sun 08/02/2020
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

MOSES____-ADIRNDCK_230_MA2

Mon 08/03/2020 to Sun 09/13/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019
ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY____-FRASANNX_345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019
ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY____765_345_AT1

Mon 09/14/2020 to Mon 09/14/2020
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 09/14/2020 to Thu 09/17/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

Tue 09/15/2020 to Sat 11/14/2020
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

Fri 09/18/2020 to Sat 11/14/2020
0500 Continuous 2330
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

CLAY____-EDIC____345_1-16

Mon 09/21/2020 to Fri 09/25/2020
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

CLAY____-EDIC____345_2-15

Mon 09/28/2020 to Fri 10/02/2020
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

DUNWODIE_345KV_3

Thu 10/01/2020 to Thu 10/01/2020 **UPDATED by CONED 09/05/2019**
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Thu 10/01/2020 to Thu 10/01/2020 **UPDATED by CONED 09/05/2019**
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

Thu 10/01/2020 to Thu 11/05/2020 **UPDATED by CONED 09/05/2019**
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

FWD

Mon 10/12/2020 to Fri 11/13/2020

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021

(Import)

0001 Continuous 2359

Work scheduled by: IESO

UPDATEDby IESO05/03/2019

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

SCH-NYISO-IMO_LIMIT_1600

REV

Sun 11/01/2020 to Fri 04/30/2021

(Export)

0001 Continuous 2359

Work scheduled by: IESO

UPDATEDby IESO05/03/2019

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

DUNWODIE_345KV_3

FWD

Thu 11/05/2020 to Thu 11/05/2020

(Import)

0230 Continuous 0300

Work scheduled by: ConEd

UPDATEDby CONED09/05/2019

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

FWD

Thu 11/05/2020 to Thu 11/05/2020

(Import)

0230 Continuous 0300

Work scheduled by: ConEd

UPDATEDby CONED09/05/2019

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Mon 11/16/2020 to Mon 11/16/2020

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Thu 11/26/2020 to Thu 11/26/2020

(Import)

0230 Continuous 0300

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 05, 2019 to Monday ,April 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Tue 12/01/2020 to Mon 05/31/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOTTHAVN-RAINEY___345_Q11

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd