

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1250 MW
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1150 MW
Impacts Total Transfer Capability	100 MW	200 MW
TTC with All Lines In Service	2150 MW	1350 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1250 MW
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY	
Impacts Total Transfer Capability	
TTC with All Lines In Service	

BECK_-NIAGARA_345_PA302

Wed 07/31/2019 to Tue 11/12/2019 EXTENDED by IESO 08/29/2019

0800 Continuous 1700

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	1000 MW	900 MW
TTC with All Lines In Service	1900 MW	1700 MW

SCH-HQ-NYISO_LIMIT_1100

Mon 10/07/2019 to Fri 11/22/2019 EXTENDED by HQ 10/18/2019

0400 Continuous 2300

Work scheduled by: HQ

	FWD
	(Import)
SCH - HQ - NY	1100 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	1500 MW

CHATGUAY-MASSENA_765_7040

Sat 10/12/2019 to Tue 10/22/2019 UPDATED by NYPA 10/22/2019

0100 Continuous 2000

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	1550 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA 765_7040						FWD	REV
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/22/2019</u>	(Import)	(Export)
0100	Continuous	2000				0 MW	0 MW
Work scheduled by: NYPA						1500 MW	1000 MW
						1500 MW	1000 MW
MARCY 765_345_AT1						FWD	
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/22/2019</u>	(Import)	
0100	Continuous	2000				1750 MW	
Work scheduled by: NYPA						1400 MW	
						3150 MW	
MARCY 765_345_AT2						FWD	
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/22/2019</u>	(Import)	
0100	Continuous	2000				1700 MW	
Work scheduled by: NYPA						1450 MW	
						3150 MW	
MASSENA -MARC 765_MSU1						FWD	
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/22/2019</u>	(Import)	
0100	Continuous	2000				2265 MW	
Work scheduled by: NYPA						710 MW	
						2975 MW	
MASSENA -MARC 765_MSU1						FWD	
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/22/2019</u>	(Import)	
0100	Continuous	2000				500 MW	
Work scheduled by: NYPA						2650 MW	
						3150 MW	
MASSENA -MARC 765_MSU1						FWD	REV
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/22/2019</u>	(Import)	(Export)
0100	Continuous	2000				475 MW	1000 MW
Work scheduled by: NYPA						1025 MW	0 MW
						1500 MW	1000 MW
MASSENA -MARC 765_MSU1						FWD	
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/22/2019</u>	(Import)	
0100	Continuous	2000				90 MW	
Work scheduled by: NYPA						100 MW	
						190 MW	

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_ 765_MSU1 & CHATGUAY-MASSENA_ 765_7040

Sat 10/12/2019 to Tue 10/22/2019
0100 2000

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

Sat 10/12/2019 to Tue 10/22/2019
0100 2000

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

Sat 10/12/2019 to Tue 10/22/2019
0100 2000

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

STLAWRNC-MOSES_ 230_L33P & MASSENA_-MARCY_ 765_MSU1

Sat 10/12/2019 to Tue 10/22/2019
0100 2000

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

STLAWRNC-MOSES_ 230_L33P & MOSES_-MASSENA_ 230_MMS1 & MOSES_-
MASSENA_ 230_MMS2

Sat 10/12/2019 to Tue 10/22/2019
0100 2000

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

CHAT_DC_GC2

Sun 10/13/2019 to Fri 11/22/2019 **EXTENDED by HQ 10/18/2019**
2301 Continuous 2300

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 10/13/2019 to Fri 11/22/2019 **EXTENDED by HQ 10/18/2019**
2301 Continuous 2300

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 0 MW
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE 375 MW
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

PLSNTVLY-WOOD_ST_345_F30

Sat 10/19/2019 to Tue 10/22/2019 **FORCED** **by CE** **10/20/2019**
1922 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RNS5

Sat 10/19/2019 to Tue 10/22/2019 **FORCED** **by CE** **10/20/2019**
1922 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

SHORE_RD_345_138_BK_2

Mon 10/21/2019 to Mon 10/21/2019 **by LI** **10/16/2019**
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
CONED - LIPA 1350 MW
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CRICKVLY-PLSNTVLY_345_F84

Tue 10/22/2019 to Tue 10/22/2019 **CANCELLED by ConEd 10/20/2019**

0001 Continuous 2000

Work scheduled by: ConEd

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

CEDARS__-ROSEMNTB_115_2/22

Tue 10/22/2019 to Tue 10/22/2019

0700 Daily(No Weekends) 1700

Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	95 MW	40 MW
Impacts Total Transfer Capability	95 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

DENNISON-ROSEMNTB_115_2/22

Tue 10/22/2019 to Tue 10/22/2019

0700 Daily(No Weekends) 1700

Work scheduled by: NGrid

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	95 MW	40 MW
Impacts Total Transfer Capability	95 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

GILBOA__-N.SCTLND_345_GNS-1

Tue 10/22/2019 to Thu 10/24/2019 **UPDATED by NYPA 10/10/2019**

0700 Continuous 1730

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	2520 MW
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

LONG_MTN-CRICKVLY_345_398

Wed 10/23/2019 to Wed 10/23/2019 **CANCELLED by ConEd 10/23/2019**

0001 Continuous 2000

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NE - NY	500 MW	1250 MW
Impacts Total Transfer Capability	900 MW	350 MW
TTC with All Lines In Service	1400 MW	1600 MW

LONG_MTN-CRICKVLY_345_398

Wed 10/23/2019 to Wed 10/23/2019 **CANCELLED by ConEd 10/23/2019**

0001 Continuous 2000

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SHORE_RD_345_138_BK 1

Wed 10/23/2019 to Wed 10/23/2019 **by LI 10/16/2019**

0001 Continuous 2359

Work scheduled by: LI

	FWD (Import)
CONED - LIPA	1350 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_400

Wed 10/23/2019 to Fri 11/08/2019 UPDATED by NYISO 10/15/2019
0500 Continuous 1859

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 1200 MW
TTC with All Lines In Service 1900 MW

FWD
(Import)

700 MW

SCH-NYISO-IMO_LIMIT_400

Wed 10/23/2019 to Fri 11/08/2019 UPDATED by NYISO 10/15/2019
0500 Continuous 1859

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1700 MW

REV
(Export)

700 MW

NIAGARA_345_230_AT4

Wed 10/23/2019 to Tue 12/17/2019 UPDATED by NYPA 09/10/2019
0500 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1700 MW

REV
(Export)

1400 MW

CEDARS_-ROSEMNTA_115_1/11

Wed 10/23/2019 to Wed 10/23/2019 UPDATED by NGRID 10/21/2019
0700 Daily(No Weekends) 1700

Work scheduled by: NGrid

SCH - HQ_CEDARS
Impacts Total Transfer Capability 95 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

FWD
(Import) (Export)

95 MW 40 MW

DENNISON-ROSEMNTA_115_1/11

Wed 10/23/2019 to Wed 10/23/2019 UPDATED by NGRID 10/21/2019
0700 Daily(No Weekends) 1700

Work scheduled by: NGrid

SCH - HQ_CEDARS
Impacts Total Transfer Capability 95 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

FWD
(Import) (Export)

95 MW 40 MW

HURLYAVE-ROSETON_345_303

Wed 10/23/2019 to Thu 10/31/2019 UPDATED by CH 10/21/2019
0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

FWD
(Import)

4100 MW

CRICKVLY-PLSNTVLY_345_F83

Thu 10/24/2019 to Thu 10/24/2019
0001 Continuous 2000

Work scheduled by: ConEd

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1

Thu 10/24/2019 to Sun 11/03/2019
0001 Continuous 0300

UPDATEDby LI10/24/2019

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Thu 10/24/2019 to Sun 11/03/2019
0001 Continuous 0300

UPDATEDby LI10/24/2019

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBK -EGRDNCTR_345_Y49

Thu 10/24/2019 to Sun 11/03/2019
0001 Continuous 0300

UPDATEDby LI10/24/2019

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

CRICKVLY-PLSNTVLY_345_F84

Fri 10/25/2019 to Fri 10/25/2019
0001 Continuous 2000

Work scheduled by: ConEd

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

EDIC -N.SCTLND_345_14

Fri 10/25/2019 to Fri 10/25/2019
0730 Continuous 1730

UPDATEDby NYISO10/24/2019

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2240 MW**
Impacts Total Transfer Capability 735 MW
TTC with All Lines In Service 2975 MW

N.SCTLND-ALPS_345_2

Fri 10/25/2019 to Fri 10/25/2019
0730 Continuous 1730

UPDATEDby NYISO10/24/2019

Work scheduled by: NGrid

FWD
(Import)
SCH - NE - NY **750 MW**
Impacts Total Transfer Capability 650 MW
TTC with All Lines In Service 1400 MW

N.SCTLND-ALPS_345_2

Fri 10/25/2019 to Fri 10/25/2019
0730 Continuous 1730

UPDATEDby NYISO10/24/2019

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-LEEDS____345_93

Fri 10/25/2019 to Fri 10/25/2019 UPDATED by NYISO 10/24/2019

0730 Continuous 1730

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

SCH-NE-NYISO_LIMIT_300

Fri 10/25/2019 to Fri 10/25/2019 UPDATED by NYISO 10/24/2019

0730 Continuous 1730

Work scheduled by: NGrid

FWD
(Import)
SCH - NE - NY **500 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1400 MW

GILBOA__-N.SCTLND_345_GNS-1

Fri 10/25/2019 to Fri 10/25/2019 CANCELLED by NYPA 10/21/2019

1630 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

DENNISON-ROSEMNTA_115_1/11

Mon 10/28/2019 to Thu 10/31/2019

0700 Continuous 2015

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **95 MW 40 MW**
Impacts Total Transfer Capability 95 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

GOETHALS_345KV_5

Tue 10/29/2019 to Thu 10/31/2019

0001 Continuous 0100

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

HOPATCON-RAMAPO____500_5018

Fri 11/01/2019 to Tue 11/05/2019 CANCELLED by LI 10/22/2019

0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1250 MW 1200 MW**
Impacts Total Transfer Capability 1650 MW 650 MW
TTC with All Lines In Service 2900 MW 1850 MW

HOPATCON-RAMAPO____500_5018

Fri 11/01/2019 to Tue 11/05/2019

0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1250 MW 1200 MW**
Impacts Total Transfer Capability 1650 MW 650 MW
TTC with All Lines In Service 2900 MW 1850 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018					FWD	
Fri 11/01/2019	to	Tue 11/05/2019	<u>CANCELLED</u>	<u>by LI</u>	<u>10/22/2019</u>	(Import)
0001	Continuous	2200				UPNY CONED 5000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 700 MW
						TTC with All Lines In Service 5700 MW
HOPATCON-RAMAPO___500_5018					FWD	
Fri 11/01/2019	to	Tue 11/05/2019				(Import)
0001	Continuous	2200				UPNY CONED 5000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 700 MW
						TTC with All Lines In Service 5700 MW
RAMAPO___345_345_PAR3500					FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019	<u>CANCELLED</u>	<u>by LI</u>	<u>10/22/2019</u>	(Import) (Export)
0001	Continuous	2200				SCH - PJ - NY 2150 MW 1250 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 750 MW 600 MW
						TTC with All Lines In Service 2900 MW 1850 MW
RAMAPO___345_345_PAR3500					FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019				(Import) (Export)
0001	Continuous	2200				SCH - PJ - NY 2150 MW 1250 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 750 MW 600 MW
						TTC with All Lines In Service 2900 MW 1850 MW
RAMAPO___345_345_PAR4500					FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019				(Import) (Export)
0001	Continuous	2200				SCH - PJ - NY 2150 MW 1250 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 750 MW 600 MW
						TTC with All Lines In Service 2900 MW 1850 MW
RAMAPO___345_345_PAR4500					FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019	<u>CANCELLED</u>	<u>by LI</u>	<u>10/22/2019</u>	(Import) (Export)
0001	Continuous	2200				SCH - PJ - NY 2150 MW 1250 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 750 MW 600 MW
						TTC with All Lines In Service 2900 MW 1850 MW
RAMAPO___500_345_BK 1500					FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019	<u>CANCELLED</u>	<u>by LI</u>	<u>10/22/2019</u>	(Import) (Export)
0001	Continuous	2200				SCH - PJ - NY 1250 MW 1200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1650 MW 650 MW
						TTC with All Lines In Service 2900 MW 1850 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500					FWD	REV
Fri 11/01/2019 to Tue 11/05/2019					(Import)	(Export)
0001	Continuous	2200			SCH - PJ - NY	1250 MW 1200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1650 MW 650 MW
					TTC with All Lines In Service	2900 MW 1850 MW
RAMAPO___500_345_BK 1500					FWD	
Fri 11/01/2019 to Tue 11/05/2019					(Import)	
0001	Continuous	2200	<u>CANCELLED</u>	<u>by LI</u> <u>10/22/2019</u>	UPNY CONED	5000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5700 MW
RAMAPO___500_345_BK 1500					FWD	
Fri 11/01/2019 to Tue 11/05/2019					(Import)	
0001	Continuous	2200			UPNY CONED	5000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5700 MW
SCH-IMO-NYISO_LIMIT_1750					FWD	
Fri 11/01/2019 to Thu 04/30/2020					(Import)	
0001	Continuous	2359	<u>UPDATED</u>	<u>by IESO</u> <u>05/03/2019</u>	SCH - OH - NY	2050 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2050 MW
SCH-NYISO-IMO_LIMIT_1600						REV
Fri 11/01/2019 to Thu 04/30/2020						(Export)
0001	Continuous	2359	<u>UPDATED</u>	<u>by IESO</u> <u>05/03/2019</u>	SCH - OH - NY	1900 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1900 MW
SCH-NYISO-NE_LIMIT_1500						REV
Fri 11/01/2019 to Thu 04/30/2020						(Export)
0001	Continuous	2359			SCH - NE - NY	1700 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1700 MW
VOLNEY__-MARCY___345_19					FWD	
Fri 11/01/2019 to Fri 11/01/2019					(Import)	
0730	Daily(No Weekends)	1630			CENTRAL EAST - VC	2825 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY____345_19				FWD	
Fri 11/01/2019 to Fri 11/01/2019				(Import)	
0730 Daily(No Weekends) 1630				OSWEGO EXPORT	4900 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	350 MW
ARR: 19				TTC with All Lines In Service	5250 MW
SHORE_RD_345_138_BK 1				FWD	
Mon 11/04/2019 to Mon 11/04/2019				(Import)	
0001 Continuous 2359				CONED - LIPA	1350 MW
Work scheduled by: LI				Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	1500 MW
NRTH1385-NOR HBR__138_601				FWD	REV
Mon 11/04/2019 to Fri 11/15/2019				(Import)	(Export)
0001 Continuous 2359				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 11/04/2019 to Fri 11/15/2019				(Import)	(Export)
0001 2359				SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 11/04/2019 to Fri 11/15/2019				(Import)	(Export)
0001 2359				SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Mon 11/04/2019 to Fri 11/15/2019				(Import)	(Export)
0001 Continuous 2359				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 11/04/2019 to Fri 11/15/2019				(Import)	(Export)
0001 2359				SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_603					FWD	REV
Mon 11/04/2019	to	Fri 11/15/2019			(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_NNC					FWD	REV
Mon 11/04/2019	to	Fri 11/15/2019			(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
LINDN_CG-LNDVFT__345_V-3022					FWD	REV
Mon 11/04/2019	to	Thu 11/07/2019			(Import)	(Export)
0800	Continuous	1500			SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
WATRCURE_345_230_BK 1					FWD	REV
Tue 11/05/2019	to	Tue 11/05/2019			(Import)	(Export)
0800	Continuous	1530			SCH - PJ - NY	2600 MW 1300 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	300 MW 550 MW
					TTC with All Lines In Service	2900 MW 1850 MW
MARCY__-N.SCTLND_345_18					FWD	
Wed 11/06/2019	to	Wed 11/13/2019	<u>UPDATED</u>	<u>by NYPA</u> <u>09/11/2019</u>	(Import)	
0500	Continuous	1730			CENTRAL EAST - VC	2090 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW
MARCY__345KV_CSC					FWD	
Wed 11/06/2019	to	Fri 11/22/2019	<u>UPDATED</u>	<u>by NYPA</u> <u>09/11/2019</u>	(Import)	
0500	Continuous	1730			CENTRAL EAST - VC	2925 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2975 MW
MARCY__765_345_AT2					FWD	
Wed 11/06/2019	to	Fri 11/22/2019	<u>UPDATED</u>	<u>by NYPA</u> <u>09/11/2019</u>	(Import)	
0500	Continuous	1730			MOSES SOUTH	1700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ALCOA_R8105_TIE_B

FWD

Wed 11/06/2019 to Wed 11/06/2019

(Import)

0700 Daily(No Weekends) 1630

MOSES SOUTH

3100 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON_345_303

FWD

Wed 11/06/2019 to Fri 12/06/2019

(Import)

0800 Continuous 1600

UPDATEDby CH10/21/2019

UPNY CONED

4100 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

N.SCTLND-LEEDS_345_94

FWD

Wed 11/06/2019 to Thu 11/07/2019

(Import)

0830 Continuous 1430

CENTRAL EAST - VC

2650 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Fri 11/08/2019 to Sat 11/09/2019

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

KINTIGH_-ROCHESTR_345_SRI-39

FWD

Sat 11/09/2019 to Wed 11/13/2019

(Import)

0700 Continuous 1900

DYSINGER EAST

1700 MW

Work scheduled by: RGE

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

PLSNTVLY_345KV_RNS5

FWD

Mon 11/11/2019 to Mon 11/11/2019

(Import)

0001 Continuous 0030

UPNY CONED

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

PLSNTVLY-WOOD_ST_345_F30

FWD

Mon 11/11/2019 to Tue 11/12/2019

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Tue 11/12/2019 to Tue 11/12/2019 UPDATED by CONED 10/23/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RNS5

Tue 11/12/2019 to Tue 11/12/2019
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

WATRCURE-OAKDALE_345_31

Tue 11/12/2019 to Tue 11/12/2019 UPDATED by NYSEG 09/13/2019
1300 Continuous 1500

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 300 MW 550 MW
TTC with All Lines In Service 2900 MW 1850 MW

PLSNTVLY-WOOD_ST_345_F31

Thu 11/14/2019 to Thu 11/14/2019 UPDATED by NYISO 09/18/2019
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RNS4

Thu 11/14/2019 to Thu 11/14/2019 UPDATED by NYISO 09/18/2019
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

E13THSTA-FARRAGUT_345_45

Thu 11/14/2019 to Thu 11/14/2019 UPDATED by CONED 10/23/2019
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Thu 11/14/2019 to Thu 11/14/2019
0201 Continuous 0500

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

Sun 11/17/2019 to Mon 11/18/2019
0301 Continuous 0300

UPDATED by CONED 09/09/2019

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBK_345_W79

Sun 11/17/2019 to Mon 11/18/2019
0301 Continuous 0300

UPDATED by CONED 09/09/2019

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SCH-NE-NYISO_LIMIT_500

Sun 11/17/2019 to Sun 11/17/2019
1100 Continuous 1600

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **700 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1200

Sun 11/17/2019 to Sun 11/17/2019
1100 Continuous 1600

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1400 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1700 MW

SPRNBK_345KV_RNS5

Mon 11/18/2019 to Mon 11/18/2019
0301 Continuous 0330

UPDATED by CONED 09/09/2019

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK_345_W64

Mon 11/18/2019 to Tue 11/19/2019
0301 Continuous 0200

UPDATED by CONED 09/09/2019

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W99

Mon 11/18/2019 to Tue 11/19/2019
0301 Continuous 0200

UPDATED by CONED 09/09/2019

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393				FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	(Export)
0600	Continuous	1700		SCH - NE - NY	1150 MW 1300 MW
Work scheduled by: ISONE			ARR: 78	Impacts Total Transfer Capability	250 MW 400 MW
				TTC with All Lines In Service	1400 MW 1700 MW
BERKSHIR-ALPS_____345_393				FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	(Export)
0600	Continuous	1700		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE			ARR: 78	Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312				FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	(Export)
0600		1700		SCH - NE - NY	1150 MW 1300 MW
Work scheduled by:			ARR: 78	Impacts Total Transfer Capability	250 MW 400 MW
				TTC with All Lines In Service	1400 MW 1700 MW
BERKSHIR-NORTHFLD_345_312				FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	(Export)
0600	Continuous	1700		SCH - NE - NY	1400 MW 1500 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	0 MW 200 MW
				TTC with All Lines In Service	1400 MW 1700 MW
BERKSHIR-NORTHFLD_345_312				FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	(Export)
0600	Continuous	1700		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
SCH-NE-NYISO_LIMIT_800				FWD	
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	
0600	Continuous	1700		SCH - NE - NY	1000 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_500					REV
Mon 11/18/2019	to	Wed 11/27/2019			(Export)
0600	Continuous	1700		SCH - NE - NY	700 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	1700 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5

FWD

 Tue 11/19/2019 to Tue 11/19/2019 **UPDATED by CONED 09/09/2019**

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W64

FWD

Sat 11/23/2019 to Sat 11/23/2019

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Sat 11/23/2019 to Sat 11/23/2019

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS5

FWD

Sat 11/23/2019 to Sat 11/23/2019

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

RAMAPO__-LADENTWN_345_W72

FWD

Mon 11/25/2019 to Mon 11/25/2019

(Import)

0001 Continuous 2200

Work scheduled by: ConEd

 UPNY CONED **4400 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5700 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/25/2019 to Wed 11/27/2019

(Import)

0700 Continuous 1500

Work scheduled by: NYPA

 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

FWD

Sat 11/30/2019 to Sat 11/30/2019

(Import)

0001 Continuous 0200

Work scheduled by: HQ

 MOSES SOUTH **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sat 11/30/2019 to Sat 11/30/2019
0001 Continuous 0200
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019
0001 0200
Work scheduled by:

FWD
(Import)
MOSES SOUTH 2550 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019
0001 0200
Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY 1370 MW 0 MW
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019
0001 Continuous 0200
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH 2850 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019
0001 Continuous 0200
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY 500 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sat 11/30/2019 to Sat 11/30/2019
0001 Continuous 0200
Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY 1150 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 12/02/2019 to Mon 12/02/2019 **UPDATED by ISONE 10/04/2019**
0700 Continuous 2300
Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC 0 MW 0 MW
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

Mon 12/02/2019 to Fri 12/06/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

N.SCTLND-ALPS____345_2

Mon 12/02/2019 to Mon 12/02/2019

0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NE - NY **900 MW 1700 MW**
Impacts Total Transfer Capability 500 MW 0 MW
TTC with All Lines In Service 1400 MW 1700 MW

N.SCTLND-ALPS____345_2

Mon 12/02/2019 to Mon 12/02/2019

0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

FRASER____345_FRASER SVC

Mon 12/02/2019 to Fri 12/13/2019

0800 Continuous 1500

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

LEEDS____345KV_R94301

Tue 12/03/2019 to Fri 12/13/2019

0800 Continuous 1500

Work scheduled by: NGrid

UPDATED by NGRID 10/04/2019

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

MOSES____-ADIRNDCK_230_MA1

Mon 12/09/2019 to Fri 12/13/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

ROSETON_-ROCKTVRN_345_311

Mon 12/09/2019 to Thu 12/12/2019

0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC				FWD	REV
Thu 12/12/2019	to	Fri 12/20/2019		(Import)	(Export)
0700	Continuous	1500		0 MW	0 MW
Work scheduled by: ISONE				SCH - NPX_CSC	
				Impacts Total Transfer Capability	330 MW
				TTC with All Lines In Service	330 MW
MOSES -ADIRNDCK_230_MA2				FWD	
Mon 12/16/2019	to	Mon 12/16/2019		(Import)	
0700	Continuous	1500		2300 MW	
Work scheduled by: NYPA				MOSES SOUTH	
				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
EDIC -FRASER 345_EF24-40				FWD	
Mon 12/16/2019	to	Tue 12/17/2019		(Import)	
0700	Continuous	1730		2500 MW	
Work scheduled by: NYPA				CENTRAL EAST - VC	
				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW
MOSES -ADIRNDCK_230_MA1				FWD	
Tue 12/17/2019	to	Fri 12/20/2019		(Import)	
0700	Continuous	1500		2300 MW	
Work scheduled by: NYPA				MOSES SOUTH	
				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
SCH-NE-NYISO_LIMIT_500				FWD	
Fri 12/20/2019	to	Fri 12/20/2019	UPDATED by ISONE 10/11/2019	(Import)	
0600	Continuous	1600		700 MW	
Work scheduled by: ISONE				SCH - NE - NY	
				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_1200					REV
Fri 12/20/2019	to	Fri 12/20/2019	UPDATED by ISONE 10/11/2019		(Export)
0600	Continuous	1600		1400 MW	
Work scheduled by: ISONE				SCH - NE - NY	
				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	1700 MW
MOSES -ADIRNDCK_230_MA2				FWD	
Thu 01/02/2020	to	Sun 03/01/2020		(Import)	
0700	Continuous	1530		2300 MW	
Work scheduled by: NYPA				MOSES SOUTH	
				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LADENTWN-BUCHAN_S_345_Y88

Wed 01/15/2020 to Thu 02/13/2020
0001 Continuous 2359

11/05/2018

Work scheduled by: ORU

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

MOTTHAVN-RAINEY___345_Q11

Sun 02/23/2020 to Sun 03/01/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NIAGARA_-PACKARD__230_62

Fri 02/28/2020 to Fri 02/28/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1100 MW 950 MW**
Impacts Total Transfer Capability 950 MW 950 MW
TTC with All Lines In Service 2050 MW 1900 MW

CHATGUAY-MASSENA__765_7040

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY___765_345_AT1

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1						FWD				
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)				
0500	Continuous	1730				CENTRAL EAST - VC	2265 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW			
						TTC with All Lines In Service	2975 MW			
MASSENA_-MARCY____765_MSU1						FWD				
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)				
0500	Continuous	1730				MOSES SOUTH	500 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MASSENA_-MARCY____765_MSU1						FWD	REV			
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)			
0500	Continuous	1730				SCH - HQ - NY	475 MW 1000 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
MASSENA_-MARCY____765_MSU1						FWD				
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)				
0500	Continuous	1730				SCH - HQ_CEDARS	90 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	109 MW			
						TTC with All Lines In Service	199 MW			
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD				
Mon 03/02/2020	to	Fri 03/06/2020				(Import)				
0500		1730				MOSES SOUTH	500 MW			
Work scheduled by:						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2						FWD	REV			
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	(Export)			
0500		1730				SCH - HQ - NY	850 MW 0 MW			
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2						FWD				
Mon 03/02/2020	to	Fri 03/06/2020				(Import)				
0500		1730				SCH - HQ_CEDARS	90 MW			
Work scheduled by:						Impacts Total Transfer Capability	109 MW			
						TTC with All Lines In Service	199 MW			

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L33P & MASSENA_-MARCY____765_MSU1

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500

1730

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

STLAWRNC-MOSES____230_L33P & MOSES____-MASSENA_230_MMS1 & MOSES____-
MASSENA_230_MMS2

FWD

(Import)

Mon 03/02/2020 to Fri 03/06/2020

SCH - HQ_CEDARS

90 MW

0500

1730

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

EASTVIEW-SPRNBK__345_W78

FWD

(Import)

Fri 03/06/2020 to Sat 03/07/2020

UPNY CONED

4350 MW

0001

Continuous

0200

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W85

FWD

(Import)

Fri 03/06/2020 to Sat 03/07/2020

UPNY CONED

4350 MW

0001

Continuous

0200

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS3

FWD

(Import)

Fri 03/06/2020 to Sat 03/07/2020

SPR/DUN-SOUTH

3800 MW

0001

Continuous

0200

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES____-ADIRNDCK_230_MA1

FWD

(Import)

Sat 03/07/2020 to Fri 05/29/2020

MOSES SOUTH

2300 MW

0700

Continuous

1300

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

VOLNEY__-MARCY____345_19

FWD

(Import)

Tue 03/10/2020 to Tue 03/10/2020

UPDATEDby NYPA09/24/2019

0700

Continuous

1530

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY__345_19

FWD

Tue 03/10/2020 to Tue 03/10/2020
0700 Continuous 1530

UPDATED**by NYPA****09/24/2019**

(Import)

Work scheduled by: NYPA

ARR: 19

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

FRASANNX-COOPERS__345_UCC2-41

FWD

Wed 03/11/2020 to Thu 03/12/2020
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

FWD

Wed 03/11/2020 to Thu 03/12/2020
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

ROCHESTR-PANNELL__345_RP2

FWD

Sat 03/14/2020 to Mon 03/23/2020
0500 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MARCY__345KV_CSC

FWD

Mon 03/16/2020 to Fri 03/27/2020
0500 Continuous 1730

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

ROSETON_-EFISHKIL_345_RFK305

FWD

Mon 03/16/2020 to Fri 04/03/2020
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

UPNY CONED

4800 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

NIAGARA_-KINTIGH__345_NS1-38

FWD

Fri 03/27/2020 to Fri 03/27/2020
0600 Continuous 1530

(Import)

Work scheduled by: NYPA

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK___-PACKARD__230_BP76					FWD	REV
Fri 03/27/2020 to Fri 03/27/2020					(Import)	(Export)
0800 Daily(No Weekends) 1600					SCH - OH - NY	1700 MW 1500 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	350 MW 400 MW
					TTC with All Lines In Service	2050 MW 1900 MW
MARCY___-EDIC__345_UE1-7					FWD	
Tue 03/31/2020 to Tue 03/31/2020					(Import)	
0700 Continuous 1530					OSWEGO EXPORT	5250 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
SPRNBRK_-W49TH_ST_345_M51					FWD	
Mon 04/06/2020 to Wed 04/08/2020					(Import)	
0001 Continuous 0200					SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
SPRNBRK__345KV_RNS5					FWD	
Mon 04/06/2020 to Wed 04/08/2020					(Import)	
0001 Continuous 0200					SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
MARCY___-N.SCTLND_345_18					FWD	
Tue 04/07/2020 to Wed 04/08/2020					(Import)	
0700 Continuous 1530					CENTRAL EAST - VC	2090 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW
LINDN_CG-LNDVFT__345_V-3022					FWD	REV
Sun 04/12/2020 to Fri 04/17/2020					(Import)	(Export)
1400 Continuous 1800					SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
PLSNTVLY-EFISHKIL_345_F36					FWD	
Mon 04/13/2020 to Tue 04/14/2020					(Import)	
0001 Continuous 0200					UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER -GILBOA 345_GF5-35

Mon 04/13/2020 to Wed 04/22/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NIAGARA -ROCHESTR 345_NR2

Mon 04/20/2020 to Fri 05/01/2020
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

DOLSONAV-ROCKTVRN 345_DART44

Mon 04/27/2020 to Sun 05/10/2020 UPDATED by NYPA 03/21/2019
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

LEEDS -HURLYAVE 345_301

Mon 04/27/2020 to Fri 05/29/2020
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_1600

Fri 05/01/2020 to Sat 10/31/2020 UPDATED by IESO 05/03/2019
0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

PANNELL -CLAY 345_2

Mon 05/04/2020 to Fri 05/08/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NEPTUNE -DUFFYAVE 345_NEPTUNE

Mon 05/04/2020 to Mon 05/18/2020
0800 Continuous 1700

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

Work scheduled by: PJM

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

Work scheduled by: PJM

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

Work scheduled by: PJM

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

PANNELL_-CLAY_345_1

FWD

Mon 05/11/2020 to Fri 05/15/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

COOPERS_-DOLSONAV_345_CCDA42

FWD

Mon 05/11/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 05/18/2020 to Fri 05/22/2020

(Import)

0500 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 06/01/2020 to Fri 07/31/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Mon 06/29/2020 to Tue 06/30/2020
0500 Continuous 1530

Work scheduled by: NYPA

REV
(Export)
1400 MW
SCH - OH - NY
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1700 MW

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Mon 07/27/2020 to Fri 08/07/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
1900 MW 1450 MW
SCH - OH - NY
Impacts Total Transfer Capability 0 MW 250 MW
TTC with All Lines In Service 1900 MW 1700 MW

CHATGUAY-MASSENA__765_7040

Sat 08/01/2020 to Sun 08/02/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD
(Import)
1550 MW
MOSES SOUTH
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 08/01/2020 to Sun 08/02/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - HQ - NY
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY__765_345_AT1

Sat 08/01/2020 to Sun 08/02/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

ARR: 19

FWD
(Import)
1750 MW
MOSES SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 08/01/2020 to Sun 08/02/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD
(Import)
2265 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY__765_MSU1

Sat 08/01/2020 to Sun 08/02/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD
(Import)
500 MW
MOSES SOUTH
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1	FWD	REV
Sat 08/01/2020 to Sun 08/02/2020 <u>UPDATED</u> <u>by NYPA</u> <u>08/08/2019</u>	(Import)	(Export)
0500 Continuous 1730	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	1025 MW 0 MW
	TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1	FWD	
Sat 08/01/2020 to Sun 08/02/2020 <u>UPDATED</u> <u>by NYPA</u> <u>08/08/2019</u>	(Import)	
0500 Continuous 1730	SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	100 MW
	TTC with All Lines In Service	190 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040	FWD	
Sat 08/01/2020 to Sun 08/02/2020	(Import)	
0500 1730	MOSES SOUTH	500 MW
Work scheduled by:	Impacts Total Transfer Capability	2650 MW
	TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2	FWD	REV
Sat 08/01/2020 to Sun 08/02/2020	(Import)	(Export)
0500 1730	SCH - HQ - NY	850 MW 0 MW
Work scheduled by:	Impacts Total Transfer Capability	650 MW 1000 MW
	TTC with All Lines In Service	1500 MW 1000 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2	FWD	
Sat 08/01/2020 to Sun 08/02/2020	(Import)	
0500 1730	SCH - HQ_CEDARS	90 MW
Work scheduled by:	Impacts Total Transfer Capability	100 MW
	TTC with All Lines In Service	190 MW
STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1	FWD	
Sat 08/01/2020 to Sun 08/02/2020	(Import)	
0500 1730	SCH - HQ_CEDARS	90 MW
Work scheduled by:	Impacts Total Transfer Capability	100 MW
	TTC with All Lines In Service	190 MW
STLAWRNC-MOSES_230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2	FWD	
Sat 08/01/2020 to Sun 08/02/2020	(Import)	
0500 1730	SCH - HQ_CEDARS	90 MW
Work scheduled by:	Impacts Total Transfer Capability	100 MW
	TTC with All Lines In Service	190 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 08/03/2020 to Sun 09/13/2020

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS___345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020

0700 Continuous 1730

Work scheduled by: NYPA

UPDATED

by NYPA

03/01/2019

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

ARR: 19

MARCY___-FRASANNX_345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020

0700 Continuous 1730

Work scheduled by: NYPA

UPDATED

by NYPA

03/01/2019

FWD

(Import)

CENTRAL EAST - VC **2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

ARR: 19

MARCY___765_345_AT1

Mon 09/14/2020 to Mon 09/14/2020

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

ARR: 19

NIAGARA_-KINTIGH___345_NS1-38

Mon 09/14/2020 to Thu 09/17/2020

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Tue 09/15/2020 to Sat 11/14/2020

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

Fri 09/18/2020 to Sat 11/14/2020

0500 Continuous 2330

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_1-16

Mon 09/21/2020 to Fri 09/25/2020
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

ROSETON -ROCKTVRN 345_311

Mon 09/21/2020 to Fri 10/23/2020
 0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 10/09/2019

FWD
 (Import)
 UPNY CONED **4400 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5700 MW

CLAY -EDIC 345_2-15

Mon 09/28/2020 to Fri 10/02/2020
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

DUNWODIE_345KV_3

Thu 10/01/2020 to Thu 10/01/2020
 0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 09/05/2019

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Thu 10/01/2020 to Thu 10/01/2020
 0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 09/05/2019

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

Thu 10/01/2020 to Thu 11/05/2020
 0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 09/05/2019

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

HURLYAVE-ROSETON_345_303

Mon 10/26/2020 to Fri 12/04/2020
 0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 10/09/2019

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021 **UPDATED** **by IESO** **05/03/2019**

(Import)

0001 Continuous 2359

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1600

REV

Sun 11/01/2020 to Fri 04/30/2021 **UPDATED** **by IESO** **05/03/2019**

(Export)

0001 Continuous 2359

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

DUNWODIE_345KV_3

FWD

Thu 11/05/2020 to Thu 11/05/2020 **UPDATED** **by CONED** **09/05/2019**

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Thu 11/05/2020 to Thu 11/05/2020 **UPDATED** **by CONED** **09/05/2019**

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CHATGUAY-MASSENA__765_7040

FWD

Sun 11/15/2020 to Mon 11/30/2020

(Import)

0100 Continuous 1900

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA__765_7040

FWD

REV

Sun 11/15/2020 to Mon 11/30/2020

(Import) (Export)

0100 Continuous 1900

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MARCY__765_345_AT1

FWD

Sun 11/15/2020 to Mon 11/30/2020

(Import)

0100 Continuous 1900

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY____765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2

FWD

Sun 11/15/2020 to Mon 11/30/2020

(Import)

0100 1900

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

STLAWRNC-MOSES___230_L33P & MASSENA___-MARCY___765_MSU1

FWD

Sun 11/15/2020 to Mon 11/30/2020

(Import)

0100 1900

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

STLAWRNC-MOSES___230_L33P & MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2

FWD

(Import)

Sun 11/15/2020 to Mon 11/30/2020

0100 1900

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

PLSNTVLE-DUNWODIE_345_W89

FWD

(Import)

Mon 11/16/2020 to Mon 11/16/2020

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

(Import)

Thu 11/26/2020 to Thu 11/26/2020

0230 Continuous 0300

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MAI

FWD

(Import)

Tue 12/01/2020 to Mon 05/31/2021

0700 Continuous 1300

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOTTHAVN-RAINEY___345_Q11

FWD

(Import)

Mon 03/01/2021 to Tue 04/06/2021

0001 Continuous 0700

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,October 24, 2019 to Saturday ,April 24, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_2-15

FWD

Mon 03/29/2021 to Fri 04/16/2021

(Import)

0800 Continuous 1730

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA