

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1250 MW
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1150 MW
Impacts Total Transfer Capability	100 MW	200 MW
TTC with All Lines In Service	2150 MW	1350 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1250 MW
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY	
Impacts Total Transfer Capability	
TTC with All Lines In Service	

BECK_-NIAGARA_345_PA302

Wed 07/31/2019 to Tue 11/12/2019 EXTENDED by IESO 08/29/2019

0800 Continuous 1700

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	1000 MW	900 MW
TTC with All Lines In Service	1900 MW	1700 MW

SCH-HQ-NYISO_LIMIT_1100

Mon 10/07/2019 to Mon 10/28/2019 UPDATED by HQ 10/28/2019

0400 Continuous 0959

Work scheduled by: HQ

	FWD
	(Import)
SCH - HQ - NY	1100 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	1500 MW

CHAT_DC_GC2

Sun 10/13/2019 to Fri 11/22/2019 UPDATED by HQ 10/28/2019

2301 Continuous 2300

Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sun 10/13/2019	to	Fri 11/22/2019	<u>UPDATED</u>	<u>by HQ</u>	<u>10/28/2019</u>	SCH - HQ - NY	REV
2301	Continuous	2300				Impacts Total Transfer Capability	(Export)
Work scheduled by: HQ						TTC with All Lines In Service	500 MW
							500 MW
							1000 MW

NEPTUNE -DUFFYAVE_345_NEPTUNE

Thu 10/17/2019	to	Wed 10/23/2019				SCH - PJM_NEPTUNE	FWD
0001	Continuous	2359				Impacts Total Transfer Capability	(Import)
Work scheduled by: LI						TTC with All Lines In Service	0 MW
							660 MW
							660 MW

NEWBRDGE-DUFFYAVE_345_501

Thu 10/17/2019	to	Wed 10/23/2019				SCH - PJM_NEPTUNE	FWD
0001	Continuous	2359				Impacts Total Transfer Capability	(Import)
Work scheduled by: LI						TTC with All Lines In Service	0 MW
							660 MW
							660 MW

NEWBRDGE_345_138_BK_1

Thu 10/17/2019	to	Wed 10/23/2019				SCH - PJM_NEPTUNE	FWD
0001	Continuous	2359				Impacts Total Transfer Capability	(Import)
Work scheduled by: LI						TTC with All Lines In Service	375 MW
							285 MW
							660 MW

NEWBRDGE_345_138_BK_2

Thu 10/17/2019	to	Wed 10/23/2019				SCH - PJM_NEPTUNE	FWD
0001	Continuous	2359				Impacts Total Transfer Capability	(Import)
Work scheduled by: LI						TTC with All Lines In Service	375 MW
							285 MW
							660 MW

GILBOA -N.SCTLND_345_GNS-1

Tue 10/22/2019	to	Thu 10/24/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/10/2019</u>	CENTRAL EAST - VC	FWD
0700	Continuous	1730				Impacts Total Transfer Capability	(Import)
Work scheduled by: NYPA						TTC with All Lines In Service	2520 MW
							455 MW
							2975 MW

LONG_MTN-CRICKVLY_345_398

Wed 10/23/2019	to	Wed 10/23/2019	<u>CANCELLED</u>	<u>by ConEd</u>	<u>10/23/2019</u>	SCH - NE - NY	FWD	REV
0001	Continuous	2000				Impacts Total Transfer Capability	(Import)	(Export)
Work scheduled by: ConEd						TTC with All Lines In Service	500 MW	1250 MW
							900 MW	350 MW
							1400 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
LONG_MTN-CRICKVLY_345_398							
Wed 10/23/2019	to	Wed 10/23/2019	CANCELLED	by ConEd	10/23/2019		
0001	Continuous	2000				SCH - NPX_1385	100 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
SHORE_RD_345_138_BK_1						FWD	
Wed 10/23/2019	to	Wed 10/23/2019		by LI	10/16/2019	(Import)	
0001	Continuous	2359				CONED - LIPA	1350 MW
Work scheduled by: LI						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	1500 MW
SCH-IMO-NYISO_LIMIT_400						FWD	
Wed 10/23/2019	to	Fri 11/08/2019	UPDATED	by NYISO	10/15/2019	(Import)	
0500	Continuous	1859				SCH - OH - NY	700 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1200 MW
						TTC with All Lines In Service	1900 MW
SCH-NYISO-IMO_LIMIT_400							REV
Wed 10/23/2019	to	Fri 11/08/2019	UPDATED	by NYISO	10/15/2019		(Export)
0500	Continuous	1859				SCH - OH - NY	700 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1000 MW
						TTC with All Lines In Service	1700 MW
NIAGARA_345_230_AT4							REV
Wed 10/23/2019	to	Tue 12/17/2019	UPDATED	by NYPA	09/10/2019		(Export)
0500	Continuous	1700				SCH - OH - NY	1400 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	1700 MW
CEDARS_-ROSEMNTA_115_1/11						FWD	REV
Wed 10/23/2019	to	Wed 10/23/2019	UPDATED	by NGRID	10/21/2019	(Import)	(Export)
0700	Daily(No Weekends)	1700				SCH - HQ_CEDARS	95 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	95 MW
						TTC with All Lines In Service	190 MW
DENNISON-ROSEMNTA_115_1/11						FWD	REV
Wed 10/23/2019	to	Wed 10/23/2019	UPDATED	by NGRID	10/21/2019	(Import)	(Export)
0700	Daily(No Weekends)	1700				SCH - HQ_CEDARS	95 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	95 MW
						TTC with All Lines In Service	190 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

FWD

Wed 10/23/2019 to Thu 10/31/2019

UPDATEDby CH10/21/2019

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

CRICKVLY-PLSNTVLY_345_F83

Thu 10/24/2019 to Thu 10/24/2019

0001 Continuous 2000

Work scheduled by: ConEd

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

EGRDNCTY_345_138_AT1

FWD

Thu 10/24/2019 to Sun 11/03/2019

UPDATEDby LI10/24/2019

(Import)

0001 Continuous 0300

Work scheduled by: LI

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

FWD

Thu 10/24/2019 to Sun 11/03/2019

UPDATEDby LI10/24/2019

(Import)

0001 Continuous 0300

Work scheduled by: LI

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

FWD

Thu 10/24/2019 to Sun 11/03/2019

UPDATEDby LI10/24/2019

(Import)

0001 Continuous 0300

Work scheduled by: LI

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

CRICKVLY-PLSNTVLY_345_F84

Fri 10/25/2019 to Fri 10/25/2019

0001 Continuous 2000

Work scheduled by: ConEd

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

EDIC_-N.SCTLND_345_14

FWD

Fri 10/25/2019 to Fri 10/25/2019

UPDATEDby NYISO10/24/2019

(Import)

0730 Continuous 1730

Work scheduled by: NGrid

CENTRAL EAST - VC

2240 MW

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2					FWD		
Fri 10/25/2019	to	Fri 10/25/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/24/2019</u>	(Import)	
0730	Continuous	1730				750 MW	
Work scheduled by: NGrid					SCH - NE - NY	Impacts Total Transfer Capability	650 MW
					TTC with All Lines In Service	1400 MW	
N.SCTLND-ALPS_____345_2					FWD	REV	
Fri 10/25/2019	to	Fri 10/25/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/24/2019</u>	(Import)	(Export)
0730	Continuous	1730				100 MW	100 MW
Work scheduled by: NGrid					SCH - NPX_1385	Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW	200 MW
N.SCTLND-LEEDS_____345_93					FWD		
Fri 10/25/2019	to	Fri 10/25/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/24/2019</u>	(Import)	
0730	Continuous	1730				2650 MW	
Work scheduled by: NGrid					CENTRAL EAST - VC	Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW	
SCH-NE-NYISO_LIMIT_300					FWD		
Fri 10/25/2019	to	Fri 10/25/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/24/2019</u>	(Import)	
0730	Continuous	1730				500 MW	
Work scheduled by: NGrid					SCH - NE - NY	Impacts Total Transfer Capability	900 MW
					TTC with All Lines In Service	1400 MW	
LONG_MTN-CRICKVLY_345_398					FWD	REV	
Mon 10/28/2019	to	Mon 10/28/2019				(Import)	(Export)
0200	Continuous	2000				500 MW	1250 MW
Work scheduled by: ConEd					SCH - NE - NY	Impacts Total Transfer Capability	900 MW
					TTC with All Lines In Service	1400 MW	1600 MW
LONG_MTN-CRICKVLY_345_398					FWD	REV	
Mon 10/28/2019	to	Mon 10/28/2019				(Import)	(Export)
0200	Continuous	2000				100 MW	100 MW
Work scheduled by: ConEd					SCH - NPX_1385	Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW	200 MW
SCH-NE-NYISO_LIMIT_200					FWD		
Mon 10/28/2019	to	Mon 10/28/2019				(Import)	
0200	Continuous	2000				400 MW	
Work scheduled by: ConEd					SCH - NE - NY	Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	1400 MW	

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_300

REV

Mon 10/28/2019 to Mon 10/28/2019

(Export)

0200 Continuous 2000

SCH - NE - NY

500 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability

1100 MW

TTC with All Lines In Service

1600 MW

GOETHALS_345KV_5

Tue 10/29/2019 to Thu 10/31/2019

0001 Continuous 0100

STATEN ISLAND

Work scheduled by: ConEd

Impacts Total Transfer Capability

TTC with All Lines In Service

DENNISON-ROSEMNTA_115_1/11

FWD

REV

Tue 10/29/2019 to Thu 10/31/2019

UPDATEDby NGRID10/28/2019

(Import) (Export)

0700 Continuous 2015

SCH - HQ_CEDARS

95 MW

40 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability

95 MW

0 MW

TTC with All Lines In Service

190 MW

40 MW

HOPATCON-RAMAPO___500_5018

FWD

REV

Fri 11/01/2019 to Tue 11/05/2019

(Import) (Export)

0001 Continuous 2200

SCH - PJ - NY

1250 MW

1200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability

1650 MW

650 MW

TTC with All Lines In Service

2900 MW

1850 MW

HOPATCON-RAMAPO___500_5018

FWD

Fri 11/01/2019 to Tue 11/05/2019

(Import)

0001 Continuous 2200

UPNY CONED

5000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

5700 MW

RAMAPO___345_345_PAR3500

FWD

REV

Fri 11/01/2019 to Tue 11/05/2019

(Import) (Export)

0001 Continuous 2200

SCH - PJ - NY

2150 MW

1250 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability

750 MW

600 MW

TTC with All Lines In Service

2900 MW

1850 MW

RAMAPO___345_345_PAR4500

FWD

REV

Fri 11/01/2019 to Tue 11/05/2019

(Import) (Export)

0001 Continuous 2200

SCH - PJ - NY

2150 MW

1250 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability

750 MW

600 MW

TTC with All Lines In Service

2900 MW

1850 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500					FWD	REV
Fri 11/01/2019 to Tue 11/05/2019					(Import) (Export)	
0001	Continuous	2200				
Work scheduled by: ConEd					SCH - PJ - NY	1250 MW 1200 MW
					Impacts Total Transfer Capability	1650 MW 650 MW
					TTC with All Lines In Service	2900 MW 1850 MW
RAMAPO___500_345_BK 1500					FWD	
Fri 11/01/2019 to Tue 11/05/2019					(Import)	
0001	Continuous	2200				
Work scheduled by: ConEd					UPNY CONED	5000 MW
					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	5700 MW
SCH-IMO-NYISO_LIMIT_1750					FWD	
Fri 11/01/2019 to Thu 04/30/2020					(Import)	
0001	Continuous	2359	<u>UPDATED</u>	<u>by IESO</u> <u>05/03/2019</u>	SCH - OH - NY	2050 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2050 MW
SCH-NYISO-IMO_LIMIT_1600						REV
Fri 11/01/2019 to Thu 04/30/2020					(Export)	
0001	Continuous	2359	<u>UPDATED</u>	<u>by IESO</u> <u>05/03/2019</u>	SCH - OH - NY	1900 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1900 MW
SCH-NYISO-NE_LIMIT_1500						REV
Fri 11/01/2019 to Thu 04/30/2020					(Export)	
0001	Continuous	2359				
Work scheduled by: NYISO					SCH - NE - NY	1700 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1700 MW
VOLNEY__-MARCY___345_19					FWD	
Fri 11/01/2019 to Fri 11/01/2019					(Import)	
0730	Daily(No Weekends)	1630				
Work scheduled by: NGrid					CENTRAL EAST - VC	2825 MW
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2975 MW
VOLNEY__-MARCY___345_19					FWD	
Fri 11/01/2019 to Fri 11/01/2019					(Import)	
0730	Daily(No Weekends)	1630				
Work scheduled by: NGrid					OSWEGO EXPORT	4900 MW
					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	5250 MW

ARR: 19

ARR: 19

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 1					FWD	
Mon 11/04/2019	to	Mon 11/04/2019	<u>by LI</u>	<u>10/16/2019</u>	(Import)	
0001	Continuous	2359			CONED - LIPA	1350 MW
Work scheduled by: LI					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
LINDN_CG-LNDVFT___345_V-3022					FWD	REV
Mon 11/04/2019	to	Thu 11/07/2019			(Import)	(Export)
0800	Continuous	1500			SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
WATRCURE_345_230_BK 1					FWD	REV
Tue 11/05/2019	to	Tue 11/05/2019			(Import)	(Export)
0800	Continuous	1530			SCH - PJ - NY	2600 MW 1300 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	300 MW 550 MW
					TTC with All Lines In Service	2900 MW 1850 MW
MARCY___-N.SCTLND_345_18					FWD	
Wed 11/06/2019	to	Wed 11/13/2019	<u>UPDATED</u>	<u>by NYPA</u> <u>09/11/2019</u>	(Import)	
0500	Continuous	1730			CENTRAL EAST - VC	2090 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW
MARCY___345KV_CSC					FWD	
Wed 11/06/2019	to	Fri 11/22/2019	<u>UPDATED</u>	<u>by NYPA</u> <u>09/11/2019</u>	(Import)	
0500	Continuous	1730			CENTRAL EAST - VC	2925 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2975 MW
MARCY___765_345_AT2					FWD	
Wed 11/06/2019	to	Fri 11/22/2019	<u>UPDATED</u>	<u>by NYPA</u> <u>09/11/2019</u>	(Import)	
0500	Continuous	1730			MOSES SOUTH	1700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
ALCOA_R8105_TIE_B					FWD	
Wed 11/06/2019	to	Wed 11/06/2019			(Import)	
0700	Daily(No Weekends)	1630			MOSES SOUTH	3100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

FWD

Wed 11/06/2019 to Fri 12/06/2019

UPDATEDby CH10/21/2019

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

N.SCTLND-LEEDS____345_94

FWD

Wed 11/06/2019 to Thu 11/07/2019

(Import)

0830 Continuous 1430

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

PLSNTVLE-DUNWODIE_345_W89

FWD

Fri 11/08/2019 to Sat 11/09/2019

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Sat 11/09/2019 to Wed 11/13/2019

(Import)

0700 Continuous 1900

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

PLSNTVLY_345KV_RNS5

FWD

Mon 11/11/2019 to Mon 11/11/2019

(Import)

0001 Continuous 0030

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F30

FWD

Mon 11/11/2019 to Tue 11/12/2019

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_45

FWD

Tue 11/12/2019 to Tue 11/12/2019

(Import)

0001 Continuous 0030

UPDATEDby CONED10/23/2019

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Tue 11/12/2019 to Tue 11/12/2019
0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

(Import)

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

WATRCURE-OAKDALE_345_31

FWD

REV

Tue 11/12/2019 to Tue 11/12/2019
1300 Continuous 1500

Work scheduled by: NYSEG

UPDATEDby NYSEG 09/13/2019

SCH - PJ - NY

(Import) (Export)

2600 MW 1300 MW

Impacts Total Transfer Capability 300 MW 550 MW

TTC with All Lines In Service 2900 MW 1850 MW

PLSNTVLY-WOOD_ST_345_F31

FWD

Thu 11/14/2019 to Thu 11/14/2019
0001 Continuous 2200

Work scheduled by: ConEd

UPDATEDby NYISO 09/18/2019

UPNY CONED

(Import)

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RNS4

FWD

Thu 11/14/2019 to Thu 11/14/2019
0001 Continuous 2200

Work scheduled by: ConEd

UPDATEDby NYISO 09/18/2019

UPNY CONED

(Import)

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

E13THSTA-FARRAGUT_345_45

FWD

Thu 11/14/2019 to Thu 11/14/2019
0130 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CONED 10/23/2019

SPR/DUN-SOUTH

(Import)

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

FWD

Thu 11/14/2019 to Thu 11/14/2019
0201 Continuous 0500

Work scheduled by: ConEd

SPR/DUN-SOUTH

(Import)

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Sun 11/17/2019 to Mon 11/18/2019
0301 Continuous 0300

Work scheduled by: ConEd

UPDATEDby CONED 09/09/2019

UPNY CONED

(Import)

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

Sun 11/17/2019 to Mon 11/18/2019 UPDATED by CONED 09/09/2019

0301 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

SCH-NE-NYISO_LIMIT_500

Sun 11/17/2019 to Sun 11/17/2019

1100 Continuous 1600

Work scheduled by: ISONE

FWD

(Import)

SCH - NE - NY

700 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1200

Sun 11/17/2019 to Sun 11/17/2019

1100 Continuous 1600

Work scheduled by: ISONE

REV

(Export)

SCH - NE - NY

1400 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1700 MW

SPRNBK__345KV_RNS5

Mon 11/18/2019 to Mon 11/18/2019 UPDATED by CONED 09/09/2019

0301 Continuous 0330

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W64

Mon 11/18/2019 to Tue 11/19/2019 UPDATED by CONED 09/09/2019

0301 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W99

Mon 11/18/2019 to Tue 11/19/2019 UPDATED by CONED 09/09/2019

0301 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

BERKSHIR-ALPS____345_393

Mon 11/18/2019 to Wed 11/27/2019

0600 Continuous 1700

Work scheduled by: ISONE

FWD

REV

(Import) (Export)

SCH - NE - NY

1150 MW 1300 MW

Impacts Total Transfer Capability 250 MW 400 MW

TTC with All Lines In Service 1400 MW 1700 MW

ARR: 78

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393				FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	(Export)
0600	Continuous	1700		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW 100 MW
ARR: 78				TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312				FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	(Export)
0600		1700		SCH - NE - NY	1150 MW 1300 MW
Work scheduled by:				Impacts Total Transfer Capability	250 MW 400 MW
ARR: 78				TTC with All Lines In Service	1400 MW 1700 MW
BERKSHIR-NORTHFLD_345_312				FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	(Export)
0600	Continuous	1700		SCH - NE - NY	1400 MW 1500 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	0 MW 200 MW
				TTC with All Lines In Service	1400 MW 1700 MW
BERKSHIR-NORTHFLD_345_312				FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	(Export)
0600	Continuous	1700		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
SCH-NE-NYISO_LIMIT_800				FWD	
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	
0600	Continuous	1700		SCH - NE - NY	1000 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_500					REV
Mon 11/18/2019	to	Wed 11/27/2019			(Export)
0600	Continuous	1700		SCH - NE - NY	700 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	1700 MW
SPRNBK_345KV_RNS5				FWD	
Tue 11/19/2019	to	Tue 11/19/2019		(Import)	
0130	Continuous	0200	UPDATED by CONED 09/09/2019	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

Sat 11/23/2019 to Sat 11/23/2019
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W99

Sat 11/23/2019 to Sat 11/23/2019
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS5

Sat 11/23/2019 to Sat 11/23/2019
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

RAMAPO__LADENTWN_345_W72

Mon 11/25/2019 to Mon 11/25/2019
0001 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

MOSES__ADIRNDCK_230_MA2

Mon 11/25/2019 to Wed 11/27/2019
0700 Continuous 1500
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 11/30/2019 to Sat 11/30/2019
0001 Continuous 0200
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 11/30/2019 to Sat 11/30/2019
0001 Continuous 0200
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019
0001 0200

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019
0001 0200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sat 11/30/2019 to Sat 11/30/2019
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 12/02/2019 to Mon 12/02/2019 **UPDATED by ISONE 10/04/2019**
0700 Continuous 2300

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

MOSES_-ADIRNDCK_230_MA2

Mon 12/02/2019 to Fri 12/06/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2			FWD	REV
Mon 12/02/2019	to	Mon 12/02/2019	(Import)	(Export)
0730	Daily(No Weekends)	1630	SCH - NE - NY	900 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	500 MW
			TTC with All Lines In Service	1400 MW
N.SCTLND-ALPS_____345_2			FWD	REV
Mon 12/02/2019	to	Mon 12/02/2019	(Import)	(Export)
0730	Daily(No Weekends)	1630	SCH - NPX_1385	100 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	200 MW
FRASER____345_FRASER SVC			FWD	
Mon 12/02/2019	to	Fri 12/13/2019	(Import)	
0800	Continuous	1500	CENTRAL EAST - VC	2935 MW
Work scheduled by: NYSEG			Impacts Total Transfer Capability	40 MW
			TTC with All Lines In Service	2975 MW
LEEDS_____345KV_R94301			FWD	
Tue 12/03/2019	to	Fri 12/13/2019	(Import)	
0800	Continuous	1500	UPNY CONED	3800 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	1900 MW
			TTC with All Lines In Service	5700 MW
MOSES____-ADIRNDCK_230_MAI			FWD	
Mon 12/09/2019	to	Fri 12/13/2019	(Import)	
0700	Continuous	1500	MOSES SOUTH	2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW
			TTC with All Lines In Service	3150 MW
ROSETON_-ROCKTVRN_345_311			FWD	
Mon 12/09/2019	to	Thu 12/12/2019	(Import)	
0800	Continuous	1600	UPNY CONED	4400 MW
Work scheduled by: CHGE			Impacts Total Transfer Capability	1300 MW
			TTC with All Lines In Service	5700 MW
SHOR_NPX-SHOREHAM_138_CSC			FWD	REV
Thu 12/12/2019	to	Fri 12/20/2019	(Import)	(Export)
0700	Continuous	1500	SCH - NPX_CSC	0 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	330 MW
			TTC with All Lines In Service	330 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019	<u>UPDATED</u>	<u>by LIPA</u>	<u>10/25/2019</u>	(Import)	(Export)
0001	Continuous	2359				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019				(Import)	(Export)
0001		2359				SCH - NPX_1385	0 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019				(Import)	(Export)
0001		2359				SCH - NPX_1385	0 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019	<u>UPDATED</u>	<u>by LIPA</u>	<u>10/25/2019</u>	(Import)	(Export)
0001	Continuous	2359				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019				(Import)	(Export)
0001		2359				SCH - NPX_1385	0 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019	<u>UPDATED</u>	<u>by LIPA</u>	<u>10/25/2019</u>	(Import)	(Export)
0001	Continuous	2359				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_NNC						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019	<u>UPDATED</u>	<u>by LIPA</u>	<u>10/25/2019</u>	(Import)	(Export)
0001	Continuous	2359				SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/16/2019 to Mon 12/16/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

EDIC___-FRASER___345_EF24-40

FWD

Mon 12/16/2019 to Tue 12/17/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA1

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SCH-NE-NYISO_LIMIT_500

FWD

Fri 12/20/2019 to Fri 12/20/2019

(Import)

0600 Continuous 1600

UPDATED by ISONE 10/11/2019

SCH - NE - NY

700 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

SCH-NYISO-NE_LIMIT_1200

REV

Fri 12/20/2019 to Fri 12/20/2019

(Export)

0600 Continuous 1600

UPDATED by ISONE 10/11/2019

SCH - NE - NY

1400 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: ISONE

MOSES___-ADIRNDCK_230_MA2

FWD

Thu 01/02/2020 to Sun 03/01/2020

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LADENTWN-BUCHAN_S_345_Y88

FWD

Wed 01/15/2020 to Thu 02/13/2020

(Import)

0001 Continuous 2359

11/05/2018

UPNY CONED

4800 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ORU

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY___345_Q11

Sun 02/23/2020 to Sun 03/01/2020

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NIAGARA -PACKARD__230_62

Fri 02/28/2020 to Fri 02/28/2020

0500 Continuous 1530

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - OH - NY

1100 MW 950 MW

Impacts Total Transfer Capability 950 MW 950 MW

TTC with All Lines In Service 2050 MW 1900 MW

CHATGUAY-MASSENA__765_7040

Mon 03/02/2020 to Fri 03/06/2020

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED**by NYPA****08/08/2019**

FWD

(Import)

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Mon 03/02/2020 to Fri 03/06/2020

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED**by NYPA****08/08/2019**

FWD

REV

(Import) (Export)

SCH - HQ - NY

0 MW 0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MARCY___765_345_AT1

Mon 03/02/2020 to Fri 03/06/2020

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED**by NYPA****08/08/2019**

FWD

(Import)

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

ARR: 19**MARCY___765_345_AT2**

Mon 03/02/2020 to Fri 03/06/2020

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

ARR: 19**MASSENA -MARCY___765_MSU1**

Mon 03/02/2020 to Fri 03/06/2020

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED**by NYPA****08/08/2019**

FWD

(Import)

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1						FWD				
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)				
0500	Continuous	1730				MOSES SOUTH	500 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MASSENA_-MARCY____765_MSU1						FWD	REV			
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)			
0500	Continuous	1730				SCH - HQ - NY	475 MW	1000 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
MASSENA_-MARCY____765_MSU1						FWD				
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)				
0500	Continuous	1730				SCH - HQ_CEDARS	90 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	109 MW			
						TTC with All Lines In Service	199 MW			
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA____765_7040						FWD				
Mon 03/02/2020	to	Fri 03/06/2020				(Import)				
0500		1730				MOSES SOUTH	500 MW			
Work scheduled by:						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MOSES____-MASSENA____230_MMS1 & MOSES____-MASSENA____230_MMS2						FWD	REV			
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	(Export)			
0500		1730				SCH - HQ - NY	850 MW	0 MW		
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
MOSES____-MASSENA____230_MMS1 & MOSES____-MASSENA____230_MMS2						FWD				
Mon 03/02/2020	to	Fri 03/06/2020				(Import)				
0500		1730				SCH - HQ_CEDARS	90 MW			
Work scheduled by:						Impacts Total Transfer Capability	109 MW			
						TTC with All Lines In Service	199 MW			
STLAWRNC-MOSES____230_L33P & MASSENA_-MARCY____765_MSU1						FWD				
Mon 03/02/2020	to	Fri 03/06/2020				(Import)				
0500		1730				SCH - HQ_CEDARS	90 MW			
Work scheduled by:						Impacts Total Transfer Capability	109 MW			
						TTC with All Lines In Service	199 MW			

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES___230_L33P & MOSES___-MASSENA___230_MMS1 & MOSES___-
MASSENA___230_MMS2

FWD

(Import)

Mon 03/02/2020 to Fri 03/06/2020
0500 1730

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

EASTVIEW-SPRNBK___345_W78

FWD

(Import)

Fri 03/06/2020 to Sat 03/07/2020
0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W85

FWD

(Import)

Fri 03/06/2020 to Sat 03/07/2020
0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SPRNBK___345KV_RNS3

FWD

(Import)

Fri 03/06/2020 to Sat 03/07/2020
0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MA1

FWD

(Import)

Sat 03/07/2020 to Fri 05/29/2020
0700 Continuous 1300

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

VOLNEY___-MARCY___345_19

FWD

(Import)

Tue 03/10/2020 to Tue 03/10/2020
0700 Continuous 1530

UPDATED**by NYPA****09/24/2019**

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

VOLNEY___-MARCY___345_19

FWD

(Import)

Tue 03/10/2020 to Tue 03/10/2020
0700 Continuous 1530

UPDATED**by NYPA****09/24/2019**

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

Wed 03/11/2020 to Thu 03/12/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Wed 03/11/2020 to Thu 03/12/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

ROCHESTR-PANNELL__345_RP2

Sat 03/14/2020 to Mon 03/23/2020
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY__345KV_CSC

Mon 03/16/2020 to Fri 03/27/2020
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

ROSETON_-EFISHKIL_345_RFK305

Mon 03/16/2020 to Fri 04/03/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

NIAGARA_-KINTIGH__345_NS1-38

Fri 03/27/2020 to Fri 03/27/2020
0600 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

BECK__-PACKARD__230_BP76

Fri 03/27/2020 to Fri 03/27/2020
0800 Daily(No Weekends) 1600

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1700 MW	1500 MW
Impacts Total Transfer Capability	350 MW	400 MW
TTC with All Lines In Service	2050 MW	1900 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-EDIC__345_UE1-7					FWD	
Tue 03/31/2020	to	Tue 03/31/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/24/2019</u>	(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					OSWEGO EXPORT	5250 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
SPRNBRK_-W49TH_ST_345_M51					FWD	
Mon 04/06/2020	to	Wed 04/08/2020				(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3200 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
SPRNBRK__345KV_RNS5					FWD	
Mon 04/06/2020	to	Wed 04/08/2020				(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3200 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
MARCY__-N.SCTLND_345_18					FWD	
Tue 04/07/2020	to	Wed 04/08/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/24/2019</u>	(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					CENTRAL EAST - VC	2090 MW
					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW
LINDN_CG-LNDVFT__345_V-3022					FWD REV	
Sun 04/12/2020	to	Fri 04/17/2020				(Import) (Export)
1400	Continuous	1800				
Work scheduled by: PJM					SCH - PJM_VFT	0 MW 0 MW
					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
PLSNTVLY-EFISHKIL_345_F36					FWD	
Mon 04/13/2020	to	Tue 04/14/2020				(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					UPNY CONED	4000 MW
					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW
FRASER_-GILBOA__345_GF5-35					FWD	
Mon 04/13/2020	to	Wed 04/22/2020				(Import)
0700	Continuous	1730				
Work scheduled by: NYPA					CENTRAL EAST - VC	2650 MW
					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 04/20/2020 to Fri 05/01/2020

(Import)

0500 Continuous 1700

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DOLSONAV-ROCKTVRN_345_DART44

FWD

Mon 04/27/2020 to Sun 05/10/2020

(Import)

0700 Continuous 1730

UPDATED by NYPA 03/21/2019CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

LEEDS_-HURLYAVE_345_301

FWD

Mon 04/27/2020 to Fri 05/29/2020

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

SCH-IMO-NYISO_LIMIT_1600

FWD

Fri 05/01/2020 to Sat 10/31/2020

(Import)

0001 Continuous 2359

UPDATED by IESO 05/03/2019SCH - OH - NY **1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

PANNELL_-CLAY_345_2

FWD

Mon 05/04/2020 to Fri 05/08/2020

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

SCH - PJM_NEPTUNE **0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

SCH - PJM_NEPTUNE **0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1				FWD
Mon 05/04/2020	to	Mon 05/18/2020		(Import)
0800	Continuous	1700	SCH - PJM_NEPTUNE	375 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	285 MW
			TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_2				FWD
Mon 05/04/2020	to	Mon 05/18/2020		(Import)
0800	Continuous	1700	SCH - PJM_NEPTUNE	375 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	285 MW
			TTC with All Lines In Service	660 MW
PANNELL_-CLAY____345_1				FWD
Mon 05/11/2020	to	Fri 05/15/2020		(Import)
0700	Continuous	1530	WEST CENTRAL	1300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	950 MW
			TTC with All Lines In Service	2250 MW
COOPERS_-DOLSONAV_345_CCDA42				FWD
Mon 05/11/2020	to	Fri 05/29/2020	UPDATED by NYPA 03/21/2019	(Import)
0700	Continuous	1730	CENTRAL EAST - VC	2720 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	255 MW
			TTC with All Lines In Service	2975 MW
NIAGARA_-ROCHESTR_345_NR2				FWD
Mon 05/18/2020	to	Fri 05/22/2020		(Import)
0500	Continuous	1530	DYSINGER EAST	1400 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1750 MW
			TTC with All Lines In Service	3150 MW
MOSES_-ADIRNDCK_230_MA2				FWD
Mon 06/01/2020	to	Fri 07/31/2020		(Import)
0700	Continuous	1730	MOSES SOUTH	2100 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW
			TTC with All Lines In Service	3150 MW
NIAGARA_345_230_AT4				REV
Mon 06/29/2020	to	Tue 06/30/2020		(Export)
0500	Continuous	1530	SCH - OH - NY	1400 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	1700 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Mon 07/27/2020 to Fri 08/07/2020

0500 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)

SCH - OH - NY 1900 MW 1450 MW
Impacts Total Transfer Capability 0 MW 250 MW
TTC with All Lines In Service 1900 MW 1700 MW

CHATGUAY-MASSENA_765_7040

Sat 08/01/2020 to Sun 08/02/2020

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019FWD
(Import)

MOSES SOUTH 1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 08/01/2020 to Sun 08/02/2020

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019FWD REV
(Import) (Export)

SCH - HQ - NY 0 MW 0 MW
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY_765_345_AT1

Sat 08/01/2020 to Sun 08/02/2020

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

ARR: 19

FWD
(Import)

MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1

Sat 08/01/2020 to Sun 08/02/2020

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019FWD
(Import)

CENTRAL EAST - VC 2265 MW
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY_765_MSU1

Sat 08/01/2020 to Sun 08/02/2020

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019FWD
(Import)

MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1

Sat 08/01/2020 to Sun 08/02/2020

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019FWD REV
(Import) (Export)

SCH - HQ - NY 475 MW 1000 MW
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_ 765_MSU1

FWD

Sat 08/01/2020 to Sun 08/02/2020

UPDATEDby NYPA08/08/2019

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 190 MW

MASSENA_-MARCY_ 765_MSU1 & CHATGUAY-MASSENA_ 765_7040

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 1730

Work scheduled by:

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

FWD

REV

Sat 08/01/2020 to Sun 08/02/2020

(Import) (Export)

0500 1730

Work scheduled by:

SCH - HQ - NY

850 MW 0 MW

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 1730

Work scheduled by:

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 190 MW

STLAWRNC-MOSES_ 230_L33P & MASSENA_-MARCY_ 765_MSU1

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 1730

Work scheduled by:

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 190 MW

STLAWRNC-MOSES_ 230_L33P & MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

FWD

(Import)

Sat 08/01/2020 to Sun 08/02/2020

SCH - HQ_CEDARS

90 MW

0500 1730

Work scheduled by:

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 190 MW

MOSES_-ADIRNDCK_ 230_MA2

FWD

Mon 08/03/2020 to Sun 09/13/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020
0700 Continuous 1730

UPDATEDby NYPA03/01/2019

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020
0700 Continuous 1730

UPDATEDby NYPA03/01/2019

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY__765_345_AT1

FWD

Mon 09/14/2020 to Mon 09/14/2020
0500 Continuous 1730

(Import)

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

FWD

Mon 09/14/2020 to Thu 09/17/2020
0500 Continuous 1530

(Import)

Work scheduled by: NYPA

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Tue 09/15/2020 to Sat 11/14/2020
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

FWD

Fri 09/18/2020 to Sat 11/14/2020
0500 Continuous 2330

(Import)

Work scheduled by: NYPA

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

CLAY__-EDIC__345_1-16

FWD

Mon 09/21/2020 to Fri 09/25/2020
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

FWD

Mon 09/21/2020 to Fri 10/23/2020 UPDATED by CHGE 10/09/2019

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED **4400 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5700 MW

CLAY_-EDIC_345_2-15

FWD

Mon 09/28/2020 to Fri 10/02/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

DUNWODIE_345KV_3

FWD

Thu 10/01/2020 to Thu 10/01/2020 UPDATED by CONED 09/05/2019

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

FWD

Thu 10/01/2020 to Thu 10/01/2020 UPDATED by CONED 09/05/2019

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

FWD

Thu 10/01/2020 to Thu 11/05/2020 UPDATED by CONED 09/05/2019

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

HURLYAVE-ROSETON_345_303

FWD

Mon 10/26/2020 to Fri 12/04/2020 UPDATED by CHGE 10/09/2019

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY **2050 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 2050 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1600

Sun 11/01/2020 to Fri 04/30/2021

UPDATEDby IESO05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1900 MW

0 MW

1900 MW

DUNWODIE_345KV_3

Thu 11/05/2020 to Thu 11/05/2020

UPDATEDby CONED09/05/2019

0230 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

3800 MW

800 MW

4600 MW

DUNWODIE_345KV_5

Thu 11/05/2020 to Thu 11/05/2020

UPDATEDby CONED09/05/2019

0230 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

3800 MW

800 MW

4600 MW

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

1550 MW

1600 MW

3150 MW

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import) (Export)

0 MW**0 MW**

1500 MW 1000 MW

1500 MW 1000 MW

MARCY__765_345_AT1

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

1750 MW

1400 MW

3150 MW

ARR: 19

MARCY__765_345_AT2

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

1700 MW

1450 MW

3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY___765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 28, 2019 to Wednesday, April 28, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L33P & MASSENA_-MARCY____765_MSU1

Sun 11/15/2020 to Mon 11/30/2020

0100 1900

Work scheduled by:

FWD

(Import)

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

STLAWRNC-MOSES____230_L33P & MOSES____-MASSENA_230_MMS1 & MOSES____-
MASSENA_230_MMS2

Sun 11/15/2020 to Mon 11/30/2020

0100 1900

Work scheduled by:

FWD

(Import)

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 11/16/2020 to Mon 11/16/2020

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

Thu 11/26/2020 to Thu 11/26/2020

0230 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

MOSES____-ADIRNDCK_230_MA1

Tue 12/01/2020 to Mon 05/31/2021

0700 Continuous 1300

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MOTTHAVN-RAINEY____345_Q11

Mon 03/01/2021 to Tue 04/06/2021

0001 Continuous 0700

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

CLAY____-EDIC____345_2-15

Mon 03/29/2021 to Fri 04/16/2021

0800 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW