

# NYISO TRANSFER LIMITATIONS

Thursday ,October 31, 2019 to Saturday ,May 01, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	300 MW	550 MW
TTC with All Lines In Service	2900 MW	1850 MW

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Fri 05/01/2020

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2000 MW	1300 MW
Impacts Total Transfer Capability	900 MW	550 MW
TTC with All Lines In Service	2900 MW	1850 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	300 MW	550 MW
TTC with All Lines In Service	2900 MW	1850 MW

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	2050 MW	1900 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2050 MW	1900 MW

## BECK\_-NIAGARA\_345\_PA302

Wed 07/31/2019 to Tue 11/12/2019 UPDATED by IESO 10/31/2019

0800 Continuous 1700

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	1100 MW	950 MW
Impacts Total Transfer Capability	950 MW	950 MW
TTC with All Lines In Service	2050 MW	1900 MW

## SCH-HQ-NYISO\_LIMIT\_1100

Mon 10/07/2019 to Mon 10/28/2019 UPDATED by HQ 10/28/2019

0400 Continuous 0959

Work scheduled by: HQ

	FWD (Import)
SCH - HQ - NY	1100 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	1500 MW

## CHAT\_DC\_GC2

Sun 10/13/2019 to Fri 11/22/2019 UPDATED by HQ 10/28/2019

2301 Continuous 2300

Work scheduled by: HQ

	FWD (Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 31, 2019 to Saturday ,May 01, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHAT\_DC\_GC2**

Sun 10/13/2019	to	Fri 11/22/2019	<u>UPDATED</u>	<u>by HQ</u>	<u>10/28/2019</u>	SCH - HQ - NY	REV
2301	Continuous	2300				Impacts Total Transfer Capability	(Export)
Work scheduled by: HQ						TTC with All Lines In Service	<b>500 MW</b>
							500 MW
							1000 MW

**SCH-IMO-NYISO\_LIMIT\_400**

Wed 10/23/2019	to	Mon 11/04/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/31/2019</u>	SCH - OH - NY	FWD
0500	Continuous	1859				Impacts Total Transfer Capability	(Import)
Work scheduled by: NYPA						TTC with All Lines In Service	<b>700 MW</b>
							1350 MW
							2050 MW

**SCH-NYISO-IMO\_LIMIT\_400**

Wed 10/23/2019	to	Mon 11/04/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>10/31/2019</u>	SCH - OH - NY	REV
0500	Continuous	1859				Impacts Total Transfer Capability	(Export)
Work scheduled by: NYPA						TTC with All Lines In Service	<b>700 MW</b>
							1200 MW
							1900 MW

**NIAGARA\_345\_230\_AT4**

Wed 10/23/2019	to	Tue 12/17/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/10/2019</u>	SCH - OH - NY	FWD	REV
0500	Continuous	1700				Impacts Total Transfer Capability	(Import)	(Export)
Work scheduled by: NYPA						TTC with All Lines In Service	<b>2050 MW</b>	<b>1800 MW</b>
							0 MW	100 MW
							2050 MW	1900 MW

**HURLYAVE-ROSETON\_345\_303**

Wed 10/23/2019	to	Thu 10/31/2019	<u>UPDATED</u>	<u>by CH</u>	<u>10/21/2019</u>	UPNY CONED	FWD
0800	Continuous	1600				Impacts Total Transfer Capability	(Import)
Work scheduled by: CHGE						TTC with All Lines In Service	<b>4100 MW</b>
							1600 MW
							5700 MW

**EGRDNCTY\_345\_138\_AT1**

Thu 10/24/2019	to	Sun 11/03/2019	<u>UPDATED</u>	<u>by LI</u>	<u>10/24/2019</u>	CONED - LIPA	FWD
0001	Continuous	0300				Impacts Total Transfer Capability	(Import)
Work scheduled by: LI						TTC with All Lines In Service	<b>1250 MW</b>
							250 MW
							1500 MW

**EGRDNCTY\_345\_138\_AT2**

Thu 10/24/2019	to	Sun 11/03/2019	<u>UPDATED</u>	<u>by LI</u>	<u>10/24/2019</u>	CONED - LIPA	FWD
0001	Continuous	0300				Impacts Total Transfer Capability	(Import)
Work scheduled by: LI						TTC with All Lines In Service	<b>1250 MW</b>
							250 MW
							1500 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBK\_-EGRDNCTR\_345\_Y49

Thu 10/24/2019 to Sun 11/03/2019  
0001 Continuous 0300

UPDATED by LI 10/24/2019

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **775 MW**  
Impacts Total Transfer Capability 725 MW  
TTC with All Lines In Service 1500 MW

## LONG\_MTN-CRICKVLY\_345\_398

Mon 10/28/2019 to Mon 10/28/2019  
0200 Continuous 2000

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - NE - NY **500 MW 1250 MW**  
Impacts Total Transfer Capability 900 MW 350 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## LONG\_MTN-CRICKVLY\_345\_398

Mon 10/28/2019 to Mon 10/28/2019  
0200 Continuous 2000

Work scheduled by: ConEd

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## SCH-NE-NYISO\_LIMIT\_200

Mon 10/28/2019 to Mon 10/28/2019  
0200 Continuous 2000

Work scheduled by: ConEd

FWD  
(Import)  
SCH - NE - NY **400 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 1400 MW

## SCH-NYISO-NE\_LIMIT\_300

Mon 10/28/2019 to Mon 10/28/2019  
0200 Continuous 2000

Work scheduled by: ConEd

REV  
(Export)  
SCH - NE - NY **500 MW**  
Impacts Total Transfer Capability 1100 MW  
TTC with All Lines In Service 1600 MW

## GOETHALS\_345KV\_5

Tue 10/29/2019 to Thu 10/31/2019  
0001 Continuous 0100

UPDATED by CE 10/29/2019

Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## DENNISON-ROSEMNTA\_115\_1/11

Tue 10/29/2019 to Thu 10/31/2019  
0700 Continuous 2015

UPDATED by NGRID 10/28/2019

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - HQ\_CEDARS **95 MW 40 MW**  
Impacts Total Transfer Capability 95 MW 0 MW  
TTC with All Lines In Service 190 MW 40 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 31, 2019 to Saturday ,May 01, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>HOPATCON-RAMAPO___500_5018</b>						FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019	<u>UPDATED</u>	<u>by CE</u>	<u>10/30/2019</u>	(Import)	(Export)
0001	Continuous	2200				<b>1250 MW</b>	<b>1200 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1650 MW 650 MW
						TTC with All Lines In Service	2900 MW 1850 MW
<b>HOPATCON-RAMAPO___500_5018</b>						FWD	
Fri 11/01/2019	to	Tue 11/05/2019	<u>UPDATED</u>	<u>by CE</u>	<u>10/30/2019</u>	(Import)	
0001	Continuous	2200				<b>5000 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	5700 MW
<b>RAMAPO___345_345_PAR3500</b>						FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019	<u>UPDATED</u>	<u>by CE</u>	<u>10/30/2019</u>	(Import)	(Export)
0001	Continuous	2200				<b>2150 MW</b>	<b>1250 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	750 MW 600 MW
						TTC with All Lines In Service	2900 MW 1850 MW
<b>RAMAPO___345_345_PAR4500</b>						FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019	<u>UPDATED</u>	<u>by CE</u>	<u>10/30/2019</u>	(Import)	(Export)
0001	Continuous	2200				<b>2150 MW</b>	<b>1250 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	750 MW 600 MW
						TTC with All Lines In Service	2900 MW 1850 MW
<b>RAMAPO___500_345_BK 1500</b>						FWD	REV
Fri 11/01/2019	to	Tue 11/05/2019	<u>UPDATED</u>	<u>by CE</u>	<u>10/30/2019</u>	(Import)	(Export)
0001	Continuous	2200				<b>1250 MW</b>	<b>1200 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1650 MW 650 MW
						TTC with All Lines In Service	2900 MW 1850 MW
<b>RAMAPO___500_345_BK 1500</b>						FWD	
Fri 11/01/2019	to	Tue 11/05/2019	<u>UPDATED</u>	<u>by CE</u>	<u>10/30/2019</u>	(Import)	
0001	Continuous	2200				<b>5000 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	5700 MW
<b>SCH-IMO-NYISO_LIMIT_1750</b>						FWD	
Fri 11/01/2019	to	Thu 04/30/2020	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)	
0001	Continuous	2359				<b>2050 MW</b>	
Work scheduled by: IESO						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	2050 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-IMO\_LIMIT\_1600

Fri 11/01/2019 to Thu 04/30/2020  
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

SCH - OH - NY  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 1900 MW

REV  
(Export)

**1900 MW**

## SCH-NYISO-NE\_LIMIT\_1500

Fri 11/01/2019 to Thu 04/30/2020  
0001 Continuous 2359

Work scheduled by: NYISO

SCH - NE - NY  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 1700 MW

REV  
(Export)

**1700 MW**

## VOLNEY\_-MARCY\_345\_19

Fri 11/01/2019 to Fri 11/01/2019  
0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2975 MW

FWD  
(Import)

**2825 MW**

## VOLNEY\_-MARCY\_345\_19

Fri 11/01/2019 to Fri 11/01/2019  
0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

**ARR: 19**

FWD  
(Import)  
OSWEGO EXPORT  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 5250 MW

FWD  
(Import)

**4900 MW**

## SHORE\_RD\_345\_138\_BK 1

Mon 11/04/2019 to Mon 11/04/2019  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
CONED - LIPA  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

FWD  
(Import)

**1350 MW**

## LINDN\_CG-LNDVFT\_345\_V-3022

Mon 11/04/2019 to Thu 11/07/2019  
0800 Continuous 1500

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

FWD REV  
(Import) (Export)

**0 MW 0 MW**

## WATRCURE\_345\_230\_BK 1

Tue 11/05/2019 to Tue 11/05/2019  
0800 Continuous 1530

Work scheduled by: NYSEG

FWD REV  
(Import) (Export)  
SCH - PJ - NY  
Impacts Total Transfer Capability 300 MW 550 MW  
TTC with All Lines In Service 2900 MW 1850 MW

FWD REV  
(Import) (Export)

**2600 MW 1300 MW**

# NYISO TRANSFER LIMITATIONS

Thursday ,October 31, 2019 to Saturday ,May 01, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MARCY\_\_\_-N.SCTLND\_345\_18**

FWD

Wed 11/06/2019 to Wed 11/13/2019  
0500 Continuous 1730

UPDATEDby NYPA09/11/2019

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

**2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

---

**MARCY\_\_\_345KV\_CSC**

FWD

Wed 11/06/2019 to Fri 11/22/2019  
0500 Continuous 1730

UPDATEDby NYPA09/11/2019

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

---

**MARCY\_\_\_765\_345\_AT2**

FWD

Wed 11/06/2019 to Fri 11/22/2019  
0500 Continuous 1730

UPDATEDby NYPA09/11/2019

(Import)

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

---

**ALCOA\_R8105\_TIE\_B**

FWD

Wed 11/06/2019 to Wed 11/06/2019  
0700 Daily(No Weekends) 1630

(Import)

Work scheduled by: NGrid

MOSES SOUTH

**3100 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 3150 MW

---

**HURLYAVE-ROSETON\_\_\_345\_303**

FWD

Wed 11/06/2019 to Fri 12/06/2019  
0800 Continuous 1600

UPDATEDby CH10/21/2019

(Import)

Work scheduled by: CHGE

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

---

**N.SCTLND-LEEDS\_\_\_345\_94**

FWD

Wed 11/06/2019 to Thu 11/07/2019  
0830 Continuous 1430

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

---

**PLSNTVLE-DUNWODIE\_345\_W89**

FWD

Fri 11/08/2019 to Sat 11/09/2019  
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 31, 2019 to Saturday ,May 01, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## KINTIGH\_-ROCHESTR\_345\_SR1-39

Sat 11/09/2019 to Wed 11/13/2019  
0700 Continuous 1900

Work scheduled by: RGE

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## PLSNTVLY\_345KV\_RNS5

Mon 11/11/2019 to Mon 11/11/2019  
0001 Continuous 0030

Work scheduled by: ConEd

CANCELLED by ConEd 10/29/2019

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## PLSNTVLY-WOOD\_ST\_345\_F30

Mon 11/11/2019 to Tue 11/12/2019  
0001 Continuous 0200

Work scheduled by: ConEd

CANCELLED by ConEd 10/29/2019

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

## E13THSTA-FARRAGUT\_345\_45

Tue 11/12/2019 to Tue 11/12/2019  
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 10/23/2019

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## PLSNTVLY\_345KV\_RNS5

Tue 11/12/2019 to Tue 11/12/2019  
0130 Continuous 0200

Work scheduled by: ConEd

CANCELLED by ConEd 10/29/2019

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

## WATRCURE-OAKDALE\_345\_31

Tue 11/12/2019 to Tue 11/12/2019  
1300 Continuous 1500

Work scheduled by: NYSEG

UPDATED by NYSEG 09/13/2019

FWD	REV
(Import)	(Export)
SCH - PJ - NY	<b>2600 MW 1300 MW</b>
Impacts Total Transfer Capability	300 MW 550 MW
TTC with All Lines In Service	2900 MW 1850 MW

## PLSNTVLY-WOOD\_ST\_345\_F31

Thu 11/14/2019 to Thu 11/14/2019  
0001 Continuous 2200

Work scheduled by: ConEd

UPDATED by NYISO 09/18/2019

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 31, 2019 to Saturday ,May 01, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY\_345KV\_RNS4

FWD

Thu 11/14/2019 to Thu 11/14/2019 UPDATED by NYISO 09/18/2019

(Import)

0001 Continuous 2200

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## E13THSTA-FARRAGUT\_345\_45

FWD

Thu 11/14/2019 to Thu 11/14/2019 UPDATED by CONED 10/23/2019

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## W49TH\_ST-E13THSTA\_345\_M54

FWD

Thu 11/14/2019 to Thu 11/14/2019

(Import)

0201 Continuous 0500

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## BUCHAN\_N-EASTVIEW\_345\_W93

FWD

Sun 11/17/2019 to Mon 11/18/2019 UPDATED by CONED 09/09/2019

(Import)

0301 Continuous 0300

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## EASTVIEW-SPRNBK\_345\_W79

FWD

Sun 11/17/2019 to Mon 11/18/2019 UPDATED by CONED 09/09/2019

(Import)

0301 Continuous 0300

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## SCH-NE-NYISO\_LIMIT\_500

FWD

Sun 11/17/2019 to Sun 11/17/2019

(Import)

1100 Continuous 1600

SCH - NE - NY

**700 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

## SCH-NYISO-NE\_LIMIT\_1200

REV

Sun 11/17/2019 to Sun 11/17/2019

(Export)

1100 Continuous 1600

SCH - NE - NY

**1400 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: ISONE



# NYISO TRANSFER LIMITATIONS

Thursday ,October 31, 2019 to Saturday ,May 01, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBK\_\_345KV\_RNS5

FWD

Mon 11/18/2019 to Mon 11/18/2019 UPDATED by CONED 09/09/2019

(Import)

0301 Continuous 0330

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## EASTVIEW-SPRNBK\_\_345\_W64

FWD

Mon 11/18/2019 to Tue 11/19/2019 UPDATED by CONED 09/09/2019

(Import)

0301 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

## MILLWOOD-EASTVIEW\_345\_W99

FWD

Mon 11/18/2019 to Tue 11/19/2019 UPDATED by CONED 09/09/2019

(Import)

0301 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

## BERKSHIR-ALPS\_\_\_\_345\_393

FWD

REV

Mon 11/18/2019 to Wed 11/27/2019

(Import) (Export)

0600 Continuous 1700

Work scheduled by: ISONE

ARR: 78

SCH - NE - NY

1150 MW 1300 MW

Impacts Total Transfer Capability 250 MW 400 MW

TTC with All Lines In Service 1400 MW 1700 MW

## BERKSHIR-ALPS\_\_\_\_345\_393

FWD

REV

Mon 11/18/2019 to Wed 11/27/2019

(Import) (Export)

0600 Continuous 1700

Work scheduled by: ISONE

ARR: 78

SCH - NPX\_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

## BERKSHIR-ALPS\_\_\_\_345\_393 & BERKSHIR-NORTHFLD\_345\_312

FWD

REV

Mon 11/18/2019 to Wed 11/27/2019

(Import) (Export)

0600 1700

Work scheduled by:

ARR: 78

SCH - NE - NY

1150 MW 1300 MW

Impacts Total Transfer Capability 250 MW 400 MW

TTC with All Lines In Service 1400 MW 1700 MW

## BERKSHIR-NORTHFLD\_345\_312

FWD

REV

Mon 11/18/2019 to Wed 11/27/2019

(Import) (Export)

0600 Continuous 1700

Work scheduled by: ISONE

SCH - NE - NY

1400 MW 1500 MW

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 1400 MW 1700 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 31, 2019 to Saturday ,May 01, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### BERKSHIR-NORTHFLD\_345\_312

Mon 11/18/2019 to Wed 11/27/2019  
0600 Continuous 1700

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

### SCH-NE-NYISO\_LIMIT\_800

Mon 11/18/2019 to Wed 11/27/2019  
0600 Continuous 1700

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	1000 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	1400 MW

### SCH-NYISO-NE\_LIMIT\_500

Mon 11/18/2019 to Wed 11/27/2019  
0600 Continuous 1700

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	700 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	1700 MW

### SPRNBK\_\_345KV\_RNS5

Tue 11/19/2019 to Tue 11/19/2019  
0130 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 09/09/2019

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

### EASTVIEW-SPRNBK\_\_345\_W64

Sat 11/23/2019 to Sat 11/23/2019  
0130 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1350 MW
TTC with All Lines In Service	5700 MW

### MILLWOOD-EASTVIEW\_345\_W99

Sat 11/23/2019 to Sat 11/23/2019  
0130 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1350 MW
TTC with All Lines In Service	5700 MW

### SPRNBK\_\_345KV\_RNS5

Sat 11/23/2019 to Sat 11/23/2019  
0130 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## RAMAPO\_\_-LADENTWN\_345\_W72

Mon 11/25/2019 to Mon 11/25/2019

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

## MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 11/25/2019 to Wed 11/27/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1

Sat 11/30/2019 to Sat 11/30/2019

0001 Continuous 0200

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1

Sat 11/30/2019 to Sat 11/30/2019

0001 Continuous 0200

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

## CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Sat 11/30/2019 to Sat 11/30/2019

0001 0200

Work scheduled by:

FWD

(Import)

MOSES SOUTH

**2550 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Sat 11/30/2019 to Sat 11/30/2019

0001 0200

Work scheduled by:

FWD

(Import) (Export)

SCH - HQ - NY

**1370 MW 0 MW**

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

## CHAT\_DC\_GC2

Sat 11/30/2019 to Sat 11/30/2019

0001 Continuous 0200

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHAT\_DC\_GC2**

Sat 11/30/2019 to Sat 11/30/2019  
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

REV  
(Export)

**SCH-HQ-NYISO\_LIMIT\_1150**

Sat 11/30/2019 to Sat 11/30/2019  
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

FWD  
(Import)

**SPRNBK\_-TREMONT\_345\_X28**

Mon 12/02/2019 to Mon 12/02/2019  
0001 Continuous 1700

Work scheduled by: ConEd

SPR/DUN-SOUTH  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

FWD  
(Import)

**SHOR\_NPX-SHOREHAM\_138\_CSC**

Mon 12/02/2019 to Mon 12/02/2019  
0700 Continuous 2300

Work scheduled by: LI

SCH - NPX\_CSC  
Impacts Total Transfer Capability 330 MW  
TTC with All Lines In Service 330 MW

FWD REV  
(Import) (Export)

**MOSES\_-ADIRNDCK\_230\_MA2**

Mon 12/02/2019 to Fri 12/06/2019  
0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

FWD  
(Import)

**N.SCTLND-ALPS\_345\_2**

Mon 12/02/2019 to Mon 12/02/2019  
0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

SCH - NE - NY  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1400 MW

FWD REV  
(Import) (Export)

**N.SCTLND-ALPS\_345\_2**

Mon 12/02/2019 to Mon 12/02/2019  
0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

SCH - NPX\_1385  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 200 MW

FWD REV  
(Import) (Export)

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**FRASER\_\_\_345\_FRASER SVC**

Mon 12/02/2019 to Fri 12/13/2019

0800 Continuous 1500

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC

**2935 MW**

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

**S.RIPLEY-DUNKIRK\_\_230\_68**

Mon 12/02/2019 to Fri 12/06/2019

0900 Continuous 1500

Work scheduled by: PJM

FWD

(Import) (Export)

SCH - PJ - NY

**2600 MW 1300 MW**

Impacts Total Transfer Capability 300 MW 550 MW

TTC with All Lines In Service 2900 MW 1850 MW

**LEEDS\_\_\_345KV\_R94301**

Tue 12/03/2019 to Fri 12/13/2019

0800 Continuous 1500

Work scheduled by: NGrid

**UPDATED by NGRID 10/04/2019**

FWD

(Import)

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

Mon 12/09/2019 to Fri 12/13/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**ROSETON\_-ROCKTVRN\_345\_311**

Mon 12/09/2019 to Thu 12/12/2019

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

**SHOR\_NPX-SHOREHAM\_138\_CSC**

Thu 12/12/2019 to Fri 12/20/2019

0700 Continuous 1500

Work scheduled by: ISONE

FWD

(Import) (Export)

SCH - NPX\_CSC

**0 MW 0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

**NRTH1385-NOR HBR\_\_138\_601**

Mon 12/16/2019 to Mon 12/23/2019

0001 Continuous 2359

Work scheduled by: LI

**UPDATED by LIPA 10/25/2019**

FWD

(Import) (Export)

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 31, 2019 to Saturday ,May 01, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_602

Mon 12/16/2019 to Mon 12/23/2019  
0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 0 MW 0 MW  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_603

Mon 12/16/2019 to Mon 12/23/2019  
0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 0 MW 0 MW  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR\_\_138\_602

Mon 12/16/2019 to Mon 12/23/2019 UPDATED by LIPA 10/25/2019  
0001 Continuous 2359

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 100 MW 100 MW  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603

Mon 12/16/2019 to Mon 12/23/2019  
0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 0 MW 0 MW  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR\_\_138\_603

Mon 12/16/2019 to Mon 12/23/2019 UPDATED by LIPA 10/25/2019  
0001 Continuous 2359

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 100 MW 100 MW  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NRTHPORT\_138\_NNC

Mon 12/16/2019 to Mon 12/23/2019 UPDATED by LIPA 10/25/2019  
0001 Continuous 2359

Work scheduled by: LI

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 0 MW 0 MW  
Impacts Total Transfer Capability 200 MW 200 MW  
TTC with All Lines In Service 200 MW 200 MW

MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 12/16/2019 to Mon 12/16/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 31, 2019 to Saturday ,May 01, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## EDIC - FRASER 345\_EF24-40

Mon 12/16/2019 to Tue 12/17/2019  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MOSES - ADIRNDCK 230\_MAI

Tue 12/17/2019 to Fri 12/20/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## SCH-NE-NYISO\_LIMIT\_500

Fri 12/20/2019 to Fri 12/20/2019 **UPDATED by ISONE 10/11/2019**  
0600 Continuous 1600

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **700 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1400 MW

## SCH-NYISO-NE\_LIMIT\_1200

Fri 12/20/2019 to Fri 12/20/2019 **UPDATED by ISONE 10/11/2019**  
0600 Continuous 1600

Work scheduled by: ISONE

REV  
(Export)  
SCH - NE - NY **1400 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1700 MW

## MOSES - ADIRNDCK 230\_MA2

Thu 01/02/2020 to Sun 03/01/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## BECK - NIAGARA 345\_PA301

Mon 01/13/2020 to Fri 01/17/2020  
0500 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1100 MW 950 MW**  
Impacts Total Transfer Capability 950 MW 950 MW  
TTC with All Lines In Service 2050 MW 1900 MW

## LADENTWN-BUCHAN\_S\_345\_Y88

Wed 01/15/2020 to Thu 02/13/2020 **CANCELLED by NYISO 10/31/2019**  
0001 Continuous 2359

Work scheduled by: ORU

FWD  
(Import)  
UPNY CONED **4800 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 31, 2019 to Saturday ,May 01, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOTTHAVN-RAINEY\_\_\_345\_Q11**

Sun 02/23/2020 to Sun 03/01/2020

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**NIAGARA -PACKARD\_\_\_230\_62**

Fri 02/28/2020 to Fri 02/28/2020

0500 Continuous 1530

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - OH - NY

**1100 MW 950 MW**

Impacts Total Transfer Capability 950 MW 950 MW

TTC with All Lines In Service 2050 MW 1900 MW

**CHATGUAY-MASSENA\_\_\_765\_7040**

Mon 03/02/2020 to Fri 03/06/2020

0500 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA08/08/2019

FWD

(Import)

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_\_\_765\_7040**

Mon 03/02/2020 to Fri 03/06/2020

0500 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA08/08/2019

FWD

REV

(Import) (Export)

SCH - HQ - NY

**0 MW 0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

**MARCY\_\_\_765\_345\_AT1**

Mon 03/02/2020 to Fri 03/06/2020

0500 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA08/08/2019

FWD

(Import)

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

**ARR: 19**
**MARCY\_\_\_765\_345\_AT2**

Mon 03/02/2020 to Fri 03/06/2020

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

**ARR: 19**
**MASSENA -MARCY\_\_\_765\_MSU1**

Mon 03/02/2020 to Fri 03/06/2020

0500 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA08/08/2019

FWD

(Import)

CENTRAL EAST - VC

**2265 MW**

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW



**NYISO TRANSFER LIMITATIONS**

Thursday ,October 31, 2019 to Saturday ,May 01, 2021

**CENTRAL EAST** 3100MW  
**CENTRAL EAST - VC** 2975MW  
**TOTAL EAST** 6500MW  
**UPNY CONED** 5700MW  
**SPR/DUN-SOUTH** 4600MW  
**DYSINGER EAST** 3150MW  
**MOSES SOUTH** 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARCY_____765_MSU1</b>							FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>		(Import)	
0500	Continuous	1730				MOSES SOUTH	<b>500 MW</b>	
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	
<hr/>								
<b>MASSENA_-MARCY_____765_MSU1</b>							FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>		(Import)	(Export)
0500	Continuous	1730				SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW	0 MW
						TTC with All Lines In Service	1500 MW	1000 MW
<hr/>								
<b>MASSENA_-MARCY_____765_MSU1</b>							FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>		(Import)	
0500	Continuous	1730				SCH - HQ_CEDARS	<b>90 MW</b>	
Work scheduled by: NYPA						Impacts Total Transfer Capability	109 MW	
						TTC with All Lines In Service	199 MW	
<hr/>								
<b>MASSENA_-MARCY_____765_MSU1 &amp; CHATGUAY-MASSENA_765_7040</b>							FWD	
Mon 03/02/2020	to	Fri 03/06/2020					(Import)	
0500		1730				MOSES SOUTH	<b>500 MW</b>	
Work scheduled by:						Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	
<hr/>								
<b>MOSES_____ -MASSENA_230_MMS1 &amp; MOSES_____ -MASSENA_230_MMS2</b>							FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020					(Import)	(Export)
0500		1730				SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	650 MW	1000 MW
						TTC with All Lines In Service	1500 MW	1000 MW
<hr/>								
<b>MOSES_____ -MASSENA_230_MMS1 &amp; MOSES_____ -MASSENA_230_MMS2</b>							FWD	
Mon 03/02/2020	to	Fri 03/06/2020					(Import)	
0500		1730				SCH - HQ_CEDARS	<b>90 MW</b>	
Work scheduled by:						Impacts Total Transfer Capability	109 MW	
						TTC with All Lines In Service	199 MW	
<hr/>								
<b>STLAWRNC-MOSES_____230_L33P &amp; MASSENA_-MARCY_____765_MSU1</b>							FWD	
Mon 03/02/2020	to	Fri 03/06/2020					(Import)	
0500		1730				SCH - HQ_CEDARS	<b>90 MW</b>	
Work scheduled by:						Impacts Total Transfer Capability	109 MW	
						TTC with All Lines In Service	199 MW	

# NYISO TRANSFER LIMITATIONS

Thursday ,October 31, 2019 to Saturday ,May 01, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES\_\_\_230\_L33P & MOSES\_\_\_-MASSENA\_230\_MMS1 & MOSES\_\_\_-  
MASSENA\_230\_MMS2

Mon 03/02/2020 to Fri 03/06/2020  
0500 1730

Work scheduled by:

SCH - HQ\_CEDARS 90 MW  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

EASTVIEW-SPRNBK\_\_\_345\_W78

Fri 03/06/2020 to Sat 03/07/2020  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4350 MW  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW\_345\_W85

Fri 03/06/2020 to Sat 03/07/2020  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4350 MW  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

SPRNBK\_\_\_345KV\_RNS3

Fri 03/06/2020 to Sat 03/07/2020  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA1

Sat 03/07/2020 to Fri 05/29/2020  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2300 MW  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

VOLNEY\_\_\_-MARCY\_\_\_345\_19

Tue 03/10/2020 to Tue 03/10/2020  
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/24/2019

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2825 MW  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2975 MW

VOLNEY\_\_\_-MARCY\_\_\_345\_19

Tue 03/10/2020 to Tue 03/10/2020  
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/24/2019

ARR: 19

FWD  
(Import)  
OSWEGO EXPORT 4900 MW  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 5250 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 31, 2019 to Saturday ,May 01, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASANNX-COOPERS\_\_345\_UCC2-41

Wed 03/11/2020 to Thu 03/12/2020  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_-FRASANNX\_345\_UCC2-41

Wed 03/11/2020 to Thu 03/12/2020  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## ROCHESTR-PANNELL\_\_345\_RP2

Sat 03/14/2020 to Mon 03/23/2020  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_\_345KV\_CSC

Mon 03/16/2020 to Fri 03/27/2020  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

## ROSETON\_-EFISHKIL\_345\_RFK305

Mon 03/16/2020 to Fri 04/03/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
UPNY CONED **4800 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 5700 MW

## NIAGARA\_-KINTIGH\_\_345\_NS1-38

Fri 03/27/2020 to Fri 03/27/2020  
0600 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## BECK\_\_-PACKARD\_\_230\_BP76

Fri 03/27/2020 to Fri 03/27/2020  
0800 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - OH - NY **1700 MW 1500 MW**  
Impacts Total Transfer Capability 350 MW 400 MW  
TTC with All Lines In Service 2050 MW 1900 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 31, 2019 to Saturday ,May 01, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MARCY__-EDIC__345_UE1-7</b>					FWD	
Tue 03/31/2020	to	Tue 03/31/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/24/2019</u>	(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					OSWEGO EXPORT	<b>5250 MW</b>
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
<b>SPRNBRK_-W49TH_ST_345_M51</b>					FWD	
Mon 04/06/2020	to	Wed 04/08/2020				(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					SPR/DUN-SOUTH	<b>3200 MW</b>
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
<b>SPRNBRK__345KV_RNS5</b>					FWD	
Mon 04/06/2020	to	Wed 04/08/2020				(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					SPR/DUN-SOUTH	<b>3200 MW</b>
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
<b>MARCY__-N.SCTLND_345_18</b>					FWD	
Tue 04/07/2020	to	Wed 04/08/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/24/2019</u>	(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					CENTRAL EAST - VC	<b>2090 MW</b>
					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW
<b>LINDN_CG-LNDVFT__345_V-3022</b>					FWD	REV
Sun 04/12/2020	to	Fri 04/17/2020				(Import) (Export)
1400	Continuous	1800				
Work scheduled by: PJM					SCH - PJM_VFT	<b>0 MW</b> <b>0 MW</b>
					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
<b>PLSNTVLY-EFISHKIL_345_F36</b>					FWD	
Mon 04/13/2020	to	Tue 04/14/2020				(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					UPNY CONED	<b>4000 MW</b>
					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW
<b>FRASER_-GILBOA__345_GF5-35</b>					FWD	
Mon 04/13/2020	to	Wed 04/22/2020				(Import)
0700	Continuous	1730				
Work scheduled by: NYPA					CENTRAL EAST - VC	<b>2650 MW</b>
					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 31, 2019 to Saturday ,May 01, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_-ROCHESTR\_345\_NR2

FWD

Mon 04/20/2020 to Fri 05/01/2020

(Import)

0500 Continuous 1700

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## ROCHESTR-PANNELL\_345\_RP1

FWD

Mon 04/20/2020 to Fri 04/24/2020

(Import)

0700 Continuous 1530

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## DOLSONAV-ROCKTVRN\_345\_DART44

FWD

Mon 04/27/2020 to Sun 05/10/2020

(Import)

0700 Continuous 1730

**UPDATED by NYPA 03/21/2019**CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## LEEDS\_-HURLYAVE\_345\_301

FWD

Mon 04/27/2020 to Fri 05/29/2020

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

## SCH-IMO-NYISO\_LIMIT\_1600

FWD

Fri 05/01/2020 to Sat 10/31/2020

(Import)

0001 Continuous 2359

**UPDATED by IESO 05/03/2019**SCH - OH - NY **1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

## PANNELL\_-CLAY\_345\_2

FWD

Mon 05/04/2020 to Fri 05/08/2020

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

## NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

SCH - PJM\_NEPTUNE **0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

# NYISO TRANSFER LIMITATIONS

Thursday ,October 31, 2019 to Saturday ,May 01, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEWBRDGE-DUFFYAVE\_345\_501**

Mon 05/04/2020 to Mon 05/18/2020  
0800 Continuous 1700  
Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_1**

Mon 05/04/2020 to Mon 05/18/2020  
0800 Continuous 1700  
Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_2**

Mon 05/04/2020 to Mon 05/18/2020  
0800 Continuous 1700  
Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

**PANNELL\_-CLAY\_345\_1**

Mon 05/11/2020 to Fri 05/15/2020  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

**COOPERS\_-DOLSONAV\_345\_CCDA42**

Mon 05/11/2020 to Fri 05/29/2020 **UPDATED by NYPA 03/21/2019**  
0700 Continuous 1730  
Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

**KINTIGH\_-ROCHESTR\_345\_SR1-39**

Mon 05/18/2020 to Fri 05/22/2020  
0500 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

Mon 05/18/2020 to Fri 05/22/2020 **CANCELLED by NYPA 10/29/2019**  
0500 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 31, 2019 to Saturday ,May 01, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 06/01/2020 to Fri 07/31/2020

(Import)

0700 Continuous 1730

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## NIAGARA\_\_\_345\_230\_AT4

REV

Mon 06/29/2020 to Tue 06/30/2020

(Export)

0500 Continuous 1530

SCH - OH - NY

1400 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: NYPA

## SCH-IMO-NYISO\_NIAG\_CB\_3008\_W/BB

FWD

REV

Mon 07/27/2020 to Fri 08/07/2020

(Import) (Export)

0500 Continuous 1530

SCH - OH - NY

1900 MW 1450 MW

Impacts Total Transfer Capability 0 MW 250 MW

TTC with All Lines In Service 1900 MW 1700 MW

Work scheduled by: NYPA

## CHATGUAY-MASSENA\_\_\_765\_7040

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 Continuous 1730

UPDATEDby NYPA08/08/2019

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## CHATGUAY-MASSENA\_\_\_765\_7040

FWD

REV

Sat 08/01/2020 to Sun 08/02/2020

(Import) (Export)

0500 Continuous 1730

UPDATEDby NYPA08/08/2019

SCH - HQ - NY

0 MW

0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

## MARCY\_\_\_765\_345\_AT1

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 Continuous 1730

UPDATEDby NYPA08/08/2019

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

## MASSENA\_-MARCY\_\_\_765\_MSU1

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 Continuous 1730

UPDATEDby NYPA08/08/2019

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Thursday ,October 31, 2019 to Saturday ,May 01, 2021

**CENTRAL EAST** 3100MW  
**CENTRAL EAST - VC** 2975MW  
**TOTAL EAST** 6500MW  
**UPNY CONED** 5700MW  
**SPR/DUN-SOUTH** 4600MW  
**DYSINGER EAST** 3150MW  
**MOSES SOUTH** 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARCY_____765_MSU1</b>							FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>		(Import)	
0500	Continuous	1730				MOSES SOUTH	<b>500 MW</b>	
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	
<hr/>								
<b>MASSENA_-MARCY_____765_MSU1</b>							FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>		(Import)	(Export)
0500	Continuous	1730				SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW	0 MW
						TTC with All Lines In Service	1500 MW	1000 MW
<hr/>								
<b>MASSENA_-MARCY_____765_MSU1</b>							FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>		(Import)	
0500	Continuous	1730				SCH - HQ_CEDARS	<b>90 MW</b>	
Work scheduled by: NYPA						Impacts Total Transfer Capability	100 MW	
						TTC with All Lines In Service	190 MW	
<hr/>								
<b>MASSENA_-MARCY_____765_MSU1 &amp; CHATGUAY-MASSENA_765_7040</b>							FWD	
Sat 08/01/2020	to	Sun 08/02/2020					(Import)	
0500		1730				MOSES SOUTH	<b>500 MW</b>	
Work scheduled by:						Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	
<hr/>								
<b>MOSES_____-MASSENA_230_MMS1 &amp; MOSES_____-MASSENA_230_MMS2</b>							FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020					(Import)	(Export)
0500		1730				SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	650 MW	1000 MW
						TTC with All Lines In Service	1500 MW	1000 MW
<hr/>								
<b>MOSES_____-MASSENA_230_MMS1 &amp; MOSES_____-MASSENA_230_MMS2</b>							FWD	
Sat 08/01/2020	to	Sun 08/02/2020					(Import)	
0500		1730				SCH - HQ_CEDARS	<b>90 MW</b>	
Work scheduled by:						Impacts Total Transfer Capability	100 MW	
						TTC with All Lines In Service	190 MW	
<hr/>								
<b>STLAWRNC-MOSES_____230_L33P &amp; MASSENA_-MARCY_____765_MSU1</b>							FWD	
Sat 08/01/2020	to	Sun 08/02/2020					(Import)	
0500		1730				SCH - HQ_CEDARS	<b>90 MW</b>	
Work scheduled by:						Impacts Total Transfer Capability	100 MW	
						TTC with All Lines In Service	190 MW	



# NYISO TRANSFER LIMITATIONS

Thursday ,October 31, 2019 to Saturday ,May 01, 2021

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5700MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES\_\_\_230\_L33P & MOSES\_\_\_-MASSENA\_230\_MMS1 & MOSES\_\_\_-  
 MASSENA\_230\_MMS2

Sat 08/01/2020 to Sun 08/02/2020  
 0500 1730

Work scheduled by:

SCH - HQ\_CEDARS 90 MW  
 Impacts Total Transfer Capability 100 MW  
 TTC with All Lines In Service 190 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 08/03/2020 to Sun 09/13/2020  
 0700 Continuous 1730

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH 2100 MW  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS\_\_\_345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020  
 0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

FWD  
 (Import)  
 CENTRAL EAST - VC 2500 MW  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW

MARCY\_\_\_-FRASANNX\_345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020  
 0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

FWD  
 (Import)  
 CENTRAL EAST - VC 2500 MW  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW

MARCY\_\_\_765\_345\_AT1

Mon 09/14/2020 to Mon 09/14/2020  
 0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
 (Import)  
 MOSES SOUTH 1750 MW  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 3150 MW

NIAGARA\_-KINTIGH\_\_\_345\_NS1-38

Mon 09/14/2020 to Thu 09/17/2020  
 0500 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 DYSINGER EAST 1400 MW  
 Impacts Total Transfer Capability 1750 MW  
 TTC with All Lines In Service 3150 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA2

Tue 09/15/2020 to Sat 11/14/2020  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH 2100 MW  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 31, 2019 to Saturday ,May 01, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_-ROCHESTR\_345\_NR2

FWD

Fri 09/18/2020 to Sat 11/14/2020

(Import)

0500 Continuous 2330

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## CLAY\_-EDIC\_345\_1-16

FWD

Mon 09/21/2020 to Fri 09/25/2020

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

## ROSETON\_-ROCKTVRN\_345\_311

FWD

Mon 09/21/2020 to Fri 10/23/2020

(Import)

0800 Continuous 1600

UPDATEDby CHGE10/09/2019

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

## DUNWODIE\_345KV\_3

FWD

Fri 09/25/2020 to Fri 09/25/2020

(Import)

0001 Continuous 0030

UPDATEDby CONED09/05/2019

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## DUNWODIE\_345KV\_5

FWD

Fri 09/25/2020 to Fri 09/25/2020

(Import)

0001 Continuous 0030

UPDATEDby CONED09/05/2019

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## DUNWODIE-MOTTHAVN\_345\_71

FWD

Fri 09/25/2020 to Fri 10/30/2020

(Import)

0001 Continuous 0300

UPDATEDby CONED09/05/2019

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## CLAY\_-EDIC\_345\_2-15

FWD

Mon 09/28/2020 to Fri 10/02/2020

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Thursday ,October 31, 2019 to Saturday ,May 01, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HURLYAVE-ROSETON\_\_345\_303

Mon 10/26/2020 to Fri 12/04/2020  
0800 Continuous 1600

UPDATED by CHGE 10/09/2019

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

## DUNWODIE\_345KV\_3

Fri 10/30/2020 to Fri 10/30/2020  
0230 Continuous 0300

UPDATED by CONED 09/05/2019

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_5

Fri 10/30/2020 to Fri 10/30/2020  
0230 Continuous 0300

UPDATED by CONED 09/05/2019

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## SCH-IMO-NYISO\_LIMIT\_1750

Sun 11/01/2020 to Fri 04/30/2021  
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

FWD

(Import)

SCH - OH - NY **2050 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 2050 MW

## SCH-NYISO-IMO\_LIMIT\_1600

Sun 11/01/2020 to Fri 04/30/2021  
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

REV

(Export)

SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 1900 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

REV

(Export)

SCH - HQ - NY **0 MW** **0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,October 31, 2019 to Saturday ,May 01, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MARCY\_\_\_\_765\_345\_AT1**

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

---

**MARCY\_\_\_\_765\_345\_AT2**

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040**

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

---

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-MASSENA____230_MMS1 & MOSES____-MASSENA____230_MMS2			FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	(Export)
0100		1900	SCH - HQ - NY	<b>850 MW</b> <b>0 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	650 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MOSES____-MASSENA____230_MMS1 & MOSES____-MASSENA____230_MMS2			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
STLAWRNC-MOSES____230_L33P & MASSENA____-MARCY____765_MSU1			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
STLAWRNC-MOSES____230_L33P & MOSES____-MASSENA____230_MMS1 & MOSES____-MASSENA____230_MMS2			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
PLSNTVLE-DUNWODIE_345_W89			FWD	
Mon 11/16/2020	to	Mon 11/16/2020	(Import)	
0001	Continuous	0030	UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	1700 MW
			TTC with All Lines In Service	5700 MW
PLSNTVLE-DUNWODIE_345_W89			FWD	
Thu 11/26/2020	to	Thu 11/26/2020	(Import)	
0230	Continuous	0300	UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability	1700 MW
			TTC with All Lines In Service	5700 MW
MOSES____-ADIRNDCK_230_MAI			FWD	
Tue 12/01/2020	to	Mon 05/31/2021	(Import)	
0700	Continuous	1300	MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW
			TTC with All Lines In Service	3150 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,October 31, 2019 to Saturday ,May 01, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOTTHAVN-RAINEY\_\_\_345\_Q11**

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**CLAY\_\_\_-EDIC\_\_\_345\_2-15**

FWD

Mon 03/29/2021 to Fri 04/16/2021

(Import)

0800 Continuous 1730

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**SCH-IMO-NYISO\_LIMIT\_1600**

FWD

Sat 05/01/2021 to Sun 10/31/2021

(Import)

0001 Continuous 2359

UPDATEDby IESO05/03/2019

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO