

NYISO TRANSFER LIMITATIONS

Sunday ,November 17, 2019 to Tuesday ,May 18, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY

2550 MW 1600 MW

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021

0456 Continuous 2359

Work scheduled by: IESO

EXT FORCE by IESO 08/21/2018

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

BECK_-NIAGARA_345_PA302

Wed 07/31/2019 to Tue 11/12/2019

0800 Continuous 0500

Work scheduled by: IESO

UPDATED by IESO 11/11/2019

FWD REV
(Import) (Export)

SCH - OH - NY

1100 MW 950 MW

Impacts Total Transfer Capability 950 MW 950 MW

TTC with All Lines In Service 2050 MW 1900 MW

CHAT_DC_GC2

Sun 10/13/2019 to Fri 11/22/2019

2301 Continuous 2300

Work scheduled by: HQ

UPDATED by HQ 10/28/2019

FWD
(Import)

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 10/13/2019 to Fri 11/22/2019

2301 Continuous 2300

Work scheduled by: HQ

UPDATED by HQ 10/28/2019

REV
(Export)

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 17, 2019 to Tuesday ,May 18, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

REV

Wed 10/23/2019 to Tue 12/17/2019 **UPDATED by NYPA 09/10/2019**

(Export)

0500 Continuous 1700

SCH - OH - NY

1750 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1900 MW

Work scheduled by: NYPA

SCH-IMO-NYISO_LIMIT_1750

FWD

Fri 11/01/2019 to Thu 04/30/2020 **UPDATED by IESO 05/03/2019**

(Import)

0001 Continuous 2359

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1600

REV

Fri 11/01/2019 to Thu 04/30/2020 **UPDATED by IESO 05/03/2019**

(Export)

0001 Continuous 2359

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

1900 MW

Work scheduled by: IESO

SCH-NYISO-NE_LIMIT_1500

REV

Fri 11/01/2019 to Thu 04/30/2020

(Export)

0001 Continuous 2359

SCH - NE - NY

1700 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

1700 MW

Work scheduled by: NYISO

MARCY__-N.SCTLND_345_18

FWD

Wed 11/06/2019 to Wed 11/13/2019 **UPDATED by NYPA 09/11/2019**

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MARCY__345KV_CSC**

FWD

Wed 11/06/2019 to Fri 11/22/2019 **UPDATED by NYPA 09/11/2019**

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY__765_345_AT2

FWD

Wed 11/06/2019 to Fri 11/22/2019 **UPDATED by NYPA 09/11/2019**

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Sunday ,November 17, 2019 to Tuesday ,May 18, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1150

FWD

 Wed 11/06/2019 to Fri 11/22/2019 UPDATED by HQ 10/28/2019

(Import)

0500 Continuous 1730

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

HURLYAVE-ROSETON_345_303

FWD

 Wed 11/06/2019 to Fri 12/06/2019 UPDATED by CH 10/21/2019

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

KINTIGH_-ROCHESTR_345_SRI-39

FWD

 Thu 11/07/2019 to Thu 11/14/2019 UPDATED by RGE 11/13/2019

(Import)

0700 Continuous 1900

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

SCH-IMO-NYISO_LIMIT_1400

FWD

 Tue 11/12/2019 to Fri 11/29/2019 UPDATED by IESO 11/11/2019

(Import)

0501 Continuous 2359

SCH - OH - NY

1700 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 2050 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1400

REV

 Tue 11/12/2019 to Fri 11/29/2019 UPDATED by IESO 11/11/2019

(Export)

0501 Continuous 2359

SCH - OH - NY

1700 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

PLSNTVLY-WOOD_ST_345_F31

FWD

 Thu 11/14/2019 to Thu 11/14/2019 UPDATED by NYISO 09/18/2019

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

 Thu 11/14/2019 to Thu 11/14/2019 UPDATED by NYISO 09/18/2019

(Import)

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30

FWD

Fri 11/15/2019 to Fri 11/15/2019 CANCELLED by ConEd 11/15/2019

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Fri 11/15/2019 to Fri 11/15/2019 CANCELLED by ConEd 11/15/2019

(Import)

0001 Continuous 0030

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MILLWOOD_345KV_18

FWD

Fri 11/15/2019 to Sat 11/16/2019 CANCELLED by ConEd 11/15/2019

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F30

FWD

Sat 11/16/2019 to Sat 11/16/2019 CANCELLED by ConEd 11/15/2019

(Import)

0130 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Sat 11/16/2019 to Sat 11/16/2019 CANCELLED by ConEd 11/15/2019

(Import)

0130 Continuous 0200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

LADENTWN-BUCHAN_S_345_Y88

FWD

Sat 11/16/2019 to Sun 11/17/2019 UPDATED by ORU 11/13/2019

(Import)

0201 Continuous 0300

UPNY CONED

4800 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ORU

NIAGARA_-ROCHESTR_345_NR2

FWD

Sat 11/16/2019 to Tue 11/19/2019 CANCELLED by RGE 11/14/2019

(Import)

0700 Continuous 1900

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

NYISO TRANSFER LIMITATIONS

Sunday ,November 17, 2019 to Tuesday ,May 18, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_500

Sun 11/17/2019 to Sun 11/17/2019
1100 Continuous 1600
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **700 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1200

Sun 11/17/2019 to Sun 11/17/2019
1100 Continuous 1600
Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1400 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1700 MW

HUDSONTP-W49TH_ST_345_Y56

Mon 11/18/2019 to Mon 11/18/2019
0230 Continuous 0259
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Mon 11/18/2019 to Mon 11/18/2019 **CANCELLED by ConEd 11/15/2019**
0230 Continuous 0259
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **370 MW**
Impacts Total Transfer Capability 290 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Mon 11/18/2019 to Mon 11/18/2019
0230 Continuous 0259
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **370 MW**
Impacts Total Transfer Capability 290 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Mon 11/18/2019 to Thu 11/21/2019 **CANCELLED by ConEd 11/15/2019**
0230 Continuous 0259
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

E13THSTA-FARRAGUT_345_46

Mon 11/18/2019 to Thu 11/21/2019
0230 Continuous 0259
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

Mon 11/18/2019 to Thu 11/21/2019
0230 Continuous 0259

CANCELLED by ConEd 11/15/2019

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Mon 11/18/2019 to Thu 11/21/2019
0230 Continuous 0259

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

BERKSHIR-ALPS_____345_393

Mon 11/18/2019 to Wed 11/27/2019
0600 Continuous 1700

Work scheduled by: ISONE

ARR: 78

FWD REV
(Import) (Export)
1150 MW 1700 MW
SCH - NE - NY
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 1400 MW 1700 MW

BERKSHIR-ALPS_____345_393

Mon 11/18/2019 to Wed 11/27/2019
0600 Continuous 1700

Work scheduled by: ISONE

ARR: 78

FWD REV
(Import) (Export)
100 MW 100 MW
SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Mon 11/18/2019 to Wed 11/27/2019
0600 Continuous 1700

Work scheduled by:

ARR: 78

FWD REV
(Import) (Export)
1150 MW 1700 MW
SCH - NE - NY
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 1400 MW 1700 MW

BERKSHIR-NORTHFLD_345_312

Mon 11/18/2019 to Wed 11/27/2019
0600 Continuous 1700

Work scheduled by: ISONE

FWD
(Import)
1400 MW
SCH - NE - NY
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1400 MW

BERKSHIR-NORTHFLD_345_312

Mon 11/18/2019 to Wed 11/27/2019
0600 Continuous 1700

Work scheduled by: ISONE

FWD REV
(Import) (Export)
100 MW 100 MW
SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 17, 2019 to Tuesday ,May 18, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_700

FWD

Mon 11/18/2019 to Wed 11/27/2019

(Import)

0600 Continuous 1700

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

SCH-NYISO-NE_LIMIT_500

REV

Mon 11/18/2019 to Wed 11/27/2019

(Export)

0600 Continuous 1700

SCH - NE - NY

700 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: ISONE

WATRCURE-OAKDALE__345_31

FWD

Tue 11/19/2019 to Tue 11/19/2019

(Import)

1300 Continuous 1500

UPDATED by NYSEG 09/13/2019

SCH - PJ - NY

2750 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2900 MW

Work scheduled by: NYSEG

HUDSONTP-W49TH_ST_345_Y56

FWD

Thu 11/21/2019 to Thu 11/21/2019

(Import)

0230 Continuous 0259

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Thu 11/21/2019 to Thu 11/21/2019

(Import)

0230 Continuous 0259

SCH - PJM_HTP

370 MW

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Thu 11/21/2019 to Thu 11/21/2019

(Import)

0230 Continuous 0259

CANCELLED by ConEd 11/15/2019

SCH - PJM_HTP

370 MW

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

LEEDS__345KV_R395

FWD

Thu 11/21/2019 to Thu 11/21/2019

(Import)

0830 Daily(No Weekends) 1130

CANCELLED by NGrid 11/13/2019

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Sunday ,November 17, 2019 to Tuesday ,May 18, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-LADENTWN_345_W72

FWD

Mon 11/25/2019 to Tue 11/26/2019 **EXTENDED by CONED 11/10/2019**

(Import)

0001 Continuous 0100

Work scheduled by: ConEd

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/25/2019 to Wed 11/27/2019

(Import)

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

VOLNEY__-MARCY__345_19

FWD

Mon 11/25/2019 to Mon 11/25/2019

(Import)

0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

ARR: 19

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY__345_19

FWD

Mon 11/25/2019 to Mon 11/25/2019

(Import)

0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

ARR: 19

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

CHAT_DC_GC1

FWD

Sat 11/30/2019 to Sat 11/30/2019

(Import)

0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

REV

Sat 11/30/2019 to Sat 11/30/2019

(Export)

0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

Sat 11/30/2019 to Sat 11/30/2019

(Import)

0001 0200

Work scheduled by:

MOSES SOUTH

2550 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019
0001 0200

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ - NY	1370 MW	0 MW
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019
0001 Continuous 0200

Work scheduled by: HQ

	FWD (Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019
0001 Continuous 0200

Work scheduled by: HQ

	REV (Export)
SCH - HQ - NY	500 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sat 11/30/2019 to Sat 11/30/2019
0001 Continuous 0200

Work scheduled by: HQ

	FWD (Import)
SCH - HQ - NY	1150 MW
Impacts Total Transfer Capability	350 MW
TTC with All Lines In Service	1500 MW

SPRNBK_-TREMONT_345_X28

Mon 12/02/2019 to Mon 12/02/2019
0001 Continuous 1800

Work scheduled by: ConEd

UPDATED by CONED 11/04/2019

	FWD (Import)
SPR/DUN-SOUTH	4200 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	4600 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 12/02/2019 to Mon 12/02/2019
0700 Continuous 2300

Work scheduled by: LI

UPDATED by ISONE 10/04/2019

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

MOSES_-ADIRNDCK_230_MA2

Mon 12/02/2019 to Fri 12/06/2019
0700 Continuous 1500

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 17, 2019 to Tuesday ,May 18, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS____345_2

Mon 12/02/2019 to Mon 12/02/2019
0730 Daily(No Weekends) 1630
Work scheduled by: NGrid

FWD
(Import)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

N.SCTLND-ALPS____345_2

Mon 12/02/2019 to Mon 12/02/2019
0730 Daily(No Weekends) 1630
Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

FRASER____345_FRASER SVC

Mon 12/02/2019 to Fri 12/13/2019
0800 Continuous 1500
Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

LEEDS____345KV_R94301

Tue 12/03/2019 to Fri 12/13/2019 **UPDATED by NGRID 10/04/2019**
0800 Continuous 1500
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

EFISHKIL-WOOD_ST__345_F39

Thu 12/05/2019 to Thu 12/05/2019
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

WOOD_ST_-PLSNTVLE_345_Y87

Thu 12/05/2019 to Sat 12/07/2019
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

EFISHKIL-WOOD_ST__345_F39

Fri 12/06/2019 to Sat 12/07/2019
2330 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 17, 2019 to Tuesday ,May 18, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sat 12/07/2019 to Sat 12/07/2019
0001 Continuous 0200
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 12/07/2019 to Sat 12/07/2019
0001 Continuous 0200
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 12/07/2019 to Sat 12/07/2019
0001 0200
Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 12/07/2019 to Sat 12/07/2019
0001 0200
Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sat 12/07/2019 to Sat 12/07/2019
0001 Continuous 0200
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 12/07/2019 to Sat 12/07/2019
0001 Continuous 0200
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sat 12/07/2019 to Sat 12/07/2019
0001 Continuous 0200
Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 17, 2019 to Tuesday ,May 18, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAl

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 12/09/2019 to Thu 12/12/2019

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

S.RIPLEY-DUNKIRK__230_68

Mon 12/09/2019 to Thu 12/12/2019

UPDATEDby PJM11/13/2019

0900 Continuous 1500

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Thu 12/12/2019 to Fri 12/20/2019

(Import) (Export)

0700 Continuous 1500

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: ISONE

WATRCURE-OAKDALE__345_31

FWD

Sun 12/15/2019 to Sat 12/21/2019

(Import)

0800 Continuous 1700

SCH - PJ - NY

2750 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2900 MW

Work scheduled by: NYSEG

NRTH1385-NOR HBR__138_601

FWD

REV

Mon 12/16/2019 to Mon 12/23/2019

(Import) (Export)

0001 Continuous 2359

SCH - NPX_1385

100 MW**100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

FWD

REV

Mon 12/16/2019 to Mon 12/23/2019

(Import) (Export)

0001 2359

SCH - NPX_1385

0 MW**0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 12/16/2019 to Mon 12/23/2019

0001 2359

Work scheduled by:

SCH - NPX_1385

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

FWD REV
(Import) (Export)

0 MW 0 MW

NRTH1385-NOR HBR__138_602

Mon 12/16/2019 to Mon 12/23/2019

0001 Continuous 2359

Work scheduled by: LI

UPDATED by LIPA 10/25/2019

SCH - NPX_1385

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

FWD REV
(Import) (Export)

100 MW 100 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 12/16/2019 to Mon 12/23/2019

0001 2359

Work scheduled by:

SCH - NPX_1385

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

FWD REV
(Import) (Export)

0 MW 0 MW

NRTH1385-NOR HBR__138_603

Mon 12/16/2019 to Mon 12/23/2019

0001 Continuous 2359

Work scheduled by: LI

UPDATED by LIPA 10/25/2019

SCH - NPX_1385

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

FWD REV
(Import) (Export)

100 MW 100 MW

NRTH1385-NRTHPORT_138_NNC

Mon 12/16/2019 to Mon 12/23/2019

0001 Continuous 2359

Work scheduled by: LI

UPDATED by LIPA 10/25/2019

SCH - NPX_1385

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

FWD REV
(Import) (Export)

0 MW 0 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/16/2019 to Mon 12/16/2019

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FWD
(Import)

2300 MW

EDIC__-FRASER__345_EF24-40

Mon 12/16/2019 to Tue 12/17/2019

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

FWD
(Import)

2500 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Tue 12/17/2019 to Fri 12/20/2019
0700 Continuous 1500
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

EASTVIEW-SPRNBK__345_W65

Wed 12/18/2019 to Wed 12/18/2019
0201 Continuous 0230
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS4

Wed 12/18/2019 to Wed 12/18/2019
0201 Continuous 0230
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W82

Wed 12/18/2019 to Wed 12/18/2019
0201 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBK__345_W65

Wed 12/18/2019 to Wed 12/18/2019
1730 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS4

Wed 12/18/2019 to Wed 12/18/2019
1730 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EFISHKIL-WOOD_ST__345_F38

Fri 12/20/2019 to Sat 12/21/2019
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 17, 2019 to Tuesday ,May 18, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Fri 12/20/2019 to Sat 12/21/2019

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

WOOD_ST_-PLSNTVLE_345_Y86

Fri 12/20/2019 to Sat 12/21/2019

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

SCH-NE-NYISO_LIMIT_500

Fri 12/20/2019 to Fri 12/20/2019

0600 Continuous 1600

Work scheduled by: ISONE

UPDATEDby ISONE 10/11/2019

FWD

(Import)

SCH - NE - NY

700 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1200

Fri 12/20/2019 to Fri 12/20/2019

0600 Continuous 1600

Work scheduled by: ISONE

UPDATEDby ISONE 10/11/2019

REV

(Export)

SCH - NE - NY

1400 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1700 MW

LINDEN_-GOETHALS_230_A2253

Fri 12/27/2019 to Fri 12/27/2019

0001 Continuous 2230

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Fri 12/27/2019 to Fri 12/27/2019

0001 2230

Work scheduled by:

FWD

(Import)

REV

(Export)

SCH - PJ - NY

2550 MW 1600 MW

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Fri 12/27/2019 to Fri 12/27/2019

0001 2230

Work scheduled by:

FWD

(Import)

REV

(Export)

SCH - PJ - NY

2550 MW 1600 MW

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 17, 2019 to Tuesday ,May 18, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__ -GOETHALS_230_A2253 & MARION__ -FARRAGUT_345_C3403

Fri 12/27/2019 to Fri 12/27/2019
0001 2230

Work scheduled by:

FWD REV
(Import) (Export)
SCH - PJ - NY **2550 MW 1600 MW**
Impacts Total Transfer Capability 350 MW 250 MW
TTC with All Lines In Service 2900 MW 1850 MW

PLSNTVLY-WOOD_ST__345_F30

Thu 01/02/2020 to Mon 01/13/2020
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RNS5

Thu 01/02/2020 to Mon 01/13/2020
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

BECK__ -NIAGARA__345_PA301

Mon 01/13/2020 to Fri 01/17/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1100 MW 950 MW**
Impacts Total Transfer Capability 950 MW 950 MW
TTC with All Lines In Service 2050 MW 1900 MW

MOTTHAVN-RAINEY__345_Q11

Sun 02/23/2020 to Sun 03/01/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NIAGARA_-PACKARD__230_62

Fri 02/28/2020 to Fri 02/28/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **900 MW 1850 MW**
Impacts Total Transfer Capability 1150 MW 50 MW
TTC with All Lines In Service 2050 MW 1900 MW

CHATGUAY-MASSENA__765_7040

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

UPDATED by NYPA 08/08/2019

NYISO TRANSFER LIMITATIONS

Sunday ,November 17, 2019 to Tuesday ,May 18, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA 765_7040						FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)
0500	Continuous	1730				0 MW	0 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1500 MW
MARCY 765_345_AT1						FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				1750 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	3150 MW
MARCY 765_345_AT2						FWD	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500	Continuous	1730				1700 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
MASSENA -MARC 765_MSU1						FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				2265 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW
MASSENA -MARC 765_MSU1						FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				500 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA -MARC 765_MSU1						FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)
0500	Continuous	1730				475 MW	1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	1500 MW
MASSENA -MARC 765_MSU1						FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				90 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 17, 2019 to Tuesday ,May 18, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040

Mon 03/02/2020 to Fri 03/06/2020
 0500 1730

Work scheduled by:

FWD
 (Import)
 MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MOSES_-MASSENA___230_MMS1 & MOSES_-MASSENA___230_MMS2

Mon 03/02/2020 to Fri 03/06/2020
 0500 1730

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - HQ - NY **850 MW 0 MW**
 Impacts Total Transfer Capability 650 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MOSES_-MASSENA___230_MMS1 & MOSES_-MASSENA___230_MMS2

Mon 03/02/2020 to Fri 03/06/2020
 0500 1730

Work scheduled by:

FWD
 (Import)
 SCH - HQ_CEDARS **90 MW**
 Impacts Total Transfer Capability 109 MW
 TTC with All Lines In Service 199 MW

STLAWRNC-MOSES___230_L33P & MASSENA_-MARCY___765_MSU1

Mon 03/02/2020 to Fri 03/06/2020
 0500 1730

Work scheduled by:

FWD
 (Import)
 SCH - HQ_CEDARS **90 MW**
 Impacts Total Transfer Capability 109 MW
 TTC with All Lines In Service 199 MW

STLAWRNC-MOSES___230_L33P & MOSES_-MASSENA___230_MMS1 & MOSES_-MASSENA___230_MMS2

Mon 03/02/2020 to Fri 03/06/2020
 0500 1730

Work scheduled by:

FWD
 (Import)
 SCH - HQ_CEDARS **90 MW**
 Impacts Total Transfer Capability 109 MW
 TTC with All Lines In Service 199 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 03/02/2020 to Tue 03/03/2020
 0600 Continuous 1300

Work scheduled by: LI

FWD REV
 (Import) (Export)
 SCH - NPX_CSC **0 MW 0 MW**
 Impacts Total Transfer Capability 330 MW 330 MW
 TTC with All Lines In Service 330 MW 330 MW

EASTVIEW-SPRNBRK___345_W78

Fri 03/06/2020 to Sat 03/07/2020
 0001 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 17, 2019 to Tuesday ,May 18, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

FWD

Fri 03/06/2020 to Sat 03/07/2020

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SPRNBRK_345KV_RNS3

FWD

Fri 03/06/2020 to Sat 03/07/2020

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES_-ADIRNDCK_230_MA1

FWD

Sat 03/07/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1300

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

VOLNEY_-MARCY_345_19

FWD

Tue 03/10/2020 to Tue 03/10/2020

(Import)

0700 Continuous 1530

UPDATED**by NYPA****09/24/2019**

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**VOLNEY_-MARCY_345_19**

FWD

Tue 03/10/2020 to Tue 03/10/2020

(Import)

0700 Continuous 1530

UPDATED**by NYPA****09/24/2019**

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19**FRASANNX-COOPERS_345_UCC2-41**

FWD

Wed 03/11/2020 to Thu 03/12/2020

(Import)

0700 Continuous 1530

UPDATED**by NYPA****11/12/2019**

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MARCY_-FRASANNX_345_UCC2-41**

FWD

Wed 03/11/2020 to Thu 03/12/2020

(Import)

0700 Continuous 1530

UPDATED**by NYPA****11/12/2019**

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Sunday ,November 17, 2019 to Tuesday ,May 18, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

Sat 03/14/2020 to Mon 03/23/2020
0500 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY__345KV_CSC

Mon 03/16/2020 to Fri 03/27/2020
0500 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

ROSETON_-EFISHKIL_345_RFK305

Mon 03/16/2020 to Fri 04/03/2020
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBK__345_W64

Sat 03/21/2020 to Sat 03/21/2020
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS5

Sat 03/21/2020 to Sat 03/21/2020
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Sat 03/21/2020 to Sun 03/22/2020
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBK__345_W64

Sun 03/22/2020 to Sun 03/22/2020
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 17, 2019 to Tuesday ,May 18, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5

FWD

Sun 03/22/2020 to Sun 03/22/2020

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

NIAGARA_-KINTIGH__345_NS1-38

FWD

Fri 03/27/2020 to Fri 03/27/2020

(Import)

0600 Continuous 1530

DYSINGER EAST

1700 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

BECK____-PACKARD__230_BP76

FWD

REV

Fri 03/27/2020 to Fri 03/27/2020

(Import) (Export)

0800 Daily(No Weekends) 1600

SCH - OH - NY

1650 MW 1400 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 400 MW 500 MW

TTC with All Lines In Service 2050 MW 1900 MW

MARCY____-EDIC____345_UE1-7

FWD

Tue 03/31/2020 to Tue 03/31/2020

(Import)

0700 Continuous 1530

UPDATED**by NYPA 09/24/2019**

OSWEGO EXPORT

5250 MW

Work scheduled by: NYPA

ARR: 19&16

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

SPRNBRK_-W49TH_ST_345_M51

FWD

Mon 04/06/2020 to Wed 04/08/2020

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS5

FWD

Mon 04/06/2020 to Wed 04/08/2020

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

MARCY____-N.SCTLND_345_18

FWD

Tue 04/07/2020 to Wed 04/08/2020

(Import)

0700 Continuous 1530

UPDATED**by NYPA 09/24/2019**

CENTRAL EAST - VC

2090 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 17, 2019 to Tuesday ,May 18, 2021

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5700MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022

Sun 04/12/2020 to Fri 04/17/2020
 1400 Continuous 1800

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

PLSNTVLY-EFISHKIL_345_F36

Mon 04/13/2020 to Tue 04/14/2020
 0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1700 MW
TTC with All Lines In Service	5700 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 04/13/2020 to Tue 04/14/2020
 0600 Daily 1800

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FRASER_-GILBOA___345_GF5-35

Mon 04/13/2020 to Wed 04/22/2020
 0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

NIAGARA_-ROCHESTR_345_NR2

Wed 04/15/2020 to Fri 05/01/2020
 0500 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

ROCHESTR-PANNELL___345_RP1

Mon 04/20/2020 to Fri 04/24/2020
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 04/27/2020 to Sun 05/10/2020
 0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

Mon 04/27/2020 to Fri 05/29/2020

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_1600

Fri 05/01/2020 to Sat 10/31/2020

0001 Continuous 2359

Work scheduled by: IESO

UPDATEDby IESO05/03/2019

FWD

(Import)

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

PANNELL_-CLAY_____345_2

Mon 05/04/2020 to Fri 05/08/2020

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/04/2020 to Mon 05/18/2020

0800 Continuous 1700

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/04/2020 to Mon 05/18/2020

0800 Continuous 1700

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 05/04/2020 to Mon 05/18/2020

0800 Continuous 1700

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 05/04/2020 to Mon 05/18/2020

0800 Continuous 1700

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 17, 2019 to Tuesday ,May 18, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_1

FWD

Mon 05/11/2020 to Fri 05/15/2020

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

COOPERS_-DOLSONAV_345_CCDA42

FWD

Mon 05/11/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1730

UPDATEDby NYPA03/21/2019

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

KINTIGH_-ROCHESTR_345_SRI-39

FWD

Mon 05/18/2020 to Fri 05/22/2020

(Import)

0500 Continuous 1530

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 06/01/2020 to Fri 07/31/2020

(Import)

0700 Continuous 1730

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_345_230_AT4

REV

Mon 06/29/2020 to Tue 06/30/2020

(Export)

0500 Continuous 1530

SCH - OH - NY

1400 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: NYPA

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

FWD

REV

Mon 07/27/2020 to Fri 08/07/2020

(Import) (Export)

0500 Continuous 1530

SCH - OH - NY

1900 MW 1450 MW

Impacts Total Transfer Capability 0 MW 250 MW

TTC with All Lines In Service 1900 MW 1700 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 Continuous 1730

UPDATEDby NYPA08/08/2019

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,November 17, 2019 to Tuesday ,May 18, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
CHATGUAY-MASSENA 765_7040							
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>		
0500	Continuous	1730				SCH - HQ - NY	0 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1000 MW
MARCY 765_345_AT1						FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				MOSES SOUTH	1750 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	3150 MW
MASSENA -MARCY 765_MSU1						FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW
MASSENA -MARCY 765_MSU1						FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				MOSES SOUTH	500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA -MARCY 765_MSU1						FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				SCH - HQ - NY	475 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	0 MW
MASSENA -MARCY 765_MSU1						FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	190 MW
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040						FWD	
Sat 08/01/2020	to	Sun 08/02/2020				(Import)	
0500		1730				MOSES SOUTH	500 MW
Work scheduled by:						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 17, 2019 to Tuesday ,May 18, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sat 08/01/2020 to Sun 08/02/2020
0500 1730

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY 850 MW 0 MW
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sat 08/01/2020 to Sun 08/02/2020
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1

Sat 08/01/2020 to Sun 08/02/2020
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sat 08/01/2020 to Sun 08/02/2020
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

MOSES -ADIRNDCK 230_MA2

Mon 08/03/2020 to Sun 09/13/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FRASANX-COOPERS 345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY -FRASANX 345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 17, 2019 to Tuesday ,May 18, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

FWD

Mon 09/14/2020 to Mon 09/14/2020

(Import)

0500 Continuous 1730

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**NIAGARA_-KINTIGH_345_NS1-38**

FWD

Mon 09/14/2020 to Thu 09/17/2020

(Import)

0500 Continuous 1530

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 09/15/2020 to Sat 11/14/2020

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Fri 09/18/2020 to Sat 11/14/2020

(Import)

0500 Continuous 2330

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CLAY___-EDIC___345_1-16

FWD

Mon 09/21/2020 to Fri 09/25/2020

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 09/21/2020 to Fri 10/23/2020

(Import)

0800 Continuous 1600

UPDATED**by CHGE****10/09/2019**

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

DUNWODIE_345KV_3

FWD

Fri 09/25/2020 to Fri 09/25/2020

(Import)

0001 Continuous 0030

UPDATED**by CONED****09/05/2019**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,November 17, 2019 to Tuesday ,May 18, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

Fri 09/25/2020 to Fri 09/25/2020 UPDATED by CONED 09/05/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

Fri 09/25/2020 to Fri 10/30/2020 UPDATED by CONED 09/05/2019
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CLAY -EDIC 345_2-15

Mon 09/28/2020 to Fri 10/02/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

SAND_BAR-PLATSBRG_115_PV20

Sat 10/17/2020 to Sat 11/14/2020
0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HURLYAVE-ROSETON_345_303

Mon 10/26/2020 to Fri 12/04/2020 UPDATED by CHGE 10/09/2019
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_3

Fri 10/30/2020 to Fri 10/30/2020 UPDATED by CONED 09/05/2019
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Fri 10/30/2020 to Fri 10/30/2020 UPDATED by CONED 09/05/2019
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 17, 2019 to Tuesday ,May 18, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021

UPDATEDby IESO05/03/2019

(Import)

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1600

REV

Sun 11/01/2020 to Fri 04/30/2021

UPDATEDby IESO05/03/2019

(Export)

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

CHATGUAY-MASSENA_765_7040

FWD

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

(Import)

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

FWD

REV

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

(Import) (Export)

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MARCY_765_345_AT1

FWD

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

(Import)

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

ARR: 19**MARCY_765_345_AT2**

FWD

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

ARR: 19**MASSENA_-MARCY_765_MSU1**

FWD

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

(Import)

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 17, 2019 to Tuesday ,May 18, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARC_ 765_MSU1

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

MASSENA_-MARC_ 765_MSU1

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - HQ - NY

475 MW 1000 MW

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARC_ 765_MSU1

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

MASSENA_-MARC_ 765_MSU1 & CHATGUAY-MASSENA_ 765_7040

Sun 11/15/2020 to Mon 11/30/2020

0100 1900

Work scheduled by:

FWD

(Import)

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

Sun 11/15/2020 to Mon 11/30/2020

0100 1900

Work scheduled by:

FWD

(Import) (Export)

SCH - HQ - NY

850 MW 0 MW

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

Sun 11/15/2020 to Mon 11/30/2020

0100 1900

Work scheduled by:

FWD

(Import)

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

STLAWRNC-MOSES_ 230_L33P & MASSENA_-MARC_ 765_MSU1

Sun 11/15/2020 to Mon 11/30/2020

0100 1900

Work scheduled by:

FWD

(Import)

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 17, 2019 to Tuesday ,May 18, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES___230_L33P & MOSES___-MASSENA_230_MMS1 & MOSES___-
MASSENA_230_MMS2

FWD

(Import)

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

PLSNTVLE-DUNWODIE_345_W89

FWD

(Import)

Mon 11/16/2020 to Mon 11/16/2020
0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

(Import)

Thu 11/26/2020 to Thu 11/26/2020
0230 Continuous 0300

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MA1

FWD

(Import)

Tue 12/01/2020 to Mon 05/31/2021
0700 Continuous 1300

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SAND_BAR-PLATSBRG_115_PV20

Mon 12/07/2020 to Fri 12/11/2020
0700 Continuous 1530

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

SAND_BAR-PLATSBRG_115_PV20

Mon 12/14/2020 to Fri 12/18/2020
0700 Continuous 1530

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

MOTTHAVN-RAINEY___345_Q11

FWD

(Import)

Mon 03/01/2021 to Tue 04/06/2021
0001 Continuous 0700

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,November 17, 2019 to Tuesday ,May 18, 2021

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5700MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_2-15

FWD

Mon 03/29/2021 to Fri 04/16/2021

(Import)

0800 Continuous 1730

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

SCH-IMO-NYISO_LIMIT_1600

FWD

Sat 05/01/2021 to Sun 10/31/2021

(Import)

0001 Continuous 2359

UPDATED by IESO 05/03/2019

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

PANNELL -CLAY 345_2

FWD

Mon 05/03/2021 to Fri 05/28/2021

(Import)

0700 Continuous 1730

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA