

NYISO TRANSFER LIMITATIONS

Sunday ,November 03, 2019 to Tuesday ,May 04, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	300 MW	550 MW
TTC with All Lines In Service	2900 MW	1850 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1300 MW
Impacts Total Transfer Capability	900 MW	550 MW
TTC with All Lines In Service	2900 MW	1850 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	300 MW	550 MW
TTC with All Lines In Service	2900 MW	1850 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	2050 MW	1900 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2050 MW	1900 MW

BECK_-NIAGARA_345_PA302

Wed 07/31/2019 to Tue 11/12/2019 UPDATED by IESO 10/31/2019

0800 Continuous 1700

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1100 MW	950 MW
Impacts Total Transfer Capability	950 MW	950 MW
TTC with All Lines In Service	2050 MW	1900 MW

CHAT_DC_GC2

Sun 10/13/2019 to Fri 11/22/2019 UPDATED by HQ 10/28/2019

2301 Continuous 2300

Work scheduled by: HQ

	FWD	REV
	(Import)	
MOSES SOUTH	2850 MW	
Impacts Total Transfer Capability	300 MW	
TTC with All Lines In Service	3150 MW	

CHAT_DC_GC2

Sun 10/13/2019 to Fri 11/22/2019 UPDATED by HQ 10/28/2019

2301 Continuous 2300

Work scheduled by: HQ

		REV
		(Export)
SCH - HQ - NY		500 MW
Impacts Total Transfer Capability		500 MW
TTC with All Lines In Service		1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 03, 2019 to Tuesday ,May 04, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_400

Wed 10/23/2019 to Mon 11/04/2019
0500 Continuous 1859

UPDATED by NYISO 10/31/2019

Work scheduled by: NYPA

FWD
(Import)
700 MW
SCH - OH - NY
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_400

Wed 10/23/2019 to Mon 11/04/2019
0500 Continuous 1859

UPDATED by NYISO 10/31/2019

Work scheduled by: NYPA

REV
(Export)
700 MW
SCH - OH - NY
Impacts Total Transfer Capability 1200 MW
TTC with All Lines In Service 1900 MW

NIAGARA_345_230_AT4

Wed 10/23/2019 to Tue 12/17/2019
0500 Continuous 1700

UPDATED by NYPA 09/10/2019

Work scheduled by: NYPA

FWD REV
(Import) (Export)
2050 MW 1800 MW
SCH - OH - NY
Impacts Total Transfer Capability 0 MW 100 MW
TTC with All Lines In Service 2050 MW 1900 MW

HURLYAVE-ROSETON_345_303

Wed 10/23/2019 to Thu 10/31/2019
0800 Continuous 1600

UPDATED by CH 10/21/2019

Work scheduled by: CHGE

FWD
(Import)
4100 MW
UPNY CONED
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

EGRDNCTY_345_138_AT1

Thu 10/24/2019 to Sun 11/03/2019
0001 Continuous 0300

UPDATED by LI 10/24/2019

Work scheduled by: LI

FWD
(Import)
1250 MW
CONED - LIPA
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Thu 10/24/2019 to Sun 11/03/2019
0001 Continuous 0300

UPDATED by LI 10/24/2019

Work scheduled by: LI

FWD
(Import)
1250 MW
CONED - LIPA
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Thu 10/24/2019 to Sun 11/03/2019
0001 Continuous 0300

UPDATED by LI 10/24/2019

Work scheduled by: LI

FWD
(Import)
775 MW
CONED - LIPA
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 03, 2019 to Tuesday ,May 04, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5Tue 10/29/2019 to Thu 10/31/2019 **UPDATED by CE 10/29/2019**

0001 Continuous 0100

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

DENNISON-ROSEMNTA_115_1/11Tue 10/29/2019 to Thu 10/31/2019 **UPDATED by NGRID 10/28/2019**

0700 Continuous 2015

Work scheduled by: NGrid

FWD REV

(Import) (Export)

SCH - HQ_CEDARS

95 MW 40 MW

Impacts Total Transfer Capability

95 MW 0 MW

TTC with All Lines In Service

190 MW 40 MW

HOPATCON-RAMAPO___500_5018Fri 11/01/2019 to Tue 11/05/2019 **UPDATED by CE 10/30/2019**

0001 Continuous 2200

Work scheduled by: ConEd

FWD REV

(Import) (Export)

SCH - PJ - NY

1250 MW 1200 MW

Impacts Total Transfer Capability

1650 MW 650 MW

TTC with All Lines In Service

2900 MW 1850 MW

HOPATCON-RAMAPO___500_5018Fri 11/01/2019 to Tue 11/05/2019 **UPDATED by CE 10/30/2019**

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

5000 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

5700 MW

RAMAPO___345_345_PAR3500Fri 11/01/2019 to Tue 11/05/2019 **UPDATED by CE 10/30/2019**

0001 Continuous 2200

Work scheduled by: ConEd

FWD REV

(Import) (Export)

SCH - PJ - NY

2150 MW 1250 MW

Impacts Total Transfer Capability

750 MW 600 MW

TTC with All Lines In Service

2900 MW 1850 MW

RAMAPO___345_345_PAR4500Fri 11/01/2019 to Tue 11/05/2019 **UPDATED by CE 10/30/2019**

0001 Continuous 2200

Work scheduled by: ConEd

FWD REV

(Import) (Export)

SCH - PJ - NY

2150 MW 1250 MW

Impacts Total Transfer Capability

750 MW 600 MW

TTC with All Lines In Service

2900 MW 1850 MW

RAMAPO___500_345_BK 1500Fri 11/01/2019 to Tue 11/05/2019 **UPDATED by CE 10/30/2019**

0001 Continuous 2200

Work scheduled by: ConEd

FWD REV

(Import) (Export)

SCH - PJ - NY

1250 MW 1200 MW

Impacts Total Transfer Capability

1650 MW 650 MW

TTC with All Lines In Service

2900 MW 1850 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 03, 2019 to Tuesday ,May 04, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500

FWD

 Fri 11/01/2019 to Tue 11/05/2019 UPDATED by CE 10/30/2019

(Import)

0001 Continuous 2200

Work scheduled by: ConEd

 UPNY CONED **5000 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_1750

FWD

 Fri 11/01/2019 to Thu 04/30/2020 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

Work scheduled by: IESO

 SCH - OH - NY **2050 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1600

REV

 Fri 11/01/2019 to Thu 04/30/2020 UPDATED by IESO 05/03/2019

(Export)

0001 Continuous 2359

Work scheduled by: IESO

 SCH - OH - NY **1900 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 1900 MW

SCH-NYISO-NE_LIMIT_1500

REV

Fri 11/01/2019 to Thu 04/30/2020

(Export)

0001 Continuous 2359

Work scheduled by: NYISO

 SCH - NE - NY **1700 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 1700 MW

VOLNEY__-MARCY___345_19

FWD

Fri 11/01/2019 to Fri 11/01/2019

(Import)

0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

ARR: 19

 CENTRAL EAST - VC **2825 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY___345_19

FWD

Fri 11/01/2019 to Fri 11/01/2019

(Import)

0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

ARR: 19

 OSWEGO EXPORT **4900 MW**
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 5250 MW

SHORE_RD_345_138_BK 1

FWD

Mon 11/04/2019 to Mon 11/04/2019

(Import)

0001 Continuous 2359

Work scheduled by: ConEd

 CONED - LIPA **1350 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 03, 2019 to Tuesday ,May 04, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_300

Mon 11/04/2019 to Fri 11/08/2019
0500 Continuous 1859

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **600 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 2050 MW

LINDN_CG-LNDVFT___345_V-3022

Mon 11/04/2019 to Thu 11/07/2019
0800 Continuous 1500

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

WATRCURE_345_230_BK 1

Tue 11/05/2019 to Tue 11/05/2019
0800 Continuous 1530

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 300 MW 550 MW
TTC with All Lines In Service 2900 MW 1850 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 11/06/2019 to Wed 11/06/2019
0001 Continuous 2359

Work scheduled by: ORU

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

MARCY___-N.SCTLND_345_18

Wed 11/06/2019 to Wed 11/13/2019 **UPDATED by NYPA 09/11/2019**
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC

Wed 11/06/2019 to Fri 11/22/2019 **UPDATED by NYPA 09/11/2019**
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Wed 11/06/2019 to Fri 11/22/2019 **UPDATED by NYPA 09/11/2019**
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 03, 2019 to Tuesday ,May 04, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ALCOA_R8105_TIE_B

FWD

Wed 11/06/2019 to Wed 11/06/2019

(Import)

0700 Daily(No Weekends) 1630

MOSES SOUTH

3100 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NGrid

HURLYAVE-ROSETON__345_303

FWD

Wed 11/06/2019 to Fri 12/06/2019

(Import)

0800 Continuous 1600

UPDATED

by CH

10/21/2019

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

N.SCTLND-LEEDS____345_94

FWD

Wed 11/06/2019 to Thu 11/07/2019

(Import)

0830 Continuous 1430

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Thu 11/07/2019 to Wed 11/13/2019

(Import)

0700 Continuous 1900

UPDATED

by RGE

11/01/2019

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

PLSNTVLE-DUNWODIE_345_W89

FWD

Fri 11/08/2019 to Sat 11/09/2019

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Mon 11/11/2019 to Mon 11/11/2019

(Import)

0001 Continuous 0030

CANCELLED

by ConEd

10/29/2019

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F30

FWD

Mon 11/11/2019 to Tue 11/12/2019

(Import)

0001 Continuous 0200

CANCELLED

by ConEd

10/29/2019

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,November 03, 2019 to Tuesday ,May 04, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

FWD

Tue 11/12/2019 to Tue 11/12/2019 UPDATED by CONED 10/23/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Tue 11/12/2019 to Tue 11/12/2019 CANCELLED by ConEd 10/29/2019

(Import)

0130 Continuous 0200

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST_345_F31

FWD

Thu 11/14/2019 to Thu 11/14/2019 UPDATED by NYISO 09/18/2019

(Import)

0001 Continuous 2200

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Thu 11/14/2019 to Thu 11/14/2019 UPDATED by NYISO 09/18/2019

(Import)

0001 Continuous 2200

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_45

FWD

Thu 11/14/2019 to Thu 11/14/2019 UPDATED by CONED 10/23/2019

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M54

FWD

Thu 11/14/2019 to Thu 11/14/2019

(Import)

0201 Continuous 0500

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

BUCHAN_N-EASTVIEW_345_W93

FWD

Sun 11/17/2019 to Mon 11/18/2019 UPDATED by CONED 09/09/2019

(Import)

0301 Continuous 0300

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,November 03, 2019 to Tuesday ,May 04, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

FWD

Sun 11/17/2019 to Mon 11/18/2019 **UPDATED** **by CONED** **09/09/2019**

(Import)

0301 Continuous 0300

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

SCH-NE-NYISO_LIMIT_500

FWD

Sun 11/17/2019 to Sun 11/17/2019

(Import)

1100 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

700 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1200

REV

Sun 11/17/2019 to Sun 11/17/2019

(Export)

1100 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

1400 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1700 MW

W49TH_ST_345KV_6

FWD

Mon 11/18/2019 to Mon 11/18/2019 **UPDATED** **by CONED** **11/01/2019**

(Import)

0230 Continuous 0259

Work scheduled by: ConEd

SCH - PJM_HTP

350 MW

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

FWD

Mon 11/18/2019 to Thu 11/21/2019 **UPDATED** **by CONED** **11/01/2019**

(Import)

0230 Continuous 0259

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

FWD

Mon 11/18/2019 to Thu 11/21/2019 **UPDATED** **by CONED** **11/01/2019**

(Import)

0230 Continuous 0259

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RNS5

FWD

Mon 11/18/2019 to Mon 11/18/2019 **UPDATED** **by CONED** **09/09/2019**

(Import)

0301 Continuous 0330

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 03, 2019 to Tuesday ,May 04, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

FWD

Mon 11/18/2019 to Tue 11/19/2019 **UPDATED by CONED 09/09/2019**

(Import)

0301 Continuous 0200

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 11/18/2019 to Tue 11/19/2019 **UPDATED by CONED 09/09/2019**

(Import)

0301 Continuous 0200

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

BERKSHIR-ALPS____345_393

FWD

REV

Mon 11/18/2019 to Wed 11/27/2019

(Import) (Export)

0600 Continuous 1700

SCH - NE - NY

1150 MW 1300 MW

Work scheduled by: ISONE

ARR: 78

Impacts Total Transfer Capability 250 MW 400 MW

TTC with All Lines In Service 1400 MW 1700 MW

BERKSHIR-ALPS____345_393

FWD

REV

Mon 11/18/2019 to Wed 11/27/2019

(Import) (Export)

0600 Continuous 1700

SCH - NPX_1385

100 MW 100 MW

Work scheduled by: ISONE

ARR: 78

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 11/18/2019 to Wed 11/27/2019

(Import) (Export)

0600 Continuous 1700

SCH - NE - NY

1150 MW 1300 MW

Work scheduled by:

ARR: 78

Impacts Total Transfer Capability 250 MW 400 MW

TTC with All Lines In Service 1400 MW 1700 MW

BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 11/18/2019 to Wed 11/27/2019

(Import) (Export)

0600 Continuous 1700

SCH - NE - NY

1400 MW 1500 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 1400 MW 1700 MW

BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 11/18/2019 to Wed 11/27/2019

(Import) (Export)

0600 Continuous 1700

SCH - NPX_1385

100 MW 100 MW

Work scheduled by: ISONE

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday ,November 03, 2019 to Tuesday ,May 04, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_800

Mon 11/18/2019 to Wed 11/27/2019
0600 Continuous 1700

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_500

Mon 11/18/2019 to Wed 11/27/2019
0600 Continuous 1700

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **700 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1700 MW

SPRNBK__345KV_RNS5

Tue 11/19/2019 to Tue 11/19/2019 UPDATED by CONED 09/09/2019
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

WATRCURE-OAKDALE__345_31

Tue 11/19/2019 to Tue 11/19/2019 UPDATED by NYSEG 09/13/2019
1300 Continuous 1500

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 300 MW 550 MW
TTC with All Lines In Service 2900 MW 1850 MW

W49TH_ST_345KV_6

Thu 11/21/2019 to Thu 11/21/2019 UPDATED by CONED 11/01/2019
0230 Continuous 0259

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **350 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

EASTVIEW-SPRNBK__345_W64

Sat 11/23/2019 to Sat 11/23/2019
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W99

Sat 11/23/2019 to Sat 11/23/2019
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 03, 2019 to Tuesday ,May 04, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5

FWD

Sat 11/23/2019 to Sat 11/23/2019

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

RAMAPO__-LADENTWN_345_W72

FWD

Mon 11/25/2019 to Mon 11/25/2019

(Import)

0001 Continuous 2200

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 11/25/2019 to Wed 11/27/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHAT_DC_GC1

FWD

Sat 11/30/2019 to Sat 11/30/2019

(Import)

0001 Continuous 0200

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Sat 11/30/2019 to Sat 11/30/2019

(Export)

0001 Continuous 0200

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

Sat 11/30/2019 to Sat 11/30/2019

(Import)

0001 0200

MOSES SOUTH

2550 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

REV

Sat 11/30/2019 to Sat 11/30/2019

(Import) (Export)

0001 0200

SCH - HQ - NY

1370 MW 0 MW

Impacts Total Transfer Capability 130 MW

1000 MW

TTC with All Lines In Service 1500 MW

1000 MW

Work scheduled by:

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

FWD

Sat 11/30/2019 to Sat 11/30/2019

(Import)

0001 Continuous 0200

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Sat 11/30/2019 to Sat 11/30/2019

(Export)

0001 Continuous 0200

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_1150

FWD

Sat 11/30/2019 to Sat 11/30/2019

(Import)

0001 Continuous 0200

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

SPRNBRK_-TREMONT_345_X28

FWD

Mon 12/02/2019 to Mon 12/02/2019

(Import)

0001 Continuous 1700

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 12/02/2019 to Mon 12/02/2019

(Import) (Export)

0700 Continuous 2300

UPDATED by ISONE 10/04/2019

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW

330 MW

TTC with All Lines In Service 330 MW

330 MW

Work scheduled by: LI

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

N.SCTLND-ALPS_345_2

FWD

REV

Mon 12/02/2019 to Mon 12/02/2019

(Import) (Export)

0730 Daily(No Weekends) 1630

SCH - NE - NY

900 MW**1700 MW**

Impacts Total Transfer Capability 500 MW

0 MW

TTC with All Lines In Service 1400 MW

1700 MW

Work scheduled by: NGrid

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2

Mon 12/02/2019 to Mon 12/02/2019

0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

FWD REV
(Import) (Export)

SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

FRASER_____345_FRASER SVC

Mon 12/02/2019 to Fri 12/13/2019

0800 Continuous 1500

Work scheduled by: NYSEG

FWD
(Import)

CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

S.RIPLEY-DUNKIRK__230_68

Mon 12/02/2019 to Fri 12/06/2019

0900 Continuous 1500

Work scheduled by: PJM

FWD REV
(Import) (Export)

SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 300 MW 550 MW
TTC with All Lines In Service 2900 MW 1850 MW

LEEDS_____345KV_R94301

Tue 12/03/2019 to Fri 12/13/2019

0800 Continuous 1500

Work scheduled by: NGrid

FWD
(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

MOSES____-ADIRNDCK_230_MAI

Mon 12/09/2019 to Fri 12/13/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

ROSETON_-ROCKTVRN_345_311

Mon 12/09/2019 to Thu 12/12/2019

0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)

UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

SHOR_NPX-SHOREHAM_138_CSC

Thu 12/12/2019 to Fri 12/20/2019

0700 Continuous 1500

Work scheduled by: ISONE

FWD REV
(Import) (Export)

SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 03, 2019 to Tuesday ,May 04, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019	<u>UPDATED</u>	<u>by LIPA</u>	<u>10/25/2019</u>	(Import)	(Export)
0001	Continuous	2359				SCH - NPX_1385	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019				(Import)	(Export)
0001		2359				SCH - NPX_1385	0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019				(Import)	(Export)
0001		2359				SCH - NPX_1385	0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019	<u>UPDATED</u>	<u>by LIPA</u>	<u>10/25/2019</u>	(Import)	(Export)
0001	Continuous	2359				SCH - NPX_1385	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019				(Import)	(Export)
0001		2359				SCH - NPX_1385	0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019	<u>UPDATED</u>	<u>by LIPA</u>	<u>10/25/2019</u>	(Import)	(Export)
0001	Continuous	2359				SCH - NPX_1385	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019	<u>UPDATED</u>	<u>by LIPA</u>	<u>10/25/2019</u>	(Import)	(Export)
0001	Continuous	2359				SCH - NPX_1385	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 03, 2019 to Tuesday ,May 04, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 12/16/2019 to Mon 12/16/2019
0700 Continuous 1500
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

EDIC___-FRASER___345_EF24-40

Mon 12/16/2019 to Tue 12/17/2019
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA1

Tue 12/17/2019 to Fri 12/20/2019
0700 Continuous 1500
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

EASTVIEW-SPRNBK___345_W65

Wed 12/18/2019 to Wed 12/18/2019
0201 Continuous 0230
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK___345KV_RNS4

Wed 12/18/2019 to Wed 12/18/2019
0201 Continuous 0230
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W82

Wed 12/18/2019 to Wed 12/18/2019
0201 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBK___345_W65

Wed 12/18/2019 to Wed 12/18/2019
1730 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 03, 2019 to Tuesday ,May 04, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

1730 Continuous 1800

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST__345_F38

FWD

Fri 12/20/2019 to Sat 12/21/2019

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Fri 12/20/2019 to Sat 12/21/2019

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Fri 12/20/2019 to Sat 12/21/2019

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SCH-NE-NYISO_LIMIT_500

FWD

Fri 12/20/2019 to Fri 12/20/2019

(Import)

0600 Continuous 1600

UPDATED by ISONE 10/11/2019

SCH - NE - NY

700 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

SCH-NYISO-NE_LIMIT_1200

REV

Fri 12/20/2019 to Fri 12/20/2019

(Export)

0600 Continuous 1600

UPDATED by ISONE 10/11/2019

SCH - NE - NY

1400 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: ISONE

MOSES__-ADIRNDCK_230_MA2

FWD

Thu 01/02/2020 to Sun 03/01/2020

(Import)

0700 Continuous 1530

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,November 03, 2019 to Tuesday ,May 04, 2021

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5700MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA__345_PA301

Mon 01/13/2020 to Fri 01/17/2020
 0500 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1100 MW	950 MW
Impacts Total Transfer Capability	950 MW	950 MW
TTC with All Lines In Service	2050 MW	1900 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 01/15/2020 to Thu 02/13/2020
 0001 Continuous 2359

Work scheduled by: ORU

CANCELLED by NYISO 10/31/2019

	FWD
	(Import)
UPNY CONED	4800 MW
Impacts Total Transfer Capability	900 MW
TTC with All Lines In Service	5700 MW

MOTTHAVN-RAINEY__345_Q11

Sun 02/23/2020 to Sun 03/01/2020
 0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

NIAGARA_-PACKARD__230_62

Fri 02/28/2020 to Fri 02/28/2020
 0500 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1100 MW	950 MW
Impacts Total Transfer Capability	950 MW	950 MW
TTC with All Lines In Service	2050 MW	1900 MW

CHATGUAY-MASSENA__765_7040

Mon 03/02/2020 to Fri 03/06/2020
 0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

	FWD
	(Import)
MOSES SOUTH	1550 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

CHATGUAY-MASSENA__765_7040

Mon 03/02/2020 to Fri 03/06/2020
 0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY__765_345_AT1

Mon 03/02/2020 to Fri 03/06/2020
 0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 03, 2019 to Tuesday ,May 04, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19
MASSENA_-MARCY____765_MSU1

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

UPDATED**by NYPA****08/08/2019**

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

UPDATED**by NYPA****08/08/2019**

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

REV

Mon 03/02/2020 to Fri 03/06/2020

(Import) (Export)

0500 Continuous 1730

UPDATED**by NYPA****08/08/2019**

SCH - HQ - NY

475 MW**1000 MW**

Impacts Total Transfer Capability 1025 MW

0 MW

TTC with All Lines In Service 1500 MW

1000 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

UPDATED**by NYPA****08/08/2019**

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 1730

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

FWD

REV

Mon 03/02/2020 to Fri 03/06/2020

(Import) (Export)

0500 1730

SCH - HQ - NY

850 MW**0 MW**

Impacts Total Transfer Capability 650 MW

1000 MW

TTC with All Lines In Service 1500 MW

1000 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Sunday ,November 03, 2019 to Tuesday ,May 04, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2

Mon 03/02/2020 to Fri 03/06/2020
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES___230_L33P & MASSENA___-MARCY___765_MSU1

Mon 03/02/2020 to Fri 03/06/2020
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES___230_L33P & MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2

Mon 03/02/2020 to Fri 03/06/2020
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

EASTVIEW-SPRNBRK___345_W78

Fri 03/06/2020 to Sat 03/07/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW___345_W85

Fri 03/06/2020 to Sat 03/07/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBRK___345KV_RNS3

Fri 03/06/2020 to Sat 03/07/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOSES___-ADIRNDCK___230_MA1

Sat 03/07/2020 to Fri 05/29/2020
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday ,November 03, 2019 to Tuesday ,May 04, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY__345_19

FWD

Tue 03/10/2020 to Tue 03/10/2020
0700 Continuous 1530

UPDATED

by NYPA

09/24/2019

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY__345_19

FWD

Tue 03/10/2020 to Tue 03/10/2020
0700 Continuous 1530

UPDATED

by NYPA

09/24/2019

(Import)

Work scheduled by: NYPA

ARR: 19

OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

FRASANNX-COOPERS__345_UCC2-41

FWD

Wed 03/11/2020 to Thu 03/12/2020
0700 Continuous 1530

UPDATED

by NYPA

09/24/2019

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

FWD

Wed 03/11/2020 to Thu 03/12/2020
0700 Continuous 1530

UPDATED

by NYPA

09/24/2019

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

ROCHESTR-PANNELL__345_RP2

FWD

Sat 03/14/2020 to Mon 03/23/2020
0500 Continuous 1700

UPDATED

by NYPA

09/24/2019

(Import)

Work scheduled by: NYPA

ARR: 19

DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY__345KV_CSC

FWD

Mon 03/16/2020 to Fri 03/27/2020
0500 Continuous 1730

UPDATED

by NYPA

09/24/2019

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

ROSETON_-EFISHKIL_345_RFK305

FWD

Mon 03/16/2020 to Fri 04/03/2020
0700 Continuous 1530

UPDATED

by NYPA

09/24/2019

(Import)

Work scheduled by: NYPA

ARR: 19

UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH__345_NS1-38

Fri 03/27/2020 to Fri 03/27/2020
0600 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

BECK__-PACKARD__230_BP76

Fri 03/27/2020 to Fri 03/27/2020
0800 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - OH - NY **1700 MW 1500 MW**
Impacts Total Transfer Capability 350 MW 400 MW
TTC with All Lines In Service 2050 MW 1900 MW

MARCY__-EDIC__345_UE1-7

Tue 03/31/2020 to Tue 03/31/2020
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/24/2019
ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

SPRNBRK_-W49TH_ST_345_M51

Mon 04/06/2020 to Wed 04/08/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS5

Mon 04/06/2020 to Wed 04/08/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MARCY__-N.SCTLND_345_18

Tue 04/07/2020 to Wed 04/08/2020
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/24/2019
ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

LINDN_CG-LNDVFT__345_V-3022

Sun 04/12/2020 to Fri 04/17/2020
1400 Continuous 1800

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 03, 2019 to Tuesday ,May 04, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-EFISHKIL_345_F36

FWD

Mon 04/13/2020 to Tue 04/14/2020

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

FRASER-GILBOA_345_GF5-35

FWD

Mon 04/13/2020 to Wed 04/22/2020

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NIAGARA-ROCHESTR_345_NR2

FWD

Mon 04/20/2020 to Fri 05/01/2020

(Import)

0500 Continuous 1700

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL_345_RP1

FWD

Mon 04/20/2020 to Fri 04/24/2020

(Import)

0700 Continuous 1530

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DOLSONAV-ROCKTVRN_345_DART44

FWD

Mon 04/27/2020 to Sun 05/10/2020

(Import)

0700 Continuous 1730

UPDATED by NYPA 03/21/2019

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

LEEDS-HURLYAVE_345_301

FWD

Mon 04/27/2020 to Fri 05/29/2020

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

SCH-IMO-NYISO_LIMIT_1600

FWD

Fri 05/01/2020 to Sat 10/31/2020

(Import)

0001 Continuous 2359

UPDATED by IESO 05/03/2019

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

NYISO TRANSFER LIMITATIONS

Sunday ,November 03, 2019 to Tuesday ,May 04, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2

Mon 05/04/2020 to Fri 05/08/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/04/2020 to Mon 05/18/2020
0800 Continuous 1700

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/04/2020 to Mon 05/18/2020
0800 Continuous 1700

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 05/04/2020 to Mon 05/18/2020
0800 Continuous 1700

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 05/04/2020 to Mon 05/18/2020
0800 Continuous 1700

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

PANNELL_-CLAY_____345_1

Mon 05/11/2020 to Fri 05/15/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

COOPERS_-DOLSONAV_345_CCDA42

Mon 05/11/2020 to Fri 05/29/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 03, 2019 to Tuesday ,May 04, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39

Mon 05/18/2020 to Fri 05/22/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 05/18/2020 to Fri 05/22/2020
0500 Continuous 1530

Work scheduled by: NYPA

CANCELLED by NYPA 10/29/2019

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 06/01/2020 to Fri 07/31/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA_345_230_AT4

Mon 06/29/2020 to Tue 06/30/2020
0500 Continuous 1530

Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY **1400 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1700 MW

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Mon 07/27/2020 to Fri 08/07/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1450 MW**
Impacts Total Transfer Capability 0 MW 250 MW
TTC with All Lines In Service 1900 MW 1700 MW

CHATGUAY-MASSENA_765_7040

Sat 08/01/2020 to Sun 08/02/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 08/01/2020 to Sun 08/02/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 03, 2019 to Tuesday ,May 04, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT1

FWD

Sat 08/01/2020 to Sun 08/02/2020

UPDATEDby NYPA08/08/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MASSENA_-MARCY____765_MSU1**

FWD

Sat 08/01/2020 to Sun 08/02/2020

UPDATEDby NYPA08/08/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

Sat 08/01/2020 to Sun 08/02/2020

UPDATEDby NYPA08/08/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

REV

Sat 08/01/2020 to Sun 08/02/2020

UPDATEDby NYPA08/08/2019

(Import) (Export)

0500 Continuous 1730

SCH - HQ - NY

475 MW 1000 MW

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

Sat 08/01/2020 to Sun 08/02/2020

UPDATEDby NYPA08/08/2019

(Import)

0500 Continuous 1730

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 190 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 1730

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

FWD

REV

Sat 08/01/2020 to Sun 08/02/2020

(Import) (Export)

0500 1730

SCH - HQ - NY

850 MW 0 MW

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Sunday ,November 03, 2019 to Tuesday ,May 04, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2

 Sat 08/01/2020 to Sun 08/02/2020
 0500 1730

Work scheduled by:

 FWD
 (Import)
 SCH - HQ_CEDARS 90 MW
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 190 MW

STLAWRNC-MOSES___230_L33P & MASSENA___-MARC___765_MSU1

 Sat 08/01/2020 to Sun 08/02/2020
 0500 1730

Work scheduled by:

 FWD
 (Import)
 SCH - HQ_CEDARS 90 MW
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 190 MW

 STLAWRNC-MOSES___230_L33P & MOSES___-MASSENA___230_MMS1 & MOSES___-
 MASSENA___230_MMS2

 Sat 08/01/2020 to Sun 08/02/2020
 0500 1730

Work scheduled by:

 FWD
 (Import)
 SCH - HQ_CEDARS 90 MW
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 190 MW

MOSES___-ADIRNDCK___230_MA2

 Mon 08/03/2020 to Sun 09/13/2020
 0700 Continuous 1730

Work scheduled by: NYPA

 FWD
 (Import)
 MOSES SOUTH 2100 MW
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS___345_UCC2-41

 Mon 09/07/2020 to Fri 10/23/2020 UPDATED by NYPA 03/01/2019
 0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

 FWD
 (Import)
 CENTRAL EAST - VC 2500 MW
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MARCY___-FRASANNX___345_UCC2-41

 Mon 09/07/2020 to Fri 10/23/2020 UPDATED by NYPA 03/01/2019
 0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

 FWD
 (Import)
 CENTRAL EAST - VC 2500 MW
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MARCY___765_345_AT1

 Mon 09/14/2020 to Mon 09/14/2020
 0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

 FWD
 (Import)
 MOSES SOUTH 1750 MW
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 03, 2019 to Tuesday ,May 04, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH_345_NS1-38

Mon 09/14/2020 to Thu 09/17/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Tue 09/15/2020 to Sat 11/14/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

Fri 09/18/2020 to Sat 11/14/2020
0500 Continuous 2330

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

CLAY_-EDIC_345_1-16

Mon 09/21/2020 to Fri 09/25/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/21/2020 to Fri 10/23/2020 **UPDATED by CHGE 10/09/2019**
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_3

Fri 09/25/2020 to Fri 09/25/2020 **UPDATED by CONED 09/05/2019**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Fri 09/25/2020 to Fri 09/25/2020 **UPDATED by CONED 09/05/2019**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 03, 2019 to Tuesday ,May 04, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71					FWD
Fri 09/25/2020	to	Fri 10/30/2020	<u>UPDATED</u>	<u>by CONED</u> <u>09/05/2019</u>	(Import)
0001	Continuous	0300			
Work scheduled by: ConEd					
					SPR/DUN-SOUTH 3800 MW
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
CLAY -EDIC 345 2-15					FWD
Mon 09/28/2020	to	Fri 10/02/2020			(Import)
0700	Continuous	1530			
Work scheduled by: NYPA					
					OSWEGO EXPORT 4850 MW
					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 5250 MW
HURLYAVE-ROSETON_345_303					FWD
Mon 10/26/2020	to	Fri 12/04/2020	<u>UPDATED</u>	<u>by CHGE</u> <u>10/09/2019</u>	(Import)
0800	Continuous	1600			
Work scheduled by: CHGE					
					UPNY CONED 4100 MW
					Impacts Total Transfer Capability 1600 MW
					TTC with All Lines In Service 5700 MW
DUNWODIE_345KV_3					FWD
Fri 10/30/2020	to	Fri 10/30/2020	<u>UPDATED</u>	<u>by CONED</u> <u>09/05/2019</u>	(Import)
0230	Continuous	0300			
Work scheduled by: ConEd					
					SPR/DUN-SOUTH 3800 MW
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_5					FWD
Fri 10/30/2020	to	Fri 10/30/2020	<u>UPDATED</u>	<u>by CONED</u> <u>09/05/2019</u>	(Import)
0230	Continuous	0300			
Work scheduled by: ConEd					
					SPR/DUN-SOUTH 3800 MW
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
SCH-IMO-NYISO_LIMIT_1750					FWD
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u> <u>05/03/2019</u>	(Import)
0001	Continuous	2359			
Work scheduled by: IESO					
					SCH - OH - NY 2050 MW
					Impacts Total Transfer Capability 0 MW
					TTC with All Lines In Service 2050 MW
SCH-NYISO-IMO_LIMIT_1600					REV
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u> <u>05/03/2019</u>	(Export)
0001	Continuous	2359			
Work scheduled by: IESO					
					SCH - OH - NY 1900 MW
					Impacts Total Transfer Capability 0 MW
					TTC with All Lines In Service 1900 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **0 MW 0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MARCY__765_345_AT1

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2265 MW**
 Impacts Total Transfer Capability 710 MW
 TTC with All Lines In Service 2975 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **475 MW 1000 MW**
 Impacts Total Transfer Capability 1025 MW 0 MW
 TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 03, 2019 to Tuesday ,May 04, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sun 11/15/2020 to Mon 11/30/2020

0100 1900

Work scheduled by:

FWD

(Import)

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sun 11/15/2020 to Mon 11/30/2020

0100 1900

Work scheduled by:

FWD

(Import) (Export)

SCH - HQ - NY

850 MW 0 MW

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sun 11/15/2020 to Mon 11/30/2020

0100 1900

Work scheduled by:

FWD

(Import)

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1

Sun 11/15/2020 to Mon 11/30/2020

0100 1900

Work scheduled by:

FWD

(Import)

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

STLAWRNC-MOSES_230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sun 11/15/2020 to Mon 11/30/2020

0100 1900

Work scheduled by:

FWD

(Import)

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 11/16/2020 to Mon 11/16/2020

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

FWD

Thu 11/26/2020 to Thu 11/26/2020
0230 Continuous 0300

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

MOSES-ADIRNDCK_230_MAI

FWD

Tue 12/01/2020 to Mon 05/31/2021
0700 Continuous 1300

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOTHAVN-RAINEY_345_Q11

FWD

Mon 03/01/2021 to Tue 04/06/2021
0001 Continuous 0700

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CLAY-EDIC_345_2-15

FWD

Mon 03/29/2021 to Fri 04/16/2021
0800 Continuous 1730

(Import)

Work scheduled by: NYPA

OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

SCH-IMO-NYISO_LIMIT_1600

FWD

Sat 05/01/2021 to Sun 10/31/2021 **UPDATED by IESO 05/03/2019**
0001 Continuous 2359

(Import)

Work scheduled by: IESO

SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

PANNELL-CLAY_345_2

FWD

Mon 05/03/2021 to Fri 05/28/2021
0700 Continuous 1730

(Import)

Work scheduled by: NYPA

WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW