

NYISO TRANSFER LIMITATIONS

Friday ,November 08, 2019 to Sunday ,May 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	300 MW	550 MW
TTC with All Lines In Service	2900 MW	1850 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1300 MW
Impacts Total Transfer Capability	900 MW	550 MW
TTC with All Lines In Service	2900 MW	1850 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	300 MW	550 MW
TTC with All Lines In Service	2900 MW	1850 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	2050 MW	1900 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2050 MW	1900 MW

BECK_-NIAGARA_345_PA302

Wed 07/31/2019 to Mon 11/11/2019 UPDATED by IESO 10/31/2019

0800 Continuous 1700

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1100 MW	950 MW
Impacts Total Transfer Capability	950 MW	950 MW
TTC with All Lines In Service	2050 MW	1900 MW

CHAT_DC_GC2

Sun 10/13/2019 to Fri 11/22/2019 UPDATED by HQ 10/28/2019

2301 Continuous 2300

Work scheduled by: HQ

	FWD	REV
	(Import)	
MOSES SOUTH	2850 MW	
Impacts Total Transfer Capability	300 MW	
TTC with All Lines In Service	3150 MW	

CHAT_DC_GC2

Sun 10/13/2019 to Fri 11/22/2019 UPDATED by HQ 10/28/2019

2301 Continuous 2300

Work scheduled by: HQ

		REV
		(Export)
SCH - HQ - NY		500 MW
Impacts Total Transfer Capability		500 MW
TTC with All Lines In Service		1000 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 08, 2019 to Sunday ,May 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_400

FWD

Wed 10/23/2019 to Mon 11/04/2019 **UPDATED** **by NYISO** **10/31/2019**

(Import)

0500 Continuous 1859

SCH - OH - NY

700 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 2050 MW

Work scheduled by: NYPA

SCH-NYISO-IMO_LIMIT_400

REV

Wed 10/23/2019 to Mon 11/04/2019 **UPDATED** **by NYISO** **10/31/2019**

(Export)

0500 Continuous 1859

SCH - OH - NY

700 MW

Impacts Total Transfer Capability 1200 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: NYPA

NIAGARA_345_230_AT4

FWD

REV

Wed 10/23/2019 to Tue 12/17/2019 **UPDATED** **by NYPA** **09/10/2019**

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY

2050 MW 1800 MW

Impacts Total Transfer Capability 0 MW

100 MW

TTC with All Lines In Service 2050 MW

1900 MW

Work scheduled by: NYPA

EGRDNCTY_345_138_AT1

FWD

Thu 10/24/2019 to Sun 11/03/2019 **UPDATED** **by LI** **10/24/2019**

(Import)

0001 Continuous 0300

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

EGRDNCTY_345_138_AT2

FWD

Thu 10/24/2019 to Sun 11/03/2019 **UPDATED** **by LI** **10/24/2019**

(Import)

0001 Continuous 0300

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SPRNBRK_-EGRDNCTR_345_Y49

FWD

Thu 10/24/2019 to Sun 11/03/2019 **UPDATED** **by LI** **10/24/2019**

(Import)

0001 Continuous 0300

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

HOPATCON-RAMAPO_500_5018

FWD

REV

Fri 11/01/2019 to Tue 11/05/2019 **EXTENDED** **by CE** **11/07/2019**

(Import) (Export)

0001 Continuous 2200

SCH - PJ - NY

1250 MW 1200 MW

Impacts Total Transfer Capability 1650 MW

650 MW

TTC with All Lines In Service 2900 MW

1850 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,November 08, 2019 to Sunday ,May 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018

Fri 11/01/2019 to Tue 11/05/2019
0001 Continuous 2200

EXTENDED by CE 11/07/2019

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5000 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5700 MW

RAMAPO___345_345_PAR3500

Fri 11/01/2019 to Tue 11/05/2019
0001 Continuous 2200

EXTENDED by CE 11/07/2019

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2150 MW 1250 MW**
Impacts Total Transfer Capability 750 MW 600 MW
TTC with All Lines In Service 2900 MW 1850 MW

RAMAPO___345_345_PAR4500

Fri 11/01/2019 to Tue 11/05/2019
0001 Continuous 2200

EXTENDED by CE 11/07/2019

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2150 MW 1250 MW**
Impacts Total Transfer Capability 750 MW 600 MW
TTC with All Lines In Service 2900 MW 1850 MW

RAMAPO___500_345_BK 1500

Fri 11/01/2019 to Tue 11/05/2019
0001 Continuous 2200

EXTENDED by CE 11/07/2019

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1250 MW 1200 MW**
Impacts Total Transfer Capability 1650 MW 650 MW
TTC with All Lines In Service 2900 MW 1850 MW

RAMAPO___500_345_BK 1500

Fri 11/01/2019 to Tue 11/05/2019
0001 Continuous 2200

EXTENDED by CE 11/07/2019

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5000 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_1750

Fri 11/01/2019 to Thu 04/30/2020
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1600

Fri 11/01/2019 to Thu 04/30/2020
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 08, 2019 to Sunday ,May 09, 2021

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5700MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1500

Fri 11/01/2019 to Thu 04/30/2020

0001 Continuous 2359

Work scheduled by: NYISO

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1700 MW

0 MW

1700 MW

SHORE_RD_345_138_BK 1

Mon 11/04/2019 to Mon 11/04/2019

0001 Continuous 2359

Work scheduled by: ConEd

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

1350 MW

150 MW

1500 MW

SCH-IMO-NYISO_LIMIT_300

Mon 11/04/2019 to Mon 11/04/2019

0500 Continuous 1859

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

600 MW

1450 MW

2050 MW

LINDN_CG-LNDVFT_345_V-3022

Mon 11/04/2019 to Thu 11/07/2019

0800 Continuous 1500

Work scheduled by: PJM

SCH - PJM_VFT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

0 MW

315 MW

315 MW

REV

(Export)

0 MW

315 MW

315 MW

WATRCURE_345_230_BK 1

Tue 11/05/2019 to Tue 11/05/2019

0800 Continuous 1530

Work scheduled by: NYSEG

CANCELLED by NYSEG 11/05/2019

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2600 MW

300 MW

2900 MW

REV

(Export)

1300 MW

550 MW

1850 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 11/06/2019 to Wed 11/06/2019

0001 Continuous 2359

Work scheduled by: ORU

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

4800 MW

900 MW

5700 MW

MARCY_-N.SCTLND_345_18

Wed 11/06/2019 to Wed 11/13/2019

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 09/11/2019**ARR: 19**

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2090 MW

885 MW

2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 08, 2019 to Sunday ,May 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC

FWD

Wed 11/06/2019 to Fri 11/22/2019 UPDATED by NYPA 09/11/2019
0500 Continuous 1730

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY____765_345_AT2

FWD

Wed 11/06/2019 to Fri 11/22/2019 UPDATED by NYPA 09/11/2019
0500 Continuous 1730

(Import)

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

SCH-HQ-NYISO_LIMIT_1150

FWD

Wed 11/06/2019 to Fri 11/22/2019 UPDATED by HQ 10/28/2019
0500 Continuous 1730

(Import)

Work scheduled by: HQ

SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

ALCOA_R8105_TIE_B

FWD

Wed 11/06/2019 to Wed 11/06/2019
0700 Daily(No Weekends) 1630

(Import)

Work scheduled by: NGrid

MOSES SOUTH **3100 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

FWD

Wed 11/06/2019 to Fri 12/06/2019 UPDATED by CH 10/21/2019
0800 Continuous 1600

(Import)

Work scheduled by: CHGE

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

N.SCTLND-LEEDS____345_94

FWD

Wed 11/06/2019 to Wed 11/06/2019
0830 Continuous 1430

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

DUNWODIE-MOTTHAVN_345_71

FWD

Wed 11/06/2019 to Sat 11/09/2019 EXT FORCE by CONED 11/08/2019
2027 Continuous 1200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601				FWD	REV
Thu 11/07/2019 to Thu 11/07/2019				(Import)	(Export)
0700	Continuous	1500		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Thu 11/07/2019 to Thu 11/07/2019				(Import)	(Export)
0700		1500		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Thu 11/07/2019 to Thu 11/07/2019				(Import)	(Export)
0700		1500		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Thu 11/07/2019 to Thu 11/07/2019				(Import)	(Export)
0700	Continuous	1500		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Thu 11/07/2019 to Thu 11/07/2019				(Import)	(Export)
0700		1500		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Thu 11/07/2019 to Thu 11/07/2019				(Import)	(Export)
0700	Continuous	1500		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_NNC				FWD	REV
Thu 11/07/2019 to Thu 11/07/2019				(Import)	(Export)
0700	Continuous	1500		SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 08, 2019 to Sunday ,May 09, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Thu 11/07/2019 to Wed 11/13/2019

UPDATEDby RGE11/01/2019

(Import)

0700 Continuous 1900

Work scheduled by: RGE

DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_3

FWD

Sun 11/10/2019 to Mon 11/11/2019

UPDATEDby CONED11/08/2019

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

FWD

Sun 11/10/2019 to Mon 11/11/2019

UPDATEDby CONED11/08/2019

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Sun 11/10/2019 to Mon 11/11/2019

UPDATEDby CONED11/08/2019

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

SPRNBK_345KV_RNS3

FWD

Mon 11/11/2019 to Mon 11/11/2019

(Import)

0001 Continuous 2100

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

PIERCBK-FIVEMILE_345_37

FWD

REV

Mon 11/11/2019 to Wed 11/13/2019

CANCELLEDby NGrid11/08/2019

(Import) (Export)

0800 Continuous 1200

Work scheduled by: NGrid

SCH - PJ - NY **2400 MW 1300 MW**
 Impacts Total Transfer Capability 500 MW 550 MW
 TTC with All Lines In Service 2900 MW 1850 MW

SCH-IMO-NYISO_LIMIT_1400

FWD

Mon 11/11/2019 to Fri 11/29/2019

(Import)

1701 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY **1700 MW**
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 2050 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 08, 2019 to Sunday ,May 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1400						REV
Mon 11/11/2019	to	Fri 11/29/2019				(Export)
1701	Continuous	2359			SCH - OH - NY	1700 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	1900 MW
E13THSTA-FARRAGUT_345_45						FWD
Tue 11/12/2019	to	Tue 11/12/2019	<u>UPDATED</u>	<u>by CONED</u> <u>10/23/2019</u>		(Import)
0001	Continuous	0030			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
PLSNTVLY-WOOD_ST_345_F31						FWD
Thu 11/14/2019	to	Thu 11/14/2019	<u>UPDATED</u>	<u>by NYISO</u> <u>09/18/2019</u>		(Import)
0001	Continuous	2200			UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW
PLSNTVLY_345KV_RNS4						FWD
Thu 11/14/2019	to	Thu 11/14/2019	<u>UPDATED</u>	<u>by NYISO</u> <u>09/18/2019</u>		(Import)
0001	Continuous	2200			UPNY CONED	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1900 MW
					TTC with All Lines In Service	5700 MW
E13THSTA-FARRAGUT_345_45						FWD
Thu 11/14/2019	to	Thu 11/14/2019	<u>UPDATED</u>	<u>by CONED</u> <u>10/23/2019</u>		(Import)
0130	Continuous	0200			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
W49TH_ST-E13THSTA_345_M54						FWD
Thu 11/14/2019	to	Thu 11/14/2019				(Import)
0201	Continuous	0500			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
NIAGARA_-ROCHESTR_345_NR2						FWD
Sat 11/16/2019	to	Tue 11/19/2019				(Import)
0700	Continuous	1900			DYSINGER EAST	1700 MW
Work scheduled by: RGE					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 08, 2019 to Sunday ,May 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

FWD

Sun 11/17/2019 to Mon 11/18/2019 UPDATED by CONED 11/08/2019

(Import)

0301 Continuous 0300

Work scheduled by: ConEd

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBK_345_W79

FWD

Sun 11/17/2019 to Mon 11/18/2019 UPDATED by CONED 11/08/2019

(Import)

0301 Continuous 0300

Work scheduled by: ConEd

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

SCH-NE-NYISO_LIMIT_500

FWD

Sun 11/17/2019 to Sun 11/17/2019

(Import)

1100 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY **700 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1200

REV

Sun 11/17/2019 to Sun 11/17/2019

(Export)

1100 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY **1400 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 1700 MW

W49TH_ST_345KV_6

FWD

Mon 11/18/2019 to Mon 11/18/2019 UPDATED by CONED 11/01/2019

(Import)

0230 Continuous 0259

Work scheduled by: ConEd

SCH - PJM_HTP **370 MW**
 Impacts Total Transfer Capability 290 MW
 TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

FWD

Mon 11/18/2019 to Thu 11/21/2019 UPDATED by CONED 11/01/2019

(Import)

0230 Continuous 0259

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

FWD

Mon 11/18/2019 to Thu 11/21/2019 UPDATED by CONED 11/01/2019

(Import)

0230 Continuous 0259

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393			FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019	(Import)	(Export)
0600	Continuous	1700	SCH - NE - NY	1150 MW 1300 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	250 MW 400 MW
ARR: 78			TTC with All Lines In Service	1400 MW 1700 MW
BERKSHIR-ALPS_____345_393			FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019	(Import)	(Export)
0600	Continuous	1700	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	100 MW 100 MW
ARR: 78			TTC with All Lines In Service	200 MW 200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312			FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019	(Import)	(Export)
0600		1700	SCH - NE - NY	1150 MW 1300 MW
Work scheduled by:			Impacts Total Transfer Capability	250 MW 400 MW
ARR: 78			TTC with All Lines In Service	1400 MW 1700 MW
BERKSHIR-NORTHFLD_345_312			FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019	(Import)	(Export)
0600	Continuous	1700	SCH - NE - NY	1400 MW 1500 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	0 MW 200 MW
			TTC with All Lines In Service	1400 MW 1700 MW
BERKSHIR-NORTHFLD_345_312			FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019	(Import)	(Export)
0600	Continuous	1700	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
SCH-NE-NYISO_LIMIT_800			FWD	
Mon 11/18/2019	to	Wed 11/27/2019	(Import)	
0600	Continuous	1700	SCH - NE - NY	1000 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	400 MW
			TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_500				REV
Mon 11/18/2019	to	Wed 11/27/2019		(Export)
0600	Continuous	1700	SCH - NE - NY	700 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	1000 MW
			TTC with All Lines In Service	1700 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 08, 2019 to Sunday ,May 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WATRCURE-OAKDALE__345_31					FWD	REV
					(Import)	(Export)
Tue 11/19/2019	to	Tue 11/19/2019	<u>UPDATED</u>	<u>by NYSEG</u> <u>09/13/2019</u>	SCH - PJ - NY	2600 MW
1300	Continuous	1500			Impacts Total Transfer Capability	300 MW
Work scheduled by: NYSEG					TTC with All Lines In Service	2900 MW
						1850 MW
W49TH_ST_345KV_6					FWD	
					(Import)	
Thu 11/21/2019	to	Thu 11/21/2019	<u>UPDATED</u>	<u>by CONED</u> <u>11/01/2019</u>	SCH - PJM_HTP	370 MW
0230	Continuous	0259			Impacts Total Transfer Capability	290 MW
Work scheduled by: ConEd					TTC with All Lines In Service	660 MW
LEEDS__345KV_R395					FWD	
					(Import)	
Thu 11/21/2019	to	Thu 11/21/2019			UPNY CONED	3800 MW
0830	Daily(No Weekends)	1130			Impacts Total Transfer Capability	1900 MW
Work scheduled by: NGrid					TTC with All Lines In Service	5700 MW
EASTVIEW-SPRNBK__345_W64					FWD	
					(Import)	
Sat 11/23/2019	to	Sat 11/23/2019	<u>CANCELLED</u>	<u>by ConEd</u> <u>11/08/2019</u>	UPNY CONED	4350 MW
0130	Continuous	0200			Impacts Total Transfer Capability	1350 MW
Work scheduled by: ConEd					TTC with All Lines In Service	5700 MW
MILLWOOD-EASTVIEW_345_W99					FWD	
					(Import)	
Sat 11/23/2019	to	Sat 11/23/2019	<u>CANCELLED</u>	<u>by ConEd</u> <u>11/08/2019</u>	UPNY CONED	4350 MW
0130	Continuous	0200			Impacts Total Transfer Capability	1350 MW
Work scheduled by: ConEd					TTC with All Lines In Service	5700 MW
SPRNBK__345KV_RNS5					FWD	
					(Import)	
Sat 11/23/2019	to	Sat 11/23/2019	<u>CANCELLED</u>	<u>by ConEd</u> <u>11/08/2019</u>	SPR/DUN-SOUTH	3200 MW
0130	Continuous	0200			Impacts Total Transfer Capability	1400 MW
Work scheduled by: ConEd					TTC with All Lines In Service	4600 MW
RAMAPO__-LADENTWN_345_W72					FWD	
					(Import)	
Mon 11/25/2019	to	Mon 11/25/2019			UPNY CONED	4400 MW
0001	Continuous	2200			Impacts Total Transfer Capability	1300 MW
Work scheduled by: ConEd					TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 08, 2019 to Sunday ,May 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

Mon 11/25/2019 to Wed 11/27/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

VOLNEY____-MARCY____345_19

Mon 11/25/2019 to Mon 11/25/2019
0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY____-MARCY____345_19

Mon 11/25/2019 to Mon 11/25/2019
0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

CHAT_DC_GC1

Sat 11/30/2019 to Sat 11/30/2019
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 11/30/2019 to Sat 11/30/2019
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019
0001 0200

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019
0001 0200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 08, 2019 to Sunday ,May 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

FWD

Sat 11/30/2019 to Sat 11/30/2019
0001 Continuous 0200

(Import)

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Sat 11/30/2019 to Sat 11/30/2019
0001 Continuous 0200

(Export)

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_1150

FWD

Sat 11/30/2019 to Sat 11/30/2019
0001 Continuous 0200

(Import)

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

SPRNBK_-TREMONT_345_X28

FWD

Mon 12/02/2019 to Mon 12/02/2019
0001 Continuous 1800

(Import)

UPDATEDby CONED 11/04/2019

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 12/02/2019 to Mon 12/02/2019
0700 Continuous 2300

(Import) (Export)

UPDATEDby ISONE 10/04/2019

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 12/02/2019 to Fri 12/06/2019
0700 Continuous 1500

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

N.SCTLND-ALPS_345_2

FWD

REV

Mon 12/02/2019 to Mon 12/02/2019
0730 Daily(No Weekends) 1630

(Import) (Export)

SCH - NE - NY

900 MW**1700 MW**

Impacts Total Transfer Capability 500 MW 0 MW

TTC with All Lines In Service 1400 MW 1700 MW

Work scheduled by: NGrid

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS____345_2

Mon 12/02/2019 to Mon 12/02/2019

0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

FRASER____345_FRASER SVC

Mon 12/02/2019 to Fri 12/13/2019

0800 Continuous 1500

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2935 MW
Impacts Total Transfer Capability	40 MW
TTC with All Lines In Service	2975 MW

LEEDS____345KV_R94301

Tue 12/03/2019 to Fri 12/13/2019

0800 Continuous 1500

Work scheduled by: NGrid

UPDATED by NGRID 10/04/2019

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1900 MW
TTC with All Lines In Service	5700 MW

S.RIPLEY-DUNKIRK__230_68

Tue 12/03/2019 to Fri 12/06/2019

0900 Continuous 1500

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	300 MW	550 MW
TTC with All Lines In Service	2900 MW	1850 MW

EFISHKIL-WOOD_ST__345_F39

Thu 12/05/2019 to Thu 12/05/2019

0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1700 MW
TTC with All Lines In Service	5700 MW

WOOD_ST_-PLSNTVLE_345_Y87

Thu 12/05/2019 to Sat 12/07/2019

0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1700 MW
TTC with All Lines In Service	5700 MW

EFISHKIL-WOOD_ST__345_F39

Fri 12/06/2019 to Sat 12/07/2019

2330 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1700 MW
TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 08, 2019 to Sunday ,May 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 12/09/2019 to Thu 12/12/2019

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Thu 12/12/2019 to Fri 12/20/2019

(Import) (Export)

0700 Continuous 1500

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: ISONE

BUCHAN_N-EASTVIEW_345_W93

FWD

Sun 12/15/2019 to Wed 12/18/2019

(Import)

0001 Continuous 0159

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBRK__345_W79

FWD

Sun 12/15/2019 to Wed 12/18/2019

(Import)

0001 Continuous 0159

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

WATRCURE-OAKDALE__345_31

FWD

REV

Sun 12/15/2019 to Sat 12/21/2019

(Import) (Export)

0800 Continuous 1700

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 300 MW 550 MW

TTC with All Lines In Service 2900 MW 1850 MW

Work scheduled by: NYSEG

NRTH1385-NOR HBR__138_601

FWD

REV

Mon 12/16/2019 to Mon 12/23/2019

(Import) (Export)

0001 Continuous 2359

SCH - NPX_1385

100 MW**100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 12/16/2019 to Mon 12/23/2019
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 12/16/2019 to Mon 12/23/2019
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Mon 12/16/2019 to Mon 12/23/2019 **UPDATED** **by LIPA** **10/25/2019**
0001 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 12/16/2019 to Mon 12/23/2019
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 12/16/2019 to Mon 12/23/2019 **UPDATED** **by LIPA** **10/25/2019**
0001 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_NNC

Mon 12/16/2019 to Mon 12/23/2019 **UPDATED** **by LIPA** **10/25/2019**
0001 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/16/2019 to Mon 12/16/2019
0700 Continuous 1500

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 08, 2019 to Sunday ,May 09, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-FRASER____345_EF24-40

FWD

Mon 12/16/2019 to Tue 12/17/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES____-ADIRNDCK_230_MAI

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

EASTVIEW-SPRNBRK____345_W65

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

0201 Continuous 0230

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SPRNBRK____345KV_RNS4

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W82

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

0201 Continuous 1800

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBRK____345_W65

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

1730 Continuous 1800

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SPRNBRK____345KV_RNS4

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

1730 Continuous 1800

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,November 08, 2019 to Sunday ,May 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F38

Fri 12/20/2019 to Sat 12/21/2019

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 12/20/2019 to Sat 12/21/2019

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

WOOD_ST_-PLSNTVLE_345_Y86

Fri 12/20/2019 to Sat 12/21/2019

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

SCH-NE-NYISO_LIMIT_500

Fri 12/20/2019 to Fri 12/20/2019

0600 Continuous 1600

Work scheduled by: ISONE

UPDATEDby ISONE 10/11/2019

FWD

(Import)

SCH - NE - NY

700 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1200

Fri 12/20/2019 to Fri 12/20/2019

0600 Continuous 1600

Work scheduled by: ISONE

UPDATEDby ISONE 10/11/2019

REV

(Export)

SCH - NE - NY

1400 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1700 MW

LINDEN_-GOETHALS_230_A2253

Fri 12/27/2019 to Fri 12/27/2019

0001 Continuous 2230

Work scheduled by: ConEd

FWD

(Import)

REV

(Export)

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 300 MW 550 MW

TTC with All Lines In Service 2900 MW 1850 MW

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Fri 12/27/2019 to Fri 12/27/2019

0001 2230

Work scheduled by:

FWD

(Import)

REV

(Export)

SCH - PJ - NY

2000 MW 1300 MW

Impacts Total Transfer Capability 900 MW 550 MW

TTC with All Lines In Service 2900 MW 1850 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 08, 2019 to Sunday ,May 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-
FARRAGUT_345_C3403

Fri 12/27/2019 to Fri 12/27/2019
0001 2230

Work scheduled by:

SCH - PJ - NY

FWD REV
(Import) (Export)

2000 MW 1300 MW
Impacts Total Transfer Capability 900 MW 550 MW
TTC with All Lines In Service 2900 MW 1850 MW

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Fri 12/27/2019 to Fri 12/27/2019
0001 2230

Work scheduled by:

SCH - PJ - NY

FWD REV
(Import) (Export)

2000 MW 1300 MW
Impacts Total Transfer Capability 900 MW 550 MW
TTC with All Lines In Service 2900 MW 1850 MW

PLSNTVLY-WOOD_ST__345_F30

Thu 01/02/2020 to Mon 01/13/2020
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RNS5

Thu 01/02/2020 to Mon 01/13/2020
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

MOSES__-ADIRNDCK_230_MA1

Thu 01/02/2020 to Sun 03/01/2020
0700 Continuous 1530

Work scheduled by: NYPA

CANCELLED by NYPA 11/04/2019

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BECK__-NIAGARA__345_PA301

Mon 01/13/2020 to Fri 01/17/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1100 MW 950 MW
Impacts Total Transfer Capability 950 MW 950 MW
TTC with All Lines In Service 2050 MW 1900 MW

MOTTHAVN-RAINEY__345_Q11

Sun 02/23/2020 to Sun 03/01/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 08, 2019 to Sunday ,May 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-PACKARD__230_62					FWD	REV
Fri 02/28/2020 to Fri 02/28/2020					(Import)	(Export)
0500	Continuous	1530			SCH - OH - NY	1100 MW 950 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW 950 MW
					TTC with All Lines In Service	2050 MW 1900 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Mon 03/02/2020 to Tue 03/03/2020					(Import)	(Export)
0300	Continuous	1300	CANCELLED	by NYISO 11/04/2019	SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
CHATGUAY-MASSENA__765_7040					FWD	
Mon 03/02/2020 to Fri 03/06/2020					(Import)	
0500	Continuous	1730	UPDATED	by NYPA 08/08/2019	MOSES SOUTH	1550 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA__765_7040					FWD	REV
Mon 03/02/2020 to Fri 03/06/2020					(Import)	(Export)
0500	Continuous	1730	UPDATED	by NYPA 08/08/2019	SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1500 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MARCY__765_345_AT1					FWD	
Mon 03/02/2020 to Fri 03/06/2020					(Import)	
0500	Continuous	1730	UPDATED	by NYPA 08/08/2019	MOSES SOUTH	1750 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	3150 MW
MARCY__765_345_AT2					FWD	
Mon 03/02/2020 to Fri 03/06/2020					(Import)	
0500	Continuous	1730			MOSES SOUTH	1700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
MASSENA_-MARCY__765_MSU1					FWD	
Mon 03/02/2020 to Fri 03/06/2020					(Import)	
0500	Continuous	1730	UPDATED	by NYPA 08/08/2019	CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	710 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 08, 2019 to Sunday ,May 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1							FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>		(Import)	
0500	Continuous	1730				MOSES SOUTH	500 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	
<hr/>								
MASSENA_-MARCY____765_MSU1							FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>		(Import)	(Export)
0500	Continuous	1730				SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW	0 MW
						TTC with All Lines In Service	1500 MW	1000 MW
<hr/>								
MASSENA_-MARCY____765_MSU1							FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>		(Import)	
0500	Continuous	1730				SCH - HQ_CEDARS	90 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	109 MW	
						TTC with All Lines In Service	199 MW	
<hr/>								
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040							FWD	
Mon 03/02/2020	to	Fri 03/06/2020					(Import)	
0500		1730				MOSES SOUTH	500 MW	
Work scheduled by:						Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	
<hr/>								
MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2							FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020					(Import)	(Export)
0500		1730				SCH - HQ - NY	850 MW	0 MW
Work scheduled by:						Impacts Total Transfer Capability	650 MW	1000 MW
						TTC with All Lines In Service	1500 MW	1000 MW
<hr/>								
MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2							FWD	
Mon 03/02/2020	to	Fri 03/06/2020					(Import)	
0500		1730				SCH - HQ_CEDARS	90 MW	
Work scheduled by:						Impacts Total Transfer Capability	109 MW	
						TTC with All Lines In Service	199 MW	
<hr/>								
STLAWRNC-MOSES____230_L33P & MASSENA_-MARCY____765_MSU1							FWD	
Mon 03/02/2020	to	Fri 03/06/2020					(Import)	
0500		1730				SCH - HQ_CEDARS	90 MW	
Work scheduled by:						Impacts Total Transfer Capability	109 MW	
						TTC with All Lines In Service	199 MW	

NYISO TRANSFER LIMITATIONS

Friday ,November 08, 2019 to Sunday ,May 09, 2021

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5700MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES___230_L33P & MOSES___-MASSENA_230_MMS1 & MOSES___-
 MASSENA_230_MMS2

Mon 03/02/2020 to Fri 03/06/2020
 0500 1730

Work scheduled by:

SCH - HQ_CEDARS 90 MW
 Impacts Total Transfer Capability 109 MW
 TTC with All Lines In Service 199 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 03/02/2020 to Tue 03/03/2020
 0600 Continuous 1300

Work scheduled by: LI

FWD REV
 (Import) (Export)
 SCH - NPX_CSC 0 MW 0 MW
 Impacts Total Transfer Capability 330 MW 330 MW
 TTC with All Lines In Service 330 MW 330 MW

EASTVIEW-SPRNBK___345_W78

Fri 03/06/2020 to Sat 03/07/2020
 0001 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED 4350 MW
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W85

Fri 03/06/2020 to Sat 03/07/2020
 0001 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED 4350 MW
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

SPRNBK___345KV_RNS3

Fri 03/06/2020 to Sat 03/07/2020
 0001 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH 3800 MW
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

MOSES___-ADIRNDCK_230_MA1

Sat 03/07/2020 to Fri 05/29/2020
 0700 Continuous 1300

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

VOLNEY___-MARCY___345_19

Tue 03/10/2020 to Tue 03/10/2020
 0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/24/2019

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC 2825 MW
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__ -MARCY__ 345_19

Tue 03/10/2020 to Tue 03/10/2020
0700 Continuous 1530

UPDATED by NYPA 09/24/2019

Work scheduled by: NYPA

ARR: 19

OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

FWD

(Import)

FRASANNX-COOPERS__ 345_UCC2-41

Wed 03/11/2020 to Thu 03/12/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

FWD

(Import)

MARCY__ -FRASANNX_345_UCC2-41

Wed 03/11/2020 to Thu 03/12/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

FWD

(Import)

ROCHESTR-PANNELL__ 345_RP2

Sat 03/14/2020 to Mon 03/23/2020
0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FWD

(Import)

MARCY__ 345KV_CSC

Mon 03/16/2020 to Fri 03/27/2020
0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

FWD

(Import)

ROSETON_-EFISHKIL_345_RFK305

Mon 03/16/2020 to Fri 04/03/2020
0700 Continuous 1530

Work scheduled by: NYPA

UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

FWD

(Import)

NIAGARA_-KINTIGH__ 345_NS1-38

Fri 03/27/2020 to Fri 03/27/2020
0600 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FWD

(Import)

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-PACKARD__230_BP76					FWD	REV
Fri 03/27/2020 to Fri 03/27/2020					(Import)	(Export)
0800 Daily(No Weekends) 1600					SCH - OH - NY	1700 MW 1500 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	350 MW 400 MW
					TTC with All Lines In Service	2050 MW 1900 MW
MARCY____-EDIC____345_UE1-7					FWD	
Tue 03/31/2020 to Tue 03/31/2020					(Import)	
0700 Continuous 1530					OSWEGO EXPORT	5250 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
SPRNBRK_-W49TH_ST_345_M51					FWD	
Mon 04/06/2020 to Wed 04/08/2020					(Import)	
0001 Continuous 0200					SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
SPRNBRK__345KV_RNS5					FWD	
Mon 04/06/2020 to Wed 04/08/2020					(Import)	
0001 Continuous 0200					SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
MARCY____-N.SCTLND_345_18					FWD	
Tue 04/07/2020 to Wed 04/08/2020					(Import)	
0700 Continuous 1530					CENTRAL EAST - VC	2090 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW
LINDN_CG-LNDVFT____345_V-3022					FWD	REV
Sun 04/12/2020 to Fri 04/17/2020					(Import)	(Export)
1400 Continuous 1800					SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
PLSNTVLY-EFISHKIL_345_F36					FWD	
Mon 04/13/2020 to Tue 04/14/2020					(Import)	
0001 Continuous 0200					UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 08, 2019 to Sunday ,May 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-GILBOA__345_GF5-35

FWD

Mon 04/13/2020 to Wed 04/22/2020

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 04/20/2020 to Fri 05/01/2020

(Import)

0500 Continuous 1700

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL__345_RP1

FWD

Mon 04/20/2020 to Fri 04/24/2020

(Import)

0700 Continuous 1530

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DOLSONAV-ROCKTVRN_345_DART44

FWD

Mon 04/27/2020 to Sun 05/10/2020

(Import)

0700 Continuous 1730

UPDATED**by NYPA****03/21/2019**

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

LEEDS__-HURLYAVE_345_301

FWD

Mon 04/27/2020 to Fri 05/29/2020

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

SCH-IMO-NYISO_LIMIT_1600

FWD

Fri 05/01/2020 to Sat 10/31/2020

(Import)

0001 Continuous 2359

UPDATED**by IESO****05/03/2019**

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

PANNELL_-CLAY____345_2

FWD

Mon 05/04/2020 to Fri 05/08/2020

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

Work scheduled by: PJM

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

Work scheduled by: PJM

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

Work scheduled by: PJM

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

Work scheduled by: PJM

TTC with All Lines In Service 660 MW

PANNELL_-CLAY____345_1

FWD

Mon 05/11/2020 to Fri 05/15/2020

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2250 MW

COOPERS_-DOLSONAV_345_CCDA42

FWD

Mon 05/11/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1730

UPDATED by NYPA 03/21/2019

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2975 MW

KINTIGH_-ROCHESTR_345_SRI-39

FWD

Mon 05/18/2020 to Fri 05/22/2020

(Import)

0500 Continuous 1530

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 08, 2019 to Sunday ,May 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 06/01/2020 to Fri 07/31/2020

(Import)

0700 Continuous 1730

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_345_230_AT4

REV

Mon 06/29/2020 to Tue 06/30/2020

(Export)

0500 Continuous 1530

SCH - OH - NY

1400 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: NYPA

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

FWD

REV

Mon 07/27/2020 to Fri 08/07/2020

(Import) (Export)

0500 Continuous 1530

SCH - OH - NY

1900 MW 1450 MW

Impacts Total Transfer Capability 0 MW 250 MW

TTC with All Lines In Service 1900 MW 1700 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 Continuous 1730

UPDATED**by NYPA****08/08/2019**

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

REV

Sat 08/01/2020 to Sun 08/02/2020

(Import) (Export)

0500 Continuous 1730

UPDATED**by NYPA****08/08/2019**

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MARCY___765_345_AT1

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 Continuous 1730

UPDATED**by NYPA****08/08/2019**

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MASSENA_-MARCY___765_MSU1

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 Continuous 1730

UPDATED**by NYPA****08/08/2019**

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,November 08, 2019 to Sunday ,May 09, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARC_ 765_MSU1

FWD

Sat 08/01/2020 to Sun 08/02/2020

UPDATEDby NYPA08/08/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MASSENA_-MARC_ 765_MSU1

FWD

REV

Sat 08/01/2020 to Sun 08/02/2020

UPDATEDby NYPA08/08/2019

(Import) (Export)

0500 Continuous 1730

SCH - HQ - NY

475 MW 1000 MW

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MASSENA_-MARC_ 765_MSU1

FWD

Sat 08/01/2020 to Sun 08/02/2020

UPDATEDby NYPA08/08/2019

(Import)

0500 Continuous 1730

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 190 MW

Work scheduled by: NYPA

MASSENA_-MARC_ 765_MSU1 & CHATGUAY-MASSENA_ 765_7040

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 1730

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

FWD

REV

Sat 08/01/2020 to Sun 08/02/2020

(Import) (Export)

0500 1730

SCH - HQ - NY

850 MW 0 MW

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by:

MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 1730

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 190 MW

Work scheduled by:

STLAWRNC-MOSES_ 230_L33P & MASSENA_-MARC_ 765_MSU1

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 1730

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 190 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Friday ,November 08, 2019 to Sunday ,May 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES___230_L33P & MOSES___-MASSENA_230_MMS1 & MOSES___-
MASSENA_230_MMS2

Sat 08/01/2020 to Sun 08/02/2020
0500 1730

Work scheduled by:

SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

MOSES___-ADIRNDCK_230_MA2

Mon 08/03/2020 to Sun 09/13/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS___345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019
ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY___-FRASANNX_345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019
ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT1

Mon 09/14/2020 to Mon 09/14/2020
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH___345_NS1-38

Mon 09/14/2020 to Thu 09/17/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Tue 09/15/2020 to Sat 11/14/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 08, 2019 to Sunday ,May 09, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Fri 09/18/2020 to Sat 11/14/2020

(Import)

0500 Continuous 2330

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CLAY_-EDIC_345_1-16

FWD

Mon 09/21/2020 to Fri 09/25/2020

(Import)

0700 Continuous 1530

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 09/21/2020 to Fri 10/23/2020

(Import)

0800 Continuous 1600

UPDATED by CHGE 10/09/2019UPNY CONED **4400 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

DUNWODIE_345KV_3

FWD

Fri 09/25/2020 to Fri 09/25/2020

(Import)

0001 Continuous 0030

UPDATED by CONED 09/05/2019SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Fri 09/25/2020 to Fri 09/25/2020

(Import)

0001 Continuous 0030

UPDATED by CONED 09/05/2019SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE-MOTTHAVN_345_71

FWD

Fri 09/25/2020 to Fri 10/30/2020

(Import)

0001 Continuous 0300

UPDATED by CONED 09/05/2019SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CLAY_-EDIC_345_2-15

FWD

Mon 09/28/2020 to Fri 10/02/2020

(Import)

0700 Continuous 1530

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,November 08, 2019 to Sunday ,May 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

FWD

Mon 10/26/2020 to Fri 12/04/2020

UPDATEDby CHGE10/09/2019

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

DUNWODIE_345KV_3

FWD

Fri 10/30/2020 to Fri 10/30/2020

UPDATEDby CONED09/05/2019

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Fri 10/30/2020 to Fri 10/30/2020

UPDATEDby CONED09/05/2019

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021

UPDATEDby IESO05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1600

REV

Sun 11/01/2020 to Fri 04/30/2021

UPDATEDby IESO05/03/2019

(Export)

0001 Continuous 2359

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

CHATGUAY-MASSENA__765_7040

FWD

Sun 11/15/2020 to Mon 11/30/2020

(Import)

0100 Continuous 1900

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA__765_7040

FWD

REV

Sun 11/15/2020 to Mon 11/30/2020

(Import) (Export)

0100 Continuous 1900

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,November 08, 2019 to Sunday ,May 09, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 08, 2019 to Sunday ,May 09, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY 850 MW 0 MW
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -
MASSENA 230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

PLSNTVLE-DUNWODIE 345_W89

Mon 11/16/2020 to Mon 11/16/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE 345_W89

Thu 11/26/2020 to Thu 11/26/2020
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

MOSES -ADIRNDCK 230_MAI

Tue 12/01/2020 to Mon 05/31/2021
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,November 08, 2019 to Sunday ,May 09, 2021

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5700MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY 345_Q11

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CLAY -EDIC 345_2-15

FWD

Mon 03/29/2021 to Fri 04/16/2021

(Import)

0800 Continuous 1730

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

SCH-IMO-NYISO_LIMIT_1600

FWD

Sat 05/01/2021 to Sun 10/31/2021

(Import)

0001 Continuous 2359

UPDATED by IESO 05/03/2019

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

PANNELL -CLAY 345_2

FWD

Mon 05/03/2021 to Fri 05/28/2021

(Import)

0700 Continuous 1730

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA