

NYISO TRANSFER LIMITATIONS

Tuesday ,November 12, 2019 to Thursday ,May 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	300 MW	550 MW
TTC with All Lines In Service	2900 MW	1850 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1300 MW
Impacts Total Transfer Capability	900 MW	550 MW
TTC with All Lines In Service	2900 MW	1850 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	300 MW	550 MW
TTC with All Lines In Service	2900 MW	1850 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	2050 MW	1900 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2050 MW	1900 MW

BECK_-NIAGARA_345_PA302

Wed 07/31/2019 to Tue 11/12/2019 UPDATED by IESO 11/11/2019

0800 Continuous 0500

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1100 MW	950 MW
Impacts Total Transfer Capability	950 MW	950 MW
TTC with All Lines In Service	2050 MW	1900 MW

CHAT_DC_GC2

Sun 10/13/2019 to Fri 11/22/2019 UPDATED by HQ 10/28/2019

2301 Continuous 2300

Work scheduled by: HQ

	FWD	REV
	(Import)	
MOSES SOUTH	2850 MW	
Impacts Total Transfer Capability	300 MW	
TTC with All Lines In Service	3150 MW	

CHAT_DC_GC2

Sun 10/13/2019 to Fri 11/22/2019 UPDATED by HQ 10/28/2019

2301 Continuous 2300

Work scheduled by: HQ

		REV
		(Export)
SCH - HQ - NY		500 MW
Impacts Total Transfer Capability		500 MW
TTC with All Lines In Service		1000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,November 12, 2019 to Thursday ,May 13, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Wed 10/23/2019 to Tue 12/17/2019
 0500 Continuous 1700

UPDATED by NYPA 09/10/2019

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	2050 MW	1800 MW
Impacts Total Transfer Capability	0 MW	100 MW
TTC with All Lines In Service	2050 MW	1900 MW

SCH-IMO-NYISO_LIMIT_1750

Fri 11/01/2019 to Thu 04/30/2020
 0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

	FWD (Import)
SCH - OH - NY	2050 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	2050 MW

SCH-NYISO-IMO_LIMIT_1600

Fri 11/01/2019 to Thu 04/30/2020
 0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

	REV (Export)
SCH - OH - NY	1900 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	1900 MW

SCH-NYISO-NE_LIMIT_1500

Fri 11/01/2019 to Thu 04/30/2020
 0001 Continuous 2359

Work scheduled by: NYISO

	REV (Export)
SCH - NE - NY	1700 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	1700 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 11/04/2019 to Thu 11/07/2019
 0800 Continuous 1500

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

MARCY__-N.SCTLND_345_18

Wed 11/06/2019 to Wed 11/13/2019
 0500 Continuous 1730

UPDATED by NYPA 09/11/2019

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

MARCY__345KV_CSC

Wed 11/06/2019 to Fri 11/22/2019
 0500 Continuous 1730

UPDATED by NYPA 09/11/2019

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,November 12, 2019 to Thursday ,May 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

FWD

Wed 11/06/2019 to Fri 11/22/2019 UPDATED by NYPA 09/11/2019

(Import)

0500 Continuous 1730

MOSES SOUTH **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**SCH-HQ-NYISO_LIMIT_1150**

FWD

Wed 11/06/2019 to Fri 11/22/2019 UPDATED by HQ 10/28/2019

(Import)

0500 Continuous 1730

SCH - HQ - NY **1150 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

HURLYAVE-ROSETON___345_303

FWD

Wed 11/06/2019 to Fri 12/06/2019 UPDATED by CH 10/21/2019

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

DUNWODIE-MOTTHAVN_345_71

FWD

Wed 11/06/2019 to Sat 11/09/2019 EXT FORCE by CONED 11/08/2019

(Import)

2027 Continuous 1200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NRTH1385-NOR HBR___138_601

FWD

REV

Thu 11/07/2019 to Thu 11/07/2019

(Import) (Export)

0700 Continuous 1500

SCH - NPX_1385 **100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

NRTH1385-NOR HBR___138_601 & NRTH1385-NOR HBR___138_602

FWD

REV

Thu 11/07/2019 to Thu 11/07/2019

(Import) (Export)

0700 1500

SCH - NPX_1385 **0 MW 0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

NRTH1385-NOR HBR___138_601 & NRTH1385-NOR HBR___138_603

FWD

REV

Thu 11/07/2019 to Thu 11/07/2019

(Import) (Export)

0700 1500

SCH - NPX_1385 **0 MW 0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602					FWD	REV
Thu 11/07/2019	to	Thu 11/07/2019			(Import)	(Export)
0700	Continuous	1500			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603					FWD	REV
Thu 11/07/2019	to	Thu 11/07/2019			(Import)	(Export)
0700		1500			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603					FWD	REV
Thu 11/07/2019	to	Thu 11/07/2019			(Import)	(Export)
0700	Continuous	1500			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_NNC					FWD	REV
Thu 11/07/2019	to	Thu 11/07/2019			(Import)	(Export)
0700	Continuous	1500			SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
KINTIGH_-ROCHESTR_345_SR1-39					FWD	
Thu 11/07/2019	to	Wed 11/13/2019	<u>UPDATED</u>	<u>by RGE</u> <u>11/01/2019</u>	(Import)	
0700	Continuous	1900			DYSINGER EAST	1700 MW
Work scheduled by: RGE					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
BECK____-NIAGARA__345_PA301					FWD	REV
Fri 11/08/2019	to	Fri 11/08/2019			(Import)	(Export)
1523	Continuous	1712			SCH - OH - NY	1100 MW 950 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	950 MW 950 MW
					TTC with All Lines In Service	2050 MW 1900 MW
BECK____-NIAGARA__345_PA301 & BECK____-NIAGARA__345_PA302					FWD	REV
Fri 11/08/2019	to	Fri 11/08/2019			(Import)	(Export)
1523		1712			SCH - HQ - NY	1500 MW 500 MW
Work scheduled by:					Impacts Total Transfer Capability	0 MW 500 MW
					TTC with All Lines In Service	1500 MW 1000 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK____-NIAGARA_345_PA301 & BECK____-NIAGARA_345_PA302

Fri 11/08/2019 to Fri 11/08/2019
1523 1712

Work scheduled by:

FWD REV
(Import) (Export)
SCH - OH - NY 300 MW 300 MW
Impacts Total Transfer Capability 1750 MW 1600 MW
TTC with All Lines In Service 2050 MW 1900 MW

BECK____-NIAGARA_345_PA301 & BECK____-NIAGARA_345_PA302

Fri 11/08/2019 to Fri 11/08/2019
1523 1712

Work scheduled by:

FWD REV
(Import) (Export)
SCH - PJ - NY 1300 MW 1300 MW
Impacts Total Transfer Capability 1600 MW 550 MW
TTC with All Lines In Service 2900 MW 1850 MW

BECK____-NIAGARA_345_PA301 & BECK____-NIAGARA_345_PA302

Fri 11/08/2019 to Fri 11/08/2019
1523 1712

Work scheduled by:

FWD
(Import)
WESTERN_NY_EXPORT 1100 MW
Impacts Total Transfer Capability 1200 MW
TTC with All Lines In Service 2300 MW

BECK____-NIAGARA_345_PA301 & BECK____-NIAGARA_345_PA302 & KINTIGH_-
ROCHESTR_345_SR1-39

Fri 11/08/2019 to Fri 11/08/2019
1523 1712

Work scheduled by:

FWD
(Import)
WESTERN_NY_EXPORT 700 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 2300 MW

DUNWODIE_345KV_3

Sun 11/10/2019 to Mon 11/11/2019 UPDATED by CONED 11/08/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Sun 11/10/2019 to Mon 11/11/2019 UPDATED by CONED 11/08/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

Sun 11/10/2019 to Mon 11/11/2019 UPDATED by CONED 11/08/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,November 12, 2019 to Thursday ,May 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS3

FWD

Mon 11/11/2019 to Mon 11/11/2019

(Import)

0001 Continuous 2100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PIERCBRK-FIVEMILE_345_37

FWD

REV

Mon 11/11/2019 to Wed 11/13/2019

(Import) (Export)

0800 Continuous 1200

CANCELLED by NGrid 11/08/2019

SCH - PJ - NY

2400 MW 1300 MW

Impacts Total Transfer Capability 500 MW 550 MW

TTC with All Lines In Service 2900 MW 1850 MW

Work scheduled by: NGrid

SCH-IMO-NYISO_LIMIT_1400

FWD

Tue 11/12/2019 to Fri 11/29/2019

(Import)

0501 Continuous 2359

UPDATED by IESO 11/11/2019

SCH - OH - NY

1700 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 2050 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1400

REV

Tue 11/12/2019 to Fri 11/29/2019

(Export)

0501 Continuous 2359

UPDATED by IESO 11/11/2019

SCH - OH - NY

1700 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

PLSNTVLY-WOOD_ST__345_F31

FWD

Thu 11/14/2019 to Thu 11/14/2019

(Import)

0001 Continuous 2200

UPDATED by NYISO 09/18/2019

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Thu 11/14/2019 to Thu 11/14/2019

(Import)

0001 Continuous 2200

UPDATED by NYISO 09/18/2019

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_45

FWD

Thu 11/14/2019 to Thu 11/14/2019

(Import)

0130 Continuous 0200

UPDATED by CONED 11/12/2019

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,November 12, 2019 to Thursday ,May 13, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M54

FWD

Thu 11/14/2019 to Thu 11/14/2019 **CANCELLED** by ConEd 11/10/2019
0201 Continuous 0500

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Fri 11/15/2019 to Fri 11/15/2019 **UPDATED** by CONED 11/08/2019
0301 Continuous 2359

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBK_345_W79

FWD

Fri 11/15/2019 to Fri 11/15/2019 **UPDATED** by CONED 11/08/2019
0301 Continuous 2359

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

NIAGARA_-ROCHESTR_345_NR2

FWD

Sat 11/16/2019 to Tue 11/19/2019
0700 Continuous 1900

(Import)

Work scheduled by: RGE

DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

SCH-NE-NYISO_LIMIT_500

FWD

Sun 11/17/2019 to Sun 11/17/2019
1100 Continuous 1600

(Import)

Work scheduled by: ISONE

SCH - NE - NY **700 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1200

REV

Sun 11/17/2019 to Sun 11/17/2019
1100 Continuous 1600

(Export)

Work scheduled by: ISONE

SCH - NE - NY **1400 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1700 MW

W49TH_ST_345KV_6

FWD

Mon 11/18/2019 to Mon 11/18/2019 **UPDATED** by CONED 11/12/2019
0230 Continuous 0259

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **370 MW**
Impacts Total Transfer Capability 290 MW
TTC with All Lines In Service 660 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

FWD

Mon 11/18/2019 to Thu 11/21/2019 **UPDATED by CONED 11/12/2019**

(Import)

0230 Continuous 0259

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

FWD

Mon 11/18/2019 to Thu 11/21/2019 **UPDATED by CONED 11/12/2019**

(Import)

0230 Continuous 0259

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

BERKSHIR-ALPS_____345_393

FWD

REV

Mon 11/18/2019 to Wed 11/27/2019

(Import) (Export)

0600 Continuous 1700

Work scheduled by: ISONE

ARR: 78

SCH - NE - NY

1150 MW 1300 MW

Impacts Total Transfer Capability 250 MW 400 MW

TTC with All Lines In Service 1400 MW 1700 MW

BERKSHIR-ALPS_____345_393

FWD

REV

Mon 11/18/2019 to Wed 11/27/2019

(Import) (Export)

0600 Continuous 1700

Work scheduled by: ISONE

ARR: 78

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 11/18/2019 to Wed 11/27/2019

(Import) (Export)

0600 Continuous 1700

Work scheduled by:

ARR: 78

SCH - NE - NY

1150 MW 1300 MW

Impacts Total Transfer Capability 250 MW 400 MW

TTC with All Lines In Service 1400 MW 1700 MW

BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 11/18/2019 to Wed 11/27/2019

(Import) (Export)

0600 Continuous 1700

Work scheduled by: ISONE

SCH - NE - NY

1400 MW 1500 MW

Impacts Total Transfer Capability 0 MW 200 MW

TTC with All Lines In Service 1400 MW 1700 MW

BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 11/18/2019 to Wed 11/27/2019

(Import) (Export)

0600 Continuous 1700

Work scheduled by: ISONE

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_800

FWD

Mon 11/18/2019 to Wed 11/27/2019

(Import)

0600 Continuous 1700

Work scheduled by: ISONE

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_500

REV

Mon 11/18/2019 to Wed 11/27/2019

(Export)

0600 Continuous 1700

Work scheduled by: ISONE

SCH - NE - NY

700 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 1700 MW

WATRCURE-OAKDALE__345_31

FWD

REV

Tue 11/19/2019 to Tue 11/19/2019

(Import) (Export)

1300 Continuous 1500

Work scheduled by: NYSEG

UPDATEDby NYSEG 09/13/2019

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 300 MW 550 MW

TTC with All Lines In Service 2900 MW 1850 MW

W49TH_ST_345KV_6

FWD

Thu 11/21/2019 to Thu 11/21/2019

(Import)

0230 Continuous 0259

Work scheduled by: ConEd

UPDATEDby CONED 11/12/2019

SCH - PJM_HTP

370 MW

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 660 MW

LEEDS__345KV_R395

FWD

Thu 11/21/2019 to Thu 11/21/2019

(Import)

0830 Daily(No Weekends) 1130

Work scheduled by: NGrid

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBK__345_W64

FWD

Sat 11/23/2019 to Sat 11/23/2019

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

CANCELLEDby ConEd 11/08/2019

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Sat 11/23/2019 to Sat 11/23/2019

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

CANCELLEDby ConEd 11/08/2019

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5

FWD

Sat 11/23/2019 to Sat 11/23/2019 **CANCELLED by ConEd 11/08/2019**

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

RAMAPO__LADENTWN_345_W72

FWD

Mon 11/25/2019 to Tue 11/26/2019 **EXTENDED by CONED 11/10/2019**

(Import)

0001 Continuous 0100

UPNY CONED **4400 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MOSES__ADIRNDCK_230_MA2

FWD

Mon 11/25/2019 to Wed 11/27/2019

(Import)

0700 Continuous 1500

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

VOLNEY__MARCY__345_19

FWD

Mon 11/25/2019 to Mon 11/25/2019

(Import)

0730 Daily(No Weekends) 1630

CENTRAL EAST - VC **2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

ARR: 19**VOLNEY__MARCY__345_19**

FWD

Mon 11/25/2019 to Mon 11/25/2019

(Import)

0730 Daily(No Weekends) 1630

OSWEGO EXPORT **4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

ARR: 19**CHAT_DC_GC1**

FWD

Sat 11/30/2019 to Sat 11/30/2019

(Import)

0001 Continuous 0200

MOSES SOUTH **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Sat 11/30/2019 to Sat 11/30/2019

(Export)

0001 Continuous 0200

SCH - HQ - NY **500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Tuesday ,November 12, 2019 to Thursday ,May 13, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019
0001 0200

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019
0001 0200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sat 11/30/2019 to Sat 11/30/2019
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

SPRNBK_-TREMONT_345_X28

Mon 12/02/2019 to Mon 12/02/2019 UPDATED by CONED 11/04/2019
0001 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 12/02/2019 to Mon 12/02/2019 UPDATED by ISONE 10/04/2019
0700 Continuous 2300

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

N.SCTLND-ALPS___345_2

FWD

REV

Mon 12/02/2019 to Mon 12/02/2019

(Import) (Export)

0730 Daily(No Weekends) 1630

SCH - NE - NY

900 MW 1700 MW

Impacts Total Transfer Capability 500 MW 0 MW

TTC with All Lines In Service 1400 MW 1700 MW

Work scheduled by: NGrid

N.SCTLND-ALPS___345_2

FWD

REV

Mon 12/02/2019 to Mon 12/02/2019

(Import) (Export)

0730 Daily(No Weekends) 1630

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

FRASER___345_FRASER SVC

FWD

Mon 12/02/2019 to Fri 12/13/2019

(Import)

0800 Continuous 1500

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

LEEDS___345KV_R94301

FWD

Tue 12/03/2019 to Fri 12/13/2019

(Import)

0800 Continuous 1500

UPDATED by NGRID 10/04/2019

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NGrid

S.RIPLEY-DUNKIRK___230_68

FWD

REV

Tue 12/03/2019 to Fri 12/06/2019

(Import) (Export)

0900 Continuous 1500

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 300 MW 550 MW

TTC with All Lines In Service 2900 MW 1850 MW

Work scheduled by: PJM

EFISHKIL-WOOD_ST___345_F39

FWD

Thu 12/05/2019 to Thu 12/05/2019

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Thu 12/05/2019 to Sat 12/07/2019

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST_345_F39

FWD

Fri 12/06/2019 to Sat 12/07/2019

(Import)

2330 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MOSES_-ADIRNDCK_230_MAl

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 12/09/2019 to Thu 12/12/2019

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Thu 12/12/2019 to Fri 12/20/2019

(Import) (Export)

0700 Continuous 1500

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW

330 MW

TTC with All Lines In Service 330 MW

330 MW

Work scheduled by: ISONE

BUCHAN_N-EASTVIEW_345_W93

FWD

Sun 12/15/2019 to Wed 12/18/2019

(Import)

0001 Continuous 0159

CANCELLED by NYISO 11/10/2019

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W79

FWD

Sun 12/15/2019 to Wed 12/18/2019

(Import)

0001 Continuous 0159

CANCELLED by NYISO 11/10/2019

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,November 12, 2019 to Thursday ,May 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

Sun 12/15/2019 to Wed 12/18/2019
0001 Continuous 0200

UPDATED by CONED 11/08/2019

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBK_345_W79

Sun 12/15/2019 to Wed 12/18/2019
0001 Continuous 0200

UPDATED by CONED 11/08/2019

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

WATRCURE-OAKDALE_345_31

Sun 12/15/2019 to Sat 12/21/2019
0800 Continuous 1700

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2600 MW 1300 MW**
Impacts Total Transfer Capability 300 MW 550 MW
TTC with All Lines In Service 2900 MW 1850 MW

NRTH1385-NOR HBR_138_601

Mon 12/16/2019 to Mon 12/23/2019
0001 Continuous 2359

UPDATED by LIPA 10/25/2019

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602

Mon 12/16/2019 to Mon 12/23/2019
0001 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603

Mon 12/16/2019 to Mon 12/23/2019
0001 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_602

Mon 12/16/2019 to Mon 12/23/2019
0001 Continuous 2359

UPDATED by LIPA 10/25/2019

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 12/16/2019 to Mon 12/23/2019

0001 2359

Work scheduled by:

SCH - NPX_1385

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

FWD REV
(Import) (Export)

0 MW 0 MW

NRTH1385-NOR HBR__138_603

Mon 12/16/2019 to Mon 12/23/2019

0001 Continuous 2359

Work scheduled by: LI

UPDATED by LIPA 10/25/2019

SCH - NPX_1385

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

FWD REV
(Import) (Export)

100 MW 100 MW

NRTH1385-NRTHPORT_138_NNC

Mon 12/16/2019 to Mon 12/23/2019

0001 Continuous 2359

Work scheduled by: LI

UPDATED by LIPA 10/25/2019

SCH - NPX_1385

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

FWD REV
(Import) (Export)

0 MW 0 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/16/2019 to Mon 12/16/2019

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FWD
(Import)

2300 MW

EDIC__-FRASER__345_EF24-40

Mon 12/16/2019 to Tue 12/17/2019

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

FWD
(Import)

2500 MW

MOSES__-ADIRNDCK_230_MA1

Tue 12/17/2019 to Fri 12/20/2019

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FWD
(Import)

2300 MW

EASTVIEW-SPRNBK__345_W65

Wed 12/18/2019 to Wed 12/18/2019

0201 Continuous 0230

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

FWD
(Import)

4350 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4

FWD

Wed 12/18/2019 to Wed 12/18/2019
0201 Continuous 0230

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W82

FWD

Wed 12/18/2019 to Wed 12/18/2019
0201 Continuous 1800

Work scheduled by: ConEd

(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBK__345_W65

FWD

Wed 12/18/2019 to Wed 12/18/2019
1730 Continuous 1800

Work scheduled by: ConEd

(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS4

FWD

Wed 12/18/2019 to Wed 12/18/2019
1730 Continuous 1800

Work scheduled by: ConEd

(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EFISHKIL-WOOD_ST__345_F38

FWD

Fri 12/20/2019 to Sat 12/21/2019
0001 Continuous 0030

Work scheduled by: ConEd

(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Fri 12/20/2019 to Sat 12/21/2019
0001 Continuous 0030

Work scheduled by: ConEd

(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Fri 12/20/2019 to Sat 12/21/2019
0001 Continuous 0030

Work scheduled by: ConEd

(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,November 12, 2019 to Thursday ,May 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_500

Fri 12/20/2019 to Fri 12/20/2019 UPDATED by ISONE 10/11/2019

0600 Continuous 1600

Work scheduled by: ISONE

FWD

(Import)

SCH - NE - NY

700 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1200

Fri 12/20/2019 to Fri 12/20/2019 UPDATED by ISONE 10/11/2019

0600 Continuous 1600

Work scheduled by: ISONE

REV

(Export)

SCH - NE - NY

1400 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1700 MW

LINDEN__GOETHALS_230_A2253

Fri 12/27/2019 to Fri 12/27/2019

0001 Continuous 2230

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 300 MW 550 MW

TTC with All Lines In Service 2900 MW 1850 MW

LINDEN__GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Fri 12/27/2019 to Fri 12/27/2019

0001 2230

Work scheduled by:

FWD

(Import) (Export)

SCH - PJ - NY

2000 MW 1300 MW

Impacts Total Transfer Capability 900 MW 550 MW

TTC with All Lines In Service 2900 MW 1850 MW

LINDEN__GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403

Fri 12/27/2019 to Fri 12/27/2019

0001 2230

Work scheduled by:

FWD

(Import) (Export)

SCH - PJ - NY

2000 MW 1300 MW

Impacts Total Transfer Capability 900 MW 550 MW

TTC with All Lines In Service 2900 MW 1850 MW

LINDEN__GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Fri 12/27/2019 to Fri 12/27/2019

0001 2230

Work scheduled by:

FWD

(Import) (Export)

SCH - PJ - NY

2000 MW 1300 MW

Impacts Total Transfer Capability 900 MW 550 MW

TTC with All Lines In Service 2900 MW 1850 MW

PLSNTVLY-WOOD_ST__345_F30

Thu 01/02/2020 to Mon 01/13/2020

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,November 12, 2019 to Thursday ,May 13, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Thu 01/02/2020 to Mon 01/13/2020

(Import)

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

BECK_-NIAGARA_345_PA301

FWD

REV

Mon 01/13/2020 to Fri 01/17/2020

(Import) (Export)

0500 Continuous 1530

SCH - OH - NY

1100 MW 950 MW

Impacts Total Transfer Capability 950 MW 950 MW

TTC with All Lines In Service 2050 MW 1900 MW

Work scheduled by: NYPA

MOTHAVN-RAINEY_345_Q11

FWD

Sun 02/23/2020 to Sun 03/01/2020

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NIAGARA_-PACKARD_230_62

FWD

REV

Fri 02/28/2020 to Fri 02/28/2020

(Import) (Export)

0500 Continuous 1530

SCH - OH - NY

1100 MW 950 MW

Impacts Total Transfer Capability 950 MW 950 MW

TTC with All Lines In Service 2050 MW 1900 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

UPDATED

by NYPA

08/08/2019

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

REV

Mon 03/02/2020 to Fri 03/06/2020

(Import) (Export)

0500 Continuous 1730

UPDATED

by NYPA

08/08/2019

SCH - HQ - NY

0 MW 0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MARCY_765_345_AT1

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

UPDATED

by NYPA

08/08/2019

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Tuesday ,November 12, 2019 to Thursday ,May 13, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MASSENA_-MARCY____765_MSU1

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

UPDATED

by NYPA

08/08/2019

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

UPDATED

by NYPA

08/08/2019

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

REV

Mon 03/02/2020 to Fri 03/06/2020

(Import) (Export)

0500 Continuous 1730

UPDATED

by NYPA

08/08/2019

SCH - HQ - NY

475 MW

1000 MW

Impacts Total Transfer Capability 1025 MW

0 MW

TTC with All Lines In Service 1500 MW

1000 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

UPDATED

by NYPA

08/08/2019

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 1730

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

FWD

REV

Mon 03/02/2020 to Fri 03/06/2020

(Import) (Export)

0500 1730

SCH - HQ - NY

850 MW

0 MW

Impacts Total Transfer Capability 650 MW

1000 MW

TTC with All Lines In Service 1500 MW

1000 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Tuesday ,November 12, 2019 to Thursday ,May 13, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500

1730

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500

1730

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -
 MASSENA 230_MMS2

FWD

(Import)

Mon 03/02/2020 to Fri 03/06/2020

SCH - HQ_CEDARS

90 MW

0500

1730

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

SHOR_NPX-SHOREHAM 138_CSC

FWD

REV

Mon 03/02/2020 to Tue 03/03/2020

(Import) (Export)

0600

Continuous

1300

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

EASTVIEW-SPRNBK 345_W78

FWD

Fri 03/06/2020 to Sat 03/07/2020

(Import)

0001

Continuous

0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW 345_W85

FWD

Fri 03/06/2020 to Sat 03/07/2020

(Import)

0001

Continuous

0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SPRNBK 345KV_RNS3

FWD

Fri 03/06/2020 to Sat 03/07/2020

(Import)

0001

Continuous

0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,November 12, 2019 to Thursday ,May 13, 2021

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5700MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Sat 03/07/2020 to Fri 05/29/2020
 0700 Continuous 1300

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

VOLNEY___-MARCY___345_19

Tue 03/10/2020 to Tue 03/10/2020
 0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/24/2019

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC 2825 MW
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 2975 MW

VOLNEY___-MARCY___345_19

Tue 03/10/2020 to Tue 03/10/2020
 0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/24/2019

ARR: 19

FWD
 (Import)
 OSWEGO EXPORT 4900 MW
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 5250 MW

FRASANNX-COOPERS___345_UCC2-41

Wed 03/11/2020 to Thu 03/12/2020
 0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 11/12/2019

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC 2500 MW
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MARCY___-FRASANNX_345_UCC2-41

Wed 03/11/2020 to Thu 03/12/2020
 0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 11/12/2019

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC 2500 MW
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

ROCHESTR-PANNELL___345_RP2

Sat 03/14/2020 to Mon 03/23/2020
 0500 Continuous 1700

Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MARCY___345KV_CSC

Mon 03/16/2020 to Fri 03/27/2020
 0500 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC 2925 MW
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-EFISHKIL_345_RFK305

FWD

Mon 03/16/2020 to Fri 04/03/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

UPNY CONED

4800 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBK__345_W64

FWD

Sat 03/21/2020 to Sat 03/21/2020

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS5

FWD

Sat 03/21/2020 to Sat 03/21/2020

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Sat 03/21/2020 to Sun 03/22/2020

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBK__345_W64

FWD

Sun 03/22/2020 to Sun 03/22/2020

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS5

FWD

Sun 03/22/2020 to Sun 03/22/2020

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

NIAGARA_-KINTIGH__345_NS1-38

FWD

Fri 03/27/2020 to Fri 03/27/2020

(Import)

0600 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK___-PACKARD__230_BP76

Fri 03/27/2020 to Fri 03/27/2020

0800 Daily(No Weekends) 1600

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1700 MW	1500 MW
Impacts Total Transfer Capability	350 MW	400 MW
TTC with All Lines In Service	2050 MW	1900 MW

MARCY___-EDIC___345_UE1-7

Tue 03/31/2020 to Tue 03/31/2020

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/24/2019**ARR: 19&16**

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

SPRNBRK_-W49TH_ST_345_M51

Mon 04/06/2020 to Wed 04/08/2020

0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

SPRNBRK__345KV_RNS5

Mon 04/06/2020 to Wed 04/08/2020

0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

MARCY___-N.SCTLND_345_18

Tue 04/07/2020 to Wed 04/08/2020

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/24/2019**ARR: 19**

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

LINDN_CG-LNDVFT___345_V-3022

Sun 04/12/2020 to Fri 04/17/2020

1400 Continuous 1800

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

PLSNTVLY-EFISHKIL_345_F36

Mon 04/13/2020 to Tue 04/14/2020

0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1700 MW
TTC with All Lines In Service	5700 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__-GILBOA__345_GF5-35

FWD

Mon 04/13/2020 to Wed 04/22/2020

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 04/20/2020 to Fri 05/01/2020

(Import)

0500 Continuous 1700

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL__345_RP1

FWD

Mon 04/20/2020 to Fri 04/24/2020

(Import)

0700 Continuous 1530

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DOLSONAV-ROCKTVRN_345_DART44

FWD

Mon 04/27/2020 to Sun 05/10/2020

(Import)

0700 Continuous 1730

UPDATED**by NYPA****03/21/2019**

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

LEEDS__-HURLYAVE_345_301

FWD

Mon 04/27/2020 to Fri 05/29/2020

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

SCH-IMO-NYISO_LIMIT_1600

FWD

Fri 05/01/2020 to Sat 10/31/2020

(Import)

0001 Continuous 2359

UPDATED**by IESO****05/03/2019**

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

PANNELL_-CLAY____345_2

FWD

Mon 05/04/2020 to Fri 05/08/2020

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

Work scheduled by: PJM

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

Work scheduled by: PJM

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

Work scheduled by: PJM

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

Work scheduled by: PJM

TTC with All Lines In Service 660 MW

PANNELL_-CLAY____345_1

FWD

Mon 05/11/2020 to Fri 05/15/2020

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2250 MW

COOPERS_-DOLSONAV_345_CCDA42

FWD

Mon 05/11/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1730

UPDATED by NYPA 03/21/2019

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2975 MW

KINTIGH_-ROCHESTR_345_SRI-39

FWD

Mon 05/18/2020 to Fri 05/22/2020

(Import)

0500 Continuous 1530

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,November 12, 2019 to Thursday ,May 13, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 06/01/2020 to Fri 07/31/2020

(Import)

0700 Continuous 1730

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA___345_230_AT4

REV

Mon 06/29/2020 to Tue 06/30/2020

(Export)

0500 Continuous 1530

SCH - OH - NY

1400 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: NYPA

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

FWD

REV

Mon 07/27/2020 to Fri 08/07/2020

(Import) (Export)

0500 Continuous 1530

SCH - OH - NY

1900 MW 1450 MW

Impacts Total Transfer Capability 0 MW 250 MW

TTC with All Lines In Service 1900 MW 1700 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA___765_7040

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 Continuous 1730

UPDATED**by NYPA****08/08/2019**

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA___765_7040

FWD

REV

Sat 08/01/2020 to Sun 08/02/2020

(Import) (Export)

0500 Continuous 1730

UPDATED**by NYPA****08/08/2019**

SCH - HQ - NY

0 MW 0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MARCY___765_345_AT1

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 Continuous 1730

UPDATED**by NYPA****08/08/2019**

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MASSENA_-MARCY___765_MSU1**

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 Continuous 1730

UPDATED**by NYPA****08/08/2019**

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Tuesday ,November 12, 2019 to Thursday ,May 13, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1							FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>		(Import)	
0500	Continuous	1730				MOSES SOUTH	500 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY____765_MSU1							FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>		(Import)	(Export)
0500	Continuous	1730				SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW	0 MW
						TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY____765_MSU1							FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>		(Import)	
0500	Continuous	1730				SCH - HQ_CEDARS	90 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	100 MW	
						TTC with All Lines In Service	190 MW	
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040							FWD	
Sat 08/01/2020	to	Sun 08/02/2020					(Import)	
0500		1730				MOSES SOUTH	500 MW	
Work scheduled by:						Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	
MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2							FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020					(Import)	(Export)
0500		1730				SCH - HQ - NY	850 MW	0 MW
Work scheduled by:						Impacts Total Transfer Capability	650 MW	1000 MW
						TTC with All Lines In Service	1500 MW	1000 MW
MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2							FWD	
Sat 08/01/2020	to	Sun 08/02/2020					(Import)	
0500		1730				SCH - HQ_CEDARS	90 MW	
Work scheduled by:						Impacts Total Transfer Capability	100 MW	
						TTC with All Lines In Service	190 MW	
STLAWRNC-MOSES____230_L33P & MASSENA_-MARCY____765_MSU1							FWD	
Sat 08/01/2020	to	Sun 08/02/2020					(Import)	
0500		1730				SCH - HQ_CEDARS	90 MW	
Work scheduled by:						Impacts Total Transfer Capability	100 MW	
						TTC with All Lines In Service	190 MW	

NYISO TRANSFER LIMITATIONS

Tuesday ,November 12, 2019 to Thursday ,May 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES___230_L33P & MOSES___-MASSENA_230_MMS1 & MOSES___-
MASSENA_230_MMS2

Sat 08/01/2020 to Sun 08/02/2020
0500 1730

Work scheduled by:

MOSES___-ADIRNDCK_230_MA2

Mon 08/03/2020 to Sun 09/13/2020
0700 Continuous 1730

Work scheduled by: NYPA

FRASANNX-COOPERS___345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED

by NYPA

03/01/2019

ARR: 19

MARCY___-FRASANNX_345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED

by NYPA

03/01/2019

ARR: 19

MARCY___765_345_AT1

Mon 09/14/2020 to Mon 09/14/2020
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

NIAGARA_-KINTIGH___345_NS1-38

Mon 09/14/2020 to Thu 09/17/2020
0500 Continuous 1530

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

Tue 09/15/2020 to Sat 11/14/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 190 MW

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

FWD

(Import)

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Fri 09/18/2020 to Sat 11/14/2020

(Import)

0500 Continuous 2330

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CLAY_-EDIC_345_1-16

FWD

Mon 09/21/2020 to Fri 09/25/2020

(Import)

0700 Continuous 1530

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 09/21/2020 to Fri 10/23/2020

(Import)

0800 Continuous 1600

UPDATED by CHGE 10/09/2019UPNY CONED **4400 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

DUNWODIE_345KV_3

FWD

Fri 09/25/2020 to Fri 09/25/2020

(Import)

0001 Continuous 0030

UPDATED by CONED 09/05/2019SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Fri 09/25/2020 to Fri 09/25/2020

(Import)

0001 Continuous 0030

UPDATED by CONED 09/05/2019SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE-MOTTHAVN_345_71

FWD

Fri 09/25/2020 to Fri 10/30/2020

(Import)

0001 Continuous 0300

UPDATED by CONED 09/05/2019SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CLAY_-EDIC_345_2-15

FWD

Mon 09/28/2020 to Fri 10/02/2020

(Import)

0700 Continuous 1530

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Tuesday ,November 12, 2019 to Thursday ,May 13, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

Mon 10/26/2020 to Fri 12/04/2020
0800 Continuous 1600

UPDATED by CHGE 10/09/2019

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_3

Fri 10/30/2020 to Fri 10/30/2020
0230 Continuous 0300

UPDATED by CONED 09/05/2019

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Fri 10/30/2020 to Fri 10/30/2020
0230 Continuous 0300

UPDATED by CONED 09/05/2019

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SCH-IMO-NYISO_LIMIT_1750

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

FWD

(Import)

SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1600

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

REV

(Export)

SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

REV

(Export)

SCH - HQ - NY **0 MW** **0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT1

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
MOSES SOUTH 1750 MW
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
MOSES SOUTH 1700 MW
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900

Work scheduled by: NYPA

FWD
 (Import)
CENTRAL EAST - VC 2265 MW
 Impacts Total Transfer Capability 710 MW
 TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900

Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 500 MW
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
SCH - HQ - NY 475 MW 1000 MW
 Impacts Total Transfer Capability 1025 MW 0 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900

Work scheduled by: NYPA

FWD
 (Import)
SCH - HQ_CEDARS 90 MW
 Impacts Total Transfer Capability 109 MW
 TTC with All Lines In Service 199 MW

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040

Sun 11/15/2020 to Mon 11/30/2020
 0100 1900

Work scheduled by:

FWD
 (Import)
MOSES SOUTH 500 MW
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
 0100 1900

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - HQ - NY **850 MW 0 MW**
 Impacts Total Transfer Capability 650 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
 0100 1900

Work scheduled by:

FWD
 (Import)
 SCH - HQ_CEDARS **90 MW**
 Impacts Total Transfer Capability 109 MW
 TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
 0100 1900

Work scheduled by:

FWD
 (Import)
 SCH - HQ_CEDARS **90 MW**
 Impacts Total Transfer Capability 109 MW
 TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -
 MASSENA 230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
 0100 1900

Work scheduled by:

FWD
 (Import)
 SCH - HQ_CEDARS **90 MW**
 Impacts Total Transfer Capability 109 MW
 TTC with All Lines In Service 199 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 11/16/2020 to Mon 11/16/2020
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

Thu 11/26/2020 to Thu 11/26/2020
 0230 Continuous 0300

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

MOSES -ADIRNDCK 230_MAI

Tue 12/01/2020 to Mon 05/31/2021
 0700 Continuous 1300

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY___345_Q11

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

CLAY___-EDIC___345_2-15

FWD

Mon 03/29/2021 to Fri 04/16/2021

(Import)

0800 Continuous 1730

OSWEGO EXPORT

4850 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

SCH-IMO-NYISO_LIMIT_1600

FWD

Sat 05/01/2021 to Sun 10/31/2021

(Import)

0001 Continuous 2359

UPDATEDby IESO05/03/2019

SCH - OH - NY

1900 MW

Work scheduled by: IESO

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

PANNELL_-CLAY___345_2

FWD

Mon 05/03/2021 to Fri 05/28/2021

(Import)

0700 Continuous 1730

WEST CENTRAL

1300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW