

# NYISO TRANSFER LIMITATIONS

Thursday ,November 28, 2019 to Saturday ,May 29, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

### HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Fri 05/01/2020

0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)

SCH - PJ - NY

**2550 MW 1600 MW**

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW

### MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

### STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

### NIAGARA\_345\_230\_AT4

Wed 10/23/2019 to Tue 12/17/2019 UPDATED by NYPA 09/10/2019

0500 Continuous 1700

Work scheduled by: NYPA

REV  
(Export)

SCH - OH - NY

**1750 MW**

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1900 MW

### SCH-IMO-NYISO\_LIMIT\_1750

Fri 11/01/2019 to Thu 04/30/2020 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD  
(Import)

SCH - OH - NY

**2050 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

### SCH-NYISO-IMO\_LIMIT\_1600

Fri 11/01/2019 to Thu 04/30/2020 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

REV  
(Export)

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

1900 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,November 28, 2019 to Saturday ,May 29, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-NYISO-NE\_LIMIT\_1500

Fri 11/01/2019 to Thu 04/30/2020

0001 Continuous 2359

Work scheduled by: NYISO

REV  
(Export)  
**1700 MW**  
SCH - NE - NY  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 1700 MW

### MARCY\_345KV\_CSC

Wed 11/06/2019 to Sun 11/24/2019

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 11/20/2019

FWD  
(Import)  
**2925 MW**  
CENTRAL EAST - VC  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

### MARCY\_765\_345\_AT2

Wed 11/06/2019 to Sun 11/24/2019

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 11/20/2019

ARR: 19

FWD  
(Import)  
**1700 MW**  
MOSES SOUTH  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

### HURLYAVE-ROSETON\_345\_303

Wed 11/06/2019 to Fri 12/06/2019

0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 10/21/2019

FWD  
(Import)  
**4100 MW**  
UPNY CONED  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

### SCH-IMO-NYISO\_LIMIT\_1400

Tue 11/12/2019 to Tue 12/17/2019

0501 Continuous 1700

Work scheduled by: IESO

EXTENDED by IESO 11/27/2019

FWD  
(Import)  
**1700 MW**  
SCH - OH - NY  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 2050 MW

### SCH-NYISO-IMO\_LIMIT\_1400

Tue 11/12/2019 to Tue 12/17/2019

0501 Continuous 1700

Work scheduled by: IESO

EXTENDED by IESO 11/27/2019

REV  
(Export)  
**1700 MW**  
SCH - OH - NY  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1900 MW

### OSWEGO\_COMPLEX\_AVR\_O/S

Mon 11/18/2019 to Fri 12/06/2019

0221 Continuous 1200

Work scheduled by: Gen

EXTENDED by GEN 11/22/2019

FWD  
(Import)  
**2870 MW**  
CENTRAL EAST - VC  
Impacts Total Transfer Capability 105 MW  
TTC with All Lines In Service 2975 MW

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS_____345_393</b>				FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	(Export)
0600	Continuous	1700		<b>SCH - NE - NY</b>	<b>1150 MW 1700 MW</b>
Work scheduled by: ISONE			<b>ARR: 78</b>	Impacts Total Transfer Capability	250 MW 0 MW
				TTC with All Lines In Service	1400 MW 1700 MW
<b>BERKSHIR-ALPS_____345_393</b>				FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	(Export)
0600	Continuous	1700		<b>SCH - NPX_1385</b>	<b>100 MW 100 MW</b>
Work scheduled by: ISONE			<b>ARR: 78</b>	Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
<b>BERKSHIR-ALPS_____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>				FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	(Export)
0600		1700		<b>SCH - NE - NY</b>	<b>1150 MW 1700 MW</b>
Work scheduled by:			<b>ARR: 78</b>	Impacts Total Transfer Capability	250 MW 0 MW
				TTC with All Lines In Service	1400 MW 1700 MW
<b>BERKSHIR-NORTHFLD_345_312</b>				FWD	
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	
0600	Continuous	1700		<b>SCH - NE - NY</b>	<b>1400 MW</b>
Work scheduled by: ISONE				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	1400 MW
<b>BERKSHIR-NORTHFLD_345_312</b>				FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	(Export)
0600	Continuous	1700		<b>SCH - NPX_1385</b>	<b>100 MW 100 MW</b>
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
<b>SCH-NE-NYISO_LIMIT_700</b>				FWD	
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	
0600	Continuous	1700		<b>SCH - NE - NY</b>	<b>900 MW</b>
Work scheduled by: ISONE				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1400 MW
<b>SCH-NYISO-NE_LIMIT_500</b>					REV
Mon 11/18/2019	to	Wed 11/27/2019			(Export)
0600	Continuous	1700		<b>SCH - NE - NY</b>	<b>700 MW</b>
Work scheduled by: ISONE				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	1700 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,November 28, 2019 to Saturday ,May 29, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE-MOTTHAVN\_345\_72**

FWD

Sat 11/23/2019 to Wed 11/27/2019 **EXT FORCE by CONED 11/26/2019**

(Import)

2230 Continuous 2300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**RAMAPO\_-LADENTWN\_345\_W72**

FWD

Mon 11/25/2019 to Tue 11/26/2019 **EXTENDED by CONED 11/10/2019**

(Import)

0001 Continuous 0100

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**VOLNEY\_-MARCY\_345\_19**

FWD

Mon 11/25/2019 to Mon 11/25/2019

(Import)

0730 Daily(No Weekends) 1630

CENTRAL EAST - VC

**2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**ARR: 19****VOLNEY\_-MARCY\_345\_19**

FWD

Mon 11/25/2019 to Mon 11/25/2019

(Import)

0730 Daily(No Weekends) 1630

OSWEGO EXPORT

**4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**ARR: 19****PIERCBRK-FIVEMILE\_345\_37**

FWD

Wed 11/27/2019 to Wed 11/27/2019 **CANCELLED by NGrid 11/26/2019**

(Import)

0800 Daily(No Weekends) 1500

SCH - PJ - NY

**2400 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2900 MW

Work scheduled by: NGrid

**CHAT\_DC\_GC1**

FWD

Sat 11/30/2019 to Sat 11/30/2019

(Import)

0001 Continuous 0200

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

**CHAT\_DC\_GC1**

REV

Sat 11/30/2019 to Sat 11/30/2019

(Export)

0001 Continuous 0200

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

# NYISO TRANSFER LIMITATIONS

Thursday ,November 28, 2019 to Saturday ,May 29, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Sat 11/30/2019 to Sat 11/30/2019  
0001 0200

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **2550 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW

### CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Sat 11/30/2019 to Sat 11/30/2019  
0001 0200

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **1370 MW 0 MW**  
Impacts Total Transfer Capability 130 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

### CHAT\_DC\_GC2

Sat 11/30/2019 to Sat 11/30/2019  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

### CHAT\_DC\_GC2

Sat 11/30/2019 to Sat 11/30/2019  
0001 Continuous 0200

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

### SCH-HQ-NYISO\_LIMIT\_1150

Sat 11/30/2019 to Sat 11/30/2019  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1150 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

### SPRNBK\_-TREMONT\_345\_X28

Mon 12/02/2019 to Mon 12/02/2019 UPDATED by CONED 11/04/2019  
0001 Continuous 1800

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_7

Mon 12/02/2019 to Thu 12/05/2019  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,November 28, 2019 to Saturday ,May 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SHOR\_NPX-SHOREHAM\_138\_CSC**

Mon 12/02/2019 to Mon 12/02/2019 **UPDATED** by ISONE 11/27/2019  
0700 Continuous 2300

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

**MOSES-ADIRNDCK\_230\_MA2**

Mon 12/02/2019 to Fri 12/06/2019  
0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2300 MW</b>
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

**N.SCTLND-ALPS-345\_2**

Mon 12/02/2019 to Mon 12/02/2019 **UPDATED** by ISONE 11/27/2019  
0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

	FWD
	(Import)
SCH - NE - NY	<b>900 MW</b>
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1400 MW

**N.SCTLND-ALPS-345\_2**

Mon 12/02/2019 to Mon 12/02/2019 **UPDATED** by ISONE 11/27/2019  
0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

**SCH-NYISO-NE\_LIMIT\_1100**

Mon 12/02/2019 to Mon 12/02/2019 **UPDATED** by ISONE 11/27/2019  
0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

	REV
	(Export)
SCH - NE - NY	<b>1300 MW</b>
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	1700 MW

**W49TH\_ST\_345KV\_6**

Tue 12/03/2019 to Tue 12/03/2019 **UPDATED** by CE 11/22/2019  
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	<b>330 MW</b>
Impacts Total Transfer Capability	330 MW
TTC with All Lines In Service	660 MW

**W49TH\_ST\_345KV\_8**

Tue 12/03/2019 to Tue 12/03/2019 **UPDATED** by CE 11/22/2019  
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	<b>330 MW</b>
Impacts Total Transfer Capability	330 MW
TTC with All Lines In Service	660 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,November 28, 2019 to Saturday ,May 29, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-NE-NYISO_LIMIT_500</b>					FWD
Tue 12/03/2019	to	Fri 12/20/2019	<u>UPDATED</u>	<u>by ISONE</u> <u>10/11/2019</u>	(Import)
0700	Continuous	1600			
Work scheduled by: ISONE					
					SCH - NE - NY <b>700 MW</b>
					Impacts Total Transfer Capability 700 MW
					TTC with All Lines In Service 1400 MW
<b>SCH-NYISO-NE_LIMIT_1200</b>					REV
Tue 12/03/2019	to	Fri 12/20/2019	<u>UPDATED</u>	<u>by ISONE</u> <u>10/11/2019</u>	(Export)
0700	Continuous	1600			
Work scheduled by: ISONE					
					SCH - NE - NY <b>1400 MW</b>
					Impacts Total Transfer Capability 300 MW
					TTC with All Lines In Service 1700 MW
<b>LEEDS____345KV_R94301</b>					FWD
Tue 12/03/2019	to	Fri 12/13/2019	<u>UPDATED</u>	<u>by NGRID</u> <u>10/04/2019</u>	(Import)
0800	Continuous	1500			
Work scheduled by: NGrid					
					UPNY CONED <b>3800 MW</b>
					Impacts Total Transfer Capability 1900 MW
					TTC with All Lines In Service 5700 MW
<b>ALCOA_R8105_TIE_B</b>					FWD
Wed 12/04/2019	to	Wed 12/04/2019	<u>UPDATED</u>	<u>by NGRID</u> <u>11/25/2019</u>	(Import)
0730	Continuous	1700			
Work scheduled by: NGrid					
					MOSES SOUTH <b>3100 MW</b>
					Impacts Total Transfer Capability 50 MW
					TTC with All Lines In Service 3150 MW
<b>W49TH_ST_345KV_6</b>					FWD
Wed 12/04/2019	to	Wed 12/04/2019	<u>UPDATED</u>	<u>by CE</u> <u>11/22/2019</u>	(Import)
2230	Continuous	2300			
Work scheduled by: ConEd					
					SCH - PJM_HTP <b>330 MW</b>
					Impacts Total Transfer Capability 330 MW
					TTC with All Lines In Service 660 MW
<b>W49TH_ST_345KV_8</b>					FWD
Wed 12/04/2019	to	Wed 12/04/2019	<u>UPDATED</u>	<u>by CE</u> <u>11/22/2019</u>	(Import)
2230	Continuous	2300			
Work scheduled by: ConEd					
					SCH - PJM_HTP <b>330 MW</b>
					Impacts Total Transfer Capability 330 MW
					TTC with All Lines In Service 660 MW
<b>EFISHKIL-WOOD_ST__345_F39</b>					FWD
Thu 12/05/2019	to	Thu 12/05/2019			(Import)
0001	Continuous	0030			
Work scheduled by: ConEd					
					UPNY CONED <b>4000 MW</b>
					Impacts Total Transfer Capability 1700 MW
					TTC with All Lines In Service 5700 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**WOOD\_ST\_-PLSNTVLE\_345\_Y87**

FWD

Thu 12/05/2019 to Sat 12/07/2019

(Import)

0001 Continuous 0030

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**NIAGARA -PACKARD\_230\_62**

FWD

REV

Fri 12/06/2019 to Fri 12/06/2019

UPDATEDby IESO11/27/2019

(Import) (Export)

0800 Daily(No Weekends) 1530

SCH - OH - NY

**900 MW 1850 MW**

Impacts Total Transfer Capability 1150 MW 50 MW

TTC with All Lines In Service 2050 MW 1900 MW

Work scheduled by: NGrid

**SCH-IMO-NYISO\_LIMIT\_300**

FWD

Fri 12/06/2019 to Fri 12/06/2019

UPDATEDby IESO11/27/2019

(Import)

0800 Daily(No Weekends) 1530

SCH - OH - NY

**600 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 2050 MW

Work scheduled by: NGrid

**EFISHKIL-WOOD\_ST\_345\_F39**

FWD

Fri 12/06/2019 to Sat 12/07/2019

(Import)

2330 Continuous 0030

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**CHAT\_DC\_GC1**

FWD

Sat 12/07/2019 to Sat 12/07/2019

(Import)

0001 Continuous 0200

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

**CHAT\_DC\_GC1**

REV

Sat 12/07/2019 to Sat 12/07/2019

(Export)

0001 Continuous 0200

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

FWD

Sat 12/07/2019 to Sat 12/07/2019

(Import)

0001 0200

MOSES SOUTH

**2550 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:



CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sat 12/07/2019 to Sat 12/07/2019  
0001 0200

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **1370 MW 0 MW**  
Impacts Total Transfer Capability 130 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

**CHAT\_DC\_GC2**

Sat 12/07/2019 to Sat 12/07/2019  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC2**

Sat 12/07/2019 to Sat 12/07/2019  
0001 Continuous 0200

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

**SCH-HQ-NYISO\_LIMIT\_1150**

Sat 12/07/2019 to Sat 12/07/2019  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1150 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

**MOSES\_\_-ADIRNDCK\_230\_MAI**

Mon 12/09/2019 to Fri 12/13/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**ROSETON\_-ROCKTVRN\_345\_311**

Mon 12/09/2019 to Thu 12/12/2019  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5700 MW

**SHOR\_NPX-SHOREHAM\_138\_CSC**

Thu 12/12/2019 to Fri 12/20/2019  
0700 Continuous 1500

Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NPX\_CSC **0 MW 0 MW**  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,November 28, 2019 to Saturday ,May 29, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### W49TH\_ST-E13THSTA\_345\_M54

Sun 12/15/2019 to Wed 12/18/2019  
0001 Continuous 0200  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### WATRCURE-OAKDALE\_345\_31

Sun 12/15/2019 to Sat 12/21/2019  
0800 Continuous 1700  
Work scheduled by: NYSEG

FWD  
(Import)  
SCH - PJ - NY **2750 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2900 MW

### NRTH1385-NOR HBR\_138\_601

Mon 12/16/2019 to Mon 12/23/2019 UPDATED by LIPA 10/25/2019  
0001 Continuous 2359  
Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

### NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_602

Mon 12/16/2019 to Mon 12/23/2019  
0001 2359  
Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

### NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_603

Mon 12/16/2019 to Mon 12/23/2019  
0001 2359  
Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

### NRTH1385-NOR HBR\_138\_602

Mon 12/16/2019 to Mon 12/23/2019 UPDATED by LIPA 10/25/2019  
0001 Continuous 2359  
Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

### NRTH1385-NOR HBR\_138\_602 & NRTH1385-NOR HBR\_138\_603

Mon 12/16/2019 to Mon 12/23/2019  
0001 2359  
Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,November 28, 2019 to Saturday ,May 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>NRTH1385-NOR HBR__138_603</b>						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019	<u>UPDATED</u>	<u>by LIPA</u>	<u>10/25/2019</u>	(Import)	(Export)
0001	Continuous	2359				SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
<b>NRTH1385-NRTHPORT_138_NNC</b>						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019	<u>UPDATED</u>	<u>by LIPA</u>	<u>10/25/2019</u>	(Import)	(Export)
0001	Continuous	2359				SCH - NPX_1385	<b>0 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
<b>SCH-NYISO-NE_LIMIT_800</b>							REV
Mon 12/16/2019	to	Mon 12/23/2019					(Export)
0001	Continuous	2359				SCH - NE - NY	<b>1000 MW</b>
Work scheduled by: ISONE						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	1700 MW
<b>MOSES__-ADIRNDCK_230_MA2</b>						FWD	
Mon 12/16/2019	to	Mon 12/16/2019				(Import)	
0700	Continuous	1500				MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
<b>EDIC__-FRASER__345_EF24-40</b>						FWD	
Mon 12/16/2019	to	Tue 12/17/2019				(Import)	
0700	Continuous	1730				CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
<b>S.RIPLEY-DUNKIRK__230_68</b>							
Mon 12/16/2019	to	Fri 12/20/2019	<u>UPDATED</u>	<u>by PJM</u>	<u>11/13/2019</u>	SCH - PJ - NY	
0900	Continuous	1500				Impacts Total Transfer Capability	
Work scheduled by: PJM						TTC with All Lines In Service	
<b>MOSES__-ADIRNDCK_230_MAI</b>						FWD	
Tue 12/17/2019	to	Fri 12/20/2019				(Import)	
0700	Continuous	1500				MOSES SOUTH	<b>2300 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,November 28, 2019 to Saturday ,May 29, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PIERCBRK-FIVEMILE\_345\_37

Tue 12/17/2019 to Thu 12/19/2019  
0730 Continuous 1630  
Work scheduled by: NGrid

FWD  
(Import)  
SCH - PJ - NY **2400 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 2900 MW

### EASTVIEW-SPRNBK\_\_345\_W65

Wed 12/18/2019 to Wed 12/18/2019  
0201 Continuous 0230  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

### SPRNBK\_\_345KV\_RNS4

Wed 12/18/2019 to Wed 12/18/2019  
0201 Continuous 0230  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

### MILLWOOD-EASTVIEW\_345\_W82

Wed 12/18/2019 to Wed 12/18/2019  
0201 Continuous 1800  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

### EASTVIEW-SPRNBK\_\_345\_W65

Wed 12/18/2019 to Wed 12/18/2019  
1730 Continuous 1800  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

### SPRNBK\_\_345KV\_RNS4

Wed 12/18/2019 to Wed 12/18/2019  
1730 Continuous 1800  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

### EFISHKIL-WOOD\_ST\_\_345\_F38

Fri 12/20/2019 to Sat 12/21/2019  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**PLSNTVLE-DUNWODIE\_345\_W89**

FWD

Fri 12/20/2019 to Sat 12/21/2019

(Import)

0001 Continuous 0030

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**WOOD\_ST\_-PLSNTVLE\_345\_Y86**

FWD

Fri 12/20/2019 to Sat 12/21/2019

(Import)

0001 Continuous 0030

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**LINDEN\_-GOETHALS\_230\_A2253**

Fri 12/27/2019 to Sun 12/29/2019

**EXTENDED by CONED 11/22/2019**

0001 Continuous 0300

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

**LINDEN\_-GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402**

FWD

REV

Fri 12/27/2019 to Sun 12/29/2019

(Import) (Export)

0001 0300

SCH - PJ - NY

**2550 MW 1600 MW**

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW

Work scheduled by:

**LINDEN\_-GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403**

FWD

REV

Fri 12/27/2019 to Sun 12/29/2019

(Import) (Export)

0001 0300

SCH - PJ - NY

**2550 MW 1600 MW**

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW

Work scheduled by:

**LINDEN\_-GOETHALS\_230\_A2253 & MARION\_-FARRAGUT\_345\_C3403**

FWD

REV

Fri 12/27/2019 to Sun 12/29/2019

(Import) (Export)

0001 0300

SCH - PJ - NY

**2550 MW 1600 MW**

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW

Work scheduled by:

**S.RIPLEY-DUNKIRK\_230\_68**

Mon 01/06/2020 to Fri 01/10/2020

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

**NYISO TRANSFER LIMITATIONS**

Thursday ,November 28, 2019 to Saturday ,May 29, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**FRASER\_\_\_345\_FRASER SVC**

FWD

Mon 01/06/2020 to Mon 01/20/2020 **UPDATED by NYSEG 11/27/2019**

(Import)

0800 Continuous 1500

CENTRAL EAST - VC

**2935 MW**

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**BECK\_\_\_-NIAGARA\_\_\_345\_PA301**

FWD

REV

Mon 01/13/2020 to Fri 01/17/2020

(Import) (Export)

0500 Continuous 1530

SCH - OH - NY

**1100 MW 950 MW**

Impacts Total Transfer Capability 950 MW 950 MW

TTC with All Lines In Service 2050 MW 1900 MW

Work scheduled by: NYPA

**MOTTHAVN-RAINEY\_\_\_345\_Q11**

FWD

Sun 02/23/2020 to Sun 03/01/2020

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**NIAGARA\_-PACKARD\_\_\_230\_62**

FWD

REV

Fri 02/28/2020 to Fri 02/28/2020

(Import) (Export)

0500 Continuous 1530

SCH - OH - NY

**900 MW 1850 MW**

Impacts Total Transfer Capability 1150 MW 50 MW

TTC with All Lines In Service 2050 MW 1900 MW

Work scheduled by: NYPA

**CHATGUAY-MASSENA\_\_\_765\_7040**

FWD

Mon 03/02/2020 to Fri 03/06/2020 **UPDATED by NYPA 08/08/2019**

(Import)

0500 Continuous 1730

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**CHATGUAY-MASSENA\_\_\_765\_7040**

FWD

REV

Mon 03/02/2020 to Fri 03/06/2020 **UPDATED by NYPA 08/08/2019**

(Import) (Export)

0500 Continuous 1730

SCH - HQ - NY

**0 MW 0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

**MARCY\_\_\_765\_345\_AT1**

FWD

Mon 03/02/2020 to Fri 03/06/2020 **UPDATED by NYPA 08/08/2019**

(Import)

0500 Continuous 1730

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**

**NYISO TRANSFER LIMITATIONS**

Thursday ,November 28, 2019 to Saturday ,May 29, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_\_765\_345\_AT2**

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19****MASSENA\_-MARCY\_\_\_\_765\_MSU1**

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

**UPDATED****by NYPA****08/08/2019**

CENTRAL EAST - VC

**2265 MW**

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

**UPDATED****by NYPA****08/08/2019**

MOSES SOUTH

**500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

FWD

REV

Mon 03/02/2020 to Fri 03/06/2020

(Import) (Export)

0500 Continuous 1730

**UPDATED****by NYPA****08/08/2019**

SCH - HQ - NY

**475 MW****1000 MW**

Impacts Total Transfer Capability 1025 MW

0 MW

TTC with All Lines In Service 1500 MW

1000 MW

Work scheduled by: NYPA

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

**UPDATED****by NYPA****08/08/2019**

SCH - HQ\_CEDARS

**90 MW**

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by: NYPA

**MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040**

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 1730

MOSES SOUTH

**500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

**MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2**

FWD

REV

Mon 03/02/2020 to Fri 03/06/2020

(Import) (Export)

0500 1730

SCH - HQ - NY

**850 MW****0 MW**

Impacts Total Transfer Capability 650 MW

1000 MW

TTC with All Lines In Service 1500 MW

1000 MW

Work scheduled by:

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230\_MMS1 & MOSES -MASSENA 230\_MMS2

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500

1730

SCH - HQ\_CEDARS

**90 MW**

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

STLAWRNC-MOSES 230\_L33P & MASSENA -MARC 765\_MSU1

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500

1730

SCH - HQ\_CEDARS

**90 MW**

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

STLAWRNC-MOSES 230\_L33P & MOSES -MASSENA 230\_MMS1 & MOSES -  
 MASSENA 230\_MMS2

FWD

(Import)

Mon 03/02/2020 to Fri 03/06/2020

SCH - HQ\_CEDARS

**90 MW**

0500

1730

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

SHOR\_NPX-SHOREHAM 138\_CSC

FWD

REV

Mon 03/02/2020 to Tue 03/03/2020

(Import) (Export)

0600

Continuous

1300

SCH - NPX\_CSC

**0 MW****0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

ROSETON -EFISHKIL 345\_RFK305

FWD

Mon 03/02/2020 to Fri 03/20/2020

(Import)

0700

Continuous

1730

UPNY CONED

**4800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

EASTVIEW-SPRNBK 345\_W78

FWD

Fri 03/06/2020 to Sat 03/07/2020

(Import)

0001

Continuous

0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW 345\_W85

FWD

Fri 03/06/2020 to Sat 03/07/2020

(Import)

0001

Continuous

0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd



**NYISO TRANSFER LIMITATIONS**

Thursday ,November 28, 2019 to Saturday ,May 29, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SPRNBK\_\_345KV\_RNS3**

FWD

Fri 03/06/2020 to Sat 03/07/2020

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**MOSES\_\_-ADIRNDCK\_230\_MAI**

FWD

Sat 03/07/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1300

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**VOLNEY\_\_-MARCY\_\_345\_19**

FWD

Tue 03/10/2020 to Tue 03/10/2020

(Import)

0700 Continuous 1530

**UPDATED****by NYPA****09/24/2019**

CENTRAL EAST - VC

**2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****VOLNEY\_\_-MARCY\_\_345\_19**

FWD

Tue 03/10/2020 to Tue 03/10/2020

(Import)

0700 Continuous 1530

**UPDATED****by NYPA****09/24/2019**

OSWEGO EXPORT

**4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 19****ROCHESTR-PANNELL\_\_345\_RP2**

FWD

Sat 03/14/2020 to Mon 03/23/2020

(Import)

0500 Continuous 1700

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MARCY\_\_345KV\_CSC**

FWD

Mon 03/16/2020 to Fri 03/27/2020

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**EASTVIEW-SPRNBK\_\_345\_W64**

FWD

Sat 03/21/2020 to Sat 03/21/2020

(Import)

0001 Continuous 0030

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Thursday ,November 28, 2019 to Saturday ,May 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBK\_\_345KV\_RNS5

FWD

Sat 03/21/2020 to Sat 03/21/2020

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## MILLWOOD-EASTVIEW\_345\_W99

FWD

Sat 03/21/2020 to Sun 03/22/2020

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## EASTVIEW-SPRNBK\_\_345\_W64

FWD

Sun 03/22/2020 to Sun 03/22/2020

(Import)

0130 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## SPRNBK\_\_345KV\_RNS5

FWD

Sun 03/22/2020 to Sun 03/22/2020

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## NIAGARA\_-KINTIGH\_\_345\_NS1-38

FWD

Fri 03/27/2020 to Fri 03/27/2020

(Import)

0600 Continuous 1530

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## BECK\_\_\_\_-PACKARD\_\_230\_BP76

FWD

REV

Fri 03/27/2020 to Fri 03/27/2020

(Import) (Export)

0800 Daily(No Weekends) 1600

SCH - OH - NY

1650 MW 1400 MW

Impacts Total Transfer Capability 400 MW 500 MW

TTC with All Lines In Service 2050 MW 1900 MW

Work scheduled by: NGrid

## MARCY\_\_\_\_-EDIC\_\_\_\_345\_UE1-7

FWD

Tue 03/31/2020 to Tue 03/31/2020

(Import)

0700 Continuous 1530

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

UPDATED by NYPA 09/24/2019

**ARR: 19&16**

# NYISO TRANSFER LIMITATIONS

Thursday ,November 28, 2019 to Saturday ,May 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## RAMAPO\_\_-LADENTWN\_345\_W72

FWD

Wed 04/01/2020 to Thu 04/02/2020

(Import)

0001 Continuous 1830

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## FRASANX-COOPERS\_345\_UCC2-41

FWD

Wed 04/01/2020 to Thu 04/02/2020

(Import)

0700 Continuous 1530

UPDATEDby NYPA11/12/2019

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

## MARCY\_\_-FRASANX\_345\_UCC2-41

FWD

Wed 04/01/2020 to Thu 04/02/2020

(Import)

0700 Continuous 1530

UPDATEDby NYPA11/12/2019

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

## SPRNBRK\_-W49TH\_ST\_345\_M51

FWD

Mon 04/06/2020 to Wed 04/08/2020

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## SPRNBRK\_345KV\_RNS5

FWD

Mon 04/06/2020 to Wed 04/08/2020

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## MARCY\_\_-N.SCTLND\_345\_18

FWD

Tue 04/07/2020 to Wed 04/08/2020

(Import)

0700 Continuous 1530

UPDATEDby NYPA09/24/2019

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

## LINDN\_CG-LNDVFT\_345\_V-3022

FWD

REV

Sun 04/12/2020 to Fri 04/17/2020

(Import) (Export)

1400 Continuous 1800

SCH - PJM\_VFT

0 MW

0 MW

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: PJM

# NYISO TRANSFER LIMITATIONS

Thursday ,November 28, 2019 to Saturday ,May 29, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PLSNTVLY-EFISHKIL\_345\_F36

FWD

Mon 04/13/2020 to Tue 04/14/2020

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

### SAND\_BAR-PLATSBRG\_115\_PV20

Mon 04/13/2020 to Tue 04/14/2020

0600 Daily 1800

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

### FRASER\_-GILBOA\_345\_GF5-35

FWD

Mon 04/13/2020 to Wed 04/22/2020

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

### NIAGARA\_-ROCHESTR\_345\_NR2

FWD

Wed 04/15/2020 to Fri 05/01/2020

(Import)

0500 Continuous 1700

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### ROCHESTR-PANNELL\_345\_RP1

FWD

Mon 04/20/2020 to Fri 04/24/2020

(Import)

0700 Continuous 1530

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### DOLSONAV-ROCKTVRN\_345\_DART44

FWD

Mon 04/27/2020 to Sun 05/10/2020

(Import)

0700 Continuous 1730

UPDATED by NYPA 03/21/2019

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

### LEEDS\_-HURLYAVE\_345\_301

FWD

Mon 04/27/2020 to Fri 05/29/2020

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-IMO-NYISO\_LIMIT\_1600**

FWD

Fri 05/01/2020 to Sat 10/31/2020 **UPDATED by IESO 05/03/2019**

(Import)

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

**PANNELL -CLAY\_345\_2**

FWD

Mon 05/04/2020 to Fri 05/08/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

**NEPTUNE -DUFFYAVE\_345\_NEPTUNE**

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

Work scheduled by: PJM

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

**NEWBRIDGE-DUFFYAVE\_345\_501**

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

Work scheduled by: PJM

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

**NEWBRIDGE\_345\_138\_BK\_1**

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

Work scheduled by: PJM

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

**NEWBRIDGE\_345\_138\_BK\_2**

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

Work scheduled by: PJM

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

**PANNELL -CLAY\_345\_1**

FWD

Mon 05/11/2020 to Fri 05/15/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,November 28, 2019 to Saturday ,May 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## COOPERS\_-DOLSONAV\_345\_CCDA42

FWD

Mon 05/11/2020 to Fri 05/29/2020

UPDATEDby NYPA03/21/2019

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

## KINTIGH\_-ROCHESTR\_345\_SR1-39

FWD

Mon 05/18/2020 to Fri 05/22/2020

(Import)

0500 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

## MOSES\_-ADIRNDCK\_230\_MA2

FWD

Mon 06/01/2020 to Fri 07/31/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

## NIAGARA\_345\_230\_AT4

REV

Mon 06/29/2020 to Tue 06/30/2020

(Export)

0500 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

**1400 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1700 MW

## SCH-IMO-NYISO\_NIAG\_CB\_3008\_W/BB

FWD

REV

Mon 07/27/2020 to Fri 08/07/2020

(Import) (Export)

0500 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

**1900 MW 1450 MW**

Impacts Total Transfer Capability 0 MW 250 MW

TTC with All Lines In Service 1900 MW 1700 MW

## CHATGUAY-MASSENA\_765\_7040

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_765\_7040

FWD

REV

Sat 08/01/2020 to Sun 08/02/2020

(Import) (Export)

0500 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY

**0 MW 0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,November 28, 2019 to Saturday ,May 29, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MARCY____765_345_AT1</b>						FWD					
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)					
0500	Continuous	1730				MOSES SOUTH	<b>1750 MW</b>				
Work scheduled by: NYPA						Impacts Total Transfer Capability	1400 MW				
						TTC with All Lines In Service	3150 MW				
<b>MASSENA_-MARCY____765_MSU1</b>						FWD					
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)					
0500	Continuous	1730				CENTRAL EAST - VC	<b>2265 MW</b>				
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW				
						TTC with All Lines In Service	2975 MW				
<b>MASSENA_-MARCY____765_MSU1</b>						FWD					
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)					
0500	Continuous	1730				MOSES SOUTH	<b>500 MW</b>				
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW				
						TTC with All Lines In Service	3150 MW				
<b>MASSENA_-MARCY____765_MSU1</b>						FWD					
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import) (Export)					
0500	Continuous	1730				SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>			
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW	0 MW			
						TTC with All Lines In Service	1500 MW	1000 MW			
<b>MASSENA_-MARCY____765_MSU1</b>						FWD					
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)					
0500	Continuous	1730				SCH - HQ_CEDARS	<b>90 MW</b>				
Work scheduled by: NYPA						Impacts Total Transfer Capability	100 MW				
						TTC with All Lines In Service	190 MW				
<b>MASSENA_-MARCY____765_MSU1 &amp; CHATGUAY-MASSENA_765_7040</b>						FWD					
Sat 08/01/2020	to	Sun 08/02/2020				(Import)					
0500		1730				MOSES SOUTH	<b>500 MW</b>				
Work scheduled by:						Impacts Total Transfer Capability	2650 MW				
						TTC with All Lines In Service	3150 MW				
<b>MOSES____-MASSENA_230_MMS1 &amp; MOSES____-MASSENA_230_MMS2</b>						FWD					
Sat 08/01/2020	to	Sun 08/02/2020				(Import) (Export)					
0500		1730				SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>			
Work scheduled by:						Impacts Total Transfer Capability	650 MW	1000 MW			
						TTC with All Lines In Service	1500 MW	1000 MW			

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230\_MMS1 & MOSES -MASSENA 230\_MMS2

Sat 08/01/2020 to Sun 08/02/2020  
0500 1730

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS 90 MW  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 190 MW

STLAWRNC-MOSES 230\_L33P & MASSENA -MARC 765\_MSU1

Sat 08/01/2020 to Sun 08/02/2020  
0500 1730

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS 90 MW  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 190 MW

STLAWRNC-MOSES 230\_L33P & MOSES -MASSENA 230\_MMS1 & MOSES -  
MASSENA 230\_MMS2

Sat 08/01/2020 to Sun 08/02/2020  
0500 1730

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS 90 MW  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 190 MW

MOSES -ADIRNDCK 230\_MA2

Mon 08/03/2020 to Sun 09/13/2020  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS 345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

MARC -FRASANNX 345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

MARC 765\_345\_AT1

Mon 09/14/2020 to Mon 09/14/2020  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1750 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW



CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-KINTIGH\_345\_NS1-38**

FWD

Mon 09/14/2020 to Thu 09/17/2020

(Import)

0500 Continuous 1530

DYSINGER EAST 1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Tue 09/15/2020 to Sat 11/14/2020

(Import)

0700 Continuous 1530

MOSES SOUTH 2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Fri 09/18/2020 to Sat 11/14/2020

(Import)

0500 Continuous 2330

DYSINGER EAST 1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**CLAY\_-EDIC\_345\_1-16**

FWD

Mon 09/21/2020 to Fri 09/25/2020

(Import)

0700 Continuous 1530

OSWEGO EXPORT 4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ROSETON\_-ROCKTVRN\_345\_311**

FWD

Mon 09/21/2020 to Fri 10/23/2020

(Import)

0800 Continuous 1600

**UPDATED by CHGE 10/09/2019**

UPNY CONED 4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

**DUNWODIE\_345KV\_3**

FWD

Fri 09/25/2020 to Fri 09/25/2020

(Import)

0001 Continuous 0030

**UPDATED by CONED 09/05/2019**

SPR/DUN-SOUTH 3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_5**

FWD

Fri 09/25/2020 to Fri 09/25/2020

(Import)

0001 Continuous 0030

**UPDATED by CONED 09/05/2019**

SPR/DUN-SOUTH 3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE-MOTTHAVN\_345\_71**

FWD

Fri 09/25/2020 to Fri 10/30/2020 **UPDATED by CONED 09/05/2019**

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**CLAY-EDIC\_345\_2-15**

FWD

Mon 09/28/2020 to Fri 10/02/2020

(Import)

0700 Continuous 1530

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**SAND\_BAR-PLATSBURG\_115\_PV20**

Sat 10/17/2020 to Sat 11/14/2020

0600 Continuous 1800

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

**HURLYAVE-ROSETON\_345\_303**

FWD

Mon 10/26/2020 to Fri 12/04/2020 **UPDATED by CHGE 10/09/2019**

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

**DUNWODIE\_345KV\_3**

FWD

Fri 10/30/2020 to Fri 10/30/2020 **UPDATED by CONED 09/05/2019**

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_5**

FWD

Fri 10/30/2020 to Fri 10/30/2020 **UPDATED by CONED 09/05/2019**

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SCH-IMO-NYISO\_LIMIT\_1750**

FWD

Sun 11/01/2020 to Fri 04/30/2021 **UPDATED by IESO 05/03/2019**

(Import)

0001 Continuous 2359

SCH - OH - NY

**2050 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

Work scheduled by: IESO

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NYISO-IMO\_LIMIT\_1600**

REV

Sun 11/01/2020 to Fri 04/30/2021 **UPDATED by IESO 05/03/2019**

(Export)

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

1900 MW

**CHATGUAY-MASSENA\_765\_7040**

FWD

Sun 11/15/2020 to Mon 11/30/2020

(Import)

0100 Continuous 1900

Work scheduled by: NYPA

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_765\_7040**

FWD

REV

Sun 11/15/2020 to Mon 11/30/2020

(Import) (Export)

0100 Continuous 1900

Work scheduled by: NYPA

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

**MARCY\_765\_345\_AT1**

FWD

Sun 11/15/2020 to Mon 11/30/2020

(Import)

0100 Continuous 1900

Work scheduled by: NYPA

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

**ARR: 19****MARCY\_765\_345\_AT2**

FWD

Sun 11/15/2020 to Mon 11/30/2020

(Import)

0100 Continuous 1900

Work scheduled by: NYPA

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

**ARR: 19****MASSENA\_-MARCY\_765\_MSU1**

FWD

Sun 11/15/2020 to Mon 11/30/2020

(Import)

0100 Continuous 1900

Work scheduled by: NYPA

CENTRAL EAST - VC

**2265 MW**

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

**MASSENA\_-MARCY\_765\_MSU1**

FWD

Sun 11/15/2020 to Mon 11/30/2020

(Import)

0100 Continuous 1900

Work scheduled by: NYPA

MOSES SOUTH

**500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,November 28, 2019 to Saturday ,May 29, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARCY_765_MSU1</b>			FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	(Export)
0100	Continuous	1900	SCH - HQ - NY	<b>475 MW</b> <b>1000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA_-MARCY_765_MSU1</b>			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100	Continuous	1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
<b>MASSENA_-MARCY_765_MSU1 &amp; CHATGUAY-MASSENA_765_7040</b>			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	MOSES SOUTH	<b>500 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
<b>MOSES_-MASSENA_230_MMS1 &amp; MOSES_-MASSENA_230_MMS2</b>			FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	(Export)
0100		1900	SCH - HQ - NY	<b>850 MW</b> <b>0 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	650 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
<b>MOSES_-MASSENA_230_MMS1 &amp; MOSES_-MASSENA_230_MMS2</b>			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
<b>STLAWRNC-MOSES_230_L33P &amp; MASSENA_-MARCY_765_MSU1</b>			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
<b>STLAWRNC-MOSES_230_L33P &amp; MOSES_-MASSENA_230_MMS1 &amp; MOSES_-MASSENA_230_MMS2</b>			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,November 28, 2019 to Saturday ,May 29, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### PLSNTVLE-DUNWODIE\_345\_W89

Mon 11/16/2020 to Mon 11/16/2020  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

### PLSNTVLE-DUNWODIE\_345\_W89

Thu 11/26/2020 to Thu 11/26/2020  
0230 Continuous 0300  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

### MOSES\_\_-ADIRNDCK\_230\_MAl

Tue 12/01/2020 to Mon 05/31/2021  
0700 Continuous 1300  
Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### SAND\_BAR-PLATSBRG\_115\_PV20

Mon 12/07/2020 to Fri 12/11/2020  
0700 Continuous 1530  
Work scheduled by: NYPA

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### SAND\_BAR-PLATSBRG\_115\_PV20

Mon 12/14/2020 to Fri 12/18/2020  
0700 Continuous 1530  
Work scheduled by: NYPA

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### MOTTHAVN-RAINEY\_\_345\_Q11

Mon 03/01/2021 to Tue 04/06/2021  
0001 Continuous 0700  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### CLAY\_\_-EDIC\_\_345\_2-15

Mon 03/29/2021 to Fri 04/16/2021  
0800 Continuous 1730  
Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

**NYISO TRANSFER LIMITATIONS**

Thursday ,November 28, 2019 to Saturday ,May 29, 2021

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 5700MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-IMO-NYISO\_LIMIT\_1600**

FWD

Sat 05/01/2021 to Sun 10/31/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

**PANNELL -CLAY\_345\_2**

FWD

Mon 05/03/2021 to Fri 05/28/2021

(Import)

0700 Continuous 1730

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA