

# NYISO TRANSFER LIMITATIONS

Saturday ,November 30, 2019 to Monday ,May 31, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Fri 05/01/2020

0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)

SCH - PJ - NY

**2550 MW 1600 MW**

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Fri 05/01/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Fri 12/31/2021

0456 Continuous 2359

Work scheduled by: IESO

EXT FORCE by IESO 08/21/2018

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## NIAGARA\_345\_230\_AT4

Wed 10/23/2019 to Tue 12/17/2019

0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 09/10/2019

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV  
(Export)

**1750 MW**

150 MW

1900 MW

## SCH-IMO-NYISO\_LIMIT\_1750

Fri 11/01/2019 to Thu 04/30/2020

0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

SCH - OH - NY

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

FWD  
(Import)

**2050 MW**

## SCH-NYISO-IMO\_LIMIT\_1600

Fri 11/01/2019 to Thu 04/30/2020

0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV  
(Export)

**1900 MW**

0 MW

1900 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,November 30, 2019 to Monday ,May 31, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-NYISO-NE\_LIMIT\_1500

Fri 11/01/2019 to Thu 04/30/2020

0001 Continuous 2359

Work scheduled by: NYISO

REV  
(Export)  
**1700 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 1700 MW

### HURLYAVE-ROSETON\_345\_303

Wed 11/06/2019 to Fri 12/06/2019

0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 10/21/2019

FWD  
(Import)  
**4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

### SCH-IMO-NYISO\_LIMIT\_1400

Tue 11/12/2019 to Tue 12/17/2019

0501 Continuous 1700

Work scheduled by: IESO

EXTENDED by IESO 11/27/2019

FWD  
(Import)  
**1700 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 2050 MW

### SCH-NYISO-IMO\_LIMIT\_1400

Tue 11/12/2019 to Tue 12/17/2019

0501 Continuous 1700

Work scheduled by: IESO

EXTENDED by IESO 11/27/2019

REV  
(Export)  
**1700 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1900 MW

### OSWEGO\_COMPLEX\_AVR\_O/S

Mon 11/18/2019 to Fri 12/06/2019

0221 Continuous 1200

Work scheduled by: Gen

EXTENDED by GEN 11/22/2019

FWD  
(Import)  
**2870 MW**  
Impacts Total Transfer Capability 105 MW  
TTC with All Lines In Service 2975 MW

### BERKSHIR-ALPS\_345\_393

Mon 11/18/2019 to Wed 11/27/2019

0600 Continuous 1700

Work scheduled by: ISONE

ARR: 78

FWD REV  
(Import) (Export)  
**1150 MW 1700 MW**  
Impacts Total Transfer Capability 250 MW 0 MW  
TTC with All Lines In Service 1400 MW 1700 MW

### BERKSHIR-ALPS\_345\_393

Mon 11/18/2019 to Wed 11/27/2019

0600 Continuous 1700

Work scheduled by: ISONE

ARR: 78

FWD REV  
(Import) (Export)  
**100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,November 30, 2019 to Monday ,May 31, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BERKSHIR-ALPS\_\_\_\_\_345\_393 & BERKSHIR-NORTHFLD\_345\_312

Mon 11/18/2019 to Wed 11/27/2019  
0600 1700

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1150 MW	1700 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	1400 MW	1700 MW

## BERKSHIR-NORTHFLD\_345\_312

Mon 11/18/2019 to Wed 11/27/2019  
0600 Continuous 1700

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	1400 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	1400 MW

## BERKSHIR-NORTHFLD\_345\_312

Mon 11/18/2019 to Wed 11/27/2019  
0600 Continuous 1700

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## SCH-NE-NYISO\_LIMIT\_700

Mon 11/18/2019 to Wed 11/27/2019  
0600 Continuous 1700

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	900 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1400 MW

## SCH-NYISO-NE\_LIMIT\_500

Mon 11/18/2019 to Wed 11/27/2019  
0600 Continuous 1700

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	700 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	1700 MW

## DUNWODIE-MOTTHAVN\_345\_72

Sat 11/23/2019 to Wed 11/27/2019 EXT FORCE by CONED 11/26/2019  
2230 Continuous 2300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

## RAMAPO\_-LADENTWN\_345\_W72

Mon 11/25/2019 to Tue 11/26/2019 EXTENDED by CONED 11/10/2019  
0001 Continuous 0100

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4400 MW
Impacts Total Transfer Capability	1300 MW
TTC with All Lines In Service	5700 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,November 30, 2019 to Monday ,May 31, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## VOLNEY -MARCY 345\_19

Mon 11/25/2019 to Mon 11/25/2019

0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2825 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2975 MW

## VOLNEY -MARCY 345\_19

Mon 11/25/2019 to Mon 11/25/2019

0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

ARR: 19

FWD  
(Import)  
OSWEGO EXPORT **4900 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 5250 MW

## PIERCBRK-FIVEMILE 345\_37

Wed 11/27/2019 to Wed 11/27/2019

0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

CANCELLED by NGrid 11/26/2019

FWD  
(Import)  
SCH - PJ - NY **2400 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 2900 MW

## CHAT\_DC\_GC1

Sat 11/30/2019 to Sat 11/30/2019

0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1

Sat 11/30/2019 to Sat 11/30/2019

0001 Continuous 0200

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

## CHAT\_DC\_GC1 &amp; CHAT\_DC\_GC2

Sat 11/30/2019 to Sat 11/30/2019

0001 0200

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **2550 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1 &amp; CHAT\_DC\_GC2

Sat 11/30/2019 to Sat 11/30/2019

0001 0200

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **1370 MW 0 MW**  
Impacts Total Transfer Capability 130 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,November 30, 2019 to Monday ,May 31, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CHAT\_DC\_GC2

Sat 11/30/2019 to Sat 11/30/2019  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

### CHAT\_DC\_GC2

Sat 11/30/2019 to Sat 11/30/2019  
0001 Continuous 0200

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

### SCH-HQ-NYISO\_LIMIT\_1150

Sat 11/30/2019 to Sat 11/30/2019  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1150 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

### SPRNBK\_-TREMONT\_345\_X28

Mon 12/02/2019 to Mon 12/02/2019  
0001 Continuous 1800

Work scheduled by: ConEd

UPDATED by CONED 11/04/2019

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_7

Mon 12/02/2019 to Thu 12/05/2019  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 12/02/2019 to Mon 12/02/2019  
0700 Continuous 2300

Work scheduled by: LI

UPDATED by ISONE 11/27/2019

FWD	REV
(Import)	(Export)
SCH - NPX_CSC <b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability 330 MW	330 MW
TTC with All Lines In Service 330 MW	330 MW

### MOSES\_-ADIRNDCK\_230\_MA2

Mon 12/02/2019 to Fri 12/06/2019  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>N.SCTLND-ALPS_____345_2</b>						FWD	
Mon 12/02/2019	to	Mon 12/02/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>11/27/2019</u>	(Import)	
0730	Daily(No Weekends)	1630				900 MW	
Work scheduled by: NGrid					SCH - NE - NY	500 MW	
					Impacts Total Transfer Capability	1400 MW	
					TTC with All Lines In Service		
<b>N.SCTLND-ALPS_____345_2</b>						FWD	REV
Mon 12/02/2019	to	Mon 12/02/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>11/27/2019</u>	(Import)	(Export)
0730	Daily(No Weekends)	1630				100 MW	100 MW
Work scheduled by: NGrid					SCH - NPX_1385	100 MW	100 MW
					Impacts Total Transfer Capability	200 MW	200 MW
					TTC with All Lines In Service		
<b>SCH-NYISO-NE_LIMIT_1100</b>							REV
Mon 12/02/2019	to	Mon 12/02/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>11/27/2019</u>	(Export)	
0730	Daily(No Weekends)	1630				1300 MW	
Work scheduled by: NGrid					SCH - NE - NY	400 MW	
					Impacts Total Transfer Capability	1700 MW	
					TTC with All Lines In Service		
<b>W49TH_ST_345KV_6</b>						FWD	
Tue 12/03/2019	to	Tue 12/03/2019	<u>UPDATED</u>	<u>by CE</u>	<u>11/22/2019</u>	(Import)	
0001	Continuous	0030				330 MW	
Work scheduled by: ConEd					SCH - PJM_HTP	330 MW	
					Impacts Total Transfer Capability	660 MW	
					TTC with All Lines In Service		
<b>W49TH_ST_345KV_8</b>						FWD	
Tue 12/03/2019	to	Tue 12/03/2019	<u>UPDATED</u>	<u>by CE</u>	<u>11/22/2019</u>	(Import)	
0001	Continuous	0030				330 MW	
Work scheduled by: ConEd					SCH - PJM_HTP	330 MW	
					Impacts Total Transfer Capability	660 MW	
					TTC with All Lines In Service		
<b>SCH-NE-NYISO_LIMIT_500</b>						FWD	
Tue 12/03/2019	to	Fri 12/20/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/11/2019</u>	(Import)	
0700	Continuous	1600				700 MW	
Work scheduled by: ISONE					SCH - NE - NY	700 MW	
					Impacts Total Transfer Capability	1400 MW	
					TTC with All Lines In Service		
<b>SCH-NYISO-NE_LIMIT_1200</b>							REV
Tue 12/03/2019	to	Fri 12/20/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/11/2019</u>	(Export)	
0700	Continuous	1600				1400 MW	
Work scheduled by: ISONE					SCH - NE - NY	300 MW	
					Impacts Total Transfer Capability	1700 MW	
					TTC with All Lines In Service		

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>LEEDS___345KV_R94301</b>						FWD	
Tue 12/03/2019	to	Fri 12/13/2019	<u>UPDATED</u>	<u>by NGRID</u>	<u>10/04/2019</u>	(Import)	
0800	Continuous	1500				UPNY CONED	<b>3800 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	1900 MW
						TTC with All Lines In Service	5700 MW
<b>ALCOA_R8105_TIE_B</b>						FWD	
Wed 12/04/2019	to	Wed 12/04/2019	<u>UPDATED</u>	<u>by NGRID</u>	<u>11/25/2019</u>	(Import)	
0730	Continuous	1700				MOSES SOUTH	<b>3100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	50 MW
						TTC with All Lines In Service	3150 MW
<b>W49TH_ST_345KV_6</b>						FWD	
Wed 12/04/2019	to	Wed 12/04/2019	<u>UPDATED</u>	<u>by CE</u>	<u>11/22/2019</u>	(Import)	
2230	Continuous	2300				SCH - PJM_HTP	<b>330 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	660 MW
<b>W49TH_ST_345KV_8</b>						FWD	
Wed 12/04/2019	to	Wed 12/04/2019	<u>UPDATED</u>	<u>by CE</u>	<u>11/22/2019</u>	(Import)	
2230	Continuous	2300				SCH - PJM_HTP	<b>330 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	660 MW
<b>EFISHKIL-WOOD_ST__345_F39</b>						FWD	
Thu 12/05/2019	to	Thu 12/05/2019				(Import)	
0001	Continuous	0030				UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1700 MW
						TTC with All Lines In Service	5700 MW
<b>WOOD_ST_-PLSNTVLE_345_Y87</b>						FWD	
Thu 12/05/2019	to	Sat 12/07/2019				(Import)	
0001	Continuous	0030				UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1700 MW
						TTC with All Lines In Service	5700 MW
<b>NIAGARA_-PACKARD__230_62</b>						FWD	REV
Fri 12/06/2019	to	Fri 12/06/2019	<u>UPDATED</u>	<u>by IESO</u>	<u>11/27/2019</u>	(Import)	(Export)
0800	Daily(No Weekends)	1530				SCH - OH - NY	<b>900 MW 1850 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	1150 MW 50 MW
						TTC with All Lines In Service	2050 MW 1900 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-IMO-NYISO\_LIMIT\_300**

FWD

Fri 12/06/2019 to Fri 12/06/2019

UPDATEDby IESO11/27/2019

(Import)

0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

SCH - OH - NY

**600 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 2050 MW

**EFISHKIL-WOOD\_ST\_\_345\_F39**

FWD

Fri 12/06/2019 to Sat 12/07/2019

(Import)

2330 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

**CHAT\_DC\_GC1**

FWD

Sat 12/07/2019 to Sat 12/07/2019

(Import)

0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC1**

REV

Sat 12/07/2019 to Sat 12/07/2019

(Export)

0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

FWD

Sat 12/07/2019 to Sat 12/07/2019

(Import)

0001 0200

Work scheduled by:

MOSES SOUTH

**2550 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

FWD

REV

Sat 12/07/2019 to Sat 12/07/2019

(Import) (Export)

0001 0200

Work scheduled by:

SCH - HQ - NY

**1370 MW 0 MW**

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

**CHAT\_DC\_GC2**

FWD

Sat 12/07/2019 to Sat 12/07/2019

(Import)

0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW



# NYISO TRANSFER LIMITATIONS

Saturday ,November 30, 2019 to Monday ,May 31, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CHAT\_DC\_GC2

REV

Sat 12/07/2019 to Sat 12/07/2019

(Export)

0001 Continuous 0200

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

Work scheduled by: HQ

### SCH-HQ-NYISO\_LIMIT\_1150

FWD

Sat 12/07/2019 to Sat 12/07/2019

(Import)

0001 Continuous 0200

SCH - HQ - NY

**1150 MW**

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

1500 MW

Work scheduled by: HQ

### MOSES\_\_-ADIRNDCK\_230\_MAl

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

### ROSETON\_-ROCKTVRN\_345\_311

FWD

Mon 12/09/2019 to Thu 12/12/2019

(Import)

0800 Continuous 1600

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability

1300 MW

TTC with All Lines In Service

5700 MW

Work scheduled by: CHGE

### SHOR\_NPX-SHOREHAM\_138\_CSC

FWD

REV

Thu 12/12/2019 to Fri 12/20/2019

(Import) (Export)

0700 Continuous 1500

SCH - NPX\_CSC

**0 MW**

**0 MW**

Impacts Total Transfer Capability

330 MW

330 MW

TTC with All Lines In Service

330 MW

330 MW

Work scheduled by: ISONE

### W49TH\_ST-E13THSTA\_345\_M54

FWD

Sun 12/15/2019 to Wed 12/18/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability

800 MW

TTC with All Lines In Service

4600 MW

Work scheduled by: ConEd

### WATRCURE-OAKDALE\_\_345\_31

FWD

Sun 12/15/2019 to Sat 12/21/2019

(Import)

0800 Continuous 1700

SCH - PJ - NY

**2750 MW**

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

2900 MW

Work scheduled by: NYSEG

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019	<u>UPDATED</u>	<u>by LIPA</u>	<u>10/25/2019</u>	(Import)	(Export)
0001	Continuous	2359				SCH - NPX_1385	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019				(Import)	(Export)
0001		2359				SCH - NPX_1385	0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019				(Import)	(Export)
0001		2359				SCH - NPX_1385	0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019	<u>UPDATED</u>	<u>by LIPA</u>	<u>10/25/2019</u>	(Import)	(Export)
0001	Continuous	2359				SCH - NPX_1385	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019				(Import)	(Export)
0001		2359				SCH - NPX_1385	0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019	<u>UPDATED</u>	<u>by LIPA</u>	<u>10/25/2019</u>	(Import)	(Export)
0001	Continuous	2359				SCH - NPX_1385	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019	<u>UPDATED</u>	<u>by LIPA</u>	<u>10/25/2019</u>	(Import)	(Export)
0001	Continuous	2359				SCH - NPX_1385	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NYISO-NE\_LIMIT\_800**

REV

Mon 12/16/2019 to Mon 12/23/2019

(Export)

0001 Continuous 2359

SCH - NE - NY

**1000 MW**

Work scheduled by: ISONE

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1700 MW

**MOSES-ADIRNDCK\_230\_MA2**

FWD

Mon 12/16/2019 to Mon 12/16/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service

3150 MW

**EDIC-FRASER\_345\_EF24-40**

FWD

Mon 12/16/2019 to Tue 12/17/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2500 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service

2975 MW

**S.RIPLEY-DUNKIRK\_230\_68**

Mon 12/16/2019 to Fri 12/20/2019

**UPDATED****by PJM****11/13/2019**

0900 Continuous 1500

SCH - PJ - NY

Work scheduled by: PJM

Impacts Total Transfer Capability

TTC with All Lines In Service

**MOSES-ADIRNDCK\_230\_MA1**

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service

3150 MW

**PIERCBRK-FIVEMILE\_345\_37**

FWD

Tue 12/17/2019 to Thu 12/19/2019

(Import)

0730 Continuous 1630

SCH - PJ - NY

**2400 MW**

Work scheduled by: NGrid

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service

2900 MW

**EASTVIEW-SPRNBK\_345\_W65**

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

0201 Continuous 0230

UPNY CONED

**4350 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service

5700 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SPRNBK\_\_345KV\_RNS4**

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH

**3200 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

**MILLWOOD-EASTVIEW\_345\_W82**

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

0201 Continuous 1800

UPNY CONED

**4350 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

**EASTVIEW-SPRNBK\_\_345\_W65**

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

1730 Continuous 1800

UPNY CONED

**4350 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

**SPRNBK\_\_345KV\_RNS4**

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

1730 Continuous 1800

SPR/DUN-SOUTH

**3200 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

**EFISHKIL-WOOD\_ST\_\_345\_F38**

FWD

Fri 12/20/2019 to Sat 12/21/2019

(Import)

0001 Continuous 0030

UPNY CONED

**4000 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

**PLSNTVLE-DUNWODIE\_345\_W89**

FWD

Fri 12/20/2019 to Sat 12/21/2019

(Import)

0001 Continuous 0030

UPNY CONED

**4000 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

**WOOD\_ST\_-PLSNTVLE\_345\_Y86**

FWD

Fri 12/20/2019 to Sat 12/21/2019

(Import)

0001 Continuous 0030

UPNY CONED

**4000 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LINDEN\_\_ -GOETHALS\_230\_A2253**

Fri 12/27/2019 to Sun 12/29/2019 **EXTENDED** **by CONED** **11/22/2019**

0001 Continuous 0300

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**LINDEN\_\_ -GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402**

Fri 12/27/2019 to Sun 12/29/2019

0001 0300

Work scheduled by:

FWD REV  
(Import) (Export)

SCH - PJ - NY

**2550 MW 1600 MW**

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW

**LINDEN\_\_ -GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_\_ - FARRAGUT\_345\_C3403**

Fri 12/27/2019 to Sun 12/29/2019

0001 0300

Work scheduled by:

FWD REV  
(Import) (Export)

SCH - PJ - NY

**2550 MW 1600 MW**

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW

**LINDEN\_\_ -GOETHALS\_230\_A2253 & MARION\_\_ -FARRAGUT\_345\_C3403**

Fri 12/27/2019 to Sun 12/29/2019

0001 0300

Work scheduled by:

FWD REV  
(Import) (Export)

SCH - PJ - NY

**2550 MW 1600 MW**

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW

**S.RIPLEY-DUNKIRK\_\_230\_68**

Mon 01/06/2020 to Fri 01/10/2020

0800 Continuous 1600

Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**FRASER\_\_345\_FRASER SVC**

Mon 01/06/2020 to Mon 01/20/2020 **UPDATED** **by NYSEG** **11/27/2019**

0800 Continuous 1500

Work scheduled by: NYSEG

FWD  
(Import)

CENTRAL EAST - VC

**2935 MW**

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

**BECK\_\_ -NIAGARA\_345\_PA301**

Mon 01/13/2020 to Fri 01/17/2020

0500 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)

SCH - OH - NY

**1100 MW 950 MW**

Impacts Total Transfer Capability 950 MW 950 MW

TTC with All Lines In Service 2050 MW 1900 MW

**NYISO TRANSFER LIMITATIONS**

Saturday ,November 30, 2019 to Monday ,May 31, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOTTHAVN-RAINEY\_\_\_345\_Q11**

Sun 02/23/2020 to Sun 03/01/2020

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**NIAGARA -PACKARD\_\_230\_62**

Fri 02/28/2020 to Fri 02/28/2020

0500 Continuous 1530

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - OH - NY

**900 MW 1850 MW**

Impacts Total Transfer Capability 1150 MW 50 MW

TTC with All Lines In Service 2050 MW 1900 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Mon 03/02/2020 to Fri 03/06/2020

0500 Continuous 1730

Work scheduled by: NYPA

**UPDATED****by NYPA****08/08/2019**

FWD

(Import)

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_\_765\_7040**

Mon 03/02/2020 to Fri 03/06/2020

0500 Continuous 1730

Work scheduled by: NYPA

**UPDATED****by NYPA****08/08/2019**

FWD

REV

(Import) (Export)

SCH - HQ - NY

**0 MW 0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

**MARCY\_\_\_765\_345\_AT1**

Mon 03/02/2020 to Fri 03/06/2020

0500 Continuous 1730

Work scheduled by: NYPA

**UPDATED****by NYPA****08/08/2019**

FWD

(Import)

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

**ARR: 19****MARCY\_\_\_765\_345\_AT2**

Mon 03/02/2020 to Fri 03/06/2020

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

**ARR: 19****MASSENA -MARCY\_\_\_765\_MSU1**

Mon 03/02/2020 to Fri 03/06/2020

0500 Continuous 1730

Work scheduled by: NYPA

**UPDATED****by NYPA****08/08/2019**

FWD

(Import)

CENTRAL EAST - VC

**2265 MW**

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,November 30, 2019 to Monday ,May 31, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1						FWD				
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)				
0500	Continuous	1730				MOSES SOUTH	500 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MASSENA_-MARCY____765_MSU1						FWD	REV			
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)			
0500	Continuous	1730				SCH - HQ - NY	475 MW	1000 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW			
						TTC with All Lines In Service	1500 MW			
MASSENA_-MARCY____765_MSU1						FWD				
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)				
0500	Continuous	1730				SCH - HQ_CEDARS	90 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	109 MW			
						TTC with All Lines In Service	199 MW			
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA____765_7040						FWD				
Mon 03/02/2020	to	Fri 03/06/2020				(Import)				
0500		1730				MOSES SOUTH	500 MW			
Work scheduled by:						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MOSES____-MASSENA____230_MMS1 & MOSES____-MASSENA____230_MMS2						FWD	REV			
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	(Export)			
0500		1730				SCH - HQ - NY	850 MW	0 MW		
Work scheduled by:						Impacts Total Transfer Capability	650 MW			
						TTC with All Lines In Service	1500 MW			
MOSES____-MASSENA____230_MMS1 & MOSES____-MASSENA____230_MMS2						FWD				
Mon 03/02/2020	to	Fri 03/06/2020				(Import)				
0500		1730				SCH - HQ_CEDARS	90 MW			
Work scheduled by:						Impacts Total Transfer Capability	109 MW			
						TTC with All Lines In Service	199 MW			
STLAWRNC-MOSES____230_L33P & MASSENA_-MARCY____765_MSU1						FWD				
Mon 03/02/2020	to	Fri 03/06/2020				(Import)				
0500		1730				SCH - HQ_CEDARS	90 MW			
Work scheduled by:						Impacts Total Transfer Capability	109 MW			
						TTC with All Lines In Service	199 MW			

# NYISO TRANSFER LIMITATIONS

Saturday ,November 30, 2019 to Monday ,May 31, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES\_\_\_230\_L33P & MOSES\_\_\_-MASSENA\_230\_MMS1 & MOSES\_\_\_-  
MASSENA\_230\_MMS2

Mon 03/02/2020 to Fri 03/06/2020  
0500 1730

Work scheduled by:

SCH - HQ\_CEDARS

FWD

(Import)

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 03/02/2020 to Tue 03/03/2020  
0600 Continuous 1300

Work scheduled by: LI

SCH - NPX\_CSC

FWD

REV

(Import) (Export)

0 MW

0 MW

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

ROSETON\_-EFISHKIL\_345\_RFK305

Mon 03/02/2020 to Fri 03/20/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPNY CONED

FWD

(Import)

4800 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBRK\_\_\_345\_W78

Fri 03/06/2020 to Sat 03/07/2020  
0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

FWD

(Import)

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW\_345\_W85

Fri 03/06/2020 to Sat 03/07/2020  
0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

FWD

(Import)

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

SPRNBRK\_\_\_345KV\_RNS3

Fri 03/06/2020 to Sat 03/07/2020  
0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

FWD

(Import)

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA1

Sat 03/07/2020 to Fri 05/29/2020  
0700 Continuous 1300

Work scheduled by: NYPA

MOSES SOUTH

FWD

(Import)

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW



# NYISO TRANSFER LIMITATIONS

Saturday ,November 30, 2019 to Monday ,May 31, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### VOLNEY\_\_-MARCY\_\_345\_19

Tue 03/10/2020 to Tue 03/10/2020  
0700 Continuous 1530

UPDATED by NYPA 09/24/2019

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2825 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2975 MW

### VOLNEY\_\_-MARCY\_\_345\_19

Tue 03/10/2020 to Tue 03/10/2020  
0700 Continuous 1530

UPDATED by NYPA 09/24/2019

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
OSWEGO EXPORT **4900 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 5250 MW

### ROCHESTR-PANNELL\_\_345\_RP2

Sat 03/14/2020 to Mon 03/23/2020  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### MARCY\_\_345KV\_CSC

Mon 03/16/2020 to Fri 03/27/2020  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

### EASTVIEW-SPRNBK\_\_345\_W64

Sat 03/21/2020 to Sat 03/21/2020  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

### SPRNBK\_\_345KV\_RNS5

Sat 03/21/2020 to Sat 03/21/2020  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

### MILLWOOD-EASTVIEW\_345\_W99

Sat 03/21/2020 to Sun 03/22/2020  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EASTVIEW-SPRNBK\_\_345\_W64**

Sun 03/22/2020 to Sun 03/22/2020  
0130 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

**SPRNBK\_\_345KV\_RNS5**

Sun 03/22/2020 to Sun 03/22/2020  
0130 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

**NIAGARA\_-KINTIGH\_\_345\_NS1-38**

Fri 03/27/2020 to Fri 03/27/2020  
0600 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**BECK\_\_\_\_-PACKARD\_\_230\_BP76**

Fri 03/27/2020 to Fri 03/27/2020  
0800 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - OH - NY **1650 MW 1400 MW**  
Impacts Total Transfer Capability 400 MW 500 MW  
TTC with All Lines In Service 2050 MW 1900 MW

**MARCY\_\_\_\_-EDIC\_\_\_\_345\_UE1-7**

Tue 03/31/2020 to Tue 03/31/2020  
0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED by NYPA 09/24/2019**

**ARR: 19&16**

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

**RAMAPO\_\_-LADENTWN\_345\_W72**

Wed 04/01/2020 to Thu 04/02/2020  
0001 Continuous 1830

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5700 MW

**FRASANNX-COOPERS\_\_345\_UCC2-41**

Wed 04/01/2020 to Thu 04/02/2020  
0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED by NYPA 11/12/2019**

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,November 30, 2019 to Monday ,May 31, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MARCY\_\_\_-FRASANNX\_345\_UCC2-41

Wed 04/01/2020 to Thu 04/02/2020  
0700 Continuous 1530

UPDATED by NYPA 11/12/2019

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### SPRNBRK\_-W49TH\_ST\_345\_M51

Mon 04/06/2020 to Wed 04/08/2020  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

### SPRNBRK\_\_345KV\_RNS5

Mon 04/06/2020 to Wed 04/08/2020  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

### MARCY\_\_\_-N.SCTLND\_345\_18

Tue 04/07/2020 to Wed 04/08/2020  
0700 Continuous 1530

UPDATED by NYPA 09/24/2019

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

### LINDN\_CG-LNDVFT\_\_345\_V-3022

Sun 04/12/2020 to Fri 04/17/2020  
1400 Continuous 1800

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

### PLSNTVLY-EFISHKIL\_345\_F36

Mon 04/13/2020 to Tue 04/14/2020  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

### SAND\_BAR-PLATSBRG\_115\_PV20

Mon 04/13/2020 to Tue 04/14/2020  
0600 Daily 1800

Work scheduled by: ISONE

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

Saturday ,November 30, 2019 to Monday ,May 31, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### FRASER\_\_-GILBOA\_\_345\_GF5-35

Mon 04/13/2020 to Wed 04/22/2020  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

### NIAGARA\_-ROCHESTR\_345\_NR2

Wed 04/15/2020 to Fri 05/01/2020  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

### ROCHESTR-PANNELL\_\_345\_RP1

Mon 04/20/2020 to Fri 04/24/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

### DOLSONAV-ROCKTVRN\_345\_DART44

Mon 04/27/2020 to Sun 05/10/2020 **UPDATED by NYPA 03/21/2019**  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

### LEEDS\_\_-HURLYAVE\_345\_301

Mon 04/27/2020 to Fri 05/29/2020  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

### SCH-IMO-NYISO\_LIMIT\_1600

Fri 05/01/2020 to Sat 10/31/2020 **UPDATED by IESO 05/03/2019**  
0001 Continuous 2359

Work scheduled by: IESO

FWD  
(Import)  
SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 1900 MW

### PANNELL\_-CLAY\_\_\_\_345\_2

Mon 05/04/2020 to Fri 05/08/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Mon 05/04/2020 to Mon 05/18/2020

0800 Continuous 1700

Work scheduled by: PJM

FWD

(Import)

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

Mon 05/04/2020 to Mon 05/18/2020

0800 Continuous 1700

Work scheduled by: PJM

FWD

(Import)

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_1**

Mon 05/04/2020 to Mon 05/18/2020

0800 Continuous 1700

Work scheduled by: PJM

FWD

(Import)

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_2**

Mon 05/04/2020 to Mon 05/18/2020

0800 Continuous 1700

Work scheduled by: PJM

FWD

(Import)

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

**PANNELL\_-CLAY\_\_\_\_345\_1**

Mon 05/11/2020 to Fri 05/15/2020

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

**COOPERS\_-DOLSONAV\_345\_CCDA42**

Mon 05/11/2020 to Fri 05/29/2020

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

UPDATEDby NYPA03/21/2019

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

**KINTIGH\_-ROCHESTR\_345\_SRI-39**

Mon 05/18/2020 to Fri 05/22/2020

0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,November 30, 2019 to Monday ,May 31, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES -ADIRNDCK\_230\_MA2

FWD

Mon 06/01/2020 to Fri 07/31/2020

(Import)

0700 Continuous 1730

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## NIAGARA\_345\_230\_AT4

REV

Mon 06/29/2020 to Tue 06/30/2020

(Export)

0500 Continuous 1530

SCH - OH - NY

1400 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: NYPA

## SCH-IMO-NYISO\_NIAG\_CB\_3008\_W/BB

FWD

REV

Mon 07/27/2020 to Fri 08/07/2020

(Import) (Export)

0500 Continuous 1530

SCH - OH - NY

1900 MW 1450 MW

Impacts Total Transfer Capability 0 MW 250 MW

TTC with All Lines In Service 1900 MW 1700 MW

Work scheduled by: NYPA

## CHATGUAY-MASSENA\_765\_7040

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 Continuous 1730

UPDATEDby NYPA08/08/2019

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## CHATGUAY-MASSENA\_765\_7040

FWD

REV

Sat 08/01/2020 to Sun 08/02/2020

(Import) (Export)

0500 Continuous 1730

UPDATEDby NYPA08/08/2019

SCH - HQ - NY

0 MW 0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

## MARCY\_765\_345\_AT1

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 Continuous 1730

UPDATEDby NYPA08/08/2019

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

## MASSENA -MARCY\_765\_MSU1

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 Continuous 1730

UPDATEDby NYPA08/08/2019

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Saturday ,November 30, 2019 to Monday ,May 31, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1							FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>		(Import)	
0500	Continuous	1730				MOSES SOUTH	500 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	
<hr/>								
MASSENA_-MARCY____765_MSU1							FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>		(Import)	(Export)
0500	Continuous	1730				SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW	0 MW
						TTC with All Lines In Service	1500 MW	1000 MW
<hr/>								
MASSENA_-MARCY____765_MSU1							FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>		(Import)	
0500	Continuous	1730				SCH - HQ_CEDARS	90 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	100 MW	
						TTC with All Lines In Service	190 MW	
<hr/>								
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040							FWD	
Sat 08/01/2020	to	Sun 08/02/2020					(Import)	
0500		1730				MOSES SOUTH	500 MW	
Work scheduled by:						Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	
<hr/>								
MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2							FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020					(Import)	(Export)
0500		1730				SCH - HQ - NY	850 MW	0 MW
Work scheduled by:						Impacts Total Transfer Capability	650 MW	1000 MW
						TTC with All Lines In Service	1500 MW	1000 MW
<hr/>								
MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2							FWD	
Sat 08/01/2020	to	Sun 08/02/2020					(Import)	
0500		1730				SCH - HQ_CEDARS	90 MW	
Work scheduled by:						Impacts Total Transfer Capability	100 MW	
						TTC with All Lines In Service	190 MW	
<hr/>								
STLAWRNC-MOSES____230_L33P & MASSENA_-MARCY____765_MSU1							FWD	
Sat 08/01/2020	to	Sun 08/02/2020					(Import)	
0500		1730				SCH - HQ_CEDARS	90 MW	
Work scheduled by:						Impacts Total Transfer Capability	100 MW	
						TTC with All Lines In Service	190 MW	

# NYISO TRANSFER LIMITATIONS

Saturday ,November 30, 2019 to Monday ,May 31, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES\_\_\_230\_L33P & MOSES\_\_\_-MASSENA\_230\_MMS1 & MOSES\_\_\_-  
MASSENA\_230\_MMS2

Sat 08/01/2020 to Sun 08/02/2020  
0500 1730

Work scheduled by:

SCH - HQ\_CEDARS 90 MW  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 190 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 08/03/2020 to Sun 09/13/2020  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS\_\_\_345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

MARCY\_\_\_-FRASANNX\_345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

MARCY\_\_\_765\_345\_AT1

Mon 09/14/2020 to Mon 09/14/2020  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH 1750 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

NIAGARA\_-KINTIGH\_\_\_345\_NS1-38

Mon 09/14/2020 to Thu 09/17/2020  
0500 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST 1400 MW  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA2

Tue 09/15/2020 to Sat 11/14/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH 2100 MW  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW



# NYISO TRANSFER LIMITATIONS

Saturday ,November 30, 2019 to Monday ,May 31, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NIAGARA\_-ROCHESTR\_345\_NR2

FWD

Fri 09/18/2020 to Sat 11/14/2020

(Import)

0500 Continuous 2330

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### CLAY\_-EDIC\_345\_1-16

FWD

Mon 09/21/2020 to Fri 09/25/2020

(Import)

0700 Continuous 1530

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

### ROSETON\_-ROCKTVRN\_345\_311

FWD

Mon 09/21/2020 to Fri 10/23/2020

(Import)

0800 Continuous 1600

UPDATED by CHGE 10/09/2019

UPNY CONED **4400 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

### DUNWODIE\_345KV\_3

FWD

Fri 09/25/2020 to Fri 09/25/2020

(Import)

0001 Continuous 0030

UPDATED by CONED 09/05/2019

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### DUNWODIE\_345KV\_5

FWD

Fri 09/25/2020 to Fri 09/25/2020

(Import)

0001 Continuous 0030

UPDATED by CONED 09/05/2019

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### DUNWODIE-MOTTHAVN\_345\_71

FWD

Fri 09/25/2020 to Fri 10/30/2020

(Import)

0001 Continuous 0300

UPDATED by CONED 09/05/2019

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### CLAY\_-EDIC\_345\_2-15

FWD

Mon 09/28/2020 to Fri 10/02/2020

(Import)

0700 Continuous 1530

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Saturday ,November 30, 2019 to Monday ,May 31, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SAND\_BAR-PLATSBURG\_115\_PV20

Sat 10/17/2020 to Sat 11/14/2020  
0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

### HURLYAVE-ROSETON\_345\_303

Mon 10/26/2020 to Fri 12/04/2020  
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED

by CHGE

10/09/2019

UPNY CONED

FWD

(Import)

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

### DUNWODIE\_345KV\_3

Fri 10/30/2020 to Fri 10/30/2020  
0230 Continuous 0300

Work scheduled by: ConEd

UPDATED

by CONED

09/05/2019

SPR/DUN-SOUTH

FWD

(Import)

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_5

Fri 10/30/2020 to Fri 10/30/2020  
0230 Continuous 0300

Work scheduled by: ConEd

UPDATED

by CONED

09/05/2019

SPR/DUN-SOUTH

FWD

(Import)

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

### SCH-IMO-NYISO\_LIMIT\_1750

Sun 11/01/2020 to Fri 04/30/2021  
0001 Continuous 2359

Work scheduled by: IESO

UPDATED

by IESO

05/03/2019

SCH - OH - NY

FWD

(Import)

**2050 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

### SCH-NYISO-IMO\_LIMIT\_1600

Sun 11/01/2020 to Fri 04/30/2021  
0001 Continuous 2359

Work scheduled by: IESO

UPDATED

by IESO

05/03/2019

SCH - OH - NY

REV

(Export)

**1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

### CHATGUAY-MASSENA\_765\_7040

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

MOSES SOUTH

FWD

(Import)

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## CHATGUAY-MASSENA\_\_765\_7040

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MARCY\_\_765\_345\_AT1

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

## MARCY\_\_765\_345\_AT2

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

## MASSENA\_-MARCY\_\_765\_MSU1

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2265 MW
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

## MASSENA\_-MARCY\_\_765\_MSU1

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

## MASSENA\_-MARCY\_\_765\_MSU1

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MASSENA\_-MARCY\_\_765\_MSU1

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

	FWD
	(Import)
SCH - HQ_CEDARS	90 MW
Impacts Total Transfer Capability	109 MW
TTC with All Lines In Service	199 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,November 30, 2019 to Monday ,May 31, 2021

## Seasonal Limits

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA\_-MARCY\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH 500 MW  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY 850 MW 0 MW  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS 90 MW  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES\_230\_L33P & MASSENA\_-MARCY\_765\_MSU1

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS 90 MW  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES\_230\_L33P & MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS 90 MW  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

PLSNTVLE-DUNWODIE\_345\_W89

Mon 11/16/2020 to Mon 11/16/2020  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4000 MW  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE\_345\_W89

Thu 11/26/2020 to Thu 11/26/2020  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED 4000 MW  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Saturday ,November 30, 2019 to Monday ,May 31, 2021

## Seasonal Limits

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_\_\_-ADIRNDCK\_230\_MAl

FWD

Tue 12/01/2020 to Mon 05/31/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### SAND\_BAR-PLATSBURG\_115\_PV20

Mon 12/07/2020 to Fri 12/11/2020

0700 Continuous 1530

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

### SAND\_BAR-PLATSBURG\_115\_PV20

Mon 12/14/2020 to Fri 12/18/2020

0700 Continuous 1530

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

### MOTTHAVN-RAINEY\_\_\_\_345\_Q11

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15

FWD

Mon 03/29/2021 to Fri 04/16/2021

(Import)

0800 Continuous 1730

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

### SCH-IMO-NYISO\_LIMIT\_1600

FWD

Sat 05/01/2021 to Sun 10/31/2021

(Import)

0001 Continuous 2359

UPDATED by IESO 05/03/2019

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

### PANNELL\_-CLAY\_\_\_\_345\_2

FWD

Mon 05/03/2021 to Fri 05/28/2021

(Import)

0700 Continuous 1730

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA