

NYISO TRANSFER LIMITATIONS

Sunday ,November 10, 2019 to Tuesday ,May 11, 2021

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5700MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

 Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	300 MW	550 MW
TTC with All Lines In Service	2900 MW	1850 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2000 MW	1300 MW
Impacts Total Transfer Capability	900 MW	550 MW
TTC with All Lines In Service	2900 MW	1850 MW

MARION_-FARRAGUT_345_C3403

 Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	300 MW	550 MW
TTC with All Lines In Service	2900 MW	1850 MW

STLAWRNC-MOSES_230_L33P

 Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	2050 MW	1900 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2050 MW	1900 MW

BECK_-NIAGARA_345_PA302

 Wed 07/31/2019 to Mon 11/11/2019 UPDATED by IESO 10/31/2019

0800 Continuous 1700

Work scheduled by: IESO

	FWD (Import)	REV (Export)
SCH - OH - NY	1100 MW	950 MW
Impacts Total Transfer Capability	950 MW	950 MW
TTC with All Lines In Service	2050 MW	1900 MW

CHAT_DC_GC2

 Sun 10/13/2019 to Fri 11/22/2019 UPDATED by HQ 10/28/2019

2301 Continuous 2300

Work scheduled by: HQ

	FWD (Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

CHAT_DC_GC2

 Sun 10/13/2019 to Fri 11/22/2019 UPDATED by HQ 10/28/2019

2301 Continuous 2300

Work scheduled by: HQ

	REV (Export)
SCH - HQ - NY	500 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 10, 2019 to Tuesday ,May 11, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
NIAGARA__345_230_AT4							
Wed 10/23/2019	to	Tue 12/17/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/10/2019</u>		
0500	Continuous	1700					
Work scheduled by: NYPA							
						SCH - OH - NY	2050 MW
						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	2050 MW
							1900 MW
HOPATCON-RAMAPO__500_5018						FWD	REV
						(Import)	(Export)
Fri 11/01/2019	to	Tue 11/05/2019	<u>EXTENDED</u>	<u>by CE</u>	<u>11/07/2019</u>		
0001	Continuous	2200					
Work scheduled by: ConEd							
						SCH - PJ - NY	1250 MW
						Impacts Total Transfer Capability	1650 MW
						TTC with All Lines In Service	2900 MW
							1850 MW
HOPATCON-RAMAPO__500_5018						FWD	
						(Import)	
Fri 11/01/2019	to	Tue 11/05/2019	<u>EXTENDED</u>	<u>by CE</u>	<u>11/07/2019</u>		
0001	Continuous	2200					
Work scheduled by: ConEd							
						UPNY CONED	5000 MW
						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	5700 MW
RAMAPO__345_345_PAR3500						FWD	REV
						(Import)	(Export)
Fri 11/01/2019	to	Tue 11/05/2019	<u>EXTENDED</u>	<u>by CE</u>	<u>11/07/2019</u>		
0001	Continuous	2200					
Work scheduled by: ConEd							
						SCH - PJ - NY	2150 MW
						Impacts Total Transfer Capability	750 MW
						TTC with All Lines In Service	2900 MW
							1850 MW
RAMAPO__345_345_PAR4500						FWD	REV
						(Import)	(Export)
Fri 11/01/2019	to	Tue 11/05/2019	<u>EXTENDED</u>	<u>by CE</u>	<u>11/07/2019</u>		
0001	Continuous	2200					
Work scheduled by: ConEd							
						SCH - PJ - NY	2150 MW
						Impacts Total Transfer Capability	750 MW
						TTC with All Lines In Service	2900 MW
							1850 MW
RAMAPO__500_345_BK 1500						FWD	REV
						(Import)	(Export)
Fri 11/01/2019	to	Tue 11/05/2019	<u>EXTENDED</u>	<u>by CE</u>	<u>11/07/2019</u>		
0001	Continuous	2200					
Work scheduled by: ConEd							
						SCH - PJ - NY	1250 MW
						Impacts Total Transfer Capability	1650 MW
						TTC with All Lines In Service	2900 MW
							1850 MW
RAMAPO__500_345_BK 1500						FWD	
						(Import)	
Fri 11/01/2019	to	Tue 11/05/2019	<u>EXTENDED</u>	<u>by CE</u>	<u>11/07/2019</u>		
0001	Continuous	2200					
Work scheduled by: ConEd							
						UPNY CONED	5000 MW
						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 10, 2019 to Tuesday ,May 11, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1750					FWD	
Fri 11/01/2019	to	Thu 04/30/2020	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	2050 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2050 MW
SCH-NYISO-IMO_LIMIT_1600						REV
Fri 11/01/2019	to	Thu 04/30/2020	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Export)
0001	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	1900 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1900 MW
SCH-NYISO-NE_LIMIT_1500						REV
Fri 11/01/2019	to	Thu 04/30/2020				(Export)
0001	Continuous	2359				
Work scheduled by: NYISO					SCH - NE - NY	1700 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1700 MW
LINDN_CG-LNDVFT___345_V-3022					FWD	REV
Mon 11/04/2019	to	Thu 11/07/2019				(Import) (Export)
0800	Continuous	1500				
Work scheduled by: PJM					SCH - PJM_VFT	0 MW 0 MW
					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
WATRCURE_345_230_BK 1					FWD	REV
Tue 11/05/2019	to	Tue 11/05/2019	<u>CANCELLED</u>	<u>by NYSEG</u>	<u>11/05/2019</u>	(Import) (Export)
0800	Continuous	1530				
Work scheduled by: NYSEG					SCH - PJ - NY	2600 MW 1300 MW
					Impacts Total Transfer Capability	300 MW 550 MW
					TTC with All Lines In Service	2900 MW 1850 MW
LADENTWN-BUCHAN_S_345_Y88					FWD	
Wed 11/06/2019	to	Wed 11/06/2019				(Import)
0001	Continuous	2359				
Work scheduled by: ORU					UPNY CONED	4800 MW
					Impacts Total Transfer Capability	900 MW
					TTC with All Lines In Service	5700 MW
MARCY___-N.SCTLND_345_18					FWD	
Wed 11/06/2019	to	Wed 11/13/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/11/2019</u>	(Import)
0500	Continuous	1730				
Work scheduled by: NYPA					CENTRAL EAST - VC	2090 MW
					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Sunday ,November 10, 2019 to Tuesday ,May 11, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC

FWD

Wed 11/06/2019 to Fri 11/22/2019 **UPDATED** **by NYPA** **09/11/2019**

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MARCY____765_345_AT2

FWD

Wed 11/06/2019 to Fri 11/22/2019 **UPDATED** **by NYPA** **09/11/2019**

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**SCH-HQ-NYISO_LIMIT_1150**

FWD

Wed 11/06/2019 to Fri 11/22/2019 **UPDATED** **by HQ** **10/28/2019**

(Import)

0500 Continuous 1730

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

ALCOA_R8105_TIE_B

FWD

Wed 11/06/2019 to Wed 11/06/2019

(Import)

0700 Daily(No Weekends) 1630

MOSES SOUTH

3100 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NGrid

HURLYAVE-ROSETON__345_303

FWD

Wed 11/06/2019 to Fri 12/06/2019 **UPDATED** **by CH** **10/21/2019**

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

N.SCTLND-LEEDS____345_94

FWD

Wed 11/06/2019 to Wed 11/06/2019

(Import)

0830 Continuous 1430

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

DUNWODIE-MOTTHAVN_345_71

FWD

Wed 11/06/2019 to Sat 11/09/2019 **EXT FORCE** **by CONED** **11/08/2019**

(Import)

2027 Continuous 1200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601			FWD	REV
Thu 11/07/2019	to	Thu 11/07/2019	(Import)	(Export)
0700	Continuous	1500	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602			FWD	REV
Thu 11/07/2019	to	Thu 11/07/2019	(Import)	(Export)
0700		1500	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603			FWD	REV
Thu 11/07/2019	to	Thu 11/07/2019	(Import)	(Export)
0700		1500	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602			FWD	REV
Thu 11/07/2019	to	Thu 11/07/2019	(Import)	(Export)
0700	Continuous	1500	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603			FWD	REV
Thu 11/07/2019	to	Thu 11/07/2019	(Import)	(Export)
0700		1500	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603			FWD	REV
Thu 11/07/2019	to	Thu 11/07/2019	(Import)	(Export)
0700	Continuous	1500	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_NNC			FWD	REV
Thu 11/07/2019	to	Thu 11/07/2019	(Import)	(Export)
0700	Continuous	1500	SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 10, 2019 to Tuesday ,May 11, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Thu 11/07/2019 to Wed 11/13/2019

UPDATEDby RGE11/01/2019

(Import)

0700 Continuous 1900

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

BECK_-NIAGARA_345_PA301

FWD

REV

Fri 11/08/2019 to Fri 11/08/2019

(Import) (Export)

1523 Continuous 1712

SCH - OH - NY

1100 MW 950 MW

Impacts Total Transfer Capability 950 MW 950 MW

TTC with All Lines In Service 2050 MW 1900 MW

Work scheduled by: IESO

BECK_-NIAGARA_345_PA301 & BECK_-NIAGARA_345_PA302

FWD

REV

Fri 11/08/2019 to Fri 11/08/2019

(Import) (Export)

1523 1712

SCH - HQ - NY

1500 MW 500 MW

Impacts Total Transfer Capability 0 MW 500 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by:

BECK_-NIAGARA_345_PA301 & BECK_-NIAGARA_345_PA302

FWD

REV

Fri 11/08/2019 to Fri 11/08/2019

(Import) (Export)

1523 1712

SCH - OH - NY

300 MW 300 MW

Impacts Total Transfer Capability 1750 MW 1600 MW

TTC with All Lines In Service 2050 MW 1900 MW

Work scheduled by:

BECK_-NIAGARA_345_PA301 & BECK_-NIAGARA_345_PA302

FWD

REV

Fri 11/08/2019 to Fri 11/08/2019

(Import) (Export)

1523 1712

SCH - PJ - NY

1300 MW 1300 MW

Impacts Total Transfer Capability 1600 MW 550 MW

TTC with All Lines In Service 2900 MW 1850 MW

Work scheduled by:

BECK_-NIAGARA_345_PA301 & BECK_-NIAGARA_345_PA302

FWD

Fri 11/08/2019 to Fri 11/08/2019

(Import)

1523 1712

WESTERN_NY_EXPORT

1100 MW

Impacts Total Transfer Capability 1200 MW

TTC with All Lines In Service 2300 MW

Work scheduled by:

BECK_-NIAGARA_345_PA301 & BECK_-NIAGARA_345_PA302 & KINTIGH_-ROCHESTR_345_SR1-39

FWD

Fri 11/08/2019 to Fri 11/08/2019

(Import)

1523 1712

WESTERN_NY_EXPORT

700 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 2300 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Sunday ,November 10, 2019 to Tuesday ,May 11, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

Sun 11/10/2019 to Mon 11/11/2019 **UPDATED** **by CONED** **11/08/2019**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Sun 11/10/2019 to Mon 11/11/2019 **UPDATED** **by CONED** **11/08/2019**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

Sun 11/10/2019 to Mon 11/11/2019 **UPDATED** **by CONED** **11/08/2019**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

SPRNBRK_345KV_RNS3

Mon 11/11/2019 to Mon 11/11/2019
0001 Continuous 2100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PIERCBRK-FIVEMILE_345_37

Mon 11/11/2019 to Wed 11/13/2019 **CANCELLED** **by NGrid** **11/08/2019**
0800 Continuous 1200

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - PJ - NY **2400 MW 1300 MW**
Impacts Total Transfer Capability 500 MW 550 MW
TTC with All Lines In Service 2900 MW 1850 MW

SCH-IMO-NYISO_LIMIT_1400

Mon 11/11/2019 to Fri 11/29/2019
1701 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1700 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1400

Mon 11/11/2019 to Fri 11/29/2019
1701 Continuous 2359

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1700 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1900 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

FWD

Tue 11/12/2019 to Tue 11/12/2019 UPDATED by CONED 10/23/2019

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F31

FWD

Thu 11/14/2019 to Thu 11/14/2019 UPDATED by NYISO 09/18/2019

(Import)

0001 Continuous 2200

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Thu 11/14/2019 to Thu 11/14/2019 UPDATED by NYISO 09/18/2019

(Import)

0001 Continuous 2200

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_45

FWD

Thu 11/14/2019 to Thu 11/14/2019 UPDATED by CONED 10/23/2019

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M54

FWD

Thu 11/14/2019 to Thu 11/14/2019 CANCELLED by ConEd 11/10/2019

(Import)

0201 Continuous 0500

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

BUCHAN_N-EASTVIEW_345_W93

FWD

Fri 11/15/2019 to Fri 11/15/2019 UPDATED by CONED 11/08/2019

(Import)

0301 Continuous 2359

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W79

FWD

Fri 11/15/2019 to Fri 11/15/2019 UPDATED by CONED 11/08/2019

(Import)

0301 Continuous 2359

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,November 10, 2019 to Tuesday ,May 11, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

Sat 11/16/2019 to Tue 11/19/2019
0700 Continuous 1900

Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

SCH-NE-NYISO_LIMIT_500

Sun 11/17/2019 to Sun 11/17/2019
1100 Continuous 1600

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **700 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1200

Sun 11/17/2019 to Sun 11/17/2019
1100 Continuous 1600

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1400 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1700 MW

W49TH_ST_345KV_6

Mon 11/18/2019 to Mon 11/18/2019 UPDATED by CONED 11/01/2019
0230 Continuous 0259

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **370 MW**
Impacts Total Transfer Capability 290 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Mon 11/18/2019 to Thu 11/21/2019 UPDATED by CONED 11/01/2019
0230 Continuous 0259

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Mon 11/18/2019 to Thu 11/21/2019 UPDATED by CONED 11/01/2019
0230 Continuous 0259

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

BERKSHIR-ALPS_____345_393

Mon 11/18/2019 to Wed 11/27/2019
0600 Continuous 1700

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **1150 MW 1300 MW**
Impacts Total Transfer Capability 250 MW 400 MW
TTC with All Lines In Service 1400 MW 1700 MW

ARR: 78

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393				FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	(Export)
0600	Continuous	1700		SCH - NPX_1385	100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW
ARR: 78				TTC with All Lines In Service	200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312				FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	(Export)
0600		1700		SCH - NE - NY	1150 MW
Work scheduled by:				Impacts Total Transfer Capability	250 MW
ARR: 78				TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312				FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	(Export)
0600	Continuous	1700		SCH - NE - NY	1400 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312				FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	(Export)
0600	Continuous	1700		SCH - NPX_1385	100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
SCH-NE-NYISO_LIMIT_800				FWD	
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	
0600	Continuous	1700		SCH - NE - NY	1000 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_500					REV
Mon 11/18/2019	to	Wed 11/27/2019			(Export)
0600	Continuous	1700		SCH - NE - NY	700 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	1700 MW
WATRCURE-OAKDALE____345_31				FWD	REV
Tue 11/19/2019	to	Tue 11/19/2019	UPDATED by NYSEG 09/13/2019	(Import)	(Export)
1300	Continuous	1500		SCH - PJ - NY	2600 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	2900 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

FWD

Thu 11/21/2019 to Thu 11/21/2019 **UPDATED** **by CONED** **11/01/2019**
 0230 Continuous 0259

Work scheduled by: ConEd

SCH - PJM_HTP **370 MW**
 Impacts Total Transfer Capability 290 MW
 TTC with All Lines In Service 660 MW

LEEDS_345KV_R395

FWD

Thu 11/21/2019 to Thu 11/21/2019
 0830 Daily(No Weekends) 1130

Work scheduled by: NGrid

(Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBK_345_W64

FWD

Sat 11/23/2019 to Sat 11/23/2019 **CANCELLED** **by ConEd** **11/08/2019**
 0130 Continuous 0200

Work scheduled by: ConEd

(Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Sat 11/23/2019 to Sat 11/23/2019 **CANCELLED** **by ConEd** **11/08/2019**
 0130 Continuous 0200

Work scheduled by: ConEd

(Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

SPRNBK_345KV_RNS5

FWD

Sat 11/23/2019 to Sat 11/23/2019 **CANCELLED** **by ConEd** **11/08/2019**
 0130 Continuous 0200

Work scheduled by: ConEd

(Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

RAMAPO_-LADENTWN_345_W72

FWD

Mon 11/25/2019 to Tue 11/26/2019 **EXTENDED** **by CONED** **11/10/2019**
 0001 Continuous 0100

Work scheduled by: ConEd

(Import)
 UPNY CONED **4400 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5700 MW

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 11/25/2019 to Wed 11/27/2019
 0700 Continuous 1500

Work scheduled by: NYPA

(Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 10, 2019 to Tuesday ,May 11, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY -MARCY 345_19

Mon 11/25/2019 to Mon 11/25/2019

0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

VOLNEY -MARCY 345_19

Mon 11/25/2019 to Mon 11/25/2019

0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

ARR: 19

FWD

(Import)

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

CHAT_DC_GC1

Sat 11/30/2019 to Sat 11/30/2019

0001 Continuous 0200

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 11/30/2019 to Sat 11/30/2019

0001 Continuous 0200

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019

0001 0200

Work scheduled by:

FWD

(Import)

MOSES SOUTH

2550 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019

0001 0200

Work scheduled by:

FWD

(Import) (Export)

SCH - HQ - NY

1370 MW 0 MW

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019

0001 Continuous 0200

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

REV

Sat 11/30/2019 to Sat 11/30/2019

(Export)

0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

SCH-HQ-NYISO_LIMIT_1150

FWD

Sat 11/30/2019 to Sat 11/30/2019

(Import)

0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

1500 MW

SPRNBK_-TREMONT_345_X28

FWD

Mon 12/02/2019 to Mon 12/02/2019

(Import)

0001 Continuous 1800

Work scheduled by: ConEd

UPDATEDby CONED 11/04/2019

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

4600 MW

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 12/02/2019 to Mon 12/02/2019

(Import) (Export)

0700 Continuous 2300

Work scheduled by: LI

UPDATEDby ISONE 10/04/2019

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability

330 MW

330 MW

TTC with All Lines In Service

330 MW

330 MW

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

N.SCTLND-ALPS_345_2

FWD

REV

Mon 12/02/2019 to Mon 12/02/2019

(Import) (Export)

0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

SCH - NE - NY

900 MW**1700 MW**

Impacts Total Transfer Capability

500 MW

0 MW

TTC with All Lines In Service

1400 MW

1700 MW

N.SCTLND-ALPS_345_2

FWD

REV

Mon 12/02/2019 to Mon 12/02/2019

(Import) (Export)

0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

SCH - NPX_1385

100 MW**100 MW**

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 10, 2019 to Tuesday ,May 11, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC

FWD

Mon 12/02/2019 to Fri 12/13/2019

(Import)

0800 Continuous 1500

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

LEEDS___345KV_R94301

FWD

Tue 12/03/2019 to Fri 12/13/2019

(Import)

0800 Continuous 1500

UPDATED by NGRID 10/04/2019

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NGrid

S.RIPLEY-DUNKIRK__230_68

FWD

REV

Tue 12/03/2019 to Fri 12/06/2019

(Import) (Export)

0900 Continuous 1500

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 300 MW 550 MW

TTC with All Lines In Service 2900 MW 1850 MW

Work scheduled by: PJM

EFISHKIL-WOOD_ST__345_F39

FWD

Thu 12/05/2019 to Thu 12/05/2019

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Thu 12/05/2019 to Sat 12/07/2019

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST__345_F39

FWD

Fri 12/06/2019 to Sat 12/07/2019

(Import)

2330 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MAL

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,November 10, 2019 to Tuesday ,May 11, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

FWD

Mon 12/09/2019 to Thu 12/12/2019

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Thu 12/12/2019 to Fri 12/20/2019

(Import) (Export)

0700 Continuous 1500

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: ISONE

BUCHAN_N-EASTVIEW_345_W93

FWD

Sun 12/15/2019 to Wed 12/18/2019

(Import)

0001 Continuous 0159

CANCELLED by NYISO 11/10/2019

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W79

FWD

Sun 12/15/2019 to Wed 12/18/2019

(Import)

0001 Continuous 0159

CANCELLED by NYISO 11/10/2019

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

BUCHAN_N-EASTVIEW_345_W93

FWD

Sun 12/15/2019 to Wed 12/18/2019

(Import)

0001 Continuous 0200

UPDATED by CONED 11/08/2019

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W79

FWD

Sun 12/15/2019 to Wed 12/18/2019

(Import)

0001 Continuous 0200

UPDATED by CONED 11/08/2019

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

WATRCURE-OAKDALE_345_31

FWD

REV

Sun 12/15/2019 to Sat 12/21/2019

(Import) (Export)

0800 Continuous 1700

SCH - PJ - NY

2600 MW**1300 MW**

Impacts Total Transfer Capability 300 MW 550 MW

TTC with All Lines In Service 2900 MW 1850 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Sunday ,November 10, 2019 to Tuesday ,May 11, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019	<u>UPDATED</u>	<u>by LIPA</u>	<u>10/25/2019</u>	(Import)	(Export)
0001	Continuous	2359				SCH - NPX_1385	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019				(Import)	(Export)
0001		2359				SCH - NPX_1385	0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019				(Import)	(Export)
0001		2359				SCH - NPX_1385	0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019	<u>UPDATED</u>	<u>by LIPA</u>	<u>10/25/2019</u>	(Import)	(Export)
0001	Continuous	2359				SCH - NPX_1385	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019				(Import)	(Export)
0001		2359				SCH - NPX_1385	0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019	<u>UPDATED</u>	<u>by LIPA</u>	<u>10/25/2019</u>	(Import)	(Export)
0001	Continuous	2359				SCH - NPX_1385	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC						FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019	<u>UPDATED</u>	<u>by LIPA</u>	<u>10/25/2019</u>	(Import)	(Export)
0001	Continuous	2359				SCH - NPX_1385	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 10, 2019 to Tuesday ,May 11, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 12/16/2019 to Mon 12/16/2019
0700 Continuous 1500
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

EDIC___-FRASER___345_EF24-40

Mon 12/16/2019 to Tue 12/17/2019
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA1

Tue 12/17/2019 to Fri 12/20/2019
0700 Continuous 1500
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

EASTVIEW-SPRNBK___345_W65

Wed 12/18/2019 to Wed 12/18/2019
0201 Continuous 0230
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK___345KV_RNS4

Wed 12/18/2019 to Wed 12/18/2019
0201 Continuous 0230
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W82

Wed 12/18/2019 to Wed 12/18/2019
0201 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBK___345_W65

Wed 12/18/2019 to Wed 12/18/2019
1730 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 10, 2019 to Tuesday ,May 11, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

1730 Continuous 1800

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST__345_F38

FWD

Fri 12/20/2019 to Sat 12/21/2019

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Fri 12/20/2019 to Sat 12/21/2019

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Fri 12/20/2019 to Sat 12/21/2019

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SCH-NE-NYISO_LIMIT_500

FWD

Fri 12/20/2019 to Fri 12/20/2019

(Import)

0600 Continuous 1600

UPDATED by ISONE 10/11/2019

SCH - NE - NY

700 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

SCH-NYISO-NE_LIMIT_1200

REV

Fri 12/20/2019 to Fri 12/20/2019

(Export)

0600 Continuous 1600

UPDATED by ISONE 10/11/2019

SCH - NE - NY

1400 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: ISONE

LINDEN_-GOETHALS_230_A2253

FWD

REV

Fri 12/27/2019 to Fri 12/27/2019

(Import) (Export)

0001 Continuous 2230

SCH - PJ - NY

2600 MW 1300 MW

Impacts Total Transfer Capability 300 MW 550 MW

TTC with All Lines In Service 2900 MW 1850 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,November 10, 2019 to Tuesday ,May 11, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__ -GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Fri 12/27/2019 to Fri 12/27/2019
 0001 2230

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2000 MW 1300 MW**
 Impacts Total Transfer Capability 900 MW 550 MW
 TTC with All Lines In Service 2900 MW 1850 MW

LINDEN__ -GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__ - FARRAGUT_345_C3403

Fri 12/27/2019 to Fri 12/27/2019
 0001 2230

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2000 MW 1300 MW**
 Impacts Total Transfer Capability 900 MW 550 MW
 TTC with All Lines In Service 2900 MW 1850 MW

LINDEN__ -GOETHALS_230_A2253 & MARION__ -FARRAGUT_345_C3403

Fri 12/27/2019 to Fri 12/27/2019
 0001 2230

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2000 MW 1300 MW**
 Impacts Total Transfer Capability 900 MW 550 MW
 TTC with All Lines In Service 2900 MW 1850 MW

PLSNTVLY-WOOD_ST__345_F30

Thu 01/02/2020 to Mon 01/13/2020
 0001 Continuous 2200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RNS5

Thu 01/02/2020 to Mon 01/13/2020
 0001 Continuous 2200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

BECK__ -NIAGARA__345_PA301

Mon 01/13/2020 to Fri 01/17/2020
 0500 Continuous 1530

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1100 MW 950 MW**
 Impacts Total Transfer Capability 950 MW 950 MW
 TTC with All Lines In Service 2050 MW 1900 MW

MOTTHAVN-RAINEY__345_Q11

Sun 02/23/2020 to Sun 03/01/2020
 0001 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 10, 2019 to Tuesday ,May 11, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-PACKARD__230_62

Fri 02/28/2020 to Fri 02/28/2020
0500 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1100 MW	950 MW
Impacts Total Transfer Capability	950 MW	950 MW
TTC with All Lines In Service	2050 MW	1900 MW

CHATGUAY-MASSENA__765_7040

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

	FWD
	(Import)
MOSES SOUTH	1550 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

CHATGUAY-MASSENA__765_7040

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY__765_345_AT1

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

MARCY__765_345_AT2

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY__765_MSU1

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

	FWD
	(Import)
CENTRAL EAST - VC	2265 MW
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

MASSENA_-MARCY__765_MSU1

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 10, 2019 to Tuesday ,May 11, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_ 765_MSU1						FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)
0500	Continuous	1730				475 MW	1000 MW
Work scheduled by: NYPA						SCH - HQ - NY	
						Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_ 765_MSU1						FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				90 MW	
Work scheduled by: NYPA						SCH - HQ_CEDARS	
						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW
MASSENA_-MARCY_ 765_MSU1 & CHATGUAY-MASSENA_ 765_7040						FWD	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500		1730				500 MW	
Work scheduled by:						MOSES SOUTH	
						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2						FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	(Export)
0500		1730				850 MW	0 MW
Work scheduled by:						SCH - HQ - NY	
						Impacts Total Transfer Capability	650 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2						FWD	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500		1730				90 MW	
Work scheduled by:						SCH - HQ_CEDARS	
						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW
STLAWRNC-MOSES_ 230_L33P & MASSENA_-MARCY_ 765_MSU1						FWD	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500		1730				90 MW	
Work scheduled by:						SCH - HQ_CEDARS	
						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW
STLAWRNC-MOSES_ 230_L33P & MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2						FWD	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500		1730				90 MW	
Work scheduled by:						SCH - HQ_CEDARS	
						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 10, 2019 to Tuesday ,May 11, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
					(Import)	(Export)
Mon 03/02/2020	to	Tue 03/03/2020			SCH - NPX_CSC	0 MW
0600	Continuous	1300			Impacts Total Transfer Capability	330 MW
Work scheduled by: LI					TTC with All Lines In Service	330 MW
EASTVIEW-SPRNBK_345_W78					FWD	
Fri 03/06/2020	to	Sat 03/07/2020			(Import)	
0001	Continuous	0200			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW
					TTC with All Lines In Service	5700 MW
MILLWOOD-EASTVIEW_345_W85					FWD	
Fri 03/06/2020	to	Sat 03/07/2020			(Import)	
0001	Continuous	0200			UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW
					TTC with All Lines In Service	5700 MW
SPRNBK_345KV_RNS3					FWD	
Fri 03/06/2020	to	Sat 03/07/2020			(Import)	
0001	Continuous	0200			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
MOSES_-ADIRNDCK_230_MA1					FWD	
Sat 03/07/2020	to	Fri 05/29/2020			(Import)	
0700	Continuous	1300			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
VOLNEY_-MARCY_345_19					FWD	
Tue 03/10/2020	to	Tue 03/10/2020	<u>UPDATED</u>	<u>by NYPA</u> <u>09/24/2019</u>	(Import)	
0700	Continuous	1530			CENTRAL EAST - VC	2825 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2975 MW
VOLNEY_-MARCY_345_19					FWD	
Tue 03/10/2020	to	Tue 03/10/2020	<u>UPDATED</u>	<u>by NYPA</u> <u>09/24/2019</u>	(Import)	
0700	Continuous	1530			OSWEGO EXPORT	4900 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	5250 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

Wed 03/11/2020 to Thu 03/12/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Wed 03/11/2020 to Thu 03/12/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

ROCHESTR-PANNELL__345_RP2

Sat 03/14/2020 to Mon 03/23/2020
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY__345KV_CSC

Mon 03/16/2020 to Fri 03/27/2020
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

ROSETON_-EFISHKIL_345_RFK305

Mon 03/16/2020 to Fri 04/03/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

NIAGARA_-KINTIGH__345_NS1-38

Fri 03/27/2020 to Fri 03/27/2020
0600 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

BECK__-PACKARD__230_BP76

Fri 03/27/2020 to Fri 03/27/2020
0800 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - OH - NY **1700 MW 1500 MW**
Impacts Total Transfer Capability 350 MW 400 MW
TTC with All Lines In Service 2050 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 10, 2019 to Tuesday ,May 11, 2021

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5700MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-EDIC____345_UE1-7					FWD	
Tue 03/31/2020	to	Tue 03/31/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/24/2019</u>	(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					OSWEGO EXPORT	5250 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
SPRNBRK__W49TH_ST_345_M51					FWD	
Mon 04/06/2020	to	Wed 04/08/2020				(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3200 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
SPRNBRK__345KV_RNS5					FWD	
Mon 04/06/2020	to	Wed 04/08/2020				(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3200 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
MARCY__-N.SCTLND_345_18					FWD	
Tue 04/07/2020	to	Wed 04/08/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/24/2019</u>	(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					CENTRAL EAST - VC	2090 MW
					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW
LINDN_CG-LNDVFT__345_V-3022					FWD REV	
Sun 04/12/2020	to	Fri 04/17/2020				(Import) (Export)
1400	Continuous	1800				
Work scheduled by: PJM					SCH - PJM_VFT	0 MW 0 MW
					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
PLSNTVLY-EFISHKIL_345_F36					FWD	
Mon 04/13/2020	to	Tue 04/14/2020				(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					UPNY CONED	4000 MW
					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW
FRASER__-GILBOA__345_GF5-35					FWD	
Mon 04/13/2020	to	Wed 04/22/2020				(Import)
0700	Continuous	1730				
Work scheduled by: NYPA					CENTRAL EAST - VC	2650 MW
					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 10, 2019 to Tuesday ,May 11, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 04/20/2020 to Fri 05/01/2020

(Import)

0500 Continuous 1700

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL_345_RP1

FWD

Mon 04/20/2020 to Fri 04/24/2020

(Import)

0700 Continuous 1530

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DOLSONAV-ROCKTVRN_345_DART44

FWD

Mon 04/27/2020 to Sun 05/10/2020

(Import)

0700 Continuous 1730

UPDATED by NYPA 03/21/2019

CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

LEEDS_-HURLYAVE_345_301

FWD

Mon 04/27/2020 to Fri 05/29/2020

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

SCH-IMO-NYISO_LIMIT_1600

FWD

Fri 05/01/2020 to Sat 10/31/2020

(Import)

0001 Continuous 2359

UPDATED by IESO 05/03/2019

SCH - OH - NY **1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

PANNELL_-CLAY_345_2

FWD

Mon 05/04/2020 to Fri 05/08/2020

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

SCH - PJM_NEPTUNE **0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

Work scheduled by: PJM

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

Work scheduled by: PJM

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

Work scheduled by: PJM

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

PANNELL_-CLAY_345_1

FWD

Mon 05/11/2020 to Fri 05/15/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

COOPERS_-DOLSONAV_345_CCDA42

FWD

Mon 05/11/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 05/18/2020 to Fri 05/22/2020

(Import)

0500 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 06/01/2020 to Fri 07/31/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 10, 2019 to Tuesday ,May 11, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

REV

Mon 06/29/2020 to Tue 06/30/2020

(Export)

0500 Continuous 1530

SCH - OH - NY

1400 MW

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

1700 MW

Work scheduled by: NYPA

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

FWD

REV

Mon 07/27/2020 to Fri 08/07/2020

(Import) (Export)

0500 Continuous 1530

SCH - OH - NY

1900 MW 1450 MW

Impacts Total Transfer Capability

0 MW 250 MW

TTC with All Lines In Service

1900 MW 1700 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA__765_7040

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 Continuous 1730

UPDATEDby NYPA08/08/2019

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability

1600 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA__765_7040

FWD

REV

Sat 08/01/2020 to Sun 08/02/2020

(Import) (Export)

0500 Continuous 1730

UPDATEDby NYPA08/08/2019

SCH - HQ - NY

0 MW 0 MW

Impacts Total Transfer Capability

1500 MW 1000 MW

TTC with All Lines In Service

1500 MW 1000 MW

Work scheduled by: NYPA

MARCY__765_345_AT1

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 Continuous 1730

UPDATEDby NYPA08/08/2019

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability

1400 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

ARR: 19
MASSENA_-MARCY__765_MSU1

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 Continuous 1730

UPDATEDby NYPA08/08/2019

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability

710 MW

TTC with All Lines In Service

2975 MW

Work scheduled by: NYPA

MASSENA_-MARCY__765_MSU1

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 Continuous 1730

UPDATEDby NYPA08/08/2019

MOSES SOUTH

500 MW

Impacts Total Transfer Capability

2650 MW

TTC with All Lines In Service

3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,November 10, 2019 to Tuesday ,May 11, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_ 765_MSU1	FWD	REV
Sat 08/01/2020 to Sun 08/02/2020 UPDATED by NYPA 08/08/2019	(Import)	(Export)
0500 Continuous 1730	475 MW	1000 MW
Work scheduled by: NYPA	SCH - HQ - NY	Impacts Total Transfer Capability 1025 MW
	TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_ 765_MSU1	FWD	
Sat 08/01/2020 to Sun 08/02/2020 UPDATED by NYPA 08/08/2019	(Import)	
0500 Continuous 1730	90 MW	
Work scheduled by: NYPA	SCH - HQ_CEDARS	Impacts Total Transfer Capability 100 MW
	TTC with All Lines In Service	190 MW
MASSENA_-MARCY_ 765_MSU1 & CHATGUAY-MASSENA_ 765_7040	FWD	
Sat 08/01/2020 to Sun 08/02/2020	(Import)	
0500 1730	500 MW	
Work scheduled by:	MOSES SOUTH	Impacts Total Transfer Capability 2650 MW
	TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2	FWD	REV
Sat 08/01/2020 to Sun 08/02/2020	(Import)	(Export)
0500 1730	850 MW	0 MW
Work scheduled by:	SCH - HQ - NY	Impacts Total Transfer Capability 650 MW
	TTC with All Lines In Service	1500 MW 1000 MW
MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2	FWD	
Sat 08/01/2020 to Sun 08/02/2020	(Import)	
0500 1730	90 MW	
Work scheduled by:	SCH - HQ_CEDARS	Impacts Total Transfer Capability 100 MW
	TTC with All Lines In Service	190 MW
STLAWRNC-MOSES_ 230_L33P & MASSENA_-MARCY_ 765_MSU1	FWD	
Sat 08/01/2020 to Sun 08/02/2020	(Import)	
0500 1730	90 MW	
Work scheduled by:	SCH - HQ_CEDARS	Impacts Total Transfer Capability 100 MW
	TTC with All Lines In Service	190 MW
STLAWRNC-MOSES_ 230_L33P & MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2	FWD	
Sat 08/01/2020 to Sun 08/02/2020	(Import)	
0500 1730	90 MW	
Work scheduled by:	SCH - HQ_CEDARS	Impacts Total Transfer Capability 100 MW
	TTC with All Lines In Service	190 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 08/03/2020 to Sun 09/13/2020

(Import)

0700 Continuous 1730

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASANNX-COOPERS___345_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020

(Import)

0700 Continuous 1730

UPDATEDby NYPA03/01/2019

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MARCY___-FRASANNX_345_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020

(Import)

0700 Continuous 1730

UPDATEDby NYPA03/01/2019

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MARCY___765_345_AT1

FWD

Mon 09/14/2020 to Mon 09/14/2020

(Import)

0500 Continuous 1730

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NIAGARA_-KINTIGH___345_NS1-38

FWD

Mon 09/14/2020 to Thu 09/17/2020

(Import)

0500 Continuous 1530

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 09/15/2020 to Sat 11/14/2020

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Fri 09/18/2020 to Sat 11/14/2020

(Import)

0500 Continuous 2330

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,November 10, 2019 to Tuesday ,May 11, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_1-16

Mon 09/21/2020 to Fri 09/25/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

ROSETON -ROCKTVRN 345_311

Mon 09/21/2020 to Fri 10/23/2020 UPDATED by CHGE 10/09/2019
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

DUNWODIE 345KV_3

Fri 09/25/2020 to Fri 09/25/2020 UPDATED by CONED 09/05/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE 345KV_5

Fri 09/25/2020 to Fri 09/25/2020 UPDATED by CONED 09/05/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN 345_71

Fri 09/25/2020 to Fri 10/30/2020 UPDATED by CONED 09/05/2019
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CLAY -EDIC 345_2-15

Mon 09/28/2020 to Fri 10/02/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

HURLYAVE-ROSETON 345_303

Mon 10/26/2020 to Fri 12/04/2020 UPDATED by CHGE 10/09/2019
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 10, 2019 to Tuesday ,May 11, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

Fri 10/30/2020 to Fri 10/30/2020 UPDATED by CONED 09/05/2019
 0230 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Fri 10/30/2020 to Fri 10/30/2020 UPDATED by CONED 09/05/2019
 0230 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SCH-IMO-NYISO_LIMIT_1750

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019
 0001 Continuous 2359
 Work scheduled by: IESO

FWD
 (Import)
 SCH - OH - NY **2050 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1600

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019
 0001 Continuous 2359
 Work scheduled by: IESO

REV
 (Export)
 SCH - OH - NY **1900 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 1900 MW

CHATGUAY-MASSENA_765_7040

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **0 MW 0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MARCY_765_345_AT1

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

ARR: 19

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

FWD

Sun 11/15/2020 to Mon 11/30/2020

(Import)

0100 Continuous 1900

MOSES SOUTH

1700 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

FWD

Sun 11/15/2020 to Mon 11/30/2020

(Import)

0100 Continuous 1900

CENTRAL EAST - VC

2265 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

MASSENA_-MARCY___765_MSU1

FWD

Sun 11/15/2020 to Mon 11/30/2020

(Import)

0100 Continuous 1900

MOSES SOUTH

500 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

FWD

REV

Sun 11/15/2020 to Mon 11/30/2020

(Import) (Export)

0100 Continuous 1900

SCH - HQ - NY

475 MW 1000 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1

FWD

Sun 11/15/2020 to Mon 11/30/2020

(Import)

0100 Continuous 1900

SCH - HQ_CEDARS

90 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040

FWD

Sun 11/15/2020 to Mon 11/30/2020

(Import)

0100 1900

MOSES SOUTH

500 MW

Work scheduled by:

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

FWD

REV

Sun 11/15/2020 to Mon 11/30/2020

(Import) (Export)

0100 1900

SCH - HQ - NY

850 MW 0 MW

Work scheduled by:

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 10, 2019 to Tuesday ,May 11, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230_L33P & MASSENA -MARC 765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

PLSNTVLE-DUNWODIE 345_W89

Mon 11/16/2020 to Mon 11/16/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE 345_W89

Thu 11/26/2020 to Thu 11/26/2020
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

MOSES -ADIRNDCK 230_MA1

Tue 12/01/2020 to Mon 05/31/2021
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOTTHAVN-RAINEY 345_Q11

Mon 03/01/2021 to Tue 04/06/2021
0001 Continuous 0700

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,November 10, 2019 to Tuesday ,May 11, 2021

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5700MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_2-15

FWD

Mon 03/29/2021 to Fri 04/16/2021

(Import)

0800 Continuous 1730

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

SCH-IMO-NYISO_LIMIT_1600

FWD

Sat 05/01/2021 to Sun 10/31/2021

(Import)

0001 Continuous 2359

UPDATED by IESO 05/03/2019

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

PANNELL -CLAY 345_2

FWD

Mon 05/03/2021 to Fri 05/28/2021

(Import)

0700 Continuous 1730

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA