

# NYISO TRANSFER LIMITATIONS

Friday ,November 15, 2019 to Sunday ,May 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Fri 05/01/2020

0001 2359

Work scheduled by:

FWD REV  
(Import) (Export)

SCH - PJ - NY

**2550 MW 1600 MW**

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## BECK\_-NIAGARA\_345\_PA302

Wed 07/31/2019 to Tue 11/12/2019 UPDATED by IESO 11/11/2019

0800 Continuous 0500

Work scheduled by: IESO

FWD REV  
(Import) (Export)

SCH - OH - NY

**1100 MW 950 MW**

Impacts Total Transfer Capability 950 MW 950 MW

TTC with All Lines In Service 2050 MW 1900 MW

## CHAT\_DC\_GC2

Sun 10/13/2019 to Fri 11/22/2019 UPDATED by HQ 10/28/2019

2301 Continuous 2300

Work scheduled by: HQ

FWD  
(Import)

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC2

Sun 10/13/2019 to Fri 11/22/2019 UPDATED by HQ 10/28/2019

2301 Continuous 2300

Work scheduled by: HQ

REV  
(Export)

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,November 15, 2019 to Sunday ,May 16, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_\_345\_230\_AT4**

REV

Wed 10/23/2019 to Tue 12/17/2019  
 0500 Continuous 1700

**UPDATED****by NYPA****09/10/2019**

(Export)

Work scheduled by: NYPA

SCH - OH - NY

**1750 MW**

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1900 MW

**SCH-IMO-NYISO\_LIMIT\_1750**

FWD

Fri 11/01/2019 to Thu 04/30/2020  
 0001 Continuous 2359

**UPDATED****by IESO****05/03/2019**

(Import)

Work scheduled by: IESO

SCH - OH - NY

**2050 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service

2050 MW

**SCH-NYISO-IMO\_LIMIT\_1600**

REV

Fri 11/01/2019 to Thu 04/30/2020  
 0001 Continuous 2359

**UPDATED****by IESO****05/03/2019**

(Export)

Work scheduled by: IESO

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

1900 MW

**SCH-NYISO-NE\_LIMIT\_1500**

REV

Fri 11/01/2019 to Thu 04/30/2020  
 0001 Continuous 2359

(Export)

Work scheduled by: NYISO

SCH - NE - NY

**1700 MW**

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

1700 MW

**MARCY\_\_-N.SCTLND\_345\_18**

FWD

Wed 11/06/2019 to Wed 11/13/2019  
 0500 Continuous 1730

**UPDATED****by NYPA****09/11/2019**

(Import)

Work scheduled by: NYPA

**ARR: 19**

CENTRAL EAST - VC

**2090 MW**

Impacts Total Transfer Capability

885 MW

TTC with All Lines In Service

2975 MW

**MARCY\_\_345KV\_CSC**

FWD

Wed 11/06/2019 to Fri 11/22/2019  
 0500 Continuous 1730

**UPDATED****by NYPA****09/11/2019**

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability

50 MW

TTC with All Lines In Service

2975 MW

**MARCY\_\_765\_345\_AT2**

FWD

Wed 11/06/2019 to Fri 11/22/2019  
 0500 Continuous 1730

**UPDATED****by NYPA****09/11/2019**

(Import)

Work scheduled by: NYPA

**ARR: 19**

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability

1450 MW

TTC with All Lines In Service

3150 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,November 15, 2019 to Sunday ,May 16, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-HQ-NYISO\_LIMIT\_1150**

FWD

Wed 11/06/2019 to Fri 11/22/2019 **UPDATED by HQ 10/28/2019**

(Import)

0500 Continuous 1730

SCH - HQ - NY

**1150 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

**HURLYAVE-ROSETON\_345\_303**

FWD

Wed 11/06/2019 to Fri 12/06/2019 **UPDATED by CH 10/21/2019**

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

**KINTIGH\_-ROCHESTR\_345\_SRI-39**

FWD

Thu 11/07/2019 to Thu 11/14/2019 **UPDATED by RGE 11/13/2019**

(Import)

0700 Continuous 1900

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

**DUNWODIE\_345KV\_3**

FWD

Sun 11/10/2019 to Mon 11/11/2019 **UPDATED by CONED 11/08/2019**

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_4**

FWD

Sun 11/10/2019 to Mon 11/11/2019 **UPDATED by CONED 11/08/2019**

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**PLSNTVLE-DUNWODIE\_345\_W89**

FWD

Sun 11/10/2019 to Mon 11/11/2019 **UPDATED by CONED 11/08/2019**

(Import)

0001 Continuous 0030

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**SPRNBK\_345KV\_RNS3**

FWD

Mon 11/11/2019 to Mon 11/11/2019

(Import)

0001 Continuous 2100

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Friday ,November 15, 2019 to Sunday ,May 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-IMO-NYISO\_LIMIT\_1400

Tue 11/12/2019 to Fri 11/29/2019 **UPDATED** **by IESO** **11/11/2019**  
 0501 Continuous 2359  
 Work scheduled by: IESO

FWD  
 (Import)  
 SCH - OH - NY **1700 MW**  
 Impacts Total Transfer Capability 350 MW  
 TTC with All Lines In Service 2050 MW

## SCH-NYISO-IMO\_LIMIT\_1400

Tue 11/12/2019 to Fri 11/29/2019 **UPDATED** **by IESO** **11/11/2019**  
 0501 Continuous 2359  
 Work scheduled by: IESO

REV  
 (Export)  
 SCH - OH - NY **1700 MW**  
 Impacts Total Transfer Capability 200 MW  
 TTC with All Lines In Service 1900 MW

## PLSNTVLY-WOOD\_ST\_345\_F31

Thu 11/14/2019 to Thu 11/14/2019 **UPDATED** **by NYISO** **09/18/2019**  
 0001 Continuous 2200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

## PLSNTVLY\_345KV\_RNS4

Thu 11/14/2019 to Thu 11/14/2019 **UPDATED** **by NYISO** **09/18/2019**  
 0001 Continuous 2200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **3800 MW**  
 Impacts Total Transfer Capability 1900 MW  
 TTC with All Lines In Service 5700 MW

## W49TH\_ST-E13THSTA\_345\_M54

Thu 11/14/2019 to Thu 11/14/2019 **CANCELLED** **by ConEd** **11/10/2019**  
 0201 Continuous 0500  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

## PLSNTVLY-WOOD\_ST\_345\_F30

Fri 11/15/2019 to Fri 11/15/2019 **CANCELLED** **by ConEd** **11/15/2019**  
 0001 Continuous 0030  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

## PLSNTVLY\_345KV\_RNS5

Fri 11/15/2019 to Fri 11/15/2019 **CANCELLED** **by ConEd** **11/15/2019**  
 0001 Continuous 0030  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **3800 MW**  
 Impacts Total Transfer Capability 1900 MW  
 TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Friday ,November 15, 2019 to Sunday ,May 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD\_345KV\_18**

FWD

Fri 11/15/2019 to Sat 11/16/2019 **CANCELLED** **by ConEd** **11/15/2019**

(Import)

0001 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**PLSNTVLY-WOOD\_ST\_\_345\_F30**

FWD

Sat 11/16/2019 to Sat 11/16/2019 **CANCELLED** **by ConEd** **11/15/2019**

(Import)

0130 Continuous 0200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**PLSNTVLY\_345KV\_RNS5**

FWD

Sat 11/16/2019 to Sat 11/16/2019 **CANCELLED** **by ConEd** **11/15/2019**

(Import)

0130 Continuous 0200

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**LADENTWN-BUCHAN\_S\_345\_Y88**

FWD

Sat 11/16/2019 to Sun 11/17/2019 **UPDATED** **by ORU** **11/13/2019**

(Import)

0201 Continuous 0300

UPNY CONED

**4800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ORU

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Sat 11/16/2019 to Tue 11/19/2019 **CANCELLED** **by RGE** **11/14/2019**

(Import)

0700 Continuous 1900

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

**SCH-NE-NYISO\_LIMIT\_500**

FWD

Sun 11/17/2019 to Sun 11/17/2019

(Import)

1100 Continuous 1600

SCH - NE - NY

**700 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

**SCH-NYISO-NE\_LIMIT\_1200**

REV

Sun 11/17/2019 to Sun 11/17/2019

(Export)

1100 Continuous 1600

SCH - NE - NY

**1400 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: ISONE

# NYISO TRANSFER LIMITATIONS

Friday ,November 15, 2019 to Sunday ,May 16, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### HUDSONTP-W49TH\_ST\_345\_Y56

FWD

Mon 11/18/2019 to Mon 11/18/2019

(Import)

0230 Continuous 0259

SCH - PJM\_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

### W49TH\_ST\_345KV\_6

FWD

Mon 11/18/2019 to Mon 11/18/2019

(Import)

0230 Continuous 0259

SCH - PJM\_HTP

370 MW

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

### W49TH\_ST\_345KV\_6

FWD

Mon 11/18/2019 to Mon 11/18/2019

(Import)

0230 Continuous 0259

CANCELLED by ConEd 11/15/2019

SCH - PJM\_HTP

370 MW

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

### E13THSTA-FARRAGUT\_345\_46

FWD

Mon 11/18/2019 to Thu 11/21/2019

(Import)

0230 Continuous 0259

CANCELLED by ConEd 11/15/2019

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### E13THSTA-FARRAGUT\_345\_46

FWD

Mon 11/18/2019 to Thu 11/21/2019

(Import)

0230 Continuous 0259

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### W49TH\_ST-E13THSTA\_345\_M55

FWD

Mon 11/18/2019 to Thu 11/21/2019

(Import)

0230 Continuous 0259

CANCELLED by ConEd 11/15/2019

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### W49TH\_ST-E13THSTA\_345\_M55

FWD

Mon 11/18/2019 to Thu 11/21/2019

(Import)

0230 Continuous 0259

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Friday ,November 15, 2019 to Sunday ,May 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-ALPS_____345_393</b>				FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	(Export)
0600	Continuous	1700		SCH - NE - NY	<b>1150 MW 1700 MW</b>
Work scheduled by: ISONE				Impacts Total Transfer Capability	250 MW 0 MW
<b>ARR: 78</b>				TTC with All Lines In Service	1400 MW 1700 MW
<b>BERKSHIR-ALPS_____345_393</b>				FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	(Export)
0600	Continuous	1700		SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW 100 MW
<b>ARR: 78</b>				TTC with All Lines In Service	200 MW 200 MW
<b>BERKSHIR-ALPS_____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>				FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	(Export)
0600		1700		SCH - NE - NY	<b>1150 MW 1700 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	250 MW 0 MW
<b>ARR: 78</b>				TTC with All Lines In Service	1400 MW 1700 MW
<b>BERKSHIR-NORTHFLD_345_312</b>				FWD	
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	
0600	Continuous	1700		SCH - NE - NY	<b>1400 MW</b>
Work scheduled by: ISONE				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	1400 MW
<b>BERKSHIR-NORTHFLD_345_312</b>				FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	(Export)
0600	Continuous	1700		SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
<b>SCH-NE-NYISO_LIMIT_700</b>				FWD	
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	
0600	Continuous	1700		SCH - NE - NY	<b>900 MW</b>
Work scheduled by: ISONE				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1400 MW
<b>SCH-NYISO-NE_LIMIT_500</b>					REV
Mon 11/18/2019	to	Wed 11/27/2019			(Export)
0600	Continuous	1700		SCH - NE - NY	<b>700 MW</b>
Work scheduled by: ISONE				Impacts Total Transfer Capability	1000 MW
				TTC with All Lines In Service	1700 MW

# NYISO TRANSFER LIMITATIONS

Friday ,November 15, 2019 to Sunday ,May 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## WATRCURE-OAKDALE\_\_345\_31

FWD

Tue 11/19/2019 to Tue 11/19/2019 UPDATED by NYSEG 09/13/2019

(Import)

1300 Continuous 1500

Work scheduled by: NYSEG

SCH - PJ - NY **2750 MW**  
 Impacts Total Transfer Capability 150 MW  
 TTC with All Lines In Service 2900 MW

## HUDSONTP-W49TH\_ST\_345\_Y56

FWD

Thu 11/21/2019 to Thu 11/21/2019

(Import)

0230 Continuous 0259

Work scheduled by: ConEd

SCH - PJM\_HTP **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

## W49TH\_ST\_345KV\_6

FWD

Thu 11/21/2019 to Thu 11/21/2019 CANCELLED by ConEd 11/15/2019

(Import)

0230 Continuous 0259

Work scheduled by: ConEd

SCH - PJM\_HTP **370 MW**  
 Impacts Total Transfer Capability 290 MW  
 TTC with All Lines In Service 660 MW

## W49TH\_ST\_345KV\_6

FWD

Thu 11/21/2019 to Thu 11/21/2019

(Import)

0230 Continuous 0259

Work scheduled by: ConEd

SCH - PJM\_HTP **370 MW**  
 Impacts Total Transfer Capability 290 MW  
 TTC with All Lines In Service 660 MW

## LEEDS\_\_345KV\_R395

FWD

Thu 11/21/2019 to Thu 11/21/2019 CANCELLED by NGrid 11/13/2019

(Import)

0830 Daily(No Weekends) 1130

Work scheduled by: NGrid

UPNY CONED **3800 MW**  
 Impacts Total Transfer Capability 1900 MW  
 TTC with All Lines In Service 5700 MW

## RAMAPO\_\_-LADENTWN\_345\_W72

FWD

Mon 11/25/2019 to Tue 11/26/2019 EXTENDED by CONED 11/10/2019

(Import)

0001 Continuous 0100

Work scheduled by: ConEd

UPNY CONED **4400 MW**  
 Impacts Total Transfer Capability 1300 MW  
 TTC with All Lines In Service 5700 MW

## MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 11/25/2019 to Wed 11/27/2019

(Import)

0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW



CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## VOLNEY -MARCY 345\_19

Mon 11/25/2019 to Mon 11/25/2019

0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

## VOLNEY -MARCY 345\_19

Mon 11/25/2019 to Mon 11/25/2019

0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

ARR: 19

FWD

(Import)

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

## CHAT\_DC\_GC1

Sat 11/30/2019 to Sat 11/30/2019

0001 Continuous 0200

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1

Sat 11/30/2019 to Sat 11/30/2019

0001 Continuous 0200

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

## CHAT\_DC\_GC1 &amp; CHAT\_DC\_GC2

Sat 11/30/2019 to Sat 11/30/2019

0001 0200

Work scheduled by:

FWD

(Import)

MOSES SOUTH

2550 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

## CHAT\_DC\_GC1 &amp; CHAT\_DC\_GC2

Sat 11/30/2019 to Sat 11/30/2019

0001 0200

Work scheduled by:

FWD

(Import) (Export)

SCH - HQ - NY

1370 MW 0 MW

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

## CHAT\_DC\_GC2

Sat 11/30/2019 to Sat 11/30/2019

0001 Continuous 0200

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Friday ,November 15, 2019 to Sunday ,May 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**CHAT\_DC\_GC2**

REV

Sat 11/30/2019 to Sat 11/30/2019

(Export)

0001 Continuous 0200

SCH - HQ - NY

**500 MW**

Work scheduled by: HQ

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

**SCH-HQ-NYISO\_LIMIT\_1150**

FWD

Sat 11/30/2019 to Sat 11/30/2019

(Import)

0001 Continuous 0200

SCH - HQ - NY

**1150 MW**

Work scheduled by: HQ

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

1500 MW

**SPRNBK\_-TREMONT\_345\_X28**

FWD

Mon 12/02/2019 to Mon 12/02/2019

(Import)

0001 Continuous 1800

UPDATEDby CONED 11/04/2019

SPR/DUN-SOUTH

**4200 MW**

Work scheduled by: ConEd

Impacts Total Transfer Capability

400 MW

TTC with All Lines In Service

4600 MW

**SHOR\_NPX-SHOREHAM\_138\_CSC**

FWD

REV

Mon 12/02/2019 to Mon 12/02/2019

(Import) (Export)

0700 Continuous 2300

UPDATEDby ISONE 10/04/2019

SCH - NPX\_CSC

**0 MW****0 MW**

Work scheduled by: LI

Impacts Total Transfer Capability

330 MW

330 MW

TTC with All Lines In Service

330 MW

330 MW

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Work scheduled by: NYPA

Impacts Total Transfer Capability

850 MW

TTC with All Lines In Service

3150 MW

**N.SCTLND-ALPS\_345\_2**

FWD

Mon 12/02/2019 to Mon 12/02/2019

(Import)

0730 Daily(No Weekends) 1630

SCH - NE - NY

**900 MW**

Work scheduled by: NGrid

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1400 MW

**N.SCTLND-ALPS\_345\_2**

FWD

REV

Mon 12/02/2019 to Mon 12/02/2019

(Import) (Export)

0730 Daily(No Weekends) 1630

SCH - NPX\_1385

**100 MW****100 MW**

Work scheduled by: NGrid

Impacts Total Transfer Capability

100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

# NYISO TRANSFER LIMITATIONS

Friday ,November 15, 2019 to Sunday ,May 16, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASER\_\_\_345\_FRASER SVC

FWD

Mon 12/02/2019 to Fri 12/13/2019

(Import)

0800 Continuous 1500

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

## LEEDS\_\_\_345KV\_R94301

FWD

Tue 12/03/2019 to Fri 12/13/2019

(Import)

0800 Continuous 1500

UPDATED by NGRID 10/04/2019

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NGrid

## EFISHKIL-WOOD\_ST\_\_345\_F39

FWD

Thu 12/05/2019 to Thu 12/05/2019

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

FWD

Thu 12/05/2019 to Sat 12/07/2019

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## EFISHKIL-WOOD\_ST\_\_345\_F39

FWD

Fri 12/06/2019 to Sat 12/07/2019

(Import)

2330 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

## CHAT\_DC\_GC1

FWD

Sat 12/07/2019 to Sat 12/07/2019

(Import)

0001 Continuous 0200

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

## CHAT\_DC\_GC1

REV

Sat 12/07/2019 to Sat 12/07/2019

(Export)

0001 Continuous 0200

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sat 12/07/2019 to Sat 12/07/2019  
0001 0200

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **2550 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW

---

**CHAT\_DC\_GC1 & CHAT\_DC\_GC2**

Sat 12/07/2019 to Sat 12/07/2019  
0001 0200

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **1370 MW 0 MW**  
Impacts Total Transfer Capability 130 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**CHAT\_DC\_GC2**

Sat 12/07/2019 to Sat 12/07/2019  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

---

**CHAT\_DC\_GC2**

Sat 12/07/2019 to Sat 12/07/2019  
0001 Continuous 0200

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

---

**SCH-HQ-NYISO\_LIMIT\_1150**

Sat 12/07/2019 to Sat 12/07/2019  
0001 Continuous 0200

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1150 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 1500 MW

---

**MOSES -ADIRNDCK\_230\_MAI**

Mon 12/09/2019 to Fri 12/13/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

---

**ROSETON -ROCKTVRN\_345\_311**

Mon 12/09/2019 to Thu 12/12/2019  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Friday ,November 15, 2019 to Sunday ,May 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## S.RIPLEY-DUNKIRK\_\_230\_68

Mon 12/09/2019 to Thu 12/12/2019 **UPDATED** by PJM 11/13/2019  
0900 Continuous 1500

Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## SHOR\_NPX-SHOREHAM\_138\_CSC

Thu 12/12/2019 to Fri 12/20/2019  
0700 Continuous 1500

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

## BUCHAN\_N-EASTVIEW\_345\_W93

Sun 12/15/2019 to Wed 12/18/2019 **CANCELLED** by NYISO 11/10/2019  
0001 Continuous 0159

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4350 MW</b>
Impacts Total Transfer Capability	1350 MW
TTC with All Lines In Service	5700 MW

## EASTVIEW-SPRNBK\_\_345\_W79

Sun 12/15/2019 to Wed 12/18/2019 **CANCELLED** by NYISO 11/10/2019  
0001 Continuous 0159

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4350 MW</b>
Impacts Total Transfer Capability	1350 MW
TTC with All Lines In Service	5700 MW

## WATRCURE-OAKDALE\_\_345\_31

Sun 12/15/2019 to Sat 12/21/2019  
0800 Continuous 1700

Work scheduled by: NYSEG

	FWD
	(Import)
SCH - PJ - NY	<b>2750 MW</b>
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	2900 MW

## NRTH1385-NOR HBR\_\_138\_601

Mon 12/16/2019 to Mon 12/23/2019 **UPDATED** by LIPA 10/25/2019  
0001 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

## NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_602

Mon 12/16/2019 to Mon 12/23/2019  
0001 Continuous 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

# NYISO TRANSFER LIMITATIONS

Friday ,November 15, 2019 to Sunday ,May 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019			(Import)	(Export)
0001		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602					FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019	<u>UPDATED</u>	<u>by LIPA</u> <u>10/25/2019</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019			(Import)	(Export)
0001		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603					FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019	<u>UPDATED</u>	<u>by LIPA</u> <u>10/25/2019</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_NNC					FWD	REV
Mon 12/16/2019	to	Mon 12/23/2019	<u>UPDATED</u>	<u>by LIPA</u> <u>10/25/2019</u>	(Import)	(Export)
0001	Continuous	2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
MOSES__-ADIRNDCK_230_MA2					FWD	
Mon 12/16/2019	to	Mon 12/16/2019			(Import)	
0700	Continuous	1500			MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
EDIC__-FRASER__345_EF24-40					FWD	
Mon 12/16/2019	to	Tue 12/17/2019			(Import)	
0700	Continuous	1730			CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**EASTVIEW-SPRNBK\_\_345\_W65**

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

0201 Continuous 0230

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**SPRNBK\_\_345KV\_RNS4**

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**MILLWOOD-EASTVIEW\_345\_W82**

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

0201 Continuous 1800

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBK\_\_345\_W65**

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

1730 Continuous 1800

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**SPRNBK\_\_345KV\_RNS4**

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

1730 Continuous 1800

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**EFISHKIL-WOOD\_ST\_\_345\_F38**

FWD

Fri 12/20/2019 to Sat 12/21/2019

(Import)

0001 Continuous 0030

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Friday ,November 15, 2019 to Sunday ,May 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLE-DUNWODIE\_345\_W89

Fri 12/20/2019 to Sat 12/21/2019

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

## WOOD\_ST\_-PLSNTVLE\_345\_Y86

Fri 12/20/2019 to Sat 12/21/2019

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

## SCH-NE-NYISO\_LIMIT\_500

Fri 12/20/2019 to Fri 12/20/2019

0600 Continuous 1600

Work scheduled by: ISONE

UPDATEDby ISONE 10/11/2019

FWD

(Import)

SCH - NE - NY

700 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1400 MW

## SCH-NYISO-NE\_LIMIT\_1200

Fri 12/20/2019 to Fri 12/20/2019

0600 Continuous 1600

Work scheduled by: ISONE

UPDATEDby ISONE 10/11/2019

REV

(Export)

SCH - NE - NY

1400 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1700 MW

## LINDEN\_-GOETHALS\_230\_A2253

Fri 12/27/2019 to Fri 12/27/2019

0001 Continuous 2230

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## LINDEN\_-GOETHALS\_230\_A2253 &amp; HUDSONP\_-FARRAGUT\_345\_B3402

Fri 12/27/2019 to Fri 12/27/2019

0001 2230

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - PJ - NY

2550 MW 1600 MW

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW

## LINDEN\_-GOETHALS\_230\_A2253 &amp; HUDSONP\_-FARRAGUT\_345\_B3402 &amp; MARION\_-FARRAGUT\_345\_C3403

Fri 12/27/2019 to Fri 12/27/2019

0001 2230

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - PJ - NY

2550 MW 1600 MW

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW



# NYISO TRANSFER LIMITATIONS

Friday ,November 15, 2019 to Sunday ,May 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LINDEN\_\_-GOETHALS\_230\_A2253 & MARION\_\_-FARRAGUT\_345\_C3403

Fri 12/27/2019 to Fri 12/27/2019  
0001 2230

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1600 MW
Impacts Total Transfer Capability	350 MW	250 MW
TTC with All Lines In Service	2900 MW	1850 MW

## PLSNTVLY-WOOD\_ST\_\_345\_F30

Thu 01/02/2020 to Mon 01/13/2020  
0001 Continuous 2200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1700 MW
TTC with All Lines In Service	5700 MW

## PLSNTVLY\_345KV\_RNS5

Thu 01/02/2020 to Mon 01/13/2020  
0001 Continuous 2200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1900 MW
TTC with All Lines In Service	5700 MW

## BECK\_\_-NIAGARA\_\_345\_PA301

Mon 01/13/2020 to Fri 01/17/2020  
0500 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1100 MW	950 MW
Impacts Total Transfer Capability	950 MW	950 MW
TTC with All Lines In Service	2050 MW	1900 MW

## MOTTHAVN-RAINEY\_\_345\_Q11

Sun 02/23/2020 to Sun 03/01/2020  
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

## NIAGARA\_-PACKARD\_\_230\_62

Fri 02/28/2020 to Fri 02/28/2020  
0500 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	900 MW	1850 MW
Impacts Total Transfer Capability	1150 MW	50 MW
TTC with All Lines In Service	2050 MW	1900 MW

## CHATGUAY-MASSENA\_\_765\_7040

Mon 03/02/2020 to Fri 03/06/2020  
0500 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	1550 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

UPDATED by NYPA 08/08/2019

# NYISO TRANSFER LIMITATIONS

Friday ,November 15, 2019 to Sunday ,May 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHATGUAY-MASSENA__765_7040</b>						FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)
0500	Continuous	1730				<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: NYPA						SCH - HQ - NY	
						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1500 MW
<b>MARCY__765_345_AT1</b>						FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				<b>1750 MW</b>	
Work scheduled by: NYPA						MOSES SOUTH	
						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	3150 MW
<b>MARCY__765_345_AT2</b>						FWD	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500	Continuous	1730				<b>1700 MW</b>	
Work scheduled by: NYPA						MOSES SOUTH	
						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				<b>2265 MW</b>	
Work scheduled by: NYPA						CENTRAL EAST - VC	
						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				<b>500 MW</b>	
Work scheduled by: NYPA						MOSES SOUTH	
						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)
0500	Continuous	1730				<b>475 MW</b>	<b>1000 MW</b>
Work scheduled by: NYPA						SCH - HQ - NY	
						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	1500 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				<b>90 MW</b>	
Work scheduled by: NYPA						SCH - HQ_CEDARS	
						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,November 15, 2019 to Sunday ,May 16, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA\_-MARCY\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040

Mon 03/02/2020 to Fri 03/06/2020  
 0500 1730

Work scheduled by:

FWD  
 (Import)  
 MOSES SOUTH **500 MW**  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2

Mon 03/02/2020 to Fri 03/06/2020  
 0500 1730

Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **850 MW 0 MW**  
 Impacts Total Transfer Capability 650 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2

Mon 03/02/2020 to Fri 03/06/2020  
 0500 1730

Work scheduled by:

FWD  
 (Import)  
 SCH - HQ\_CEDARS **90 MW**  
 Impacts Total Transfer Capability 109 MW  
 TTC with All Lines In Service 199 MW

STLAWRNC-MOSES\_230\_L33P & MASSENA\_-MARCY\_765\_MSU1

Mon 03/02/2020 to Fri 03/06/2020  
 0500 1730

Work scheduled by:

FWD  
 (Import)  
 SCH - HQ\_CEDARS **90 MW**  
 Impacts Total Transfer Capability 109 MW  
 TTC with All Lines In Service 199 MW

STLAWRNC-MOSES\_230\_L33P & MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2

Mon 03/02/2020 to Fri 03/06/2020  
 0500 1730

Work scheduled by:

FWD  
 (Import)  
 SCH - HQ\_CEDARS **90 MW**  
 Impacts Total Transfer Capability 109 MW  
 TTC with All Lines In Service 199 MW

SHOR\_NPX-SHOREHAM\_138\_CSC

Mon 03/02/2020 to Tue 03/03/2020  
 0600 Continuous 1300

Work scheduled by: LI

FWD REV  
 (Import) (Export)  
 SCH - NPX\_CSC **0 MW 0 MW**  
 Impacts Total Transfer Capability 330 MW 330 MW  
 TTC with All Lines In Service 330 MW 330 MW

EASTVIEW-SPRNBRK\_345\_W78

Fri 03/06/2020 to Sat 03/07/2020  
 0001 Continuous 0200

Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1350 MW  
 TTC with All Lines In Service 5700 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,November 15, 2019 to Sunday ,May 16, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD-EASTVIEW\_345\_W85**

FWD

Fri 03/06/2020 to Sat 03/07/2020

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

**SPRNBRK\_345KV\_RNS3**

FWD

Fri 03/06/2020 to Sat 03/07/2020

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**MOSES\_-ADIRNDCK\_230\_MA1**

FWD

Sat 03/07/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1300

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**VOLNEY\_-MARCY\_345\_19**

FWD

Tue 03/10/2020 to Tue 03/10/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED****by NYPA****09/24/2019****ARR: 19**

CENTRAL EAST - VC

**2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

**VOLNEY\_-MARCY\_345\_19**

FWD

Tue 03/10/2020 to Tue 03/10/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED****by NYPA****09/24/2019****ARR: 19**

OSWEGO EXPORT

**4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

**FRASANNX-COOPERS\_345\_UCC2-41**

FWD

Wed 03/11/2020 to Thu 03/12/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED****by NYPA****11/12/2019****ARR: 19**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

**MARCY\_-FRASANNX\_345\_UCC2-41**

FWD

Wed 03/11/2020 to Thu 03/12/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

**UPDATED****by NYPA****11/12/2019****ARR: 19**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**ROCHESTR-PANNELL\_\_345\_RP2**

Sat 03/14/2020 to Mon 03/23/2020  
 0500 Continuous 1700  
 Work scheduled by: NYPA

FWD  
 (Import)  
 DYSINGER EAST **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

---

**MARCY\_\_345KV\_CSC**

Mon 03/16/2020 to Fri 03/27/2020  
 0500 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2925 MW**  
 Impacts Total Transfer Capability 50 MW  
 TTC with All Lines In Service 2975 MW

---

**ROSETON\_-EFISHKIL\_345\_RFK305**

Mon 03/16/2020 to Fri 04/03/2020  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 UPNY CONED **4800 MW**  
 Impacts Total Transfer Capability 900 MW  
 TTC with All Lines In Service 5700 MW

---

**EASTVIEW-SPRNBK\_\_345\_W64**

Sat 03/21/2020 to Sat 03/21/2020  
 0001 Continuous 0030  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1350 MW  
 TTC with All Lines In Service 5700 MW

---

**SPRNBK\_\_345KV\_RNS5**

Sat 03/21/2020 to Sat 03/21/2020  
 0001 Continuous 0030  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

---

**MILLWOOD-EASTVIEW\_345\_W99**

Sat 03/21/2020 to Sun 03/22/2020  
 0001 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1350 MW  
 TTC with All Lines In Service 5700 MW

---

**EASTVIEW-SPRNBK\_\_345\_W64**

Sun 03/22/2020 to Sun 03/22/2020  
 0130 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1350 MW  
 TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Friday ,November 15, 2019 to Sunday ,May 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBRK\_\_345KV\_RNS5

FWD

Sun 03/22/2020 to Sun 03/22/2020  
0130 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## NIAGARA\_-KINTIGH\_\_345\_NS1-38

FWD

Fri 03/27/2020 to Fri 03/27/2020  
0600 Continuous 1530

Work scheduled by: NYPA

(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## BECK\_\_\_\_-PACKARD\_\_230\_BP76

FWD

REV

Fri 03/27/2020 to Fri 03/27/2020  
0800 Daily(No Weekends) 1600

Work scheduled by: NGrid

(Import) (Export)  
SCH - OH - NY **1650 MW 1400 MW**  
Impacts Total Transfer Capability 400 MW 500 MW  
TTC with All Lines In Service 2050 MW 1900 MW

## MARCY\_\_\_\_-EDIC\_\_\_\_345\_UE1-7

FWD

Tue 03/31/2020 to Tue 03/31/2020  
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/24/2019

ARR: 19&amp;16

(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

## SPRNBRK\_-W49TH\_ST\_345\_M51

FWD

Mon 04/06/2020 to Wed 04/08/2020  
0001 Continuous 0200

Work scheduled by: ConEd

(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## SPRNBRK\_\_345KV\_RNS5

FWD

Mon 04/06/2020 to Wed 04/08/2020  
0001 Continuous 0200

Work scheduled by: ConEd

(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## MARCY\_\_\_\_-N.SCTLND\_345\_18

FWD

Tue 04/07/2020 to Wed 04/08/2020  
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/24/2019

ARR: 19

(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Friday ,November 15, 2019 to Sunday ,May 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LINDN\_CG-LNDVFT\_\_\_345\_V-3022

Sun 04/12/2020 to Fri 04/17/2020  
1400 Continuous 1800

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

## PLSNTVLY-EFISHKIL\_345\_F36

Mon 04/13/2020 to Tue 04/14/2020  
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1700 MW
TTC with All Lines In Service	5700 MW

## SAND\_BAR-PLATSBRG\_115\_PV20

Mon 04/13/2020 to Tue 04/14/2020  
0600 Daily 1800

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

## FRASER\_-GILBOA\_\_\_345\_GF5-35

Mon 04/13/2020 to Wed 04/22/2020  
0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

## NIAGARA\_-ROCHESTR\_345\_NR2

Wed 04/15/2020 to Fri 05/01/2020  
0500 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

## ROCHESTR-PANNELL\_\_\_345\_RP1

Mon 04/20/2020 to Fri 04/24/2020  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

## DOLSONAV-ROCKTVRN\_345\_DART44

Mon 04/27/2020 to Sun 05/10/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_\_-HURLYAVE\_345\_301

Mon 04/27/2020 to Fri 05/29/2020

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

## SCH-IMO-NYISO\_LIMIT\_1600

Fri 05/01/2020 to Sat 10/31/2020

0001 Continuous 2359

Work scheduled by: IESO

UPDATEDby IESO05/03/2019

FWD

(Import)

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

## PANNELL\_-CLAY\_\_\_\_\_345\_2

Mon 05/04/2020 to Fri 05/08/2020

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

## NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Mon 05/04/2020 to Mon 05/18/2020

0800 Continuous 1700

Work scheduled by: PJM

FWD

(Import)

SCH - PJM\_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

## NEWBRDGE-DUFFYAVE\_345\_501

Mon 05/04/2020 to Mon 05/18/2020

0800 Continuous 1700

Work scheduled by: PJM

FWD

(Import)

SCH - PJM\_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_1

Mon 05/04/2020 to Mon 05/18/2020

0800 Continuous 1700

Work scheduled by: PJM

FWD

(Import)

SCH - PJM\_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

## NEWBRDGE\_345\_138\_BK\_2

Mon 05/04/2020 to Mon 05/18/2020

0800 Continuous 1700

Work scheduled by: PJM

FWD

(Import)

SCH - PJM\_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW



# NYISO TRANSFER LIMITATIONS

Friday ,November 15, 2019 to Sunday ,May 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PANNELL\_-CLAY\_\_\_\_345\_1

Mon 05/11/2020 to Fri 05/15/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## COOPERS\_-DOLSONAV\_345\_CCDA42

Mon 05/11/2020 to Fri 05/29/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## KINTIGH\_-ROCHESTR\_345\_SRI-39

Mon 05/18/2020 to Fri 05/22/2020  
0500 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

## MOSES\_-ADIRNDCK\_230\_MA2

Mon 06/01/2020 to Fri 07/31/2020  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## NIAGARA\_345\_230\_AT4

Mon 06/29/2020 to Tue 06/30/2020  
0500 Continuous 1530

Work scheduled by: NYPA

REV  
(Export)  
SCH - OH - NY **1400 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1700 MW

## SCH-IMO-NYISO\_NIAG\_CB\_3008\_W/BB

Mon 07/27/2020 to Fri 08/07/2020  
0500 Continuous 1530

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - OH - NY **1900 MW 1450 MW**  
Impacts Total Transfer Capability 0 MW 250 MW  
TTC with All Lines In Service 1900 MW 1700 MW

## CHATGUAY-MASSENA\_765\_7040

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,November 15, 2019 to Sunday ,May 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHATGUAY-MASSENA__765_7040</b>						FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)
0500	Continuous	1730				<b>0 MW</b>	<b>0 MW</b>
Work scheduled by: NYPA						SCH - HQ - NY	
						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1500 MW
<b>MARCY__765_345_AT1</b>						FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				<b>1750 MW</b>	
Work scheduled by: NYPA				<b>ARR: 19</b>		MOSES SOUTH	
						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				<b>2265 MW</b>	
Work scheduled by: NYPA						CENTRAL EAST - VC	
						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				<b>500 MW</b>	
Work scheduled by: NYPA						MOSES SOUTH	
						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)
0500	Continuous	1730				<b>475 MW</b>	<b>1000 MW</b>
Work scheduled by: NYPA						SCH - HQ - NY	
						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	1500 MW
<b>MASSENA_-MARCY__765_MSU1</b>						FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				<b>90 MW</b>	
Work scheduled by: NYPA						SCH - HQ_CEDARS	
						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	190 MW
<b>MASSENA_-MARCY__765_MSU1 &amp; CHATGUAY-MASSENA__765_7040</b>						FWD	
Sat 08/01/2020	to	Sun 08/02/2020				(Import)	
0500		1730				<b>500 MW</b>	
Work scheduled by:						MOSES SOUTH	
						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Friday ,November 15, 2019 to Sunday ,May 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2				FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020		(Import)	(Export)
0500		1730		SCH - HQ - NY	<b>850 MW</b> <b>0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	650 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2				FWD	
Sat 08/01/2020	to	Sun 08/02/2020		(Import)	
0500		1730		SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	190 MW
STLAWRNC-MOSES___230_L33P & MASSENA___-MARCY___765_MSU1				FWD	
Sat 08/01/2020	to	Sun 08/02/2020		(Import)	
0500		1730		SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	190 MW
STLAWRNC-MOSES___230_L33P & MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2				FWD	
Sat 08/01/2020	to	Sun 08/02/2020		(Import)	
0500		1730		SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	190 MW
MOSES___-ADIRNDCK___230_MA2				FWD	
Mon 08/03/2020	to	Sun 09/13/2020		(Import)	
0700	Continuous	1730		MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	1050 MW
				TTC with All Lines In Service	3150 MW
FRASANNX-COOPERS___345_UCC2-41				FWD	
Mon 09/07/2020	to	Fri 10/23/2020	<b>UPDATED by NYPA 03/01/2019</b>	(Import)	
0700	Continuous	1730		CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW
MARCY___-FRASANNX___345_UCC2-41				FWD	
Mon 09/07/2020	to	Fri 10/23/2020	<b>UPDATED by NYPA 03/01/2019</b>	(Import)	
0700	Continuous	1730		CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Friday ,November 15, 2019 to Sunday ,May 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_765\_345\_AT1

FWD

Mon 09/14/2020 to Mon 09/14/2020

(Import)

0500 Continuous 1730

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**ARR: 19**

## NIAGARA\_-KINTIGH\_345\_NS1-38

FWD

Mon 09/14/2020 to Thu 09/17/2020

(Import)

0500 Continuous 1530

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

FWD

Tue 09/15/2020 to Sat 11/14/2020

(Import)

0700 Continuous 1530

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## NIAGARA\_-ROCHESTR\_345\_NR2

FWD

Fri 09/18/2020 to Sat 11/14/2020

(Import)

0500 Continuous 2330

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## CLAY\_\_\_\_-EDIC\_\_\_\_345\_1-16

FWD

Mon 09/21/2020 to Fri 09/25/2020

(Import)

0700 Continuous 1530

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

## ROSETON\_-ROCKTVRN\_345\_311

FWD

Mon 09/21/2020 to Fri 10/23/2020

(Import)

0800 Continuous 1600

**UPDATED****by CHGE****10/09/2019**

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

## DUNWODIE\_345KV\_3

FWD

Fri 09/25/2020 to Fri 09/25/2020

(Import)

0001 Continuous 0030

**UPDATED****by CONED****09/05/2019**

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**NYISO TRANSFER LIMITATIONS**

Friday ,November 15, 2019 to Sunday ,May 16, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_5**

FWD

Fri 09/25/2020 to Fri 09/25/2020 UPDATED by CONED 09/05/2019

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**DUNWODIE-MOTTHAVN\_345\_71**

FWD

Fri 09/25/2020 to Fri 10/30/2020 UPDATED by CONED 09/05/2019

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**CLAY -EDIC 345\_2-15**

FWD

Mon 09/28/2020 to Fri 10/02/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT **4850 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 5250 MW

**SAND\_BAR-PLATSBRG\_115\_PV20**

Sat 10/17/2020 to Sat 11/14/2020

0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

**HURLYAVE-ROSETON\_345\_303**

FWD

Mon 10/26/2020 to Fri 12/04/2020 UPDATED by CHGE 10/09/2019

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED **4100 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 5700 MW

**DUNWODIE\_345KV\_3**

FWD

Fri 10/30/2020 to Fri 10/30/2020 UPDATED by CONED 09/05/2019

(Import)

0230 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_5**

FWD

Fri 10/30/2020 to Fri 10/30/2020 UPDATED by CONED 09/05/2019

(Import)

0230 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Friday ,November 15, 2019 to Sunday ,May 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-IMO-NYISO\_LIMIT\_1750

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD

(Import)

SCH - OH - NY

**2050 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

## SCH-NYISO-IMO\_LIMIT\_1600

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

REV

(Export)

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_765\_7040

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

## MARCY\_\_\_\_765\_345\_AT1

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

## MARCY\_\_\_\_765\_345\_AT2

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

**2265 MW**

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Friday ,November 15, 2019 to Sunday ,May 16, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MASSENA\_-MARCY\_765\_MSU1**

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

**500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

**MASSENA\_-MARCY\_765\_MSU1**

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - HQ - NY

**475 MW 1000 MW**

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

**MASSENA\_-MARCY\_765\_MSU1**

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

SCH - HQ\_CEDARS

**90 MW**

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

**MASSENA\_-MARCY\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040**

Sun 11/15/2020 to Mon 11/30/2020

0100 1900

Work scheduled by:

FWD

(Import)

MOSES SOUTH

**500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

**MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2**

Sun 11/15/2020 to Mon 11/30/2020

0100 1900

Work scheduled by:

FWD

(Import) (Export)

SCH - HQ - NY

**850 MW 0 MW**

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

**MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2**

Sun 11/15/2020 to Mon 11/30/2020

0100 1900

Work scheduled by:

FWD

(Import)

SCH - HQ\_CEDARS

**90 MW**

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

**STLAWRNC-MOSES\_230\_L33P & MASSENA\_-MARCY\_765\_MSU1**

Sun 11/15/2020 to Mon 11/30/2020

0100 1900

Work scheduled by:

FWD

(Import)

SCH - HQ\_CEDARS

**90 MW**

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

# NYISO TRANSFER LIMITATIONS

Friday ,November 15, 2019 to Sunday ,May 16, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES\_\_\_230\_L33P & MOSES\_\_\_-MASSENA\_230\_MMS1 & MOSES\_\_\_-  
MASSENA\_230\_MMS2

FWD

(Import)

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

SCH - HQ\_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

PLSNTVLE-DUNWODIE\_345\_W89

FWD

(Import)

Mon 11/16/2020 to Mon 11/16/2020  
0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE\_345\_W89

FWD

(Import)

Thu 11/26/2020 to Thu 11/26/2020  
0230 Continuous 0300

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MOSES\_\_\_-ADIRNDCK\_230\_MA1

FWD

(Import)

Tue 12/01/2020 to Mon 05/31/2021  
0700 Continuous 1300

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SAND\_BAR-PLATSBURG\_115\_PV20

Mon 12/07/2020 to Fri 12/11/2020  
0700 Continuous 1530

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

SAND\_BAR-PLATSBURG\_115\_PV20

Mon 12/14/2020 to Fri 12/18/2020  
0700 Continuous 1530

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

MOTTHAVN-RAINEY\_\_\_345\_Q11

FWD

(Import)

Mon 03/01/2021 to Tue 04/06/2021  
0001 Continuous 0700

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd



**NYISO TRANSFER LIMITATIONS**

Friday ,November 15, 2019 to Sunday ,May 16, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345\_2-15

FWD

Mon 03/29/2021 to Fri 04/16/2021

(Import)

0800 Continuous 1730

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

Work scheduled by: NYPA

TTC with All Lines In Service 5250 MW

SCH-IMO-NYISO\_LIMIT\_1600

FWD

Sat 05/01/2021 to Sun 10/31/2021

(Import)

0001 Continuous 2359

UPDATED by IESO 05/03/2019

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 0 MW

Work scheduled by: IESO

TTC with All Lines In Service 1900 MW

PANNELL -CLAY 345\_2

FWD

Mon 05/03/2021 to Fri 05/28/2021

(Import)

0700 Continuous 1730

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2250 MW