

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY

2550 MW 1600 MW

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021

0456 Continuous 2359

Work scheduled by: IESO

EXT FORCE by IESO 08/21/2018

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NIAGARA_345_230_AT4

Wed 10/23/2019 to Tue 12/17/2019

0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 09/10/2019

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV
(Export)

1750 MW

150 MW

1900 MW

SCH-IMO-NYISO_LIMIT_1750

Fri 11/01/2019 to Thu 04/30/2020

0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

SCH - OH - NY

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

FWD
(Import)

2050 MW

SCH-NYISO-IMO_LIMIT_1600

Fri 11/01/2019 to Thu 04/30/2020

0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV
(Export)

1900 MW

0 MW

1900 MW

NYISO TRANSFER LIMITATIONS

Monday ,December 02, 2019 to Wednesday,June 02, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1500

Fri 11/01/2019 to Thu 04/30/2020
0001 Continuous 2359
Work scheduled by: NYISO

SCH - NE - NY
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1700 MW

HURLYAVE-ROSETON_345_303

Wed 11/06/2019 to Fri 12/06/2019
0800 Continuous 1600
Work scheduled by: CHGE

UPDATED by CH 10/21/2019

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_1400

Tue 11/12/2019 to Tue 12/17/2019
0501 Continuous 1700
Work scheduled by: IESO

EXTENDED by IESO 11/27/2019

FWD
(Import)
SCH - OH - NY 1700 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1400

Tue 11/12/2019 to Tue 12/17/2019
0501 Continuous 1700
Work scheduled by: IESO

EXTENDED by IESO 11/27/2019

REV
(Export)
SCH - OH - NY 1700 MW
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1900 MW

OSWEGO_COMPLEX_AVR_O/S

Mon 11/18/2019 to Fri 12/06/2019
0221 Continuous 1200
Work scheduled by: Gen

EXTENDED by GEN 11/22/2019

FWD
(Import)
CENTRAL EAST - VC 2870 MW
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2975 MW

BERKSHIR-ALPS_345_393

Mon 11/18/2019 to Wed 11/27/2019
0600 Continuous 1700
Work scheduled by: ISONE

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY 1150 MW 1700 MW
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 1400 MW 1700 MW

BERKSHIR-ALPS_345_393

Mon 11/18/2019 to Wed 11/27/2019
0600 Continuous 1700
Work scheduled by: ISONE

ARR: 78

FWD REV
(Import) (Export)
SCH - NPX_1385 100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Mon 11/18/2019 to Wed 11/27/2019
0600 1700

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	1150 MW	1700 MW
Impacts Total Transfer Capability	250 MW	0 MW
TTC with All Lines In Service	1400 MW	1700 MW

BERKSHIR-NORTHFLD_345_312

Mon 11/18/2019 to Wed 11/27/2019
0600 Continuous 1700

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	1400 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	1400 MW

BERKSHIR-NORTHFLD_345_312

Mon 11/18/2019 to Wed 11/27/2019
0600 Continuous 1700

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NE-NYISO_LIMIT_700

Mon 11/18/2019 to Wed 11/27/2019
0600 Continuous 1700

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	900 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1400 MW

SCH-NYISO-NE_LIMIT_500

Mon 11/18/2019 to Wed 11/27/2019
0600 Continuous 1700

Work scheduled by: ISONE

		REV
		(Export)
SCH - NE - NY		700 MW
Impacts Total Transfer Capability		1000 MW
TTC with All Lines In Service		1700 MW

DUNWODIE-MOTTHAVN_345_72

Sat 11/23/2019 to Wed 11/27/2019 EXT FORCE by CONED 11/26/2019
2230 Continuous 2300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

CHAT_DC_GC1

Sat 11/30/2019 to Sat 11/30/2019
0001 Continuous 0200

Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sat 11/30/2019 to Sat 11/30/2019
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY 500 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019
0001 0200

Work scheduled by:

FWD
(Import)
MOSES SOUTH 2550 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019
0001 0200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY 1370 MW 0 MW
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH 2850 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY 500 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sat 11/30/2019 to Sat 11/30/2019
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY 1150 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

SPRNBK_-TREMONT_345_X28

Mon 12/02/2019 to Mon 12/02/2019
0001 Continuous 1800

Work scheduled by: ConEd

CANCELLED by ConEd 12/02/2019

FWD
(Import)
SPR/DUN-SOUTH 4200 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Mon 12/02/2019	to	Mon 12/02/2019	UPDATED	by ISONE	11/27/2019	(Import) (Export)
0700	Continuous	2300				
Work scheduled by: LI					SCH - NPX_CSC	0 MW
					Impacts Total Transfer Capability	330 MW
					TTC with All Lines In Service	330 MW
MOSES-ADIRNDCK_230_MA2					FWD	
Mon 12/02/2019	to	Fri 12/06/2019				(Import)
0700	Continuous	1730				
Work scheduled by: NYPA					MOSES SOUTH	2300 MW
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
N.SCTLND-ALPS-345_2					FWD	
Mon 12/02/2019	to	Mon 12/02/2019	CANCELLED	by NGrid	12/01/2019	(Import)
0730	Daily(No Weekends)	1630				
Work scheduled by: NGrid					SCH - NE - NY	900 MW
					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1400 MW
N.SCTLND-ALPS-345_2					FWD	REV
Mon 12/02/2019	to	Mon 12/02/2019	CANCELLED	by NGrid	12/01/2019	(Import) (Export)
0730	Daily(No Weekends)	1630				
Work scheduled by: NGrid					SCH - NPX_1385	100 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
SCH-NYISO-NE_LIMIT_1100						REV
Mon 12/02/2019	to	Mon 12/02/2019	CANCELLED	by NGrid	12/01/2019	(Export)
0730	Daily(No Weekends)	1630				
Work scheduled by: NGrid					SCH - NE - NY	1300 MW
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	1700 MW
W49TH_ST_345KV_6					FWD	
Tue 12/03/2019	to	Tue 12/03/2019	UPDATED	by CE	11/22/2019	(Import)
0001	Continuous	0030				
Work scheduled by: ConEd					SCH - PJM_HTP	330 MW
					Impacts Total Transfer Capability	330 MW
					TTC with All Lines In Service	660 MW
W49TH_ST_345KV_8					FWD	
Tue 12/03/2019	to	Tue 12/03/2019	UPDATED	by CE	11/22/2019	(Import)
0001	Continuous	0030				
Work scheduled by: ConEd					SCH - PJM_HTP	330 MW
					Impacts Total Transfer Capability	330 MW
					TTC with All Lines In Service	660 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7

Tue 12/03/2019 to Fri 12/06/2019
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SCH-NE-NYISO_LIMIT_500

Tue 12/03/2019 to Fri 12/20/2019 UPDATED by ISONE 10/11/2019
0700 Continuous 1600

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **700 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1200

Tue 12/03/2019 to Fri 12/20/2019 UPDATED by ISONE 10/11/2019
0700 Continuous 1600

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1400 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1700 MW

LEEDS____345KV_R94301

Tue 12/03/2019 to Fri 12/13/2019 UPDATED by NGRID 10/04/2019
0800 Continuous 1500

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

ALCOA_R8105_TIE_B

Wed 12/04/2019 to Wed 12/04/2019 UPDATED by NGRID 11/25/2019
0730 Continuous 1700

Work scheduled by: NGrid

FWD
(Import)
MOSES SOUTH **3100 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_6

Wed 12/04/2019 to Wed 12/04/2019 UPDATED by CE 11/22/2019
2230 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **330 MW**
Impacts Total Transfer Capability 330 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Wed 12/04/2019 to Wed 12/04/2019 UPDATED by CE 11/22/2019
2230 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **330 MW**
Impacts Total Transfer Capability 330 MW
TTC with All Lines In Service 660 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F39

Thu 12/05/2019 to Thu 12/05/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

WOOD_ST_-PLSNTVLE_345_Y87

Thu 12/05/2019 to Sat 12/07/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

NIAGARA_-PACKARD__230_62

Fri 12/06/2019 to Fri 12/06/2019
0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

UPDATED by IESO 11/27/2019

FWD REV
(Import) (Export)
SCH - OH - NY **900 MW 1850 MW**
Impacts Total Transfer Capability 1150 MW 50 MW
TTC with All Lines In Service 2050 MW 1900 MW

SCH-IMO-NYISO_LIMIT_300

Fri 12/06/2019 to Fri 12/06/2019
0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

UPDATED by IESO 11/27/2019

FWD
(Import)
SCH - OH - NY **600 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 2050 MW

EFISHKIL-WOOD_ST__345_F39

Fri 12/06/2019 to Sat 12/07/2019
2330 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

CHAT_DC_GC1

Sat 12/07/2019 to Sat 12/07/2019
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 12/07/2019 to Sat 12/07/2019
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Monday ,December 02, 2019 to Wednesday,June 02, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 12/07/2019 to Sat 12/07/2019
0001 0200

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 12/07/2019 to Sat 12/07/2019
0001 0200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sat 12/07/2019 to Sat 12/07/2019
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 12/07/2019 to Sat 12/07/2019
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sat 12/07/2019 to Sat 12/07/2019
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

W49TH_ST_345KV_5

Mon 12/09/2019 to Tue 12/10/2019
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **315 MW**
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Mon 12/09/2019 to Sat 12/14/2019
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **315 MW**
Impacts Total Transfer Capability 345 MW
TTC with All Lines In Service 660 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAl

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROSETON_-ROCKTVRN_345_311

FWD

Mon 12/09/2019 to Thu 12/12/2019

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Thu 12/12/2019 to Fri 12/20/2019

(Import) (Export)

0700 Continuous 1500

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: ISONE

W49TH_ST-E13THSTA_345_M54

FWD

Sun 12/15/2019 to Wed 12/18/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

WATRCURE-OAKDALE__345_31

FWD

Sun 12/15/2019 to Sat 12/21/2019

(Import)

0800 Continuous 1700

SCH - PJ - NY

2750 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2900 MW

Work scheduled by: NYSEG

NRTH1385-NOR HBR__138_601

FWD

REV

Mon 12/16/2019 to Mon 12/23/2019

(Import) (Export)

0001 Continuous 2359

SCH - NPX_1385

100 MW**100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: LI

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

FWD

REV

Mon 12/16/2019 to Mon 12/23/2019

(Import) (Export)

0001 2359

SCH - NPX_1385

0 MW**0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by:

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 12/16/2019 to Mon 12/23/2019
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Mon 12/16/2019 to Mon 12/23/2019 **UPDATED** **by LIPA** **10/25/2019**
0001 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 12/16/2019 to Mon 12/23/2019
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 12/16/2019 to Mon 12/23/2019 **UPDATED** **by LIPA** **10/25/2019**
0001 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_NNC

Mon 12/16/2019 to Mon 12/23/2019 **UPDATED** **by LIPA** **10/25/2019**
0001 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NYISO-NE_LIMIT_800

Mon 12/16/2019 to Mon 12/23/2019
0001 Continuous 2359

Work scheduled by: ISONE

		REV
		(Export)
SCH - NE - NY		1000 MW
Impacts Total Transfer Capability		700 MW
TTC with All Lines In Service		1700 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/16/2019 to Mon 12/16/2019
0700 Continuous 1500

Work scheduled by: NYPA

	FWD	
	(Import)	
MOSES SOUTH	2300 MW	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	3150 MW	

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-FRASER____345_EF24-40

FWD

Mon 12/16/2019 to Tue 12/17/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

S.RIPLEY-DUNKIRK__230_68

Mon 12/16/2019 to Fri 12/20/2019

UPDATEDby PJM11/13/2019

0900 Continuous 1500

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

MOSES____-ADIRNDCK_230_MAl

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PIERCBRK-FIVEMILE_345_37

FWD

Tue 12/17/2019 to Thu 12/19/2019

(Import)

0730 Continuous 1630

SCH - PJ - NY

2400 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2900 MW

Work scheduled by: NGrid

EASTVIEW-SPRNBK__345_W65

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

0201 Continuous 0230

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS4

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W82

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

0201 Continuous 1800

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W65

Wed 12/18/2019 to Wed 12/18/2019
1730 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS4

Wed 12/18/2019 to Wed 12/18/2019
1730 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EFISHKIL-WOOD_ST__345_F38

Fri 12/20/2019 to Sat 12/21/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 12/20/2019 to Sat 12/21/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

WOOD_ST_-PLSNTVLE_345_Y86

Fri 12/20/2019 to Sat 12/21/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

LINDEN_-GOETHALS_230_A2253

Fri 12/27/2019 to Sun 12/29/2019 EXTENDED by CONED 11/22/2019
0001 Continuous 0300

Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Fri 12/27/2019 to Sun 12/29/2019
0001 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1600 MW
Impacts Total Transfer Capability	350 MW	250 MW
TTC with All Lines In Service	2900 MW	1850 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday ,December 02, 2019 to Wednesday,June 02, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-
FARRAGUT_345_C3403

Fri 12/27/2019 to Sun 12/29/2019
0001 0300

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2550 MW	1600 MW
Impacts Total Transfer Capability	350 MW	250 MW
TTC with All Lines In Service	2900 MW	1850 MW

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Fri 12/27/2019 to Sun 12/29/2019
0001 0300

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2550 MW	1600 MW
Impacts Total Transfer Capability	350 MW	250 MW
TTC with All Lines In Service	2900 MW	1850 MW

S.RIPLEY-DUNKIRK__230_68

Mon 01/06/2020 to Fri 01/10/2020
0800 Continuous 1600

Work scheduled by: NGrid

SCH - PJ - NY	
Impacts Total Transfer Capability	
TTC with All Lines In Service	

FRASER__345_FRASER SVC

Mon 01/06/2020 to Mon 01/20/2020
0800 Continuous 1500

Work scheduled by: NYSEG

UPDATED by NYSEG 11/27/2019

	FWD (Import)
CENTRAL EAST - VC	2935 MW
Impacts Total Transfer Capability	40 MW
TTC with All Lines In Service	2975 MW

BECK__-NIAGARA__345_PA301

Mon 01/13/2020 to Fri 01/17/2020
0500 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1100 MW	950 MW
Impacts Total Transfer Capability	950 MW	950 MW
TTC with All Lines In Service	2050 MW	1900 MW

MOTTHAVN-RAINEY__345_Q11

Sun 02/23/2020 to Sun 03/01/2020
0001 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

NIAGARA_-PACKARD__230_62

Fri 02/28/2020 to Fri 02/28/2020
0500 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	900 MW	1850 MW
Impacts Total Transfer Capability	1150 MW	50 MW
TTC with All Lines In Service	2050 MW	1900 MW

NYISO TRANSFER LIMITATIONS

Monday ,December 02, 2019 to Wednesday,June 02, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

UPDATED by NYPA 08/08/2019

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

UPDATED by NYPA 08/08/2019

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY__765_345_AT1

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

UPDATED by NYPA 08/08/2019

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

UPDATED by NYPA 08/08/2019

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

UPDATED by NYPA 08/08/2019

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY__765_MSU1

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

UPDATED by NYPA 08/08/2019

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

UPDATED by NYPA 08/08/2019

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Monday ,December 02, 2019 to Wednesday,June 02, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1					FWD		
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500		1730				MOSES SOUTH	500 MW
Work scheduled by:						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2						FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	(Export)
0500		1730				SCH - HQ - NY	850 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2						FWD	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500		1730				SCH - HQ_CEDARS	90 MW
Work scheduled by:						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW
STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1						FWD	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500		1730				SCH - HQ_CEDARS	90 MW
Work scheduled by:						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW
STLAWRNC-MOSES_230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2						FWD	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500		1730				SCH - HQ_CEDARS	90 MW
Work scheduled by:						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW
SHOR_NPX-SHOREHAM_138_CSC						FWD	REV
Mon 03/02/2020	to	Tue 03/03/2020				(Import)	(Export)
0600	Continuous	1300				SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW 330 MW
						TTC with All Lines In Service	330 MW 330 MW

NYISO TRANSFER LIMITATIONS

Monday ,December 02, 2019 to Wednesday,June 02, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-EFISHKIL_345_RFK305

Mon 03/02/2020 to Fri 03/20/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBK_345_W78

Fri 03/06/2020 to Sat 03/07/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W85

Fri 03/06/2020 to Sat 03/07/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK_345KV_RNS3

Fri 03/06/2020 to Sat 03/07/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOSES_-ADIRNDCK_230_MAI

Sat 03/07/2020 to Fri 05/29/2020
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

VOLNEY_-MARC_345_19

Tue 03/10/2020 to Tue 03/10/2020 UPDATED by NYPA 09/24/2019
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY_-MARC_345_19

Tue 03/10/2020 to Tue 03/10/2020 UPDATED by NYPA 09/24/2019
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Monday ,December 02, 2019 to Wednesday,June 02, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

Sat 03/14/2020 to Mon 03/23/2020
0500 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY__345KV_CSC

Mon 03/16/2020 to Fri 03/27/2020
0500 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

EASTVIEW-SPRNBRK__345_W64

Sat 03/21/2020 to Sat 03/21/2020
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBRK__345KV_RNS5

Sat 03/21/2020 to Sat 03/21/2020
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Sat 03/21/2020 to Sun 03/22/2020
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBRK__345_W64

Sun 03/22/2020 to Sun 03/22/2020
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBRK__345KV_RNS5

Sun 03/22/2020 to Sun 03/22/2020
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH_345_NS1-38

Fri 03/27/2020 to Fri 03/27/2020
0600 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

BECK_-PACKARD_230_BP76

Fri 03/27/2020 to Fri 03/27/2020
0800 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - OH - NY 1650 MW 1400 MW
Impacts Total Transfer Capability 400 MW 500 MW
TTC with All Lines In Service 2050 MW 1900 MW

MARCY_-EDIC_345_UE1-7

Tue 03/31/2020 to Tue 03/31/2020
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/24/2019
ARR: 19&16

FWD
(Import)
OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

RAMAPO_-LADENTWN_345_W72

Wed 04/01/2020 to Thu 04/02/2020
0001 Continuous 1830

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4400 MW
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

FRASANNX-COOPERS_345_UCC2-41

Wed 04/01/2020 to Thu 04/02/2020
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 11/12/2019
ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY_-FRASANNX_345_UCC2-41

Wed 04/01/2020 to Thu 04/02/2020
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 11/12/2019
ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

LINDN_CG-LNDVFT_345_V-3022

Sun 04/05/2020 to Sat 04/11/2020
1400 Continuous 1800

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT 0 MW 0 MW
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

NYISO TRANSFER LIMITATIONS

Monday ,December 02, 2019 to Wednesday,June 02, 2021

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK_-W49TH_ST_345_M51

FWD

Mon 04/06/2020 to Wed 04/08/2020

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

SPRNBRK_345KV_RNS5

FWD

Mon 04/06/2020 to Wed 04/08/2020

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

MARCY_-N.SCTLND_345_18

FWD

Tue 04/07/2020 to Wed 04/08/2020

(Import)

0700 Continuous 1530

UPDATED

by NYPA

09/24/2019

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

Work scheduled by: NYPA

ARR: 19

TTC with All Lines In Service 2975 MW

PLSNTVLY-EFISHKIL_345_F36

FWD

Mon 04/13/2020 to Tue 04/14/2020

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

Work scheduled by: ConEd

TTC with All Lines In Service 5700 MW

SAND_BAR-PLATSBURG_115_PV20

Mon 04/13/2020 to Tue 04/14/2020

0600 Daily 1800

SCH - NE - NY

Impacts Total Transfer Capability

Work scheduled by: ISONE

TTC with All Lines In Service

FRASER_-GILBOA_345_GF5-35

FWD

Mon 04/13/2020 to Wed 04/22/2020

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2975 MW

NIAGARA_-ROCHESTR_345_NR2

FWD

Wed 04/15/2020 to Fri 05/01/2020

(Import)

0500 Continuous 1700

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,December 02, 2019 to Wednesday,June 02, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1

FWD

Mon 04/20/2020 to Fri 04/24/2020
0700 Continuous 1530

Work scheduled by: NYPA

(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DOLSONAV-ROCKTVRN_345_DART44

FWD

Mon 04/27/2020 to Sun 05/10/2020 UPDATED by NYPA 03/21/2019
0700 Continuous 1730

Work scheduled by: NYPA

(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON__345_303

FWD

Mon 04/27/2020 to Fri 05/29/2020 UPDATED by CHGE 10/09/2019
0800 Continuous 1600

Work scheduled by: CHGE

(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_1600

FWD

Fri 05/01/2020 to Sat 10/31/2020 UPDATED by IESO 05/03/2019
0001 Continuous 2359

Work scheduled by: IESO

(Import)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

PANNELL_-CLAY____345_2

FWD

Mon 05/04/2020 to Fri 05/08/2020
0700 Continuous 1530

Work scheduled by: NYPA

(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 05/04/2020 to Mon 05/18/2020
0800 Continuous 1700

Work scheduled by: PJM

(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 05/04/2020 to Mon 05/18/2020
0800 Continuous 1700

Work scheduled by: PJM

(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1				FWD
Mon 05/04/2020	to	Mon 05/18/2020		(Import)
0800	Continuous	1700	SCH - PJM_NEPTUNE	375 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	285 MW
			TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_2				FWD
Mon 05/04/2020	to	Mon 05/18/2020		(Import)
0800	Continuous	1700	SCH - PJM_NEPTUNE	375 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	285 MW
			TTC with All Lines In Service	660 MW
PANNELL_-CLAY____345_1				FWD
Mon 05/11/2020	to	Fri 05/15/2020		(Import)
0700	Continuous	1530	WEST CENTRAL	1300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	950 MW
			TTC with All Lines In Service	2250 MW
COOPERS_-DOLSONAV_345_CCDA42				FWD
Mon 05/11/2020	to	Fri 05/29/2020	UPDATED by NYPA 03/21/2019	(Import)
0700	Continuous	1730	CENTRAL EAST - VC	2720 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	255 MW
			TTC with All Lines In Service	2975 MW
KINTIGH_-ROCHESTR_345_SRI-39				FWD
Mon 05/18/2020	to	Fri 05/22/2020		(Import)
0500	Continuous	1530	DYSINGER EAST	1400 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1750 MW
			TTC with All Lines In Service	3150 MW
MOSES_-ADIRNDCK_230_MA2				FWD
Mon 06/01/2020	to	Fri 07/31/2020		(Import)
0700	Continuous	1730	MOSES SOUTH	2100 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW
			TTC with All Lines In Service	3150 MW
NIAGARA_345_230_AT4				REV
Mon 06/29/2020	to	Tue 06/30/2020		(Export)
0500	Continuous	1530	SCH - OH - NY	1400 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	1700 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Mon 07/27/2020 to Fri 08/07/2020

0500 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1900 MW	1450 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	1900 MW	1700 MW

CHATGUAY-MASSENA_765_7040

Sat 08/01/2020 to Sun 08/02/2020

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

	FWD (Import)
MOSES SOUTH	1550 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

CHATGUAY-MASSENA_765_7040

Sat 08/01/2020 to Sun 08/02/2020

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

	FWD (Import)	REV (Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY_765_345_AT1

Sat 08/01/2020 to Sun 08/02/2020

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

ARR: 19

	FWD (Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY_765_MSU1

Sat 08/01/2020 to Sun 08/02/2020

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

	FWD (Import)
CENTRAL EAST - VC	2265 MW
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

MASSENA_-MARCY_765_MSU1

Sat 08/01/2020 to Sun 08/02/2020

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

	FWD (Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY_765_MSU1

Sat 08/01/2020 to Sun 08/02/2020

0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

	FWD (Import)	REV (Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1

Sat 08/01/2020 to Sun 08/02/2020 **UPDATED by NYPA 08/08/2019**
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 08/01/2020 to Sun 08/02/2020
0500 1730

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sat 08/01/2020 to Sun 08/02/2020
0500 1730

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sat 08/01/2020 to Sun 08/02/2020
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1

Sat 08/01/2020 to Sun 08/02/2020
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

STLAWRNC-MOSES_230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sat 08/01/2020 to Sun 08/02/2020
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

MOSES_-ADIRNDCK_230_MA2

Mon 08/03/2020 to Sun 09/13/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020
0700 Continuous 1730

UPDATEDby NYPA03/01/2019

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020
0700 Continuous 1730

UPDATEDby NYPA03/01/2019

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY__765_345_AT1

FWD

Mon 09/14/2020 to Mon 09/14/2020
0500 Continuous 1730

(Import)

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

FWD

Mon 09/14/2020 to Thu 09/17/2020
0500 Continuous 1530

(Import)

Work scheduled by: NYPA

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Tue 09/15/2020 to Sat 11/14/2020
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

FWD

Fri 09/18/2020 to Sat 11/14/2020
0500 Continuous 2330

(Import)

Work scheduled by: NYPA

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

CLAY__-EDIC__345_1-16

FWD

Mon 09/21/2020 to Fri 09/25/2020
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

FWD

Mon 09/21/2020 to Fri 10/23/2020 UPDATED by CHGE 10/09/2019

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_3

FWD

Fri 09/25/2020 to Fri 09/25/2020 UPDATED by CONED 09/05/2019

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

FWD

Fri 09/25/2020 to Fri 09/25/2020 UPDATED by CONED 09/05/2019

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

FWD

Fri 09/25/2020 to Fri 10/30/2020 UPDATED by CONED 09/05/2019

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CLAY_-EDIC_345_2-15

FWD

Mon 09/28/2020 to Fri 10/02/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

SAND_BAR-PLATSBRG_115_PV20

Sat 10/17/2020 to Sat 11/14/2020

0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

LEEDS_-HURLYAVE_345_301

FWD

Mon 10/26/2020 to Fri 12/04/2020

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday ,December 02, 2019 to Wednesday,June 02, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3					FWD	
Fri 10/30/2020	to	Fri 10/30/2020	<u>UPDATED</u>	<u>by CONED</u> <u>09/05/2019</u>	(Import)	
0230	Continuous	0300				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_5					FWD	
Fri 10/30/2020	to	Fri 10/30/2020	<u>UPDATED</u>	<u>by CONED</u> <u>09/05/2019</u>	(Import)	
0230	Continuous	0300				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
SCH-IMO-NYISO_LIMIT_1750					FWD	
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u> <u>05/03/2019</u>	(Import)	
0001	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	2050 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2050 MW
SCH-NYISO-IMO_LIMIT_1600					REV	
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u> <u>05/03/2019</u>	(Export)	
0001	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	1900 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1900 MW
CHATGUAY-MASSENA__765_7040					FWD	
Sun 11/15/2020	to	Mon 11/30/2020			(Import)	
0100	Continuous	1900				
Work scheduled by: NYPA					MOSES SOUTH	1550 MW
					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA__765_7040					FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020			(Import)	(Export)
0100	Continuous	1900				
Work scheduled by: NYPA					SCH - HQ - NY	0 MW 0 MW
					Impacts Total Transfer Capability	1500 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MARCY____765_345_AT1					FWD	
Sun 11/15/2020	to	Mon 11/30/2020			(Import)	
0100	Continuous	1900				
Work scheduled by: NYPA					MOSES SOUTH	1750 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	3150 MW

ARR: 19

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -
MASSENA 230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

PLSNTVLE-DUNWODIE 345_W89

Mon 11/16/2020 to Mon 11/16/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE 345_W89

Thu 11/26/2020 to Thu 11/26/2020
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

MOSES -ADIRNDCK 230_MAI

Tue 12/01/2020 to Mon 05/31/2021
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBURG 115_PV20

Mon 12/07/2020 to Fri 12/11/2020
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Mon 12/14/2020 to Fri 12/18/2020

0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

MOTTHAVN-RAINEY_345_Q11

Mon 03/01/2021 to Tue 04/06/2021

0001 Continuous 0700

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

CLAY_-EDIC_345_2-15

Mon 03/29/2021 to Fri 04/16/2021

0800 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

SCH-IMO-NYISO_LIMIT_1600

Sat 05/01/2021 to Sun 10/31/2021

0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

FWD

(Import)

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

PANNELL_-CLAY_345_2

Mon 05/03/2021 to Fri 05/28/2021

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

MOSES_-ADIRNDICK_230_MA2

Tue 06/01/2021 to Sun 11/14/2021

0700 Continuous 1300

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW