

# NYISO TRANSFER LIMITATIONS

Tuesday ,December 17, 2019 to Thursday ,June 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Fri 05/01/2020

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2550 MW	1600 MW
Impacts Total Transfer Capability	350 MW	250 MW
TTC with All Lines In Service	2900 MW	1850 MW

## MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## STLAWRNC-MOSES\_230\_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## NIAGARA\_345\_230\_AT4

Wed 10/23/2019 to Mon 12/16/2019 UPDATED by NYPA 09/10/2019

0500 Continuous 1422

Work scheduled by: NYPA

	REV (Export)
SCH - OH - NY	1750 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	1900 MW

## SCH-IMO-NYISO\_LIMIT\_1750

Fri 11/01/2019 to Thu 04/30/2020 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

	FWD (Import)
SCH - OH - NY	2050 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	2050 MW

## SCH-NYISO-IMO\_LIMIT\_1600

Fri 11/01/2019 to Thu 04/30/2020 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

	REV (Export)
SCH - OH - NY	1900 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	1900 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,December 17, 2019 to Thursday ,June 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-NE\_LIMIT\_1500

Fri 11/01/2019 to Thu 04/30/2020

0001 Continuous 2359

Work scheduled by: NYISO

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1700 MW

0 MW

1700 MW

## SCH-IMO-NYISO\_LIMIT\_1400

Tue 11/12/2019 to Mon 12/16/2019

0501 Continuous 1427

Work scheduled by: IESO

EXTENDEDby IESO11/27/2019

FWD

(Import)

SCH - OH - NY

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service

1700 MW

2050 MW

2050 MW

## SCH-NYISO-IMO\_LIMIT\_1400

Tue 11/12/2019 to Mon 12/16/2019

0501 Continuous 1428

Work scheduled by: IESO

EXTENDEDby IESO11/27/2019

REV

(Export)

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

1700 MW

200 MW

1900 MW

## OSWEGO\_COMPLEX\_AVR\_O/S

Mon 11/18/2019 to Tue 12/31/2019

0221 Continuous 2359

Work scheduled by: Gen

EXT FORCEby GEN12/13/2019

FWD

(Import)

CENTRAL EAST - VC

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service

2870 MW

2975 MW

2975 MW

## DUNWODIE\_345KV\_6

Tue 12/03/2019 to Tue 12/31/2019

0048 Continuous 2359

Work scheduled by: ConEd

FORCEDby CONED12/03/2019

FWD

(Import)

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service

3800 MW

4600 MW

4600 MW

## DUNWODIE\_345KV\_8

Tue 12/03/2019 to Tue 12/31/2019

0048 Continuous 2359

Work scheduled by: ConEd

FORCEDby CONED12/03/2019

FWD

(Import)

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service

3800 MW

4600 MW

4600 MW

## PLSNTVLE-DUNWODIE\_345\_W90

Tue 12/03/2019 to Tue 12/31/2019

0107 Continuous 2359

Work scheduled by: ConEd

FORCEDby CONED12/03/2019

FWD

(Import)

UPNY CONED

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service

4000 MW

5700 MW

5700 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,December 17, 2019 to Thursday ,June 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-NE-NYISO_LIMIT_500</b>					FWD	
Tue 12/03/2019	to	Fri 12/20/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/11/2019</u>	(Import)
0700	Continuous	1600				
Work scheduled by: ISONE					SCH - NE - NY	<b>700 MW</b>
					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1400 MW
<b>SCH-NYISO-NE_LIMIT_1200</b>					REV	
Tue 12/03/2019	to	Fri 12/20/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/11/2019</u>	(Export)
0700	Continuous	1600				
Work scheduled by: ISONE					SCH - NE - NY	<b>1400 MW</b>
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1700 MW
<b>W49TH_ST_345KV_7</b>					FWD	
Mon 12/09/2019	to	Sat 12/14/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>12/11/2019</u>	(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					SCH - PJM_HTP	<b>315 MW</b>
					Impacts Total Transfer Capability	345 MW
					TTC with All Lines In Service	660 MW
<b>MOSES__-ADIRNDCK_230_MA1</b>					FWD	
Mon 12/09/2019	to	Fri 12/13/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>12/03/2019</u>	(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					MOSES SOUTH	<b>2300 MW</b>
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>					FWD REV	
Thu 12/12/2019	to	Fri 12/20/2019				(Import) (Export)
0700	Continuous	1500				
Work scheduled by: ISONE					SCH - NPX_CSC	<b>0 MW 0 MW</b>
					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
<b>SCH-IMO-NYISO_LIMIT_950</b>					FWD	
Thu 12/12/2019	to	Fri 12/13/2019				(Import)
2001	Continuous	1900				
Work scheduled by: NYPA					SCH - OH - NY	<b>1250 MW</b>
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	2050 MW
<b>PIERCBRK-FIVEMILE_345_37</b>					FWD	
Fri 12/13/2019	to	Fri 12/13/2019	<u>UPDATED</u>	<u>by NGRID</u>	<u>12/05/2019</u>	(Import)
0800	Daily(No Weekends)	1530				
Work scheduled by: NGrid					SCH - PJ - NY	<b>2400 MW</b>
					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	2900 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,December 17, 2019 to Thursday ,June 17, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-IMO-NYISO\_LIMIT\_300

FWD

Sat 12/14/2019 to Sun 12/15/2019 **UPDATED** **by IESO** **12/10/2019**  
0500 Continuous 1900

Work scheduled by: NYPA

(Import)  
SCH - OH - NY **600 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 2050 MW

### DUNWODIE-MOTTHAVN\_345\_72

FWD

Sat 12/14/2019 to Mon 12/16/2019  
1256 Continuous 2359

Work scheduled by: ConEd

(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### WATRCURE-OAKDALE\_345\_31

FWD

Sun 12/15/2019 to Sat 12/21/2019 **UPDATED** **by NYSEG** **12/11/2019**  
0800 Continuous 1700

Work scheduled by: NYSEG

(Import)  
SCH - PJ - NY **2750 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2900 MW

### CHAT\_DC\_GC2

FWD

Mon 12/16/2019 to Mon 12/16/2019 **CANCELLED** **by HQ** **12/16/2019**  
0001 Continuous 0200

Work scheduled by: HQ

(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

### CHAT\_DC\_GC2

REV

Mon 12/16/2019 to Mon 12/16/2019 **CANCELLED** **by HQ** **12/16/2019**  
0001 Continuous 0200

Work scheduled by: HQ

(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

### EDIC -FRASER\_345\_EF24-40

FWD

Mon 12/16/2019 to Tue 12/17/2019  
0700 Continuous 1730

Work scheduled by: NYPA

(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

### S.RIPLEY-DUNKIRK\_230\_68

Mon 12/16/2019 to Fri 12/20/2019 **UPDATED** **by PJM** **11/13/2019**  
0900 Continuous 1500

Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 17, 2019 to Thursday ,June 17, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST-E13THSTA\_345\_M54**

FWD

Tue 12/17/2019 to Fri 12/20/2019

UPDATEDby CE12/15/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

FWD

Tue 12/17/2019 to Tue 12/17/2019

(Import)

0400 Continuous 0600

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

**NEWBRDGE-DUFFYAVE\_345\_501**

FWD

Tue 12/17/2019 to Tue 12/17/2019

(Import)

0400 Continuous 0600

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

**PIERCBRK-FIVEMILE\_345\_37**

FWD

Tue 12/17/2019 to Thu 12/19/2019

(Import)

0730 Continuous 1630

SCH - PJ - NY

**2400 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2900 MW

Work scheduled by: NGrid

**LINDEN\_-GOETHALS\_230\_A2253**

Sat 12/28/2019 to Sun 12/29/2019

CANCELLEDby ConEd12/13/2019

0001 Continuous 0300

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

**WATRCURE-OAKDALE\_345\_31**

FWD

Mon 01/06/2020 to Mon 01/06/2020

(Import)

0800 Continuous 0830

SCH - PJ - NY

**2750 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2900 MW

Work scheduled by: NYSEG

**S.RIPLEY-DUNKIRK\_230\_68**

Mon 01/06/2020 to Fri 01/10/2020

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 17, 2019 to Thursday ,June 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**FRASER\_\_\_345\_FRASER SVC**

FWD

Mon 01/06/2020 to Mon 01/20/2020 UPDATED by NYSEG 11/27/2019

(Import)

0800 Continuous 1500

CENTRAL EAST - VC

**2935 MW**

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

**FROST\_BR-LONG MTN\_345\_352**

FWD

Tue 01/07/2020 to Fri 01/10/2020 UPDATED by ISONE 12/16/2019

(Import)

0700 Continuous 1600

SCH - NE - NY

**1300 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

**SCH-NE-NYISO\_LIMIT\_800**

FWD

Tue 01/07/2020 to Fri 01/10/2020 UPDATED by ISONE 12/16/2019

(Import)

0700 Continuous 1600

SCH - NE - NY

**1000 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

**OSWEGO\_\_\_-VOLNEY\_\_\_345\_12**

FWD

Wed 01/08/2020 to Wed 01/08/2020

(Import)

0830 Daily(No Weekends) 1130

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

**BECK\_\_\_-NIAGARA\_\_\_345\_PA301**

FWD

REV

Mon 01/13/2020 to Fri 01/17/2020

(Import) (Export)

0500 Continuous 1530

SCH - OH - NY

**1100 MW****950 MW**

Impacts Total Transfer Capability 950 MW

950 MW

TTC with All Lines In Service 2050 MW

1900 MW

Work scheduled by: NYPA

**FROST\_BR-LONG MTN\_345\_352**

FWD

Mon 01/20/2020 to Thu 01/23/2020 UPDATED by ISONE 12/16/2019

(Import)

0700 Continuous 1600

SCH - NE - NY

**1300 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

**SCH-NE-NYISO\_LIMIT\_800**

FWD

Mon 01/20/2020 to Thu 01/23/2020 UPDATED by ISONE 12/16/2019

(Import)

0700 Continuous 1600

SCH - NE - NY

**1000 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SPRNBRK\_\_TREMONT\_\_345\_X28**

FWD

Mon 02/17/2020 to Mon 02/17/2020 **UPDATED by CONED 12/05/2019**

(Import)

0001 Continuous 1800

SPR/DUN-SOUTH **4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**WATRCURE-OAKDALE\_\_345\_31**

FWD

Mon 02/17/2020 to Mon 02/17/2020

(Import)

1500 Continuous 1530

SCH - PJ - NY **2750 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2900 MW

Work scheduled by: NYSEG

**SPRNBRK\_\_345KV\_RNS5**

FWD

Mon 02/24/2020 to Mon 02/24/2020

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SPRNBRK\_\_W49TH\_ST\_345\_M51**

FWD

Mon 02/24/2020 to Sun 03/01/2020

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SPRNBRK\_\_345KV\_RNS5**

FWD

Wed 02/26/2020 to Wed 02/26/2020

(Import)

2130 Continuous 2200

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SPRNBRK\_\_345KV\_RNS5**

FWD

Thu 02/27/2020 to Sun 03/01/2020

(Import)

2301 Continuous 0200

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**NIAGARA\_\_PACKARD\_\_230\_62**

FWD

REV

Fri 02/28/2020 to Fri 02/28/2020

(Import) (Export)

0500 Continuous 1530

SCH - OH - NY **900 MW 1850 MW**

Impacts Total Transfer Capability 1150 MW 50 MW

TTC with All Lines In Service 2050 MW 1900 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 17, 2019 to Thursday ,June 17, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_4**

FWD

Sun 03/01/2020 to Sun 03/08/2020

(Import)

0001 Continuous 2200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

**CHATGUAY-MASSENA\_765\_7040**

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

**UPDATED****by NYPA****08/08/2019**

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

**CHATGUAY-MASSENA\_765\_7040**

FWD

REV

Mon 03/02/2020 to Fri 03/06/2020

(Import) (Export)

0500 Continuous 1730

**UPDATED****by NYPA****08/08/2019**

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

Work scheduled by: NYPA

TTC with All Lines In Service 1500 MW 1000 MW

**MARCY\_765\_345\_AT1**

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

**UPDATED****by NYPA****08/08/2019**

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

**ARR: 19****MARCY\_765\_345\_AT2**

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

MOSES SOUTH

**1700 MW**

Impacts Total Transfer Capability 1450 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

**ARR: 19****MASSENA\_-MARCY\_765\_MSU1**

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

**UPDATED****by NYPA****08/08/2019**

CENTRAL EAST - VC

**2265 MW**

Impacts Total Transfer Capability 710 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2975 MW

**MASSENA\_-MARCY\_765\_MSU1**

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

**UPDATED****by NYPA****08/08/2019**

MOSES SOUTH

**500 MW**

Impacts Total Transfer Capability 2650 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW



**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 17, 2019 to Thursday ,June 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA_-MARCY_765_MSU1</b>	FWD	REV
Mon 03/02/2020 to Fri 03/06/2020 <u>UPDATED</u> <u>by NYPA</u> <u>08/08/2019</u>	(Import)	(Export)
0500 Continuous 1730	SCH - HQ - NY	<b>475 MW</b> <b>1000 MW</b>
Work scheduled by: NYPA	Impacts Total Transfer Capability	1025 MW 0 MW
	TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA_-MARCY_765_MSU1</b>	FWD	
Mon 03/02/2020 to Fri 03/06/2020 <u>UPDATED</u> <u>by NYPA</u> <u>08/08/2019</u>	(Import)	
0500 Continuous 1730	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by: NYPA	Impacts Total Transfer Capability	109 MW
	TTC with All Lines In Service	199 MW
<b>MASSENA_-MARCY_765_MSU1 &amp; CHATGUAY-MASSENA_765_7040</b>	FWD	
Mon 03/02/2020 to Fri 03/06/2020	(Import)	
0500 1730	MOSES SOUTH	<b>500 MW</b>
Work scheduled by:	Impacts Total Transfer Capability	2650 MW
	TTC with All Lines In Service	3150 MW
<b>MOSES_-MASSENA_230_MMS1 &amp; MOSES_-MASSENA_230_MMS2</b>	FWD	REV
Mon 03/02/2020 to Fri 03/06/2020	(Import)	(Export)
0500 1730	SCH - HQ - NY	<b>850 MW</b> <b>0 MW</b>
Work scheduled by:	Impacts Total Transfer Capability	650 MW 1000 MW
	TTC with All Lines In Service	1500 MW 1000 MW
<b>MOSES_-MASSENA_230_MMS1 &amp; MOSES_-MASSENA_230_MMS2</b>	FWD	
Mon 03/02/2020 to Fri 03/06/2020	(Import)	
0500 1730	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:	Impacts Total Transfer Capability	109 MW
	TTC with All Lines In Service	199 MW
<b>STLAWRNC-MOSES_230_L33P &amp; MASSENA_-MARCY_765_MSU1</b>	FWD	
Mon 03/02/2020 to Fri 03/06/2020	(Import)	
0500 1730	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:	Impacts Total Transfer Capability	109 MW
	TTC with All Lines In Service	199 MW
<b>STLAWRNC-MOSES_230_L33P &amp; MOSES_-MASSENA_230_MMS1 &amp; MOSES_-MASSENA_230_MMS2</b>	FWD	
Mon 03/02/2020 to Fri 03/06/2020	(Import)	
0500 1730	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:	Impacts Total Transfer Capability	109 MW
	TTC with All Lines In Service	199 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 17, 2019 to Thursday ,June 17, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC				FWD	REV
				(Import)	(Export)
Mon 03/02/2020	to	Tue 03/03/2020		SCH - NPX_CSC	<b>0 MW</b>
0600	Continuous	1300		Impacts Total Transfer Capability	330 MW
Work scheduled by: LI				TTC with All Lines In Service	330 MW
ROSETON_-EFISHKIL_345_RFK305				FWD	
				(Import)	
Mon 03/02/2020	to	Fri 03/20/2020		UPNY CONED	<b>4800 MW</b>
0700	Continuous	1730		Impacts Total Transfer Capability	900 MW
Work scheduled by: NYPA				TTC with All Lines In Service	5700 MW
EASTVIEW-SPRNBK__345_W78				FWD	
				(Import)	
Fri 03/06/2020	to	Sat 03/07/2020		UPNY CONED	<b>4350 MW</b>
0001	Continuous	0200		Impacts Total Transfer Capability	1350 MW
Work scheduled by: ConEd				TTC with All Lines In Service	5700 MW
MILLWOOD-EASTVIEW_345_W85				FWD	
				(Import)	
Fri 03/06/2020	to	Sat 03/07/2020		UPNY CONED	<b>4350 MW</b>
0001	Continuous	0200		Impacts Total Transfer Capability	1350 MW
Work scheduled by: ConEd				TTC with All Lines In Service	5700 MW
SPRNBK__345KV_RNS3				FWD	
				(Import)	
Fri 03/06/2020	to	Sat 03/07/2020		SPR/DUN-SOUTH	<b>3800 MW</b>
0001	Continuous	0200		Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd				TTC with All Lines In Service	4600 MW
MOSES_-ADIRNDCK_230_MA1				FWD	
				(Import)	
Sat 03/07/2020	to	Fri 05/29/2020		MOSES SOUTH	<b>2300 MW</b>
0700	Continuous	1300		Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW
VOLNEY_-MARCY__345_19				FWD	
				(Import)	
Tue 03/10/2020	to	Tue 03/10/2020	<b>UPDATED by NYPA 09/24/2019</b>	CENTRAL EAST - VC	<b>2825 MW</b>
0700	Continuous	1530		Impacts Total Transfer Capability	150 MW
Work scheduled by: NYPA				TTC with All Lines In Service	2975 MW
				<b>ARR: 19</b>	

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 17, 2019 to Thursday ,June 17, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**VOLNEY\_\_-MARCY\_\_345\_19**

FWD

Tue 03/10/2020 to Tue 03/10/2020  
 0700 Continuous 1530

UPDATEDby NYPA09/24/2019

(Import)

Work scheduled by: NYPA

**ARR: 19**

OSWEGO EXPORT

**4900 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

**ROCHESTR-PANNELL\_\_345\_RP2**

FWD

Sat 03/14/2020 to Mon 03/23/2020  
 0500 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**MARCY\_\_345KV\_CSC**

FWD

Mon 03/16/2020 to Fri 03/27/2020  
 0500 Continuous 1730

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

**EASTVIEW-SPRNBK\_\_345\_W64**

FWD

Sat 03/21/2020 to Sat 03/21/2020  
 0001 Continuous 0030

UPDATEDby CONED12/05/2019

(Import)

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

**SPRNBK\_\_345KV\_RNS5**

FWD

Sat 03/21/2020 to Sat 03/21/2020  
 0001 Continuous 0030

UPDATEDby CONED12/05/2019

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

**MILLWOOD-EASTVIEW\_345\_W99**

FWD

Sat 03/21/2020 to Sun 03/22/2020  
 0001 Continuous 0200

UPDATEDby CONED12/05/2019

(Import)

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

**EASTVIEW-SPRNBK\_\_345\_W64**

FWD

Sun 03/22/2020 to Sun 03/22/2020  
 0130 Continuous 0200

UPDATEDby CONED12/05/2019

(Import)

Work scheduled by: ConEd

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SPRNBRK\_\_345KV\_RNS5**

FWD

Sun 03/22/2020 to Sun 03/22/2020 **UPDATED by CONED 12/05/2019**

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

**SPRNBRK\_\_345KV\_RNS3**

FWD

Sun 03/22/2020 to Sun 03/22/2020

(Import)

0201 Continuous 0231

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE-MOTTHAVN\_345\_72**

FWD

Sun 03/22/2020 to Wed 03/25/2020

(Import)

0201 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_7**

FWD

Sun 03/22/2020 to Wed 03/25/2020

(Import)

0201 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_8**

FWD

Sun 03/22/2020 to Wed 03/25/2020

(Import)

0201 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_5**

FWD

Sun 03/22/2020 to Sat 05/16/2020

(Import)

0201 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_7**

FWD

Sun 03/22/2020 to Sat 05/16/2020

(Import)

0201 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,December 17, 2019 to Thursday ,June 17, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SPRNBK\_-DUNWODIE\_345\_W75

Sun 03/22/2020 to Sat 05/16/2020

0201 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

### DUNWODIE-MOTTHAVN\_345\_71

Wed 03/25/2020 to Sat 03/28/2020

0201 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_3

Wed 03/25/2020 to Sat 03/28/2020

0201 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

### NIAGARA\_-KINTIGH\_345\_NS1-38

Fri 03/27/2020 to Fri 03/27/2020

0600 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

### BECK\_-PACKARD\_230\_BP76

Fri 03/27/2020 to Fri 03/27/2020

0800 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - OH - NY **1650 MW 1400 MW**

Impacts Total Transfer Capability 400 MW 500 MW

TTC with All Lines In Service 2050 MW 1900 MW

### MILLWOOD-EASTVIEW\_345\_W85

Sat 03/28/2020 to Sat 03/28/2020

0201 Continuous 0231

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

### EASTVIEW-SPRNBK\_345\_W78

Sat 03/28/2020 to Tue 03/31/2020

0201 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 17, 2019 to Thursday ,June 17, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SPRNBRK\_\_345KV\_RNS3**

FWD

Sat 03/28/2020 to Tue 03/31/2020

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**MILLWOOD-EASTVIEW\_345\_W85**

FWD

Tue 03/31/2020 to Tue 03/31/2020

(Import)

0130 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**SPRNBRK\_\_345KV\_RS3 & SPRNBRK\_\_345KV\_RS4**

FWD

Tue 03/31/2020 to Sat 04/04/2020

(Import)

0201 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

**MARCY\_\_-EDIC\_\_345\_UE1-7**

FWD

Tue 03/31/2020 to Tue 03/31/2020

(Import)

0700 Continuous 1530

**UPDATED by NYPA 09/24/2019**

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

**ARR: 19&16****RAMAPO\_\_-LADENTWN\_345\_W72**

FWD

Wed 04/01/2020 to Thu 04/02/2020

(Import)

0001 Continuous 1830

UPNY CONED

**4400 MW**

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

**FRASANX-COOPERS\_\_345\_UCC2-41**

FWD

Wed 04/01/2020 to Thu 04/02/2020

(Import)

0700 Continuous 1530

**UPDATED by NYPA 11/12/2019**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19****MARCY\_\_-FRASANX\_345\_UCC2-41**

FWD

Wed 04/01/2020 to Thu 04/02/2020

(Import)

0700 Continuous 1530

**UPDATED by NYPA 11/12/2019**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**ARR: 19**

# NYISO TRANSFER LIMITATIONS

Tuesday ,December 17, 2019 to Thursday ,June 17, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LINDN\_CG-LNDVFT\_\_\_345\_V-3022

Sun 04/05/2020 to Sat 04/11/2020  
1400 Continuous 1400

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

## MARCY\_\_\_-N.SCTLND\_345\_18

Tue 04/07/2020 to Wed 04/08/2020  
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/24/2019

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

## PLSNTVLY-EFISHKIL\_345\_F36

Mon 04/13/2020 to Tue 04/14/2020  
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1700 MW
TTC with All Lines In Service	5700 MW

## SAND\_BAR-PLATSBRG\_115\_PV20

Mon 04/13/2020 to Tue 04/14/2020  
0600 Daily 1800

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

## FRASER\_\_\_-GILBOA\_\_\_345\_GF5-35

Mon 04/13/2020 to Wed 04/22/2020  
0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

## NIAGARA\_-ROCHESTR\_345\_NR2

Wed 04/15/2020 to Fri 05/01/2020  
0500 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

## ROCHESTR-PANNELL\_\_\_345\_RP1

Mon 04/20/2020 to Fri 04/24/2020  
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 17, 2019 to Thursday ,June 17, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DOLSONAV-ROCKTVRN\_345\_DART44**

FWD

Mon 04/27/2020 to Sun 05/10/2020  
 0700 Continuous 1730

UPDATEDby NYPA03/21/2019

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

**HURLYAVE-ROSETON\_345\_303**

FWD

Mon 04/27/2020 to Fri 05/29/2020  
 0800 Continuous 1600

UPDATEDby CHGE10/09/2019

(Import)

Work scheduled by: CHGE

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

**SCH-IMO-NYISO\_LIMIT\_1600**

FWD

Fri 05/01/2020 to Sat 10/31/2020  
 0001 Continuous 2359

UPDATEDby IESO05/03/2019

(Import)

Work scheduled by: IESO

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

**PANNELL\_-CLAY\_345\_2**

FWD

Mon 05/04/2020 to Fri 05/08/2020  
 0700 Continuous 1530

(Import)

Work scheduled by: NYPA

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

FWD

Mon 05/04/2020 to Mon 05/18/2020  
 0800 Continuous 1700

(Import)

Work scheduled by: PJM

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

FWD

Mon 05/04/2020 to Mon 05/18/2020  
 0800 Continuous 1700

(Import)

Work scheduled by: PJM

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

**NEWBRDGE\_345\_138\_BK\_1**

FWD

Mon 05/04/2020 to Mon 05/18/2020  
 0800 Continuous 1700

(Import)

Work scheduled by: PJM

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW



**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 17, 2019 to Thursday ,June 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEWBRIDGE\_345\_138\_BK\_2**

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

SCH - PJM\_NEPTUNE

**375 MW**

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

**PANNELL -CLAY\_345\_1**

FWD

Mon 05/11/2020 to Fri 05/15/2020

(Import)

0700 Continuous 1530

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

**COOPERS -DOLSONAV\_345\_CCDA42**

FWD

Mon 05/11/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1730

UPDATEDby NYPA03/21/2019

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**SPRNBRK\_345KV\_RNS3**

FWD

Sat 05/16/2020 to Sat 05/16/2020

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**KINTIGH -ROCHESTR\_345\_SRI-39**

FWD

Mon 05/18/2020 to Fri 05/22/2020

(Import)

0500 Continuous 1530

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**MOSES -ADIRNDCK\_230\_MA2**

FWD

Mon 06/01/2020 to Fri 07/31/2020

(Import)

0700 Continuous 1730

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NIAGARA\_345\_230\_AT4**

REV

Mon 06/29/2020 to Tue 06/30/2020

(Export)

0500 Continuous 1530

SCH - OH - NY

**1400 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: NYPA

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 17, 2019 to Thursday ,June 17, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-IMO-NYISO\_NIAG\_CB\_3008\_W/BB**

Mon 07/27/2020 to Fri 08/07/2020  
0500 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1900 MW	1450 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	1900 MW	1700 MW

**CHATGUAY-MASSENA\_765\_7040**

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 08/08/2019**

	FWD (Import)
MOSES SOUTH	1550 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

**CHATGUAY-MASSENA\_765\_7040**

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 08/08/2019**

	FWD (Import)	REV (Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

**MARCY\_765\_345\_AT1**

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 08/08/2019****ARR: 19**

	FWD (Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

**MASSENA\_-MARCY\_765\_MSU1**

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 08/08/2019**

	FWD (Import)
CENTRAL EAST - VC	2265 MW
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

**MASSENA\_-MARCY\_765\_MSU1**

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 08/08/2019**

	FWD (Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

**MASSENA\_-MARCY\_765\_MSU1**

Sat 08/01/2020 to Sun 08/02/2020  
0500 Continuous 1730

Work scheduled by: NYPA

**UPDATED by NYPA 08/08/2019**

	FWD (Import)	REV (Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 17, 2019 to Thursday ,June 17, 2021

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MASSENA\_-MARCY\_ 765\_MSU1**

FWD

Sat 08/01/2020 to Sun 08/02/2020 **UPDATED by NYPA 08/08/2019**

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

SCH - HQ\_CEDARS

**90 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 190 MW

**MASSENA\_-MARCY\_ 765\_MSU1 & CHATGUAY-MASSENA\_ 765\_7040**

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 1730

Work scheduled by:

MOSES SOUTH

**500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

**MOSES\_-MASSENA\_ 230\_MMS1 & MOSES\_-MASSENA\_ 230\_MMS2**

FWD

REV

Sat 08/01/2020 to Sun 08/02/2020

(Import) (Export)

0500 1730

Work scheduled by:

SCH - HQ - NY

**850 MW 0 MW**

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

**MOSES\_-MASSENA\_ 230\_MMS1 & MOSES\_-MASSENA\_ 230\_MMS2**

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 1730

Work scheduled by:

SCH - HQ\_CEDARS

**90 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 190 MW

**STLAWRNC-MOSES\_ 230\_L33P & MASSENA\_-MARCY\_ 765\_MSU1**

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 1730

Work scheduled by:

SCH - HQ\_CEDARS

**90 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 190 MW

**STLAWRNC-MOSES\_ 230\_L33P & MOSES\_-MASSENA\_ 230\_MMS1 & MOSES\_-MASSENA\_ 230\_MMS2**

FWD

(Import)

Sat 08/01/2020 to Sun 08/02/2020

SCH - HQ\_CEDARS

**90 MW**

0500 1730

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 190 MW

Work scheduled by:

**MOSES\_-ADIRNDCK\_ 230\_MA2**

FWD

Mon 08/03/2020 to Sun 09/13/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 17, 2019 to Thursday ,June 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**FRASANNX-COOPERS\_\_345\_UCC2-41**

FWD

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

UPDATEDby NYPA03/01/2019

(Import)

Work scheduled by: NYPA

**ARR: 19**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

**MARCY\_\_-FRASANNX\_345\_UCC2-41**

FWD

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

UPDATEDby NYPA03/01/2019

(Import)

Work scheduled by: NYPA

**ARR: 19**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

**MARCY\_\_765\_345\_AT1**

FWD

Mon 09/14/2020 to Mon 09/14/2020  
0500 Continuous 1730

(Import)

Work scheduled by: NYPA

**ARR: 19**

MOSES SOUTH

**1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

**NIAGARA\_-KINTIGH\_\_345\_NS1-38**

FWD

Mon 09/14/2020 to Thu 09/17/2020  
0500 Continuous 1530

(Import)

Work scheduled by: NYPA

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

**MOSES\_\_-ADIRNDCK\_230\_MA2**

FWD

Tue 09/15/2020 to Sat 11/14/2020  
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

**NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Fri 09/18/2020 to Sat 11/14/2020  
0500 Continuous 2330

(Import)

Work scheduled by: NYPA

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

**CLAY\_\_-EDIC\_\_345\_1-16**

FWD

Mon 09/21/2020 to Fri 09/25/2020  
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,December 17, 2019 to Thursday ,June 17, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### ROSETON\_-ROCKTVRN\_345\_311

FWD

Mon 09/21/2020 to Fri 10/23/2020 UPDATED by CHGE 10/09/2019

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5700 MW

### DUNWODIE\_345KV\_3

FWD

Fri 09/25/2020 to Fri 09/25/2020 UPDATED by CONED 09/05/2019

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_5

FWD

Fri 09/25/2020 to Fri 09/25/2020 UPDATED by CONED 09/05/2019

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE-MOTTHAVN\_345\_71

FWD

Fri 09/25/2020 to Fri 10/30/2020 UPDATED by CONED 09/05/2019

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### CLAY\_-EDIC\_345\_2-15

FWD

Mon 09/28/2020 to Fri 10/02/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

### MOTTHAVN-RAINEY\_345\_Q11

FWD

Thu 10/01/2020 to Thu 11/05/2020 UPDATED by CONED 12/17/2019

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### SAND\_BAR-PLATSBRG\_115\_PV20

Sat 10/17/2020 to Sat 11/14/2020

0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

Tuesday ,December 17, 2019 to Thursday ,June 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LEEDS\_\_\_-HURLYAVE\_345\_301

Mon 10/26/2020 to Fri 12/04/2020

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

## DUNWODIE\_345KV\_3

Fri 10/30/2020 to Fri 10/30/2020

0230 Continuous 0300

Work scheduled by: ConEd

UPDATEDby CONED 09/05/2019

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_5

Fri 10/30/2020 to Fri 10/30/2020

0230 Continuous 0300

Work scheduled by: ConEd

UPDATEDby CONED 09/05/2019

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## SCH-IMO-NYISO\_LIMIT\_1750

Sun 11/01/2020 to Fri 04/30/2021

0001 Continuous 2359

Work scheduled by: IESO

UPDATEDby IESO 05/03/2019

FWD

(Import)

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

## SCH-NYISO-IMO\_LIMIT\_1600

Sun 11/01/2020 to Fri 04/30/2021

0001 Continuous 2359

Work scheduled by: IESO

UPDATEDby IESO 05/03/2019

REV

(Export)

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

## CHATGUAY-MASSENA\_765\_7040

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_765\_7040

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

REV

(Export)

SCH - HQ - NY

0 MW

0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,December 17, 2019 to Thursday ,June 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MARCY\_\_\_\_765\_345\_AT1**

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

---

**MARCY\_\_\_\_765\_345\_AT2**

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040**

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,December 17, 2019 to Thursday ,June 17, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230\_MMS1 & MOSES -MASSENA 230\_MMS2

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **850 MW 0 MW**  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

MOSES -MASSENA 230\_MMS1 & MOSES -MASSENA 230\_MMS2

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230\_L33P & MASSENA -MARCY 765\_MSU1

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230\_L33P & MOSES -MASSENA 230\_MMS1 & MOSES -MASSENA 230\_MMS2

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

PLSNTVLE-DUNWODIE 345\_W89

Mon 11/16/2020 to Mon 11/16/2020  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE 345\_W89

Thu 11/26/2020 to Thu 11/26/2020  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

MOSES -ADIRNDCK 230\_MAI

Tue 12/01/2020 to Mon 05/31/2021  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW



# NYISO TRANSFER LIMITATIONS

Tuesday ,December 17, 2019 to Thursday ,June 17, 2021

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SAND\_BAR-PLATSBURG\_115\_PV20

Mon 12/07/2020 to Fri 12/11/2020

0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

### SAND\_BAR-PLATSBURG\_115\_PV20

Mon 12/14/2020 to Fri 12/18/2020

0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

### DUNWODIE\_345KV\_3

Mon 03/01/2021 to Mon 03/01/2021

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_5

Mon 03/01/2021 to Mon 03/01/2021

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

### DUNWODIE-MOTTHAVN\_345\_71

Mon 03/01/2021 to Mon 04/05/2021

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

### MOTTHAVN-RAINEY\_345\_Q11

Mon 03/01/2021 to Tue 04/06/2021

0001 Continuous 0700

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

### CLAY-EDIC\_345\_2-15

Mon 03/29/2021 to Fri 04/16/2021

0800 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

**NYISO TRANSFER LIMITATIONS**

Tuesday ,December 17, 2019 to Thursday ,June 17, 2021

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE\_345KV\_3**

FWD

Mon 04/05/2021 to Mon 04/05/2021

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**DUNWODIE\_345KV\_5**

FWD

Mon 04/05/2021 to Mon 04/05/2021

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SCH-IMO-NYISO\_LIMIT\_1600**

FWD

Sat 05/01/2021 to Sun 10/31/2021

(Import)

0001 Continuous 2359

**UPDATED****by IESO****05/03/2019**

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

**PANNELL\_-CLAY\_345\_2**

FWD

Mon 05/03/2021 to Fri 05/28/2021

(Import)

0700 Continuous 1730

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

**MOSES\_-ADIRNDCK\_230\_MA2**

FWD

Tue 06/01/2021 to Sun 11/14/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA