

NYISO TRANSFER LIMITATIONS

Thursday ,December 05, 2019 to Saturday ,June 05, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY

2550 MW 1600 MW

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NIAGARA_345_230_AT4

Wed 10/23/2019 to Tue 12/17/2019 UPDATED by NYPA 09/10/2019

0500 Continuous 1700

Work scheduled by: NYPA

REV
(Export)

SCH - OH - NY

1750 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1900 MW

SCH-IMO-NYISO_LIMIT_1750

Fri 11/01/2019 to Thu 04/30/2020 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1600

Fri 11/01/2019 to Thu 04/30/2020 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

REV
(Export)

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

1900 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 05, 2019 to Saturday ,June 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1500

Fri 11/01/2019 to Thu 04/30/2020

0001 Continuous 2359

Work scheduled by: NYISO

REV
(Export)
1700 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1700 MW

HURLYAVE-ROSETON_345_303

Wed 11/06/2019 to Fri 12/06/2019

0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 10/21/2019

FWD
(Import)
4100 MW
UPNY CONED
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_1400

Tue 11/12/2019 to Tue 12/17/2019

0501 Continuous 1700

Work scheduled by: IESO

EXTENDED by IESO 11/27/2019

FWD
(Import)
1700 MW
SCH - OH - NY
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1400

Tue 11/12/2019 to Tue 12/17/2019

0501 Continuous 1700

Work scheduled by: IESO

EXTENDED by IESO 11/27/2019

REV
(Export)
1700 MW
SCH - OH - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1900 MW

OSWEGO_COMPLEX_AVR_O/S

Mon 11/18/2019 to Mon 12/23/2019

0221 Continuous 1200

Work scheduled by: Gen

EXT FORCE by GEN 12/04/2019

FWD
(Import)
2870 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2975 MW

CHAT_DC_GC1

Sat 11/30/2019 to Sat 11/30/2019

0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
2850 MW
MOSES SOUTH
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 11/30/2019 to Sat 11/30/2019

0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
500 MW
SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 05, 2019 to Saturday ,June 05, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019
0001 0200

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019
0001 0200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sat 11/30/2019 to Sat 11/30/2019
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

SPRNBK_-TREMONT_345_X28

Mon 12/02/2019 to Mon 12/02/2019 **CANCELLED by ConEd 12/02/2019**
0001 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 12/02/2019 to Mon 12/02/2019 **UPDATED by ISONE 11/27/2019**
0700 Continuous 2300

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 05, 2019 to Saturday ,June 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

Mon 12/02/2019 to Fri 12/06/2019
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

N.SCTLND-ALPS____345_2

Mon 12/02/2019 to Mon 12/02/2019
0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

CANCELLED by NGrid 12/01/2019

FWD
(Import)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

N.SCTLND-ALPS____345_2

Mon 12/02/2019 to Mon 12/02/2019
0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

CANCELLED by NGrid 12/01/2019

FWD	REV
(Import)	(Export)
SCH - NPX_1385 100 MW	100 MW
Impacts Total Transfer Capability 100 MW	100 MW
TTC with All Lines In Service 200 MW	200 MW

SCH-NYISO-NE_LIMIT_1100

Mon 12/02/2019 to Mon 12/02/2019
0730 Daily(No Weekends) 1630

Work scheduled by: NGrid

CANCELLED by NGrid 12/01/2019

	REV
	(Export)
SCH - NE - NY 1300 MW	
Impacts Total Transfer Capability 400 MW	
TTC with All Lines In Service 1700 MW	

W49TH_ST_345KV_6

Tue 12/03/2019 to Tue 12/03/2019
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CE 12/03/2019

FWD
(Import)
SCH - PJM_HTP **330 MW**
Impacts Total Transfer Capability 330 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Tue 12/03/2019 to Tue 12/03/2019
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CE 12/03/2019

FWD
(Import)
SCH - PJM_HTP **330 MW**
Impacts Total Transfer Capability 330 MW
TTC with All Lines In Service 660 MW

DUNWODIE_345KV_7

Tue 12/03/2019 to Tue 12/03/2019
0001 Continuous 0300

Work scheduled by: ConEd

RETURNED by CONED 12/03/2019

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 05, 2019 to Saturday ,June 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6						FWD
Tue 12/03/2019	to	Tue 12/10/2019	<u>FORCED</u>	<u>by CONED</u>	<u>12/03/2019</u>	(Import)
0048	Continuous	2359				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_8						FWD
Tue 12/03/2019	to	Tue 12/10/2019	<u>FORCED</u>	<u>by CONED</u>	<u>12/03/2019</u>	(Import)
0048	Continuous	2359				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
PLSNTVLE-DUNWODIE_345_W90						FWD
Tue 12/03/2019	to	Tue 12/10/2019	<u>FORCED</u>	<u>by CONED</u>	<u>12/03/2019</u>	(Import)
0107	Continuous	2359				UPNY CONED 4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1700 MW
						TTC with All Lines In Service 5700 MW
SCH-NE-NYISO_LIMIT_500						FWD
Tue 12/03/2019	to	Fri 12/20/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/11/2019</u>	(Import)
0700	Continuous	1600				SCH - NE - NY 700 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 700 MW
						TTC with All Lines In Service 1400 MW
SCH-NYISO-NE_LIMIT_1200						REV
Tue 12/03/2019	to	Fri 12/20/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/11/2019</u>	(Export)
0700	Continuous	1600				SCH - NE - NY 1400 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 1700 MW
LEEDS_345KV_R94301						FWD
Tue 12/03/2019	to	Fri 12/13/2019	<u>CANCELLED</u>	<u>by NGrid</u>	<u>12/03/2019</u>	(Import)
0800	Continuous	1500				UPNY CONED 3800 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 1900 MW
						TTC with All Lines In Service 5700 MW
ALCOA_R8105_TIE_B						FWD
Wed 12/04/2019	to	Wed 12/04/2019	<u>UPDATED</u>	<u>by NGRID</u>	<u>11/25/2019</u>	(Import)
0730	Continuous	1700				MOSES SOUTH 3100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 50 MW
						TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 05, 2019 to Saturday ,June 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

FWD

Wed 12/04/2019 to Wed 12/04/2019 UPDATED by CE 12/03/2019

(Import)

2230 Continuous 2300

Work scheduled by: ConEd

SCH - PJM_HTP **330 MW**
 Impacts Total Transfer Capability 330 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

FWD

Wed 12/04/2019 to Wed 12/04/2019 UPDATED by CE 12/03/2019

(Import)

2230 Continuous 2300

Work scheduled by: ConEd

SCH - PJM_HTP **330 MW**
 Impacts Total Transfer Capability 330 MW
 TTC with All Lines In Service 660 MW

EFISHKIL-WOOD_ST_345_F39

FWD

Thu 12/05/2019 to Thu 12/05/2019 CANCELLED by ConEd 12/03/2019

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Thu 12/05/2019 to Sat 12/07/2019 CANCELLED by ConEd 12/03/2019

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

N.SCTLND-ALPS_____345_2

FWD

Fri 12/06/2019 to Fri 12/06/2019 UPDATED by NGRID 12/04/2019

(Import)

0730 Continuous 1630

Work scheduled by: NGrid

SCH - NE - NY **900 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1400 MW

N.SCTLND-ALPS_____345_2

FWD

REV

Fri 12/06/2019 to Fri 12/06/2019 UPDATED by NGRID 12/04/2019

(Import) (Export)

0730 Continuous 1630

Work scheduled by: NGrid

SCH - NPX_1385 **100 MW** **100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

SCH-NE-NYISO_LIMIT_300

FWD

Fri 12/06/2019 to Fri 12/06/2019 UPDATED by NGRID 12/04/2019

(Import)

0730 Continuous 1630

Work scheduled by: NGrid

SCH - NE - NY **500 MW**
 Impacts Total Transfer Capability 900 MW
 TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 05, 2019 to Saturday ,June 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_400Fri 12/06/2019 to Fri 12/06/2019 **UPDATED** **by NGRID** **12/04/2019**

0730 Continuous 1630

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

600 MW

1100 MW

1700 MW

NIAGARA -PACKARD_230_62Fri 12/06/2019 to Fri 12/06/2019 **UPDATED** **by IESO** **11/27/2019**

0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

REV

(Import) (Export)

900 MW **1850 MW**

1150 MW 50 MW

2050 MW 1900 MW

SCH-IMO-NYISO_LIMIT_300Fri 12/06/2019 to Fri 12/06/2019 **UPDATED** **by IESO** **11/27/2019**

0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

600 MW

1450 MW

2050 MW

EFISHKIL-WOOD_ST_345_F39Fri 12/06/2019 to Sat 12/07/2019 **CANCELLED** **by ConEd** **12/03/2019**

2330 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

4000 MW

1700 MW

5700 MW

CHAT_DC_GC1

Sat 12/07/2019 to Sat 12/07/2019

0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2850 MW

300 MW

3150 MW

CHAT_DC_GC1

Sat 12/07/2019 to Sat 12/07/2019

0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

500 MW

500 MW

1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 12/07/2019 to Sat 12/07/2019

0001 0200

Work scheduled by:

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2550 MW

600 MW

3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 12/07/2019 to Sat 12/07/2019
0001 0200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	1370 MW	0 MW
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHAT_DC_GC2

Sat 12/07/2019 to Sat 12/07/2019
0001 Continuous 0200

Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

CHAT_DC_GC2

Sat 12/07/2019 to Sat 12/07/2019
0001 Continuous 0200

Work scheduled by: HQ

	REV
	(Export)
SCH - HQ - NY	500 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sat 12/07/2019 to Sat 12/07/2019
0001 Continuous 0200

Work scheduled by: HQ

	FWD
	(Import)
SCH - HQ - NY	1150 MW
Impacts Total Transfer Capability	350 MW
TTC with All Lines In Service	1500 MW

W49TH_ST_345KV_5

Mon 12/09/2019 to Thu 12/12/2019
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 12/04/2019

	FWD
	(Import)
SCH - PJM_HTP	315 MW
Impacts Total Transfer Capability	345 MW
TTC with All Lines In Service	660 MW

W49TH_ST_345KV_7

Mon 12/09/2019 to Sat 12/14/2019
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 12/04/2019

	FWD
	(Import)
SCH - PJM_HTP	315 MW
Impacts Total Transfer Capability	345 MW
TTC with All Lines In Service	660 MW

SCH-IMO-NYISO_LIMIT_950

Mon 12/09/2019 to Wed 12/11/2019
0500 Continuous 0459

Work scheduled by: NYPA

	FWD
	(Import)
SCH - OH - NY	1250 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	2050 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 05, 2019 to Saturday ,June 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_Ma1

Mon 12/09/2019 to Fri 12/13/2019
0700 Continuous 1530

UPDATED by NYPA 12/03/2019

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

ROSETON_-ROCKTVRN_345_311

Mon 12/09/2019 to Thu 12/12/2019
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

INDPDNCE-SCRIBA___345_25

Tue 12/10/2019 to Tue 12/10/2019
0830 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

SHOR_NPX-SHOREHAM_138_CSC

Thu 12/12/2019 to Fri 12/20/2019
0700 Continuous 1500

Work scheduled by: ISONE

FWD	REV
(Import)	(Export)
SCH - NPX_CSC 0 MW	0 MW
Impacts Total Transfer Capability 330 MW	330 MW
TTC with All Lines In Service 330 MW	330 MW

SCH-IMO-NYISO_LIMIT_950

Thu 12/12/2019 to Fri 12/13/2019
2001 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
SCH - OH - NY **1250 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 2050 MW

PIERCBRK-FIVEMILE_345_37

Fri 12/13/2019 to Fri 12/13/2019
0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

FWD
(Import)
SCH - PJ - NY **2400 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 2900 MW

W49TH_ST-E13THSTA_345_M54

Sun 12/15/2019 to Wed 12/18/2019
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WATRCURE-OAKDALE__345_31

Sun 12/15/2019 to Sat 12/21/2019
0800 Continuous 1700

Work scheduled by: NYSEG

FWD
(Import)
SCH - PJ - NY **2750 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2900 MW

NRTH1385-NOR HBR__138_601

Mon 12/16/2019 to Mon 12/23/2019
0001 Continuous 2359

Work scheduled by: LI

CANCELLED by LI 12/04/2019

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602

Mon 12/16/2019 to Mon 12/23/2019
0001 Continuous 2359

Work scheduled by: LI

CANCELLED by LI 12/04/2019

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_603

Mon 12/16/2019 to Mon 12/23/2019
0001 Continuous 2359

Work scheduled by: LI

CANCELLED by LI 12/04/2019

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NRTHPORT_138_NNC

Mon 12/16/2019 to Mon 12/23/2019
0001 Continuous 2359

Work scheduled by: LI

CANCELLED by LI 12/04/2019

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

SCH-NYISO-NE LIMIT_800

Mon 12/16/2019 to Mon 12/23/2019
0001 Continuous 2359

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1700 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/16/2019 to Mon 12/16/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 05, 2019 to Saturday ,June 05, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-FRASER____345_EF24-40

FWD

Mon 12/16/2019 to Tue 12/17/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

S.RIPLEY-DUNKIRK__230_68

Mon 12/16/2019 to Fri 12/20/2019

UPDATED**by PJM****11/13/2019**

0900 Continuous 1500

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

MOSES____-ADIRNDCK_230_MA1

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PIERCBRK-FIVEMILE_345_37

FWD

Tue 12/17/2019 to Thu 12/19/2019

(Import)

0730 Continuous 1630

SCH - PJ - NY

2400 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2900 MW

Work scheduled by: NGrid

EASTVIEW-SPRNBK__345_W65

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

0201 Continuous 0230

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS4

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

0201 Continuous 0230

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W82

FWD

Wed 12/18/2019 to Wed 12/18/2019

(Import)

0201 Continuous 1800

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W65

Wed 12/18/2019 to Wed 12/18/2019
1730 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS4

Wed 12/18/2019 to Wed 12/18/2019
1730 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EFISHKIL-WOOD_ST__345_F38

Fri 12/20/2019 to Sat 12/21/2019 CANCELLED by ConEd 12/04/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 12/20/2019 to Sat 12/21/2019 CANCELLED by ConEd 12/04/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

WOOD_ST_-PLSNTVLE_345_Y86

Fri 12/20/2019 to Sat 12/21/2019 CANCELLED by ConEd 12/04/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

LINDEN_-GOETHALS_230_A2253

Fri 12/27/2019 to Sun 12/29/2019 EXTENDED by CONED 11/22/2019
0001 Continuous 0300

Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Fri 12/27/2019 to Sun 12/29/2019
0001 0300

Work scheduled by:

FWD REV
(Import) (Export)
SCH - PJ - NY 2550 MW 1600 MW
Impacts Total Transfer Capability 350 MW 250 MW
TTC with All Lines In Service 2900 MW 1850 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 05, 2019 to Saturday ,June 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-
FARRAGUT_345_C3403

Fri 12/27/2019 to Sun 12/29/2019
0001 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1600 MW
Impacts Total Transfer Capability	350 MW	250 MW
TTC with All Lines In Service	2900 MW	1850 MW

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Fri 12/27/2019 to Sun 12/29/2019
0001 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1600 MW
Impacts Total Transfer Capability	350 MW	250 MW
TTC with All Lines In Service	2900 MW	1850 MW

S.RIPLEY-DUNKIRK__230_68

Mon 01/06/2020 to Fri 01/10/2020
0800 Continuous 1600

Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FRASER__345_FRASER SVC

Mon 01/06/2020 to Mon 01/20/2020 UPDATED by NYSEG 11/27/2019
0800 Continuous 1500

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2935 MW
Impacts Total Transfer Capability	40 MW
TTC with All Lines In Service	2975 MW

BECK__-NIAGARA__345_PA301

Mon 01/13/2020 to Fri 01/17/2020
0500 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1100 MW	950 MW
Impacts Total Transfer Capability	950 MW	950 MW
TTC with All Lines In Service	2050 MW	1900 MW

SPRNBK_-TREMONT__345_X28

Mon 02/17/2020 to Mon 02/17/2020 UPDATED by CONED 12/05/2019
0001 Continuous 1800

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	4200 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	4600 MW

MOTTHAVN-RAINEY__345_Q11

Sun 02/23/2020 to Sun 03/01/2020
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 05, 2019 to Saturday ,June 05, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-PACKARD__230_62

Fri 02/28/2020 to Fri 02/28/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 900 MW 1850 MW
Impacts Total Transfer Capability 1150 MW 50 MW
TTC with All Lines In Service 2050 MW 1900 MW

CHATGUAY-MASSENA__765_7040

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD
(Import)
MOSES SOUTH 1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD REV
(Import) (Export)
SCH - HQ - NY 0 MW 0 MW
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY____765_345_AT1

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

ARR: 19

FWD
(Import)
MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD
(Import)
CENTRAL EAST - VC 2265 MW
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 05, 2019 to Saturday ,June 05, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1						FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)
0500	Continuous	1730				475 MW	1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	1500 MW
MASSENA_-MARCY_765_MSU1						FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				90 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500		1730				500 MW	
Work scheduled by:						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2						FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	(Export)
0500		1730				850 MW	0 MW
Work scheduled by:						Impacts Total Transfer Capability	650 MW
						TTC with All Lines In Service	1500 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2						FWD	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500		1730				90 MW	
Work scheduled by:						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW
STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1						FWD	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500		1730				90 MW	
Work scheduled by:						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW
STLAWRNC-MOSES_230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2						FWD	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500		1730				90 MW	
Work scheduled by:						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 05, 2019 to Saturday ,June 05, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

Mon 03/02/2020 to Tue 03/03/2020
0600 Continuous 1300

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

ROSETON_EFISHKIL_345_RFK305

Mon 03/02/2020 to Fri 03/20/2020
0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
UPNY CONED	4800 MW
Impacts Total Transfer Capability	900 MW
TTC with All Lines In Service	5700 MW

EASTVIEW-SPRNBK_345_W78

Fri 03/06/2020 to Sat 03/07/2020
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1350 MW
TTC with All Lines In Service	5700 MW

MILLWOOD-EASTVIEW_345_W85

Fri 03/06/2020 to Sat 03/07/2020
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1350 MW
TTC with All Lines In Service	5700 MW

SPRNBK_345KV_RNS3

Fri 03/06/2020 to Sat 03/07/2020
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

MOSES-ADIRNDCK_230_MAI

Sat 03/07/2020 to Fri 05/29/2020
0700 Continuous 1300

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

VOLNEY-MARCY_345_19

Tue 03/10/2020 to Tue 03/10/2020
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/24/2019**ARR: 19**

	FWD
	(Import)
CENTRAL EAST - VC	2825 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 05, 2019 to Saturday ,June 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY__345_19

FWD

Tue 03/10/2020 to Tue 03/10/2020
0700 Continuous 1530

UPDATEDby NYPA09/24/2019

(Import)

Work scheduled by: NYPA

ARR: 19

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

ROCHESTR-PANNELL__345_RP2

FWD

Sat 03/14/2020 to Mon 03/23/2020
0500 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MARCY__345KV_CSC

FWD

Mon 03/16/2020 to Fri 03/27/2020
0500 Continuous 1730

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

EASTVIEW-SPRNBK__345_W64

FWD

Sat 03/21/2020 to Sat 03/21/2020
0001 Continuous 0030

UPDATEDby CONED12/05/2019

(Import)

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS5

FWD

Sat 03/21/2020 to Sat 03/21/2020
0001 Continuous 0030

UPDATEDby CONED12/05/2019

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Sat 03/21/2020 to Sun 03/22/2020
0001 Continuous 0200

UPDATEDby CONED12/05/2019

(Import)

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBK__345_W64

FWD

Sun 03/22/2020 to Sun 03/22/2020
0130 Continuous 0200

UPDATEDby CONED12/05/2019

(Import)

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 05, 2019 to Saturday ,June 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5

FWD

Sun 03/22/2020 to Sun 03/22/2020 UPDATED by CONED 12/05/2019

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

NIAGARA_-KINTIGH__345_NS1-38

FWD

Fri 03/27/2020 to Fri 03/27/2020

(Import)

0600 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

BECK____-PACKARD__230_BP76

FWD

REV

Fri 03/27/2020 to Fri 03/27/2020

(Import) (Export)

0800 Daily(No Weekends) 1600

Work scheduled by: NGrid

SCH - OH - NY **1650 MW 1400 MW**
 Impacts Total Transfer Capability 400 MW 500 MW
 TTC with All Lines In Service 2050 MW 1900 MW

MARCY____-EDIC____345_UE1-7

FWD

Tue 03/31/2020 to Tue 03/31/2020 UPDATED by NYPA 09/24/2019

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19&16

OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

RAMAPO__-LADENTWN_345_W72

FWD

Wed 04/01/2020 to Thu 04/02/2020

(Import)

0001 Continuous 1830

Work scheduled by: ConEd

UPNY CONED **4400 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5700 MW

FRASANNX-COOPERS__345_UCC2-41

FWD

Wed 04/01/2020 to Thu 04/02/2020 UPDATED by NYPA 11/12/2019

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MARCY____-FRASANNX_345_UCC2-41

FWD

Wed 04/01/2020 to Thu 04/02/2020 UPDATED by NYPA 11/12/2019

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 05, 2019 to Saturday ,June 05, 2021

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5700MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022

Sun 04/05/2020 to Sat 04/11/2020

1400 Continuous 1400

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

SPRNBRK_-W49TH_ST_345_M51

Mon 04/06/2020 to Wed 04/08/2020

0001 Continuous 0200

Work scheduled by: ConEd

CANCELLED by ConEd 12/05/2019

	FWD (Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

SPRNBRK___345KV_RNS5

Mon 04/06/2020 to Wed 04/08/2020

0001 Continuous 0200

Work scheduled by: ConEd

CANCELLED by ConEd 12/05/2019

	FWD (Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

MARCY___-N.SCTLND_345_18

Tue 04/07/2020 to Wed 04/08/2020

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/24/2019**ARR: 19**

	FWD (Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

PLSNTVLY-EFISHKIL_345_F36

Mon 04/13/2020 to Tue 04/14/2020

0001 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1700 MW
TTC with All Lines In Service	5700 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 04/13/2020 to Tue 04/14/2020

0600 Daily 1800

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FRASER_-GILBOA___345_GF5-35

Mon 04/13/2020 to Wed 04/22/2020

0700 Continuous 1730

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Wed 04/15/2020 to Fri 05/01/2020

(Import)

0500 Continuous 1700

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ROCHESTR-PANNELL_345_RP1

FWD

Mon 04/20/2020 to Fri 04/24/2020

(Import)

0700 Continuous 1530

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DOLSONAV-ROCKTVRN_345_DART44

FWD

Mon 04/27/2020 to Sun 05/10/2020

(Import)

0700 Continuous 1730

UPDATED by NYPA 03/21/2019CENTRAL EAST - VC **2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

HURLYAVE-ROSETON_345_303

FWD

Mon 04/27/2020 to Fri 05/29/2020

(Import)

0800 Continuous 1600

UPDATED by CHGE 10/09/2019UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

SCH-IMO-NYISO_LIMIT_1600

FWD

Fri 05/01/2020 to Sat 10/31/2020

(Import)

0001 Continuous 2359

UPDATED by IESO 05/03/2019SCH - OH - NY **1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

PANNELL_-CLAY_345_2

FWD

Mon 05/04/2020 to Fri 05/08/2020

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

SCH - PJM_NEPTUNE **0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: PJM

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

Work scheduled by: PJM

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

Work scheduled by: PJM

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

Work scheduled by: PJM

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

PANNELL_-CLAY_345_1

FWD

Mon 05/11/2020 to Fri 05/15/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

COOPERS_-DOLSONAV_345_CCDA42

FWD

Mon 05/11/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 05/18/2020 to Fri 05/22/2020

(Import)

0500 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 06/01/2020 to Fri 07/31/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Mon 06/29/2020 to Tue 06/30/2020
0500 Continuous 1530

Work scheduled by: NYPA

REV
(Export)
1400 MW
SCH - OH - NY
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1700 MW

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Mon 07/27/2020 to Fri 08/07/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
1900 MW 1450 MW
SCH - OH - NY
Impacts Total Transfer Capability 0 MW 250 MW
TTC with All Lines In Service 1900 MW 1700 MW

CHATGUAY-MASSENA__765_7040

Sat 08/01/2020 to Sun 08/02/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD
(Import)
1550 MW
MOSES SOUTH
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 08/01/2020 to Sun 08/02/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - HQ - NY
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY__765_345_AT1

Sat 08/01/2020 to Sun 08/02/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

ARR: 19

FWD
(Import)
1750 MW
MOSES SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sat 08/01/2020 to Sun 08/02/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD
(Import)
2265 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY__765_MSU1

Sat 08/01/2020 to Sun 08/02/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD
(Import)
500 MW
MOSES SOUTH
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 05, 2019 to Saturday ,June 05, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1						FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)
0500	Continuous	1730				475 MW	1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1						FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				90 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	190 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD	
Sat 08/01/2020	to	Sun 08/02/2020				(Import)	
0500		1730				500 MW	
Work scheduled by:						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2						FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020				(Import)	(Export)
0500		1730				850 MW	0 MW
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2						FWD	
Sat 08/01/2020	to	Sun 08/02/2020				(Import)	
0500		1730				90 MW	
Work scheduled by:						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	190 MW
STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1						FWD	
Sat 08/01/2020	to	Sun 08/02/2020				(Import)	
0500		1730				90 MW	
Work scheduled by:						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	190 MW
STLAWRNC-MOSES_230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2						FWD	
Sat 08/01/2020	to	Sun 08/02/2020				(Import)	
0500		1730				90 MW	
Work scheduled by:						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	190 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 08/03/2020 to Sun 09/13/2020

(Import)

0700 Continuous 1730

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASANNX-COOPERS___345_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020

(Import)

0700 Continuous 1730

UPDATEDby NYPA03/01/2019

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MARCY___-FRASANNX_345_UCC2-41**

FWD

Mon 09/07/2020 to Fri 10/23/2020

(Import)

0700 Continuous 1730

UPDATEDby NYPA03/01/2019

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MARCY___765_345_AT1**

FWD

Mon 09/14/2020 to Mon 09/14/2020

(Import)

0500 Continuous 1730

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**NIAGARA_-KINTIGH___345_NS1-38**

FWD

Mon 09/14/2020 to Thu 09/17/2020

(Import)

0500 Continuous 1530

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 09/15/2020 to Sat 11/14/2020

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Fri 09/18/2020 to Sat 11/14/2020

(Import)

0500 Continuous 2330

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,December 05, 2019 to Saturday ,June 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_1-16

Mon 09/21/2020 to Fri 09/25/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

ROSETON -ROCKTVRN 345_311

Mon 09/21/2020 to Fri 10/23/2020
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 10/09/2019

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

DUNWODIE 345KV_3

Fri 09/25/2020 to Fri 09/25/2020
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 09/05/2019

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE 345KV_5

Fri 09/25/2020 to Fri 09/25/2020
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 09/05/2019

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN 345_71

Fri 09/25/2020 to Fri 10/30/2020
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 09/05/2019

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CLAY -EDIC 345_2-15

Mon 09/28/2020 to Fri 10/02/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

SAND_BAR-PLATSBRG 115_PV20

Sat 10/17/2020 to Sat 11/14/2020
0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Thursday ,December 05, 2019 to Saturday ,June 05, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

Mon 10/26/2020 to Fri 12/04/2020
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_3

Fri 10/30/2020 to Fri 10/30/2020
0230 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 09/05/2019

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Fri 10/30/2020 to Fri 10/30/2020
0230 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 09/05/2019

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SCH-IMO-NYISO_LIMIT_1750

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1600

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

CHATGUAY-MASSENA___765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA___765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 05, 2019 to Saturday ,June 05, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-MASSENA____230_MMS1 & MOSES____-MASSENA____230_MMS2			FWD	REV
Sun 11/15/2020 to Mon 11/30/2020			(Import)	(Export)
0100		1900	SCH - HQ - NY	850 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	650 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MOSES____-MASSENA____230_MMS1 & MOSES____-MASSENA____230_MMS2			FWD	
Sun 11/15/2020 to Mon 11/30/2020			(Import)	
0100		1900	SCH - HQ_CEDARS	90 MW
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
STLAWRNC-MOSES____230_L33P & MASSENA____-MARCY____765_MSU1			FWD	
Sun 11/15/2020 to Mon 11/30/2020			(Import)	
0100		1900	SCH - HQ_CEDARS	90 MW
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
STLAWRNC-MOSES____230_L33P & MOSES____-MASSENA____230_MMS1 & MOSES____-MASSENA____230_MMS2			FWD	
Sun 11/15/2020 to Mon 11/30/2020			(Import)	
0100		1900	SCH - HQ_CEDARS	90 MW
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
PLSNTVLE-DUNWODIE____345_W89			FWD	
Mon 11/16/2020 to Mon 11/16/2020			(Import)	
0001	Continuous	0030	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1700 MW
			TTC with All Lines In Service	5700 MW
PLSNTVLE-DUNWODIE____345_W89			FWD	
Thu 11/26/2020 to Thu 11/26/2020			(Import)	
0230	Continuous	0300	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1700 MW
			TTC with All Lines In Service	5700 MW
MOSES____-ADIRNDCK____230_MA1			FWD	
Tue 12/01/2020 to Mon 05/31/2021			(Import)	
0700	Continuous	1300	MOSES SOUTH	2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW
			TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 05, 2019 to Saturday ,June 05, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Mon 12/07/2020 to Fri 12/11/2020
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

SAND_BAR-PLATSBURG_115_PV20

Mon 12/14/2020 to Fri 12/18/2020
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

MOTTHAVN-RAINEY___345_Q11

Mon 03/01/2021 to Tue 04/06/2021
0001 Continuous 0700

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

CLAY___-EDIC___345_2-15

Mon 03/29/2021 to Fri 04/16/2021
0800 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

SCH-IMO-NYISO_LIMIT_1600

Sat 05/01/2021 to Sun 10/31/2021 **UPDATED by IESO 05/03/2019**
0001 Continuous 2359

Work scheduled by: IESO

FWD

(Import)

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

PANNELL_-CLAY___345_2

Mon 05/03/2021 to Fri 05/28/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

MOSES___-ADIRNDCK_230_MA2

Tue 06/01/2021 to Sun 11/14/2021
0700 Continuous 1300

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW