

NYISO TRANSFER LIMITATIONS

Wednesday, December 04, 2019 to Friday, June 04, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

 Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020

0001 2359

Work scheduled by:

 FWD REV
(Import) (Export)

SCH - PJ - NY

2550 MW 1600 MW

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW

MARION_-FARRAGUT_345_C3403

 Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

 Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NIAGARA_345_230_AT4

 Wed 10/23/2019 to Tue 12/17/2019 UPDATED by NYPA 09/10/2019

0500 Continuous 1700

Work scheduled by: NYPA

 REV
(Export)

SCH - OH - NY

1750 MW

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

1900 MW

SCH-IMO-NYISO_LIMIT_1750

 Fri 11/01/2019 to Thu 04/30/2020 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

 FWD
(Import)

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1600

 Fri 11/01/2019 to Thu 04/30/2020 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

 REV
(Export)

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

1900 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 04, 2019 to Friday , June 04, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1500

Fri 11/01/2019 to Thu 04/30/2020

0001 Continuous 2359

Work scheduled by: NYISO

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1700 MW

0 MW

1700 MW

HURLYAVE-ROSETON_345_303

Wed 11/06/2019 to Fri 12/06/2019

0800 Continuous 1600

Work scheduled by: CHGE

UPDATEDby CH10/21/2019

UPNY CONED

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

FWD

(Import)

4100 MW

SCH-IMO-NYISO_LIMIT_1400

Tue 11/12/2019 to Tue 12/17/2019

0501 Continuous 1700

Work scheduled by: IESO

EXTENDEDby IESO11/27/2019

SCH - OH - NY

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 2050 MW

FWD

(Import)

1700 MW

SCH-NYISO-IMO_LIMIT_1400

Tue 11/12/2019 to Tue 12/17/2019

0501 Continuous 1700

Work scheduled by: IESO

EXTENDEDby IESO11/27/2019

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1700 MW

200 MW

1900 MW

OSWEGO_COMPLEX_AVR_O/S

Mon 11/18/2019 to Mon 12/23/2019

0221 Continuous 1200

Work scheduled by: Gen

EXT FORCEby GEN12/04/2019

CENTRAL EAST - VC

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2975 MW

FWD

(Import)

2870 MW

CHAT_DC_GC1

Sat 11/30/2019 to Sat 11/30/2019

0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

2850 MW

CHAT_DC_GC1

Sat 11/30/2019 to Sat 11/30/2019

0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

500 MW

500 MW

1000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 04, 2019 to Friday, June 04, 2021

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5700MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019
 0001 0200

Work scheduled by:

FWD
 (Import)
 MOSES SOUTH **2550 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019
 0001 0200

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - HQ - NY **1370 MW 0 MW**
 Impacts Total Transfer Capability 130 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019
 0001 Continuous 0200

Work scheduled by: HQ

FWD
 (Import)
 MOSES SOUTH **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 11/30/2019 to Sat 11/30/2019
 0001 Continuous 0200

Work scheduled by: HQ

REV
 (Export)
 SCH - HQ - NY **500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sat 11/30/2019 to Sat 11/30/2019
 0001 Continuous 0200

Work scheduled by: HQ

FWD
 (Import)
 SCH - HQ - NY **1150 MW**
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 1500 MW

SPRNBRK_-TREMONT_345_X28

Mon 12/02/2019 to Mon 12/02/2019
 0001 Continuous 1800

Work scheduled by: ConEd

CANCELLED by ConEd 12/02/2019

FWD
 (Import)
 SPR/DUN-SOUTH **4200 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 4600 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 12/02/2019 to Mon 12/02/2019
 0700 Continuous 2300

Work scheduled by: LI

UPDATED by ISONE 11/27/2019

FWD REV
 (Import) (Export)
 SCH - NPX_CSC **0 MW 0 MW**
 Impacts Total Transfer Capability 330 MW 330 MW
 TTC with All Lines In Service 330 MW 330 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 04, 2019 to Friday, June 04, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1730

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

N.SCTLND-ALPS____345_2

FWD

Mon 12/02/2019 to Mon 12/02/2019

(Import)

0730 Daily(No Weekends) 1630

CANCELLED by NGrid 12/01/2019

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid

N.SCTLND-ALPS____345_2

FWD

REV

Mon 12/02/2019 to Mon 12/02/2019

(Import) (Export)

0730 Daily(No Weekends) 1630

CANCELLED by NGrid 12/01/2019

SCH - NPX_1385

100 MW**100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

SCH-NYISO-NE_LIMIT_1100

REV

Mon 12/02/2019 to Mon 12/02/2019

(Export)

0730 Daily(No Weekends) 1630

CANCELLED by NGrid 12/01/2019

SCH - NE - NY

1300 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: NGrid

W49TH_ST_345KV_6

FWD

Tue 12/03/2019 to Tue 12/03/2019

(Import)

0001 Continuous 0030

UPDATED by CE 12/03/2019

SCH - PJM_HTP

330 MW

Impacts Total Transfer Capability 330 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Tue 12/03/2019 to Tue 12/03/2019

(Import)

0001 Continuous 0030

UPDATED by CE 12/03/2019

SCH - PJM_HTP

330 MW

Impacts Total Transfer Capability 330 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

DUNWODIE_345KV_7

FWD

Tue 12/03/2019 to Tue 12/03/2019

(Import)

0001 Continuous 0300

RETURNED by CONED 12/03/2019

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, December 04, 2019 to Friday, June 04, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6						FWD
Tue 12/03/2019	to	Tue 12/10/2019	<u>FORCED</u>	<u>by CONED</u>	<u>12/03/2019</u>	(Import)
0048	Continuous	2359				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_8						FWD
Tue 12/03/2019	to	Tue 12/10/2019	<u>FORCED</u>	<u>by CONED</u>	<u>12/03/2019</u>	(Import)
0048	Continuous	2359				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
PLSNTVLE-DUNWODIE_345_W90						FWD
Tue 12/03/2019	to	Tue 12/10/2019	<u>FORCED</u>	<u>by CONED</u>	<u>12/03/2019</u>	(Import)
0107	Continuous	2359				UPNY CONED 4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1700 MW
						TTC with All Lines In Service 5700 MW
SCH-NE-NYISO_LIMIT_500						FWD
Tue 12/03/2019	to	Fri 12/20/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/11/2019</u>	(Import)
0700	Continuous	1600				SCH - NE - NY 700 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 700 MW
						TTC with All Lines In Service 1400 MW
SCH-NYISO-NE_LIMIT_1200						REV
Tue 12/03/2019	to	Fri 12/20/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/11/2019</u>	(Export)
0700	Continuous	1600				SCH - NE - NY 1400 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 1700 MW
LEEDS_345KV_R94301						FWD
Tue 12/03/2019	to	Fri 12/13/2019	<u>CANCELLED</u>	<u>by NGrid</u>	<u>12/03/2019</u>	(Import)
0800	Continuous	1500				UPNY CONED 3800 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 1900 MW
						TTC with All Lines In Service 5700 MW
ALCOA_R8105_TIE_B						FWD
Wed 12/04/2019	to	Wed 12/04/2019	<u>UPDATED</u>	<u>by NGRID</u>	<u>11/25/2019</u>	(Import)
0730	Continuous	1700				MOSES SOUTH 3100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 50 MW
						TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 04, 2019 to Friday , June 04, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

FWD

Wed 12/04/2019 to Wed 12/04/2019 **UPDATED** **by CE** **12/03/2019**
 2230 Continuous 2300

Work scheduled by: ConEd

SCH - PJM_HTP **330 MW**
 Impacts Total Transfer Capability 330 MW
 TTC with All Lines In Service 660 MW

(Import)

W49TH_ST_345KV_8

FWD

Wed 12/04/2019 to Wed 12/04/2019 **UPDATED** **by CE** **12/03/2019**
 2230 Continuous 2300

Work scheduled by: ConEd

SCH - PJM_HTP **330 MW**
 Impacts Total Transfer Capability 330 MW
 TTC with All Lines In Service 660 MW

(Import)

EFISHKIL-WOOD_ST_345_F39

FWD

Thu 12/05/2019 to Thu 12/05/2019 **CANCELLED** **by ConEd** **12/03/2019**
 0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

(Import)

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Thu 12/05/2019 to Sat 12/07/2019 **CANCELLED** **by ConEd** **12/03/2019**
 0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

(Import)

N.SCTLND-ALPS_____345_2

FWD

Fri 12/06/2019 to Fri 12/06/2019 **UPDATED** **by NGRID** **12/04/2019**
 0730 Continuous 1630

Work scheduled by: NGrid

SCH - NE - NY **900 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1400 MW

(Import)

N.SCTLND-ALPS_____345_2

FWD

REV

Fri 12/06/2019 to Fri 12/06/2019 **UPDATED** **by NGRID** **12/04/2019**
 0730 Continuous 1630

Work scheduled by: NGrid

SCH - NPX_1385 **100 MW** **100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

(Import) (Export)

SCH-NE-NYISO_LIMIT_300

FWD

Fri 12/06/2019 to Fri 12/06/2019 **UPDATED** **by NGRID** **12/04/2019**
 0730 Continuous 1630

Work scheduled by: NGrid

SCH - NE - NY **500 MW**
 Impacts Total Transfer Capability 900 MW
 TTC with All Lines In Service 1400 MW

(Import)

NYISO TRANSFER LIMITATIONS

Wednesday, December 04, 2019 to Friday, June 04, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_400

Fri 12/06/2019 to Fri 12/06/2019 UPDATED by NGRID 12/04/2019

0730 Continuous 1630

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

600 MW

1100 MW

1700 MW

NIAGARA -PACKARD_230_62

Fri 12/06/2019 to Fri 12/06/2019 UPDATED by IESO 11/27/2019

0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

REV

(Import) (Export)

900 MW 1850 MW

1150 MW 50 MW

2050 MW 1900 MW

SCH-IMO-NYISO_LIMIT_300

Fri 12/06/2019 to Fri 12/06/2019 UPDATED by IESO 11/27/2019

0800 Daily(No Weekends) 1530

Work scheduled by: NGrid

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

600 MW

1450 MW

2050 MW

EFISHKIL-WOOD_ST_345_F39

Fri 12/06/2019 to Sat 12/07/2019 CANCELLED by ConEd 12/03/2019

2330 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

4000 MW

1700 MW

5700 MW

CHAT_DC_GC1

Sat 12/07/2019 to Sat 12/07/2019

0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2850 MW

300 MW

3150 MW

CHAT_DC_GC1

Sat 12/07/2019 to Sat 12/07/2019

0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

500 MW

500 MW

1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 12/07/2019 to Sat 12/07/2019

0001 0200

Work scheduled by:

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2550 MW

600 MW

3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 12/07/2019 to Sat 12/07/2019
0001 0200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	1370 MW	0 MW
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHAT_DC_GC2

Sat 12/07/2019 to Sat 12/07/2019
0001 Continuous 0200

Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

CHAT_DC_GC2

Sat 12/07/2019 to Sat 12/07/2019
0001 Continuous 0200

Work scheduled by: HQ

	REV
	(Export)
SCH - HQ - NY	500 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sat 12/07/2019 to Sat 12/07/2019
0001 Continuous 0200

Work scheduled by: HQ

	FWD
	(Import)
SCH - HQ - NY	1150 MW
Impacts Total Transfer Capability	350 MW
TTC with All Lines In Service	1500 MW

W49TH_ST_345KV_5

Mon 12/09/2019 to Thu 12/12/2019 **UPDATED** **by CONED** **12/04/2019**
0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	315 MW
Impacts Total Transfer Capability	345 MW
TTC with All Lines In Service	660 MW

W49TH_ST_345KV_7

Mon 12/09/2019 to Sat 12/14/2019 **UPDATED** **by CONED** **12/04/2019**
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	315 MW
Impacts Total Transfer Capability	345 MW
TTC with All Lines In Service	660 MW

MOSES_-ADIRNDCK_230_MAL

Mon 12/09/2019 to Fri 12/13/2019 **UPDATED** **by NYPA** **12/03/2019**
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

Mon 12/09/2019 to Thu 12/12/2019
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

INDPDNCE-SCRIBA_345_25

Tue 12/10/2019 to Tue 12/10/2019
0830 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

SHOR_NPX-SHOREHAM_138_CSC

Thu 12/12/2019 to Fri 12/20/2019
0700 Continuous 1500

Work scheduled by: ISONE

FWD	REV
(Import)	(Export)
SCH - NPX_CSC 0 MW	0 MW
Impacts Total Transfer Capability 330 MW	330 MW
TTC with All Lines In Service 330 MW	330 MW

W49TH_ST-E13THSTA_345_M54

Sun 12/15/2019 to Wed 12/18/2019
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

WATRCURE-OAKDALE_345_31

Sun 12/15/2019 to Sat 12/21/2019
0800 Continuous 1700

Work scheduled by: NYSEG

FWD
(Import)
SCH - PJ - NY **2750 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2900 MW

NRTH1385-NOR HBR_138_601

Mon 12/16/2019 to Mon 12/23/2019 **CANCELLED by LI 12/04/2019**
0001 Continuous 2359

Work scheduled by: LI

FWD	REV
(Import)	(Export)
SCH - NPX_1385 100 MW	100 MW
Impacts Total Transfer Capability 100 MW	100 MW
TTC with All Lines In Service 200 MW	200 MW

NRTH1385-NOR HBR_138_602

Mon 12/16/2019 to Mon 12/23/2019 **CANCELLED by LI 12/04/2019**
0001 Continuous 2359

Work scheduled by: LI

FWD	REV
(Import)	(Export)
SCH - NPX_1385 100 MW	100 MW
Impacts Total Transfer Capability 100 MW	100 MW
TTC with All Lines In Service 200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 04, 2019 to Friday, June 04, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
NRTH1385-NOR HBR__138_603							
Mon 12/16/2019	to	Mon 12/23/2019	CANCELLED	by LI	12/04/2019	SCH - NPX_1385	100 MW
0001	Continuous	2359				Impacts Total Transfer Capability	100 MW
Work scheduled by: LI						TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC							
Mon 12/16/2019	to	Mon 12/23/2019	CANCELLED	by LI	12/04/2019	SCH - NPX_1385	0 MW
0001	Continuous	2359				Impacts Total Transfer Capability	200 MW
Work scheduled by: LI						TTC with All Lines In Service	200 MW
SCH-NYISO-NE_LIMIT_800							
Mon 12/16/2019	to	Mon 12/23/2019				SCH - NE - NY	1000 MW
0001	Continuous	2359				Impacts Total Transfer Capability	700 MW
Work scheduled by: ISONE						TTC with All Lines In Service	1700 MW
MOSES__-ADIRNDCK_230_MA2							
Mon 12/16/2019	to	Mon 12/16/2019				MOSES SOUTH	2300 MW
0700	Continuous	1500				Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
EDIC__-FRASER__345_EF24-40							
Mon 12/16/2019	to	Tue 12/17/2019				CENTRAL EAST - VC	2500 MW
0700	Continuous	1730				Impacts Total Transfer Capability	475 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
S.RIPLEY-DUNKIRK__230_68							
Mon 12/16/2019	to	Fri 12/20/2019	UPDATED	by PJM	11/13/2019	SCH - PJ - NY	
0900	Continuous	1500				Impacts Total Transfer Capability	
Work scheduled by: PJM						TTC with All Lines In Service	
MOSES__-ADIRNDCK_230_MAL							
Tue 12/17/2019	to	Fri 12/20/2019				MOSES SOUTH	2300 MW
0700	Continuous	1500				Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PIERCBRK-FIVEMILE_345_37

Tue 12/17/2019 to Thu 12/19/2019

0730 Continuous 1630

Work scheduled by: NGrid

FWD

(Import)

SCH - PJ - NY

2400 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 2900 MW

EASTVIEW-SPRNBK__345_W65

Wed 12/18/2019 to Wed 12/18/2019

0201 Continuous 0230

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS4

Wed 12/18/2019 to Wed 12/18/2019

0201 Continuous 0230

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W82

Wed 12/18/2019 to Wed 12/18/2019

0201 Continuous 1800

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBK__345_W65

Wed 12/18/2019 to Wed 12/18/2019

1730 Continuous 1800

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS4

Wed 12/18/2019 to Wed 12/18/2019

1730 Continuous 1800

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

EFISHKIL-WOOD_ST__345_F38

Fri 12/20/2019 to Sat 12/21/2019

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

CANCELLED by ConEd 12/04/2019

NYISO TRANSFER LIMITATIONS

Wednesday, December 04, 2019 to Friday, June 04, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Fri 12/20/2019 to Sat 12/21/2019 CANCELLED by ConEd 12/04/2019

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

WOOD_ST_-PLSNTVLE_345_Y86

Fri 12/20/2019 to Sat 12/21/2019 CANCELLED by ConEd 12/04/2019

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

LINDEN_-GOETHALS_230_A2253

Fri 12/27/2019 to Sun 12/29/2019 EXTENDED by CONED 11/22/2019

0001 Continuous 0300

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Fri 12/27/2019 to Sun 12/29/2019

0001 0300

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - PJ - NY

2550 MW 1600 MW

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Fri 12/27/2019 to Sun 12/29/2019

0001 0300

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - PJ - NY

2550 MW 1600 MW

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW

LINDEN_-GOETHALS_230_A2253 & MARION_-FARRAGUT_345_C3403

Fri 12/27/2019 to Sun 12/29/2019

0001 0300

Work scheduled by:

FWD

REV

(Import) (Export)

SCH - PJ - NY

2550 MW 1600 MW

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW

S.RIPLEY-DUNKIRK_230_68

Mon 01/06/2020 to Fri 01/10/2020

0800 Continuous 1600

Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Wednesday, December 04, 2019 to Friday, June 04, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC

FWD

Mon 01/06/2020 to Mon 01/20/2020 UPDATED by NYSEG 11/27/2019

(Import)

0800 Continuous 1500

CENTRAL EAST - VC

2935 MW

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

BECK___-NIAGARA___345_PA301

FWD

REV

Mon 01/13/2020 to Fri 01/17/2020

(Import) (Export)

0500 Continuous 1530

SCH - OH - NY

1100 MW 950 MW

Impacts Total Transfer Capability 950 MW 950 MW

TTC with All Lines In Service 2050 MW 1900 MW

Work scheduled by: NYPA

MOTTHAVN-RAINEY___345_Q11

FWD

Sun 02/23/2020 to Sun 03/01/2020

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NIAGARA_-PACKARD___230_62

FWD

REV

Fri 02/28/2020 to Fri 02/28/2020

(Import) (Export)

0500 Continuous 1530

SCH - OH - NY

900 MW 1850 MW

Impacts Total Transfer Capability 1150 MW 50 MW

TTC with All Lines In Service 2050 MW 1900 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA___765_7040

FWD

Mon 03/02/2020 to Fri 03/06/2020 UPDATED by NYPA 08/08/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA___765_7040

FWD

REV

Mon 03/02/2020 to Fri 03/06/2020 UPDATED by NYPA 08/08/2019

(Import) (Export)

0500 Continuous 1730

SCH - HQ - NY

0 MW 0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MARCY___765_345_AT1

FWD

Mon 03/02/2020 to Fri 03/06/2020 UPDATED by NYPA 08/08/2019

(Import)

0500 Continuous 1730

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Wednesday, December 04, 2019 to Friday, June 04, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

MASSENA_-MARCY____765_MSU1

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

UPDATED**by NYPA****08/08/2019**

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

UPDATED**by NYPA****08/08/2019**

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

REV

Mon 03/02/2020 to Fri 03/06/2020

(Import) (Export)

0500 Continuous 1730

UPDATED**by NYPA****08/08/2019**

SCH - HQ - NY

475 MW**1000 MW**

Impacts Total Transfer Capability 1025 MW

0 MW

TTC with All Lines In Service 1500 MW

1000 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 Continuous 1730

UPDATED**by NYPA****08/08/2019**

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500 1730

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

FWD

REV

Mon 03/02/2020 to Fri 03/06/2020

(Import) (Export)

0500 1730

SCH - HQ - NY

850 MW**0 MW**

Impacts Total Transfer Capability 650 MW

1000 MW

TTC with All Lines In Service 1500 MW

1000 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Wednesday, December 04, 2019 to Friday, June 04, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA_230_MMS1 & MOSES -MASSENA_230_MMS2

Mon 03/02/2020 to Fri 03/06/2020
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES_230_L33P & MASSENA-MARCY_765_MSU1

Mon 03/02/2020 to Fri 03/06/2020
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES_230_L33P & MOSES -MASSENA_230_MMS1 & MOSES -
MASSENA_230_MMS2

Mon 03/02/2020 to Fri 03/06/2020
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 03/02/2020 to Tue 03/03/2020
0600 Continuous 1300

Work scheduled by: LI

FWD	REV
(Import)	(Export)
SCH - NPX_CSC	0 MW 0 MW
Impacts Total Transfer Capability	330 MW 330 MW
TTC with All Lines In Service	330 MW 330 MW

ROSETON -EFISHKIL_345_RFK305

Mon 03/02/2020 to Fri 03/20/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBRK_345_W78

Fri 03/06/2020 to Sat 03/07/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W85

Fri 03/06/2020 to Sat 03/07/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 04, 2019 to Friday, June 04, 2021

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5700MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS3

FWD

Fri 03/06/2020 to Sat 03/07/2020

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MAI

FWD

Sat 03/07/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1300

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

VOLNEY__-MARCY__345_19

FWD

Tue 03/10/2020 to Tue 03/10/2020

(Import)

0700 Continuous 1530

UPDATEDby NYPA09/24/2019

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**VOLNEY__-MARCY__345_19**

FWD

Tue 03/10/2020 to Tue 03/10/2020

(Import)

0700 Continuous 1530

UPDATEDby NYPA09/24/2019

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19**ROCHESTR-PANNELL__345_RP2**

FWD

Sat 03/14/2020 to Mon 03/23/2020

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MARCY__345KV_CSC

FWD

Mon 03/16/2020 to Fri 03/27/2020

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

EASTVIEW-SPRNBK__345_W64

FWD

Sat 03/21/2020 to Sat 03/21/2020

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Wednesday, December 04, 2019 to Friday , June 04, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5

FWD

Sat 03/21/2020 to Sat 03/21/2020

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Sat 03/21/2020 to Sun 03/22/2020

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBK__345_W64

FWD

Sun 03/22/2020 to Sun 03/22/2020

(Import)

0130 Continuous 0200

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS5

FWD

Sun 03/22/2020 to Sun 03/22/2020

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

NIAGARA_-KINTIGH__345_NS1-38

FWD

Fri 03/27/2020 to Fri 03/27/2020

(Import)

0600 Continuous 1530

DYSINGER EAST

1700 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

BECK____-PACKARD__230_BP76

FWD

REV

Fri 03/27/2020 to Fri 03/27/2020

(Import) (Export)

0800 Daily(No Weekends) 1600

SCH - OH - NY

1650 MW 1400 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 400 MW 500 MW

TTC with All Lines In Service 2050 MW 1900 MW

MARCY____-EDIC____345_UE1-7

FWD

Tue 03/31/2020 to Tue 03/31/2020

(Import)

0700 Continuous 1530

OSWEGO EXPORT

5250 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

UPDATED by NYPA 09/24/2019**ARR: 19&16**

NYISO TRANSFER LIMITATIONS

Wednesday, December 04, 2019 to Friday, June 04, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-LADENTWN_345_W72

FWD

Wed 04/01/2020 to Thu 04/02/2020

(Import)

0001 Continuous 1830

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

FRASANNX-COOPERS__345_UCC2-41

FWD

Wed 04/01/2020 to Thu 04/02/2020

(Import)

0700 Continuous 1530

UPDATEDby NYPA 11/12/2019

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MARCY__-FRASANNX_345_UCC2-41

FWD

Wed 04/01/2020 to Thu 04/02/2020

(Import)

0700 Continuous 1530

UPDATEDby NYPA 11/12/2019

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

LINDN_CG-LNDVFT__345_V-3022

FWD

REV

Sun 04/05/2020 to Sat 04/11/2020

(Import) (Export)

1400 Continuous 1400

SCH - PJM_VFT

0 MW

0 MW

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: PJM

SPRNBRK_-W49TH_ST_345_M51

FWD

Mon 04/06/2020 to Wed 04/08/2020

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RNS5

FWD

Mon 04/06/2020 to Wed 04/08/2020

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MARCY__-N.SCTLND_345_18

FWD

Tue 04/07/2020 to Wed 04/08/2020

(Import)

0700 Continuous 1530

UPDATEDby NYPA 09/24/2019

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Wednesday, December 04, 2019 to Friday , June 04, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-EFISHKIL_345_F36

FWD

Mon 04/13/2020 to Tue 04/14/2020

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 04/13/2020 to Tue 04/14/2020

0600 Daily 1800

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FRASER_-GILBOA_345_GF5-35

FWD

Mon 04/13/2020 to Wed 04/22/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

NIAGARA_-ROCHESTR_345_NR2

FWD

Wed 04/15/2020 to Fri 05/01/2020

(Import)

0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

ROCHESTR-PANNELL_345_RP1

FWD

Mon 04/20/2020 to Fri 04/24/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

DOLSONAV-ROCKTVRN_345_DART44

FWD

Mon 04/27/2020 to Sun 05/10/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

UPDATED**by NYPA****03/21/2019**

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON_345_303

FWD

Mon 04/27/2020 to Fri 05/29/2020

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPDATED**by CHGE****10/09/2019**

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 04, 2019 to Friday , June 04, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1600

FWD

Fri 05/01/2020 to Sat 10/31/2020 **UPDATED by IESO 05/03/2019**

(Import)

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

PANNELL -CLAY_345_2

FWD

Mon 05/04/2020 to Fri 05/08/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

NEPTUNE -DUFFYAVE_345_NEPTUNE

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

Work scheduled by: PJM

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

Work scheduled by: PJM

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

Work scheduled by: PJM

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

FWD

Mon 05/04/2020 to Mon 05/18/2020

(Import)

0800 Continuous 1700

Work scheduled by: PJM

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

PANNELL -CLAY_345_1

FWD

Mon 05/11/2020 to Fri 05/15/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 04, 2019 to Friday , June 04, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-DOLSONAV_345_CCDA42

FWD

Mon 05/11/2020 to Fri 05/29/2020

UPDATEDby NYPA03/21/2019

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

KINTIGH_-ROCHESTR_345_SRI-39

FWD

Mon 05/18/2020 to Fri 05/22/2020

(Import)

0500 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 06/01/2020 to Fri 07/31/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

NIAGARA_345_230_AT4

REV

Mon 06/29/2020 to Tue 06/30/2020

(Export)

0500 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

1400 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1700 MW

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

FWD

REV

Mon 07/27/2020 to Fri 08/07/2020

(Import) (Export)

0500 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY

1900 MW**1450 MW**

Impacts Total Transfer Capability 0 MW 250 MW

TTC with All Lines In Service 1900 MW 1700 MW

CHATGUAY-MASSENA_765_7040

FWD

Sat 08/01/2020 to Sun 08/02/2020

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

FWD

REV

Sat 08/01/2020 to Sun 08/02/2020

(Import) (Export)

0500 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 04, 2019 to Friday, June 04, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT1						FWD				
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)				
0500	Continuous	1730				MOSES SOUTH	1750 MW			
Impacts Total Transfer Capability						1400 MW				
TTC with All Lines In Service						3150 MW				
Work scheduled by: NYPA										
MASSENA_-MARCY____765_MSU1						FWD				
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)				
0500	Continuous	1730				CENTRAL EAST - VC	2265 MW			
Impacts Total Transfer Capability						710 MW				
TTC with All Lines In Service						2975 MW				
Work scheduled by: NYPA										
MASSENA_-MARCY____765_MSU1						FWD				
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)				
0500	Continuous	1730				MOSES SOUTH	500 MW			
Impacts Total Transfer Capability						2650 MW				
TTC with All Lines In Service						3150 MW				
Work scheduled by: NYPA										
MASSENA_-MARCY____765_MSU1						FWD				
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import) (Export)				
0500	Continuous	1730				SCH - HQ - NY	475 MW	1000 MW		
Impacts Total Transfer Capability						1025 MW	0 MW			
TTC with All Lines In Service						1500 MW	1000 MW			
Work scheduled by: NYPA										
MASSENA_-MARCY____765_MSU1						FWD				
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)				
0500	Continuous	1730				SCH - HQ_CEDARS	90 MW			
Impacts Total Transfer Capability						100 MW				
TTC with All Lines In Service						190 MW				
Work scheduled by: NYPA										
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD				
Sat 08/01/2020	to	Sun 08/02/2020				(Import)				
0500		1730				MOSES SOUTH	500 MW			
Impacts Total Transfer Capability						2650 MW				
TTC with All Lines In Service						3150 MW				
Work scheduled by:										
MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2						FWD				
Sat 08/01/2020	to	Sun 08/02/2020				(Import) (Export)				
0500		1730				SCH - HQ - NY	850 MW	0 MW		
Impacts Total Transfer Capability						650 MW	1000 MW			
TTC with All Lines In Service						1500 MW	1000 MW			
Work scheduled by:										

NYISO TRANSFER LIMITATIONS

Wednesday, December 04, 2019 to Friday, June 04, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sat 08/01/2020 to Sun 08/02/2020
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

STLAWRNC-MOSES 230_L33P & MASSENA-MARCY 765_MSU1

Sat 08/01/2020 to Sun 08/02/2020
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sat 08/01/2020 to Sun 08/02/2020
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

MOSES -ADIRNDCK 230_MA2

Mon 08/03/2020 to Sun 09/13/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FRASANRX-COOPERS 345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020 **UPDATED** **by NYPA** **03/01/2019**
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY -FRASANRX 345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020 **UPDATED** **by NYPA** **03/01/2019**
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY 765_345_AT1

Mon 09/14/2020 to Mon 09/14/2020
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 04, 2019 to Friday, June 04, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH_345_NS1-38

Mon 09/14/2020 to Thu 09/17/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Tue 09/15/2020 to Sat 11/14/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

Fri 09/18/2020 to Sat 11/14/2020
0500 Continuous 2330

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

CLAY_-EDIC_345_1-16

Mon 09/21/2020 to Fri 09/25/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/21/2020 to Fri 10/23/2020 **UPDATED by CHGE 10/09/2019**
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_3

Fri 09/25/2020 to Fri 09/25/2020 **UPDATED by CONED 09/05/2019**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Fri 09/25/2020 to Fri 09/25/2020 **UPDATED by CONED 09/05/2019**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71

FWD

Fri 09/25/2020 to Fri 10/30/2020 **UPDATED by CONED 09/05/2019**

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CLAY-EDIC_345_2-15

FWD

Mon 09/28/2020 to Fri 10/02/2020

(Import)

0700 Continuous 1530

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

SAND_BAR-PLATSBURG_115_PV20

Sat 10/17/2020 to Sat 11/14/2020

0600 Continuous 1800

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

LEEDS-HURLYAVE_345_301

FWD

Mon 10/26/2020 to Fri 12/04/2020

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

DUNWODIE_345KV_3

FWD

Fri 10/30/2020 to Fri 10/30/2020 **UPDATED by CONED 09/05/2019**

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Fri 10/30/2020 to Fri 10/30/2020 **UPDATED by CONED 09/05/2019**

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021 **UPDATED by IESO 05/03/2019**

(Import)

0001 Continuous 2359

SCH - OH - NY **2050 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

Work scheduled by: IESO

NYISO TRANSFER LIMITATIONS

Wednesday, December 04, 2019 to Friday , June 04, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1600

REV

Sun 11/01/2020 to Fri 04/30/2021 **UPDATED by IESO 05/03/2019**

(Export)

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

1900 MW

CHATGUAY-MASSENA__765_7040

FWD

Sun 11/15/2020 to Mon 11/30/2020

(Import)

0100 Continuous 1900

Work scheduled by: NYPA

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

FWD

REV

Sun 11/15/2020 to Mon 11/30/2020

(Import) (Export)

0100 Continuous 1900

Work scheduled by: NYPA

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MARCY__765_345_AT1

FWD

Sun 11/15/2020 to Mon 11/30/2020

(Import)

0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

FWD

Sun 11/15/2020 to Mon 11/30/2020

(Import)

0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

FWD

Sun 11/15/2020 to Mon 11/30/2020

(Import)

0100 Continuous 1900

Work scheduled by: NYPA

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

MASSENA_-MARCY__765_MSU1

FWD

Sun 11/15/2020 to Mon 11/30/2020

(Import)

0100 Continuous 1900

Work scheduled by: NYPA

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 04, 2019 to Friday, June 04, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1				FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	(Export)
0100	Continuous	1900		SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1025 MW 0 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1				FWD	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	
0100	Continuous	1900		SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040				FWD	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	
0100		1900		MOSES SOUTH	500 MW
Work scheduled by:				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2				FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	(Export)
0100		1900		SCH - HQ - NY	850 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	650 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2				FWD	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	
0100		1900		SCH - HQ_CEDARS	90 MW
Work scheduled by:				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW
STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1				FWD	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	
0100		1900		SCH - HQ_CEDARS	90 MW
Work scheduled by:				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW
STLAWRNC-MOSES_230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2				FWD	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	
0100		1900		SCH - HQ_CEDARS	90 MW
Work scheduled by:				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 04, 2019 to Friday , June 04, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Mon 11/16/2020 to Mon 11/16/2020
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

Thu 11/26/2020 to Thu 11/26/2020
0230 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

MOSES__-ADIRNDCK_230_MAl

Tue 12/01/2020 to Mon 05/31/2021
0700 Continuous 1300
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 12/07/2020 to Fri 12/11/2020
0700 Continuous 1530
Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SAND_BAR-PLATSBRG_115_PV20

Mon 12/14/2020 to Fri 12/18/2020
0700 Continuous 1530
Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MOTTHAVN-RAINEY__345_Q11

Mon 03/01/2021 to Tue 04/06/2021
0001 Continuous 0700
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CLAY__-EDIC__345_2-15

Mon 03/29/2021 to Fri 04/16/2021
0800 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 04, 2019 to Friday , June 04, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1600

FWD

Sat 05/01/2021 to Sun 10/31/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

PANNELL_-CLAY_345_2

FWD

Mon 05/03/2021 to Fri 05/28/2021

(Import)

0700 Continuous 1730

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Tue 06/01/2021 to Sun 11/14/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA