

NYISO TRANSFER LIMITATIONS

Thursday ,January 02, 2020 to Saturday ,July 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY

2550 MW 1600 MW

Impacts Total Transfer Capability 350 MW 250 MW

TTC with All Lines In Service 2900 MW 1850 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021

0456 Continuous 2359

Work scheduled by: IESO

EXT FORCE by IESO 08/21/2018

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_1750

Fri 11/01/2019 to Thu 04/30/2020

0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

SCH - OH - NY

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

FWD
(Import)

2050 MW

SCH-NYISO-IMO_LIMIT_1600

Fri 11/01/2019 to Thu 04/30/2020

0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV
(Export)

1900 MW

0 MW

1900 MW

SCH-NYISO-NE_LIMIT_1500

Fri 11/01/2019 to Thu 04/30/2020

0001 Continuous 2359

Work scheduled by: NYISO

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV
(Export)

1700 MW

0 MW

1700 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 02, 2020 to Saturday ,July 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_COMPLEX_AVR_O/S

FWD

Mon 11/18/2019 to Mon 03/09/2020
0221 Continuous 0001

EXT FORCE by GEN 12/26/2019

(Import)

Work scheduled by: Gen

CENTRAL EAST - VC **2870 MW**
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2975 MW

DUNWODIE_345KV_6

FWD

Tue 12/03/2019 to Thu 02/06/2020
0048 Continuous 2359

EXT FORCE by CONED 12/27/2019

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Tue 12/03/2019 to Thu 02/06/2020
0048 Continuous 2359

EXT FORCE by CONED 12/27/2019

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W90

FWD

Tue 12/03/2019 to Thu 02/06/2020
0107 Continuous 2359

EXT FORCE by CONED 12/27/2019

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

CHAT_DC_GC2

FWD

Thu 12/26/2019 to Thu 01/30/2020
1827 Continuous 2359

FORCED by HQ 12/27/2019

(Import)

Work scheduled by: HQ

MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

REV

Thu 12/26/2019 to Thu 01/30/2020
1827 Continuous 2359

FORCED by HQ 12/27/2019

(Export)

Work scheduled by: HQ

SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

WATRCURE-OAKDALE_345_31

FWD

Mon 01/06/2020 to Mon 01/06/2020
0800 Continuous 0830

UPDATED by NYSEG 12/20/2019

(Import)

Work scheduled by: NYSEG

SCH - PJ - NY **2750 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2900 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 02, 2020 to Saturday ,July 03, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK__230_68

Mon 01/06/2020 to Fri 01/10/2020

0800 Continuous 1600

Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FROST_BR-LONG_MTN_345_352

Tue 01/07/2020 to Fri 01/10/2020

0700 Continuous 1600

Work scheduled by: ISONE

UPDATED by ISONE 12/16/2019

FWD
(Import)

SCH - NE - NY

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_800

Tue 01/07/2020 to Fri 01/10/2020

0700 Continuous 1600

Work scheduled by: ISONE

UPDATED by ISONE 12/16/2019

FWD
(Import)

SCH - NE - NY

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1400 MW

OSWEGO__ -VOLNEY__345_12

Wed 01/08/2020 to Wed 01/08/2020

0830 Daily(No Weekends) 1130

Work scheduled by: NGrid

FWD
(Import)

OSWEGO EXPORT

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

BECK__ -NIAGARA__345_PA301

Mon 01/13/2020 to Fri 01/17/2020

0500 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)

SCH - OH - NY

Impacts Total Transfer Capability 950 MW 950 MW

TTC with All Lines In Service 2050 MW 1900 MW

FRASER__345_FRASER SVC

Mon 01/13/2020 to Mon 01/27/2020

0800 Continuous 1500

Work scheduled by: NYSEG

UPDATED by NYSEG 12/18/2019

FWD
(Import)

CENTRAL EAST - VC

Impacts Total Transfer Capability 40 MW

TTC with All Lines In Service 2975 MW

FROST_BR-LONG_MTN_345_352

Mon 01/20/2020 to Thu 01/23/2020

0700 Continuous 1600

Work scheduled by: ISONE

UPDATED by ISONE 12/16/2019

FWD
(Import)

SCH - NE - NY

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 02, 2020 to Saturday ,July 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_800

FWD

Mon 01/20/2020 to Thu 01/23/2020 UPDATED by ISONE 12/16/2019

(Import)

0700 Continuous 1600

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

PLSNTVLY_345KV_RNS4

FWD

Mon 02/03/2020 to Tue 02/04/2020

(Import)

0001 Continuous 2200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SPRNBRK_-TREMONT_345_X28

FWD

Mon 02/17/2020 to Mon 02/17/2020 UPDATED by CONED 12/05/2019

(Import)

0001 Continuous 1800

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

WATRCURE-OAKDALE_345_31

FWD

Mon 02/17/2020 to Mon 02/17/2020 UPDATED by NYSEG 12/20/2019

(Import)

1500 Continuous 1530

SCH - PJ - NY

2750 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2900 MW

Work scheduled by: NYSEG

SPRNBRK_345KV_RNS5

FWD

Mon 02/24/2020 to Mon 02/24/2020

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-W49TH_ST_345_M51

FWD

Mon 02/24/2020 to Sun 03/01/2020

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_345KV_RNS5

FWD

Wed 02/26/2020 to Wed 02/26/2020

(Import)

2130 Continuous 2200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,January 02, 2020 to Saturday ,July 03, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5

Thu 02/27/2020 to Sun 03/01/2020
2301 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NIAGARA -PACKARD__230_62

Fri 02/28/2020 to Fri 02/28/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 900 MW 1850 MW
Impacts Total Transfer Capability 1150 MW 50 MW
TTC with All Lines In Service 2050 MW 1900 MW

DUNWODIE_345KV_4

Sun 03/01/2020 to Sun 03/08/2020
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CHATGUAY-MASSENA__765_7040

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD
(Import)
MOSES SOUTH 1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

FWD REV
(Import) (Export)
SCH - HQ - NY 0 MW 0 MW
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY__765_345_AT1

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

ARR: 19

FWD
(Import)
MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

Mon 03/02/2020 to Fri 03/06/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/08/2019

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 02, 2020 to Saturday ,July 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1						FWD				
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)				
0500	Continuous	1730				CENTRAL EAST - VC	2265 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW			
						TTC with All Lines In Service	2975 MW			
MASSENA_-MARCY___765_MSU1						FWD				
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)				
0500	Continuous	1730				MOSES SOUTH	500 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MASSENA_-MARCY___765_MSU1						FWD	REV			
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)			
0500	Continuous	1730				SCH - HQ - NY	475 MW	1000 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
MASSENA_-MARCY___765_MSU1						FWD				
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)				
0500	Continuous	1730				SCH - HQ_CEDARS	90 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	109 MW			
						TTC with All Lines In Service	199 MW			
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040						FWD				
Mon 03/02/2020	to	Fri 03/06/2020				(Import)				
0500		1730				MOSES SOUTH	500 MW			
Work scheduled by:						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2						FWD	REV			
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	(Export)			
0500		1730				SCH - HQ - NY	850 MW	0 MW		
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2						FWD				
Mon 03/02/2020	to	Fri 03/06/2020				(Import)				
0500		1730				SCH - HQ_CEDARS	90 MW			
Work scheduled by:						Impacts Total Transfer Capability	109 MW			
						TTC with All Lines In Service	199 MW			

NYISO TRANSFER LIMITATIONS

Thursday ,January 02, 2020 to Saturday ,July 03, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L33P & MASSENA_-MARCY____765_MSU1

FWD

Mon 03/02/2020 to Fri 03/06/2020

(Import)

0500

1730

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

STLAWRNC-MOSES____230_L33P & MOSES____-MASSENA_230_MMS1 & MOSES____-
MASSENA_230_MMS2

FWD

(Import)

Mon 03/02/2020 to Fri 03/06/2020

SCH - HQ_CEDARS

90 MW

0500

1730

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

SHOR_NPX-SHOREHAM_138_CSC

FWD

REV

Mon 03/02/2020 to Tue 03/03/2020

(Import) (Export)

0600

Continuous

1300

SCH - NPX_CSC

0 MW**0 MW**

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

Work scheduled by: LI

ROSETON_-EFISHKIL_345_RFK305

FWD

(Import)

Mon 03/02/2020 to Fri 03/20/2020

UPNY CONED

4800 MW

0700

Continuous

1730

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

EASTVIEW-SPRNBK__345_W78

FWD

(Import)

Fri 03/06/2020 to Sat 03/07/2020

UPNY CONED

4350 MW

0001

Continuous

0200

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W85

FWD

(Import)

Fri 03/06/2020 to Sat 03/07/2020

UPNY CONED

4350 MW

0001

Continuous

0200

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS3

FWD

(Import)

Fri 03/06/2020 to Sat 03/07/2020

SPR/DUN-SOUTH

3800 MW

0001

Continuous

0200

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,January 02, 2020 to Saturday ,July 03, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAl

Sat 03/07/2020 to Fri 05/29/2020
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SCH-NE-NYISO_LIMIT_500

Mon 03/09/2020 to Fri 04/03/2020
0700 Continuous 1600

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **700 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1200

Mon 03/09/2020 to Fri 04/03/2020
0700 Continuous 1600

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1400 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1700 MW

VOLNEY___-MARCY___345_19

Tue 03/10/2020 to Tue 03/10/2020
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/24/2019

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY___-MARCY___345_19

Tue 03/10/2020 to Tue 03/10/2020
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/24/2019

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

ROCHESTR-PANNELL___345_RP2

Sat 03/14/2020 to Mon 03/23/2020
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY___345KV_CSC

Mon 03/16/2020 to Fri 03/27/2020
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 02, 2020 to Saturday ,July 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_900

Wed 03/18/2020 to Tue 03/31/2020

0700 Continuous 2359

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1100 MW

600 MW

1700 MW

EASTVIEW-SPRNBK__345_W64

Sat 03/21/2020 to Sat 03/21/2020

0001 Continuous 0030

Work scheduled by: ConEd

UPDATEDby CONED 12/05/2019

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

4350 MW

1350 MW

5700 MW

SPRNBK__345KV_RNS5

Sat 03/21/2020 to Sat 03/21/2020

0001 Continuous 0030

Work scheduled by: ConEd

UPDATEDby CONED 12/05/2019

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

3200 MW

1400 MW

4600 MW

MILLWOOD-EASTVIEW_345_W99

Sat 03/21/2020 to Sun 03/22/2020

0001 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CONED 12/05/2019

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

4350 MW

1350 MW

5700 MW

EASTVIEW-SPRNBK__345_W64

Sun 03/22/2020 to Sun 03/22/2020

0130 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CONED 12/05/2019

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

4350 MW

1350 MW

5700 MW

SPRNBK__345KV_RNS5

Sun 03/22/2020 to Sun 03/22/2020

0130 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CONED 12/05/2019

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

3200 MW

1400 MW

4600 MW

MILLWOOD-EASTVIEW_345_W85

Sun 03/22/2020 to Sun 03/22/2020

0201 Continuous 0231

Work scheduled by: ConEd

UPDATEDby CE 12/20/2019

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

4350 MW

1350 MW

5700 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 02, 2020 to Saturday ,July 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_72

Sun 03/22/2020 to Tue 03/24/2020
0201 Continuous 0200

UPDATEDby CE12/20/2019

Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD

(Import)

3800 MW

DUNWODIE_345KV_8

Sun 03/22/2020 to Tue 03/24/2020
0201 Continuous 0200

UPDATEDby CE12/20/2019

Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD

(Import)

3800 MW

EASTVIEW-SPRNBK_345_W78

Sun 03/22/2020 to Tue 03/24/2020
0201 Continuous 0200

UPDATEDby CE12/20/2019

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

FWD

(Import)

4350 MW

DUNWODIE_345KV_5

Sun 03/22/2020 to Mon 05/11/2020
0201 Continuous 0300

UPDATEDby CE12/20/2019

Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD

(Import)

3800 MW

DUNWODIE_345KV_7

Sun 03/22/2020 to Mon 05/11/2020
0201 Continuous 0300

UPDATEDby CE12/20/2019

Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD

(Import)

3800 MW

SPRNBK_-DUNWODIE_345_W75

Sun 03/22/2020 to Mon 05/11/2020
0201 Continuous 0300

UPDATEDby CE12/20/2019

Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD

(Import)

3800 MW

SPRNBK_345KV_RNS3

Sun 03/22/2020 to Mon 05/11/2020
0201 Continuous 0300

UPDATEDby CE12/20/2019

Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD

(Import)

3800 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 02, 2020 to Saturday ,July 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

Tue 03/24/2020 to Tue 03/24/2020
0130 Continuous 0200

UPDATED by CE 12/20/2019

Work scheduled by: ConEd

FWD
(Import)
4350 MW
UPNY CONED
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

DUNWODIE-MOTTHAVN_345_71

Tue 03/24/2020 to Thu 03/26/2020
0201 Continuous 0200

UPDATED by CE 12/20/2019

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Tue 03/24/2020 to Thu 03/26/2020
0201 Continuous 0200

UPDATED by CE 12/20/2019

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4

Thu 03/26/2020 to Sun 03/29/2020
0201 0200

Work scheduled by:

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NIAGARA_-KINTIGH_345_NS1-38

Fri 03/27/2020 to Fri 03/27/2020
0600 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
1700 MW
DYSINGER EAST
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

BECK_-PACKARD_230_BP76

Fri 03/27/2020 to Fri 03/27/2020
0800 Daily(No Weekends) 1600

Work scheduled by: NGrid

FWD REV
(Import) (Export)
1650 MW 1400 MW
SCH - OH - NY
Impacts Total Transfer Capability 400 MW 500 MW
TTC with All Lines In Service 2050 MW 1900 MW

MARCY_-EDIC_345_UE1-7

Tue 03/31/2020 to Tue 03/31/2020
0700 Continuous 1530

UPDATED by NYPA 09/24/2019

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
5250 MW
OSWEGO EXPORT
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 02, 2020 to Saturday ,July 03, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-LADENTWN_345_W72

FWD

Wed 04/01/2020 to Thu 04/02/2020

(Import)

0001 Continuous 1830

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1300 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SCH-NYISO-NE_LIMIT_700

REV

Wed 04/01/2020 to Fri 04/03/2020

(Export)

0001 Continuous 1600

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: ISONE

FRASANNX-COOPERS__345_UCC2-41

FWD

Wed 04/01/2020 to Thu 04/02/2020

(Import)

0700 Continuous 1530

UPDATEDby NYPA11/12/2019

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MARCY__-FRASANNX_345_UCC2-41

FWD

Wed 04/01/2020 to Thu 04/02/2020

(Import)

0700 Continuous 1530

UPDATEDby NYPA11/12/2019

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

LINDN_CG-LNDVFT__345_V-3022

FWD

REV

Sun 04/05/2020 to Sat 04/11/2020

(Import) (Export)

1400 Continuous 1400

SCH - PJM_VFT

0 MW

0 MW

Impacts Total Transfer Capability 315 MW

315 MW

TTC with All Lines In Service 315 MW

315 MW

Work scheduled by: PJM

MARCY__-N.SCTLND_345_18

FWD

Tue 04/07/2020 to Wed 04/08/2020

(Import)

0700 Continuous 1530

UPDATEDby NYPA09/24/2019

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

PLSNTVLY-EFISHKIL_345_F36

FWD

Mon 04/13/2020 to Tue 04/14/2020

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,January 02, 2020 to Saturday ,July 03, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Mon 04/13/2020 to Tue 04/14/2020
0600 Daily 1800

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FRASER_-GILBOA_345_GF5-35

Mon 04/13/2020 to Wed 04/22/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

NIAGARA_-ROCHESTR_345_NR2

Wed 04/15/2020 to Fri 05/01/2020
0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

ROCHESTR-PANNELL_345_RP1

Mon 04/20/2020 to Fri 04/24/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 04/27/2020 to Sun 05/10/2020 **UPDATED by NYPA 03/21/2019**
0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON_345_303

Mon 04/27/2020 to Fri 05/29/2020 **UPDATED by CHGE 10/09/2019**
0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

DUNWODIE-MOTTHAVN_345_72

Tue 04/28/2020 to Sat 05/02/2020
0200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

Wed 04/29/2020 to Wed 04/29/2020
0201 Continuous 0230
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBK_345_W78

Wed 04/29/2020 to Sun 05/03/2020
0201 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_1600

Fri 05/01/2020 to Sat 10/31/2020 **UPDATED by IESO 05/03/2019**
0001 Continuous 2359
Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

DUNWODIE-MOTTHAVN_345_71

Sat 05/02/2020 to Wed 05/06/2020
0201 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Sat 05/02/2020 to Wed 05/06/2020
0201 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W85

Sun 05/03/2020 to Sun 05/03/2020
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

PANNELL_-CLAY_345_2

Mon 05/04/2020 to Fri 05/08/2020
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 02, 2020 to Saturday ,July 03, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/04/2020 to Mon 05/18/2020

0800 Continuous 1700

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/04/2020 to Mon 05/18/2020

0800 Continuous 1700

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 05/04/2020 to Mon 05/18/2020

0800 Continuous 1700

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 05/04/2020 to Mon 05/18/2020

0800 Continuous 1700

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

Wed 05/06/2020 to Mon 05/11/2020

0201 0200

Work scheduled by:

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

PANNELL_-CLAY_345_1

Mon 05/11/2020 to Fri 05/15/2020

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

COOPERS_-DOLSONAV_345_CCDA42

Mon 05/11/2020 to Fri 05/29/2020

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 02, 2020 to Saturday ,July 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39

Mon 05/18/2020 to Fri 05/22/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 06/01/2020 to Tue 06/02/2020
0501 Continuous 1600

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

MOSES_-ADIRNDCK_230_MA2

Mon 06/01/2020 to Fri 07/31/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA_345_230_AT4

Mon 06/29/2020 to Tue 06/30/2020
0500 Continuous 1530

Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY **1400 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1700 MW

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Mon 07/27/2020 to Fri 08/07/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1450 MW**
Impacts Total Transfer Capability 0 MW 250 MW
TTC with All Lines In Service 1900 MW 1700 MW

CHATGUAY-MASSENA_765_7040

Sat 08/01/2020 to Sun 08/02/2020 **UPDATED by NYPA 08/08/2019**
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 08/01/2020 to Sun 08/02/2020 **UPDATED by NYPA 08/08/2019**
0500 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 02, 2020 to Saturday ,July 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT1						FWD			
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)			
0500	Continuous	1730				MOSES SOUTH	1750 MW		
Impacts Total Transfer Capability						1400 MW			
TTC with All Lines In Service						3150 MW			
Work scheduled by: NYPA									
MASSENA_-MARCY____765_MSU1						FWD			
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)			
0500	Continuous	1730				CENTRAL EAST - VC	2265 MW		
Impacts Total Transfer Capability						710 MW			
TTC with All Lines In Service						2975 MW			
Work scheduled by: NYPA									
MASSENA_-MARCY____765_MSU1						FWD			
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)			
0500	Continuous	1730				MOSES SOUTH	500 MW		
Impacts Total Transfer Capability						2650 MW			
TTC with All Lines In Service						3150 MW			
Work scheduled by: NYPA									
MASSENA_-MARCY____765_MSU1						FWD	REV		
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import) (Export)			
0500	Continuous	1730				SCH - HQ - NY	475 MW 1000 MW		
Impacts Total Transfer Capability						1025 MW 0 MW			
TTC with All Lines In Service						1500 MW 1000 MW			
Work scheduled by: NYPA									
MASSENA_-MARCY____765_MSU1						FWD			
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)			
0500	Continuous	1730				SCH - HQ_CEDARS	90 MW		
Impacts Total Transfer Capability						100 MW			
TTC with All Lines In Service						190 MW			
Work scheduled by: NYPA									
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD			
Sat 08/01/2020	to	Sun 08/02/2020				(Import)			
0500		1730				MOSES SOUTH	500 MW		
Impacts Total Transfer Capability						2650 MW			
TTC with All Lines In Service						3150 MW			
Work scheduled by:									
MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2						FWD	REV		
Sat 08/01/2020	to	Sun 08/02/2020				(Import) (Export)			
0500		1730				SCH - HQ - NY	850 MW 0 MW		
Impacts Total Transfer Capability						650 MW 1000 MW			
TTC with All Lines In Service						1500 MW 1000 MW			
Work scheduled by:									

NYISO TRANSFER LIMITATIONS

Thursday ,January 02, 2020 to Saturday ,July 03, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2

Sat 08/01/2020 to Sun 08/02/2020
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

STLAWRNC-MOSES___230_L33P & MASSENA___-MARC___765_MSU1

Sat 08/01/2020 to Sun 08/02/2020
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

STLAWRNC-MOSES___230_L33P & MOSES___-MASSENA___230_MMS1 & MOSES___-
MASSENA___230_MMS2

Sat 08/01/2020 to Sun 08/02/2020
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

MOSES___-ADIRNDCK___230_MA2

Mon 08/03/2020 to Sun 09/13/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FRASANRX-COOPERS___345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020 UPDATED by NYPA 03/01/2019
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARC___-FRASANRX___345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020 UPDATED by NYPA 03/01/2019
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARC___765_345_AT1

Mon 09/14/2020 to Mon 09/14/2020
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 02, 2020 to Saturday ,July 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH_345_NS1-38

Mon 09/14/2020 to Thu 09/17/2020
0500 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Tue 09/15/2020 to Sat 11/14/2020
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

Fri 09/18/2020 to Sat 11/14/2020
0500 Continuous 2330
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

CLAY_-EDIC_345_1-16

Mon 09/21/2020 to Fri 09/25/2020
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/21/2020 to Fri 10/23/2020 **UPDATED by CHGE 10/09/2019**
0800 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_3

Fri 09/25/2020 to Fri 09/25/2020 **UPDATED by CONED 09/05/2019**
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Fri 09/25/2020 to Fri 09/25/2020 **UPDATED by CONED 09/05/2019**
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 02, 2020 to Saturday ,July 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71

Fri 09/25/2020 to Fri 10/30/2020 UPDATED by CONED 09/05/2019
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CLAY-EDIC_345_2-15

Mon 09/28/2020 to Fri 10/02/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MOTTHAVN-RAINEY_345_Q11

Thu 10/01/2020 to Thu 11/05/2020 UPDATED by CONED 12/17/2019
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SAND_BAR-PLATSBURG_115_PV20

Sat 10/17/2020 to Sat 11/14/2020
0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

LEEDS-HURLYAVE_345_301

Mon 10/26/2020 to Fri 12/04/2020
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_3

Fri 10/30/2020 to Fri 10/30/2020 UPDATED by CONED 09/05/2019
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Fri 10/30/2020 to Fri 10/30/2020 UPDATED by CONED 09/05/2019
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 02, 2020 to Saturday ,July 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1750

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD

(Import)

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1600

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

REV

(Export)

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MARCY__765_345_AT1

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 02, 2020 to Saturday ,July 03, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900

Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 500 MW
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
SCH - HQ - NY 475 MW 1000 MW
 Impacts Total Transfer Capability 1025 MW 0 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY_765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900

Work scheduled by: NYPA

FWD
 (Import)
SCH - HQ_CEDARS 90 MW
 Impacts Total Transfer Capability 109 MW
 TTC with All Lines In Service 199 MW

MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sun 11/15/2020 to Mon 11/30/2020
 0100 1900

Work scheduled by:

FWD
 (Import)
MOSES SOUTH 500 MW
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
 0100 1900

Work scheduled by:

FWD REV
 (Import) (Export)
SCH - HQ - NY 850 MW 0 MW
 Impacts Total Transfer Capability 650 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
 0100 1900

Work scheduled by:

FWD
 (Import)
SCH - HQ_CEDARS 90 MW
 Impacts Total Transfer Capability 109 MW
 TTC with All Lines In Service 199 MW

STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
 0100 1900

Work scheduled by:

FWD
 (Import)
SCH - HQ_CEDARS 90 MW
 Impacts Total Transfer Capability 109 MW
 TTC with All Lines In Service 199 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 02, 2020 to Saturday ,July 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES___230_L33P & MOSES___-MASSENA_230_MMS1 & MOSES___-
MASSENA_230_MMS2

FWD

(Import)

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

PLSNTVLE-DUNWODIE_345_W89

FWD

(Import)

Mon 11/16/2020 to Mon 11/16/2020
0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

(Import)

Thu 11/26/2020 to Thu 11/26/2020
0230 Continuous 0300

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MAl

FWD

(Import)

Tue 12/01/2020 to Mon 05/31/2021
0700 Continuous 1300

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SAND_BAR-PLATSBRG_115_PV20

Mon 12/07/2020 to Fri 12/11/2020
0700 Continuous 1530

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

SAND_BAR-PLATSBRG_115_PV20

Mon 12/14/2020 to Fri 12/18/2020
0700 Continuous 1530

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

HOPATCON-RAMAPO___500_5018

FWD

REV

(Import) (Export)

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

SCH - PJ - NY

1250 MW 1200 MW

Impacts Total Transfer Capability 1650 MW 650 MW

TTC with All Lines In Service 2900 MW 1850 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,January 02, 2020 to Saturday ,July 03, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018

Mon 02/01/2021 to Wed 02/03/2021

0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5000 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5700 MW

RAMAPO___345_345_PAR3500

Mon 02/01/2021 to Wed 02/03/2021

0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2150 MW 1250 MW**
Impacts Total Transfer Capability 750 MW 600 MW
TTC with All Lines In Service 2900 MW 1850 MW

RAMAPO___345_345_PAR4500

Mon 02/01/2021 to Wed 02/03/2021

0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2150 MW 1250 MW**
Impacts Total Transfer Capability 750 MW 600 MW
TTC with All Lines In Service 2900 MW 1850 MW

RAMAPO___500_345_BK 1500

Mon 02/01/2021 to Wed 02/03/2021

0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1250 MW 1200 MW**
Impacts Total Transfer Capability 1650 MW 650 MW
TTC with All Lines In Service 2900 MW 1850 MW

RAMAPO___500_345_BK 1500

Mon 02/01/2021 to Wed 02/03/2021

0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5000 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_3

Mon 03/01/2021 to Mon 03/01/2021

0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Mon 03/01/2021 to Mon 03/01/2021

0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 02, 2020 to Saturday ,July 03, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71

FWD

Mon 03/01/2021 to Mon 04/05/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

MOTTHAVN-RAINEY_345_Q11

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

CLAY_-EDIC_345_2-15

FWD

Mon 03/29/2021 to Fri 04/16/2021

(Import)

0800 Continuous 1730

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

Work scheduled by: NYPA

TTC with All Lines In Service 5250 MW

DUNWODIE_345KV_3

FWD

Mon 04/05/2021 to Mon 04/05/2021

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

FWD

Mon 04/05/2021 to Mon 04/05/2021

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

SCH-IMO-NYISO_LIMIT_1600

FWD

Sat 05/01/2021 to Sun 10/31/2021

(Import)

0001 Continuous 2359

UPDATED by IESO 05/03/2019

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

Work scheduled by: IESO

TTC with All Lines In Service 1900 MW

PANNELL_-CLAY_345_2

FWD

Mon 05/03/2021 to Fri 05/28/2021

(Import)

0700 Continuous 1730

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 02, 2020 to Saturday ,July 03, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 06/01/2021 to Sun 11/14/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA