

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Thu 10/01/2020 **EXTENDED** **by CONED** **05/03/2020**

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
(Import) (Export)

SCH - PJ - NY **2100 MW 1250 MW**
Impacts Total Transfer Capability 50 MW 100 MW
TTC with All Lines In Service 2150 MW 1350 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Thu 10/01/2020

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY **2050 MW 1150 MW**
Impacts Total Transfer Capability 100 MW 200 MW
TTC with All Lines In Service 2150 MW 1350 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Thu 10/01/2020 **EXTENDED** **by CONED** **05/03/2020**

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
(Import) (Export)

SCH - PJ - NY **2100 MW 1250 MW**
Impacts Total Transfer Capability 50 MW 100 MW
TTC with All Lines In Service 2150 MW 1350 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 **EXT FORCE** **by IESO** **08/21/2018**

0456 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_1750

Fri 11/01/2019 to Thu 04/30/2020 **UPDATED** **by IESO** **05/03/2019**

0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)

SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1600

Fri 11/01/2019 to Thu 04/30/2020 **UPDATED** **by IESO** **05/03/2019**

0001 Continuous 2359

Work scheduled by: IESO

REV
(Export)

SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

SCH-NYISO-NE_LIMIT_1500

Fri 11/01/2019 to Thu 04/30/2020

0001 Continuous 2359

Work scheduled by: NYISO

REV
(Export)

SCH - NE - NY **1700 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1700 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMR_NYW-PIERC_NY_345_48						FWD			
Mon 04/20/2020	to	Fri 05/08/2020	<u>UPDATED</u>	<u>by PJM</u>	<u>05/04/2020</u>	SCH - PJ - NY	(Import)		
0908	Continuous	2000				Impacts Total Transfer Capability	2100 MW	50 MW	
Work scheduled by: PJM						TTC with All Lines In Service		2150 MW	
NRTH1385-NOR HBR__138_601							FWD	REV	
Thu 04/23/2020	to	Sat 05/16/2020	<u>UPDATED</u>	<u>by LI</u>	<u>04/24/2020</u>	SCH - NPX_1385	(Import)	(Export)	
0600	Continuous	2359				Impacts Total Transfer Capability	100 MW	100 MW	
Work scheduled by: LI						TTC with All Lines In Service	200 MW	200 MW	
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602							FWD	REV	
Thu 04/23/2020	to	Sat 05/16/2020				SCH - NPX_1385	(Import)	(Export)	
0600		2359				Impacts Total Transfer Capability	0 MW	0 MW	
Work scheduled by:						TTC with All Lines In Service	200 MW	200 MW	
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603							FWD	REV	
Thu 04/23/2020	to	Sat 05/16/2020				SCH - NPX_1385	(Import)	(Export)	
0600		2359				Impacts Total Transfer Capability	0 MW	0 MW	
Work scheduled by:						TTC with All Lines In Service	200 MW	200 MW	
NRTH1385-NOR HBR__138_602							FWD	REV	
Thu 04/23/2020	to	Sat 05/16/2020	<u>UPDATED</u>	<u>by LI</u>	<u>04/24/2020</u>	SCH - NPX_1385	(Import)	(Export)	
0600	Continuous	2359				Impacts Total Transfer Capability	100 MW	100 MW	
Work scheduled by: LI						TTC with All Lines In Service	200 MW	200 MW	
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603							FWD	REV	
Thu 04/23/2020	to	Sat 05/16/2020				SCH - NPX_1385	(Import)	(Export)	
0600		2359				Impacts Total Transfer Capability	0 MW	0 MW	
Work scheduled by:						TTC with All Lines In Service	200 MW	200 MW	
NRTH1385-NOR HBR__138_603							FWD	REV	
Thu 04/23/2020	to	Sat 05/16/2020	<u>UPDATED</u>	<u>by LI</u>	<u>04/24/2020</u>	SCH - NPX_1385	(Import)	(Export)	
0600	Continuous	2359				Impacts Total Transfer Capability	100 MW	100 MW	
Work scheduled by: LI						TTC with All Lines In Service	200 MW	200 MW	

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NRTHPORT_138_NNC

Thu 04/23/2020 to Sat 05/16/2020
0600 Continuous 2359

UPDATED by LI 04/24/2020

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 04/27/2020 to Fri 05/01/2020
0800 Continuous 1500

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 04/27/2020 to Sat 05/09/2020
0800 Continuous 1900

Work scheduled by: RGE

	FWD
	(Import)
DYSINGER EAST	1400 MW
Impacts Total Transfer Capability	1750 MW
TTC with All Lines In Service	3150 MW

HURLYAVE-ROSETON_345_303

Mon 04/27/2020 to Fri 05/29/2020
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 10/09/2019

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	2120 MW
TTC with All Lines In Service	6220 MW

N.SCTLND-LEEDS_345_94

Tue 04/28/2020 to Wed 04/29/2020
0630 Continuous 1800

Work scheduled by: NGrid

UPDATED by NGRID 04/28/2020

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

LEEDS_345KV_R94301

Tue 04/28/2020 to Wed 04/29/2020
0729 Continuous 1800

Work scheduled by: NGrid

UPDATED by NGRID 04/28/2020

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	2420 MW
TTC with All Lines In Service	6220 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Wed 04/29/2020 to Wed 04/29/2020
0700 Daily(No Weekends) 1700

Work scheduled by: NGrid

UPDATED by NGRID 05/01/2020

ARR: 75

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

FWD

Thu 04/30/2020 to Thu 04/30/2020 UPDATED by CONED 05/02/2020
0230 Continuous 0300

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

FWD

Thu 04/30/2020 to Thu 04/30/2020 UPDATED by CONED 05/02/2020
0230 Continuous 0300

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1600

FWD

Fri 05/01/2020 to Sat 10/31/2020 UPDATED by IESO 05/03/2019
0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 05/04/2020 to Sun 09/13/2020 UPDATED by NYPA 04/20/2020
0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

SCH-IMO-NYISO_LIMIT_1500

FWD

Tue 05/05/2020 to Thu 05/07/2020 UPDATED by NYPA 04/30/2020
0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY **1800 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1900 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Tue 05/05/2020 to Thu 05/07/2020
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

FWD

Tue 05/05/2020 to Thu 05/07/2020
0600 Continuous 1600

Work scheduled by: LI

SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Wed 05/06/2020 to Wed 05/06/2020
0230 Continuous 0300
Work scheduled by: ConEd

UPDATED by CE 05/02/2020

SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

300 MW

W49TH_ST_345KV_8

Wed 05/06/2020 to Wed 05/06/2020
0230 Continuous 0300
Work scheduled by: ConEd

UPDATED by CE 05/02/2020

SCH - PJM_HTP
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

450 MW

CHAT_DC_GC1

Fri 05/08/2020 to Sat 05/09/2020
0400 Continuous 2300
Work scheduled by: HQ

MOSES SOUTH
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

2850 MW

CHAT_DC_GC1

Fri 05/08/2020 to Sat 05/09/2020
0400 Continuous 2300
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

500 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 05/09/2020 to Sat 05/09/2020
0400 2300
Work scheduled by:

MOSES SOUTH
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

2550 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 05/09/2020 to Sat 05/09/2020
0400 2300
Work scheduled by:

SCH - HQ - NY
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

FWD REV
(Import) (Export)

1370 MW 0 MW

SCH-HQ-NYISO_LIMIT_1150

Sat 05/09/2020 to Sat 05/09/2020
0400 Continuous 2300
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

FWD
(Import)

1150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sat 05/09/2020 to Sun 05/10/2020
0400 Continuous 2300
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 05/09/2020 to Sun 05/10/2020
0400 Continuous 2300
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

E13THSTA-FARRAGUT_345_45

Sun 05/10/2020 to Sun 05/10/2020
0001 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Sun 05/10/2020 to Sun 05/10/2020 UPDATED by CE 05/02/2020
2230 Continuous 2300
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sun 05/10/2020 to Sun 05/10/2020 UPDATED by CE 05/02/2020
2230 Continuous 2300
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Mon 05/11/2020 to Mon 05/11/2020 UPDATED by CONED 04/15/2020
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST-E13THSTA_345_M55

Mon 05/11/2020 to Wed 05/13/2020 UPDATED by CONED 04/15/2020
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

FWD

Mon 05/11/2020 to Wed 05/13/2020 UPDATED by CONED 04/15/2020

(Import)

0400 Continuous 0300

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

PANNELL -CLAY_345_1

FWD

Mon 05/11/2020 to Fri 05/15/2020

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

PLSNTVLY_345KV_RNS4

FWD

Thu 05/14/2020 to Thu 05/14/2020

(Import)

0001 Continuous 0030

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST_345_F31

FWD

Thu 05/14/2020 to Sat 05/16/2020

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Sat 05/16/2020 to Sat 05/16/2020

(Import)

0130 Continuous 0200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

LONG_MTN-CRICKVLY_345_398

FWD

REV

Sun 05/17/2020 to Sun 05/17/2020 UPDATED by ISONE 05/04/2020

(Import) (Export)

0001 Continuous 1800

SCH - NE - NY

500 MW 1250 MW

Impacts Total Transfer Capability 900 MW 350 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ConEd

LONG_MTN-CRICKVLY_345_398

FWD

REV

Sun 05/17/2020 to Sun 05/17/2020 UPDATED by ISONE 05/04/2020

(Import) (Export)

0001 Continuous 1800

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_800						REV	
Sun 05/17/2020	to	Sun 05/17/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/04/2020</u>	(Export)	
0001	Continuous	1800					
Work scheduled by: ConEd					SCH - NE - NY	1000 MW	
					Impacts Total Transfer Capability	600 MW	
					TTC with All Lines In Service	1600 MW	
SCH-NE-NYISO_LIMIT_700						FWD	
Mon 05/18/2020	to	Mon 05/18/2020				(Import)	
0700	Continuous	1059					
Work scheduled by: ISONE					SCH - NE - NY	900 MW	
					Impacts Total Transfer Capability	500 MW	
					TTC with All Lines In Service	1400 MW	
SCH-NYISO-NE_LIMIT_500						REV	
Mon 05/18/2020	to	Mon 05/18/2020				(Export)	
0700	Continuous	1059					
Work scheduled by: ISONE					SCH - NE - NY	700 MW	
					Impacts Total Transfer Capability	900 MW	
					TTC with All Lines In Service	1600 MW	
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312						FWD	REV
Mon 05/18/2020	to	Mon 05/18/2020				(Import)	(Export)
0700		1100					
Work scheduled by:					SCH - NE - NY	950 MW	1300 MW
					Impacts Total Transfer Capability	450 MW	300 MW
					TTC with All Lines In Service	1400 MW	1600 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Mon 05/18/2020	to	Mon 05/18/2020				(Import)	(Export)
0700	Continuous	1100					
Work scheduled by: ISONE					SCH - NE - NY	900 MW	1500 MW
					Impacts Total Transfer Capability	500 MW	100 MW
					TTC with All Lines In Service	1400 MW	1600 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Mon 05/18/2020	to	Mon 05/18/2020				(Import)	(Export)
0700	Continuous	1100					
Work scheduled by: ISONE					SCH - NPX_1385	100 MW	100 MW
					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
PANNELL_-CLAY_____345_2						FWD	
Mon 05/18/2020	to	Fri 05/22/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/15/2020</u>	(Import)	
0700	Continuous	1530					
Work scheduled by: NYPA					WEST CENTRAL	1300 MW	
					Impacts Total Transfer Capability	950 MW	
					TTC with All Lines In Service	2250 MW	

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_345_393				FWD	REV
Mon 05/18/2020	to	Sat 05/30/2020		(Import)	(Export)
0700	Continuous	1700		SCH - NE - NY	950 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	450 MW
ARR: 78				TTC with All Lines In Service	1400 MW
BERKSHIR-ALPS_345_393				FWD	REV
Mon 05/18/2020	to	Sat 05/30/2020		(Import)	(Export)
0700	Continuous	1700		SCH - NPX_1385	100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW
ARR: 78				TTC with All Lines In Service	200 MW
SCH-NE-NYISO_LIMIT_600				FWD	
Mon 05/18/2020	to	Tue 05/26/2020		(Import)	
1100	Continuous	0559		SCH - NE - NY	800 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	600 MW
				TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_600					REV
Mon 05/18/2020	to	Sat 05/30/2020			(Export)
1100	Continuous	1459		SCH - NE - NY	800 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	1600 MW
EFISHKIL-WOOD_ST_345_F39				FWD	
Fri 05/22/2020	to	Fri 05/22/2020	UPDATED by NYSEG 04/07/2020	(Import)	
0001	Continuous	2230		UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	2220 MW
				TTC with All Lines In Service	6220 MW
WOOD_ST_-PLSNTVLE_345_Y87				FWD	
Fri 05/22/2020	to	Fri 05/22/2020	UPDATED by NYSEG 04/07/2020	(Import)	
0001	Continuous	2230		UPNY CONED	5905 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	315 MW
				TTC with All Lines In Service	6220 MW
E13THSTA-FARRAGUT_345_45				FWD	
Sun 05/24/2020	to	Sun 05/24/2020	CANCELLED by ConEd 04/29/2020	(Import)	
0001	Continuous	0400		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday ,May 04, 2020 to Wednesday, November 03, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT_345_X28

Sun 05/24/2020 to Mon 05/25/2020
0001 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 4200 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

LINDN_CG-LNDVFT_345_V-3022

Sun 05/24/2020 to Sat 05/30/2020
1400 Continuous 1400

Work scheduled by: PJM

UPDATED by PJM 02/28/2020

FWD REV
(Import) (Export)
SCH - PJM_VFT 0 MW 0 MW
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

SCH-NE-NYISO_LIMIT_500

Tue 05/26/2020 to Sat 05/30/2020
0600 Continuous 1700

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY 700 MW
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1400 MW

MILLWOOD_345KV_18

Thu 05/28/2020 to Thu 05/28/2020
0400 Continuous 0430

Work scheduled by: ConEd

UPDATED by CONED 04/09/2020

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

LEEDS_345KV_R395

Thu 05/28/2020 to Thu 06/11/2020
0700 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED 3800 MW
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

SPRNBK_-TREMONT_345_X28

Fri 05/29/2020 to Fri 05/29/2020
2100 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 4200 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

BERKSHIR-ALPS_345_393 & BERKSHIR-NORTHFLD_345_312

Sat 05/30/2020 to Sat 05/30/2020
1500 1700

Work scheduled by:

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY 950 MW 1300 MW
Impacts Total Transfer Capability 450 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312

Sat 05/30/2020 to Sat 05/30/2020
1500 Continuous 1700
Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	900 MW	1500 MW
Impacts Total Transfer Capability	500 MW	100 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Sat 05/30/2020 to Sat 05/30/2020
1500 Continuous 1700
Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NYISO-NE_LIMIT_500

Sat 05/30/2020 to Sat 05/30/2020
1500 Continuous 1700
Work scheduled by: ISONE

		REV
		(Export)
SCH - NE - NY		700 MW
Impacts Total Transfer Capability		900 MW
TTC with All Lines In Service		1600 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 06/01/2020 to Tue 06/02/2020 **UPDATED by ISONE 03/04/2020**
0501 Continuous 2330
Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

STONYRDG-HILLSIDE_230_72

Mon 06/01/2020 to Mon 06/01/2020
0800 Continuous 1530
Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

ROCHESTR-PANNELL_345_RP1

Wed 06/03/2020 to Fri 06/05/2020
0800 Continuous 1500
Work scheduled by: RGE

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

OSWEGO_COMPLEX_AVR_O/S

Sun 06/07/2020 to Sun 06/07/2020
0900 Continuous 0930
Work scheduled by: Gen

	FWD
	(Import)
CENTRAL EAST - VC	2870 MW
Impacts Total Transfer Capability	105 MW
TTC with All Lines In Service	2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-LONG_MTN_345_352

FWD

Mon 06/08/2020 to Fri 06/26/2020

(Import)

0700 Continuous 1600

SCH - NE - NY

1150 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

SCH-NE-NYISO_LIMIT_300

FWD

Mon 06/08/2020 to Fri 06/26/2020

(Import)

0700 Continuous 1600

SCH - NE - NY

500 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

ROCHESTR-PANNELL_345_RP2

FWD

Mon 06/08/2020 to Wed 06/10/2020

(Import)

0800 Continuous 1500

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

HOPATCON-RAMAPO_500_5018

FWD

REV

Fri 06/12/2020 to Fri 06/12/2020

UPDATEDby CONED 04/17/2020

(Import) (Export)

0001 Continuous 2200

SCH - PJ - NY

1150 MW 1000 MW

Impacts Total Transfer Capability 1000 MW 350 MW

TTC with All Lines In Service 2150 MW 1350 MW

Work scheduled by: ConEd

HOPATCON-RAMAPO_500_5018

FWD

Fri 06/12/2020 to Fri 06/12/2020

UPDATEDby CONED 04/17/2020

(Import)

0001 Continuous 2200

UPNY CONED

6025 MW

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

RAMAPO_345_345_PAR3500

FWD

REV

Fri 06/12/2020 to Fri 06/12/2020

UPDATEDby CONED 04/17/2020

(Import) (Export)

0001 Continuous 2200

SCH - PJ - NY

1800 MW 1250 MW

Impacts Total Transfer Capability 350 MW 100 MW

TTC with All Lines In Service 2150 MW 1350 MW

Work scheduled by: ConEd

RAMAPO_345_345_PAR4500

FWD

REV

Fri 06/12/2020 to Fri 06/12/2020

UPDATEDby CONED 04/17/2020

(Import) (Export)

0001 Continuous 2200

SCH - PJ - NY

1800 MW 1250 MW

Impacts Total Transfer Capability 350 MW 100 MW

TTC with All Lines In Service 2150 MW 1350 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
RAMAPO__500_345_BK 1500							
Fri 06/12/2020	to	Fri 06/12/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>04/17/2020</u>		
0001	Continuous	2200				1150 MW	1000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	350 MW
						TTC with All Lines In Service	1350 MW
RAMAPO__500_345_BK 1500						FWD	
Fri 06/12/2020	to	Fri 06/12/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>04/17/2020</u>	(Import)	
0001	Continuous	2200				6025 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	195 MW
						TTC with All Lines In Service	6220 MW
RAMAPO__-BUCHAN_N_345_Y94						FWD	
Sun 06/14/2020	to	Sun 06/14/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>04/28/2020</u>	(Import)	
0001	Continuous	0030				5765 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	455 MW
						TTC with All Lines In Service	6220 MW
RAMAPO__-BUCHAN_N_345_Y94						FWD	
Sun 06/14/2020	to	Sun 06/14/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>04/28/2020</u>	(Import)	
1030	Continuous	1100				5765 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	455 MW
						TTC with All Lines In Service	6220 MW
ROSETON_-EFISHKIL_345_RFK305						FWD	
Mon 06/15/2020	to	Mon 06/15/2020				(Import)	
0700	Daily	1600				5990 MW	
Work scheduled by: CHGE						Impacts Total Transfer Capability	230 MW
						TTC with All Lines In Service	6220 MW
NIAGARA__345_230_AT4							REV
Mon 06/29/2020	to	Tue 06/30/2020					(Export)
0500	Continuous	1530				1400 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	1700 MW
SCH-IMO-NYISO_NIAG_CB_3008_W/BB						FWD	REV
Mon 07/27/2020	to	Fri 08/07/2020				(Import)	(Export)
0500	Continuous	1530				1900 MW	1450 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	250 MW
						TTC with All Lines In Service	1700 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Sun 08/09/2020 to Sun 08/16/2020
0800 Daily 1600

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SAND_BAR-PLATSBURG_115_PV20

Sat 08/22/2020 to Sat 08/29/2020
0800 Daily 1600

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MEYER___-CANANDGA_230_60

Thu 09/10/2020 to Thu 09/10/2020
0730 Continuous 1630

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT1

Mon 09/14/2020 to Mon 09/14/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/31/2020

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 09/14/2020 to Thu 09/17/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

BRANCHBG-HOPATCON_500_5060

Tue 09/15/2020 to Wed 09/16/2020
0200 Continuous 2300

Work scheduled by: PJM

UPDATED by PJM 04/20/2020

FWD
(Import)
UPNY CONED **6025 MW**
Impacts Total Transfer Capability 195 MW
TTC with All Lines In Service 6220 MW

MOSES___-ADIRNDCK_230_MA2

Tue 09/15/2020 to Sat 11/14/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday ,May 04, 2020 to Wednesday, November 03, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Fri 09/18/2020 to Sat 11/14/2020

(Import)

0500 Continuous 2330

DYSINGER EAST 1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

EASTVIEW-SPRNBRK__345_W65

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0001 Continuous 0030

UPNY CONED 4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W82

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0001 Continuous 0030

UPNY CONED 5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RNS4

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH 3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBRK__345_W65

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0330 Continuous 0400

UPNY CONED 4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W82

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0330 Continuous 0400

UPNY CONED 5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RNS4

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0330 Continuous 0400

SPR/DUN-SOUTH 3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday ,May 04, 2020 to Wednesday, November 03, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

Sun 09/20/2020 to Sun 09/20/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

BUCHAN_S-MILLWOOD_345_W98

Sun 09/20/2020 to Fri 09/25/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 6135 MW
Impacts Total Transfer Capability 85 MW
TTC with All Lines In Service 6220 MW

CLAY__-EDIC__345_1-16

Mon 09/21/2020 to Fri 09/25/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT 4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FRASANX-COOPERS__345_UCC2-41

Mon 09/21/2020 to Sun 09/27/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 04/15/2020

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANX_345_UCC2-41

Mon 09/21/2020 to Sun 09/27/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 04/15/2020

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/21/2020 to Fri 10/23/2020
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 10/09/2019

FWD
(Import)
UPNY CONED 4400 MW
Impacts Total Transfer Capability 1820 MW
TTC with All Lines In Service 6220 MW

MILLWOOD_345KV_18

Fri 09/25/2020 to Fri 09/25/2020
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W78

Sat 09/26/2020 to Sun 09/27/2020

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W85

Sat 09/26/2020 to Sun 09/27/2020

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

SPRNBK__345KV_RNS3

Sat 09/26/2020 to Sun 09/27/2020

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Mon 09/28/2020 to Sat 10/31/2020

0001 Continuous 0100

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Mon 09/28/2020 to Sat 10/31/2020

0001 Continuous 0100

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 09/28/2020 to Sat 10/31/2020

0001 Continuous 0100

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

CLAY__-EDIC__345_2-15

Mon 09/28/2020 to Fri 10/02/2020

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTHAVN-RAINEY____345_Q11						FWD	
Thu 10/01/2020	to	Thu 11/05/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>12/17/2019</u>	(Import)	
0001	Continuous	0200				3800 MW	
Work scheduled by: ConEd						SPR/DUN-SOUTH	800 MW
						Impacts Total Transfer Capability	4600 MW
						TTC with All Lines In Service	

SAND_BAR-PLATSEBG_115_PV20							
Sat 10/17/2020	to	Sat 11/14/2020				SCH - NE - NY	
0600	Continuous	1800				Impacts Total Transfer Capability	
Work scheduled by: ISONE						TTC with All Lines In Service	

ROCHESTR-PANNELL____345_RP1						FWD	
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>03/10/2020</u>	(Import)	
0500	Continuous	1700				2300 MW	
Work scheduled by: NYPA						DYSINGER EAST	850 MW
						Impacts Total Transfer Capability	3150 MW
						TTC with All Lines In Service	

SHOR_NPX-SHOREHAM_138_CSC						FWD REV	
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by LI</u>	<u>03/02/2020</u>	(Import)	(Export)
0700	Continuous	1500				0 MW	0 MW
Work scheduled by: LI						SCH - NPX_CSC	330 MW
						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW

BERKSHIR-ALPS____345_393						FWD REV	
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/01/2020</u>	(Import)	(Export)
0730	Continuous	1330				950 MW	1300 MW
Work scheduled by: NGrid						SCH - NE - NY	450 MW
						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	1600 MW

BERKSHIR-ALPS____345_393						FWD REV	
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/01/2020</u>	(Import)	(Export)
0730	Continuous	1330				100 MW	100 MW
Work scheduled by: NGrid						SCH - NPX_1385	100 MW
						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312						FWD REV	
Mon 10/19/2020	to	Tue 11/10/2020				(Import)	(Export)
0730		1330				950 MW	1300 MW
Work scheduled by:						SCH - NE - NY	450 MW
						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	1600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312

Mon 10/19/2020 to Tue 11/10/2020
0730 Continuous 1330

UPDATED by ISONE 04/01/2020

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	900 MW	1500 MW
Impacts Total Transfer Capability	500 MW	100 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Mon 10/19/2020 to Tue 11/10/2020
0730 Continuous 1330

UPDATED by ISONE 04/01/2020

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

LEEDS____345_LEEDS SVC

Mon 10/26/2020 to Fri 10/30/2020
0800 Continuous 1600

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2950 MW
Impacts Total Transfer Capability	25 MW
TTC with All Lines In Service	2975 MW

LEEDS____-HURLYAVE_345_301

Mon 10/26/2020 to Fri 12/04/2020
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	2120 MW
TTC with All Lines In Service	6220 MW

SCH-IMO-NYISO_LIMIT_1750

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	2050 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	2050 MW

SCH-NYISO-IMO_LIMIT_1600

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

	REV
	(Export)
SCH - OH - NY	1900 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	1900 MW

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	1550 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday ,May 04, 2020 to Wednesday, November 03, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY__765_345_AT1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

MARCY__765_345_AT2

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	2265 MW
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

	FWD (Import)
SCH - HQ_CEDARS	90 MW
Impacts Total Transfer Capability	109 MW
TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday ,May 04, 2020 to Wednesday,November 03, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY 850 MW 0 MW
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES_230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 11/16/2020 to Mon 11/16/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

PLSNTVLE-DUNWODIE_345_W89

Thu 11/26/2020 to Thu 11/26/2020
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LADENTWN-BUCHAN_S_345_Y88

FWD

Mon 11/30/2020 to Thu 01/14/2021

UPDATEDby CONED 01/30/2020

(Import)

0001 Continuous 2359

Work scheduled by: ORU

UPNY CONED

5930 MW

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 6220 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 11/30/2020 to Sun 12/20/2020

UPDATEDby LI 04/29/2020

(Import)

0600 Continuous 1600

Work scheduled by: PJM

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRIDGE-DUFFYAVE_345_501

FWD

Mon 11/30/2020 to Sun 12/20/2020

UPDATEDby LI 04/29/2020

(Import)

0600 Continuous 1600

Work scheduled by: PJM

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

MARCY____345KV_CSC

FWD

Tue 12/01/2020 to Fri 12/11/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MAI

FWD

Tue 12/01/2020 to Mon 05/31/2021

(Import)

0700 Continuous 1300

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBURG_115_PV20

Mon 12/07/2020 to Fri 12/11/2020

0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

MARCY____-EDIC____345_UE1-7

FWD

Mon 12/14/2020 to Mon 12/14/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

ARR: 19&16

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday ,May 04, 2020 to Wednesday, November 03, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Mon 12/14/2020 to Fri 12/18/2020
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FRASANNX-COOPERS_345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY_-FRASANNX_345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

HOPATCON-RAMAPO_500_5018

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD

REV

(Import) (Export)

SCH - PJ - NY

1250 MW 1200 MW

Impacts Total Transfer Capability 1650 MW 650 MW

TTC with All Lines In Service 2900 MW 1850 MW

HOPATCON-RAMAPO_500_5018

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

6025 MW

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

RAMAPO_345_345_PAR3500

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD

REV

(Import) (Export)

SCH - PJ - NY

2150 MW 1250 MW

Impacts Total Transfer Capability 750 MW 600 MW

TTC with All Lines In Service 2900 MW 1850 MW

RAMAPO_345_345_PAR4500

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD

REV

(Import) (Export)

SCH - PJ - NY

2150 MW 1250 MW

Impacts Total Transfer Capability 750 MW 600 MW

TTC with All Lines In Service 2900 MW 1850 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Monday ,May 04, 2020 to Wednesday, November 03, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500					FWD	REV
Mon 02/01/2021	to	Wed 02/03/2021			(Import)	(Export)
0001	Continuous	2200			SCH - PJ - NY	1250 MW 1200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1650 MW 650 MW
					TTC with All Lines In Service	2900 MW 1850 MW
RAMAPO___500_345_BK 1500					FWD	
Mon 02/01/2021	to	Wed 02/03/2021			(Import)	
0001	Continuous	2200			UPNY CONED	6025 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	195 MW
					TTC with All Lines In Service	6220 MW
PLSNTVLY-WOOD_ST__345_F30					FWD	
Mon 02/15/2021	to	Tue 02/16/2021			(Import)	
0001	Continuous	0200			UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	2220 MW
					TTC with All Lines In Service	6220 MW
PLSNTVLY_345KV_RNS5					FWD	
Mon 02/15/2021	to	Tue 02/16/2021			(Import)	
0001	Continuous	0200			UPNY CONED	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	2420 MW
					TTC with All Lines In Service	6220 MW
EFISHKIL-WOOD_ST__345_F39					FWD	
Thu 02/18/2021	to	Sat 02/20/2021	<u>UPDATED</u>	<u>by CE</u> <u>04/01/2020</u>	(Import)	
2100	Continuous	0200			UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	2220 MW
					TTC with All Lines In Service	6220 MW
WOOD_ST_-PLSNTVLE_345_Y87					FWD	
Thu 02/18/2021	to	Sat 02/20/2021	<u>UPDATED</u>	<u>by CE</u> <u>04/01/2020</u>	(Import)	
2100	Continuous	0200			UPNY CONED	5905 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	315 MW
					TTC with All Lines In Service	6220 MW
DUNWODIE_345KV_3					FWD	
Mon 03/01/2021	to	Mon 03/01/2021			(Import)	
0001	Continuous	0030			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK_345_W64

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

UPDATEDby CONED 01/23/2020

0001 Continuous 0030

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

SPRNBK_345KV_RNS5

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

UPDATEDby CONED 01/23/2020

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 03/01/2021 to Mon 03/22/2021

(Import)

UPDATEDby CONED 01/23/2020

0001 Continuous 0200

UPNY CONED

5985 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

DUNWODIE-MOTTHAVN_345_71

FWD

Mon 03/01/2021 to Mon 04/05/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

MOTTHAVN-RAINEY_345_Q11

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK_345_W64

FWD

Mon 03/22/2021 to Mon 03/22/2021

(Import)

UPDATEDby CONED 01/23/2020

0130 Continuous 0200

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5

FWD

 Mon 03/22/2021 to Mon 03/22/2021 UPDATED by CONED 01/23/2020

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

CLAY__-EDIC__345_2-15

FWD

Mon 03/29/2021 to Fri 04/16/2021

(Import)

0800 Continuous 1730

Work scheduled by: NYPA

 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

DUNWODIE_345KV_3

FWD

Mon 04/05/2021 to Mon 04/05/2021

(Import)

0230 Continuous 0300

Work scheduled by: ConEd

 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

FWD

Mon 04/05/2021 to Mon 04/05/2021

(Import)

0230 Continuous 0300

Work scheduled by: ConEd

 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SPRNBK_-TREMONT__345_X28

FWD

Mon 04/19/2021 to Tue 04/20/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

 SPR/DUN-SOUTH **4200 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 4600 MW

SCH-IMO-NYISO_LIMIT_1600

FWD

 Sat 05/01/2021 to Sun 10/31/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

Work scheduled by: IESO

 SCH - OH - NY **1900 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 1900 MW

PANNELL_-CLAY__345_2

FWD

Mon 05/03/2021 to Fri 05/28/2021

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 06/01/2021 to Sun 11/14/2021

(Import)

0700 Continuous 1300

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SPRNBRK_-W49TH_ST_345_M51

FWD

Fri 10/01/2021 to Sun 10/17/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RNS5

FWD

Fri 10/01/2021 to Sun 10/17/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_1750

FWD

Mon 11/01/2021 to Fri 12/31/2021

(Import)

0001 Continuous 2359

UPDATED by IESO 05/03/2019SCH - OH - NY **2050 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1600

REV

Mon 11/01/2021 to Fri 12/31/2021

(Export)

0001 Continuous 2359

UPDATED by IESO 05/03/2019SCH - OH - NY **1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO