

NYISO TRANSFER LIMITATIONS

Tuesday ,May 05, 2020 to Thursday ,November 04, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Thu 10/01/2020 EXTENDED by CONED 05/03/2020

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1250 MW
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Thu 10/01/2020

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1150 MW
Impacts Total Transfer Capability	100 MW	200 MW
TTC with All Lines In Service	2150 MW	1350 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Thu 10/01/2020 EXTENDED by CONED 05/03/2020

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1250 MW
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY	
Impacts Total Transfer Capability	
TTC with All Lines In Service	

SCH-IMO-NYISO_LIMIT_1750

Fri 11/01/2019 to Thu 04/30/2020 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	2050 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	2050 MW

SCH-NYISO-IMO_LIMIT_1600

Fri 11/01/2019 to Thu 04/30/2020 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

	REV
	(Export)
SCH - OH - NY	1900 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	1900 MW

SCH-NYISO-NE_LIMIT_1500

Fri 11/01/2019 to Thu 04/30/2020

0001 Continuous 2359

Work scheduled by: NYISO

	REV
	(Export)
SCH - NE - NY	1700 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	1700 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 05, 2020 to Thursday ,November 04, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMR_NYW-PIERC_NY_345_48							FWD	
Mon 04/20/2020	to	Fri 05/08/2020	<u>UPDATED</u>	<u>by PJM</u>	<u>05/04/2020</u>	SCH - PJ - NY	(Import)	
0908	Continuous	2000				Impacts Total Transfer Capability	2100 MW	
Work scheduled by: PJM						TTC with All Lines In Service	50 MW	
							2150 MW	
NRTH1385-NOR HBR_138_601							FWD	REV
Thu 04/23/2020	to	Sat 05/16/2020	<u>UPDATED</u>	<u>by LI</u>	<u>04/24/2020</u>	SCH - NPX_1385	(Import)	(Export)
0600	Continuous	2359				Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: LI						TTC with All Lines In Service	100 MW	100 MW
							200 MW	200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602							FWD	REV
Thu 04/23/2020	to	Sat 05/16/2020				SCH - NPX_1385	(Import)	(Export)
0600		2359				Impacts Total Transfer Capability	0 MW	0 MW
Work scheduled by:						TTC with All Lines In Service	200 MW	200 MW
							200 MW	200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603							FWD	REV
Thu 04/23/2020	to	Sat 05/16/2020				SCH - NPX_1385	(Import)	(Export)
0600		2359				Impacts Total Transfer Capability	0 MW	0 MW
Work scheduled by:						TTC with All Lines In Service	200 MW	200 MW
							200 MW	200 MW
NRTH1385-NOR HBR_138_602							FWD	REV
Thu 04/23/2020	to	Sat 05/16/2020	<u>UPDATED</u>	<u>by LI</u>	<u>04/24/2020</u>	SCH - NPX_1385	(Import)	(Export)
0600	Continuous	2359				Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: LI						TTC with All Lines In Service	100 MW	100 MW
							200 MW	200 MW
NRTH1385-NOR HBR_138_602 & NRTH1385-NOR HBR_138_603							FWD	REV
Thu 04/23/2020	to	Sat 05/16/2020				SCH - NPX_1385	(Import)	(Export)
0600		2359				Impacts Total Transfer Capability	0 MW	0 MW
Work scheduled by:						TTC with All Lines In Service	200 MW	200 MW
							200 MW	200 MW
NRTH1385-NOR HBR_138_603							FWD	REV
Thu 04/23/2020	to	Sat 05/16/2020	<u>UPDATED</u>	<u>by LI</u>	<u>04/24/2020</u>	SCH - NPX_1385	(Import)	(Export)
0600	Continuous	2359				Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: LI						TTC with All Lines In Service	100 MW	100 MW
							200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 05, 2020 to Thursday ,November 04, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
NRTH1385-NRTHPORT_138_NNC							
Thu 04/23/2020	to	Sat 05/16/2020	<u>UPDATED</u>	<u>by LI</u>	<u>04/24/2020</u>	SCH - NPX_1385	0 MW
0600	Continuous	2359				Impacts Total Transfer Capability	200 MW
Work scheduled by: LI						TTC with All Lines In Service	200 MW
SHOR_NPX-SHOREHAM_138_CSC							
Mon 04/27/2020	to	Fri 05/01/2020				SCH - NPX_CSC	0 MW
0800	Continuous	1500				Impacts Total Transfer Capability	330 MW
Work scheduled by: ISONE						TTC with All Lines In Service	330 MW
NIAGARA_-ROCHESTR_345_NR2							
Mon 04/27/2020	to	Sat 05/09/2020				DYSINGER EAST	1400 MW
0800	Continuous	1900				Impacts Total Transfer Capability	1750 MW
Work scheduled by: RGE						TTC with All Lines In Service	3150 MW
HURLYAVE-ROSETON__345_303							
Mon 04/27/2020	to	Fri 05/29/2020	<u>UPDATED</u>	<u>by CHGE</u>	<u>10/09/2019</u>	UPNY CONED	4100 MW
0800	Continuous	1600				Impacts Total Transfer Capability	2120 MW
Work scheduled by: CHGE						TTC with All Lines In Service	6220 MW
W49TH_ST_345KV_6							
Thu 04/30/2020	to	Thu 04/30/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>05/02/2020</u>	SCH - PJM_HTP	300 MW
0230	Continuous	0300				Impacts Total Transfer Capability	360 MW
Work scheduled by: ConEd						TTC with All Lines In Service	660 MW
W49TH_ST_345KV_8							
Thu 04/30/2020	to	Thu 04/30/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>05/02/2020</u>	SCH - PJM_HTP	300 MW
0230	Continuous	0300				Impacts Total Transfer Capability	360 MW
Work scheduled by: ConEd						TTC with All Lines In Service	660 MW
SCH-IMO-NYISO_LIMIT_1600							
Fri 05/01/2020	to	Sat 10/31/2020	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	SCH - OH - NY	1900 MW
0001	Continuous	2359				Impacts Total Transfer Capability	0 MW
Work scheduled by: IESO						TTC with All Lines In Service	1900 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 05, 2020 to Thursday ,November 04, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 05/04/2020 to Sun 09/13/2020

UPDATEDby NYPA04/20/2020

(Import)

0700 Continuous 1730

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SCH-IMO-NYISO_LIMIT_1500

FWD

Tue 05/05/2020 to Thu 05/07/2020

UPDATEDby NYPA04/30/2020

(Import)

0500 Continuous 2100

SCH - OH - NY

1800 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: NYPA

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Tue 05/05/2020 to Thu 05/07/2020

UPDATEDby LI05/05/2020

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

FWD

Tue 05/05/2020 to Thu 05/07/2020

UPDATEDby LI05/05/2020

(Import)

0600 Continuous 1600

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_1

FWD

Tue 05/05/2020 to Thu 05/07/2020

UPDATEDby LI05/05/2020

(Import)

0842 Continuous 1600

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_2

FWD

Tue 05/05/2020 to Thu 05/07/2020

UPDATEDby LI05/05/2020

(Import)

0842 Continuous 1600

SCH - PJM_NEPTUNE

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

W49TH_ST_345KV_6

FWD

Wed 05/06/2020 to Wed 05/06/2020

UPDATEDby CE05/02/2020

(Import)

0230 Continuous 0300

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,May 05, 2020 to Thursday ,November 04, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Wed 05/06/2020 to Wed 05/06/2020
0230 Continuous 0300

Work scheduled by: ConEd

UPDATED

by CE

05/02/2020

SCH - PJM_HTP

Impacts Total Transfer Capability 210 MW

TTC with All Lines In Service 660 MW

FWD

(Import)

450 MW

CHAT_DC_GC1

Fri 05/08/2020 to Sat 05/09/2020
0400 Continuous 2300

Work scheduled by: HQ

MOSES SOUTH

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

2850 MW

CHAT_DC_GC1

Fri 05/08/2020 to Sat 05/09/2020
0400 Continuous 2300

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service 1000 MW

REV

(Export)

500 MW

500 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 05/09/2020 to Sat 05/09/2020
0400 2300

Work scheduled by:

MOSES SOUTH

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

2550 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 05/09/2020 to Sat 05/09/2020
0400 2300

Work scheduled by:

SCH - HQ - NY

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

FWD

(Import) (Export)

1370 MW 0 MW

SCH-HQ-NYISO_LIMIT_1150

Sat 05/09/2020 to Sat 05/09/2020
0400 Continuous 2300

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

FWD

(Import)

1150 MW

CHAT_DC_GC2

Sat 05/09/2020 to Sun 05/10/2020
0400 Continuous 2300

Work scheduled by: HQ

MOSES SOUTH

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

2850 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

REV

Sat 05/09/2020 to Sun 05/10/2020
0400 Continuous 2300

Work scheduled by: HQ

SCH - HQ - NY

(Export)

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

500 MW

1000 MW

E13THSTA-FARRAGUT_345_45

FWD

Sun 05/10/2020 to Sun 05/10/2020
0001 Continuous 1800

Work scheduled by: ConEd

SPR/DUN-SOUTH

(Import)

Impacts Total Transfer Capability

3800 MW

TTC with All Lines In Service

800 MW

4600 MW

W49TH_ST_345KV_6

FWD

Sun 05/10/2020 to Sun 05/10/2020
2230 Continuous 2300

Work scheduled by: ConEd

UPDATEDby CE05/02/2020

SCH - PJM_HTP

(Import)

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

360 MW

660 MW

W49TH_ST_345KV_8

FWD

Sun 05/10/2020 to Sun 05/10/2020
2230 Continuous 2300

Work scheduled by: ConEd

UPDATEDby CE05/02/2020

SCH - PJM_HTP

(Import)

Impacts Total Transfer Capability

450 MW

TTC with All Lines In Service

210 MW

660 MW

W49TH_ST_345KV_6

FWD

Mon 05/11/2020 to Mon 05/11/2020
0001 Continuous 0030

Work scheduled by: ConEd

UPDATEDby CONED04/15/2020

SCH - PJM_HTP

(Import)

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

360 MW

660 MW

W49TH_ST-E13THSTA_345_M55

FWD

Mon 05/11/2020 to Wed 05/13/2020
0001 Continuous 0300

Work scheduled by: ConEd

UPDATEDby CONED04/15/2020

SPR/DUN-SOUTH

(Import)

Impacts Total Transfer Capability

3800 MW

TTC with All Lines In Service

800 MW

4600 MW

W49TH_ST_345KV_6

FWD

Mon 05/11/2020 to Wed 05/13/2020
0400 Continuous 0300

Work scheduled by: ConEd

UPDATEDby CONED04/15/2020

SCH - PJM_HTP

(Import)

Impacts Total Transfer Capability

300 MW

TTC with All Lines In Service

360 MW

660 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_1				FWD	
Mon 05/11/2020	to	Fri 05/15/2020		(Import)	
0700	Continuous	1530		WEST CENTRAL	1300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	950 MW
				TTC with All Lines In Service	2250 MW
PLSNTVLY_345KV_RNS4				FWD	
Thu 05/14/2020	to	Thu 05/14/2020		(Import)	
0001	Continuous	0030		UPNY CONED	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	2420 MW
				TTC with All Lines In Service	6220 MW
PLSNTVLY-WOOD_ST__345_F31				FWD	
Thu 05/14/2020	to	Sat 05/16/2020		(Import)	
0001	Continuous	0200		UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	2220 MW
				TTC with All Lines In Service	6220 MW
PLSNTVLY_345KV_RNS4				FWD	
Sat 05/16/2020	to	Sat 05/16/2020		(Import)	
0130	Continuous	0200		UPNY CONED	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	2420 MW
				TTC with All Lines In Service	6220 MW
LONG_MTN-CRICKVLY_345_398				FWD	REV
Sun 05/17/2020	to	Sun 05/17/2020	UPDATED by ISONE 05/04/2020	(Import)	(Export)
0001	Continuous	1800		SCH - NE - NY	500 MW 1250 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	900 MW 350 MW
				TTC with All Lines In Service	1400 MW 1600 MW
LONG_MTN-CRICKVLY_345_398				FWD	REV
Sun 05/17/2020	to	Sun 05/17/2020	UPDATED by ISONE 05/04/2020	(Import)	(Export)
0001	Continuous	1800		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
SCH-NYISO-NE_LIMIT_800					REV
Sun 05/17/2020	to	Sun 05/17/2020	UPDATED by ISONE 05/04/2020		(Export)
0001	Continuous	1800		SCH - NE - NY	1000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	600 MW
				TTC with All Lines In Service	1600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 05, 2020 to Thursday ,November 04, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_700

FWD

Mon 05/18/2020 to Mon 05/18/2020

(Import)

0700 Continuous 1059

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

SCH-NYISO-NE_LIMIT_500

REV

Mon 05/18/2020 to Mon 05/18/2020

(Export)

0700 Continuous 1059

SCH - NE - NY

700 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: ISONE

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 05/18/2020 to Mon 05/18/2020

(Import) (Export)

0700 1100

SCH - NE - NY

950 MW

1300 MW

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by:

ARR: 78

BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 05/18/2020 to Mon 05/18/2020

(Import) (Export)

0700 Continuous 1100

SCH - NE - NY

900 MW

1500 MW

Impacts Total Transfer Capability 500 MW 100 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 05/18/2020 to Mon 05/18/2020

(Import) (Export)

0700 Continuous 1100

SCH - NPX_1385

100 MW

100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ISONE

PANNELL_-CLAY_____345_2

FWD

Mon 05/18/2020 to Fri 05/22/2020

(Import)

0700 Continuous 1530

UPDATED

by NYPA

04/15/2020

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

BERKSHIR-ALPS_____345_393

FWD

REV

Mon 05/18/2020 to Sat 05/30/2020

(Import) (Export)

0700 Continuous 1700

SCH - NE - NY

950 MW

1300 MW

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

ARR: 78

NYISO TRANSFER LIMITATIONS

Tuesday ,May 05, 2020 to Thursday ,November 04, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393				FWD	REV
Mon 05/18/2020	to	Sat 05/30/2020		(Import)	(Export)
0700	Continuous	1700		SCH - NPX_1385	100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW
ARR: 78				TTC with All Lines In Service	200 MW
SCH-NE-NYISO_LIMIT_600				FWD	
Mon 05/18/2020	to	Tue 05/26/2020		(Import)	
1100	Continuous	0559		SCH - NE - NY	800 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	600 MW
				TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_600					REV
Mon 05/18/2020	to	Sat 05/30/2020			(Export)
1100	Continuous	1459		SCH - NE - NY	800 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	1600 MW
EFISHKIL-WOOD_ST__345_F39				FWD	
Fri 05/22/2020	to	Fri 05/22/2020	UPDATED by NYSEG 04/07/2020	(Import)	
0001	Continuous	2230		UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	2220 MW
				TTC with All Lines In Service	6220 MW
WOOD_ST_-PLSNTVLE_345_Y87				FWD	
Fri 05/22/2020	to	Fri 05/22/2020	UPDATED by NYSEG 04/07/2020	(Import)	
0001	Continuous	2230		UPNY CONED	5905 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	315 MW
				TTC with All Lines In Service	6220 MW
SPRNBK_-TREMONT__345_X28				FWD	
Sun 05/24/2020	to	Mon 05/25/2020		(Import)	
0001	Continuous	0100		SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	4600 MW
LINDN_CG-LNDVFT__345_V-3022				FWD	REV
Sun 05/24/2020	to	Sat 05/30/2020	UPDATED by PJM 02/28/2020	(Import)	(Export)
1400	Continuous	1400		SCH - PJM_VFT	0 MW
Work scheduled by: PJM				Impacts Total Transfer Capability	315 MW
				TTC with All Lines In Service	315 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_500

Tue 05/26/2020 to Sat 05/30/2020
0600 Continuous 1700
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **700 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1400 MW

MILLWOOD_345KV_18

Thu 05/28/2020 to Thu 05/28/2020 **UPDATED by CONED 04/09/2020**
0400 Continuous 0430
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

LEEDS____345KV_R395

Thu 05/28/2020 to Thu 06/11/2020
0700 Continuous 1800
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

SPRNBRK_-TREMONT__345_X28

Fri 05/29/2020 to Fri 05/29/2020
2100 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

Sat 05/30/2020 to Sat 05/30/2020
1500 Continuous 1700
Work scheduled by: **ARR: 78**

FWD	REV
(Import)	(Export)
SCH - NE - NY 950 MW	1300 MW
Impacts Total Transfer Capability 450 MW	300 MW
TTC with All Lines In Service 1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Sat 05/30/2020 to Sat 05/30/2020
1500 Continuous 1700
Work scheduled by: ISONE

FWD	REV
(Import)	(Export)
SCH - NE - NY 900 MW	1500 MW
Impacts Total Transfer Capability 500 MW	100 MW
TTC with All Lines In Service 1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Sat 05/30/2020 to Sat 05/30/2020
1500 Continuous 1700
Work scheduled by: ISONE

FWD	REV
(Import)	(Export)
SCH - NPX_1385 100 MW	100 MW
Impacts Total Transfer Capability 100 MW	100 MW
TTC with All Lines In Service 200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 05, 2020 to Thursday ,November 04, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_500

Sat 05/30/2020 to Sat 05/30/2020
1500 Continuous 1700
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1600 MW

REV
(Export)

SHOR_NPX-SHOREHAM_138_CSC

Mon 06/01/2020 to Tue 06/02/2020 **UPDATED by ISONE 03/04/2020**
0501 Continuous 2330
Work scheduled by: LI

SCH - NPX_CSC
Impacts Total Transfer Capability 330 MW
TTC with All Lines In Service 330 MW

FWD
(Import) (Export)

STONYRDG-HILLSIDE_230_72

Mon 06/01/2020 to Mon 06/01/2020
0800 Continuous 1530
Work scheduled by: NYSEG

DYSINGER EAST
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

ROCHESTR-PANNELL_345_RP1

Wed 06/03/2020 to Fri 06/05/2020
0800 Continuous 1500
Work scheduled by: RGE

DYSINGER EAST
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

OSWEGO_COMPLEX_AVR_O/S

Sun 06/07/2020 to Sun 06/07/2020
0900 Continuous 0930
Work scheduled by: Gen

CENTRAL EAST - VC
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

FROST_BR-LONG_MTN_345_352

Mon 06/08/2020 to Fri 06/26/2020
0700 Continuous 1600
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1400 MW

FWD
(Import)

SCH-NE-NYISO_LIMIT_300

Mon 06/08/2020 to Fri 06/26/2020
0700 Continuous 1600
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1400 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Tuesday ,May 05, 2020 to Thursday ,November 04, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2					FWD	
Mon 06/08/2020	to	Wed 06/10/2020			(Import)	
0800	Continuous	1500			DYSINGER EAST	2300 MW
Work scheduled by: RGE					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
HOPATCON-RAMAPO__500_5018					FWD	REV
Fri 06/12/2020	to	Fri 06/12/2020	<u>UPDATED</u>	<u>by CONED</u> <u>04/17/2020</u>	(Import)	(Export)
0001	Continuous	2200			SCH - PJ - NY	1150 MW 1000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1000 MW 350 MW
					TTC with All Lines In Service	2150 MW 1350 MW
HOPATCON-RAMAPO__500_5018					FWD	
Fri 06/12/2020	to	Fri 06/12/2020	<u>UPDATED</u>	<u>by CONED</u> <u>04/17/2020</u>	(Import)	
0001	Continuous	2200			UPNY CONED	6025 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	195 MW
					TTC with All Lines In Service	6220 MW
RAMAPO__345_345_PAR3500					FWD	REV
Fri 06/12/2020	to	Fri 06/12/2020	<u>UPDATED</u>	<u>by CONED</u> <u>04/17/2020</u>	(Import)	(Export)
0001	Continuous	2200			SCH - PJ - NY	1800 MW 1250 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	350 MW 100 MW
					TTC with All Lines In Service	2150 MW 1350 MW
RAMAPO__345_345_PAR4500					FWD	REV
Fri 06/12/2020	to	Fri 06/12/2020	<u>UPDATED</u>	<u>by CONED</u> <u>04/17/2020</u>	(Import)	(Export)
0001	Continuous	2200			SCH - PJ - NY	1800 MW 1250 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	350 MW 100 MW
					TTC with All Lines In Service	2150 MW 1350 MW
RAMAPO__500_345_BK 1500					FWD	REV
Fri 06/12/2020	to	Fri 06/12/2020	<u>UPDATED</u>	<u>by CONED</u> <u>04/17/2020</u>	(Import)	(Export)
0001	Continuous	2200			SCH - PJ - NY	1150 MW 1000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1000 MW 350 MW
					TTC with All Lines In Service	2150 MW 1350 MW
RAMAPO__500_345_BK 1500					FWD	
Fri 06/12/2020	to	Fri 06/12/2020	<u>UPDATED</u>	<u>by CONED</u> <u>04/17/2020</u>	(Import)	
0001	Continuous	2200			UPNY CONED	6025 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	195 MW
					TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 05, 2020 to Thursday ,November 04, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-BUCHAN_N_345_Y94

Sun 06/14/2020 to Sun 06/14/2020 UPDATED by CONED 04/28/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5765 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 6220 MW

RAMAPO__-BUCHAN_N_345_Y94

Sun 06/14/2020 to Sun 06/14/2020 UPDATED by CONED 04/28/2020
1030 Continuous 1100

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5765 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 6220 MW

ROSETON_-EFISHKIL_345_RFK305

Mon 06/15/2020 to Mon 06/15/2020
0700 Daily 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **5990 MW**
Impacts Total Transfer Capability 230 MW
TTC with All Lines In Service 6220 MW

NIAGARA__345_230_AT4

Mon 06/29/2020 to Tue 06/30/2020
0500 Continuous 1530

Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY **1400 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1700 MW

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Mon 07/27/2020 to Fri 08/07/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1450 MW**
Impacts Total Transfer Capability 0 MW 250 MW
TTC with All Lines In Service 1900 MW 1700 MW

SAND_BAR-PLATSBURG_115_PV20

Sun 08/09/2020 to Sun 08/16/2020
0800 Daily 1600

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SAND_BAR-PLATSBURG_115_PV20

Sat 08/22/2020 to Sat 08/29/2020
0800 Daily 1600

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MEYER___-CANANDGA_230_60

FWD

Thu 09/10/2020 to Thu 09/10/2020

(Import)

0730 Continuous 1630

DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

MARCY___765_345_AT1

FWD

Mon 09/14/2020 to Mon 09/14/2020

(Import)

0500 Continuous 1730

MOSES SOUTH **1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**NIAGARA_-KINTIGH_345_NS1-38**

FWD

Mon 09/14/2020 to Thu 09/17/2020

(Import)

0500 Continuous 1530

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BRANCHBG-HOPATCON_500_5060

FWD

Tue 09/15/2020 to Wed 09/16/2020

(Import)

0200 Continuous 2300

UPNY CONED **6025 MW**

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: PJM

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 09/15/2020 to Sat 11/14/2020

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Fri 09/18/2020 to Sat 11/14/2020

(Import)

0500 Continuous 2330

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

EASTVIEW-SPRNBK___345_W65

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0001 Continuous 0030

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W82

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0001 Continuous 0030

UPNY CONED

5985 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

SPRNBRK__345KV_RNS4

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBRK__345_W65

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0330 Continuous 0400

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W82

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0330 Continuous 0400

UPNY CONED

5985 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

SPRNBRK__345KV_RNS4

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0330 Continuous 0400

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

MILLWOOD_345KV_18

FWD

Sun 09/20/2020 to Sun 09/20/2020

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

BUCHAN_S-MILLWOOD_345_W98

FWD

Sun 09/20/2020 to Fri 09/25/2020

(Import)

0001 Continuous 0200

UPNY CONED

6135 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 85 MW

TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 05, 2020 to Thursday ,November 04, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_1-16

Mon 09/21/2020 to Fri 09/25/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 09/21/2020 to Sun 09/27/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 04/15/2020
ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY____-FRASANNX_345_UCC2-41

Mon 09/21/2020 to Sun 09/27/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 04/15/2020
ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/21/2020 to Fri 10/23/2020
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 10/09/2019

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1820 MW
TTC with All Lines In Service 6220 MW

MILLWOOD_345KV_18

Fri 09/25/2020 to Fri 09/25/2020
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

EASTVIEW-SPRNBRK__345_W78

Sat 09/26/2020 to Sun 09/27/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W85

Sat 09/26/2020 to Sun 09/27/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5985 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 05, 2020 to Thursday ,November 04, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS3

FWD

Sat 09/26/2020 to Sun 09/27/2020

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_3

FWD

Mon 09/28/2020 to Sat 10/31/2020

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

FWD

Mon 09/28/2020 to Sat 10/31/2020

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Mon 09/28/2020 to Sat 10/31/2020

(Import)

0001 Continuous 0100

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

CLAY__-EDIC__345_2-15

FWD

Mon 09/28/2020 to Fri 10/02/2020

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

MOTTHAVN-RAINEY__345_Q11

FWD

Thu 10/01/2020 to Thu 11/05/2020

(Import)

0001 Continuous 0200

UPDATED by CONED 12/17/2019

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SAND_BAR-PLATSBRG_115_PV20

Sat 10/17/2020 to Sat 11/14/2020

0600 Continuous 1800

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

NYISO TRANSFER LIMITATIONS

Tuesday ,May 05, 2020 to Thursday ,November 04, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL____345_RP1						FWD				
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>03/10/2020</u>	(Import)				
0500	Continuous	1700				DYSINGER EAST	2300 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW			
						TTC with All Lines In Service	3150 MW			
SHOR_NPX-SHOREHAM_138_CSC						FWD	REV			
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by LI</u>	<u>03/02/2020</u>	(Import)	(Export)			
0700	Continuous	1500				SCH - NPX_CSC	0 MW	0 MW		
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW			
						TTC with All Lines In Service	330 MW			
BERKSHIR-ALPS____345_393						FWD	REV			
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/01/2020</u>	(Import)	(Export)			
0730	Continuous	1330				SCH - NE - NY	950 MW	1300 MW		
Work scheduled by: NGrid						Impacts Total Transfer Capability	450 MW			
						TTC with All Lines In Service	1400 MW			
BERKSHIR-ALPS____345_393						FWD	REV			
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/01/2020</u>	(Import)	(Export)			
0730	Continuous	1330				SCH - NPX_1385	100 MW	100 MW		
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW			
						TTC with All Lines In Service	200 MW			
BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312						FWD	REV			
Mon 10/19/2020	to	Tue 11/10/2020				(Import)	(Export)			
0730		1330				SCH - NE - NY	950 MW	1300 MW		
Work scheduled by:						Impacts Total Transfer Capability	450 MW			
						TTC with All Lines In Service	1400 MW			
BERKSHIR-NORTHFLD_345_312						FWD	REV			
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/01/2020</u>	(Import)	(Export)			
0730	Continuous	1330				SCH - NE - NY	900 MW	1500 MW		
Work scheduled by: NGrid						Impacts Total Transfer Capability	500 MW			
						TTC with All Lines In Service	1400 MW			
BERKSHIR-NORTHFLD_345_312						FWD	REV			
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/01/2020</u>	(Import)	(Export)			
0730	Continuous	1330				SCH - NPX_1385	100 MW	100 MW		
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW			
						TTC with All Lines In Service	200 MW			

NYISO TRANSFER LIMITATIONS

Tuesday ,May 05, 2020 to Thursday ,November 04, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC

Mon 10/26/2020 to Fri 10/30/2020
0800 Continuous 1600

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2950 MW**
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

LEEDS____-HURLYAVE_345_301

Mon 10/26/2020 to Fri 12/04/2020
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

SCH-IMO-NYISO_LIMIT_1750

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019
0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1600

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019
0001 Continuous 2359

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY____765_345_AT1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

ARR: 19

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT2

FWD

Sun 11/15/2020 to Mon 11/30/2020

(Import)

0100 Continuous 1900

MOSES SOUTH

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19**MASSENA_-MARCY____765_MSU1**

FWD

Sun 11/15/2020 to Mon 11/30/2020

(Import)

0100 Continuous 1900

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

Sun 11/15/2020 to Mon 11/30/2020

(Import)

0100 Continuous 1900

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

REV

Sun 11/15/2020 to Mon 11/30/2020

(Import) (Export)

0100 Continuous 1900

SCH - HQ - NY

475 MW 1000 MW

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1

FWD

Sun 11/15/2020 to Mon 11/30/2020

(Import)

0100 Continuous 1900

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by: NYPA

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040

FWD

Sun 11/15/2020 to Mon 11/30/2020

(Import)

0100 1900

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

FWD

REV

Sun 11/15/2020 to Mon 11/30/2020

(Import) (Export)

0100 1900

SCH - HQ - NY

850 MW 0 MW

Impacts Total Transfer Capability 650 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Tuesday ,May 05, 2020 to Thursday ,November 04, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA_230_MMS1 & MOSES -MASSENA_230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES_230_L33P & MASSENA -MARC_765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES_230_L33P & MOSES -MASSENA_230_MMS1 & MOSES -
MASSENA_230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 11/16/2020 to Mon 11/16/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

PLSNTVLE-DUNWODIE_345_W89

Thu 11/26/2020 to Thu 11/26/2020
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

LADENTWN-BUCHAN_S_345_Y88

Mon 11/30/2020 to Thu 01/14/2021 UPDATED by CONED 01/30/2020
0001 Continuous 2359

Work scheduled by: ORU

FWD
(Import)
UPNY CONED **5930 MW**
Impacts Total Transfer Capability 290 MW
TTC with All Lines In Service 6220 MW

NEPTUNE -DUFFYAVE_345_NEPTUNE

Mon 11/30/2020 to Sun 12/20/2020 UPDATED by LI 04/29/2020
0600 Continuous 1600

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 05, 2020 to Thursday ,November 04, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE-DUFFYAVE_345_501

FWD

Mon 11/30/2020 to Sun 12/20/2020
0600 Continuous 1600

UPDATED

by LI

04/29/2020

(Import)

Work scheduled by: PJM

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

MARCY_345KV_CSC

FWD

Tue 12/01/2020 to Fri 12/11/2020
0700 Continuous 1730

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MAL

FWD

Tue 12/01/2020 to Mon 05/31/2021
0700 Continuous 1300

(Import)

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBURG_115_PV20

Mon 12/07/2020 to Fri 12/11/2020
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

MARCY_-EDIC_345_UE1-7

FWD

Mon 12/14/2020 to Mon 12/14/2020
0700 Continuous 1730

(Import)

Work scheduled by: NYPA

ARR: 19&16

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

SAND_BAR-PLATSBURG_115_PV20

Mon 12/14/2020 to Fri 12/18/2020
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FRASANX-COOPERS_345_UCC2-41

FWD

Tue 12/15/2020 to Wed 12/16/2020
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

HOPATCON-RAMAPO___500_5018

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1250 MW 1200 MW**
Impacts Total Transfer Capability 1650 MW 650 MW
TTC with All Lines In Service 2900 MW 1850 MW

HOPATCON-RAMAPO___500_5018

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **6025 MW**
Impacts Total Transfer Capability 195 MW
TTC with All Lines In Service 6220 MW

RAMAPO___345_345_PAR3500

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2150 MW 1250 MW**
Impacts Total Transfer Capability 750 MW 600 MW
TTC with All Lines In Service 2900 MW 1850 MW

RAMAPO___345_345_PAR4500

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2150 MW 1250 MW**
Impacts Total Transfer Capability 750 MW 600 MW
TTC with All Lines In Service 2900 MW 1850 MW

RAMAPO___500_345_BK 1500

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1250 MW 1200 MW**
Impacts Total Transfer Capability 1650 MW 650 MW
TTC with All Lines In Service 2900 MW 1850 MW

RAMAPO___500_345_BK 1500

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **6025 MW**
Impacts Total Transfer Capability 195 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 05, 2020 to Thursday ,November 04, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30

Mon 02/15/2021 to Tue 02/16/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

PLSNTVLY_345KV_RNS5

Mon 02/15/2021 to Tue 02/16/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

EFISHKIL-WOOD_ST__345_F39

Thu 02/18/2021 to Sat 02/20/2021 UPDATED by CE 04/01/2020
2100 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

WOOD_ST_-PLSNTVLE_345_Y87

Thu 02/18/2021 to Sat 02/20/2021 UPDATED by CE 04/01/2020
2100 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5905 MW**
Impacts Total Transfer Capability 315 MW
TTC with All Lines In Service 6220 MW

DUNWODIE_345KV_3

Mon 03/01/2021 to Mon 03/01/2021
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Mon 03/01/2021 to Mon 03/01/2021
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W64

Mon 03/01/2021 to Mon 03/01/2021 UPDATED by CONED 01/23/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 05, 2020 to Thursday ,November 04, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5

FWD

Mon 03/01/2021 to Mon 03/01/2021 UPDATED by CONED 01/23/2020

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 03/01/2021 to Mon 03/22/2021 UPDATED by CONED 01/23/2020

(Import)

0001 Continuous 0200

UPNY CONED **5985 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

DUNWODIE-MOTTHAVN_345_71

FWD

Mon 03/01/2021 to Mon 04/05/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOTTHAVN-RAINEY__345_Q11

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W64

FWD

Mon 03/22/2021 to Mon 03/22/2021 UPDATED by CONED 01/23/2020

(Import)

0130 Continuous 0200

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Mon 03/22/2021 to Mon 03/22/2021 UPDATED by CONED 01/23/2020

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CLAY__-EDIC__345_2-15

FWD

Mon 03/29/2021 to Fri 04/16/2021

(Import)

0800 Continuous 1730

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Tuesday ,May 05, 2020 to Thursday ,November 04, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

Mon 04/05/2021 to Mon 04/05/2021
0230 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Mon 04/05/2021 to Mon 04/05/2021
0230 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-TREMONT_345_X28

Mon 04/19/2021 to Tue 04/20/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

SCH-IMO-NYISO_LIMIT_1600

Sat 05/01/2021 to Sun 10/31/2021 **UPDATED by IESO 05/03/2019**
0001 Continuous 2359
Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

PANNELL_-CLAY_345_2

Mon 05/03/2021 to Fri 05/28/2021
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MOSES_-ADIRNDCK_230_MA2

Tue 06/01/2021 to Sun 11/14/2021
0700 Continuous 1300
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

SPRNBK_-W49TH_ST_345_M51

Fri 10/01/2021 to Sun 10/17/2021
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 05, 2020 to Thursday ,November 04, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5

FWD

Fri 10/01/2021 to Sun 10/17/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SCH-IMO-NYISO_LIMIT_1750

FWD

Mon 11/01/2021 to Fri 12/31/2021

(Import)

0001 Continuous 2359

UPDATEDby IESO05/03/2019

SCH - OH - NY

2050 MW

Work scheduled by: IESO

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1600

REV

Mon 11/01/2021 to Fri 12/31/2021

(Export)

0001 Continuous 2359

UPDATEDby IESO05/03/2019

SCH - OH - NY

1900 MW

Work scheduled by: IESO

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service

1900 MW