

NYISO TRANSFER LIMITATIONS

Sunday ,May 03, 2020 to Tuesday ,November 02, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Thu 10/01/2020 EXTENDED by CONED 05/03/2020

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
(Import) (Export)

SCH - PJ - NY **2100 MW** **1250 MW**
Impacts Total Transfer Capability 50 MW 100 MW
TTC with All Lines In Service 2150 MW 1350 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Thu 10/01/2020

0001 2359

Work scheduled by:

FWD REV
(Import) (Export)

SCH - PJ - NY **2050 MW** **1150 MW**
Impacts Total Transfer Capability 100 MW 200 MW
TTC with All Lines In Service 2150 MW 1350 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Thu 10/01/2020 EXTENDED by CONED 05/03/2020

0001 Continuous 2359

Work scheduled by: ConEd

FWD REV
(Import) (Export)

SCH - PJ - NY **2100 MW** **1250 MW**
Impacts Total Transfer Capability 50 MW 100 MW
TTC with All Lines In Service 2150 MW 1350 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_1750

Fri 11/01/2019 to Thu 04/30/2020 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)

SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1600

Fri 11/01/2019 to Thu 04/30/2020 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

REV
(Export)

SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

SCH-NYISO-NE_LIMIT_1500

Fri 11/01/2019 to Thu 04/30/2020

0001 Continuous 2359

Work scheduled by: NYISO

REV
(Export)

SCH - NE - NY **1700 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 03, 2020 to Tuesday ,November 02, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMR_NYW-PIERC_NY_345_48

Mon 04/20/2020 to Fri 05/08/2020
0908 Continuous 2000

UPDATED by PJM 02/01/2020

Work scheduled by: PJM

FWD
(Import)
2100 MW
SCH - PJ - NY
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2150 MW

NRTH1385-NOR HBR_138_601

Thu 04/23/2020 to Sat 05/16/2020
0600 Continuous 2359

UPDATED by LI 04/24/2020

Work scheduled by: LI

FWD REV
(Import) (Export)
100 MW 100 MW
SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602

Thu 04/23/2020 to Sat 05/16/2020
0600 2359

Work scheduled by:

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - NPX_1385
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603

Thu 04/23/2020 to Sat 05/16/2020
0600 2359

Work scheduled by:

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - NPX_1385
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_602

Thu 04/23/2020 to Sat 05/16/2020
0600 Continuous 2359

UPDATED by LI 04/24/2020

Work scheduled by: LI

FWD REV
(Import) (Export)
100 MW 100 MW
SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_602 & NRTH1385-NOR HBR_138_603

Thu 04/23/2020 to Sat 05/16/2020
0600 2359

Work scheduled by:

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - NPX_1385
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_603

Thu 04/23/2020 to Sat 05/16/2020
0600 Continuous 2359

UPDATED by LI 04/24/2020

Work scheduled by: LI

FWD REV
(Import) (Export)
100 MW 100 MW
SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 03, 2020 to Tuesday ,November 02, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NRTHPORT_138_NNC

Thu 04/23/2020 to Sat 05/16/2020
0600 Continuous 2359

UPDATED by LI 04/24/2020

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 04/27/2020 to Fri 05/01/2020
0800 Continuous 1500

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 04/27/2020 to Sat 05/09/2020
0800 Continuous 1900

Work scheduled by: RGE

	FWD
	(Import)
DYSINGER EAST	1400 MW
Impacts Total Transfer Capability	1750 MW
TTC with All Lines In Service	3150 MW

HURLYAVE-ROSETON__345_303

Mon 04/27/2020 to Fri 05/29/2020
0800 Continuous 1600

UPDATED by CHGE 10/09/2019

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	2120 MW
TTC with All Lines In Service	6220 MW

N.SCTLND-LEEDS____345_94

Tue 04/28/2020 to Wed 04/29/2020
0630 Continuous 1800

UPDATED by NGRID 04/28/2020

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

LEEDS____345KV_R94301

Tue 04/28/2020 to Wed 04/29/2020
0729 Continuous 1800

UPDATED by NGRID 04/28/2020

Work scheduled by: NGrid

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	2420 MW
TTC with All Lines In Service	6220 MW

ELBRIDGE-LAFAYTTE_345_17-LE

Wed 04/29/2020 to Wed 04/29/2020
0700 Daily(No Weekends) 1700

UPDATED by NGRID 05/01/2020

Work scheduled by: NGrid

ARR: 75

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 03, 2020 to Tuesday ,November 02, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Thu 04/30/2020 to Thu 04/30/2020
0230 Continuous 0300

UPDATED

by CONED 05/02/2020

Work scheduled by: ConEd

FWD
(Import)
300 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Thu 04/30/2020 to Thu 04/30/2020
0230 Continuous 0300

UPDATED

by CONED 05/02/2020

Work scheduled by: ConEd

FWD
(Import)
300 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1600

Fri 05/01/2020 to Sat 10/31/2020
0001 Continuous 2359

UPDATED

by IESO 05/03/2019

Work scheduled by: IESO

FWD
(Import)
1900 MW
SCH - OH - NY
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

MOSES__-ADIRNDCK_230_MA2

Mon 05/04/2020 to Sun 09/13/2020
0700 Continuous 1730

UPDATED

by NYPA 04/20/2020

Work scheduled by: NYPA

FWD
(Import)
2100 MW
MOSES SOUTH
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

SCH-IMO-NYISO_LIMIT_1500

Tue 05/05/2020 to Thu 05/07/2020
0500 Continuous 2100

UPDATED

by NYPA 04/30/2020

Work scheduled by: NYPA

FWD
(Import)
1800 MW
SCH - OH - NY
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1900 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Tue 05/05/2020 to Thu 05/07/2020
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
0 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Tue 05/05/2020 to Thu 05/07/2020
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
0 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 03, 2020 to Tuesday ,November 02, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Wed 05/06/2020 to Wed 05/06/2020 UPDATED by CE 05/02/2020
 0230 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Wed 05/06/2020 to Wed 05/06/2020 UPDATED by CE 05/02/2020
 0230 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **450 MW**
 Impacts Total Transfer Capability 210 MW
 TTC with All Lines In Service 660 MW

CHAT_DC_GC1

Fri 05/08/2020 to Sat 05/09/2020
 0400 Continuous 2300
 Work scheduled by: HQ

FWD
 (Import)
 MOSES SOUTH **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Fri 05/08/2020 to Sat 05/09/2020
 0400 Continuous 2300
 Work scheduled by: HQ

REV
 (Export)
 SCH - HQ - NY **500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 05/09/2020 to Sat 05/09/2020
 0400 2300
 Work scheduled by:

FWD
 (Import)
 MOSES SOUTH **2550 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 05/09/2020 to Sat 05/09/2020
 0400 2300
 Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - HQ - NY **1370 MW 0 MW**
 Impacts Total Transfer Capability 130 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sat 05/09/2020 to Sat 05/09/2020
 0400 Continuous 2300
 Work scheduled by: HQ

FWD
 (Import)
 SCH - HQ - NY **1150 MW**
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 03, 2020 to Tuesday ,November 02, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sat 05/09/2020 to Sun 05/10/2020
0400 Continuous 2300

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 05/09/2020 to Sun 05/10/2020
0400 Continuous 2300

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

E13THSTA-FARRAGUT_345_45

Sun 05/10/2020 to Sun 05/10/2020
0001 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Sun 05/10/2020 to Sun 05/10/2020 UPDATED by CE 05/02/2020
2230 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sun 05/10/2020 to Sun 05/10/2020 UPDATED by CE 05/02/2020
2230 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Mon 05/11/2020 to Mon 05/11/2020 UPDATED by CONED 04/15/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST-E13THSTA_345_M55

Mon 05/11/2020 to Wed 05/13/2020 UPDATED by CONED 04/15/2020
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 03, 2020 to Tuesday ,November 02, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Mon 05/11/2020 to Wed 05/13/2020 UPDATED by CONED 04/15/2020
0400 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

PANNELL -CLAY_345_1

Mon 05/11/2020 to Fri 05/15/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

PLSNTVLY_345KV_RNS4

Thu 05/14/2020 to Thu 05/14/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

PLSNTVLY-WOOD_ST_345_F31

Thu 05/14/2020 to Sat 05/16/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

PLSNTVLY_345KV_RNS4

Sat 05/16/2020 to Sat 05/16/2020
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

LONG_MTN-CRICKVLY_345_398

Sun 05/17/2020 to Sun 05/17/2020 UPDATED by ISONE 04/13/2020
0001 Continuous 1800

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NE - NY **500 MW 1250 MW**
Impacts Total Transfer Capability 900 MW 350 MW
TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-CRICKVLY_345_398

Sun 05/17/2020 to Sun 05/17/2020 UPDATED by ISONE 04/13/2020
0001 Continuous 1800

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 03, 2020 to Tuesday ,November 02, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_700

REV

Sun 05/17/2020 to Sun 05/17/2020 **UPDATED by ISONE 04/13/2020**

(Export)

0001 Continuous 1800

Work scheduled by: ConEd

SCH - NE - NY

900 MW

Impacts Total Transfer Capability

700 MW

TTC with All Lines In Service

1600 MW

SCH-NE-NYISO_LIMIT_700

FWD

(Import)

Mon 05/18/2020 to Mon 05/18/2020

0700 Continuous 1059

Work scheduled by: ISONE

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_500

REV

(Export)

Mon 05/18/2020 to Mon 05/18/2020

0700 Continuous 1059

Work scheduled by: ISONE

SCH - NE - NY

700 MW

Impacts Total Transfer Capability

900 MW

TTC with All Lines In Service

1600 MW

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

FWD

REV

(Import) (Export)

Mon 05/18/2020 to Mon 05/18/2020

0700 1100

Work scheduled by:

ARR: 78

SCH - NE - NY

950 MW**1300 MW**

Impacts Total Transfer Capability 450 MW

300 MW

TTC with All Lines In Service

1400 MW

1600 MW

BERKSHIR-NORTHFLD_345_312

FWD

REV

(Import) (Export)

Mon 05/18/2020 to Mon 05/18/2020

0700 Continuous 1100

Work scheduled by: ISONE

SCH - NE - NY

900 MW**1500 MW**

Impacts Total Transfer Capability 500 MW

100 MW

TTC with All Lines In Service

1400 MW

1600 MW

BERKSHIR-NORTHFLD_345_312

FWD

REV

(Import) (Export)

Mon 05/18/2020 to Mon 05/18/2020

0700 Continuous 1100

Work scheduled by: ISONE

SCH - NPX_1385

100 MW**100 MW**

Impacts Total Transfer Capability 100 MW

100 MW

TTC with All Lines In Service

200 MW

200 MW

PANNELL_-CLAY_____345_2

FWD

(Import)

Mon 05/18/2020 to Fri 05/22/2020 **UPDATED by NYPA 04/15/2020**

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service

2250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 03, 2020 to Tuesday ,November 02, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_345_393				FWD	REV
Mon 05/18/2020	to	Sat 05/30/2020		(Import)	(Export)
0700	Continuous	1700		SCH - NE - NY	950 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	450 MW
ARR: 78				TTC with All Lines In Service	1400 MW
BERKSHIR-ALPS_345_393				FWD	REV
Mon 05/18/2020	to	Sat 05/30/2020		(Import)	(Export)
0700	Continuous	1700		SCH - NPX_1385	100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW
ARR: 78				TTC with All Lines In Service	200 MW
SCH-NE-NYISO_LIMIT_600				FWD	
Mon 05/18/2020	to	Tue 05/26/2020		(Import)	
1100	Continuous	0559		SCH - NE - NY	800 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	600 MW
				TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_600					REV
Mon 05/18/2020	to	Sat 05/30/2020			(Export)
1100	Continuous	1459		SCH - NE - NY	800 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	1600 MW
EFISHKIL-WOOD_ST_345_F39				FWD	
Fri 05/22/2020	to	Fri 05/22/2020	UPDATED by NYSEG 04/07/2020	(Import)	
0001	Continuous	2230		UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	2220 MW
				TTC with All Lines In Service	6220 MW
WOOD_ST_-PLSNTVLE_345_Y87				FWD	
Fri 05/22/2020	to	Fri 05/22/2020	UPDATED by NYSEG 04/07/2020	(Import)	
0001	Continuous	2230		UPNY CONED	5905 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	315 MW
				TTC with All Lines In Service	6220 MW
E13THSTA-FARRAGUT_345_45				FWD	
Sun 05/24/2020	to	Sun 05/24/2020	CANCELLED by ConEd 04/29/2020	(Import)	
0001	Continuous	0400		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 03, 2020 to Tuesday ,November 02, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT__345_X28

Sun 05/24/2020 to Mon 05/25/2020

0001 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

LINDN_CG-LNDVFT__345_V-3022

Sun 05/24/2020 to Sat 05/30/2020

1400 Continuous 1400

Work scheduled by: PJM

UPDATED by PJM 02/28/2020

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

SCH-NE-NYISO_LIMIT_500

Tue 05/26/2020 to Sat 05/30/2020

0600 Continuous 1700

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **700 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1400 MW

MILLWOOD_345KV_18

Thu 05/28/2020 to Thu 05/28/2020

0400 Continuous 0430

Work scheduled by: ConEd

UPDATED by CONED 04/09/2020

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

LEEDS__345KV_R395

Thu 05/28/2020 to Thu 06/11/2020

0700 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

SPRNBK_-TREMONT__345_X28

Fri 05/29/2020 to Fri 05/29/2020

2100 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

BERKSHIR-ALPS__345_393 & BERKSHIR-NORTHFLD_345_312

Sat 05/30/2020 to Sat 05/30/2020

1500 1700

Work scheduled by:

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY **950 MW 1300 MW**
Impacts Total Transfer Capability 450 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 03, 2020 to Tuesday ,November 02, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312

Sat 05/30/2020 to Sat 05/30/2020
1500 Continuous 1700

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	900 MW	1500 MW
Impacts Total Transfer Capability	500 MW	100 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Sat 05/30/2020 to Sat 05/30/2020
1500 Continuous 1700

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NYISO-NE_LIMIT_500

Sat 05/30/2020 to Sat 05/30/2020
1500 Continuous 1700

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	700 MW
Impacts Total Transfer Capability	900 MW
TTC with All Lines In Service	1600 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 06/01/2020 to Tue 06/02/2020
0501 Continuous 2330

Work scheduled by: LI

UPDATED by ISONE 03/04/2020

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

STONYRDG-HILLSIDE_230_72

Mon 06/01/2020 to Mon 06/01/2020
0800 Continuous 1530

Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

ROCHESTR-PANNELL_345_RP1

Wed 06/03/2020 to Fri 06/05/2020
0800 Continuous 1500

Work scheduled by: RGE

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

CLAY_-INDPDNCE_345_26

Wed 06/03/2020 to Wed 06/03/2020
0830 Daily(No Weekends) 1130

Work scheduled by: NGrid

CANCELLED by NGrid 04/28/2020

	FWD
	(Import)
OSWEGO EXPORT	5000 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 03, 2020 to Tuesday ,November 02, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_COMPLEX_AVR_O/S

Sun 06/07/2020 to Sun 06/07/2020
0900 Continuous 0930
Work scheduled by: Gen

FWD
(Import)
CENTRAL EAST - VC **2870 MW**
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2975 MW

FROST_BR-LONG_MTN_345_352

Mon 06/08/2020 to Fri 06/26/2020
0700 Continuous 1600
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1150 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_300

Mon 06/08/2020 to Fri 06/26/2020
0700 Continuous 1600
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **500 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1400 MW

ROCHESTR-PANNELL_345_RP2

Mon 06/08/2020 to Wed 06/10/2020
0800 Continuous 1500
Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HOPATCON-RAMAPO_500_5018

Fri 06/12/2020 to Fri 06/12/2020 **UPDATED by CONED 04/17/2020**
0001 Continuous 2200
Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1150 MW 1000 MW**
Impacts Total Transfer Capability 1000 MW 350 MW
TTC with All Lines In Service 2150 MW 1350 MW

HOPATCON-RAMAPO_500_5018

Fri 06/12/2020 to Fri 06/12/2020 **UPDATED by CONED 04/17/2020**
0001 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **6025 MW**
Impacts Total Transfer Capability 195 MW
TTC with All Lines In Service 6220 MW

RAMAPO_345_345_PAR3500

Fri 06/12/2020 to Fri 06/12/2020 **UPDATED by CONED 04/17/2020**
0001 Continuous 2200
Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1800 MW 1250 MW**
Impacts Total Transfer Capability 350 MW 100 MW
TTC with All Lines In Service 2150 MW 1350 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 03, 2020 to Tuesday ,November 02, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR4500Fri 06/12/2020 to Fri 06/12/2020 **UPDATED** **by CONED** **04/17/2020**

0001 Continuous 2200

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1800 MW	1250 MW
Impacts Total Transfer Capability	350 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

RAMAPO___500_345_BK 1500Fri 06/12/2020 to Fri 06/12/2020 **UPDATED** **by CONED** **04/17/2020**

0001 Continuous 2200

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1150 MW	1000 MW
Impacts Total Transfer Capability	1000 MW	350 MW
TTC with All Lines In Service	2150 MW	1350 MW

RAMAPO___500_345_BK 1500Fri 06/12/2020 to Fri 06/12/2020 **UPDATED** **by CONED** **04/17/2020**

0001 Continuous 2200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	6025 MW
Impacts Total Transfer Capability	195 MW
TTC with All Lines In Service	6220 MW

RAMAPO___-BUCHAN_N_345_Y94Sun 06/14/2020 to Sun 06/14/2020 **UPDATED** **by CONED** **04/28/2020**

0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	5765 MW
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	6220 MW

RAMAPO___-BUCHAN_N_345_Y94Sun 06/14/2020 to Sun 06/14/2020 **UPDATED** **by CONED** **04/28/2020**

1030 Continuous 1100

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	5765 MW
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	6220 MW

ROSETON_-EFISHKIL_345_RFK305

Mon 06/15/2020 to Mon 06/15/2020

0700 Daily 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	5990 MW
Impacts Total Transfer Capability	230 MW
TTC with All Lines In Service	6220 MW

NIAGARA___345_230_AT4

Mon 06/29/2020 to Tue 06/30/2020

0500 Continuous 1530

Work scheduled by: NYPA

	REV
	(Export)
SCH - OH - NY	1400 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 03, 2020 to Tuesday ,November 02, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Mon 07/27/2020 to Fri 08/07/2020
0500 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1450 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	1900 MW	1700 MW

SAND_BAR-PLATSBURG_115_PV20

Sun 08/09/2020 to Sun 08/16/2020
0800 Daily 1600

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SAND_BAR-PLATSBURG_115_PV20

Sat 08/22/2020 to Sat 08/29/2020
0800 Daily 1600

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MEYER___-CANANDGA_230_60

Thu 09/10/2020 to Thu 09/10/2020
0730 Continuous 1630

Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

MARCY___765_345_AT1

Mon 09/14/2020 to Mon 09/14/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/31/2020

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 09/14/2020 to Thu 09/17/2020
0500 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1400 MW
Impacts Total Transfer Capability	1750 MW
TTC with All Lines In Service	3150 MW

BRANCHBG-HOPATCON_500_5060

Tue 09/15/2020 to Wed 09/16/2020
0200 Continuous 2300

Work scheduled by: PJM

UPDATED by PJM 04/20/2020

	FWD
	(Import)
UPNY CONED	6025 MW
Impacts Total Transfer Capability	195 MW
TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 03, 2020 to Tuesday ,November 02, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-ADIRNDCK_230_MA2

FWD

Tue 09/15/2020 to Sat 11/14/2020

(Import)

0700 Continuous 1530

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Fri 09/18/2020 to Sat 11/14/2020

(Import)

0500 Continuous 2330

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

EASTVIEW-SPRNBK__345_W65

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W82

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0001 Continuous 0030

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS4

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W65

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0330 Continuous 0400

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W82

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0330 Continuous 0400

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,May 03, 2020 to Tuesday ,November 02, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS4

Sat 09/19/2020 to Sat 09/19/2020
0330 Continuous 0400

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD_345KV_18

Sun 09/20/2020 to Sun 09/20/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

BUCHAN_S-MILLWOOD_345_W98

Sun 09/20/2020 to Fri 09/25/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **6135 MW**
Impacts Total Transfer Capability 85 MW
TTC with All Lines In Service 6220 MW

CLAY__-EDIC__345_1-16

Mon 09/21/2020 to Fri 09/25/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 09/21/2020 to Sun 09/27/2020 **UPDATED by NYPA 04/15/2020**
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Mon 09/21/2020 to Sun 09/27/2020 **UPDATED by NYPA 04/15/2020**
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/21/2020 to Fri 10/23/2020 **UPDATED by CHGE 10/09/2019**
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1820 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 03, 2020 to Tuesday ,November 02, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

FWD

Fri 09/25/2020 to Fri 09/25/2020

(Import)

0130 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W78

FWD

Sat 09/26/2020 to Sun 09/27/2020

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W85

FWD

Sat 09/26/2020 to Sun 09/27/2020

(Import)

0001 Continuous 0200

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS3

FWD

Sat 09/26/2020 to Sun 09/27/2020

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_3

FWD

Mon 09/28/2020 to Sat 10/31/2020

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

FWD

Mon 09/28/2020 to Sat 10/31/2020

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Mon 09/28/2020 to Sat 10/31/2020

(Import)

0001 Continuous 0100

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,May 03, 2020 to Tuesday ,November 02, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_2-15					FWD	
Mon 09/28/2020	to	Fri 10/02/2020			(Import)	
0700	Continuous	1530			OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
MOTTHAVN-RAINEY 345_Q11					FWD	
Thu 10/01/2020	to	Thu 11/05/2020	UPDATED	by CONED 12/17/2019	(Import)	
0001	Continuous	0200			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
SAND_BAR-PLATSBURG 115_PV20						
Sat 10/17/2020	to	Sat 11/14/2020				
0600	Continuous	1800			SCH - NE - NY	
Work scheduled by: ISONE					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
ROCHESTER-PANNELL 345_RP1					FWD	
Mon 10/19/2020	to	Fri 10/23/2020	UPDATED	by NYPA 03/10/2020	(Import)	
0500	Continuous	1700			DYSINGER EAST	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
SHOR_NPX-SHOREHAM 138_CSC					FWD	REV
Mon 10/19/2020	to	Fri 10/23/2020	UPDATED	by LI 03/02/2020	(Import)	(Export)
0700	Continuous	1500			SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
BERKSHIRE-ALPS 345_393					FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020	UPDATED	by ISONE 04/01/2020	(Import)	(Export)
0730	Continuous	1330			SCH - NE - NY	950 MW 1300 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	450 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIRE-ALPS 345_393					FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020	UPDATED	by ISONE 04/01/2020	(Import)	(Export)
0730	Continuous	1330			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 03, 2020 to Tuesday ,November 02, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020			(Import)	(Export)
0730		1330			SCH - NE - NY	950 MW 1300 MW
Work scheduled by:					Impacts Total Transfer Capability	450 MW 300 MW
ARR: 78					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE 04/01/2020</u>	(Import)	(Export)
0730	Continuous	1330			SCH - NE - NY	900 MW 1500 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	500 MW 100 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE 04/01/2020</u>	(Import)	(Export)
0730	Continuous	1330			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
LEEDS_____345_LEEDS SVC					FWD	
Mon 10/26/2020	to	Fri 10/30/2020			(Import)	
0800	Continuous	1600			CENTRAL EAST - VC	2950 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	25 MW
					TTC with All Lines In Service	2975 MW
LEEDS____-HURLYAVE_345_301					FWD	
Mon 10/26/2020	to	Fri 12/04/2020			(Import)	
0800	Continuous	1600			UPNY CONED	4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	2120 MW
					TTC with All Lines In Service	6220 MW
SCH-IMO-NYISO_LIMIT_1750					FWD	
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO 05/03/2019</u>	(Import)	
0001	Continuous	2359			SCH - OH - NY	2050 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2050 MW
SCH-NYISO-IMO_LIMIT_1600						REV
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO 05/03/2019</u>		(Export)
0001	Continuous	2359			SCH - OH - NY	1900 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1900 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 03, 2020 to Tuesday ,November 02, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 11/02/2020 to Mon 11/23/2020 **EXTENDED by PSEG 04/15/2020**

0600 Continuous 1700

Work scheduled by: PJM

FWD
(Import)
0 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 11/02/2020 to Mon 11/23/2020 **EXTENDED by PSEG 04/15/2020**

0600 Continuous 1700

Work scheduled by: PJM

FWD
(Import)
0 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

CHATGUAY-MASSENA_765_7040

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
1550 MW
MOSES SOUTH
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - HQ - NY
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY_765_345_AT1

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
1750 MW
MOSES SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY_765_345_AT2

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
1700 MW
MOSES SOUTH
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
2265 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 03, 2020 to Tuesday ,November 02, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1			FWD		
Sun 11/15/2020	to	Mon 11/30/2020	(Import)		
0100	Continuous	1900	MOSES SOUTH	500 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW	
			TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY____765_MSU1			FWD	REV	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	(Export)	
0100	Continuous	1900	SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW	0 MW
			TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY____765_MSU1			FWD		
Sun 11/15/2020	to	Mon 11/30/2020	(Import)		
0100	Continuous	1900	SCH - HQ_CEDARS	90 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	109 MW	
			TTC with All Lines In Service	199 MW	
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA____765_7040			FWD		
Sun 11/15/2020	to	Mon 11/30/2020	(Import)		
0100		1900	MOSES SOUTH	500 MW	
Work scheduled by:			Impacts Total Transfer Capability	2650 MW	
			TTC with All Lines In Service	3150 MW	
MOSES____-MASSENA____230_MMS1 & MOSES____-MASSENA____230_MMS2			FWD	REV	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	(Export)	
0100		1900	SCH - HQ - NY	850 MW	0 MW
Work scheduled by:			Impacts Total Transfer Capability	650 MW	1000 MW
			TTC with All Lines In Service	1500 MW	1000 MW
MOSES____-MASSENA____230_MMS1 & MOSES____-MASSENA____230_MMS2			FWD		
Sun 11/15/2020	to	Mon 11/30/2020	(Import)		
0100		1900	SCH - HQ_CEDARS	90 MW	
Work scheduled by:			Impacts Total Transfer Capability	109 MW	
			TTC with All Lines In Service	199 MW	
STLAWRNC-MOSES____230_L33P & MASSENA_-MARCY____765_MSU1			FWD		
Sun 11/15/2020	to	Mon 11/30/2020	(Import)		
0100		1900	SCH - HQ_CEDARS	90 MW	
Work scheduled by:			Impacts Total Transfer Capability	109 MW	
			TTC with All Lines In Service	199 MW	

NYISO TRANSFER LIMITATIONS

Sunday ,May 03, 2020 to Tuesday ,November 02, 2021

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 6220MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES___230_L33P & MOSES___-MASSENA_230_MMS1 & MOSES___-
 MASSENA_230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
 0100 1900

Work scheduled by:

SCH - HQ_CEDARS

FWD

(Import)

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 11/16/2020 to Mon 11/16/2020
 0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

FWD

(Import)

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

PLSNTVLE-DUNWODIE_345_W89

Thu 11/26/2020 to Thu 11/26/2020
 0230 Continuous 0300

Work scheduled by: ConEd

UPNY CONED

FWD

(Import)

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

LADENTWN-BUCHAN_S_345_Y88

Mon 11/30/2020 to Thu 01/14/2021
 0001 Continuous 2359

Work scheduled by: ORU

UPDATED by CONED 01/30/2020

UPNY CONED

FWD

(Import)

5930 MW

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 6220 MW

MARCY___345KV_CSC

Tue 12/01/2020 to Fri 12/11/2020
 0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD

(Import)

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA1

Tue 12/01/2020 to Mon 05/31/2021
 0700 Continuous 1300

Work scheduled by: NYPA

MOSES SOUTH

FWD

(Import)

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 12/07/2020 to Fri 12/11/2020
 0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Sunday ,May 03, 2020 to Tuesday ,November 02, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-EDIC___345_UE1-7

Mon 12/14/2020 to Mon 12/14/2020
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

SAND_BAR-PLATSBURG_115_PV20

Mon 12/14/2020 to Fri 12/18/2020
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FRASANNX-COOPERS___345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY___-FRASANNX_345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

HOPATCON-RAMAPO___500_5018

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1250 MW 1200 MW**
Impacts Total Transfer Capability 1650 MW 650 MW
TTC with All Lines In Service 2900 MW 1850 MW

HOPATCON-RAMAPO___500_5018

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **6025 MW**
Impacts Total Transfer Capability 195 MW
TTC with All Lines In Service 6220 MW

RAMAPO___345_345_PAR3500

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2150 MW 1250 MW**
Impacts Total Transfer Capability 750 MW 600 MW
TTC with All Lines In Service 2900 MW 1850 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 03, 2020 to Tuesday ,November 02, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR4500				FWD	REV
Mon 02/01/2021	to	Wed 02/03/2021		(Import)	(Export)
0001	Continuous	2200		2150 MW	1250 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	750 MW 600 MW
				TTC with All Lines In Service	2900 MW 1850 MW
RAMAPO___500_345_BK 1500				FWD	REV
Mon 02/01/2021	to	Wed 02/03/2021		(Import)	(Export)
0001	Continuous	2200		1250 MW	1200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1650 MW 650 MW
				TTC with All Lines In Service	2900 MW 1850 MW
RAMAPO___500_345_BK 1500				FWD	
Mon 02/01/2021	to	Wed 02/03/2021		(Import)	
0001	Continuous	2200		6025 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	195 MW
				TTC with All Lines In Service	6220 MW
PLSNTVLY-WOOD_ST__345_F30				FWD	
Mon 02/15/2021	to	Tue 02/16/2021		(Import)	
0001	Continuous	0200		4000 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	2220 MW
				TTC with All Lines In Service	6220 MW
PLSNTVLY_345KV_RNS5				FWD	
Mon 02/15/2021	to	Tue 02/16/2021		(Import)	
0001	Continuous	0200		3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	2420 MW
				TTC with All Lines In Service	6220 MW
EFISHKIL-WOOD_ST__345_F39				FWD	
Thu 02/18/2021	to	Sat 02/20/2021	UPDATED by CE 04/01/2020	(Import)	
2100	Continuous	0200		4000 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	2220 MW
				TTC with All Lines In Service	6220 MW
WOOD_ST_-PLSNTVLE_345_Y87				FWD	
Thu 02/18/2021	to	Sat 02/20/2021	UPDATED by CE 04/01/2020	(Import)	
2100	Continuous	0200		5905 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	315 MW
				TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 03, 2020 to Tuesday ,November 02, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W64

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

0001 Continuous 0030

UPDATED

by CONED

01/23/2020

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS5

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

0001 Continuous 0030

UPDATED

by CONED

01/23/2020

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 03/01/2021 to Mon 03/22/2021

(Import)

0001 Continuous 0200

UPDATED

by CONED

01/23/2020

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

DUNWODIE-MOTTHAVN_345_71

FWD

Mon 03/01/2021 to Mon 04/05/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOTTHAVN-RAINEY_345_Q11

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,May 03, 2020 to Tuesday ,November 02, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

FWD

Mon 03/22/2021 to Mon 03/22/2021 **UPDATED** **by CONED** **01/23/2020**
 0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

SPRNBK__345KV_RNS5

FWD

Mon 03/22/2021 to Mon 03/22/2021 **UPDATED** **by CONED** **01/23/2020**
 0130 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

CLAY__-EDIC__345_2-15

FWD

Mon 03/29/2021 to Fri 04/16/2021
 0800 Continuous 1730

(Import)

Work scheduled by: NYPA

OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

DUNWODIE_345KV_3

FWD

Mon 04/05/2021 to Mon 04/05/2021
 0230 Continuous 0300

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

FWD

Mon 04/05/2021 to Mon 04/05/2021
 0230 Continuous 0300

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SPRNBK_-TREMONT__345_X28

FWD

Mon 04/19/2021 to Tue 04/20/2021
 0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **4200 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 4600 MW

SCH-IMO-NYISO_LIMIT_1600

FWD

Sat 05/01/2021 to Sun 10/31/2021 **UPDATED** **by IESO** **05/03/2019**
 0001 Continuous 2359

(Import)

Work scheduled by: IESO

SCH - OH - NY **1900 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 1900 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 03, 2020 to Tuesday ,November 02, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2

Mon 05/03/2021 to Fri 05/28/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MOSES_-ADIRNDCK_230_MA2

Tue 06/01/2021 to Sun 11/14/2021
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

SPRNBK_-W49TH_ST_345_M51

Fri 10/01/2021 to Sun 10/17/2021
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RNS5

Fri 10/01/2021 to Sun 10/17/2021
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Fri 12/31/2021
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Fri 12/31/2021
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW