

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Thu 10/01/2020 EXTENDED by CONED 05/03/2020

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1250 MW
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Thu 10/01/2020

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1150 MW
Impacts Total Transfer Capability	100 MW	200 MW
TTC with All Lines In Service	2150 MW	1350 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Thu 10/01/2020 EXTENDED by CONED 05/03/2020

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1250 MW
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

STLAWRNC-MOSES____230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

NRTH1385-NOR HBR__138_601

Thu 04/23/2020 to Thu 05/14/2020 UPDATED by LI 05/14/2020

0600 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Thu 04/23/2020 to Thu 05/14/2020

0600 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Thu 04/23/2020 to Thu 05/14/2020

0600 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 19, 2020 to Thursday ,November 18, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
NRTH1385-NOR HBR__138_602							
Thu 04/23/2020	to	Thu 05/14/2020	<u>UPDATED</u>	<u>by LI</u>	<u>05/14/2020</u>	SCH - NPX_1385	100 MW
0600	Continuous	2359				Impacts Total Transfer Capability	100 MW
Work scheduled by: LI						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603							
Thu 04/23/2020	to	Thu 05/14/2020				SCH - NPX_1385	0 MW
0600		2359				Impacts Total Transfer Capability	200 MW
Work scheduled by:						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603							
Thu 04/23/2020	to	Thu 05/14/2020	<u>UPDATED</u>	<u>by LI</u>	<u>05/14/2020</u>	SCH - NPX_1385	100 MW
0600	Continuous	2359				Impacts Total Transfer Capability	100 MW
Work scheduled by: LI						TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC							
Thu 04/23/2020	to	Thu 05/14/2020	<u>UPDATED</u>	<u>by LI</u>	<u>05/14/2020</u>	SCH - NPX_1385	0 MW
0600	Continuous	2359				Impacts Total Transfer Capability	200 MW
Work scheduled by: LI						TTC with All Lines In Service	200 MW
HURLYAVE-ROSETON__345_303							
Mon 04/27/2020	to	Fri 05/29/2020	<u>UPDATED</u>	<u>by CHGE</u>	<u>10/09/2019</u>	UPNY CONED	4100 MW
0800	Continuous	1600				Impacts Total Transfer Capability	2120 MW
Work scheduled by: CHGE						TTC with All Lines In Service	6220 MW
SCH-IMO-NYISO_LIMIT_1600							
Fri 05/01/2020	to	Sat 10/31/2020	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	SCH - OH - NY	1900 MW
0001	Continuous	2359				Impacts Total Transfer Capability	0 MW
Work scheduled by: IESO						TTC with All Lines In Service	1900 MW
MOSES__-ADIRNDCK_230_MAZ							
Mon 05/04/2020	to	Sun 09/13/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/20/2020</u>	MOSES SOUTH	2100 MW
0700	Continuous	1730				Impacts Total Transfer Capability	1050 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 19, 2020 to Thursday ,November 18, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

FWD

Sun 05/10/2020 to Fri 05/22/2020 EXTENDED by CONED 05/15/2020

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M54

FWD

Mon 05/11/2020 to Fri 05/22/2020 EXTENDED by CONED 05/15/2020

(Import)

0842 Continuous 2359

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Thu 05/14/2020 to Thu 05/14/2020 UPDATED by CONED 05/15/2020

(Import)

0001 Continuous 0030

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST_345_F31

FWD

Thu 05/14/2020 to Fri 05/15/2020 UPDATED by CONED 05/15/2020

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

LONG_MTN-CRICKVLY_345_398

FWD

REV

Sun 05/17/2020 to Sun 05/17/2020 UPDATED by NYISO 05/14/2020

(Import) (Export)

0001 Continuous 1800

SCH - NE - NY

500 MW**1250 MW**

Impacts Total Transfer Capability 900 MW 350 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ConEd

LONG_MTN-CRICKVLY_345_398

FWD

REV

Sun 05/17/2020 to Sun 05/17/2020 UPDATED by NYISO 05/14/2020

(Import) (Export)

0001 Continuous 1800

SCH - NPX_1385

100 MW**100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ConEd

SCH-NYISO-NE_LIMIT_600

REV

Sun 05/17/2020 to Sun 05/17/2020 UPDATED by NYISO 05/14/2020

(Export)

0001 Continuous 1800

SCH - NE - NY

800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,May 19, 2020 to Thursday ,November 18, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1

Mon 05/18/2020 to Sat 05/23/2020

0001 Continuous 0200

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Mon 05/18/2020 to Sat 05/23/2020

0001 Continuous 0200

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Mon 05/18/2020 to Sat 05/23/2020

0001 Continuous 0200

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Mon 05/18/2020 to Mon 05/18/2020

0700 1100

Work scheduled by:

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY **950 MW 1300 MW**
Impacts Total Transfer Capability 450 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

Mon 05/18/2020 to Mon 05/18/2020

0700 Continuous 1100

Work scheduled by: ISONE

UPDATED by ISONE 05/14/2020

FWD REV
(Import) (Export)
SCH - NE - NY **900 MW 1500 MW**
Impacts Total Transfer Capability 500 MW 100 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

Mon 05/18/2020 to Mon 05/18/2020

0700 Continuous 1100

Work scheduled by: ISONE

UPDATED by ISONE 05/14/2020

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

SCH-NE-NYISO_LIMIT_500

Mon 05/18/2020 to Fri 05/29/2020

0700 Daily 2259

Work scheduled by: ISONE

UPDATED by ISONE 05/14/2020

FWD
(Import)
SCH - NE - NY **700 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 19, 2020 to Thursday ,November 18, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_700							REV	
Mon 05/18/2020	to	Fri 05/29/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2020</u>		(Export)	
0700	Daily	2259				SCH - NE - NY	900 MW	
Work scheduled by: ISONE						Impacts Total Transfer Capability	700 MW	
						TTC with All Lines In Service	1600 MW	
BERKSHIR-ALPS 345_393							FWD	REV
Mon 05/18/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2020</u>		(Import)	(Export)
0700	Continuous	1700				SCH - NE - NY	950 MW	1300 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	450 MW	300 MW
ARR: 78						TTC with All Lines In Service	1400 MW	1600 MW
BERKSHIR-ALPS 345_393							FWD	REV
Mon 05/18/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2020</u>		(Import)	(Export)
0700	Continuous	1700				SCH - NPX_1385	100 MW	100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	100 MW	100 MW
ARR: 78						TTC with All Lines In Service	200 MW	200 MW
FRASER -COOPERS 345_33							FWD	
Mon 05/18/2020	to	Wed 05/20/2020	<u>UPDATED</u>	<u>by NYSEG</u>	<u>05/13/2020</u>		(Import)	
0730	Continuous	1500				CENTRAL EAST - VC	2395 MW	
Work scheduled by: NYSEG						Impacts Total Transfer Capability	580 MW	
						TTC with All Lines In Service	2975 MW	
HOPATCON-RAMAPO 500_5018							FWD	REV
Mon 05/18/2020	to	Fri 05/22/2020	<u>FORCED</u>	<u>by CONED</u>	<u>05/18/2020</u>		(Import)	(Export)
1531	Continuous	2359				SCH - PJ - NY	1150 MW	1000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1000 MW	350 MW
						TTC with All Lines In Service	2150 MW	1350 MW
HOPATCON-RAMAPO 500_5018							FWD	
Mon 05/18/2020	to	Fri 05/22/2020	<u>FORCED</u>	<u>by CONED</u>	<u>05/18/2020</u>		(Import)	
1531	Continuous	2359				UPNY CONED	6025 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	195 MW	
						TTC with All Lines In Service	6220 MW	
RAMAPO 500_345_BK 1500							FWD	REV
Mon 05/18/2020	to	Fri 05/22/2020	<u>FORCED</u>	<u>by CONED</u>	<u>05/18/2020</u>		(Import)	(Export)
1531	Continuous	2359				SCH - PJ - NY	1150 MW	1000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1000 MW	350 MW
						TTC with All Lines In Service	2150 MW	1350 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 19, 2020 to Thursday ,November 18, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500						FWD	
Mon 05/18/2020	to	Fri 05/22/2020	FORCED	by CONED	05/18/2020	(Import)	
1531	Continuous	2359				UPNY CONED	6025 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	195 MW
						TTC with All Lines In Service	6220 MW
RAMAPO___345_345_PAR3500						FWD	REV
Mon 05/18/2020	to	Fri 05/22/2020	FORCED	by CONED	05/18/2020	(Import)	(Export)
1606	Continuous	2359				SCH - PJ - NY	1800 MW 1250 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	350 MW 100 MW
						TTC with All Lines In Service	2150 MW 1350 MW
RAMAPO___345_345_PAR4500						FWD	REV
Mon 05/18/2020	to	Fri 05/22/2020	FORCED	by CONED	05/18/2020	(Import)	(Export)
1606	Continuous	2359				SCH - PJ - NY	1800 MW 1250 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	350 MW 100 MW
						TTC with All Lines In Service	2150 MW 1350 MW
SCH-NYISO-NE_LIMIT_500							REV
Mon 05/18/2020	to	Sat 05/30/2020	UPDATED	by ISONE	05/14/2020		(Export)
2300	Daily	0659				SCH - NE - NY	700 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	900 MW
						TTC with All Lines In Service	1600 MW
EFISHKIL-WOOD_ST__345_F39						FWD	
Fri 05/22/2020	to	Fri 05/22/2020	CANCELLED	by ConEd	05/15/2020	(Import)	
0001	Continuous	2230				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	2220 MW
						TTC with All Lines In Service	6220 MW
WOOD_ST_-PLSNTVLE_345_Y87						FWD	
Fri 05/22/2020	to	Fri 05/22/2020	CANCELLED	by ConEd	05/15/2020	(Import)	
0001	Continuous	2230				UPNY CONED	5905 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	315 MW
						TTC with All Lines In Service	6220 MW
MARCY___345KV_CSC						FWD	
Sat 05/23/2020	to	Sat 05/23/2020				(Import)	
0600	Continuous	1830				CENTRAL EAST - VC	2925 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	50 MW
						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 19, 2020 to Thursday ,November 18, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT__345_X28					FWD	
Sun 05/24/2020	to	Sun 05/24/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>05/11/2020</u>	(Import)
0001	Continuous	1800				
Work scheduled by: ConEd					SPR/DUN-SOUTH	4200 MW
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	4600 MW
LINDN_CG-LNDVFT__345_V-3022					FWD	REV
Sun 05/24/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by PJM</u>	<u>02/28/2020</u>	(Import) (Export)
1400	Continuous	1400				
Work scheduled by: PJM					SCH - PJM_VFT	0 MW 0 MW
					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
MILLWOOD_345KV_18					FWD	
Thu 05/28/2020	to	Thu 05/28/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>04/09/2020</u>	(Import)
0400	Continuous	0430				
Work scheduled by: ConEd					UPNY CONED	4350 MW
					Impacts Total Transfer Capability	1870 MW
					TTC with All Lines In Service	6220 MW
LEEDS__345KV_R395					FWD	
Thu 05/28/2020	to	Thu 06/11/2020				(Import)
0700	Continuous	1800				
Work scheduled by: NGrid					UPNY CONED	3800 MW
					Impacts Total Transfer Capability	2420 MW
					TTC with All Lines In Service	6220 MW
INDPDNCE-SCRIBA__345_25					FWD	
Thu 05/28/2020	to	Thu 05/28/2020				(Import)
0800	Daily(No Weekends)	1630				
Work scheduled by: NGrid					OSWEGO EXPORT	5250 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
SCH-NE-NYISO_LIMIT_500					FWD	
Sat 05/30/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2020</u>	(Import)
0700	Daily	1700				
Work scheduled by: ISONE					SCH - NE - NY	700 MW
					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_700						REV
Sat 05/30/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2020</u>	(Export)
0700	Daily	1700				
Work scheduled by: ISONE					SCH - NE - NY	900 MW
					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 19, 2020 to Thursday ,November 18, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Sat 05/30/2020 to Sat 05/30/2020
1500 1700

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	950 MW	1300 MW
Impacts Total Transfer Capability	450 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Sat 05/30/2020 to Sat 05/30/2020
1500 Continuous 1700

Work scheduled by: ISONE

UPDATED by ISONE 05/14/2020

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	900 MW	1500 MW
Impacts Total Transfer Capability	500 MW	100 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Sat 05/30/2020 to Sat 05/30/2020
1500 Continuous 1700

Work scheduled by: ISONE

UPDATED by ISONE 05/14/2020

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 06/01/2020 to Tue 06/02/2020
0501 Continuous 2330

Work scheduled by: LI

UPDATED by ISONE 03/04/2020

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

STONYRDLG-HILLSIDE_230_72

Mon 06/01/2020 to Mon 06/01/2020
0800 Continuous 1530

Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

S.RIPLEY-DUNKIRK_230_68

Mon 06/01/2020 to Sat 06/06/2020
1700 Continuous 1700

Work scheduled by: PJM

	FWD
	(Import)
SCH - PJ - NY	2000 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	2150 MW

ROCHESTR-PANNELL_345_RP1

Wed 06/03/2020 to Fri 06/05/2020
0800 Continuous 1500

Work scheduled by: RGE

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 19, 2020 to Thursday ,November 18, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_COMPLEX_AVR_O/S

Sun 06/07/2020 to Sun 06/07/2020
0900 Continuous 0930
Work scheduled by: Gen

FWD
(Import)
CENTRAL EAST - VC **2870 MW**
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2975 MW

FROST_BR-LONG_MTN_345_352

Mon 06/08/2020 to Fri 06/26/2020
0700 Continuous 1600
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1150 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_300

Mon 06/08/2020 to Fri 06/26/2020
0700 Continuous 1600
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **500 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1400 MW

ROCHESTR-PANNELL_345_RP2

Mon 06/08/2020 to Wed 06/10/2020
0800 Continuous 1500
Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HOPATCON-RAMAPO_500_5018

Fri 06/12/2020 to Fri 06/12/2020 **UPDATED by CONED 04/17/2020**
0001 Continuous 2200
Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1150 MW 1000 MW**
Impacts Total Transfer Capability 1000 MW 350 MW
TTC with All Lines In Service 2150 MW 1350 MW

HOPATCON-RAMAPO_500_5018

Fri 06/12/2020 to Fri 06/12/2020 **UPDATED by CONED 04/17/2020**
0001 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **6025 MW**
Impacts Total Transfer Capability 195 MW
TTC with All Lines In Service 6220 MW

RAMAPO_345_345_PAR3500

Fri 06/12/2020 to Fri 06/12/2020 **UPDATED by CONED 04/17/2020**
0001 Continuous 2200
Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1800 MW 1250 MW**
Impacts Total Transfer Capability 350 MW 100 MW
TTC with All Lines In Service 2150 MW 1350 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 19, 2020 to Thursday ,November 18, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR4500Fri 06/12/2020 to Fri 06/12/2020 **UPDATED** **by CONED** **04/17/2020**

0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - PJ - NY **1800 MW 1250 MW**
 Impacts Total Transfer Capability 350 MW 100 MW
 TTC with All Lines In Service 2150 MW 1350 MW

RAMAPO___500_345_BK 1500Fri 06/12/2020 to Fri 06/12/2020 **UPDATED** **by CONED** **04/17/2020**

0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - PJ - NY **1150 MW 1000 MW**
 Impacts Total Transfer Capability 1000 MW 350 MW
 TTC with All Lines In Service 2150 MW 1350 MW

RAMAPO___500_345_BK 1500Fri 06/12/2020 to Fri 06/12/2020 **UPDATED** **by CONED** **04/17/2020**

0001 Continuous 2200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **6025 MW**
 Impacts Total Transfer Capability 195 MW
 TTC with All Lines In Service 6220 MW

BUCHAN_N-EASTVIEW_345_W93Sun 06/14/2020 to Sun 06/14/2020 **UPDATED** **by CONED** **04/28/2020**

0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

RAMAPO___-BUCHAN_N_345_Y94Sun 06/14/2020 to Sun 06/14/2020 **UPDATED** **by CONED** **04/28/2020**

0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **5765 MW**
 Impacts Total Transfer Capability 455 MW
 TTC with All Lines In Service 6220 MW

CHAT_DC_GC1

Sun 06/14/2020 to Sun 06/14/2020

0001 Continuous 0200

Work scheduled by: HQ

FWD
 (Import)
 MOSES SOUTH **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 06/14/2020 to Sun 06/14/2020

0001 Continuous 0200

Work scheduled by: HQ

REV
 (Export)
 SCH - HQ - NY **500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 19, 2020 to Thursday ,November 18, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 06/14/2020 to Sun 06/14/2020
0001 0200

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 06/14/2020 to Sun 06/14/2020
0001 0200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 06/14/2020 to Sun 06/14/2020
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 06/14/2020 to Sun 06/14/2020
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 06/14/2020 to Sun 06/14/2020
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

BUCHAN_N-EASTVIEW_345_W93

Sun 06/14/2020 to Sun 06/14/2020 UPDATED by CONED 04/28/2020
1030 Continuous 1100

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

RAMAPO_-BUCHAN_N_345_Y94

Sun 06/14/2020 to Sun 06/14/2020 UPDATED by CONED 04/28/2020
1030 Continuous 1100

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5765 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 19, 2020 to Thursday ,November 18, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-EFISHKIL_345_RFK305

FWD

Mon 06/15/2020 to Mon 06/15/2020
0700 Daily 1600

Work scheduled by: CHGE

UPNY CONED

(Import)

5990 MW

Impacts Total Transfer Capability 230 MW

TTC with All Lines In Service 6220 MW

CHAT_DC_GC1

FWD

Sun 06/28/2020 to Sun 06/28/2020
0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH

(Import)

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

REV

Sun 06/28/2020 to Sun 06/28/2020
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

(Export)

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

Sun 06/28/2020 to Sun 06/28/2020
0001 0200

Work scheduled by:

MOSES SOUTH

(Import)

2550 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

REV

Sun 06/28/2020 to Sun 06/28/2020
0001 0200

Work scheduled by:

SCH - HQ - NY

(Import) (Export)

1370 MW 0 MW

Impacts Total Transfer Capability 130 MW

1000 MW

TTC with All Lines In Service

1500 MW

1000 MW

CHAT_DC_GC2

FWD

Sun 06/28/2020 to Sun 06/28/2020
0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH

(Import)

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

REV

Sun 06/28/2020 to Sun 06/28/2020
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

(Export)

500 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 19, 2020 to Thursday ,November 18, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1150

Sun 06/28/2020 to Sun 06/28/2020
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

NIAGARA_345_230_AT4

Mon 06/29/2020 to Tue 06/30/2020
0500 Continuous 1530

Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY **1400 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1700 MW

PORTER_-ROTTRDAM_230_31

Tue 07/07/2020 to Tue 07/07/2020
0830 Daily(No Weekends) 1130

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Mon 07/27/2020 to Fri 08/07/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1450 MW**
Impacts Total Transfer Capability 0 MW 250 MW
TTC with All Lines In Service 1900 MW 1700 MW

SAND_BAR-PLATSBURG_115_PV20

Sun 08/09/2020 to Sun 08/16/2020
0800 Daily 1600

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SAND_BAR-PLATSBURG_115_PV20

Sat 08/22/2020 to Sat 08/29/2020
0800 Daily 1600

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MEYER_-CANANDGA_230_60

Thu 09/10/2020 to Thu 09/10/2020
0730 Continuous 1630

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 19, 2020 to Thursday ,November 18, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT1

FWD

Mon 09/14/2020 to Mon 09/14/2020 UPDATED by NYPA 03/31/2020

(Import)

0500 Continuous 1730

MOSES SOUTH **1750 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

ARR: 19

NIAGARA_-KINTIGH_345_NS1-38

FWD

Mon 09/14/2020 to Thu 09/17/2020

(Import)

0500 Continuous 1530

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BRANCHBG-HOPATCON_500_5060

FWD

Tue 09/15/2020 to Wed 09/16/2020 UPDATED by PJM 04/20/2020

(Import)

0200 Continuous 2300

UPNY CONED **6025 MW**

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: PJM

MOSES_-ADIRNDCK_230_MA2

FWD

Tue 09/15/2020 to Sat 11/14/2020

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Fri 09/18/2020 to Sat 11/14/2020

(Import)

0500 Continuous 2330

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

EASTVIEW-SPRNBK_345_W65

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0001 Continuous 0030

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W82

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0001 Continuous 0030

UPNY CONED **5985 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W65

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0330 Continuous 0400

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W82

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0330 Continuous 0400

UPNY CONED

5985 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

SPRNBK__345KV_RNS4

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0330 Continuous 0400

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

MILLWOOD_345KV_18

FWD

Sun 09/20/2020 to Sun 09/20/2020

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

BUCHAN_S-MILLWOOD_345_W98

FWD

Sun 09/20/2020 to Fri 09/25/2020

(Import)

0001 Continuous 0200

UPNY CONED

6135 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 85 MW

TTC with All Lines In Service 6220 MW

CLAY__-EDIC__345_1-16

FWD

Mon 09/21/2020 to Fri 09/25/2020

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 19, 2020 to Thursday ,November 18, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANX-COOPERS__345_UCC2-41

FWD

Mon 09/21/2020 to Sun 09/27/2020
0700 Continuous 1730

UPDATEDby NYPA04/15/2020

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY__-FRASANX_345_UCC2-41

FWD

Mon 09/21/2020 to Sun 09/27/2020
0700 Continuous 1730

UPDATEDby NYPA04/15/2020

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

FWD

Mon 09/21/2020 to Fri 10/23/2020
0800 Continuous 1600

UPDATEDby CHGE10/09/2019

(Import)

Work scheduled by: CHGE

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1820 MW

TTC with All Lines In Service 6220 MW

MILLWOOD_345KV_18

FWD

Fri 09/25/2020 to Fri 09/25/2020
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

EASTVIEW-SPRNBK__345_W78

FWD

Sat 09/26/2020 to Sun 09/27/2020
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W85

FWD

Sat 09/26/2020 to Sun 09/27/2020
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

SPRNBK__345KV_RNS3

FWD

Sat 09/26/2020 to Sun 09/27/2020
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 19, 2020 to Thursday ,November 18, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

FWD

Mon 09/28/2020 to Sat 10/31/2020

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

FWD

Mon 09/28/2020 to Sat 10/31/2020

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Mon 09/28/2020 to Sat 10/31/2020

(Import)

0001 Continuous 0100

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

CLAY-EDIC_345_2-15

FWD

Mon 09/28/2020 to Fri 10/02/2020

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

MOTTHAVN-RAINEY_345_Q11

FWD

Thu 10/01/2020 to Thu 11/05/2020

(Import)

0001 Continuous 0200

UPDATED by CONED 12/17/2019

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

HUDSONTP-W49TH_ST_345_Y56

FWD

Fri 10/02/2020 to Thu 10/08/2020

(Import)

0001 Continuous 0300

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Fri 10/02/2020 to Thu 10/08/2020

(Import)

0001 Continuous 0300

SCH - PJM_HTP

365 MW

Impacts Total Transfer Capability 295 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,May 19, 2020 to Thursday ,November 18, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Fri 10/02/2020 to Thu 10/08/2020
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

PANNELL -CLAY 345_1

Mon 10/05/2020 to Fri 10/09/2020
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 05/07/2020

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

SAND_BAR-PLATSBURG_115_PV20

Sat 10/17/2020 to Sat 11/14/2020
0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

ROCHESTER-PANNELL 345_RP1

Mon 10/19/2020 to Fri 10/23/2020
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 03/10/2020

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/19/2020 to Fri 10/23/2020
0700 Continuous 1500

Work scheduled by: LI

UPDATED by LI 03/02/2020

FWD	REV
(Import)	(Export)
SCH - NPX_CSC 0 MW	0 MW
Impacts Total Transfer Capability 330 MW	330 MW
TTC with All Lines In Service 330 MW	330 MW

PANNELL -CLAY 345_2

Mon 10/19/2020 to Fri 10/23/2020
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 05/07/2020

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

BERKSHIRE-ALPS 345_393

Mon 10/19/2020 to Tue 11/10/2020
0730 Continuous 1330

Work scheduled by: NGrid

UPDATED by ISONE 04/01/2020

ARR: 78

FWD	REV
(Import)	(Export)
SCH - NE - NY 950 MW	1300 MW
Impacts Total Transfer Capability 450 MW	300 MW
TTC with All Lines In Service 1400 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 19, 2020 to Thursday ,November 18, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393					FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE 04/01/2020</u>	(Import)	(Export)
0730	Continuous	1330			SCH - NPX_1385	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020			(Import)	(Export)
0730		1330			SCH - NE - NY	950 MW
Work scheduled by:					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE 04/01/2020</u>	(Import)	(Export)
0730	Continuous	1330			SCH - NE - NY	900 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE 04/01/2020</u>	(Import)	(Export)
0730	Continuous	1330			SCH - NPX_1385	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
LEEDS_____345_LEEDS SVC					FWD	
Mon 10/26/2020	to	Fri 10/30/2020			(Import)	
0800	Continuous	1600			CENTRAL EAST - VC	2950 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	25 MW
					TTC with All Lines In Service	2975 MW
LEEDS_____HURLYAVE_345_301					FWD	
Mon 10/26/2020	to	Fri 12/04/2020			(Import)	
0800	Continuous	1600			UPNY CONED	4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	2120 MW
					TTC with All Lines In Service	6220 MW
SCH-IMO-NYISO_LIMIT_1750					FWD	
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO 05/03/2019</u>	(Import)	
0001	Continuous	2359			SCH - OH - NY	2050 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2050 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1600

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

REV
(Export)

CHATGUAY-MASSENA_765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY 0 MW 0 MW
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY_765_345_AT1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY_765_345_AT2

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2265 MW
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY_765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 19, 2020 to Thursday ,November 18, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1			FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	(Export)
0100	Continuous	1900	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100	Continuous	1900	SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	MOSES SOUTH	500 MW
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2			FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	(Export)
0100		1900	SCH - HQ - NY	850 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	650 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	SCH - HQ_CEDARS	90 MW
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	SCH - HQ_CEDARS	90 MW
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
STLAWRNC-MOSES_230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	SCH - HQ_CEDARS	90 MW
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Mon 11/16/2020 to Mon 11/16/2020

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

PLSNTVLE-DUNWODIE_345_W89

Thu 11/26/2020 to Thu 11/26/2020

0230 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

LADENTWN-BUCHAN_S_345_Y88

Mon 11/30/2020 to Thu 01/14/2021

0001 Continuous 2359

Work scheduled by: ORU

UPDATEDby CONED01/30/2020

FWD

(Import)

UPNY CONED

5930 MW

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 6220 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 11/30/2020 to Sun 12/20/2020

0600 Continuous 1600

Work scheduled by: PJM

UPDATEDby LI04/29/2020

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 11/30/2020 to Sun 12/20/2020

0600 Continuous 1600

Work scheduled by: PJM

UPDATEDby LI04/29/2020

FWD

(Import)

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

MARCY____345KV_CSC

Tue 12/01/2020 to Fri 12/11/2020

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MAI

Tue 12/01/2020 to Mon 05/31/2021

0700 Continuous 1300

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 19, 2020 to Thursday ,November 18, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Mon 12/07/2020 to Fri 12/11/2020
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

LONG_MTN-CRICKVLY_345_398

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NE - NY	700 MW	1300 MW
Impacts Total Transfer Capability	700 MW	400 MW
TTC with All Lines In Service	1400 MW	1700 MW

LONG_MTN-CRICKVLY_345_398

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NE-NYISO_LIMIT_400

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

	FWD (Import)
SCH - NE - NY	600 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	1400 MW

SCH-NYISO-NE_LIMIT_1000

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

	REV (Export)
SCH - NE - NY	1200 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1700 MW

MARCY_-EDIC_345_UE1-7

Mon 12/14/2020 to Mon 12/14/2020
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

	FWD (Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

SAND_BAR-PLATSBURG_115_PV20

Mon 12/14/2020 to Fri 12/18/2020
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Tuesday ,May 19, 2020 to Thursday ,November 18, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

HOPATCON-RAMAPO__500_5018

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1250 MW 1200 MW**
Impacts Total Transfer Capability 1650 MW 650 MW
TTC with All Lines In Service 2900 MW 1850 MW

HOPATCON-RAMAPO__500_5018

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **6025 MW**
Impacts Total Transfer Capability 195 MW
TTC with All Lines In Service 6220 MW

RAMAPO__345_345_PAR3500

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2150 MW 1250 MW**
Impacts Total Transfer Capability 750 MW 600 MW
TTC with All Lines In Service 2900 MW 1850 MW

RAMAPO__345_345_PAR4500

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2150 MW 1250 MW**
Impacts Total Transfer Capability 750 MW 600 MW
TTC with All Lines In Service 2900 MW 1850 MW

RAMAPO__500_345_BK 1500

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1250 MW 1200 MW**
Impacts Total Transfer Capability 1650 MW 650 MW
TTC with All Lines In Service 2900 MW 1850 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500

Mon 02/01/2021 to Wed 02/03/2021

0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **6025 MW**
Impacts Total Transfer Capability 195 MW
TTC with All Lines In Service 6220 MW

PLSNTVLY-WOOD_ST__345_F30

Mon 02/15/2021 to Tue 02/16/2021

0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

PLSNTVLY_345KV_RNS5

Mon 02/15/2021 to Tue 02/16/2021

0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

EFISHKIL-WOOD_ST__345_F39

Thu 02/18/2021 to Sat 02/20/2021

2100 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 04/01/2020

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

WOOD_ST_-PLSNTVLE_345_Y87

Thu 02/18/2021 to Sat 02/20/2021

2100 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 04/01/2020

FWD
(Import)
UPNY CONED **5905 MW**
Impacts Total Transfer Capability 315 MW
TTC with All Lines In Service 6220 MW

DUNWODIE_345KV_3

Mon 03/01/2021 to Mon 03/01/2021

0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Mon 03/01/2021 to Mon 03/01/2021

0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 19, 2020 to Thursday ,November 18, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

FWD

Mon 03/01/2021 to Mon 03/01/2021 UPDATED by CONED 01/23/2020

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Mon 03/01/2021 to Mon 03/01/2021 UPDATED by CONED 01/23/2020

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 03/01/2021 to Mon 03/22/2021 UPDATED by CONED 01/23/2020

(Import)

0001 Continuous 0200

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

DUNWODIE-MOTTHAVN_345_71

FWD

Mon 03/01/2021 to Mon 04/05/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOTTHAVN-RAINEY__345_Q11

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W64

FWD

Mon 03/22/2021 to Mon 03/22/2021 UPDATED by CONED 01/23/2020

(Import)

0130 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Mon 03/22/2021 to Mon 03/22/2021 UPDATED by CONED 01/23/2020

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,May 19, 2020 to Thursday ,November 18, 2021

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_2-15

Mon 03/29/2021 to Fri 04/16/2021

0800 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT 4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

DUNWODIE_345KV_3

Mon 04/05/2021 to Mon 04/05/2021

0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Mon 04/05/2021 to Mon 04/05/2021

0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK -TREMONT 345_X28

Mon 04/19/2021 to Tue 04/20/2021

0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 4200 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

SCH-IMO-NYISO_LIMIT_1600

Sat 05/01/2021 to Sun 10/31/2021

0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

FWD
(Import)
SCH - OH - NY 1900 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

PANNELL -CLAY 345_2

Mon 05/03/2021 to Fri 05/28/2021

0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL 1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MOSES -ADIRNDCK_230_MA2

Tue 06/01/2021 to Sun 11/14/2021

0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 19, 2020 to Thursday ,November 18, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK_-W49TH_ST_345_M51

FWD

Fri 10/01/2021 to Sun 10/17/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_345KV_RNS5

FWD

Fri 10/01/2021 to Sun 10/17/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_1750

FWD

Mon 11/01/2021 to Fri 12/31/2021

(Import)

0001 Continuous 2359

UPDATEDby IESO05/03/2019

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1600

REV

Mon 11/01/2021 to Fri 12/31/2021

(Export)

0001 Continuous 2359

UPDATEDby IESO05/03/2019

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO