

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Thu 10/01/2020 EXTENDED by CONED 05/03/2020

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1250 MW
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Thu 10/01/2020

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1150 MW
Impacts Total Transfer Capability	100 MW	200 MW
TTC with All Lines In Service	2150 MW	1350 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Thu 10/01/2020 EXTENDED by CONED 05/03/2020

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1250 MW
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

NRTH1385-NOR HBR_138_601

Thu 04/23/2020 to Thu 05/14/2020 UPDATED by LI 05/14/2020

0600 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602

Thu 04/23/2020 to Thu 05/14/2020

0600 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603

Thu 04/23/2020 to Thu 05/14/2020

0600 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,May 14, 2020 to Saturday ,November 13, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602						FWD	REV
Thu 04/23/2020	to	Thu 05/14/2020	<u>UPDATED</u>	<u>by LI</u>	<u>05/14/2020</u>	(Import)	(Export)
0600	Continuous	2359				SCH - NPX_1385	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603						FWD	REV
Thu 04/23/2020	to	Thu 05/14/2020				(Import)	(Export)
0600		2359				SCH - NPX_1385	0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603						FWD	REV
Thu 04/23/2020	to	Thu 05/14/2020	<u>UPDATED</u>	<u>by LI</u>	<u>05/14/2020</u>	(Import)	(Export)
0600	Continuous	2359				SCH - NPX_1385	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC						FWD	REV
Thu 04/23/2020	to	Thu 05/14/2020	<u>UPDATED</u>	<u>by LI</u>	<u>05/14/2020</u>	(Import)	(Export)
0600	Continuous	2359				SCH - NPX_1385	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
HURLYAVE-ROSETON__345_303						FWD	
Mon 04/27/2020	to	Fri 05/29/2020	<u>UPDATED</u>	<u>by CHGE</u>	<u>10/09/2019</u>	(Import)	
0800	Continuous	1600				UPNY CONED	4100 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability	2120 MW
						TTC with All Lines In Service	6220 MW
SCH-IMO-NYISO_LIMIT_1600						FWD	
Fri 05/01/2020	to	Sat 10/31/2020	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)	
0001	Continuous	2359				SCH - OH - NY	1900 MW
Work scheduled by: IESO						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1900 MW
MOSES__-ADIRNDCK_230_MAZ						FWD	
Mon 05/04/2020	to	Sun 09/13/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/20/2020</u>	(Import)	
0700	Continuous	1730				MOSES SOUTH	2100 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1050 MW
						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,May 14, 2020 to Saturday ,November 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

FWD

Fri 05/08/2020 to Sat 05/09/2020

(Import)

0400 Continuous 2300

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Fri 05/08/2020 to Sat 05/09/2020

(Export)

0400 Continuous 2300

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

Sat 05/09/2020 to Sat 05/09/2020

(Import)

0400 2300

MOSES SOUTH

2550 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

REV

Sat 05/09/2020 to Sat 05/09/2020

(Import) (Export)

0400 2300

SCH - HQ - NY

1370 MW 0 MW

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by:

SCH-HQ-NYISO_LIMIT_1150

FWD

Sat 05/09/2020 to Sat 05/09/2020

(Import)

0400 Continuous 2300

SCH - HQ - NY

1150 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

CHAT_DC_GC2

FWD

Sat 05/09/2020 to Sun 05/10/2020

(Import)

0400 Continuous 2300

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC2

REV

Sat 05/09/2020 to Sun 05/10/2020

(Export)

0400 Continuous 2300

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

NYISO TRANSFER LIMITATIONS

Thursday ,May 14, 2020 to Saturday ,November 13, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Sun 05/10/2020 to Mon 05/18/2020 **EXTENDED** **by CONED** **05/14/2020**

0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_8

Sun 05/10/2020 to Sun 05/10/2020 **by CE** **05/08/2020**

2230 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Sun 05/10/2020 to Sun 05/10/2020 **by CE** **05/08/2020**

2230 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST-E13THSTA_345_M55

Mon 05/11/2020 to Wed 05/13/2020 **CANCELLED** **by ConEd** **05/11/2020**

0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Mon 05/11/2020 to Wed 05/13/2020 **CANCELLED** **by ConEd** **05/11/2020**

0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST-E13THSTA_345_M54

Mon 05/11/2020 to Mon 05/18/2020 **EXTENDED** **by CONED** **05/14/2020**

0842 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

OSWEGO__VOLNEY__345_11

Wed 05/13/2020 to Wed 05/13/2020

0800 Daily(No Weekends) 1630

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Thursday ,May 14, 2020 to Saturday ,November 13, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Thu 05/14/2020 to Thu 05/14/2020

(Import)

0001 Continuous 0030

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F31

FWD

Thu 05/14/2020 to Sat 05/16/2020

(Import)

0001 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Sat 05/16/2020 to Sat 05/16/2020

(Import)

0130 Continuous 0200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

LONG_MTN-CRICKVLY_345_398

FWD

REV

Sun 05/17/2020 to Sun 05/17/2020

(Import) (Export)

0001 Continuous 1800

UPDATED

by NYISO 05/14/2020

SCH - NE - NY

500 MW

1250 MW

Impacts Total Transfer Capability 900 MW

350 MW

TTC with All Lines In Service 1400 MW

1600 MW

Work scheduled by: ConEd

LONG_MTN-CRICKVLY_345_398

FWD

REV

Sun 05/17/2020 to Sun 05/17/2020

(Import) (Export)

0001 Continuous 1800

UPDATED

by NYISO 05/14/2020

SCH - NPX_1385

100 MW

100 MW

Impacts Total Transfer Capability 100 MW

100 MW

TTC with All Lines In Service 200 MW

200 MW

Work scheduled by: ConEd

SCH-NYISO-NE_LIMIT_600

REV

Sun 05/17/2020 to Sun 05/17/2020

(Export)

0001 Continuous 1800

UPDATED

by NYISO 05/14/2020

SCH - NE - NY

800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: ConEd

EGRDNCTY_345_138_AT1

FWD

Mon 05/18/2020 to Sat 05/23/2020

(Import)

0001 Continuous 0200

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

NYISO TRANSFER LIMITATIONS

Thursday ,May 14, 2020 to Saturday ,November 13, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT2

Mon 05/18/2020 to Sat 05/23/2020
0001 Continuous 0200

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBRK_-EGRDNCTR_345_Y49

Mon 05/18/2020 to Sat 05/23/2020
0001 Continuous 0200

Work scheduled by: LI

FWD
(Import)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Mon 05/18/2020 to Mon 05/18/2020
0700 1100

Work scheduled by:

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY **950 MW 1300 MW**
Impacts Total Transfer Capability 450 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

Mon 05/18/2020 to Mon 05/18/2020 UPDATED by ISONE 05/14/2020
0700 Continuous 1100

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **900 MW 1500 MW**
Impacts Total Transfer Capability 500 MW 100 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

Mon 05/18/2020 to Mon 05/18/2020 UPDATED by ISONE 05/14/2020
0700 Continuous 1100

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

SCH-NE-NYISO_LIMIT_500

Mon 05/18/2020 to Fri 05/29/2020 UPDATED by ISONE 05/14/2020
0700 Daily 2259

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **700 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_700

Mon 05/18/2020 to Fri 05/29/2020 UPDATED by ISONE 05/14/2020
0700 Daily 2259

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,May 14, 2020 to Saturday ,November 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393						FWD	REV
Mon 05/18/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2020</u>	(Import)	(Export)
0700	Continuous	1700				950 MW	1300 MW
Work scheduled by: ISONE					SCH - NE - NY	450 MW	300 MW
					Impacts Total Transfer Capability	1400 MW	1600 MW
					TTC with All Lines In Service		
BERKSHIR-ALPS_____345_393						FWD	REV
Mon 05/18/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2020</u>	(Import)	(Export)
0700	Continuous	1700				100 MW	100 MW
Work scheduled by: ISONE					SCH - NPX_1385	100 MW	100 MW
					Impacts Total Transfer Capability	200 MW	200 MW
					TTC with All Lines In Service		
FRASER__-COOPERS__345_33						FWD	
Mon 05/18/2020	to	Wed 05/20/2020	<u>UPDATED</u>	<u>by NYSEG</u>	<u>05/13/2020</u>	(Import)	
0730	Continuous	1500				2395 MW	
Work scheduled by: NYSEG					CENTRAL EAST - VC	580 MW	
					Impacts Total Transfer Capability	2975 MW	
					TTC with All Lines In Service		
SCH-NYISO-NE_LIMIT_500							REV
Mon 05/18/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2020</u>		(Export)
2300	Daily	0659				700 MW	
Work scheduled by: ISONE					SCH - NE - NY	900 MW	
					Impacts Total Transfer Capability	1600 MW	
					TTC with All Lines In Service		
EFISHKIL-WOOD_ST__345_F39						FWD	
Fri 05/22/2020	to	Fri 05/22/2020	<u>UPDATED</u>	<u>by NYSEG</u>	<u>04/07/2020</u>	(Import)	
0001	Continuous	2230				4000 MW	
Work scheduled by: ConEd					UPNY CONED	2220 MW	
					Impacts Total Transfer Capability	6220 MW	
					TTC with All Lines In Service		
WOOD_ST_-PLSNTVLE_345_Y87						FWD	
Fri 05/22/2020	to	Fri 05/22/2020	<u>UPDATED</u>	<u>by NYSEG</u>	<u>04/07/2020</u>	(Import)	
0001	Continuous	2230				5905 MW	
Work scheduled by: ConEd					UPNY CONED	315 MW	
					Impacts Total Transfer Capability	6220 MW	
					TTC with All Lines In Service		
MARCY_____345KV_CSC						FWD	
Sat 05/23/2020	to	Sat 05/23/2020				(Import)	
0600	Continuous	1830				2925 MW	
Work scheduled by: NYPA					CENTRAL EAST - VC	50 MW	
					Impacts Total Transfer Capability	2975 MW	
					TTC with All Lines In Service		

NYISO TRANSFER LIMITATIONS

Thursday ,May 14, 2020 to Saturday ,November 13, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT_345_X28					FWD	
Sun 05/24/2020	to	Sun 05/24/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>05/11/2020</u>	(Import)
0001	Continuous	1800				
Work scheduled by: ConEd					SPR/DUN-SOUTH	4200 MW
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	4600 MW
LINDN_CG-LNDVFT_345_V-3022					FWD	REV
Sun 05/24/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by PJM</u>	<u>02/28/2020</u>	(Import) (Export)
1400	Continuous	1400				
Work scheduled by: PJM					SCH - PJM_VFT	0 MW 0 MW
					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
MILLWOOD_345KV_18					FWD	
Thu 05/28/2020	to	Thu 05/28/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>04/09/2020</u>	(Import)
0400	Continuous	0430				
Work scheduled by: ConEd					UPNY CONED	4350 MW
					Impacts Total Transfer Capability	1870 MW
					TTC with All Lines In Service	6220 MW
LEEDS_345KV_R395					FWD	
Thu 05/28/2020	to	Thu 06/11/2020				(Import)
0700	Continuous	1800				
Work scheduled by: NGrid					UPNY CONED	3800 MW
					Impacts Total Transfer Capability	2420 MW
					TTC with All Lines In Service	6220 MW
SCH-NE-NYISO_LIMIT_500					FWD	
Sat 05/30/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2020</u>	(Import)
0700	Daily	1700				
Work scheduled by: ISONE					SCH - NE - NY	700 MW
					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_700						REV
Sat 05/30/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2020</u>	(Export)
0700	Daily	1700				
Work scheduled by: ISONE					SCH - NE - NY	900 MW
					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1600 MW
BERKSHIR-ALPS_345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Sat 05/30/2020	to	Sat 05/30/2020				(Import) (Export)
1500		1700				
Work scheduled by:					SCH - NE - NY	950 MW 1300 MW
					Impacts Total Transfer Capability	450 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW

ARR: 78

NYISO TRANSFER LIMITATIONS

Thursday ,May 14, 2020 to Saturday ,November 13, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
BERKSHIR-NORTHFLD_345_312							
Sat 05/30/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2020</u>		
1500	Continuous	1700				900 MW	1500 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312							
Sat 05/30/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2020</u>		
1500	Continuous	1700				100 MW	100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
SHOR_NPX-SHOREHAM_138_CSC							
Mon 06/01/2020	to	Tue 06/02/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/04/2020</u>		
0501	Continuous	2330				0 MW	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW
STONYRDG-HILLSIDE_230_72							
Mon 06/01/2020	to	Mon 06/01/2020					
0800	Continuous	1530				2850 MW	
Work scheduled by: NYSEG						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
S.RIPLEY-DUNKIRK__230_68							
Mon 06/01/2020	to	Sat 06/06/2020					
1700	Continuous	1700				2000 MW	
Work scheduled by: PJM						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	2150 MW
ROCHESTR-PANNELL__345_RP1							
Wed 06/03/2020	to	Fri 06/05/2020					
0800	Continuous	1500				2300 MW	
Work scheduled by: RGE						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
OSWEGO_COMPLEX_AVR_O/S							
Sun 06/07/2020	to	Sun 06/07/2020					
0900	Continuous	0930				2870 MW	
Work scheduled by: Gen						Impacts Total Transfer Capability	105 MW
						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,May 14, 2020 to Saturday ,November 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-LONG_MTN_345_352

FWD

Mon 06/08/2020 to Fri 06/26/2020

(Import)

0700 Continuous 1600

SCH - NE - NY

1150 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

SCH-NE-NYISO_LIMIT_300

FWD

Mon 06/08/2020 to Fri 06/26/2020

(Import)

0700 Continuous 1600

SCH - NE - NY

500 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

ROCHESTR-PANNELL_345_RP2

FWD

Mon 06/08/2020 to Wed 06/10/2020

(Import)

0800 Continuous 1500

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

HOPATCON-RAMAPO_500_5018

FWD

REV

Fri 06/12/2020 to Fri 06/12/2020

UPDATEDby CONED 04/17/2020

(Import) (Export)

0001 Continuous 2200

SCH - PJ - NY

1150 MW 1000 MW

Impacts Total Transfer Capability 1000 MW 350 MW

TTC with All Lines In Service 2150 MW 1350 MW

Work scheduled by: ConEd

HOPATCON-RAMAPO_500_5018

FWD

Fri 06/12/2020 to Fri 06/12/2020

UPDATEDby CONED 04/17/2020

(Import)

0001 Continuous 2200

UPNY CONED

6025 MW

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

RAMAPO_345_345_PAR3500

FWD

REV

Fri 06/12/2020 to Fri 06/12/2020

UPDATEDby CONED 04/17/2020

(Import) (Export)

0001 Continuous 2200

SCH - PJ - NY

1800 MW 1250 MW

Impacts Total Transfer Capability 350 MW 100 MW

TTC with All Lines In Service 2150 MW 1350 MW

Work scheduled by: ConEd

RAMAPO_345_345_PAR4500

FWD

REV

Fri 06/12/2020 to Fri 06/12/2020

UPDATEDby CONED 04/17/2020

(Import) (Export)

0001 Continuous 2200

SCH - PJ - NY

1800 MW 1250 MW

Impacts Total Transfer Capability 350 MW 100 MW

TTC with All Lines In Service 2150 MW 1350 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
RAMAPO__500_345_BK 1500						1150 MW	1000 MW
Fri 06/12/2020	to	Fri 06/12/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>04/17/2020</u>	SCH - PJ - NY	
0001	Continuous	2200				Impacts Total Transfer Capability	1000 MW
Work scheduled by: ConEd						TTC with All Lines In Service	2150 MW
RAMAPO__500_345_BK 1500						6025 MW	
Fri 06/12/2020	to	Fri 06/12/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>04/17/2020</u>	UPNY CONED	
0001	Continuous	2200				Impacts Total Transfer Capability	195 MW
Work scheduled by: ConEd						TTC with All Lines In Service	6220 MW
BUCHAN_N-EASTVIEW_345_W93						4350 MW	
Sun 06/14/2020	to	Sun 06/14/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>04/28/2020</u>	UPNY CONED	
0001	Continuous	0030				Impacts Total Transfer Capability	1870 MW
Work scheduled by: ConEd						TTC with All Lines In Service	6220 MW
RAMAPO__-BUCHAN_N_345_Y94						5765 MW	
Sun 06/14/2020	to	Sun 06/14/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>04/28/2020</u>	UPNY CONED	
0001	Continuous	0030				Impacts Total Transfer Capability	455 MW
Work scheduled by: ConEd						TTC with All Lines In Service	6220 MW
BUCHAN_N-EASTVIEW_345_W93						4350 MW	
Sun 06/14/2020	to	Sun 06/14/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>04/28/2020</u>	UPNY CONED	
1030	Continuous	1100				Impacts Total Transfer Capability	1870 MW
Work scheduled by: ConEd						TTC with All Lines In Service	6220 MW
RAMAPO__-BUCHAN_N_345_Y94						5765 MW	
Sun 06/14/2020	to	Sun 06/14/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>04/28/2020</u>	UPNY CONED	
1030	Continuous	1100				Impacts Total Transfer Capability	455 MW
Work scheduled by: ConEd						TTC with All Lines In Service	6220 MW
ROSETON_-EFISHKIL_345_RFK305						5990 MW	
Mon 06/15/2020	to	Mon 06/15/2020				UPNY CONED	
0700	Daily	1600				Impacts Total Transfer Capability	230 MW
Work scheduled by: CHGE						TTC with All Lines In Service	6220 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Mon 06/29/2020 to Tue 06/30/2020
0500 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1700 MW

REV
(Export)

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Mon 07/27/2020 to Fri 08/07/2020
0500 Continuous 1530

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

FWD REV
(Import) (Export)

SAND_BAR-PLATSBRG_115_PV20

Sun 08/09/2020 to Sun 08/16/2020
0800 Daily 1600

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SAND_BAR-PLATSBRG_115_PV20

Sat 08/22/2020 to Sat 08/29/2020
0800 Daily 1600

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MEYER__-CANANDGA_230_60

Thu 09/10/2020 to Thu 09/10/2020
0730 Continuous 1630

Work scheduled by: NYSEG

DYSINGER EAST
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

MARCY__765_345_AT1

Mon 09/14/2020 to Mon 09/14/2020 **UPDATED by NYPA 03/31/2020**
0500 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

NIAGARA_-KINTIGH__345_NS1-38

Mon 09/14/2020 to Thu 09/17/2020
0500 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Thursday ,May 14, 2020 to Saturday ,November 13, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BRANCHBG-HOPATCON_500_5060

FWD

Tue 09/15/2020 to Wed 09/16/2020
0200 Continuous 2300

UPDATED

by PJM

04/20/2020

Work scheduled by: PJM

UPNY CONED **6025 MW**
Impacts Total Transfer Capability 195 MW
TTC with All Lines In Service 6220 MW

MOSES-ADIRNDCK_230_MA2

FWD

Tue 09/15/2020 to Sat 11/14/2020
0700 Continuous 1530

Work scheduled by: NYPA

(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA-ROCHESTR_345_NR2

FWD

Fri 09/18/2020 to Sat 11/14/2020
0500 Continuous 2330

Work scheduled by: NYPA

(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

EASTVIEW-SPRNBK_345_W65

FWD

Sat 09/19/2020 to Sat 09/19/2020
0001 Continuous 0030

Work scheduled by: ConEd

(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W82

FWD

Sat 09/19/2020 to Sat 09/19/2020
0001 Continuous 0030

Work scheduled by: ConEd

(Import)
UPNY CONED **5985 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 6220 MW

SPRNBK_345KV_RNS4

FWD

Sat 09/19/2020 to Sat 09/19/2020
0001 Continuous 0030

Work scheduled by: ConEd

(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK_345_W65

FWD

Sat 09/19/2020 to Sat 09/19/2020
0330 Continuous 0400

Work scheduled by: ConEd

(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W82

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0330 Continuous 0400

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SPRNBRK_345KV_RNS4

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0330 Continuous 0400

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD_345KV_18

FWD

Sun 09/20/2020 to Sun 09/20/2020

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

BUCHAN_S-MILLWOOD_345_W98

FWD

Sun 09/20/2020 to Fri 09/25/2020

(Import)

0001 Continuous 0200

UPNY CONED

6135 MW

Impacts Total Transfer Capability 85 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

CLAY_-EDIC_345_1-16

FWD

Mon 09/21/2020 to Fri 09/25/2020

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

FRASANX-COOPERS_345_UCC2-41

FWD

Mon 09/21/2020 to Sun 09/27/2020

(Import)

0700 Continuous 1730

UPDATEDby NYPA04/15/2020

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**MARCY_-FRASANX_345_UCC2-41**

FWD

Mon 09/21/2020 to Sun 09/27/2020

(Import)

0700 Continuous 1730

UPDATEDby NYPA04/15/2020

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday ,May 14, 2020 to Saturday ,November 13, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

FWD

Mon 09/21/2020 to Fri 10/23/2020

UPDATED

by CHGE

10/09/2019

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1820 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

MILLWOOD_345KV_18

FWD

Fri 09/25/2020 to Fri 09/25/2020

(Import)

0130 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W78

FWD

Sat 09/26/2020 to Sun 09/27/2020

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W85

FWD

Sat 09/26/2020 to Sun 09/27/2020

(Import)

0001 Continuous 0200

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS3

FWD

Sat 09/26/2020 to Sun 09/27/2020

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_3

FWD

Mon 09/28/2020 to Sat 10/31/2020

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

FWD

Mon 09/28/2020 to Sat 10/31/2020

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,May 14, 2020 to Saturday ,November 13, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Mon 09/28/2020 to Sat 10/31/2020

0001 Continuous 0100

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

CLAY-EDIC_345_2-15

Mon 09/28/2020 to Fri 10/02/2020

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT **4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

MOTTHAVN-RAINEY_345_Q11

Thu 10/01/2020 to Thu 11/05/2020

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 12/17/2019

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

HUDSONTP-W49TH_ST_345_Y56

Fri 10/02/2020 to Thu 10/08/2020

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP **0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Fri 10/02/2020 to Thu 10/08/2020

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP **365 MW**

Impacts Total Transfer Capability 295 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Fri 10/02/2020 to Thu 10/08/2020

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP **450 MW**

Impacts Total Transfer Capability 210 MW

TTC with All Lines In Service 660 MW

PANNELL-CLAY_345_1

Mon 10/05/2020 to Fri 10/09/2020

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 05/07/2020

FWD

(Import)

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Sat 10/17/2020 to Sat 11/14/2020

0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

ROCHESTER-PANNELL_345_RP1

Mon 10/19/2020 to Fri 10/23/2020

0500 Continuous 1700

Work scheduled by: NYPA

UPDATED

by NYPA

03/10/2020

DYSINGER EAST

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

2300 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/19/2020 to Fri 10/23/2020

0700 Continuous 1500

Work scheduled by: LI

UPDATED

by LI

03/02/2020

SCH - NPX_CSC

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

FWD

(Import) (Export)

0 MW 0 MW

PANNELL -CLAY_345_2

Mon 10/19/2020 to Fri 10/23/2020

0700 Continuous 1530

Work scheduled by: NYPA

UPDATED

by NYPA

05/07/2020

WEST CENTRAL

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

FWD

(Import)

1300 MW

BERKSHIRE-ALPS_345_393

Mon 10/19/2020 to Tue 11/10/2020

0730 Continuous 1330

Work scheduled by: NGrid

UPDATED

by ISONE

04/01/2020

SCH - NE - NY

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

FWD

(Import) (Export)

950 MW 1300 MW

BERKSHIRE-ALPS_345_393

Mon 10/19/2020 to Tue 11/10/2020

0730 Continuous 1330

Work scheduled by: NGrid

UPDATED

by ISONE

04/01/2020

SCH - NPX_1385

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

FWD

(Import) (Export)

100 MW 100 MW

BERKSHIRE-ALPS_345_393 & BERKSHIRE-NORTHFLD_345_312

Mon 10/19/2020 to Tue 11/10/2020

0730 Continuous 1330

Work scheduled by:

ARR: 78

SCH - NE - NY

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

FWD

(Import) (Export)

950 MW 1300 MW

NYISO TRANSFER LIMITATIONS

Thursday ,May 14, 2020 to Saturday ,November 13, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-NORTHFLD_345_312

Mon 10/19/2020 to Tue 11/10/2020
0730 Continuous 1330

UPDATED by ISONE 04/01/2020

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	900 MW	1500 MW
Impacts Total Transfer Capability	500 MW	100 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Mon 10/19/2020 to Tue 11/10/2020
0730 Continuous 1330

UPDATED by ISONE 04/01/2020

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

LEEDS____345_LEEDS SVC

Mon 10/26/2020 to Fri 10/30/2020
0800 Continuous 1600

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2950 MW
Impacts Total Transfer Capability	25 MW
TTC with All Lines In Service	2975 MW

LEEDS____-HURLYAVE_345_301

Mon 10/26/2020 to Fri 12/04/2020
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	2120 MW
TTC with All Lines In Service	6220 MW

SCH-IMO-NYISO_LIMIT_1750

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	2050 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	2050 MW

SCH-NYISO-IMO_LIMIT_1600

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

	REV
	(Export)
SCH - OH - NY	1900 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	1900 MW

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	1550 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY__765_345_AT1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

MARCY__765_345_AT2

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2265 MW
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

	FWD
	(Import)
SCH - HQ_CEDARS	90 MW
Impacts Total Transfer Capability	109 MW
TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Thursday ,May 14, 2020 to Saturday ,November 13, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES_230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 11/16/2020 to Mon 11/16/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

PLSNTVLE-DUNWODIE_345_W89

Thu 11/26/2020 to Thu 11/26/2020
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Thursday ,May 14, 2020 to Saturday ,November 13, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LADENTWN-BUCHAN_S_345_Y88

Mon 11/30/2020 to Thu 01/14/2021
0001 Continuous 2359
Work scheduled by: ORU

UPDATED by CONED 01/30/2020

FWD
(Import)
UPNY CONED **5930 MW**
Impacts Total Transfer Capability 290 MW
TTC with All Lines In Service 6220 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 11/30/2020 to Sun 12/20/2020
0600 Continuous 1600
Work scheduled by: PJM

UPDATED by LI 04/29/2020

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 11/30/2020 to Sun 12/20/2020
0600 Continuous 1600
Work scheduled by: PJM

UPDATED by LI 04/29/2020

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

MARCY____345KV_CSC

Tue 12/01/2020 to Fri 12/11/2020
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MAI

Tue 12/01/2020 to Mon 05/31/2021
0700 Continuous 1300
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 12/07/2020 to Fri 12/11/2020
0700 Continuous 1530
Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

LONG_MTN-CRICKVLY_345_398

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600
Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	700 MW	1300 MW
Impacts Total Transfer Capability	700 MW	400 MW
TTC with All Lines In Service	1400 MW	1700 MW

NYISO TRANSFER LIMITATIONS

Thursday ,May 14, 2020 to Saturday ,November 13, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-CRICKVLY_345_398

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NE-NYISO_LIMIT_400

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	600 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	1400 MW

SCH-NYISO-NE_LIMIT_1000

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	1200 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1700 MW

MARCY_-EDIC_345_UE1-7

Mon 12/14/2020 to Mon 12/14/2020
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

SAND_BAR-PLATSBURG_115_PV20

Mon 12/14/2020 to Fri 12/18/2020
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FRASANNX-COOPERS_345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

MARCY_-FRASANNX_345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018			FWD	REV
Mon 02/01/2021	to	Wed 02/03/2021	(Import)	(Export)
0001	Continuous	2200	SCH - PJ - NY	1250 MW 1200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1650 MW 650 MW
			TTC with All Lines In Service	2900 MW 1850 MW
HOPATCON-RAMAPO___500_5018			FWD	
Mon 02/01/2021	to	Wed 02/03/2021	(Import)	
0001	Continuous	2200	UPNY CONED	6025 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	195 MW
			TTC with All Lines In Service	6220 MW
RAMAPO___345_345_PAR3500			FWD	REV
Mon 02/01/2021	to	Wed 02/03/2021	(Import)	(Export)
0001	Continuous	2200	SCH - PJ - NY	2150 MW 1250 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	750 MW 600 MW
			TTC with All Lines In Service	2900 MW 1850 MW
RAMAPO___345_345_PAR4500			FWD	REV
Mon 02/01/2021	to	Wed 02/03/2021	(Import)	(Export)
0001	Continuous	2200	SCH - PJ - NY	2150 MW 1250 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	750 MW 600 MW
			TTC with All Lines In Service	2900 MW 1850 MW
RAMAPO___500_345_BK 1500			FWD	REV
Mon 02/01/2021	to	Wed 02/03/2021	(Import)	(Export)
0001	Continuous	2200	SCH - PJ - NY	1250 MW 1200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1650 MW 650 MW
			TTC with All Lines In Service	2900 MW 1850 MW
RAMAPO___500_345_BK 1500			FWD	
Mon 02/01/2021	to	Wed 02/03/2021	(Import)	
0001	Continuous	2200	UPNY CONED	6025 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	195 MW
			TTC with All Lines In Service	6220 MW
PLSNTVLY-WOOD_ST___345_F30			FWD	
Mon 02/15/2021	to	Tue 02/16/2021	(Import)	
0001	Continuous	0200	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	2220 MW
			TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Thursday ,May 14, 2020 to Saturday ,November 13, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Mon 02/15/2021 to Tue 02/16/2021

(Import)

0001 Continuous 0200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST__345_F39

FWD

Thu 02/18/2021 to Sat 02/20/2021

(Import)

2100 Continuous 0200

UPDATED

by CE

04/01/2020

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Thu 02/18/2021 to Sat 02/20/2021

(Import)

2100 Continuous 0200

UPDATED

by CE

04/01/2020

UPNY CONED

5905 MW

Impacts Total Transfer Capability 315 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

DUNWODIE_345KV_3

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W64

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

0001 Continuous 0030

UPDATED

by CONED

01/23/2020

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

0001 Continuous 0030

UPDATED

by CONED

01/23/2020

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,May 14, 2020 to Saturday ,November 13, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 03/01/2021 to Mon 03/22/2021 UPDATED by CONED 01/23/2020

(Import)

0001 Continuous 0200

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

DUNWODIE-MOTTHAVN_345_71

FWD

Mon 03/01/2021 to Mon 04/05/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOTTHAVN-RAINEY___345_Q11

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK___345_W64

FWD

Mon 03/22/2021 to Mon 03/22/2021 UPDATED by CONED 01/23/2020

(Import)

0130 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SPRNBK___345KV_RNS5

FWD

Mon 03/22/2021 to Mon 03/22/2021 UPDATED by CONED 01/23/2020

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CLAY___-EDIC___345_2-15

FWD

Mon 03/29/2021 to Fri 04/16/2021

(Import)

0800 Continuous 1730

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

DUNWODIE_345KV_3

FWD

Mon 04/05/2021 to Mon 04/05/2021

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

FWD

Mon 04/05/2021 to Mon 04/05/2021

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-TREMONT__345_X28

FWD

Mon 04/19/2021 to Tue 04/20/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_1600

FWD

Sat 05/01/2021 to Sun 10/31/2021

(Import)

0001 Continuous 2359

UPDATED by IESO 05/03/2019

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

PANNELL_-CLAY____345_2

FWD

Mon 05/03/2021 to Fri 05/28/2021

(Import)

0700 Continuous 1730

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

MOSES_-ADIRNDCK_230_MA2

FWD

Tue 06/01/2021 to Sun 11/14/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SPRNBRK_-W49TH_ST_345_M51

FWD

Fri 10/01/2021 to Sun 10/17/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RNS5

FWD

Fri 10/01/2021 to Sun 10/17/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,May 14, 2020 to Saturday ,November 13, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1750

FWD

Mon 11/01/2021 to Fri 12/31/2021

UPDATEDby IESO05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1600

REV

Mon 11/01/2021 to Fri 12/31/2021

UPDATEDby IESO05/03/2019

(Export)

0001 Continuous 2359

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO