

NYISO TRANSFER LIMITATIONS

Friday ,May 22, 2020 to Sunday ,November 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Thu 10/01/2020 EXTENDED by CONED 05/03/2020

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1250 MW
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Thu 10/01/2020

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1150 MW
Impacts Total Transfer Capability	100 MW	200 MW
TTC with All Lines In Service	2150 MW	1350 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Thu 10/01/2020 EXTENDED by CONED 05/03/2020

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1250 MW
Impacts Total Transfer Capability	50 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

STLAWRNC-MOSES____230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY	
Impacts Total Transfer Capability	
TTC with All Lines In Service	

HURLYAVE-ROSETON__345_303

Mon 04/27/2020 to Thu 05/21/2020 UPDATED by CHGE 10/09/2019

0800 Continuous 1545

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	2120 MW
TTC with All Lines In Service	6220 MW

SCH-IMO-NYISO_LIMIT_1600

Fri 05/01/2020 to Sat 10/31/2020 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	1900 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	1900 MW

MOSES_-ADIRNDCK_230_MA2

Mon 05/04/2020 to Sun 09/13/2020 UPDATED by NYPA 04/20/2020

0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,May 22, 2020 to Sunday ,November 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Sun 05/10/2020 to Fri 05/29/2020 EXTENDED by CONED 05/20/2020

0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Mon 05/11/2020 to Fri 05/29/2020 EXTENDED by CONED 05/20/2020

0842 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

LONG_MTN-CRICKVLY_345_398

Sun 05/17/2020 to Sun 05/17/2020 UPDATED by NYISO 05/14/2020

0001 Continuous 1800

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - NE - NY

500 MW 1250 MW

Impacts Total Transfer Capability 900 MW 350 MW

TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-CRICKVLY_345_398

Sun 05/17/2020 to Sun 05/17/2020 UPDATED by NYISO 05/14/2020

0001 Continuous 1800

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

SCH-NYISO-NE_LIMIT_600

Sun 05/17/2020 to Sun 05/17/2020 UPDATED by NYISO 05/14/2020

0001 Continuous 1800

Work scheduled by: ConEd

REV

(Export)

SCH - NE - NY

800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1600 MW

EGRDNCTY_345_138_AT1

Mon 05/18/2020 to Sat 05/23/2020

0001 Continuous 0200

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Mon 05/18/2020 to Sat 05/23/2020

0001 Continuous 0200

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Friday ,May 22, 2020 to Sunday ,November 21, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-EGRDNCTR_345_Y49					FWD	
Mon 05/18/2020	to	Sat 05/23/2020			(Import)	
0001	Continuous	0200			CONED - LIPA	775 MW
Work scheduled by: LI					Impacts Total Transfer Capability	725 MW
					TTC with All Lines In Service	1500 MW
BERKSHIR-ALPS_345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Mon 05/18/2020	to	Mon 05/18/2020			(Import)	(Export)
0700		1100			SCH - NE - NY	950 MW 1300 MW
Work scheduled by:					Impacts Total Transfer Capability	450 MW 300 MW
ARR: 78					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
Mon 05/18/2020	to	Mon 05/18/2020	UPDATED	by ISONE 05/14/2020	(Import)	(Export)
0700	Continuous	1100			SCH - NE - NY	900 MW 1500 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	500 MW 100 MW
					TTC with All Lines In Service	1400 MW 1600 MW
BERKSHIR-NORTHFLD_345_312					FWD	REV
Mon 05/18/2020	to	Mon 05/18/2020	UPDATED	by ISONE 05/14/2020	(Import)	(Export)
0700	Continuous	1100			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
SCH-NE-NYISO_LIMIT_500					FWD	
Mon 05/18/2020	to	Fri 05/29/2020	UPDATED	by ISONE 05/14/2020	(Import)	
0700	Daily	2259			SCH - NE - NY	700 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_700						REV
Mon 05/18/2020	to	Fri 05/29/2020	UPDATED	by ISONE 05/14/2020		(Export)
0700	Daily	2259			SCH - NE - NY	900 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1600 MW
BERKSHIR-ALPS_345_393					FWD	REV
Mon 05/18/2020	to	Sat 05/30/2020	UPDATED	by ISONE 05/14/2020	(Import)	(Export)
0700	Continuous	1700			SCH - NE - NY	950 MW 1300 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	450 MW 300 MW
ARR: 78					TTC with All Lines In Service	1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Friday ,May 22, 2020 to Sunday ,November 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS _____345_393						FWD	REV
Mon 05/18/2020	to	Sat 05/30/2020	UPDATED	by ISONE	05/14/2020	(Import)	(Export)
0700	Continuous	1700				SCH - NPX_1385	100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
						ARR: 78	200 MW
FRASER ____-COOPERS____345_33						FWD	
Mon 05/18/2020	to	Wed 05/20/2020	UPDATED	by NYSEG	05/13/2020	(Import)	
0730	Continuous	1500				CENTRAL EAST - VC	2395 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	580 MW
						TTC with All Lines In Service	2975 MW
HOPATCON-RAMAPO ____500_5018						FWD	REV
Mon 05/18/2020	to	Fri 05/22/2020	FORCED	by CONED	05/18/2020	(Import)	(Export)
1531	Continuous	2359				SCH - PJ - NY	1150 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1000 MW
						TTC with All Lines In Service	350 MW
							2150 MW
HOPATCON-RAMAPO ____500_5018						FWD	
Mon 05/18/2020	to	Fri 05/22/2020	FORCED	by CONED	05/18/2020	(Import)	
1531	Continuous	2359				UPNY CONED	6025 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	195 MW
						TTC with All Lines In Service	6220 MW
RAMAPO ____500_345_BK 1500						FWD	REV
Mon 05/18/2020	to	Fri 05/22/2020	FORCED	by CONED	05/18/2020	(Import)	(Export)
1531	Continuous	2359				SCH - PJ - NY	1150 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1000 MW
						TTC with All Lines In Service	350 MW
							2150 MW
RAMAPO ____500_345_BK 1500						FWD	
Mon 05/18/2020	to	Fri 05/22/2020	FORCED	by CONED	05/18/2020	(Import)	
1531	Continuous	2359				UPNY CONED	6025 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	195 MW
						TTC with All Lines In Service	6220 MW
RAMAPO ____345_345_PAR3500						FWD	REV
Mon 05/18/2020	to	Fri 05/22/2020	FORCED	by CONED	05/18/2020	(Import)	(Export)
1606	Continuous	2359				SCH - PJ - NY	1800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	350 MW
						TTC with All Lines In Service	100 MW
							2150 MW
							1350 MW

NYISO TRANSFER LIMITATIONS

Friday ,May 22, 2020 to Sunday ,November 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR4500

Mon 05/18/2020 to Fri 05/22/2020 **FORCED** **by CONED** **05/18/2020**

1606 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1800 MW	1250 MW
Impacts Total Transfer Capability	350 MW	100 MW
TTC with All Lines In Service	2150 MW	1350 MW

SCH-NYISO-NE_LIMIT_500

Mon 05/18/2020 to Sat 05/30/2020 **UPDATED** **by ISONE** **05/14/2020**

2300 Daily 0659

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	700 MW
Impacts Total Transfer Capability	900 MW
TTC with All Lines In Service	1600 MW

MARCY___345KV_CSC

Sat 05/23/2020 to Sat 05/23/2020

0600 Continuous 1830

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

SPRNBK_-TREMONT__345_X28

Sun 05/24/2020 to Sun 05/24/2020 **UPDATED** **by CONED** **05/11/2020**

0001 Continuous 1800

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	4200 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	4600 MW

LINDN_CG-LNDVFT__345_V-3022

Sun 05/24/2020 to Sat 05/30/2020 **UPDATED** **by PJM** **02/28/2020**

1400 Continuous 1400

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

MILLWOOD_345KV_18

Thu 05/28/2020 to Thu 05/28/2020 **UPDATED** **by CONED** **04/09/2020**

0400 Continuous 0430

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1870 MW
TTC with All Lines In Service	6220 MW

LEEDS___345KV_R395

Thu 05/28/2020 to Thu 06/11/2020

0700 Continuous 1800

Work scheduled by: NGrid

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	2420 MW
TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Friday ,May 22, 2020 to Sunday ,November 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

INDPDNCE-SCRIBA___345_25

Thu 05/28/2020 to Thu 05/28/2020

0800 Daily(No Weekends) 1630

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

SCH-NE-NYISO_LIMIT_500

Sat 05/30/2020 to Sat 05/30/2020

0700 Daily 1700

Work scheduled by: ISONE

UPDATEDby ISONE 05/14/2020

FWD

(Import)

SCH - NE - NY

700 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_700

Sat 05/30/2020 to Sat 05/30/2020

0700 Daily 1700

Work scheduled by: ISONE

UPDATEDby ISONE 05/14/2020

REV

(Export)

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1600 MW

BERKSHIR-ALPS___345_393 & BERKSHIR-NORTHFLD_345_312

Sat 05/30/2020 to Sat 05/30/2020

1500 1700

Work scheduled by:

ARR: 78

FWD

(Import)

REV

(Export)

SCH - NE - NY

950 MW

1300 MW

Impacts Total Transfer Capability 450 MW

300 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

Sat 05/30/2020 to Sat 05/30/2020

1500 Continuous 1700

Work scheduled by: ISONE

UPDATEDby ISONE 05/14/2020

FWD

(Import)

REV

(Export)

SCH - NE - NY

900 MW

1500 MW

Impacts Total Transfer Capability 500 MW 100 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

Sat 05/30/2020 to Sat 05/30/2020

1500 Continuous 1700

Work scheduled by: ISONE

UPDATEDby ISONE 05/14/2020

FWD

(Import)

REV

(Export)

SCH - NPX_1385

100 MW

100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

SCH-NYISO-IMO_NIAGARA_CB_3002

Mon 06/01/2020 to Tue 06/02/2020

0500 Continuous 1700

Work scheduled by: NYPA

UPDATEDby NYPA 05/20/2020

FWD

(Import)

REV

(Export)

SCH - OH - NY

1300 MW

1150 MW

Impacts Total Transfer Capability 600 MW 550 MW

TTC with All Lines In Service 1900 MW 1700 MW

NYISO TRANSFER LIMITATIONS

Friday ,May 22, 2020 to Sunday ,November 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

Mon 06/01/2020 to Tue 06/02/2020
0501 Continuous 2330

UPDATED by ISONE 03/04/2020

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

STONYRDG-HILLSIDE_230_72

Mon 06/01/2020 to Mon 06/01/2020
0800 Continuous 1530

Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

S.RIPLEY-DUNKIRK_230_68

Mon 06/01/2020 to Sat 06/06/2020
1700 Continuous 1700

Work scheduled by: PJM

	FWD
	(Import)
SCH - PJ - NY	2000 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	2150 MW

SCH-IMO_NY_NIAG_CB_3122_W/BB

Wed 06/03/2020 to Thu 06/04/2020
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1700 MW	1400 MW
Impacts Total Transfer Capability	200 MW	300 MW
TTC with All Lines In Service	1900 MW	1700 MW

ROCHESTR-PANNELL_345_RP1

Wed 06/03/2020 to Fri 06/05/2020
0800 Continuous 1500

Work scheduled by: RGE

	FWD
	(Import)
DYSINGER EAST	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

SCH-NYISO-IMO_NIAGARA_CB_3108

Fri 06/05/2020 to Fri 06/05/2020
0500 Continuous 1530

Work scheduled by: NYPA

	REV
	(Export)
SCH - OH - NY	1500 MW
Impacts Total Transfer Capability	200 MW
TTC with All Lines In Service	1700 MW

OSWEGO_COMPLEX_AVR_O/S

Sun 06/07/2020 to Sun 06/07/2020
0900 Continuous 0930

Work scheduled by: Gen

	FWD
	(Import)
CENTRAL EAST - VC	2870 MW
Impacts Total Transfer Capability	105 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,May 22, 2020 to Sunday ,November 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-LONG_MTN_345_352

FWD

Mon 06/08/2020 to Fri 06/26/2020

(Import)

0700 Continuous 1600

SCH - NE - NY

1150 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

SCH-NE-NYISO_LIMIT_300

FWD

Mon 06/08/2020 to Fri 06/26/2020

(Import)

0700 Continuous 1600

SCH - NE - NY

500 MW

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

ROCHESTR-PANNELL_345_RP2

FWD

Mon 06/08/2020 to Wed 06/10/2020

(Import)

0800 Continuous 1500

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

HOPATCON-RAMAPO_500_5018

FWD

REV

Fri 06/12/2020 to Fri 06/12/2020

UPDATEDby CONED 04/17/2020

(Import) (Export)

0001 Continuous 2200

SCH - PJ - NY

1150 MW 1000 MW

Impacts Total Transfer Capability 1000 MW 350 MW

TTC with All Lines In Service 2150 MW 1350 MW

Work scheduled by: ConEd

HOPATCON-RAMAPO_500_5018

FWD

Fri 06/12/2020 to Fri 06/12/2020

UPDATEDby CONED 04/17/2020

(Import)

0001 Continuous 2200

UPNY CONED

6025 MW

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

RAMAPO_345_345_PAR3500

FWD

REV

Fri 06/12/2020 to Fri 06/12/2020

UPDATEDby CONED 04/17/2020

(Import) (Export)

0001 Continuous 2200

SCH - PJ - NY

1800 MW 1250 MW

Impacts Total Transfer Capability 350 MW 100 MW

TTC with All Lines In Service 2150 MW 1350 MW

Work scheduled by: ConEd

RAMAPO_345_345_PAR4500

FWD

REV

Fri 06/12/2020 to Fri 06/12/2020

UPDATEDby CONED 04/17/2020

(Import) (Export)

0001 Continuous 2200

SCH - PJ - NY

1800 MW 1250 MW

Impacts Total Transfer Capability 350 MW 100 MW

TTC with All Lines In Service 2150 MW 1350 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,May 22, 2020 to Sunday ,November 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
RAMAPO___500_345_BK 1500						
Fri 06/12/2020	to	Fri 06/12/2020	<u>UPDATED</u>	<u>by CONED</u> <u>04/17/2020</u>	SCH - PJ - NY	1150 MW
0001	Continuous	2200			Impacts Total Transfer Capability	1000 MW
Work scheduled by: ConEd					TTC with All Lines In Service	2150 MW
RAMAPO___500_345_BK 1500						
Fri 06/12/2020	to	Fri 06/12/2020	<u>UPDATED</u>	<u>by CONED</u> <u>04/17/2020</u>	UPNY CONED	6025 MW
0001	Continuous	2200			Impacts Total Transfer Capability	195 MW
Work scheduled by: ConEd					TTC with All Lines In Service	6220 MW
W49TH_ST-E13THSTA_345_M55						
Sat 06/13/2020	to	Sun 06/14/2020			SPR/DUN-SOUTH	3800 MW
0001	Continuous	0200			Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd					TTC with All Lines In Service	4600 MW
W49TH_ST_345KV_6						
Sat 06/13/2020	to	Sun 06/14/2020			SCH - PJM_HTP	300 MW
0001	Continuous	0200			Impacts Total Transfer Capability	360 MW
Work scheduled by: ConEd					TTC with All Lines In Service	660 MW
BUCHAN_N-EASTVIEW_345_W93						
Sun 06/14/2020	to	Sun 06/14/2020	<u>UPDATED</u>	<u>by CONED</u> <u>04/28/2020</u>	UPNY CONED	4350 MW
0001	Continuous	0030			Impacts Total Transfer Capability	1870 MW
Work scheduled by: ConEd					TTC with All Lines In Service	6220 MW
RAMAPO___-BUCHAN_N_345_Y94						
Sun 06/14/2020	to	Sun 06/14/2020	<u>UPDATED</u>	<u>by CONED</u> <u>04/28/2020</u>	UPNY CONED	5765 MW
0001	Continuous	0030			Impacts Total Transfer Capability	455 MW
Work scheduled by: ConEd					TTC with All Lines In Service	6220 MW
CHAT_DC_GC1						
Sun 06/14/2020	to	Sun 06/14/2020			MOSES SOUTH	2850 MW
0001	Continuous	0200			Impacts Total Transfer Capability	300 MW
Work scheduled by: HQ					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,May 22, 2020 to Sunday ,November 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sun 06/14/2020 to Sun 06/14/2020
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

500 MW

500 MW

1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 06/14/2020 to Sun 06/14/2020
0001 0200

Work scheduled by:

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2550 MW

600 MW

3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 06/14/2020 to Sun 06/14/2020
0001 0200

Work scheduled by:

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

REV

(Export)

1370 MW**0 MW**

130 MW

1000 MW

1500 MW

1000 MW

CHAT_DC_GC2

Sun 06/14/2020 to Sun 06/14/2020
0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2850 MW

300 MW

3150 MW

CHAT_DC_GC2

Sun 06/14/2020 to Sun 06/14/2020
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

500 MW

500 MW

1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 06/14/2020 to Sun 06/14/2020
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

1150 MW

350 MW

1500 MW

BUCHAN_N-EASTVIEW_345_W93

Sun 06/14/2020 to Sun 06/14/2020
1030 Continuous 1100

Work scheduled by: ConEd

UPDATEDby CONED 04/28/2020

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

4350 MW

1870 MW

6220 MW

NYISO TRANSFER LIMITATIONS

Friday ,May 22, 2020 to Sunday ,November 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-BUCHAN_N_345_Y94

FWD

Sun 06/14/2020 to Sun 06/14/2020

UPDATEDby CONED 04/28/2020

(Import)

1030 Continuous 1100

Work scheduled by: ConEd

UPNY CONED

5765 MW

Impacts Total Transfer Capability 455 MW

TTC with All Lines In Service 6220 MW

ROSETON_-EFISHKIL_345_RFK305

FWD

Mon 06/15/2020 to Mon 06/15/2020

(Import)

0700 Daily 1600

Work scheduled by: CHGE

UPNY CONED

5990 MW

Impacts Total Transfer Capability 230 MW

TTC with All Lines In Service 6220 MW

SPRNBRK_-W49TH_ST_345_M51

FWD

Sat 06/27/2020 to Mon 06/29/2020

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS5

FWD

Sat 06/27/2020 to Mon 06/29/2020

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

CHAT_DC_GC1

FWD

Sun 06/28/2020 to Sun 06/28/2020

(Import)

0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

REV

Sun 06/28/2020 to Sun 06/28/2020

(Export)

0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY

500 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

Sun 06/28/2020 to Sun 06/28/2020

(Import)

0001 0200

Work scheduled by:

MOSES SOUTH

2550 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,May 22, 2020 to Sunday ,November 21, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 06/28/2020 to Sun 06/28/2020
0001 0200

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ - NY	1370 MW	0 MW
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHAT_DC_GC2

Sun 06/28/2020 to Sun 06/28/2020
0001 Continuous 0200

Work scheduled by: HQ

	FWD (Import)
MOSES SOUTH	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

CHAT_DC_GC2

Sun 06/28/2020 to Sun 06/28/2020
0001 Continuous 0200

Work scheduled by: HQ

	REV (Export)
SCH - HQ - NY	500 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 06/28/2020 to Sun 06/28/2020
0001 Continuous 0200

Work scheduled by: HQ

	FWD (Import)
SCH - HQ - NY	1150 MW
Impacts Total Transfer Capability	350 MW
TTC with All Lines In Service	1500 MW

NIAGARA__345_230_AT4

Mon 06/29/2020 to Tue 06/30/2020
0500 Continuous 1530

Work scheduled by: NYPA

	REV (Export)
SCH - OH - NY	1400 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1700 MW

PORTER__-ROTTRDAM_230_31

Tue 07/07/2020 to Tue 07/07/2020
0830 Daily(No Weekends) 1130

Work scheduled by: NGrid

	FWD (Import)
CENTRAL EAST - VC	2805 MW
Impacts Total Transfer Capability	170 MW
TTC with All Lines In Service	2975 MW

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Mon 07/27/2020 to Fri 08/07/2020
0500 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1900 MW	1450 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	1900 MW	1700 MW

NYISO TRANSFER LIMITATIONS

Friday ,May 22, 2020 to Sunday ,November 21, 2021

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Sun 08/09/2020 to Sun 08/16/2020
0800 Daily 1600

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

SAND_BAR-PLATSBURG_115_PV20

Sat 08/22/2020 to Sat 08/29/2020
0800 Daily 1600

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

MEYER___-CANANDGA_230_60

Thu 09/10/2020 to Thu 09/10/2020
0730 Continuous 1630

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

MARCY___765_345_AT1

Mon 09/14/2020 to Mon 09/14/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED**by NYPA****03/31/2020**

FWD

(Import)

MOSES SOUTH

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

ARR: 19**NIAGARA_-KINTIGH_345_NS1-38**

Mon 09/14/2020 to Thu 09/17/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

BRANCHBG-HOPATCON_500_5060

Tue 09/15/2020 to Wed 09/16/2020
0200 Continuous 2300

Work scheduled by: PJM

UPDATED**by PJM****04/20/2020**

FWD

(Import)

UPNY CONED

6025 MW

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

MOSES___-ADIRNDCK_230_MA2

Tue 09/15/2020 to Sat 11/14/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,May 22, 2020 to Sunday ,November 21, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

Fri 09/18/2020 to Sat 11/14/2020
0500 Continuous 2330
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

EASTVIEW-SPRNBRK__345_W65

Sat 09/19/2020 to Sat 09/19/2020
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W82

Sat 09/19/2020 to Sat 09/19/2020
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5985 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 6220 MW

SPRNBRK__345KV_RNS4

Sat 09/19/2020 to Sat 09/19/2020
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBRK__345_W65

Sat 09/19/2020 to Sat 09/19/2020
0330 Continuous 0400
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W82

Sat 09/19/2020 to Sat 09/19/2020
0330 Continuous 0400
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5985 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 6220 MW

SPRNBRK__345KV_RNS4

Sat 09/19/2020 to Sat 09/19/2020
0330 Continuous 0400
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,May 22, 2020 to Sunday ,November 21, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

Sun 09/20/2020 to Sun 09/20/2020
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

BUCHAN_S-MILLWOOD_345_W98

Sun 09/20/2020 to Fri 09/25/2020
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **6135 MW**
Impacts Total Transfer Capability 85 MW
TTC with All Lines In Service 6220 MW

CLAY__-EDIC__345_1-16

Mon 09/21/2020 to Fri 09/25/2020
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FRASANX-COOPERS__345_UCC2-41

Mon 09/21/2020 to Sun 09/27/2020 **UPDATED by NYPA 04/15/2020**
0700 Continuous 1730
Work scheduled by: NYPA **ARR: 19**

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANX_345_UCC2-41

Mon 09/21/2020 to Sun 09/27/2020 **UPDATED by NYPA 04/15/2020**
0700 Continuous 1730
Work scheduled by: NYPA **ARR: 19**

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/21/2020 to Fri 10/23/2020 **UPDATED by CHGE 10/09/2019**
0800 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1820 MW
TTC with All Lines In Service 6220 MW

MILLWOOD_345KV_18

Fri 09/25/2020 to Fri 09/25/2020
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Friday ,May 22, 2020 to Sunday ,November 21, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W78

Sat 09/26/2020 to Sun 09/27/2020
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W85

Sat 09/26/2020 to Sun 09/27/2020
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5985 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 6220 MW

SPRNBK__345KV_RNS3

Sat 09/26/2020 to Sun 09/27/2020
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Mon 09/28/2020 to Sat 10/31/2020
0001 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Mon 09/28/2020 to Sat 10/31/2020
0001 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 09/28/2020 to Sat 10/31/2020
0001 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

CLAY__-EDIC__345_2-15

Mon 09/28/2020 to Fri 10/02/2020
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Friday ,May 22, 2020 to Sunday ,November 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY___345_Q11

FWD

Thu 10/01/2020 to Thu 11/05/2020 UPDATED by CONED 12/17/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

HUDSONTP-W49TH_ST_345_Y56

FWD

Fri 10/02/2020 to Thu 10/08/2020

(Import)

0001 Continuous 0300

SCH - PJM_HTP **0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Fri 10/02/2020 to Thu 10/08/2020

(Import)

0001 Continuous 0300

SCH - PJM_HTP **365 MW**

Impacts Total Transfer Capability 295 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Fri 10/02/2020 to Thu 10/08/2020

(Import)

0001 Continuous 0300

SCH - PJM_HTP **450 MW**

Impacts Total Transfer Capability 210 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

PANNELL_-CLAY___345_1

FWD

Mon 10/05/2020 to Fri 10/09/2020 UPDATED by NYPA 05/07/2020

(Import)

0700 Continuous 1530

WEST CENTRAL **1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

SAND_BAR-PLATSBRG_115_PV20

Sat 10/17/2020 to Sat 11/14/2020

0600 Continuous 1800

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

ROCHESTR-PANNELL___345_RP1

FWD

Mon 10/19/2020 to Fri 10/23/2020 UPDATED by NYPA 03/10/2020

(Import)

0500 Continuous 1700

DYSINGER EAST **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,May 22, 2020 to Sunday ,November 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
SHOR_NPX-SHOREHAM_138_CSC						0 MW	0 MW
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by LI</u>	<u>03/02/2020</u>	SCH - NPX_CSC	
0700	Continuous	1500				Impacts Total Transfer Capability	330 MW
Work scheduled by: LI						TTC with All Lines In Service	330 MW
PANNELL -CLAY_345_2						1300 MW	
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/07/2020</u>	WEST CENTRAL	
0700	Continuous	1530				Impacts Total Transfer Capability	950 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2250 MW
BERKSHIR-ALPS_345_393						950 MW	1300 MW
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/01/2020</u>	SCH - NE - NY	
0730	Continuous	1330				Impacts Total Transfer Capability	450 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW
						ARR: 78	
BERKSHIR-ALPS_345_393						100 MW	100 MW
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/01/2020</u>	SCH - NPX_1385	
0730	Continuous	1330				Impacts Total Transfer Capability	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	200 MW
						ARR: 78	
BERKSHIR-ALPS_345_393 & BERKSHIR-NORTHFLD_345_312						950 MW	1300 MW
Mon 10/19/2020	to	Tue 11/10/2020				SCH - NE - NY	
0730		1330				Impacts Total Transfer Capability	450 MW
Work scheduled by:						TTC with All Lines In Service	1400 MW
						ARR: 78	
BERKSHIR-NORTHFLD_345_312						900 MW	1500 MW
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/01/2020</u>	SCH - NE - NY	
0730	Continuous	1330				Impacts Total Transfer Capability	500 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312						100 MW	100 MW
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/01/2020</u>	SCH - NPX_1385	
0730	Continuous	1330				Impacts Total Transfer Capability	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Friday ,May 22, 2020 to Sunday ,November 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC

Mon 10/26/2020 to Fri 10/30/2020
0800 Continuous 1600
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2950 MW**
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

LEEDS____-HURLYAVE_345_301

Mon 10/26/2020 to Fri 12/04/2020
0800 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

SCH-IMO-NYISO_LIMIT_1750

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019
0001 Continuous 2359
Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1600

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019
0001 Continuous 2359
Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

SPRNBRK_-W49TH_ST_345_M51

Thu 11/12/2020 to Mon 11/16/2020
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS5

Thu 11/12/2020 to Mon 11/16/2020
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,May 22, 2020 to Sunday ,November 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY__765_345_AT1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900
Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

MARCY__765_345_AT2

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900
Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900
Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2265 MW
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900
Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900
Work scheduled by: NYPA

	FWD
	(Import)
SCH - HQ_CEDARS	90 MW
Impacts Total Transfer Capability	109 MW
TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Friday ,May 22, 2020 to Sunday ,November 21, 2021

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_ 765_MSU1 & CHATGUAY-MASSENA_ 765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY 850 MW 0 MW
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES_ 230_L33P & MASSENA_-MARCY_ 765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES_ 230_L33P & MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 11/16/2020 to Mon 11/16/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

PLSNTVLE-DUNWODIE_345_W89

Thu 11/26/2020 to Thu 11/26/2020
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Friday ,May 22, 2020 to Sunday ,November 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LADENTWN-BUCHAN_S_345_Y88

Mon 11/30/2020 to Thu 01/14/2021
0001 Continuous 2359

UPDATED by CONED 01/30/2020

Work scheduled by: ORU

FWD
(Import)
5930 MW
UPNY CONED
Impacts Total Transfer Capability 290 MW
TTC with All Lines In Service 6220 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 11/30/2020 to Sun 12/20/2020
0600 Continuous 1600

UPDATED by LI 04/29/2020

Work scheduled by: PJM

FWD
(Import)
0 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 11/30/2020 to Sun 12/20/2020
0600 Continuous 1600

UPDATED by LI 04/29/2020

Work scheduled by: PJM

FWD
(Import)
0 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

MARCY____345KV_CSC

Tue 12/01/2020 to Fri 12/11/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
2925 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MAI

Tue 12/01/2020 to Mon 05/31/2021
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
2300 MW
MOSES SOUTH
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 12/07/2020 to Fri 12/11/2020
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

LONG_MTN-CRICKVLY_345_398

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

FWD REV
(Import) (Export)
700 MW 1300 MW
SCH - NE - NY
Impacts Total Transfer Capability 700 MW 400 MW
TTC with All Lines In Service 1400 MW 1700 MW

NYISO TRANSFER LIMITATIONS

Friday ,May 22, 2020 to Sunday ,November 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-CRICKVLY_345_398

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600
Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NE-NYISO_LIMIT_400

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600
Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	600 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	1400 MW

SCH-NYISO-NE_LIMIT_1000

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600
Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	1200 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1700 MW

MARCY_-EDIC_345_UE1-7

Mon 12/14/2020 to Mon 12/14/2020
0700 Continuous 1730
Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

ARR: 19&16

SAND_BAR-PLATSBURG_115_PV20

Mon 12/14/2020 to Fri 12/18/2020
0700 Continuous 1530
Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FRASANNX-COOPERS_345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
0700 Continuous 1530
Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

ARR: 19

MARCY_-FRASANNX_345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
0700 Continuous 1530
Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Friday ,May 22, 2020 to Sunday ,November 21, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO__500_5018			FWD	REV
Mon 02/01/2021	to	Wed 02/03/2021	(Import)	(Export)
0001	Continuous	2200	SCH - PJ - NY	1250 MW 1200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1650 MW 650 MW
			TTC with All Lines In Service	2900 MW 1850 MW
HOPATCON-RAMAPO__500_5018			FWD	
Mon 02/01/2021	to	Wed 02/03/2021	(Import)	
0001	Continuous	2200	UPNY CONED	6025 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	195 MW
			TTC with All Lines In Service	6220 MW
RAMAPO__345_345_PAR3500			FWD	REV
Mon 02/01/2021	to	Wed 02/03/2021	(Import)	(Export)
0001	Continuous	2200	SCH - PJ - NY	2150 MW 1250 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	750 MW 600 MW
			TTC with All Lines In Service	2900 MW 1850 MW
RAMAPO__345_345_PAR4500			FWD	REV
Mon 02/01/2021	to	Wed 02/03/2021	(Import)	(Export)
0001	Continuous	2200	SCH - PJ - NY	2150 MW 1250 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	750 MW 600 MW
			TTC with All Lines In Service	2900 MW 1850 MW
RAMAPO__500_345_BK 1500			FWD	REV
Mon 02/01/2021	to	Wed 02/03/2021	(Import)	(Export)
0001	Continuous	2200	SCH - PJ - NY	1250 MW 1200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1650 MW 650 MW
			TTC with All Lines In Service	2900 MW 1850 MW
RAMAPO__500_345_BK 1500			FWD	
Mon 02/01/2021	to	Wed 02/03/2021	(Import)	
0001	Continuous	2200	UPNY CONED	6025 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	195 MW
			TTC with All Lines In Service	6220 MW
PLSNTVLY-WOOD_ST__345_F30			FWD	
Mon 02/15/2021	to	Tue 02/16/2021	(Import)	
0001	Continuous	0200	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	2220 MW
			TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Friday ,May 22, 2020 to Sunday ,November 21, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Mon 02/15/2021 to Tue 02/16/2021

(Import)

0001 Continuous 0200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST__345_F39

FWD

Thu 02/18/2021 to Sat 02/20/2021

(Import)

2100 Continuous 0200

UPDATED

by CE

04/01/2020

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Thu 02/18/2021 to Sat 02/20/2021

(Import)

2100 Continuous 0200

UPDATED

by CE

04/01/2020

UPNY CONED

5905 MW

Impacts Total Transfer Capability 315 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

DUNWODIE_345KV_3

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W64

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

0001 Continuous 0030

UPDATED

by CONED

01/23/2020

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

0001 Continuous 0030

UPDATED

by CONED

01/23/2020

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,May 22, 2020 to Sunday ,November 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 03/01/2021 to Mon 03/22/2021 **UPDATED by CONED 01/23/2020**

(Import)

0001 Continuous 0200

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

DUNWODIE-MOTTHAVN_345_71

FWD

Mon 03/01/2021 to Mon 04/05/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOTTHAVN-RAINEY___345_Q11

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK___345_W64

FWD

Mon 03/22/2021 to Mon 03/22/2021 **UPDATED by CONED 01/23/2020**

(Import)

0130 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SPRNBK___345KV_RNS5

FWD

Mon 03/22/2021 to Mon 03/22/2021 **UPDATED by CONED 01/23/2020**

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CLAY___-EDIC___345_2-15

FWD

Mon 03/29/2021 to Fri 04/16/2021

(Import)

0800 Continuous 1730

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

DUNWODIE_345KV_3

FWD

Mon 04/05/2021 to Mon 04/05/2021

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,May 22, 2020 to Sunday ,November 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

Mon 04/05/2021 to Mon 04/05/2021
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBRK_-TREMONT_345_X28

Mon 04/19/2021 to Tue 04/20/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

SCH-IMO-NYISO_LIMIT_1600

Sat 05/01/2021 to Sun 10/31/2021 UPDATED by IESO 05/03/2019
0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

PANNELL_-CLAY_345_2

Mon 05/03/2021 to Fri 05/28/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MOSES_-ADIRNDCK_230_MA2

Tue 06/01/2021 to Sun 11/14/2021
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

SPRNBRK_-W49TH_ST_345_M51

Fri 10/01/2021 to Sun 10/17/2021
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK_345KV_RNS5

Fri 10/01/2021 to Sun 10/17/2021
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,May 22, 2020 to Sunday ,November 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1750

FWD

Mon 11/01/2021 to Fri 12/31/2021

UPDATEDby IESO05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1600

REV

Mon 11/01/2021 to Fri 12/31/2021

UPDATEDby IESO05/03/2019

(Export)

0001 Continuous 2359

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO