

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_9_BYPASS & DUNWODIE_345KV_10_BYPASS & SPRNBRK__345KV_R5S3_BYPASS
& SPRNBRK__345KV_R4S3_BYPASS

FWD

(Import)

Sun 02/01/2015 to Sat 02/01/2025
0000 0000

SPR/DUN-SOUTH

4350 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

DUNWODIE_345KV_9_BYPASS & DUNWODIE_345KV_10_BYPASS & SPRNBRK__345KV_R5S3_BYPASS
& SPRNBRK__345KV_R4S3_BYPASS

Sun 02/01/2015 to Sat 02/01/2025
0000 0000

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by:

HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Mon 01/15/2018 to Sun 02/28/2021 EXT FORCE by CONED 08/28/2020
0001 Continuous 2359

(Import) (Export)

SCH - PJ - NY

2050 MW 1150 MW

Impacts Total Transfer Capability 150 MW 100 MW

TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: ConEd

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

FWD

REV

Mon 01/15/2018 to Sun 02/28/2021
0001 2359

(Import) (Export)

SCH - PJ - NY

2000 MW 1000 MW

Impacts Total Transfer Capability 200 MW 250 MW

TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by:

MARION_-FARRAGUT_345_C3403

FWD

REV

Mon 01/15/2018 to Sun 02/28/2021 EXT FORCE by CONED 08/28/2020
0001 Continuous 2359

(Import) (Export)

SCH - PJ - NY

2050 MW 1150 MW

Impacts Total Transfer Capability 150 MW 100 MW

TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: ConEd

STLAWRNC-MOSES__230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018
0456 Continuous 2359

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: IESO

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1600

Fri 05/01/2020 to Sat 10/31/2020 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
1900 MW
SCH - OH - NY
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1950 MW

SHOR_NPX-SHOREHAM_138_CSC

Wed 07/08/2020 to Fri 09/25/2020 EXT FORCE by ISONE 07/20/2020

1247 Continuous 2359

Work scheduled by: LI

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - NPX_CSC
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

MOSES__-ADIRNDCK_230_MA2

Thu 08/13/2020 to Sat 09/12/2020 UPDATED by NYPA 08/10/2020

0500 Continuous 2359

Work scheduled by: NYPA

FWD
(Import)
2100 MW
MOSES SOUTH
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

SPRNBK_-W49TH_ST_345_M52

Sun 08/16/2020 to Thu 10/08/2020 EXT FORCE by CONED 08/26/2020

1149 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
3200 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MARCY__345KV_CSC

Fri 08/21/2020 to Sat 08/29/2020

1100 Continuous 0459

Work scheduled by: NYPA

FWD
(Import)
2925 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

SAND_BAR-PLATSBURG_115_PV20

Sat 08/22/2020 to Mon 08/24/2020 UPDATED by ISONE 08/11/2020

0700 Continuous 1036

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NIAGARA__345KV_3102

Wed 08/26/2020 to Wed 08/26/2020

0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
1700 MW 1400 MW
SCH - OH - NY
Impacts Total Transfer Capability 250 MW 300 MW
TTC with All Lines In Service 1950 MW 1700 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601				FWD	REV
Wed 08/26/2020 to Fri 08/28/2020				(Import)	(Export)
0800	Continuous	1600		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Wed 08/26/2020 to Fri 08/28/2020				(Import)	(Export)
0800		1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Wed 08/26/2020 to Fri 08/28/2020				(Import)	(Export)
0800		1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Wed 08/26/2020 to Fri 08/28/2020				(Import)	(Export)
0800	Continuous	1600		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Wed 08/26/2020 to Fri 08/28/2020				(Import)	(Export)
0800		1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Wed 08/26/2020 to Fri 08/28/2020				(Import)	(Export)
0800	Continuous	1600		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_NNC				FWD	REV
Wed 08/26/2020 to Fri 08/28/2020				(Import)	(Export)
0800	Continuous	1600		SCH - NPX_1385	0 MW 0 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STOLLERD-HISHELDN_230_67

FWD

Wed 08/26/2020 to Wed 08/26/2020

(Import)

0900 Continuous 1000

DYSINGER EAST

2850 MW

Work scheduled by: NYSEG

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

NINEMILE-CLAY_345_8

FWD

Fri 08/28/2020 to Sat 08/29/2020

(Import)

1024 Continuous 0400

FORCED**by NGRID 08/28/2020**

OSWEGO EXPORT

5150 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

MARCY_345KV_CSC

FWD

Sat 08/29/2020 to Sun 08/30/2020

(Import)

0500 Continuous 1859

UPDATED**by NYPA 08/27/2020**

Work scheduled by: NYPA

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MA2 & MARCY_345KV_3102 & MARCY_345KV_3202 & MARCY_345KV_3302

FWD

Sat 08/29/2020 to Sun 08/30/2020

(Import)

0500 1900

MOSES SOUTH

1800 MW

Work scheduled by:

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 3150 MW

VOLNEY_-MARCY_345_19

FWD

Sat 08/29/2020 to Sun 08/30/2020

(Import)

0500 Continuous 1900

UPDATED**by NYPA 08/27/2020**

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

VOLNEY_-MARCY_345_19

FWD

Sat 08/29/2020 to Sun 08/30/2020

(Import)

0500 Continuous 1900

UPDATED**by NYPA 08/27/2020**

Work scheduled by: NYPA

ARR: 19

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

CHAT_DC_GC1

FWD

Sat 08/29/2020 to Sun 08/30/2020

(Import)

2000 Continuous 0500

CANCELLED**by HQ 08/27/2020**

Work scheduled by: HQ

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1						REV
Sat 08/29/2020	to	Sun 08/30/2020	<u>CANCELLED</u>	<u>by HQ</u>	<u>08/27/2020</u>	(Export)
2000	Continuous	0500				500 MW
Work scheduled by: HQ					SCH - HQ - NY	500 MW
					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
CHAT_DC_GC2						FWD
Sat 08/29/2020	to	Sun 08/30/2020	<u>CANCELLED</u>	<u>by HQ</u>	<u>08/27/2020</u>	(Import)
2000	Continuous	0500				2850 MW
Work scheduled by: HQ					MOSES SOUTH	300 MW
					Impacts Total Transfer Capability	3150 MW
					TTC with All Lines In Service	
CHAT_DC_GC2						REV
Sat 08/29/2020	to	Sun 08/30/2020	<u>CANCELLED</u>	<u>by HQ</u>	<u>08/27/2020</u>	(Export)
2000	Continuous	0500				500 MW
Work scheduled by: HQ					SCH - HQ - NY	500 MW
					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
SCH-HQ-NYISO_LIMIT_1050						FWD
Sat 08/29/2020	to	Sun 08/30/2020	<u>CANCELLED</u>	<u>by HQ</u>	<u>08/27/2020</u>	(Import)
2000	Continuous	0500				1050 MW
Work scheduled by: HQ					SCH - HQ - NY	450 MW
					Impacts Total Transfer Capability	1500 MW
					TTC with All Lines In Service	
MARCY____345KV_CSC						FWD
Sun 08/30/2020	to	Fri 09/04/2020				(Import)
1900	Continuous	1730				2925 MW
Work scheduled by: NYPA					CENTRAL EAST - VC	50 MW
					Impacts Total Transfer Capability	2975 MW
					TTC with All Lines In Service	
BECK____-NIAGARA_230_PA27						
Mon 08/31/2020	to	Mon 11/30/2020				
0700	Continuous	0700				
Work scheduled by: IESO					SCH - OH - NY	
					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
SCH-IMO-NYISO_LIMIT_1450						FWD
Mon 08/31/2020	to	Mon 11/30/2020				(Import)
0700	Continuous	0700				1750 MW
Work scheduled by: IESO					SCH - OH - NY	200 MW
					Impacts Total Transfer Capability	1950 MW
					TTC with All Lines In Service	

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMRC_NY-MAINS_NY_345_47

Tue 09/01/2020 to Fri 10/09/2020

0700 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NINEMILE-CLAY_345_8

Thu 09/03/2020 to Thu 09/03/2020

0500 Daily(No Weekends) 2100

Work scheduled by: NGrid

UPDATED by NGRID 08/26/2020

FWD
(Import)
OSWEGO EXPORT **5150 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

SAND_BAR-PLATSBURG_115_PV20

Thu 09/03/2020 to Fri 09/04/2020

0800 Daily 1600

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

OSWEGO_COMPLEX_AVR_O/S

Sun 09/06/2020 to Sun 09/06/2020

0900 Continuous 0930

Work scheduled by: Gen

FWD
(Import)
CENTRAL EAST - VC **2870 MW**
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2975 MW

MARCY_-N.SCTLND_345_18

Wed 09/09/2020 to Wed 09/09/2020

0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MEYER_-CANANDGA_230_60

Thu 09/10/2020 to Thu 09/10/2020

0730 Continuous 1630

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

SPRNBK_-DUNWODIE_345_W75

Sat 09/12/2020 to Sat 09/12/2020

0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS3

FWD

Sat 09/12/2020 to Sat 09/12/2020

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Sat 09/12/2020 to Sat 09/12/2020

(Import)

0001 Continuous 2100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_7

FWD

Sat 09/12/2020 to Sat 09/12/2020

(Import)

0001 Continuous 2100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-DUNWODIE_345_W75

FWD

Sat 09/12/2020 to Sat 09/12/2020

(Import)

2030 Continuous 2100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RNS3

FWD

Sat 09/12/2020 to Sat 09/12/2020

(Import)

2030 Continuous 2100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES_-ADIRNDCK_230_MA2

FWD

Sun 09/13/2020 to Sat 11/14/2020

(Import)

0001 Continuous 1300

UPDATEDby NYPA07/24/2020

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FITZPTRK-EDIC__345_FE-1

FWD

Mon 09/14/2020 to Mon 09/28/2020

(Import)

0001 Continuous 1100

UPDATEDby NGRID08/25/2020

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC_____345_FE-1

FWD

 Mon 09/14/2020 to Mon 09/28/2020 **UPDATED by NGRID 08/25/2020**

(Import)

0001 Continuous 1100

OSWEGO EXPORT **4800 MW**

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 09/14/2020 to Thu 09/17/2020

(Import)

0500 Continuous 1530

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

NIAGARA_-KINTIGH_345_NS1-38

FWD

Mon 09/14/2020 to Thu 09/17/2020

(Import)

0500 Continuous 1530

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

LINDN_CG-LNDVFT_____345_V-3022

FWD

REV

Mon 09/14/2020 to Wed 09/16/2020

(Import) (Export)

0800 Continuous 2000

SCH - PJM_VFT **0 MW 0 MW**

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y87

FWD

 Mon 09/14/2020 to Wed 09/16/2020 **UPDATED by CE 08/26/2020**

(Import)

2000 Continuous 0200

UPNY CONED **5905 MW**

Impacts Total Transfer Capability 315 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

EFISHKIL-WOOD_ST_345_F39

FWD

 Mon 09/14/2020 to Wed 09/16/2020 **UPDATED by CE 08/26/2020**

(Import)

2000 Continuous 2200

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

BRANCHBG-HOPATCON_500_5060

FWD

 Tue 09/15/2020 to Wed 09/16/2020 **UPDATED by PJM 04/20/2020**

(Import)

0200 Continuous 2300

UPNY CONED **6025 MW**

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: PJM

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13

Tue 09/15/2020 to Tue 09/15/2020
0700 Continuous 1530

UPDATED by NGRID 08/06/2020

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

WOOD_ST_-PLSNTVLE_345_Y87

Wed 09/16/2020 to Wed 09/16/2020
2130 Continuous 2200

UPDATED by CE 08/26/2020

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5905 MW**
Impacts Total Transfer Capability 315 MW
TTC with All Lines In Service 6220 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Thu 09/17/2020 to Thu 09/17/2020
0700 Continuous 1700

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Thu 09/17/2020 to Thu 09/17/2020
0700 Continuous 1700

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Thu 09/17/2020 to Thu 09/17/2020
0700 Continuous 1700

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Thu 09/17/2020 to Thu 09/17/2020
0700 Continuous 1700

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

S.RIPLEY-DUNKIRK_230_68

Thu 09/17/2020 to Fri 09/18/2020
0900 Continuous 1500

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Fri 09/18/2020 to Sat 11/14/2020 UPDATED by NYPA 08/27/2020

(Import)

0500 Continuous 2330

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

NIAGARA_345KV_3108

REV

Fri 09/18/2020 to Sat 11/14/2020 UPDATED by NYPA 08/27/2020

(Export)

0500 Continuous 2330

Work scheduled by: NYPA

SCH - OH - NY **1500 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 1700 MW

EASTVIEW-SPRNBK_345_W65

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W82

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED **5985 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 6220 MW

SPRNBK_345KV_RNS4

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK_345_W65

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0330 Continuous 0400

Work scheduled by: ConEd

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W82

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0330 Continuous 0400

Work scheduled by: ConEd

UPNY CONED **5985 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4				FWD	
Sat 09/19/2020	to	Sat 09/19/2020		(Import)	
0330	Continuous	0400			
Work scheduled by: ConEd				SPR/DUN-SOUTH	3200 MW
				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
MILLWOOD_345KV_18				FWD	
Sun 09/20/2020	to	Sun 09/20/2020	<u>UPDATED</u>	(Import)	
0001	Continuous	0030	<u>by CONED</u>	UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1870 MW
				TTC with All Lines In Service	6220 MW
SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4				FWD	
Sun 09/20/2020	to	Sun 09/20/2020		(Import)	
0001		0030		SPR/DUN-SOUTH	3200 MW
Work scheduled by:				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
BUCHAN_S-MILLWOOD_345_W98				FWD	
Sun 09/20/2020	to	Fri 09/25/2020	<u>UPDATED</u>	(Import)	
0001	Continuous	2230	<u>by CONED</u>	UPNY CONED	6135 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	85 MW
				TTC with All Lines In Service	6220 MW
NIAGARA__345KV_3102				FWD	REV
Sun 09/20/2020	to	Sun 09/20/2020		(Import)	(Export)
0500	Continuous	2100		SCH - OH - NY	1700 MW 1400 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	250 MW 300 MW
				TTC with All Lines In Service	1950 MW 1700 MW
NIAGARA__345_230_AT4				FWD	REV
Sun 09/20/2020	to	Sun 09/20/2020		(Import)	(Export)
0500	Continuous	2100		SCH - OH - NY	1900 MW 1400 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	50 MW 300 MW
				TTC with All Lines In Service	1950 MW 1700 MW
SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4				FWD	
Mon 09/21/2020	to	Mon 09/21/2020		(Import)	
0130		0200		SPR/DUN-SOUTH	3200 MW
Work scheduled by:				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_1-16

Mon 09/21/2020 to Fri 09/25/2020

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 09/21/2020 to Fri 09/25/2020

0700 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 09/21/2020 to Wed 09/30/2020

0700 Continuous 1730

Work scheduled by: NYPA

EXTENDEDby NYPA07/21/2020

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY____-FRASANNX_345_UCC2-41

Mon 09/21/2020 to Wed 09/30/2020

0700 Continuous 1730

Work scheduled by: NYPA

EXTENDEDby NYPA07/21/2020

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

GOETHALS_345KV_5

Tue 09/22/2020 to Tue 09/22/2020

0200 Continuous 0230

Work scheduled by: PJM

UPDATEDby CE06/24/2020

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

LINDEN__-GOETHALS_230_A2253

Tue 09/22/2020 to Wed 09/23/2020

0200 Continuous 2359

Work scheduled by: PJM

UPDATEDby CE06/24/2020

FWD

(Import) (Export)

SCH - PJ - NY

2050 MW 1150 MW

Impacts Total Transfer Capability 150 MW 100 MW

TTC with All Lines In Service 2200 MW 1250 MW

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Tue 09/22/2020 to Wed 09/23/2020

0200 Continuous 2359

Work scheduled by:

FWD

(Import) (Export)

SCH - PJ - NY

2000 MW 1000 MW

Impacts Total Transfer Capability 200 MW 250 MW

TTC with All Lines In Service 2200 MW 1250 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403					FWD	REV		
					(Import)	(Export)		
Tue 09/22/2020	to	Wed 09/23/2020			SCH - PJ - NY	2000 MW 1000 MW		
0200		2359			Impacts Total Transfer Capability	200 MW 250 MW		
Work scheduled by:					TTC with All Lines In Service	2200 MW 1250 MW		
LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403					FWD	REV		
					(Import)	(Export)		
Tue 09/22/2020	to	Wed 09/23/2020			SCH - PJ - NY	2000 MW 1000 MW		
0200		2359			Impacts Total Transfer Capability	200 MW 250 MW		
Work scheduled by:					TTC with All Lines In Service	2200 MW 1250 MW		
ADIRNDCK-CHASLAKE_230_13					FWD			
					(Import)			
Wed 09/23/2020	to	Wed 09/23/2020	<u>UPDATED</u>	<u>by NGRID</u>	<u>08/06/2020</u>	MOSES SOUTH	2100 MW	
0700	Continuous	1530			Impacts Total Transfer Capability	1050 MW		
Work scheduled by: NYPA					TTC with All Lines In Service	3150 MW		
LINDEN__-GOETHALS_230_A2253					FWD	REV		
					(Import)	(Export)		
Thu 09/24/2020	to	Sat 09/26/2020	<u>UPDATED</u>	<u>by PJM</u>	<u>07/06/2020</u>	SCH - PJ - NY	2050 MW 1150 MW	
0001	Continuous	0300			Impacts Total Transfer Capability	150 MW 100 MW		
Work scheduled by: PJM					TTC with All Lines In Service	2200 MW 1250 MW		
LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402					FWD	REV		
					(Import)	(Export)		
Thu 09/24/2020	to	Sat 09/26/2020			SCH - PJ - NY	2000 MW 1000 MW		
0001		0300			Impacts Total Transfer Capability	200 MW 250 MW		
Work scheduled by:					TTC with All Lines In Service	2200 MW 1250 MW		
LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403					FWD	REV		
					(Import)	(Export)		
Thu 09/24/2020	to	Sat 09/26/2020			SCH - PJ - NY	2000 MW 1000 MW		
0001		0300			Impacts Total Transfer Capability	200 MW 250 MW		
Work scheduled by:					TTC with All Lines In Service	2200 MW 1250 MW		

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Thu 09/24/2020 to Sat 09/26/2020
0001 0300

Work scheduled by:

FWD REV
(Import) (Export)
SCH - PJ - NY 2000 MW 1000 MW
Impacts Total Transfer Capability 200 MW 250 MW
TTC with All Lines In Service 2200 MW 1250 MW

MILLWOOD_345KV_18

Fri 09/25/2020 to Fri 09/25/2020
0001 Continuous 2230

Work scheduled by: ConEd

UPDATED by CONED 08/25/2020

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

W49TH_ST_345KV_5

Fri 09/25/2020 to Sat 09/26/2020
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Fri 09/25/2020 to Sat 09/26/2020
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

EASTVIEW-SPRNBK__345_W78

Sat 09/26/2020 to Sun 09/27/2020
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 06/16/2020

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W85

Sat 09/26/2020 to Sun 09/27/2020
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 06/16/2020

FWD
(Import)
UPNY CONED 5985 MW
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 6220 MW

SPRNBK__345KV_RNS3

Sat 09/26/2020 to Sun 09/27/2020
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 06/16/2020

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Sat 09/26/2020 to Sat 09/26/2020 UPDATED by PJM 07/06/2020
0230 Continuous 0300

Work scheduled by: PJM

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

CRICKVLY-PLSNTVLY_345_F83

Mon 09/28/2020 to Sun 10/04/2020
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
SCH - NE - NY **350 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 1400 MW

CRICKVLY-PLSNTVLY_345_F83

Mon 09/28/2020 to Sun 10/04/2020
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & CRICKVLY-PLSNTVLY_345_F83

Mon 09/28/2020 to Sun 10/04/2020
0500 2200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_602 & CRICKVLY-PLSNTVLY_345_F83

Mon 09/28/2020 to Sun 10/04/2020
0500 2200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_603 & CRICKVLY-PLSNTVLY_345_F83

Mon 09/28/2020 to Sun 10/04/2020
0500 2200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601

Mon 09/28/2020 to Sat 10/17/2020 UPDATED by LIPA 07/10/2020
0500 Continuous 2359

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 09/28/2020 to Sat 10/17/2020
0500 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 09/28/2020 to Sat 10/17/2020
0500 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602

Mon 09/28/2020 to Sat 10/17/2020 UPDATED by LIPA 07/10/2020
0500 Continuous 2359

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 09/28/2020 to Sat 10/17/2020
0500 2359

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_603

Mon 09/28/2020 to Sat 10/17/2020 UPDATED by LIPA 07/10/2020
0500 Continuous 2359

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 100 MW 100 MW
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NRTHPORT_138_NNC

Mon 09/28/2020 to Sat 10/17/2020 UPDATED by LIPA 07/10/2020
0500 Continuous 2359

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 0 MW 0 MW
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

STONYRDG-HILLSIDE_230_72

Mon 09/28/2020 to Mon 09/28/2020
0600 Continuous 0630

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST 2850 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_2-15

Mon 09/28/2020 to Fri 10/02/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/28/2020 to Fri 10/02/2020
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 08/27/2020

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1820 MW
TTC with All Lines In Service 6220 MW

SCRIBA_-VOLNEY____345_21

Tue 09/29/2020 to Wed 09/30/2020
0800 Continuous 1630

Work scheduled by: NGrid

UPDATED by NGRID 08/01/2020

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MOTTHAVN-RAINEY____345_Q11

Thu 10/01/2020 to Thu 11/05/2020
0001 Continuous 0200

Work scheduled by: ConEd

CANCELLED by ConEd 08/26/2020

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EDIC____-FRASER____345_EF24-40

Thu 10/01/2020 to Fri 10/02/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

FITZPTRK-EDIC____345_FE-1

Thu 10/01/2020 to Thu 10/01/2020
1400 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

FITZPTRK-EDIC____345_FE-1

Thu 10/01/2020 to Thu 10/01/2020
1400 Continuous 1600

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

FWD

Fri 10/02/2020 to Thu 10/08/2020

(Import)

0001 Continuous 0300

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Fri 10/02/2020 to Thu 10/08/2020

(Import)

0001 Continuous 0300

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Fri 10/02/2020 to Thu 10/08/2020

(Import)

0001 Continuous 0300

SCH - PJM_HTP

450 MW

Impacts Total Transfer Capability 210 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

STONYRDG-HILLSIDE_230_72

FWD

Sun 10/04/2020 to Sun 10/04/2020

(Import)

1500 Continuous 1530

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

PANNELL_-CLAY____345_1

FWD

Mon 10/05/2020 to Fri 10/09/2020

(Import)

0700 Continuous 1530

UPDATED**by NYPA****05/07/2020**

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

DUNWODIE-MOTTHAVN_345_71

FWD

Wed 10/07/2020 to Thu 10/08/2020

(Import)

0001 Continuous 0100

UPDATED**by CONED****07/22/2020**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Wed 10/07/2020 to Thu 10/08/2020

(Import)

0001 Continuous 0100

UPDATED**by CONED****07/22/2020**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

FWD

Wed 10/07/2020 to Thu 11/12/2020 UPDATED by CONED 07/22/2020

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

FWD

Wed 10/07/2020 to Thu 11/12/2020 UPDATED by CONED 07/22/2020

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Wed 10/07/2020 to Thu 11/12/2020 UPDATED by CONED 07/22/2020

(Import)

0001 Continuous 0100

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

BRANCHBG-HOPATCON_500_5060

FWD

Wed 10/07/2020 to Wed 10/07/2020

(Import)

0200 Continuous 1500

UPNY CONED **6025 MW**

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: PJM

HOMR_NYW-PIERC_NY_345_48Mon 10/12/2020 to Fri 10/30/2020 UPDATED by PJM 08/06/2020

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

HURLYAVE-ROSETON_345_303

FWD

Tue 10/13/2020 to Fri 10/16/2020

(Import)

0800 Continuous 1600

UPNY CONED **4100 MW**

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

SAND_BAR-PLATSBRG_115_PV20

Sat 10/17/2020 to Sat 11/14/2020

0600 Continuous 1800

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

FWD

Mon 10/19/2020 to Mon 10/19/2020

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

ROCHESTR-PANNELL_345_RP1

FWD

Mon 10/19/2020 to Fri 10/23/2020

(Import)

0500 Continuous 1700

UPDATEDby NYPA03/10/2020

DYSINGER EAST

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

SCH-NE-NYISO_LIMIT_600

FWD

Mon 10/19/2020 to Sat 10/31/2020

(Import)

0630 Continuous 2359

UPDATEDby ISONE06/05/2020

SCH - NE - NY

800 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_800

REV

Mon 10/19/2020 to Sat 10/31/2020

(Export)

0630 Continuous 2359

UPDATEDby ISONE06/05/2020

SCH - NE - NY

1000 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1600 MW

BERKSHIR-ALPS_345_393

FWD

REV

Mon 10/19/2020 to Tue 11/10/2020

(Import) (Export)

0630 Continuous 1630

UPDATEDby ISONE06/05/2020

SCH - NE - NY

950 MW

1300 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

ARR: 78

BERKSHIR-ALPS_345_393

FWD

REV

Mon 10/19/2020 to Tue 11/10/2020

(Import) (Export)

0630 Continuous 1630

UPDATEDby ISONE06/05/2020

SCH - NPX_1385

100 MW

100 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

ARR: 78

BERKSHIR-ALPS_345_393 & BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 10/19/2020 to Tue 11/10/2020

(Import) (Export)

0630 1630

SCH - NE - NY

950 MW

1300 MW

Work scheduled by:

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

ARR: 78

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
BERKSHIR-NORTHFLD_345_312							
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>	SCH - NE - NY	900 MW
0630	Continuous	1630				Impacts Total Transfer Capability	500 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312							
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>	SCH - NPX_1385	100 MW
0630	Continuous	1630				Impacts Total Transfer Capability	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	200 MW
SHOR_NPX-SHOREHAM_138_CSC							
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by LI</u>	<u>03/02/2020</u>	SCH - NPX_CSC	0 MW
0700	Continuous	1500				Impacts Total Transfer Capability	330 MW
Work scheduled by: LI						TTC with All Lines In Service	330 MW
PANNELL_-CLAY_345_2							
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/07/2020</u>	WEST CENTRAL	1300 MW
0700	Continuous	1530				Impacts Total Transfer Capability	950 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2250 MW
COOPERS_-DOLSONAV_345_CCDA42							
Mon 10/19/2020	to	Fri 11/06/2020				CENTRAL EAST - VC	2720 MW
0700	Continuous	1730				Impacts Total Transfer Capability	255 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
MILLWOOD_345KV_18							
Fri 10/23/2020	to	Fri 10/23/2020				UPNY CONED	4350 MW
2130	Continuous	2200				Impacts Total Transfer Capability	1870 MW
Work scheduled by: ConEd						TTC with All Lines In Service	6220 MW
SPRNBK_-TREMONT_345_X28							
Mon 10/26/2020	to	Mon 10/26/2020				SPR/DUN-SOUTH	4200 MW
0001	Continuous	0030				Impacts Total Transfer Capability	400 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS____345_LEEDS SVC

FWD

Mon 10/26/2020 to Fri 10/30/2020

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

LEEDS____-HURLYAVE_345_301

FWD

Mon 10/26/2020 to Fri 12/04/2020

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

SCH-NE-NYISO_LIMIT_800

FWD

Sun 11/01/2020 to Tue 11/10/2020

(Import)

0001 Continuous 1630

UPDATEDby ISONE 06/05/2020

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid

SCH-NYISO-NE_LIMIT_700

REV

Sun 11/01/2020 to Tue 11/10/2020

(Export)

0001 Continuous 1630

UPDATEDby ISONE 06/05/2020

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: NGrid

SCH-IMO-NYISO_LIMIT_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021

(Import)

0001 Continuous 2359

UPDATEDby IESO 05/03/2019

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1600

REV

Sun 11/01/2020 to Fri 04/30/2021

(Export)

0001 Continuous 2359

UPDATEDby IESO 05/03/2019

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

SPRNBK_-TREMONT__345_X28

FWD

Fri 11/06/2020 to Sat 11/07/2020

(Import)

0001 Continuous 0059

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345KV_3102

Fri 11/06/2020 to Fri 11/06/2020
0500 Continuous 2100

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	2000 MW	1700 MW
Impacts Total Transfer Capability	50 MW	200 MW
TTC with All Lines In Service	2050 MW	1900 MW

NIAGARA_345_230_AT4

Fri 11/06/2020 to Fri 11/06/2020
0500 Continuous 2100

Work scheduled by: NYPA

		REV
		(Export)
SCH - OH - NY		1750 MW
Impacts Total Transfer Capability		150 MW
TTC with All Lines In Service		1900 MW

SPRNBK_-TREMONT_345_X28

Mon 11/09/2020 to Mon 11/09/2020
0030 Continuous 0059

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	4200 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	4600 MW

DUNWODIE-MOTTHAVN_345_71

Tue 11/10/2020 to Thu 11/12/2020
0001 Continuous 0100

Work scheduled by: ConEd

UPDATED by CONED 07/22/2020

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

DUNWODIE_345KV_5

Tue 11/10/2020 to Thu 11/12/2020
0001 Continuous 0100

Work scheduled by: ConEd

UPDATED by CONED 07/22/2020

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

BUCHAN_N-EASTVIEW_345_W93

Sat 11/14/2020 to Sat 11/14/2020
0301 Continuous 0330

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1870 MW
TTC with All Lines In Service	6220 MW

EASTVIEW-SPRNBK_345_W79

Sat 11/14/2020 to Sun 11/15/2020
0301 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1870 MW
TTC with All Lines In Service	6220 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900
Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY 0 MW 0 MW
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY__765_345_AT1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900
Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900
Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2265 MW
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900
Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY 475 MW 1000 MW
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100	Continuous	1900	SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	MOSES SOUTH	500 MW
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2			FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	(Export)
0100		1900	SCH - HQ - NY	850 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	650 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	SCH - HQ_CEDARS	90 MW
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	SCH - HQ_CEDARS	90 MW
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
STLAWRNC-MOSES_230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	SCH - HQ_CEDARS	90 MW
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
BUCHAN_N-EASTVIEW_345_W93			FWD	
Sun 11/15/2020	to	Sun 11/15/2020	(Import)	
0130	Continuous	0200	UPNY CONED	4350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1870 MW
			TTC with All Lines In Service	6220 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30

Mon 11/16/2020 to Mon 11/16/2020
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

PLSNTVLY_345KV_RNS5

Mon 11/16/2020 to Mon 11/16/2020
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

MILLWOOD_345KV_18

Mon 11/16/2020 to Tue 11/17/2020
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

MOTTHAVN-RAINEY__345_Q12

Mon 11/16/2020 to Sat 11/21/2020
0001 Continuous 0159
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY-WOOD_ST__345_F30

Tue 11/17/2020 to Tue 11/17/2020
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

PLSNTVLY_345KV_RNS5

Tue 11/17/2020 to Tue 11/17/2020
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

W49TH_ST_345KV_6

Fri 11/20/2020 to Wed 11/25/2020 **UPDATED by CE 08/06/2020**
0001 Continuous 2300
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

FWD

Fri 11/20/2020 to Wed 11/25/2020 UPDATED by CE 08/06/2020

(Import)

0001 Continuous 2300

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 11/30/2020 to Sun 12/20/2020 UPDATED by LI 04/29/2020

(Import)

0600 Continuous 1600

Work scheduled by: PJM

SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 11/30/2020 to Sun 12/20/2020 UPDATED by LI 04/29/2020

(Import)

0600 Continuous 1600

Work scheduled by: PJM

SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

DOLSONAV-ROCKTVRN_345_DART44

FWD

Mon 11/30/2020 to Mon 12/14/2020 UPDATED by NYPA 08/27/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

MARCY____345KV_CSC

FWD

Tue 12/01/2020 to Fri 12/11/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC **2925 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MAI

FWD

Tue 12/01/2020 to Sat 02/27/2021 UPDATED by NYPA 07/27/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_6

FWD

Tue 12/01/2020 to Tue 12/01/2020 UPDATED by CE 08/06/2020

(Import)

2230 Continuous 2300

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Tue 12/01/2020 to Tue 12/01/2020 UPDATED by CE 08/06/2020
2230 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
300 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

KINTIGH_-ROCHESTR_345_SRI-39

Thu 12/03/2020 to Tue 12/15/2020 UPDATED by NYISO 06/24/2020
0800 Continuous 1900

Work scheduled by: RGE

FWD
(Import)
1700 MW
DYSINGER EAST
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NSI-38

Thu 12/03/2020 to Tue 12/15/2020 UPDATED by NYISO 06/24/2020
0800 Continuous 1900

Work scheduled by: RGE

FWD
(Import)
1700 MW
DYSINGER EAST
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

BECK_-PACKARD_230_BP76

Fri 12/04/2020 to Fri 12/04/2020
0730 Daily(No Weekends) 1530

Work scheduled by: NGrid

FWD REV
(Import) (Export)
1650 MW 1400 MW
SCH - OH - NY
Impacts Total Transfer Capability 400 MW 500 MW
TTC with All Lines In Service 2050 MW 1900 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 12/07/2020 to Fri 12/11/2020
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

W49TH_ST_345KV_6

Tue 12/08/2020 to Tue 12/08/2020 CANCELLED by ConEd 08/28/2020
0301 Continuous 0330

Work scheduled by: ConEd

FWD
(Import)
300 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Tue 12/08/2020 to Fri 12/11/2020 CANCELLED by ConEd 08/28/2020
0301 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

Tue 12/08/2020 to Fri 12/11/2020 **CANCELLED by ConEd 08/28/2020**

0301 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LONG_MTN-CRICKVLY_345_398

Tue 12/08/2020 to Thu 12/10/2020

0700 Continuous 1600

Work scheduled by: ISONE

FWD REV
(Import) (Export)
700 MW 1300 MW
SCH - NE - NY
Impacts Total Transfer Capability 700 MW 400 MW
TTC with All Lines In Service 1400 MW 1700 MW

LONG_MTN-CRICKVLY_345_398

Tue 12/08/2020 to Thu 12/10/2020

0700 Continuous 1600

Work scheduled by: ISONE

FWD REV
(Import) (Export)
100 MW 100 MW
SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

SCH-NE-NYISO_LIMIT_400

Tue 12/08/2020 to Thu 12/10/2020

0700 Continuous 1600

Work scheduled by: ISONE

FWD
(Import)
600 MW
SCH - NE - NY
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1000

Tue 12/08/2020 to Thu 12/10/2020

0700 Continuous 1600

Work scheduled by: ISONE

REV
(Export)
1200 MW
SCH - NE - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1700 MW

W49TH_ST_345KV_6

Fri 12/11/2020 to Fri 12/11/2020 **CANCELLED by ConEd 08/28/2020**

0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
300 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

MARCY -EDIC 345_U01-7

Mon 12/14/2020 to Mon 12/14/2020

0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
5250 MW
OSWEGO EXPORT
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ARR: 19&16

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Mon 12/14/2020 to Fri 12/18/2020

0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

LADENTW-BUCHAN_S_345_Y88

Tue 12/15/2020 to Sat 01/30/2021

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

5930 MW

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 6220 MW

FRASANNX-COOPERS_345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY_-FRASANNX_345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

STONYRDG-HILLSIDE_230_72

Wed 12/16/2020 to Mon 12/21/2020

0800 Continuous 0300

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

HOPATCON-RAMAPO_500_5018

Mon 02/01/2021 to Wed 02/03/2021

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - PJ - NY

1250 MW 1200 MW

Impacts Total Transfer Capability 1650 MW 650 MW

TTC with All Lines In Service 2900 MW 1850 MW

HOPATCON-RAMAPO_500_5018

Mon 02/01/2021 to Wed 02/03/2021

0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

6025 MW

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR3500				FWD	REV
Mon 02/01/2021	to	Wed 02/03/2021		(Import)	(Export)
0001	Continuous	2200	SCH - PJ - NY	2150 MW	1250 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	750 MW 600 MW
				TTC with All Lines In Service	2900 MW 1850 MW
RAMAPO___345_345_PAR4500				FWD	REV
Mon 02/01/2021	to	Wed 02/03/2021		(Import)	(Export)
0001	Continuous	2200	SCH - PJ - NY	2150 MW	1250 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	750 MW 600 MW
				TTC with All Lines In Service	2900 MW 1850 MW
RAMAPO___500_345_BK 1500				FWD	REV
Mon 02/01/2021	to	Wed 02/03/2021		(Import)	(Export)
0001	Continuous	2200	SCH - PJ - NY	1250 MW	1200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1650 MW 650 MW
				TTC with All Lines In Service	2900 MW 1850 MW
RAMAPO___500_345_BK 1500				FWD	
Mon 02/01/2021	to	Wed 02/03/2021		(Import)	
0001	Continuous	2200	UPNY CONED	6025 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	195 MW
				TTC with All Lines In Service	6220 MW
PLSNTVLY-WOOD_ST__345_F30				FWD	
Mon 02/15/2021	to	Tue 02/16/2021		(Import)	
0001	Continuous	0200	UPNY CONED	4000 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	2220 MW
				TTC with All Lines In Service	6220 MW
PLSNTVLY_345KV_RNS5				FWD	
Mon 02/15/2021	to	Tue 02/16/2021		(Import)	
0001	Continuous	0200	UPNY CONED	3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	2420 MW
				TTC with All Lines In Service	6220 MW
EFISHKIL-WOOD_ST__345_F39				FWD	
Thu 02/18/2021	to	Sat 02/20/2021	UPDATED by CE 04/01/2020	(Import)	
2100	Continuous	0200		UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	2220 MW
				TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Thu 02/18/2021 to Sat 02/20/2021 **UPDATED by CE 04/01/2020**

(Import)

2100 Continuous 0200

UPNY CONED

5905 MW

Impacts Total Transfer Capability 315 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

CHATGUAY-MASSENA_765_7040

FWD

Sun 02/28/2021 to Mon 03/01/2021

(Import)

0500 Continuous 1730

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

REV

Sun 02/28/2021 to Mon 03/01/2021

(Import) (Export)

0500 Continuous 1730

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MASSENA_-MARC_765_MSU1

FWD

Sun 02/28/2021 to Mon 03/01/2021

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MASSENA_-MARC_765_MSU1

FWD

Sun 02/28/2021 to Mon 03/01/2021

(Import)

0500 Continuous 1730

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MASSENA_-MARC_765_MSU1

FWD

REV

Sun 02/28/2021 to Mon 03/01/2021

(Import) (Export)

0500 Continuous 1730

SCH - HQ - NY

475 MW**1000 MW**

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MASSENA_-MARC_765_MSU1

FWD

Sun 02/28/2021 to Mon 03/01/2021

(Import)

0500 Continuous 1730

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040

Sun 02/28/2021 to Mon 03/01/2021
0500 1730

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES___230_L33P & MASSENA_-MARCY___765_MSU1

Sun 02/28/2021 to Mon 03/01/2021
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

DUNWODIE_345KV_3

Mon 03/01/2021 to Mon 03/01/2021
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Mon 03/01/2021 to Mon 03/01/2021
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK___345_W64

Mon 03/01/2021 to Mon 03/01/2021
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 01/23/2020

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

SPRNBK___345KV_RNS5

Mon 03/01/2021 to Mon 03/01/2021
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 01/23/2020

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Mon 03/01/2021 to Mon 03/22/2021
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 01/23/2020

FWD
(Import)
UPNY CONED **5985 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71

Mon 03/01/2021 to Mon 04/05/2021
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOTTHAVN-RAINEY_345_Q11

Mon 03/01/2021 to Tue 04/06/2021
0001 Continuous 0700
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOSES-ADIRNDCK_230_MA1

Tue 03/02/2021 to Mon 05/31/2021
0700 Continuous 1300
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NIAGARA-ROBNSNRD_230_64

Fri 03/12/2021 to Fri 03/12/2021
0500 Continuous 1700
Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

MARCY_345KV_CSC

Sat 03/13/2021 to Sat 03/13/2021 **UPDATED by NYPA 07/29/2020**
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

EASTVIEW-SPRNBK_345_W64

Mon 03/22/2021 to Mon 03/22/2021 **UPDATED by CONED 01/23/2020**
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

SPRNBK_345KV_RNS5

Mon 03/22/2021 to Mon 03/22/2021 **UPDATED by CONED 01/23/2020**
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_2-15

Mon 03/29/2021 to Fri 04/16/2021
0800 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

W49TH_ST_345KV_5

Wed 03/31/2021 to Wed 05/05/2021
0400 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

ROCHESTR-PANNELL__345_RP2

Wed 03/31/2021 to Mon 04/12/2021
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_3

Mon 04/05/2021 to Mon 04/05/2021
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Mon 04/05/2021 to Mon 04/05/2021
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-TREMONT__345_X28

Mon 04/19/2021 to Tue 04/20/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY-WOOD_ST__345_F31

Tue 04/27/2021 to Wed 04/28/2021
0001 Continuous 0159

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Tue 04/27/2021 to Wed 04/28/2021

(Import)

0001 Continuous 0159

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SPRNBRK_345KV_RNS4

FWD

Sat 05/01/2021 to Sat 05/01/2021

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-W49TH_ST_345_M52

FWD

Sat 05/01/2021 to Tue 05/04/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Sat 05/01/2021 to Tue 05/04/2021

(Import)

0001 Continuous 0300

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_1600

FWD

Sat 05/01/2021 to Sun 10/31/2021

(Import)

0001 Continuous 2359

UPDATED by IESO 05/03/2019

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1950 MW

Work scheduled by: IESO

PANNELL_-CLAY_345_2

FWD

Mon 05/03/2021 to Fri 05/28/2021

(Import)

0700 Continuous 1730

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

SPRNBRK_345KV_RNS4

FWD

Tue 05/04/2021 to Tue 05/04/2021

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345KV_3102

Thu 05/06/2021 to Fri 05/07/2021
0500 Continuous 1700
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1700 MW	1400 MW
Impacts Total Transfer Capability	250 MW	300 MW
TTC with All Lines In Service	1950 MW	1700 MW

NIAGARA__345KV_3302

Mon 05/10/2021 to Wed 05/12/2021
0500 Continuous 1700
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1000 MW	1600 MW
Impacts Total Transfer Capability	950 MW	100 MW
TTC with All Lines In Service	1950 MW	1700 MW

NIAGARA__345KV_3108

Thu 05/13/2021 to Fri 05/14/2021
0500 Continuous 1700
Work scheduled by: NYPA

		REV
		(Export)
SCH - OH - NY		1500 MW
Impacts Total Transfer Capability		200 MW
TTC with All Lines In Service		1700 MW

MOSES__-ADIRNDCK_230_MA2

Tue 06/01/2021 to Sun 11/14/2021
0700 Continuous 1300
Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

NIAGARA__-KINTIGH__345_NS1-38

Mon 09/13/2021 to Fri 09/17/2021
0500 Continuous 1700
Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1400 MW
Impacts Total Transfer Capability	1750 MW
TTC with All Lines In Service	3150 MW

W49TH_ST_345KV_6

Tue 09/28/2021 to Tue 09/28/2021
0100 Continuous 0130
Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	300 MW
Impacts Total Transfer Capability	360 MW
TTC with All Lines In Service	660 MW

E13THSTA-FARRAGUT_345_46

Tue 09/28/2021 to Tue 10/26/2021
0100 Continuous 0300
Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 28, 2020 to Sunday ,February 27, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

Tue 09/28/2021 to Tue 10/26/2021
0100 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Tue 10/26/2021 to Tue 10/26/2021
0230 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019
0001 Continuous 2359
Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019
0001 Continuous 2359
Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

MOSES__-ADIRNDCK_230_MAI

Wed 12/01/2021 to Tue 05/31/2022
0700 Continuous 1300
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW