

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_9_BYPASS & DUNWODIE_345KV_10_BYPASS & SPRNBRK__345KV_R4S3_BYPASS
& SPRNBRK__345KV_R5S3_BYPASS

Sun 02/01/2015 to Sat 02/01/2025
0000 0000

Work scheduled by:

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Thu 10/01/2020
0001 Continuous 2359

Work scheduled by: ConEd

EXTENDED by CONED 05/03/2020

	FWD (Import)	REV (Export)
SCH - PJ - NY	2050 MW	1150 MW
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2200 MW	1250 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Thu 10/01/2020
0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2000 MW	1000 MW
Impacts Total Transfer Capability	200 MW	250 MW
TTC with All Lines In Service	2200 MW	1250 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Thu 10/01/2020
0001 Continuous 2359

Work scheduled by: ConEd

EXTENDED by CONED 05/03/2020

	FWD (Import)	REV (Export)
SCH - PJ - NY	2050 MW	1150 MW
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2200 MW	1250 MW

STLAWRNC-MOSES____230_L33P

Mon 04/30/2018 to Fri 12/31/2021
0456 Continuous 2359

Work scheduled by: IESO

EXT FORCE by IESO 08/21/2018

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_1600

Fri 05/01/2020 to Sat 10/31/2020
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

	FWD (Import)
SCH - OH - NY	1900 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	1950 MW

SHOR_NPX-SHOREHAM_138_CSC

Wed 07/08/2020 to Wed 09/02/2020
1247 Continuous 2359

Work scheduled by: LI

EXT FORCE by ISONE 07/20/2020

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-SHORE_RD_345_Y50

Fri 07/31/2020 to Tue 08/04/2020

0001 Continuous 0259

Work scheduled by: ConEd

FWD

(Import)

CONED - LIPA

800 MW

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 1

Fri 07/31/2020 to Tue 08/04/2020

0001 Continuous 0259

Work scheduled by: ConEd

FWD

(Import)

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Fri 07/31/2020 to Tue 08/04/2020

0001 Continuous 0259

Work scheduled by: ConEd

FWD

(Import)

CONED - LIPA

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

MOSES -ADIRNDCK_230_MA2

Fri 07/31/2020 to Mon 08/10/2020

0500 Continuous 2300

Work scheduled by: NYPA

FWD

(Import)

UPDATED**by NYPA****08/07/2020**

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_4

Tue 08/04/2020 to Tue 08/04/2020

0230 Continuous 0259

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Tue 08/04/2020 to Tue 08/04/2020

0230 Continuous 0259

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

LADENTWN-BUCHAN_S_345_Y88

Tue 08/04/2020 to Thu 08/06/2020

1411 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

FORCED**by CONED****08/05/2020**

UPNY CONED

5930 MW

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-LADENTWN_345_W72						FWD	
Tue 08/04/2020	to	Thu 08/06/2020	<u>FORCED</u>	<u>by CONED</u>	<u>08/05/2020</u>	(Import)	
1515	Continuous	2359				UPNY CONED	4400 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1820 MW
						TTC with All Lines In Service	6220 MW
EASTVIEW-SPRNBK__345_W64						FWD	
Tue 08/04/2020	to	Fri 08/07/2020	<u>FORCED</u>	<u>by CONED</u>	<u>08/05/2020</u>	(Import)	
1754	Continuous	2359				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1870 MW
						TTC with All Lines In Service	6220 MW
NRTH1385-NOR HBR__138_601						FWD	REV
Wed 08/05/2020	to	Fri 08/07/2020	<u>CANCELLED</u>	<u>by LI</u>	<u>08/04/2020</u>	(Import)	(Export)
0800	Continuous	1500				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602						FWD	REV
Wed 08/05/2020	to	Fri 08/07/2020	<u>CANCELLED</u>	<u>by LI</u>	<u>08/04/2020</u>	(Import)	(Export)
0800	Continuous	1500				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603						FWD	REV
Wed 08/05/2020	to	Fri 08/07/2020	<u>CANCELLED</u>	<u>by LI</u>	<u>08/04/2020</u>	(Import)	(Export)
0800	Continuous	1500				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_NNC						FWD	REV
Wed 08/05/2020	to	Fri 08/07/2020	<u>CANCELLED</u>	<u>by LI</u>	<u>08/04/2020</u>	(Import)	(Export)
0800	Continuous	1500				SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
INDPDNCE-SCRIBA__345_25						FWD	
Thu 08/06/2020	to	Thu 08/06/2020	<u>UPDATED</u>	<u>by NGRID</u>	<u>07/29/2020</u>	(Import)	
0600	Daily(No Weekends)	1630				OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CRICKVLY-PLSNTVLY_345_F83

Sat 08/08/2020 to Sat 08/08/2020 **CANCELLED** **by ConEd** **08/07/2020**

0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
350 MW
SCH - NE - NY
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 1400 MW

CRICKVLY-PLSNTVLY_345_F83

Sat 08/08/2020 to Sat 08/08/2020 **CANCELLED** **by ConEd** **08/07/2020**

0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
100 MW 100 MW
SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

BECK____-NIAGARA_345_PA302

Sat 08/08/2020 to Sun 08/09/2020 **CANCELLED** **by IESO** **08/04/2020**

0500 Continuous 1700

Work scheduled by: IESO

FWD REV
(Import) (Export)
900 MW 800 MW
SCH - OH - NY
Impacts Total Transfer Capability 1050 MW 900 MW
TTC with All Lines In Service 1950 MW 1700 MW

W49TH_ST_345KV_6

Sun 08/09/2020 to Sun 08/09/2020

0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
300 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sun 08/09/2020 to Sun 08/09/2020

0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
450 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

SAND_BAR-PLATSBRG_115_PV20

Sun 08/09/2020 to Sun 08/16/2020 **UPDATED** **by ISONE** **07/28/2020**

0800 Continuous 1900

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

W49TH_ST_345KV_6

Sun 08/09/2020 to Sun 08/09/2020

1730 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
300 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

FWD

Sun 08/09/2020 to Sun 08/09/2020

(Import)

1730 Continuous 1800

SCH - PJM_HTP

450 MW

Impacts Total Transfer Capability 210 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SCH-NYISO-IMO_LIMIT_1200

REV

Tue 08/11/2020 to Sat 08/15/2020

(Export)

0600 Continuous 1800

SCH - OH - NY

1500 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: IESO

NIAGARA__345KV_3002

Wed 08/12/2020 to Wed 08/12/2020

UPDATEDby NYPA08/05/2020

0500 Continuous 0530

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Wed 08/12/2020 to Sat 09/12/2020

UPDATEDby NYPA08/07/2020

(Import)

0500 Continuous 2359

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA__345KV_3002

Thu 08/13/2020 to Thu 08/13/2020

UPDATEDby NYPA08/05/2020

1830 Continuous 1900

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

S.RIPLEY-DUNKIRK__230_68

Mon 08/17/2020 to Fri 08/21/2020

0900 Continuous 1500

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

SAND_BAR-PLATSBURG_115_PV20

Sat 08/22/2020 to Sat 08/29/2020

UPDATEDby ISONE07/28/2020

0800 Continuous 1900

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345KV_3102			FWD	REV
Wed 08/26/2020	to	Wed 08/26/2020	(Import)	(Export)
0500	Continuous	1700	SCH - OH - NY	1700 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	1950 MW
STOLLERD-HISHELDN_230_67			FWD	
Wed 08/26/2020	to	Wed 08/26/2020	(Import)	
0900	Continuous	1000	DYSINGER EAST	2850 MW
Work scheduled by: NYSEG			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	3150 MW
HOMRC_NY-MAINS_NY_345_47				
Tue 09/01/2020	to	Fri 10/09/2020	SCH - PJ - NY	
0700	Continuous	1600	Impacts Total Transfer Capability	
Work scheduled by: PJM			TTC with All Lines In Service	
OSWEGO_COMPLEX_AVR_O/S			FWD	
Sun 09/06/2020	to	Sun 09/06/2020	(Import)	
0900	Continuous	0930	CENTRAL EAST - VC	2870 MW
Work scheduled by: Gen			Impacts Total Transfer Capability	105 MW
			TTC with All Lines In Service	2975 MW
MARCY__-N.SCTLND_345_18			FWD	
Wed 09/09/2020	to	Wed 09/09/2020	(Import)	
0800	Daily(No Weekends)	1500	CENTRAL EAST - VC	2090 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	885 MW
			TTC with All Lines In Service	2975 MW
MEYER__-CANANDGA_230_60			FWD	
Thu 09/10/2020	to	Thu 09/10/2020	(Import)	
0730	Continuous	1630	DYSINGER EAST	2850 MW
Work scheduled by: NYSEG			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	3150 MW
SPRNBK_-DUNWODIE_345_W75			FWD	
Sat 09/12/2020	to	Sat 09/12/2020	(Import)	
0001	Continuous	0030	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS3

FWD

Sat 09/12/2020 to Sat 09/12/2020

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Sat 09/12/2020 to Sat 09/12/2020

(Import)

0001 Continuous 2100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_7

FWD

Sat 09/12/2020 to Sat 09/12/2020

(Import)

0001 Continuous 2100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBK_-DUNWODIE_345_W75

FWD

Sat 09/12/2020 to Sat 09/12/2020

(Import)

2030 Continuous 2100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS3

FWD

Sat 09/12/2020 to Sat 09/12/2020

(Import)

2030 Continuous 2100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES_-ADIRNDCK_230_MA2

FWD

Sun 09/13/2020 to Sat 11/14/2020

(Import)

0001 Continuous 1300

UPDATEDby NYPA07/24/2020

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

KINTIGH_-ROCHESTR_345_SRL-39

FWD

Mon 09/14/2020 to Thu 09/17/2020

(Import)

0500 Continuous 1530

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH__345_NS1-38

Mon 09/14/2020 to Thu 09/17/2020
0500 Continuous 1530
Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 09/14/2020 to Wed 09/16/2020
0800 Continuous 2000
Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

WOOD_ST_-PLSNTVLE_345_Y87

Tue 09/15/2020 to Tue 09/15/2020 UPDATED by CE 07/27/2020
0001 Continuous 2230
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5905 MW**
Impacts Total Transfer Capability 315 MW
TTC with All Lines In Service 6220 MW

EFISHKIL-WOOD_ST__345_F39

Tue 09/15/2020 to Wed 09/16/2020 UPDATED by CE 07/27/2020
0001 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

BRANCHBG-HOPATCON_500_5060

Tue 09/15/2020 to Wed 09/16/2020 UPDATED by PJM 04/20/2020
0200 Continuous 2300
Work scheduled by: PJM

FWD
(Import)
UPNY CONED **6025 MW**
Impacts Total Transfer Capability 195 MW
TTC with All Lines In Service 6220 MW

ADIRNDCK-CHASLAKE_230_13

Tue 09/15/2020 to Tue 09/15/2020 UPDATED by NGRID 08/06/2020
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

DOLSONAV-ROCKTVRN_345_DART44

Wed 09/16/2020 to Wed 09/30/2020
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Wed 09/16/2020 to Wed 09/16/2020
2130 Continuous 2200

UPDATED

by CE

07/27/2020

(Import)

Work scheduled by: ConEd

UPNY CONED

5905 MW

Impacts Total Transfer Capability 315 MW

TTC with All Lines In Service 6220 MW

S.RIPLEY-DUNKIRK_230_68

Thu 09/17/2020 to Fri 09/18/2020
0900 Continuous 1500

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NIAGARA_-ROCHESTR_345_NR2

FWD

Fri 09/18/2020 to Sat 11/14/2020
0500 Continuous 2330

Work scheduled by: NYPA

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

NIAGARA_345KV_3108

REV

Fri 09/18/2020 to Sat 11/14/2020
0500 Continuous 2330

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

(Export)

1500 MW

200 MW

1700 MW

EASTVIEW-SPRNBK_345_W65

FWD

Sat 09/19/2020 to Sat 09/19/2020
0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W82

FWD

Sat 09/19/2020 to Sat 09/19/2020
0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

SPRNBK_345KV_RNS4

FWD

Sat 09/19/2020 to Sat 09/19/2020
0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W65

Sat 09/19/2020 to Sat 09/19/2020
0330 Continuous 0400

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W82

Sat 09/19/2020 to Sat 09/19/2020
0330 Continuous 0400

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5985 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 6220 MW

SPRNBK__345KV_RNS4

Sat 09/19/2020 to Sat 09/19/2020
0330 Continuous 0400

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NIAGARA__345KV_3002

Sat 09/19/2020 to Sat 09/19/2020
0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NIAGARA__345KV_3022

Sat 09/19/2020 to Sat 09/19/2020
0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MILLWOOD_345KV_18

Sun 09/20/2020 to Sun 09/20/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

BUCHAN_S-MILLWOOD_345_W98

Sun 09/20/2020 to Fri 09/25/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **6135 MW**
Impacts Total Transfer Capability 85 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345KV_3102

Sun 09/20/2020 to Sun 09/20/2020
0500 Continuous 2100

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1700 MW	1400 MW
Impacts Total Transfer Capability	250 MW	300 MW
TTC with All Lines In Service	1950 MW	1700 MW

NIAGARA__345_230_AT4

Sun 09/20/2020 to Sun 09/20/2020
0500 Continuous 2100

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	50 MW	300 MW
TTC with All Lines In Service	1950 MW	1700 MW

CLAY__-EDIC__345_1-16

Mon 09/21/2020 to Fri 09/25/2020
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

FRASANX-COOPERS__345_UCC2-41

Mon 09/21/2020 to Wed 09/30/2020
0700 Continuous 1730

Work scheduled by: NYPA

EXTENDED by NYPA 07/21/2020

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

MARCY__-FRASANX_345_UCC2-41

Mon 09/21/2020 to Wed 09/30/2020
0700 Continuous 1730

Work scheduled by: NYPA

EXTENDED by NYPA 07/21/2020

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/21/2020 to Fri 10/23/2020
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 10/09/2019

	FWD
	(Import)
UPNY CONED	4400 MW
Impacts Total Transfer Capability	1820 MW
TTC with All Lines In Service	6220 MW

GOETHALS_345KV_5

Tue 09/22/2020 to Tue 09/22/2020
0200 Continuous 0230

Work scheduled by: PJM

UPDATED by CE 06/24/2020

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253					FWD	REV
Tue 09/22/2020	to	Wed 09/23/2020	<u>UPDATED</u>	<u>by CE</u>	<u>06/24/2020</u>	(Import) (Export)
0200	Continuous	2359				
Work scheduled by: PJM					SCH - PJ - NY	2050 MW 1150 MW
					Impacts Total Transfer Capability	150 MW 100 MW
					TTC with All Lines In Service	2200 MW 1250 MW
LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402					FWD	REV
Tue 09/22/2020	to	Wed 09/23/2020				(Import) (Export)
0200		2359				
Work scheduled by:					SCH - PJ - NY	2000 MW 1000 MW
					Impacts Total Transfer Capability	200 MW 250 MW
					TTC with All Lines In Service	2200 MW 1250 MW
LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403					FWD	REV
Tue 09/22/2020	to	Wed 09/23/2020				(Import) (Export)
0200		2359				
Work scheduled by:					SCH - PJ - NY	2000 MW 1000 MW
					Impacts Total Transfer Capability	200 MW 250 MW
					TTC with All Lines In Service	2200 MW 1250 MW
LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403					FWD	REV
Tue 09/22/2020	to	Wed 09/23/2020				(Import) (Export)
0200		2359				
Work scheduled by:					SCH - PJ - NY	2000 MW 1000 MW
					Impacts Total Transfer Capability	200 MW 250 MW
					TTC with All Lines In Service	2200 MW 1250 MW
ADIRNDCK-CHASLAKE_230_13					FWD	
Wed 09/23/2020	to	Wed 09/23/2020	<u>UPDATED</u>	<u>by NGRID</u>	<u>08/06/2020</u>	(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					MOSES SOUTH	2100 MW
					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
SCRIBA__-VOLNEY__345_21					FWD	
Wed 09/23/2020	to	Thu 09/24/2020	<u>UPDATED</u>	<u>by NGRID</u>	<u>08/01/2020</u>	(Import)
0800	Continuous	1630				
Work scheduled by: NGrid					OSWEGO EXPORT	5250 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
LINDEN__-GOETHALS_230_A2253					FWD	REV
Thu 09/24/2020	to	Sat 09/26/2020	<u>UPDATED</u>	<u>by PJM</u>	<u>07/06/2020</u>	(Import) (Export)
0001	Continuous	0300				
Work scheduled by: PJM					SCH - PJ - NY	2050 MW 1150 MW
					Impacts Total Transfer Capability	150 MW 100 MW
					TTC with All Lines In Service	2200 MW 1250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Thu 09/24/2020 to Sat 09/26/2020
0001 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1000 MW
Impacts Total Transfer Capability	200 MW	250 MW
TTC with All Lines In Service	2200 MW	1250 MW

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403

Thu 09/24/2020 to Sat 09/26/2020
0001 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1000 MW
Impacts Total Transfer Capability	200 MW	250 MW
TTC with All Lines In Service	2200 MW	1250 MW

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Thu 09/24/2020 to Sat 09/26/2020
0001 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1000 MW
Impacts Total Transfer Capability	200 MW	250 MW
TTC with All Lines In Service	2200 MW	1250 MW

W49TH_ST_345KV_5

Fri 09/25/2020 to Sat 09/26/2020
0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	300 MW
Impacts Total Transfer Capability	360 MW
TTC with All Lines In Service	660 MW

W49TH_ST_345KV_7

Fri 09/25/2020 to Sat 09/26/2020
0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	300 MW
Impacts Total Transfer Capability	360 MW
TTC with All Lines In Service	660 MW

MILLWOOD_345KV_18

Fri 09/25/2020 to Fri 09/25/2020
0130 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1870 MW
TTC with All Lines In Service	6220 MW

EASTVIEW-SPRNBK__345_W78

Sat 09/26/2020 to Sun 09/27/2020 **UPDATED by CONED 06/16/2020**
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1870 MW
TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

FWD

Sat 09/26/2020 to Sun 09/27/2020 UPDATED by CONED 06/16/2020

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

SPRNBRK_345KV_RNS3

FWD

Sat 09/26/2020 to Sun 09/27/2020 UPDATED by CONED 06/16/2020

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

GOETHALS_345KV_5Sat 09/26/2020 to Sat 09/26/2020 UPDATED by PJM 07/06/2020

0230 Continuous 0300

Work scheduled by: PJM

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

CRICKVLY-PLSNTVLY_345_F83

FWD

Mon 09/28/2020 to Sun 10/04/2020

(Import)

0001 Continuous 2200

Work scheduled by: ConEd

SCH - NE - NY

350 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 1400 MW

CRICKVLY-PLSNTVLY_345_F83

FWD

REV

Mon 09/28/2020 to Sun 10/04/2020

(Import) (Export)

0001 Continuous 2200

Work scheduled by: ConEd

SCH - NPX_1385

100 MW**100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601 & CRICKVLY-PLSNTVLY_345_F83

FWD

REV

Mon 09/28/2020 to Sun 10/04/2020

(Import) (Export)

0500 2200

Work scheduled by:

SCH - NPX_1385

0 MW**0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_602 & CRICKVLY-PLSNTVLY_345_F83

FWD

REV

Mon 09/28/2020 to Sun 10/04/2020

(Import) (Export)

0500 2200

Work scheduled by:

SCH - NPX_1385

0 MW**0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_603 & CRICKVLY-PLSNTVLY_345_F83

Mon 09/28/2020 to Sun 10/04/2020
0500 2200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601

Mon 09/28/2020 to Sat 10/17/2020 UPDATED by LIPA 07/10/2020
0500 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 09/28/2020 to Sat 10/17/2020
0500 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 09/28/2020 to Sat 10/17/2020
0500 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Mon 09/28/2020 to Sat 10/17/2020 UPDATED by LIPA 07/10/2020
0500 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 09/28/2020 to Sat 10/17/2020
0500 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 09/28/2020 to Sat 10/17/2020 UPDATED by LIPA 07/10/2020
0500 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NRTHPORT_138_NNC

Mon 09/28/2020 to Sat 10/17/2020 **UPDATED by LIPA 07/10/2020**

0500 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

STONYRDG-HILLSIDE_230_72

Mon 09/28/2020 to Mon 09/28/2020

0600 Continuous 0630

Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

CLAY -EDIC 345_2-15

Mon 09/28/2020 to Fri 10/02/2020

0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

MOTTHAVN-RAINEY 345_Q11

Thu 10/01/2020 to Thu 11/05/2020 **UPDATED by CONED 12/17/2019**

0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

EDIC -FRASER 345_EF24-40

Thu 10/01/2020 to Fri 10/02/2020

0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

HUDSONTP-W49TH_ST_345_Y56

Fri 10/02/2020 to Thu 10/08/2020

0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

W49TH_ST_345KV_7

Fri 10/02/2020 to Thu 10/08/2020

0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	300 MW
Impacts Total Transfer Capability	360 MW
TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Fri 10/02/2020 to Thu 10/08/2020
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

STONYRDG-HILLSIDE_230_72

Sun 10/04/2020 to Sun 10/04/2020
1500 Continuous 1530

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

PANNELL_-CLAY____345_1

Mon 10/05/2020 to Fri 10/09/2020 UPDATED by NYPA 05/07/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

DUNWODIE-MOTTHAVN_345_71

Wed 10/07/2020 to Thu 10/08/2020 UPDATED by CONED 07/22/2020
0001 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Wed 10/07/2020 to Thu 10/08/2020 UPDATED by CONED 07/22/2020
0001 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Wed 10/07/2020 to Thu 11/12/2020 UPDATED by CONED 07/22/2020
0001 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Wed 10/07/2020 to Thu 11/12/2020 UPDATED by CONED 07/22/2020
0001 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

FWD

Wed 10/07/2020 to Thu 11/12/2020 UPDATED by CONED 07/22/2020

(Import)

0001 Continuous 0100

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

HOMR_NYW-PIERC_NY_345_48

Mon 10/12/2020 to Fri 10/30/2020 UPDATED by PJM 08/06/2020

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

SAND_BAR-PLATSBURG_115_PV20

Sat 10/17/2020 to Sat 11/14/2020

0600 Continuous 1800

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

MILLWOOD_345KV_18

FWD

Mon 10/19/2020 to Mon 10/19/2020

0001 Continuous 0030

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

ROCHESTR-PANNELL_345_RP1

FWD

Mon 10/19/2020 to Fri 10/23/2020 UPDATED by NYPA 03/10/2020

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SCH-NE-NYISO_LIMIT_600

FWD

Mon 10/19/2020 to Sat 10/31/2020 UPDATED by ISONE 06/05/2020

(Import)

0630 Continuous 2359

SCH - NE - NY

800 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid

SCH-NYISO-NE_LIMIT_800

REV

Mon 10/19/2020 to Sat 10/31/2020 UPDATED by ISONE 06/05/2020

(Export)

0630 Continuous 2359

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
BERKSHIR-ALPS_____345_393							
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>		
0630	Continuous	1630				SCH - NE - NY	950 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	1400 MW
							1600 MW
BERKSHIR-ALPS_____345_393						FWD	REV
						(Import)	(Export)
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>		
0630	Continuous	1630				SCH - NPX_1385	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
							200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312						FWD	REV
						(Import)	(Export)
Mon 10/19/2020	to	Tue 11/10/2020				SCH - NE - NY	950 MW
0630		1630				Impacts Total Transfer Capability	450 MW
Work scheduled by:						TTC with All Lines In Service	1400 MW
							1600 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
						(Import)	(Export)
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>		
0630	Continuous	1630				SCH - NE - NY	900 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1400 MW
							1600 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
						(Import)	(Export)
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>		
0630	Continuous	1630				SCH - NPX_1385	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
							200 MW
SHOR_NPX-SHOREHAM_138_CSC						FWD	REV
						(Import)	(Export)
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by LI</u>	<u>03/02/2020</u>		
0700	Continuous	1500				SCH - NPX_CSC	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW
							330 MW
PANNELL_-CLAY_____345_2						FWD	
						(Import)	
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/07/2020</u>		
0700	Continuous	1530				WEST CENTRAL	1300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	2250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-DOLSONAV_345_CCDA42

FWD

Mon 10/19/2020 to Fri 11/06/2020

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MILLWOOD_345KV_18

FWD

Fri 10/23/2020 to Fri 10/23/2020

(Import)

2130 Continuous 2200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SPRNBK_-TREMONT_345_X28

FWD

Mon 10/26/2020 to Mon 10/26/2020

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

LEEDS_345_LEEDS SVC

FWD

Mon 10/26/2020 to Fri 10/30/2020

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

LEEDS_-HURLYAVE_345_301

FWD

Mon 10/26/2020 to Fri 12/04/2020

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

DUNWODIE_345KV_6

FWD

Sun 11/01/2020 to Sun 11/01/2020

(Import)

0001 Continuous 0030

CANCELLED by ConEd 08/04/2020

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SCH-NE-NYISO_LIMIT_800

FWD

Sun 11/01/2020 to Tue 11/10/2020

(Import)

0001 Continuous 1630

UPDATED by ISONE 06/05/2020

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_700

Sun 11/01/2020 to Tue 11/10/2020 UPDATED by ISONE 06/05/2020

0001 Continuous 1630

Work scheduled by: NGrid

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

900 MW

800 MW

1700 MW

DUNWODIE-SHORE_RD_345_Y50

Sun 11/01/2020 to Wed 11/11/2020 CANCELLED by ConEd 08/04/2020

0001 Continuous 0200

Work scheduled by: ConEd

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

800 MW

700 MW

1500 MW

SHORE_RD_345_138_BK 1

Sun 11/01/2020 to Wed 11/11/2020 CANCELLED by ConEd 08/04/2020

0001 Continuous 0200

Work scheduled by: ConEd

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

1350 MW

150 MW

1500 MW

SHORE_RD_345_138_BK 2

Sun 11/01/2020 to Wed 11/11/2020 CANCELLED by ConEd 08/04/2020

0001 Continuous 0200

Work scheduled by: ConEd

CONED - LIPA

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

1350 MW

150 MW

1500 MW

SCH-IMO-NYISO_LIMIT_1750

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2050 MW

0 MW

2050 MW

SCH-NYISO-IMO_LIMIT_1600

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1900 MW

0 MW

1900 MW

NIAGARA_345KV_3002

Thu 11/05/2020 to Thu 11/05/2020

0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import) (Export)

1550 MW 1400 MW

500 MW 500 MW

2050 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345KV_3022

Thu 11/05/2020 to Thu 11/05/2020
0500 Continuous 2100
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1550 MW	1400 MW
Impacts Total Transfer Capability	500 MW	500 MW
TTC with All Lines In Service	2050 MW	1900 MW

SPRNBRK_-TREMONT__345_X28

Fri 11/06/2020 to Sat 11/07/2020
0001 Continuous 0059
Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	4200 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	4600 MW

NIAGARA__345KV_3102

Fri 11/06/2020 to Fri 11/06/2020
0500 Continuous 2100
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	2000 MW	1700 MW
Impacts Total Transfer Capability	50 MW	200 MW
TTC with All Lines In Service	2050 MW	1900 MW

NIAGARA__345_230_AT4

Fri 11/06/2020 to Fri 11/06/2020
0500 Continuous 2100
Work scheduled by: NYPA

		REV
		(Export)
SCH - OH - NY		1750 MW
Impacts Total Transfer Capability		150 MW
TTC with All Lines In Service		1900 MW

SPRNBRK_-TREMONT__345_X28

Mon 11/09/2020 to Mon 11/09/2020
0030 Continuous 0059
Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	4200 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	4600 MW

DUNWODIE-MOTTHAVN_345_71

Tue 11/10/2020 to Thu 11/12/2020 **UPDATED by CONED 07/22/2020**
0001 Continuous 0100
Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

DUNWODIE_345KV_5

Tue 11/10/2020 to Thu 11/12/2020 **UPDATED by CONED 07/22/2020**
0001 Continuous 0100
Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

FWD

Wed 11/11/2020 to Wed 11/11/2020 **CANCELLED by ConEd 08/04/2020**
 0130 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

CHATGUAY-MASSENA_765_7040

FWD

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900

Work scheduled by: NYPA

MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

FWD

REV

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900

Work scheduled by: NYPA

SCH - HQ - NY **0 MW 0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MARCY_765_345_AT1

FWD

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

MARCY_765_345_AT2

FWD

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1

FWD

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900

Work scheduled by: NYPA

CENTRAL EAST - VC **2265 MW**
 Impacts Total Transfer Capability 710 MW
 TTC with All Lines In Service 2975 MW

MASSENA_-MARCY_765_MSU1

FWD

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900

Work scheduled by: NYPA

MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1				FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	(Export)
0100	Continuous	1900	SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1025 MW 0 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1				FWD	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	
0100	Continuous	1900	SCH - HQ_CEDARS	90 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040				FWD	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	
0100		1900	MOSES SOUTH	500 MW	
Work scheduled by:				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2				FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	(Export)
0100		1900	SCH - HQ - NY	850 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	650 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2				FWD	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	
0100		1900	SCH - HQ_CEDARS	90 MW	
Work scheduled by:				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW
STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1				FWD	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	
0100		1900	SCH - HQ_CEDARS	90 MW	
Work scheduled by:				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW
STLAWRNC-MOSES_230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2				FWD	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	
0100		1900	SCH - HQ_CEDARS	90 MW	
Work scheduled by:				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30

Mon 11/16/2020 to Mon 11/16/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

PLSNTVLY_345KV_RNS5

Mon 11/16/2020 to Mon 11/16/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

MILLWOOD_345KV_18

Mon 11/16/2020 to Tue 11/17/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

PLSNTVLY-WOOD_ST__345_F30

Tue 11/17/2020 to Tue 11/17/2020
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

PLSNTVLY_345KV_RNS5

Tue 11/17/2020 to Tue 11/17/2020
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

W49TH_ST_345KV_6

Fri 11/20/2020 to Wed 11/25/2020 UPDATED by CE 08/06/2020
0001 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Fri 11/20/2020 to Wed 11/25/2020 UPDATED by CE 08/06/2020
0001 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 11/30/2020 to Sun 12/20/2020
0600 Continuous 1600

UPDATED by LI 04/29/2020

Work scheduled by: PJM

FWD
(Import)
0 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 11/30/2020 to Sun 12/20/2020
0600 Continuous 1600

UPDATED by LI 04/29/2020

Work scheduled by: PJM

FWD
(Import)
0 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

MARCY___345KV_CSC

Tue 12/01/2020 to Fri 12/11/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
2925 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MAI

Tue 12/01/2020 to Sat 02/27/2021
0700 Continuous 1730

UPDATED by NYPA 07/27/2020

Work scheduled by: NYPA

FWD
(Import)
2300 MW
MOSES SOUTH
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_6

Tue 12/01/2020 to Tue 12/01/2020
2230 Continuous 2300

UPDATED by CE 08/06/2020

Work scheduled by: ConEd

FWD
(Import)
300 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Tue 12/01/2020 to Tue 12/01/2020
2230 Continuous 2300

UPDATED by CE 08/06/2020

Work scheduled by: ConEd

FWD
(Import)
300 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

KINTIGH_-ROCHESTR_345_SRI-39

Thu 12/03/2020 to Tue 12/15/2020
0800 Continuous 1900

UPDATED by NYISO 06/24/2020

Work scheduled by: RGE

FWD
(Import)
1700 MW
DYSINGER EAST
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH_345_NS1-38

Thu 12/03/2020 to Tue 12/15/2020 **UPDATED by NYISO 06/24/2020**
0800 Continuous 1900

Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

BECK_-PACKARD_230_BP76

Fri 12/04/2020 to Fri 12/04/2020
0730 Daily(No Weekends) 1530

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - OH - NY **1650 MW 1400 MW**
Impacts Total Transfer Capability 400 MW 500 MW
TTC with All Lines In Service 2050 MW 1900 MW

SAND_BAR-PLATSBURG_115_PV20

Mon 12/07/2020 to Fri 12/11/2020
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

W49TH_ST_345KV_6

Tue 12/08/2020 to Tue 12/08/2020
0301 Continuous 0330

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Tue 12/08/2020 to Fri 12/11/2020
0301 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Tue 12/08/2020 to Fri 12/11/2020
0301 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LONG_MTN-CRICKVLY_345_398

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **700 MW 1300 MW**
Impacts Total Transfer Capability 700 MW 400 MW
TTC with All Lines In Service 1400 MW 1700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-CRICKVLY_345_398

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NE-NYISO_LIMIT_400

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	600 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	1400 MW

SCH-NYISO-NE_LIMIT_1000

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	1200 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1700 MW

W49TH_ST_345KV_6

Fri 12/11/2020 to Fri 12/11/2020
0230 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	300 MW
Impacts Total Transfer Capability	360 MW
TTC with All Lines In Service	660 MW

MARCY__-EDIC____345_UE1-7

Mon 12/14/2020 to Mon 12/14/2020
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 12/14/2020 to Fri 12/18/2020
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

LADENTWN-BUCHAN_S_345_Y88

Tue 12/15/2020 to Sat 01/30/2021
0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	5930 MW
Impacts Total Transfer Capability	290 MW
TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

HOPATCON-RAMAPO__500_5018

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1250 MW 1200 MW**
Impacts Total Transfer Capability 1650 MW 650 MW
TTC with All Lines In Service 2900 MW 1850 MW

HOPATCON-RAMAPO__500_5018

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **6025 MW**
Impacts Total Transfer Capability 195 MW
TTC with All Lines In Service 6220 MW

RAMAPO__345_345_PAR3500

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2150 MW 1250 MW**
Impacts Total Transfer Capability 750 MW 600 MW
TTC with All Lines In Service 2900 MW 1850 MW

RAMAPO__345_345_PAR4500

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2150 MW 1250 MW**
Impacts Total Transfer Capability 750 MW 600 MW
TTC with All Lines In Service 2900 MW 1850 MW

RAMAPO__500_345_BK 1500

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1250 MW 1200 MW**
Impacts Total Transfer Capability 1650 MW 650 MW
TTC with All Lines In Service 2900 MW 1850 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **6025 MW**
Impacts Total Transfer Capability 195 MW
TTC with All Lines In Service 6220 MW

PLSNTVLY-WOOD_ST__345_F30

Mon 02/15/2021 to Tue 02/16/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

PLSNTVLY_345KV_RNS5

Mon 02/15/2021 to Tue 02/16/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

EFISHKIL-WOOD_ST__345_F39

Thu 02/18/2021 to Sat 02/20/2021 **UPDATED by CE 04/01/2020**
2100 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

WOOD_ST_-PLSNTVLE_345_Y87

Thu 02/18/2021 to Sat 02/20/2021 **UPDATED by CE 04/01/2020**
2100 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5905 MW**
Impacts Total Transfer Capability 315 MW
TTC with All Lines In Service 6220 MW

CHATGUAY-MASSENA__765_7040

Sun 02/28/2021 to Mon 03/01/2021
0500 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sun 02/28/2021 to Mon 03/01/2021
0500 Continuous 1730
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1			FWD	
Sun 02/28/2021	to	Mon 03/01/2021	(Import)	
0500	Continuous	1730	CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	710 MW
			TTC with All Lines In Service	2975 MW
MASSENA_-MARCY___765_MSU1			FWD	
Sun 02/28/2021	to	Mon 03/01/2021	(Import)	
0500	Continuous	1730	MOSES SOUTH	500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1			FWD	REV
Sun 02/28/2021	to	Mon 03/01/2021	(Import)	(Export)
0500	Continuous	1730	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY___765_MSU1			FWD	
Sun 02/28/2021	to	Mon 03/01/2021	(Import)	
0500	Continuous	1730	SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040			FWD	
Sun 02/28/2021	to	Mon 03/01/2021	(Import)	
0500		1730	MOSES SOUTH	500 MW
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
STLAWRNC-MOSES___230_L33P & MASSENA_-MARCY___765_MSU1			FWD	
Sun 02/28/2021	to	Mon 03/01/2021	(Import)	
0500		1730	SCH - HQ_CEDARS	90 MW
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
DUNWODIE_345KV_3			FWD	
Mon 03/01/2021	to	Mon 03/01/2021	(Import)	
0001	Continuous	0030	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W64

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

0001 Continuous 0030

UPDATEDby CONED 01/23/2020

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS5

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

0001 Continuous 0030

UPDATEDby CONED 01/23/2020

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 03/01/2021 to Mon 03/22/2021

(Import)

0001 Continuous 0200

UPDATEDby CONED 01/23/2020

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

DUNWODIE-MOTTHAVN_345_71

FWD

Mon 03/01/2021 to Mon 04/05/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOTTHAVN-RAINEY_345_Q11

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOSES_-ADIRNDCK_230_MAI

FWD

Tue 03/02/2021 to Mon 05/31/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROBNSNRD_230_64

Fri 03/12/2021 to Fri 03/12/2021
0500 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 0 MW
1900 MW

MARCY_345KV_CSC

Sat 03/13/2021 to Sat 03/13/2021
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 07/29/2020

FWD
(Import)
CENTRAL EAST - VC 2925 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

EASTVIEW-SPRNBK_345_W64

Mon 03/22/2021 to Mon 03/22/2021
0130 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 01/23/2020

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

SPRNBK_345KV_RNS5

Mon 03/22/2021 to Mon 03/22/2021
0130 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 01/23/2020

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

CLAY_-EDIC_345_2-15

Mon 03/29/2021 to Fri 04/16/2021
0800 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT 4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

ROCHESTR-PANNELL_345_RP2

Wed 03/31/2021 to Mon 04/12/2021
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_3

Mon 04/05/2021 to Mon 04/05/2021
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

FWD

Mon 04/05/2021 to Mon 04/05/2021

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBK_-TREMONT__345_X28

FWD

Mon 04/19/2021 to Tue 04/20/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NIAGARA__345KV_3002

FWD

REV

Mon 04/26/2021 to Mon 04/26/2021

(Import) (Export)

0500 Continuous 1700

SCH - OH - NY

1550 MW 1400 MW

Impacts Total Transfer Capability 500 MW 500 MW

TTC with All Lines In Service 2050 MW 1900 MW

Work scheduled by: NYPA

PLSNTVLY-WOOD_ST__345_F31

FWD

Tue 04/27/2021 to Wed 04/28/2021

(Import)

0001 Continuous 0159

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Tue 04/27/2021 to Wed 04/28/2021

(Import)

0001 Continuous 0159

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_1600

FWD

Sat 05/01/2021 to Sun 10/31/2021

(Import)

0001 Continuous 2359

UPDATED by IESO 05/03/2019

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1950 MW

Work scheduled by: IESO

PANNELL_-CLAY____345_2

FWD

Mon 05/03/2021 to Fri 05/28/2021

(Import)

0700 Continuous 1730

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345KV_3022

Tue 05/04/2021 to Wed 05/05/2021
0500 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NIAGARA__345KV_3202

Tue 05/04/2021 to Wed 05/05/2021
0500 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NIAGARA__345KV_3102

Thu 05/06/2021 to Fri 05/07/2021
0500 Continuous 1700

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1700 MW	1400 MW
Impacts Total Transfer Capability	250 MW	300 MW
TTC with All Lines In Service	1950 MW	1700 MW

NIAGARA__345KV_3302

Mon 05/10/2021 to Wed 05/12/2021
0500 Continuous 1700

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1000 MW	1600 MW
Impacts Total Transfer Capability	950 MW	100 MW
TTC with All Lines In Service	1950 MW	1700 MW

NIAGARA__345KV_3108

Thu 05/13/2021 to Fri 05/14/2021
0500 Continuous 1700

Work scheduled by: NYPA

	REV (Export)
SCH - OH - NY	1500 MW
Impacts Total Transfer Capability	200 MW
TTC with All Lines In Service	1700 MW

MOSES__-ADIRNDCK_230_MA2

Tue 06/01/2021 to Sun 11/14/2021
0700 Continuous 1300

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

NIAGARA__-KINTIGH__345_NS1-38

Mon 09/13/2021 to Fri 09/17/2021
0500 Continuous 1700

Work scheduled by: NYPA

	FWD (Import)
DYSINGER EAST	1400 MW
Impacts Total Transfer Capability	1750 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 08, 2020 to Monday ,February 07, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Tue 09/28/2021 to Tue 09/28/2021
0100 Continuous 0130

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Tue 09/28/2021 to Tue 10/26/2021
0100 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Tue 09/28/2021 to Tue 10/26/2021
0100 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Tue 10/26/2021 to Tue 10/26/2021
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Fri 12/31/2021 **UPDATED by IESO 05/03/2019**
0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Fri 12/31/2021 **UPDATED by IESO 05/03/2019**
0001 Continuous 2359

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

MOSES_-ADIRNDCK_230_MAL

Wed 12/01/2021 to Tue 05/31/2022
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW