

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_9_BYPASS & DUNWODIE_345KV_10_BYPASS & SPRNBRK__345KV_R5S3_BYPASS
& SPRNBRK__345KV_R4S3_BYPASS

FWD

(Import)

Sun 02/01/2015 to Sat 02/01/2025
0000 0000

SPR/DUN-SOUTH

4350 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

DUNWODIE_345KV_9_BYPASS & DUNWODIE_345KV_10_BYPASS & SPRNBRK__345KV_R5S3_BYPASS
& SPRNBRK__345KV_R4S3_BYPASS

Sun 02/01/2015 to Sat 02/01/2025
0000 0000

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by:

HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Mon 01/15/2018 to Sun 02/28/2021 EXT FORCE by CONED 08/28/2020
0001 Continuous 2359

(Import) (Export)

SCH - PJ - NY

2050 MW 1150 MW

Impacts Total Transfer Capability 150 MW 100 MW

TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: ConEd

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

FWD

REV

Mon 01/15/2018 to Sun 02/28/2021
0001 2359

(Import) (Export)

SCH - PJ - NY

2000 MW 1000 MW

Impacts Total Transfer Capability 200 MW 250 MW

TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by:

MARION_-FARRAGUT_345_C3403

FWD

REV

Mon 01/15/2018 to Sun 02/28/2021 EXT FORCE by CONED 08/28/2020
0001 Continuous 2359

(Import) (Export)

SCH - PJ - NY

2050 MW 1150 MW

Impacts Total Transfer Capability 150 MW 100 MW

TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: ConEd

STLAWRNC-MOSES__230_L33P

Mon 04/30/2018 to Fri 12/31/2021
0456 Continuous 2359

EXT FORCE by IESO 08/21/2018

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: IESO

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1600Fri 05/01/2020 to Sat 10/31/2020 **UPDATED** **by IESO** **05/03/2019**

0001 Continuous 2359

Work scheduled by: IESO

FWD
 (Import)
1900 MW
 SCH - OH - NY
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 1950 MW

SHOR_NPX-SHOREHAM_138_CSCWed 07/08/2020 to Fri 09/25/2020 **EXT FORCE** **by ISONE** **07/20/2020**

1247 Continuous 2359

Work scheduled by: LI

FWD REV
 (Import) (Export)
0 MW 0 MW
 SCH - NPX_CSC
 Impacts Total Transfer Capability 330 MW 330 MW
 TTC with All Lines In Service 330 MW 330 MW

MOSES__-ADIRNDCK_230_MA2Thu 08/13/2020 to Sat 09/12/2020 **UPDATED** **by NYPA** **08/10/2020**

0500 Continuous 2359

Work scheduled by: NYPA

FWD
 (Import)
2100 MW
 MOSES SOUTH
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

SPRNBK_-W49TH_ST_345_M52Sun 08/16/2020 to Thu 10/08/2020 **EXT FORCE** **by CONED** **08/26/2020**

1149 Continuous 2359

Work scheduled by: ConEd

FWD
 (Import)
3200 MW
 SPR/DUN-SOUTH
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

MARCY__345KV_CSC

Fri 08/21/2020 to Sat 08/29/2020

1100 Continuous 0459

Work scheduled by: NYPA

FWD
 (Import)
2925 MW
 CENTRAL EAST - VC
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

NIAGARA__345KV_3102

Wed 08/26/2020 to Wed 08/26/2020

0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
1700 MW 1400 MW
 SCH - OH - NY
 Impacts Total Transfer Capability 250 MW 300 MW
 TTC with All Lines In Service 1950 MW 1700 MW

NRTH1385-NOR HBR__138_601

Wed 08/26/2020 to Fri 08/28/2020

0800 Continuous 1600

Work scheduled by: ISONE

FWD REV
 (Import) (Export)
100 MW 100 MW
 SCH - NPX_1385
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Wed 08/26/2020 to Fri 08/28/2020
0800 1600

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Wed 08/26/2020 to Fri 08/28/2020
0800 1600

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602

Wed 08/26/2020 to Fri 08/28/2020
0800 Continuous 1600

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Wed 08/26/2020 to Fri 08/28/2020
0800 1600

Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR__138_603

Wed 08/26/2020 to Fri 08/28/2020
0800 Continuous 1600

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NRTHPORT_138_NNC

Wed 08/26/2020 to Fri 08/28/2020
0800 Continuous 1600

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

STOLLERD-HISHELDN_230_67

Wed 08/26/2020 to Wed 08/26/2020
0900 Continuous 1000

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NINEMILE-CLAY_____345_8						FWD
Fri 08/28/2020	to	Sat 08/29/2020	FORCED	by NGRID	08/28/2020	(Import)
1024	Continuous	0400				OSWEGO EXPORT 5150 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 5250 MW
MARCY_____345KV_CSC						FWD
Sat 08/29/2020	to	Sun 08/30/2020	UPDATED	by NYPA	08/27/2020	(Import)
0500	Continuous	1859				CENTRAL EAST - VC 2925 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 50 MW
						TTC with All Lines In Service 2975 MW
MOSES____-ADIRNDCK_230_MA2 & MARCY_____345KV_3102 & MARCY_____345KV_3202 & MARCY_____345KV_3302						FWD
Sat 08/29/2020	to	Sun 08/30/2020				(Import)
0500		1900				MOSES SOUTH 1800 MW
Work scheduled by:						Impacts Total Transfer Capability 1350 MW
						TTC with All Lines In Service 3150 MW
VOLNEY__-MARCY_____345_19						FWD
Sat 08/29/2020	to	Sun 08/30/2020	UPDATED	by NYPA	08/27/2020	(Import)
0500	Continuous	1900				CENTRAL EAST - VC 2825 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 150 MW
						TTC with All Lines In Service 2975 MW
VOLNEY__-MARCY_____345_19						FWD
Sat 08/29/2020	to	Sun 08/30/2020	UPDATED	by NYPA	08/27/2020	(Import)
0500	Continuous	1900				OSWEGO EXPORT 4900 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 350 MW
						TTC with All Lines In Service 5250 MW
CHAT_DC_GC1						FWD
Sat 08/29/2020	to	Sun 08/30/2020	CANCELLED	by HQ	08/27/2020	(Import)
2000	Continuous	0500				MOSES SOUTH 2850 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 3150 MW
CHAT_DC_GC1						REV
Sat 08/29/2020	to	Sun 08/30/2020	CANCELLED	by HQ	08/27/2020	(Export)
2000	Continuous	0500				SCH - HQ - NY 500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sat 08/29/2020 to Sun 08/30/2020 CANCELLED by HQ 08/27/2020
2000 Continuous 0500

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH 2850 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 08/29/2020 to Sun 08/30/2020 CANCELLED by HQ 08/27/2020
2000 Continuous 0500

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY 500 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1050

Sat 08/29/2020 to Sun 08/30/2020 CANCELLED by HQ 08/27/2020
2000 Continuous 0500

Work scheduled by: HQ

FWD

(Import)

SCH - HQ - NY 1050 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 1500 MW

MARCY____345KV_CSC

Sun 08/30/2020 to Fri 09/04/2020
1900 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC 2925 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

BECK____-NIAGARA__230_PA27

Mon 08/31/2020 to Mon 11/30/2020
0700 Continuous 0700

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_1450

Mon 08/31/2020 to Mon 11/30/2020
0700 Continuous 0700

Work scheduled by: IESO

FWD

(Import)

SCH - OH - NY 1750 MW
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1950 MW

HOMRC_NY-MAINS_NY_345_47

Tue 09/01/2020 to Fri 10/09/2020
0700 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NINEMILE-CLAY_____345_8

FWD

Thu 09/03/2020 to Thu 09/03/2020

UPDATEDby NGRID 08/26/2020

(Import)

0500 Daily(No Weekends) 2100

OSWEGO EXPORT

5150 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

SAND_BAR-PLATSBURG_115_PV20

Thu 09/03/2020 to Fri 09/04/2020

0800 Daily 1600

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

OSWEGO_COMPLEX_AVR_O/S

FWD

Sun 09/06/2020 to Sun 09/06/2020

0900 Continuous 0930

(Import)

CENTRAL EAST - VC

2870 MW

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: Gen

MARCY____-N.SCTLND_345_18

FWD

Wed 09/09/2020 to Wed 09/09/2020

0800 Daily(No Weekends) 1500

(Import)

CENTRAL EAST - VC

2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

ARR: 19**MEYER____-CANANDGA_230_60**

FWD

Thu 09/10/2020 to Thu 09/10/2020

0730 Continuous 1630

(Import)

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

SPRNBK_-DUNWODIE_345_W75

FWD

Sat 09/12/2020 to Sat 09/12/2020

0001 Continuous 0030

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS3

FWD

Sat 09/12/2020 to Sat 09/12/2020

0001 Continuous 0030

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

Sat 09/12/2020 to Sat 09/12/2020

0001 Continuous 2100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Sat 09/12/2020 to Sat 09/12/2020

0001 Continuous 2100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBRK_-DUNWODIE_345_W75

Sat 09/12/2020 to Sat 09/12/2020

2030 Continuous 2100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBRK_345KV_RNS3

Sat 09/12/2020 to Sat 09/12/2020

2030 Continuous 2100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOSES_-ADIRNDCK_230_MA2

Sun 09/13/2020 to Sat 11/14/2020

0001 Continuous 1300

Work scheduled by: NYPA

UPDATED by NYPA 07/24/2020

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FITZPTRK-EDIC_345_FE-1

Mon 09/14/2020 to Mon 09/28/2020

0001 Continuous 1100

Work scheduled by: NYPA

UPDATED by NGRID 08/25/2020

FWD
(Import)
CENTRAL EAST - VC 2825 MW
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

FITZPTRK-EDIC_345_FE-1

Mon 09/14/2020 to Mon 09/28/2020

0001 Continuous 1100

Work scheduled by: NYPA

UPDATED by NGRID 08/25/2020

FWD
(Import)
OSWEGO EXPORT 4800 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39

Mon 09/14/2020 to Thu 09/17/2020
0500 Continuous 1530

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST 1400 MW
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 09/14/2020 to Thu 09/17/2020
0500 Continuous 1530

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST 1400 MW
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 09/14/2020 to Wed 09/16/2020
0800 Continuous 2000

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJM_VFT 0 MW 0 MW
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

WOOD_ST_-PLSNTVLE_345_Y87

Mon 09/14/2020 to Wed 09/16/2020
2000 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 08/26/2020

FWD
(Import)
UPNY CONED 5905 MW
Impacts Total Transfer Capability 315 MW
TTC with All Lines In Service 6220 MW

EFISHKIL-WOOD_ST_345_F39

Mon 09/14/2020 to Wed 09/16/2020
2000 Continuous 2200

Work scheduled by: ConEd

UPDATED by CE 08/26/2020

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

BRANCHBG-HOPATCON_500_5060

Tue 09/15/2020 to Wed 09/16/2020
0200 Continuous 2300

Work scheduled by: PJM

UPDATED by PJM 04/20/2020

FWD
(Import)
UPNY CONED 6025 MW
Impacts Total Transfer Capability 195 MW
TTC with All Lines In Service 6220 MW

ADIRNDCK-CHASLAKE_230_13

Tue 09/15/2020 to Tue 09/15/2020
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NGRID 08/06/2020

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Wed 09/16/2020 to Wed 09/16/2020
2130 Continuous 2200

UPDATED

by CE

08/26/2020

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 315 MW
TTC with All Lines In Service 6220 MW

(Import)

5905 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Thu 09/17/2020 to Thu 09/17/2020
0700 Continuous 1700

Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

(Import)

0 MW

NEWBRDGE-DUFFYAVE_345_501

FWD

Thu 09/17/2020 to Thu 09/17/2020
0700 Continuous 1700

Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

(Import)

0 MW

NEWBRDGE_345_138_BK_1

FWD

Thu 09/17/2020 to Thu 09/17/2020
0700 Continuous 1700

Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

(Import)

375 MW

NEWBRDGE_345_138_BK_2

FWD

Thu 09/17/2020 to Thu 09/17/2020
0700 Continuous 1700

Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

(Import)

375 MW

S.RIPLEY-DUNKIRK_230_68

Thu 09/17/2020 to Fri 09/18/2020
0900 Continuous 1500

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NIAGARA_-ROCHESTR_345_NR2

FWD

Fri 09/18/2020 to Sat 11/14/2020
0500 Continuous 2330

Work scheduled by: NYPA

UPDATED

by NYPA

08/27/2020

DYSINGER EAST
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

(Import)

1400 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345KV_3108

REV

Fri 09/18/2020 to Sat 11/14/2020 UPDATED by NYPA 08/27/2020

(Export)

0500 Continuous 2330

Work scheduled by: NYPA

SCH - OH - NY

1500 MW

Impacts Total Transfer Capability

200 MW

TTC with All Lines In Service

1700 MW

EASTVIEW-SPRNBRK__345_W65

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W82

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

SPRNBRK__345KV_RNS4

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBRK__345_W65

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0330 Continuous 0400

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W82

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0330 Continuous 0400

Work scheduled by: ConEd

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

SPRNBRK__345KV_RNS4

FWD

Sat 09/19/2020 to Sat 09/19/2020

(Import)

0330 Continuous 0400

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

FWD

Sun 09/20/2020 to Sun 09/20/2020 UPDATED by CONED 08/25/2020

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4

FWD

Sun 09/20/2020 to Sun 09/20/2020

(Import)

0001 0030

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

BUCHAN_S-MILLWOOD_345_W98

FWD

Sun 09/20/2020 to Fri 09/25/2020 UPDATED by CONED 08/25/2020

(Import)

0001 Continuous 2230

UPNY CONED

6135 MW

Impacts Total Transfer Capability 85 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

NIAGARA_345KV_3102

FWD

REV

Sun 09/20/2020 to Sun 09/20/2020

(Import) (Export)

0500 Continuous 2100

SCH - OH - NY

1700 MW 1400 MW

Impacts Total Transfer Capability 250 MW 300 MW

TTC with All Lines In Service 1950 MW 1700 MW

Work scheduled by: NYPA

NIAGARA_345_230_AT4

FWD

REV

Sun 09/20/2020 to Sun 09/20/2020

(Import) (Export)

0500 Continuous 2100

SCH - OH - NY

1900 MW 1400 MW

Impacts Total Transfer Capability 50 MW 300 MW

TTC with All Lines In Service 1950 MW 1700 MW

Work scheduled by: NYPA

SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4

FWD

Mon 09/21/2020 to Mon 09/21/2020

(Import)

0130 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

CLAY_-EDIC_345_1-16

FWD

Mon 09/21/2020 to Fri 09/25/2020

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DOLSONAV-ROCKTVRN_345_DART44

FWD

Mon 09/21/2020 to Fri 09/25/2020

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

FRASANNX-COOPERS_345_UCC2-41

FWD

Mon 09/21/2020 to Wed 09/30/2020

(Import)

0700 Continuous 1730

EXTENDED by NYPA 07/21/2020

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19
MARCY_-FRASANNX_345_UCC2-41

FWD

Mon 09/21/2020 to Wed 09/30/2020

(Import)

0700 Continuous 1730

EXTENDED by NYPA 07/21/2020

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19
GOETHALS_345KV_5

Tue 09/22/2020 to Tue 09/22/2020

UPDATED by CE 06/24/2020

0200 Continuous 0230

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

LINDEN_-GOETHALS_230_A2253

FWD

REV

Tue 09/22/2020 to Wed 09/23/2020

(Import) (Export)

0200 Continuous 2359

UPDATED by CE 06/24/2020

SCH - PJ - NY

2050 MW 1150 MW

Impacts Total Transfer Capability 150 MW 100 MW

TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: PJM

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Tue 09/22/2020 to Wed 09/23/2020

(Import) (Export)

0200 2359

SCH - PJ - NY

2000 MW 1000 MW

Impacts Total Transfer Capability 200 MW 250 MW

TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by:

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

FWD

REV

Tue 09/22/2020 to Wed 09/23/2020

(Import) (Export)

0200 2359

SCH - PJ - NY

2000 MW 1000 MW

Impacts Total Transfer Capability 200 MW 250 MW

TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Tue 09/22/2020 to Wed 09/23/2020
 0200 2359

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2000 MW 1000 MW**
 Impacts Total Transfer Capability 200 MW 250 MW
 TTC with All Lines In Service 2200 MW 1250 MW

ADIRNDCK-CHASLAKE_230_13

Wed 09/23/2020 to Wed 09/23/2020
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

LINDEN__-GOETHALS_230_A2253

Thu 09/24/2020 to Sat 09/26/2020
 0001 Continuous 0300

Work scheduled by: PJM

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2050 MW 1150 MW**
 Impacts Total Transfer Capability 150 MW 100 MW
 TTC with All Lines In Service 2200 MW 1250 MW

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Thu 09/24/2020 to Sat 09/26/2020
 0001 0300

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2000 MW 1000 MW**
 Impacts Total Transfer Capability 200 MW 250 MW
 TTC with All Lines In Service 2200 MW 1250 MW

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403

Thu 09/24/2020 to Sat 09/26/2020
 0001 0300

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2000 MW 1000 MW**
 Impacts Total Transfer Capability 200 MW 250 MW
 TTC with All Lines In Service 2200 MW 1250 MW

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Thu 09/24/2020 to Sat 09/26/2020
 0001 0300

Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2000 MW 1000 MW**
 Impacts Total Transfer Capability 200 MW 250 MW
 TTC with All Lines In Service 2200 MW 1250 MW

MILLWOOD_345KV_18

Fri 09/25/2020 to Fri 09/25/2020
 0001 Continuous 2230

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

FWD

Fri 09/25/2020 to Sat 09/26/2020

(Import)

0001 Continuous 0300

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

FWD

Fri 09/25/2020 to Sat 09/26/2020

(Import)

0001 Continuous 0300

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

EASTVIEW-SPRNBK__345_W78

FWD

Sat 09/26/2020 to Sun 09/27/2020

(Import)

0001 Continuous 0200

UPDATED**by CONED 06/16/2020**

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

Work scheduled by: ConEd

TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W85

FWD

Sat 09/26/2020 to Sun 09/27/2020

(Import)

0001 Continuous 0200

UPDATED**by CONED 06/16/2020**

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

Work scheduled by: ConEd

TTC with All Lines In Service 6220 MW

SPRNBK__345KV_RNS3

FWD

Sat 09/26/2020 to Sun 09/27/2020

(Import)

0001 Continuous 0200

UPDATED**by CONED 06/16/2020**

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

GOETHALS_345KV_5

Sat 09/26/2020 to Sat 09/26/2020

UPDATED**by PJM 07/06/2020**

0230 Continuous 0300

STATEN ISLAND

Impacts Total Transfer Capability

Work scheduled by: PJM

TTC with All Lines In Service

CRICKVLY-PLSNTVLY_345_F83

FWD

Mon 09/28/2020 to Sun 10/04/2020

(Import)

0001 Continuous 2200

SCH - NE - NY

350 MW

Impacts Total Transfer Capability 1050 MW

Work scheduled by: ConEd

TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CRICKVLY-PLSNTVLY_345_F83

Mon 09/28/2020 to Sun 10/04/2020

0001 Continuous 2200

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_601 & CRICKVLY-PLSNTVLY_345_F83

Mon 09/28/2020 to Sun 10/04/2020

0500 2200

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_602 & CRICKVLY-PLSNTVLY_345_F83

Mon 09/28/2020 to Sun 10/04/2020

0500 2200

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_603 & CRICKVLY-PLSNTVLY_345_F83

Mon 09/28/2020 to Sun 10/04/2020

0500 2200

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_601

Mon 09/28/2020 to Sat 10/17/2020 **UPDATED by LIPA 07/10/2020**

0500 Continuous 2359

Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602

Mon 09/28/2020 to Sat 10/17/2020

0500 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603

Mon 09/28/2020 to Sat 10/17/2020

0500 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602						FWD	REV
Mon 09/28/2020	to	Sat 10/17/2020	<u>UPDATED</u>	<u>by LIPA</u>	<u>07/10/2020</u>	(Import)	(Export)
0500	Continuous	2359				SCH - NPX_1385	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603						FWD	REV
Mon 09/28/2020	to	Sat 10/17/2020				(Import)	(Export)
0500		2359				SCH - NPX_1385	0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603						FWD	REV
Mon 09/28/2020	to	Sat 10/17/2020	<u>UPDATED</u>	<u>by LIPA</u>	<u>07/10/2020</u>	(Import)	(Export)
0500	Continuous	2359				SCH - NPX_1385	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC						FWD	REV
Mon 09/28/2020	to	Sat 10/17/2020	<u>UPDATED</u>	<u>by LIPA</u>	<u>07/10/2020</u>	(Import)	(Export)
0500	Continuous	2359				SCH - NPX_1385	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
STONYRDG-HILLSIDE_230_72						FWD	
Mon 09/28/2020	to	Mon 09/28/2020				(Import)	
0600	Continuous	0630				DYSINGER EAST	2850 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
CLAY__-EDIC__345_2-15						FWD	
Mon 09/28/2020	to	Fri 10/02/2020				(Import)	
0700	Continuous	1530				OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	5250 MW
ROSETON_-ROCKTVRN_345_311						FWD	
Mon 09/28/2020	to	Fri 10/02/2020	<u>UPDATED</u>	<u>by CHGE</u>	<u>08/27/2020</u>	(Import)	
0800	Continuous	1600				UPNY CONED	4400 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability	1820 MW
						TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCRIBA -VOLNEY 345_21

FWD

Tue 09/29/2020 to Wed 09/30/2020

UPDATEDby NGRID 08/01/2020

(Import)

0800 Continuous 1630

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

W49TH_ST_345KV_5

FWD

Thu 10/01/2020 to Thu 10/01/2020

(Import)

0001 Continuous 1800

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

MOTHAVN-RAINEY 345_Q11

FWD

Thu 10/01/2020 to Thu 11/05/2020

CANCELLEDby ConEd 08/26/2020

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EDIC -FRASER 345_EF24-40

FWD

Thu 10/01/2020 to Fri 10/02/2020

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

FITZPTRK-EDIC 345_FE-1

FWD

Thu 10/01/2020 to Thu 10/01/2020

(Import)

1400 Continuous 1600

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

FITZPTRK-EDIC 345_FE-1

FWD

Thu 10/01/2020 to Thu 10/01/2020

(Import)

1400 Continuous 1600

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

HUDSONTP-W49TH_ST_345_Y56

FWD

Fri 10/02/2020 to Thu 10/08/2020

(Import)

0001 Continuous 0300

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Fri 10/02/2020 to Thu 10/08/2020
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Fri 10/02/2020 to Thu 10/08/2020
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 450 MW
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

STONYRDG-HILLSIDE_230_72

Sun 10/04/2020 to Sun 10/04/2020
1500 Continuous 1530

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST 2850 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

PANNELL_-CLAY_345_1

Mon 10/05/2020 to Fri 10/09/2020
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 05/07/2020

FWD
(Import)
WEST CENTRAL 1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

DUNWODIE-MOTTHAVN_345_71

Wed 10/07/2020 to Thu 10/08/2020
0001 Continuous 0100

Work scheduled by: ConEd

UPDATED by CONED 07/22/2020

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Wed 10/07/2020 to Thu 10/08/2020
0001 Continuous 0100

Work scheduled by: ConEd

UPDATED by CONED 07/22/2020

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Wed 10/07/2020 to Thu 11/12/2020
0001 Continuous 0100

Work scheduled by: ConEd

UPDATED by CONED 07/22/2020

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4

FWD

Wed 10/07/2020 to Thu 11/12/2020 **UPDATED** **by CONED** **07/22/2020**

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Wed 10/07/2020 to Thu 11/12/2020 **UPDATED** **by CONED** **07/22/2020**

(Import)

0001 Continuous 0100

UPNY CONED

4000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

BRANCHBG-HOPATCON_500_5060

FWD

Wed 10/07/2020 to Wed 10/07/2020

(Import)

0200 Continuous 1500

UPNY CONED

6025 MW

Work scheduled by: PJM

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

HOMR_NYW-PIERC_NY_345_48Mon 10/12/2020 to Fri 10/30/2020 **UPDATED** **by PJM** **08/06/2020**

0800 Continuous 1600

SCH - PJ - NY

Work scheduled by: PJM

Impacts Total Transfer Capability

TTC with All Lines In Service

HURLYAVE-ROSETON__345_303

FWD

Tue 10/13/2020 to Fri 10/16/2020

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

SAND_BAR-PLATSBURG_115_PV20

Sat 10/17/2020 to Sat 11/14/2020

0600 Continuous 1800

SCH - NE - NY

Work scheduled by: ISONE

Impacts Total Transfer Capability

TTC with All Lines In Service

MILLWOOD_345KV_18

FWD

Mon 10/19/2020 to Mon 10/19/2020

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1

FWD

 Mon 10/19/2020 to Fri 10/23/2020 UPDATED by NYPA 03/10/2020

(Import)

0500 Continuous 1700

 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SCH-NE-NYISO_LIMIT_600

FWD

 Mon 10/19/2020 to Sat 10/31/2020 UPDATED by ISONE 06/05/2020

(Import)

0630 Continuous 2359

 SCH - NE - NY **800 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid

SCH-NYISO-NE_LIMIT_800

REV

 Mon 10/19/2020 to Sat 10/31/2020 UPDATED by ISONE 06/05/2020

(Export)

0630 Continuous 2359

 SCH - NE - NY **1000 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 1600 MW

Work scheduled by: NGrid

BERKSHIR-ALPS____345_393

FWD

REV

 Mon 10/19/2020 to Tue 11/10/2020 UPDATED by ISONE 06/05/2020

(Import) (Export)

0630 Continuous 1630

 SCH - NE - NY **950 MW 1300 MW**
 Impacts Total Transfer Capability 450 MW 300 MW
 TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

ARR: 78

BERKSHIR-ALPS____345_393

FWD

REV

 Mon 10/19/2020 to Tue 11/10/2020 UPDATED by ISONE 06/05/2020

(Import) (Export)

0630 Continuous 1630

 SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

ARR: 78

BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 10/19/2020 to Tue 11/10/2020

(Import) (Export)

0630 1630

 SCH - NE - NY **950 MW 1300 MW**
 Impacts Total Transfer Capability 450 MW 300 MW
 TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by:

ARR: 78

BERKSHIR-NORTHFLD_345_312

FWD

REV

 Mon 10/19/2020 to Tue 11/10/2020 UPDATED by ISONE 06/05/2020

(Import) (Export)

0630 Continuous 1630

 SCH - NE - NY **900 MW 1500 MW**
 Impacts Total Transfer Capability 500 MW 100 MW
 TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
BERKSHIR-NORTHFLD_345_312							
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>	SCH - NPX_1385	100 MW
0630	Continuous	1630				Impacts Total Transfer Capability	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	200 MW
SHOR_NPX-SHOREHAM_138_CSC							
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by LI</u>	<u>03/02/2020</u>	SCH - NPX_CSC	0 MW
0700	Continuous	1500				Impacts Total Transfer Capability	330 MW
Work scheduled by: LI						TTC with All Lines In Service	330 MW
PANNELL_-CLAY____345_2							
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/07/2020</u>	WEST CENTRAL	1300 MW
0700	Continuous	1530				Impacts Total Transfer Capability	950 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2250 MW
COOPERS_-DOLSONAV_345_CCDA42							
Mon 10/19/2020	to	Fri 11/06/2020				CENTRAL EAST - VC	2720 MW
0700	Continuous	1730				Impacts Total Transfer Capability	255 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
MILLWOOD_345KV_18							
Fri 10/23/2020	to	Fri 10/23/2020				UPNY CONED	4350 MW
2130	Continuous	2200				Impacts Total Transfer Capability	1870 MW
Work scheduled by: ConEd						TTC with All Lines In Service	6220 MW
SPRNBK_-TREMONT__345_X28							
Mon 10/26/2020	to	Mon 10/26/2020				SPR/DUN-SOUTH	4200 MW
0001	Continuous	0030				Impacts Total Transfer Capability	400 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
LEEDS____345_LEEDS SVC							
Mon 10/26/2020	to	Fri 10/30/2020				CENTRAL EAST - VC	2950 MW
0800	Continuous	1600				Impacts Total Transfer Capability	25 MW
Work scheduled by: NGrid						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

FWD

Mon 10/26/2020 to Fri 12/04/2020

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

SCH-NE-NYISO_LIMIT_800

FWD

Sun 11/01/2020 to Tue 11/10/2020

(Import)

0001 Continuous 1630

UPDATEDby ISONE 06/05/2020

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid

SCH-NYISO-NE_LIMIT_700

REV

Sun 11/01/2020 to Tue 11/10/2020

(Export)

0001 Continuous 1630

UPDATEDby ISONE 06/05/2020

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1700 MW

Work scheduled by: NGrid

SCH-IMO-NYISO_LIMIT_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021

(Import)

0001 Continuous 2359

UPDATEDby IESO 05/03/2019

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

Work scheduled by: IESO

SCH-NYISO-IMO_LIMIT_1600

REV

Sun 11/01/2020 to Fri 04/30/2021

(Export)

0001 Continuous 2359

UPDATEDby IESO 05/03/2019

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: IESO

SPRNBK_-TREMONT_345_X28

FWD

Fri 11/06/2020 to Sat 11/07/2020

(Import)

0001 Continuous 0059

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NIAGARA_345KV_3102

FWD

REV

Fri 11/06/2020 to Fri 11/06/2020

(Import) (Export)

0500 Continuous 2100

SCH - OH - NY

2000 MW 1700 MW

Impacts Total Transfer Capability 50 MW 200 MW

TTC with All Lines In Service 2050 MW 1900 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Fri 11/06/2020 to Fri 11/06/2020
0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1900 MW

REV
(Export)

SPRNBK_-TREMONT__345_X28

Mon 11/09/2020 to Mon 11/09/2020
0030 Continuous 0059

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 4200 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

Tue 11/10/2020 to Thu 11/12/2020 UPDATED by CONED 07/22/2020
0001 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Tue 11/10/2020 to Thu 11/12/2020 UPDATED by CONED 07/22/2020
0001 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

BUCHAN_N-EASTVIEW_345_W93

Sat 11/14/2020 to Sat 11/14/2020
0301 Continuous 0330

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

EASTVIEW-SPRNBK__345_W79

Sat 11/14/2020 to Sun 11/15/2020
0301 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

SCH - HQ - NY

FWD	REV
(Import)	(Export)

0 MW 0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MARCY__765_345_AT1

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

FWD
(Import)

1750 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

FWD
(Import)

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD
(Import)

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

MOSES SOUTH

FWD
(Import)

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

SCH - HQ - NY

FWD	REV
(Import)	(Export)

475 MW 1000 MW

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020

0100 Continuous 1900

Work scheduled by: NYPA

SCH - HQ_CEDARS

FWD
(Import)

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

Seasonal Limits

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA___230_MMS1 & MOSES_-MASSENA___230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY 850 MW 0 MW
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MOSES_-MASSENA___230_MMS1 & MOSES_-MASSENA___230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES___230_L33P & MASSENA_-MARCY___765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES___230_L33P & MOSES_-MASSENA___230_MMS1 & MOSES_-MASSENA___230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

BUCHAN_N-EASTVIEW_345_W93

Sun 11/15/2020 to Sun 11/15/2020
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

PLSNTVLY-WOOD_ST___345_F30

Mon 11/16/2020 to Mon 11/16/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Mon 11/16/2020 to Mon 11/16/2020

(Import)

0001 Continuous 0030

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

MILLWOOD_345KV_18

FWD

Mon 11/16/2020 to Tue 11/17/2020

(Import)

0001 Continuous 0200

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

MOTHAVN-RAINEY__345_Q12

FWD

Mon 11/16/2020 to Sat 11/21/2020

(Import)

0001 Continuous 0159

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F30

FWD

Tue 11/17/2020 to Tue 11/17/2020

(Import)

0130 Continuous 0200

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Tue 11/17/2020 to Tue 11/17/2020

(Import)

0130 Continuous 0200

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Fri 11/20/2020 to Wed 11/25/2020 UPDATED by CE 08/06/2020

(Import)

0001 Continuous 2300

SCH - PJM_HTP **300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Fri 11/20/2020 to Wed 11/25/2020 UPDATED by CE 08/06/2020

(Import)

0001 Continuous 2300

SCH - PJM_HTP **300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 11/30/2020 to Sun 12/20/2020

UPDATEDby LI04/29/2020

(Import)

0600 Continuous 1600

Work scheduled by: PJM

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 11/30/2020 to Sun 12/20/2020

UPDATEDby LI04/29/2020

(Import)

0600 Continuous 1600

Work scheduled by: PJM

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

DOLSONAV-ROCKTVRN_345_DART44

FWD

Mon 11/30/2020 to Mon 12/14/2020

UPDATEDby NYPA08/27/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC

FWD

Tue 12/01/2020 to Fri 12/11/2020

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MAI

FWD

Tue 12/01/2020 to Sat 02/27/2021

UPDATEDby NYPA07/27/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_6

FWD

Tue 12/01/2020 to Tue 12/01/2020

UPDATEDby CE08/06/2020

(Import)

2230 Continuous 2300

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

FWD

Tue 12/01/2020 to Tue 12/01/2020

UPDATEDby CE08/06/2020

(Import)

2230 Continuous 2300

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Thu 12/03/2020 to Tue 12/15/2020 **UPDATED by NYISO 06/24/2020**

(Import)

0800 Continuous 1900

Work scheduled by: RGE

DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

FWD

Thu 12/03/2020 to Tue 12/15/2020 **UPDATED by NYISO 06/24/2020**

(Import)

0800 Continuous 1900

Work scheduled by: RGE

DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

BECK_-PACKARD_230_BP76

FWD

REV

Fri 12/04/2020 to Fri 12/04/2020

(Import) (Export)

0730 Daily(No Weekends) 1530

Work scheduled by: NGrid

SCH - OH - NY **1650 MW 1400 MW**
 Impacts Total Transfer Capability 400 MW 500 MW
 TTC with All Lines In Service 2050 MW 1900 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 12/07/2020 to Fri 12/11/2020

0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

W49TH_ST_345KV_6

FWD

Tue 12/08/2020 to Tue 12/08/2020 **CANCELLED by ConEd 08/28/2020**

(Import)

0301 Continuous 0330

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

FWD

Tue 12/08/2020 to Fri 12/11/2020 **CANCELLED by ConEd 08/28/2020**

(Import)

0301 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

FWD

Tue 12/08/2020 to Fri 12/11/2020 **CANCELLED by ConEd 08/28/2020**

(Import)

0301 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-CRICKVLY_345_398

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	700 MW	1300 MW
Impacts Total Transfer Capability	700 MW	400 MW
TTC with All Lines In Service	1400 MW	1700 MW

LONG_MTN-CRICKVLY_345_398

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NE-NYISO_LIMIT_400

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	600 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	1400 MW

SCH-NYISO-NE_LIMIT_1000

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

	REV
	(Export)
SCH - NE - NY	1200 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1700 MW

W49TH_ST_345KV_6

Fri 12/11/2020 to Fri 12/11/2020
0230 Continuous 0300

Work scheduled by: ConEd

CANCELLED by ConEd 08/28/2020

	FWD
	(Import)
SCH - PJM_HTP	300 MW
Impacts Total Transfer Capability	360 MW
TTC with All Lines In Service	660 MW

MARCY -EDIC 345_Uel-7

Mon 12/14/2020 to Mon 12/14/2020
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 12/14/2020 to Fri 12/18/2020
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LADENTWN-BUCHAN_S_345_Y88

Tue 12/15/2020 to Sat 01/30/2021
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5930 MW**
Impacts Total Transfer Capability 290 MW
TTC with All Lines In Service 6220 MW

FRASANNX-COOPERS__345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

STONYRDG-HILLSIDE_230_72

Wed 12/16/2020 to Mon 12/21/2020
0800 Continuous 0300

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

HOPATCON-RAMAPO__500_5018

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD	REV
(Import)	(Export)
SCH - PJ - NY	1250 MW 1200 MW
Impacts Total Transfer Capability	1650 MW 650 MW
TTC with All Lines In Service	2900 MW 1850 MW

HOPATCON-RAMAPO__500_5018

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **6025 MW**
Impacts Total Transfer Capability 195 MW
TTC with All Lines In Service 6220 MW

RAMAPO__345_345_PAR3500

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD	REV
(Import)	(Export)
SCH - PJ - NY	2150 MW 1250 MW
Impacts Total Transfer Capability	750 MW 600 MW
TTC with All Lines In Service	2900 MW 1850 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR4500

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2150 MW	1250 MW
Impacts Total Transfer Capability	750 MW	600 MW
TTC with All Lines In Service	2900 MW	1850 MW

RAMAPO___500_345_BK 1500

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1250 MW	1200 MW
Impacts Total Transfer Capability	1650 MW	650 MW
TTC with All Lines In Service	2900 MW	1850 MW

RAMAPO___500_345_BK 1500

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	6025 MW
Impacts Total Transfer Capability	195 MW
TTC with All Lines In Service	6220 MW

PLSNTVLY-WOOD_ST__345_F30

Mon 02/15/2021 to Tue 02/16/2021
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	2220 MW
TTC with All Lines In Service	6220 MW

PLSNTVLY_345KV_RNS5

Mon 02/15/2021 to Tue 02/16/2021
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	2420 MW
TTC with All Lines In Service	6220 MW

EFISHKIL-WOOD_ST__345_F39

Thu 02/18/2021 to Sat 02/20/2021 **UPDATED by CE 04/01/2020**
2100 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	2220 MW
TTC with All Lines In Service	6220 MW

WOOD_ST_-PLSNTVLE_345_Y87

Thu 02/18/2021 to Sat 02/20/2021 **UPDATED by CE 04/01/2020**
2100 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	5905 MW
Impacts Total Transfer Capability	315 MW
TTC with All Lines In Service	6220 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sun 02/28/2021 to Mon 03/01/2021
0500 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sun 02/28/2021 to Mon 03/01/2021
0500 Continuous 1730
Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY 0 MW 0 MW
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1

Sun 02/28/2021 to Mon 03/01/2021
0500 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2265 MW
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

Sun 02/28/2021 to Mon 03/01/2021
0500 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sun 02/28/2021 to Mon 03/01/2021
0500 Continuous 1730
Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY 475 MW 1000 MW
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1

Sun 02/28/2021 to Mon 03/01/2021
0500 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040

Sun 02/28/2021 to Mon 03/01/2021
0500 Continuous 1730
Work scheduled by:

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L33P & MASSENA_-MARCY____765_MSU1

FWD

Sun 02/28/2021 to Mon 03/01/2021

(Import)

0500

1730

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

DUNWODIE_345KV_3

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

0001

Continuous

0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

0001

Continuous

0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W64

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

0001

Continuous

0030

UPDATEDby CONED01/23/2020

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

0001

Continuous

0030

UPDATEDby CONED01/23/2020

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 03/01/2021 to Mon 03/22/2021

(Import)

0001

Continuous

0200

UPDATEDby CONED01/23/2020

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

DUNWODIE-MOTTHAVN_345_71

FWD

Mon 03/01/2021 to Mon 04/05/2021

(Import)

0001

Continuous

0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY___345_Q11

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

MOSES___-ADIRNDCK_230_MAI

FWD

Tue 03/02/2021 to Mon 05/31/2021

(Import)

0700 Continuous 1300

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-ROBNSNRD_230_64

REV

Fri 03/12/2021 to Fri 03/12/2021

(Export)

0500 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

MARCY___345KV_CSC

FWD

Sat 03/13/2021 to Sat 03/13/2021

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

UPDATED**by NYPA****07/29/2020**

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

EASTVIEW-SPRNBK___345_W64

FWD

Mon 03/22/2021 to Mon 03/22/2021

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPDATED**by CONED****01/23/2020**

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

SPRNBK___345KV_RNS5

FWD

Mon 03/22/2021 to Mon 03/22/2021

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPDATED**by CONED****01/23/2020**

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

CLAY___-EDIC___345_2-15

FWD

Mon 03/29/2021 to Fri 04/16/2021

(Import)

0800 Continuous 1730

Work scheduled by: NYPA

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

FWD

Wed 03/31/2021 to Wed 05/05/2021

(Import)

0400 Continuous 0300

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

ROCHESTR-PANNELL__345_RP2

FWD

Wed 03/31/2021 to Mon 04/12/2021

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_3

FWD

Mon 04/05/2021 to Mon 04/05/2021

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

FWD

Mon 04/05/2021 to Mon 04/05/2021

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

SPRNBK_-TREMONT__345_X28

FWD

Mon 04/19/2021 to Tue 04/20/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

PLSNTVLY-WOOD_ST__345_F31

FWD

Tue 04/27/2021 to Wed 04/28/2021

(Import)

0001 Continuous 0159

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

Work scheduled by: ConEd

TTC with All Lines In Service 6220 MW

PLSNTVLY_345KV_RNS4

FWD

Tue 04/27/2021 to Wed 04/28/2021

(Import)

0001 Continuous 0159

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

Work scheduled by: ConEd

TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS4

Sat 05/01/2021 to Sat 05/01/2021

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M52

Sat 05/01/2021 to Tue 05/04/2021

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_7

Sat 05/01/2021 to Tue 05/04/2021

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1600

Sat 05/01/2021 to Sun 10/31/2021

0001 Continuous 2359

Work scheduled by: IESO

UPDATEDby IESO05/03/2019

FWD

(Import)

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1950 MW

PANNELL_-CLAY____345_2

Mon 05/03/2021 to Fri 05/28/2021

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

SPRNBRK__345KV_RNS4

Tue 05/04/2021 to Tue 05/04/2021

0230 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

NIAGARA__345KV_3102

Thu 05/06/2021 to Fri 05/07/2021

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

1700 MW 1400 MW

Impacts Total Transfer Capability 250 MW 300 MW

TTC with All Lines In Service 1950 MW 1700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345KV_3302

Mon 05/10/2021 to Wed 05/12/2021
0500 Continuous 1700

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1000 MW	1600 MW
Impacts Total Transfer Capability	950 MW	100 MW
TTC with All Lines In Service	1950 MW	1700 MW

NIAGARA__345KV_3108

Thu 05/13/2021 to Fri 05/14/2021
0500 Continuous 1700

Work scheduled by: NYPA

		REV (Export)
SCH - OH - NY		1500 MW
Impacts Total Transfer Capability		200 MW
TTC with All Lines In Service		1700 MW

MOSES__-ADIRNDCK_230_MA2

Tue 06/01/2021 to Sun 11/14/2021
0700 Continuous 1300

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 09/13/2021 to Fri 09/17/2021
0500 Continuous 1700

Work scheduled by: NYPA

	FWD (Import)
DYSINGER EAST	1400 MW
Impacts Total Transfer Capability	1750 MW
TTC with All Lines In Service	3150 MW

W49TH_ST_345KV_6

Tue 09/28/2021 to Tue 09/28/2021
0100 Continuous 0130

Work scheduled by: ConEd

	FWD (Import)
SCH - PJM_HTP	300 MW
Impacts Total Transfer Capability	360 MW
TTC with All Lines In Service	660 MW

E13THSTA-FARRAGUT_345_46

Tue 09/28/2021 to Tue 10/26/2021
0100 Continuous 0300

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

W49TH_ST-E13THSTA_345_M55

Tue 09/28/2021 to Tue 10/26/2021
0100 Continuous 0300

Work scheduled by: ConEd

	FWD (Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 30, 2020 to Tuesday ,March 01, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

FWD

Tue 10/26/2021 to Tue 10/26/2021

(Import)

0230 Continuous 0300

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1750

FWD

Mon 11/01/2021 to Fri 12/31/2021

(Import)

0001 Continuous 2359

UPDATEDby IESO05/03/2019

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 0 MW

Work scheduled by: IESO

TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1600

REV

Mon 11/01/2021 to Fri 12/31/2021

(Export)

0001 Continuous 2359

UPDATEDby IESO05/03/2019

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

Work scheduled by: IESO

TTC with All Lines In Service 1900 MW

MOSES__-ADIRNDCK_230_Ma1

FWD

Wed 12/01/2021 to Tue 05/31/2022

(Import)

0700 Continuous 1300

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW