

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_9_BYPASS & DUNWODIE_345KV_10_BYPASS & SPRNBRK__345KV_R5S3_BYPASS
& SPRNBRK__345KV_R4S3_BYPASS

FWD
(Import)

Sun 02/01/2015 to Sat 02/01/2025
0000 0000

SPR/DUN-SOUTH **4350 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 4600 MW

Work scheduled by:

DUNWODIE_345KV_9_BYPASS & DUNWODIE_345KV_10_BYPASS & SPRNBRK__345KV_R5S3_BYPASS
& SPRNBRK__345KV_R4S3_BYPASS

Sun 02/01/2015 to Sat 02/01/2025
0000 0000

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

Work scheduled by:

HUDSONP_-FARRAGUT_345_B3402

FWD REV
(Import) (Export)

Mon 01/15/2018 to Sun 02/28/2021 EXT FORCE by CONED 08/28/2020
0001 Continuous 2359

SCH - PJ - NY **2050 MW 1150 MW**
Impacts Total Transfer Capability 150 MW 100 MW
TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: ConEd

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

FWD REV
(Import) (Export)

Mon 01/15/2018 to Sun 02/28/2021
0001 2359

SCH - PJ - NY **2000 MW 1000 MW**
Impacts Total Transfer Capability 200 MW 250 MW
TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by:

MARION_-FARRAGUT_345_C3403

FWD REV
(Import) (Export)

Mon 01/15/2018 to Sun 02/28/2021 EXT FORCE by CONED 08/28/2020
0001 Continuous 2359

SCH - PJ - NY **2050 MW 1150 MW**
Impacts Total Transfer Capability 150 MW 100 MW
TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: ConEd

STLAWRNC-MOSES____230_L33P

Mon 04/30/2018 to Thu 03/31/2022 EXT FORCE by IESO 09/04/2020
0456 Continuous 2359

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

Work scheduled by: IESO

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1600Fri 05/01/2020 to Sat 10/31/2020 **UPDATED by IESO 05/03/2019**

0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
1900 MW
SCH - OH - NY
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1950 MW

SHOR_NPX-SHOREHAM_138_CSCWed 07/08/2020 to Mon 09/28/2020 **EXT FORCE by ISONE 09/18/2020**

1247 Continuous 2359

Work scheduled by: LI

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - NPX_CSC
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

SPRNBK_-W49TH_ST_345_M52Sun 08/16/2020 to Fri 10/09/2020 **EXT FORCE by CONED 08/26/2020**

1149 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
3200 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

BECK_-NIAGARA_230_PA27

Mon 08/31/2020 to Mon 11/30/2020

0700 Continuous 0700

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_1450

Mon 08/31/2020 to Mon 11/30/2020

0700 Continuous 0700

Work scheduled by: IESO

FWD
(Import)
1750 MW
SCH - OH - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1950 MW

HOMRC_NY-MAINS_NY_345_47

Tue 09/01/2020 to Fri 10/09/2020

0700 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NEWBRDGE_345_138_BK_1Wed 09/02/2020 to Wed 09/30/2020 **EXT FORCE by LI 09/03/2020**

1807 Continuous 2359

Work scheduled by: LI

FWD
(Import)
375 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_CEDARS_LIMIT_0

Tue 09/08/2020 to Thu 09/24/2020
0500 Continuous 1700

UPDATED by HQ 09/06/2020

Work scheduled by: HQ

SCH - HQ_CEDARS
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 40 MW

REV
(Export)

MOSES -ADIRNDCK_230_MA2

Wed 09/09/2020 to Sat 11/14/2020
0700 Continuous 1300

UPDATED by NYPA 09/04/2020

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FITZPTRK-EDIC 345_FE-1

Mon 09/14/2020 to Mon 09/28/2020
0001 Continuous 1100

UPDATED by NGRID 09/11/2020

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2825 MW
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

FITZPTRK-EDIC 345_FE-1

Mon 09/14/2020 to Mon 09/28/2020
0001 Continuous 1100

UPDATED by NGRID 09/11/2020

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT 4800 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

NIAGARA 345KV_3302

Mon 09/14/2020 to Mon 09/14/2020
0500 Continuous 0600

UPDATED by NYSEG 09/11/2020

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - OH - NY 1000 MW 1600 MW
Impacts Total Transfer Capability 950 MW 100 MW
TTC with All Lines In Service 1950 MW 1700 MW

KINTIGH -ROCHESTR_345_SR1-39

Mon 09/14/2020 to Wed 09/16/2020
0500 Continuous 1026

UPDATED by NYSEG 09/11/2020

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST 1400 MW
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA -KINTIGH_345_NS1-38

Mon 09/14/2020 to Wed 09/16/2020
0500 Continuous 1026

UPDATED by NYSEG 09/11/2020

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST 1400 MW
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
LINDN_CG-LNDVFT___345_V-3022							
Mon 09/14/2020	to	Wed 09/16/2020	<u>UPDATED</u>	<u>by NYISO</u>	<u>09/10/2020</u>		
0800	Continuous	2000				SCH - PJM_VFT	0 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	315 MW
						TTC with All Lines In Service	315 MW
WOOD_ST_-PLSNTVLE_345_Y87						FWD	
Mon 09/14/2020	to	Wed 09/16/2020	<u>UPDATED</u>	<u>by CE</u>	<u>09/15/2020</u>	(Import)	
2000	Continuous	0200				UPNY CONED	5905 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	315 MW
						TTC with All Lines In Service	6220 MW
EFISHKIL-WOOD_ST___345_F39						FWD	
Mon 09/14/2020	to	Wed 09/16/2020	<u>UPDATED</u>	<u>by CE</u>	<u>09/15/2020</u>	(Import)	
2000	Continuous	2200				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	2220 MW
						TTC with All Lines In Service	6220 MW
ADIRNDCK-CHASLAKE_230_13						FWD	
Tue 09/15/2020	to	Tue 09/15/2020	<u>UPDATED</u>	<u>by NGRID</u>	<u>08/06/2020</u>	(Import)	
0700	Continuous	1530				MOSES SOUTH	2100 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1050 MW
						TTC with All Lines In Service	3150 MW
WOOD_ST_-PLSNTVLE_345_Y87						FWD	
Wed 09/16/2020	to	Wed 09/16/2020	<u>UPDATED</u>	<u>by CE</u>	<u>09/15/2020</u>	(Import)	
2130	Continuous	2200				UPNY CONED	5905 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	315 MW
						TTC with All Lines In Service	6220 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE						FWD	
Thu 09/17/2020	to	Thu 09/17/2020				(Import)	
0700	Continuous	1700				SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501						FWD	
Thu 09/17/2020	to	Thu 09/17/2020				(Import)	
0700	Continuous	1700				SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRIDGE_345_138_BK_2					FWD
Thu 09/17/2020	to	Thu 09/17/2020			(Import)
0700	Continuous	1700		SCH - PJM_NEPTUNE	375 MW
Work scheduled by: LI					Impacts Total Transfer Capability 285 MW
					TTC with All Lines In Service 660 MW
S.RIPLEY-DUNKIRK_230_68					
Thu 09/17/2020	to	Fri 09/18/2020	<u>CANCELLED</u>	<u>by PJM</u> <u>09/17/2020</u>	SCH - PJ - NY
0900	Continuous	1500			Impacts Total Transfer Capability
Work scheduled by: PJM					TTC with All Lines In Service
SCH-IMO-NYISO_LIMIT_1350					FWD
Fri 09/18/2020	to	Sat 10/31/2020	<u>UPDATED</u>	<u>by NYPA</u> <u>09/16/2020</u>	(Import)
0500	Continuous	2359			SCH - OH - NY
Work scheduled by: NYPA					1650 MW
					Impacts Total Transfer Capability 300 MW
					TTC with All Lines In Service 1950 MW
NIAGARA_-ROCHESTR_345_NR2					FWD
Fri 09/18/2020	to	Sat 11/14/2020	<u>UPDATED</u>	<u>by NYPA</u> <u>09/16/2020</u>	(Import)
0500	Continuous	2330			DYSINGER EAST
Work scheduled by: NYPA					1400 MW
					Impacts Total Transfer Capability 1750 MW
					TTC with All Lines In Service 3150 MW
NIAGARA__345KV_3108					REV
Fri 09/18/2020	to	Sat 11/14/2020	<u>UPDATED</u>	<u>by NYPA</u> <u>09/16/2020</u>	(Export)
0500	Continuous	2330			SCH - OH - NY
Work scheduled by: NYPA					1500 MW
					Impacts Total Transfer Capability 200 MW
					TTC with All Lines In Service 1700 MW
SCH-IMO-NYISO_LIMIT_800					FWD
Sat 09/19/2020	to	Sat 09/19/2020	<u>UPDATED</u>	<u>by NYPA</u> <u>09/16/2020</u>	(Import)
0500	Continuous	2100			SCH - OH - NY
Work scheduled by: NYPA					1100 MW
					Impacts Total Transfer Capability 850 MW
					TTC with All Lines In Service 1950 MW
MILLWOOD_345KV_18					FWD
Sun 09/20/2020	to	Sun 09/20/2020	<u>UPDATED</u>	<u>by CONED</u> <u>08/25/2020</u>	(Import)
0001	Continuous	0030			UPNY CONED
Work scheduled by: ConEd					4350 MW
					Impacts Total Transfer Capability 1870 MW
					TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_S-MILLWOOD_345_W98						FWD	
Sun 09/20/2020	to	Fri 09/25/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>08/25/2020</u>	(Import)	
0001	Continuous	2230				UPNY CONED	6135 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	85 MW
						TTC with All Lines In Service	6220 MW
NIAGARA_345KV_3102						FWD	REV
Sun 09/20/2020	to	Sun 09/20/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/16/2020</u>	(Import)	(Export)
0500	Continuous	2100				SCH - OH - NY	1700 MW 1400 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	250 MW 300 MW
						TTC with All Lines In Service	1950 MW 1700 MW
NIAGARA_345_230_AT4						FWD	REV
Sun 09/20/2020	to	Sun 09/20/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/16/2020</u>	(Import)	(Export)
0500	Continuous	2100				SCH - OH - NY	1900 MW 1400 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	50 MW 300 MW
						TTC with All Lines In Service	1950 MW 1700 MW
SCH-IMO-NYISO_LIMIT_1050						FWD	
Sun 09/20/2020	to	Sun 09/20/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/16/2020</u>	(Import)	
0500	Continuous	2100				SCH - OH - NY	1350 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	1950 MW
W49TH_ST_345KV_6						FWD	
Mon 09/21/2020	to	Mon 09/21/2020				(Import)	
0001	Continuous	0030				SCH - PJM_HTP	300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	360 MW
						TTC with All Lines In Service	660 MW
W49TH_ST_345KV_8						FWD	
Mon 09/21/2020	to	Mon 09/21/2020				(Import)	
0001	Continuous	0030				SCH - PJM_HTP	450 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	210 MW
						TTC with All Lines In Service	660 MW
CLAY_-EDIC_345_1-16						FWD	
Mon 09/21/2020	to	Fri 09/25/2020				(Import)	
0700	Continuous	1530				OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DOLSONAV-ROCKTVRN_345_DART44

FWD

Mon 09/21/2020 to Fri 09/25/2020

(Import)

0700 Continuous 1600

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: CHGE

FRASANNX-COOPERS_345_UCC2-41

FWD

Mon 09/21/2020 to Wed 09/30/2020

(Import)

0700 Continuous 1730

EXTENDED by NYPA 07/21/2020

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MARCY_-FRASANNX_345_UCC2-41

FWD

Mon 09/21/2020 to Wed 09/30/2020

(Import)

0700 Continuous 1730

EXTENDED by NYPA 07/21/2020

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

GOETHALS_345KV_5

Tue 09/22/2020 to Tue 09/22/2020

UPDATED by CE 06/24/2020

0200 Continuous 0230

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

BRANCHBG-HOPATCON_500_5060

FWD

Tue 09/22/2020 to Wed 09/23/2020

(Import)

0200 Continuous 2300

UPDATED by PJM 04/20/2020

UPNY CONED

6025 MW

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: PJM

LINDEN_-GOETHALS_230_A2253

FWD

REV

Tue 09/22/2020 to Wed 09/23/2020

(Import) (Export)

0200 Continuous 2359

UPDATED by CE 06/24/2020

SCH - PJ - NY

2050 MW 1150 MW

Impacts Total Transfer Capability 150 MW 100 MW

TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: PJM

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Tue 09/22/2020 to Wed 09/23/2020

(Import) (Export)

0200 2359

SCH - PJ - NY

2000 MW 1000 MW

Impacts Total Transfer Capability 200 MW 250 MW

TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403

Tue 09/22/2020 to Wed 09/23/2020
0200 2359

Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability 200 MW 250 MW
TTC with All Lines In Service 2200 MW 1250 MW

FWD REV
(Import) (Export)

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Tue 09/22/2020 to Wed 09/23/2020
0200 2359

Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability 200 MW 250 MW
TTC with All Lines In Service 2200 MW 1250 MW

FWD REV
(Import) (Export)

W49TH_ST_345KV_6

Tue 09/22/2020 to Tue 09/22/2020
2230 Continuous 2300

Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

W49TH_ST_345KV_8

Tue 09/22/2020 to Tue 09/22/2020
2230 Continuous 2300

Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

W49TH_ST_345KV_6

Wed 09/23/2020 to Wed 09/23/2020 **UPDATED by NYISO 09/18/2020**
0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

W49TH_ST_345KV_8

Wed 09/23/2020 to Wed 09/23/2020 **UPDATED by NYISO 09/18/2020**
0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

ADIRNDCK-CHASLAKE_230_13

Wed 09/23/2020 to Wed 09/23/2020 **UPDATED by NGRID 08/06/2020**
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253

Thu 09/24/2020 to Sat 09/26/2020 UPDATED by PJM 07/06/2020

0001 Continuous 0300

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1150 MW
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2200 MW	1250 MW

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Thu 09/24/2020 to Sat 09/26/2020

0001 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1000 MW
Impacts Total Transfer Capability	200 MW	250 MW
TTC with All Lines In Service	2200 MW	1250 MW

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403

Thu 09/24/2020 to Sat 09/26/2020

0001 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1000 MW
Impacts Total Transfer Capability	200 MW	250 MW
TTC with All Lines In Service	2200 MW	1250 MW

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Thu 09/24/2020 to Sat 09/26/2020

0001 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1000 MW
Impacts Total Transfer Capability	200 MW	250 MW
TTC with All Lines In Service	2200 MW	1250 MW

W49TH_ST_345KV_6

Thu 09/24/2020 to Thu 09/24/2020 UPDATED by NYISO 09/18/2020

1830 Continuous 1900

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	300 MW
Impacts Total Transfer Capability	360 MW
TTC with All Lines In Service	660 MW

W49TH_ST_345KV_8

Thu 09/24/2020 to Thu 09/24/2020 UPDATED by NYISO 09/18/2020

1830 Continuous 1900

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	450 MW
Impacts Total Transfer Capability	210 MW
TTC with All Lines In Service	660 MW

MILLWOOD_345KV_18

Fri 09/25/2020 to Fri 09/25/2020 UPDATED by CONED 08/25/2020

0001 Continuous 2230

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1870 MW
TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

FWD

Fri 09/25/2020 to Sat 09/26/2020 UPDATED by CONED 09/10/2020

(Import)

0001 Continuous 0300

SCH - PJM_HTP **300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Fri 09/25/2020 to Sat 09/26/2020 UPDATED by CONED 09/10/2020

(Import)

0001 Continuous 0300

SCH - PJM_HTP **300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

GOETHALS_345KV_5

Sat 09/26/2020 to Sat 09/26/2020 UPDATED by PJM 07/06/2020

0230 Continuous 0300

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

SCH-HQ-NYISO_LIMIT_1150

FWD

Sat 09/26/2020 to Sun 09/27/2020

(Import)

2000 Continuous 0459

SCH - HQ - NY **1150 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

SCH-NYISO-HQ_LIMIT_0

REV

Sat 09/26/2020 to Sun 09/27/2020

(Export)

2000 Continuous 0459

SCH - HQ - NY

0 MW

Impacts Total Transfer Capability 1000 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

Sat 09/26/2020 to Sun 09/27/2020

(Import)

2000 0500

MOSES SOUTH **2550 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

CHAT_DC_GC1 & CHAT_DC_GC2

FWD

REV

Sat 09/26/2020 to Sun 09/27/2020

(Import) (Export)

2000 0500

SCH - HQ - NY

1370 MW 0 MW

Impacts Total Transfer Capability 130 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by:

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sat 09/26/2020 to Sun 09/27/2020
2000 Continuous 0500

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 09/26/2020 to Sun 09/27/2020
2000 Continuous 0500

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1

Sat 09/26/2020 to Tue 10/20/2020
2000 Continuous 2300

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 09/26/2020 to Tue 10/20/2020
2000 Continuous 2300

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1400

Sun 09/27/2020 to Wed 09/30/2020
0500 Continuous 1730

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1500 MW

SCH-NYISO-HQ_LIMIT_500

Sun 09/27/2020 to Tue 10/20/2020
0500 Continuous 0500

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CRICKVLY-PLSNTVLY_345_F83

Mon 09/28/2020 to Sun 10/04/2020
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
SCH - NE - NY **350 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CRICKVLY-PLSNTVLY_345_F83					FWD	REV
Mon 09/28/2020 to Sun 10/04/2020					(Import)	(Export)
0001	Continuous	2200			SCH - NPX_1385	100 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
W49TH_ST_345KV_5					FWD	
Mon 09/28/2020 to Mon 09/28/2020					(Import)	
0230	Continuous	0300	<u>UPDATED</u>	<u>by CONED 09/10/2020</u>	SCH - PJM_HTP	300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
W49TH_ST_345KV_7					FWD	
Mon 09/28/2020 to Mon 09/28/2020					(Import)	
0230	Continuous	0300	<u>UPDATED</u>	<u>by CONED 09/10/2020</u>	SCH - PJM_HTP	300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
NRTH1385-NOR HBR__138_601 & CRICKVLY-PLSNTVLY_345_F83					FWD	REV
Mon 09/28/2020 to Sun 10/04/2020					(Import)	(Export)
0500		2200			SCH - NPX_1385	0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & CRICKVLY-PLSNTVLY_345_F83					FWD	REV
Mon 09/28/2020 to Sun 10/04/2020					(Import)	(Export)
0500		2200			SCH - NPX_1385	0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603 & CRICKVLY-PLSNTVLY_345_F83					FWD	REV
Mon 09/28/2020 to Sun 10/04/2020					(Import)	(Export)
0500		2200			SCH - NPX_1385	0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601					FWD	REV
Mon 09/28/2020 to Sat 10/17/2020					(Import)	(Export)
0500	Continuous	2359	<u>UPDATED</u>	<u>by LIPA 07/10/2020</u>	SCH - NPX_1385	100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602					FWD	REV
Mon 09/28/2020	to	Sat 10/17/2020			(Import)	(Export)
0500		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 09/28/2020	to	Sat 10/17/2020			(Import)	(Export)
0500		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602					FWD	REV
Mon 09/28/2020	to	Sat 10/17/2020	<u>UPDATED</u>	<u>by LIPA</u> <u>07/10/2020</u>	(Import)	(Export)
0500	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 09/28/2020	to	Sat 10/17/2020			(Import)	(Export)
0500		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603					FWD	REV
Mon 09/28/2020	to	Sat 10/17/2020	<u>UPDATED</u>	<u>by LIPA</u> <u>07/10/2020</u>	(Import)	(Export)
0500	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_NNC					FWD	REV
Mon 09/28/2020	to	Sat 10/17/2020	<u>UPDATED</u>	<u>by LIPA</u> <u>07/10/2020</u>	(Import)	(Export)
0500	Continuous	2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
STONYRDG-HILLSIDE_230_72					FWD	
Mon 09/28/2020	to	Mon 09/28/2020			(Import)	
0600	Continuous	0630			DYSINGER EAST	2850 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_2-15

Mon 09/28/2020 to Fri 10/02/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/28/2020 to Fri 10/02/2020
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 08/27/2020

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1820 MW
TTC with All Lines In Service 6220 MW

DENNISON-ROSEMNTB_115_2/22

Mon 09/28/2020 to Fri 10/02/2020
0800 Continuous 1630

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **95 MW 40 MW**
Impacts Total Transfer Capability 95 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

SPRNBRK__345KV_RNS4

Tue 09/29/2020 to Fri 10/09/2020
0001 Continuous 0300

Work scheduled by: ConEd

EXT FORCE by CONED 08/26/2020

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SCRIBA__-VOLNEY__345_21

Tue 09/29/2020 to Wed 09/30/2020
0800 Continuous 1630

Work scheduled by: NGrid

UPDATED by NGRID 08/01/2020

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

W49TH_ST_345KV_5

Thu 10/01/2020 to Thu 10/01/2020
0001 Continuous 1800

Work scheduled by: ConEd

UPDATED by CE 09/02/2020

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

EDIC____-FRASER____345_EF24-40

Thu 10/01/2020 to Fri 10/02/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC_____345_FE-1

Thu 10/01/2020 to Thu 10/01/2020
1400 Continuous 1600
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

FITZPTRK-EDIC_____345_FE-1

Thu 10/01/2020 to Thu 10/01/2020
1400 Continuous 1600
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

STONYRDG-HILLSIDE_230_72

Sun 10/04/2020 to Sun 10/04/2020
1500 Continuous 1530
Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

PANNELL_-CLAY_____345_1

Mon 10/05/2020 to Fri 10/09/2020 UPDATED by NYPA 05/07/2020
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

BRANCHBG-HOPATCON_500_5060

Wed 10/07/2020 to Wed 10/07/2020
0200 Continuous 1500
Work scheduled by: PJM

FWD
(Import)
UPNY CONED **6025 MW**
Impacts Total Transfer Capability 195 MW
TTC with All Lines In Service 6220 MW

DUNWODIE-MOTTHAVN_345_71

Fri 10/09/2020 to Sat 10/10/2020 UPDATED by CONED 09/18/2020
0301 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Fri 10/09/2020 to Sat 10/10/2020 UPDATED by CONED 09/18/2020
0301 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

Fri 10/09/2020 to Sat 11/14/2020 UPDATED by CONED 09/18/2020

0301 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Fri 10/09/2020 to Sat 11/14/2020 UPDATED by CONED 09/18/2020

0301 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 10/09/2020 to Sat 11/14/2020 UPDATED by CONED 09/18/2020

0301 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

HOMR_NYW-PIERC_NY_345_48

Mon 10/12/2020 to Fri 10/30/2020 UPDATED by PJM 08/06/2020

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HURLYAVE-ROSETON__345_303

Tue 10/13/2020 to Fri 10/16/2020 UPDATED by CHGE 09/10/2020

0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

W49TH_ST_345KV_6

Fri 10/16/2020 to Fri 10/16/2020

0331 Continuous 0400

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Fri 10/16/2020 to Fri 10/16/2020

0331 Continuous 0600

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

Fri 10/16/2020 to Fri 10/16/2020
0331 Continuous 0600

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Fri 10/16/2020 to Fri 10/16/2020
0530 Continuous 0600

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

SAND_BAR-PLATSBURG_115_PV20

Sat 10/17/2020 to Sat 11/14/2020
0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MILLWOOD_345KV_18

Mon 10/19/2020 to Mon 10/19/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

SCH-NE-NYISO_LIMIT_600

Mon 10/19/2020 to Sat 10/31/2020 **UPDATED by ISONE 06/05/2020**
0630 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
SCH - NE - NY **800 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_800

Mon 10/19/2020 to Sat 10/31/2020 **UPDATED by ISONE 06/05/2020**
0630 Continuous 2359

Work scheduled by: NGrid

REV
(Export)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1600 MW

BERKSHIR-ALPS_____345_393

Mon 10/19/2020 to Tue 11/10/2020 **UPDATED by ISONE 06/05/2020**
0630 Continuous 1630

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NE - NY **950 MW 1300 MW**
Impacts Total Transfer Capability 450 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

ARR: 78

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393						FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>	(Import)	(Export)
0630	Continuous	1630				SCH - NPX_1385	100 MW
Work scheduled by: NGrid					ARR: 78	Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312						FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020				(Import)	(Export)
0630		1630				SCH - NE - NY	950 MW
Work scheduled by:					ARR: 78	Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>	(Import)	(Export)
0630	Continuous	1630				SCH - NE - NY	900 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>	(Import)	(Export)
0630	Continuous	1630				SCH - NPX_1385	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
SHOR_NPX-SHOREHAM_138_CSC						FWD	REV
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by LI</u>	<u>03/02/2020</u>	(Import)	(Export)
0700	Continuous	1500				SCH - NPX_CSC	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW
PANNELL_-CLAY_____345_2						FWD	
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/07/2020</u>	(Import)	
0700	Continuous	1530				WEST CENTRAL	1300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	2250 MW
COOPERS_-DOLSONAV_345_CCDA42						FWD	
Mon 10/19/2020	to	Fri 11/06/2020				(Import)	
0700	Continuous	1730				CENTRAL EAST - VC	2720 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	255 MW
						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

FWD

Fri 10/23/2020 to Fri 10/23/2020

(Import)

2130 Continuous 2200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

HUDSONTP-W49TH_ST_345_Y56

FWD

Sat 10/24/2020 to Fri 10/30/2020

(Import)

0001 Continuous 0300

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Sat 10/24/2020 to Fri 10/30/2020

(Import)

0001 Continuous 0300

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Sat 10/24/2020 to Fri 10/30/2020

(Import)

0001 Continuous 0300

SCH - PJM_HTP

450 MW

Impacts Total Transfer Capability 210 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SPRNBK_-TREMONT_345_X28

FWD

Mon 10/26/2020 to Mon 10/26/2020

(Import)

0001 Continuous 0030

UPDATED by CONED 08/31/2020

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

LEEDS_345_LEEDS SVC

FWD

Mon 10/26/2020 to Fri 10/30/2020

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

LEEDS_-HURLYAVE_345_301

FWD

Mon 10/26/2020 to Fri 12/04/2020

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_800

Sun 11/01/2020 to Tue 11/10/2020 UPDATED by ISONE 06/05/2020

0001 Continuous 1630

Work scheduled by: NGrid

FWD

(Import)

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_700

Sun 11/01/2020 to Tue 11/10/2020 UPDATED by ISONE 06/05/2020

0001 Continuous 1630

Work scheduled by: NGrid

REV

(Export)

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1700 MW

SCH-IMO-NYISO_LIMIT_1750

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD

(Import)

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1600

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

REV

(Export)

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

SPRNBK_-TREMONT__345_X28

Fri 11/06/2020 to Sat 11/07/2020 UPDATED by CONED 08/31/2020

0001 Continuous 0059

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

NIAGARA__345KV_3102

Fri 11/06/2020 to Fri 11/06/2020

0500 Continuous 2100

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - OH - NY

2000 MW 1700 MW

Impacts Total Transfer Capability 50 MW 200 MW

TTC with All Lines In Service 2050 MW 1900 MW

NIAGARA__345_230_AT4

Fri 11/06/2020 to Fri 11/06/2020

0500 Continuous 2100

Work scheduled by: NYPA

REV

(Export)

SCH - OH - NY

1750 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1900 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT__345_X28					FWD	
Mon 11/09/2020	to	Mon 11/09/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>08/31/2020</u>	(Import)
0030	Continuous	0059				
Work scheduled by: ConEd					SPR/DUN-SOUTH	4200 MW
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	4600 MW
ROSETON_-ROCKTVRN_345_311					FWD	
Mon 11/09/2020	to	Fri 11/20/2020				(Import)
0800	Continuous	1600				
Work scheduled by: CHGE					UPNY CONED	4400 MW
					Impacts Total Transfer Capability	1820 MW
					TTC with All Lines In Service	6220 MW
DUNWODIE-MOTTHAVN_345_71					FWD	
Thu 11/12/2020	to	Sat 11/14/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>09/18/2020</u>	(Import)
0001	Continuous	0100				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_5					FWD	
Thu 11/12/2020	to	Sat 11/14/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>09/18/2020</u>	(Import)
0001	Continuous	0100				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
SPRNBK_-TREMONT__345_X28					FWD	
Sat 11/14/2020	to	Sun 11/15/2020	<u>UPDATED</u>	<u>by CE</u>	<u>09/18/2020</u>	(Import)
0101	Continuous	0300				
Work scheduled by: ConEd					SPR/DUN-SOUTH	4200 MW
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	4600 MW
CHATGUAY-MASSENA__765_7040					FWD	
Sun 11/15/2020	to	Mon 11/30/2020				(Import)
0100	Continuous	1900				
Work scheduled by: NYPA					MOSES SOUTH	1550 MW
					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA__765_7040					FWD	
Sun 11/15/2020	to	Mon 11/30/2020				(Import) (Export)
0100	Continuous	1900				
Work scheduled by: NYPA					SCH - HQ - NY	0 MW 0 MW
					Impacts Total Transfer Capability	1500 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____765_345_AT1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY 850 MW 0 MW
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -
MASSENA 230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS 90 MW
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

BUCHAN_N-EASTVIEW_345_W93

Sun 11/15/2020 to Sun 11/15/2020 UPDATED by C3E 09/18/2020
0301 Continuous 0330

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

EASTVIEW-SPRNBK 345_W79

Sun 11/15/2020 to Mon 11/16/2020 UPDATED by C3E 09/18/2020
0301 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

PLSNTVLY-WOOD_ST 345_F30

Mon 11/16/2020 to Mon 11/16/2020 CANCELLED by ConEd 09/16/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Mon 11/16/2020 to Mon 11/16/2020 CANCELLED by ConEd 09/16/2020

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 2420 MW
 TTC with All Lines In Service 6220 MW

MILLWOOD_345KV_18

FWD

Mon 11/16/2020 to Tue 11/17/2020 CANCELLED by ConEd 09/16/2020

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Mon 11/16/2020 to Mon 11/16/2020 UPDATED by C3E 09/18/2020

(Import)

0130 Continuous 0300

Work scheduled by: ConEd

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

PLSNTVLY-WOOD_ST_345_F30

FWD

Tue 11/17/2020 to Tue 11/17/2020 CANCELLED by ConEd 09/16/2020

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 2220 MW
 TTC with All Lines In Service 6220 MW

PLSNTVLY_345KV_RNS5

FWD

Tue 11/17/2020 to Tue 11/17/2020 CANCELLED by ConEd 09/16/2020

(Import)

0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 2420 MW
 TTC with All Lines In Service 6220 MW

W49TH_ST_345KV_6

FWD

Fri 11/20/2020 to Wed 11/25/2020 UPDATED by CE 08/06/2020

(Import)

0001 Continuous 2300

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

FWD

Fri 11/20/2020 to Wed 11/25/2020 UPDATED by CE 08/06/2020

(Import)

0001 Continuous 2300

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY___345_Q12

Mon 11/23/2020 to Sat 11/28/2020 UPDATED by CONED 09/01/2020

0201 Continuous 0159

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 11/30/2020 to Mon 12/14/2020 UPDATED by NYPA 08/27/2020

0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 11/30/2020 to Fri 12/11/2020 by LI 09/14/2020

0800 Continuous 1600

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRIDGE-DUFFYAVE_345_501

Mon 11/30/2020 to Fri 12/11/2020 by LI 09/14/2020

0800 Continuous 1600

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

MARCY___345KV_CSC

Tue 12/01/2020 to Fri 12/11/2020

0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MAI

Tue 12/01/2020 to Sat 02/27/2021 UPDATED by NYPA 07/27/2020

0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_6

Tue 12/01/2020 to Tue 12/01/2020 UPDATED by CE 08/06/2020

2230 Continuous 2300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Tue 12/01/2020 to Tue 12/01/2020 UPDATED by CE 08/06/2020
 2230 Continuous 2300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

KINTIGH_-ROCHESTR_345_SRI-39

Thu 12/03/2020 to Tue 12/15/2020 UPDATED by NYISO 06/24/2020
 0800 Continuous 1900
 Work scheduled by: RGE

FWD
 (Import)
 DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NSI-38

Thu 12/03/2020 to Tue 12/15/2020 UPDATED by NYISO 06/24/2020
 0800 Continuous 1900
 Work scheduled by: RGE

FWD
 (Import)
 DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

BECK_-PACKARD_230_BP76

Fri 12/04/2020 to Fri 12/04/2020
 0730 Daily(No Weekends) 1530
 Work scheduled by: NGrid

FWD REV
 (Import) (Export)
 SCH - OH - NY **1650 MW 1400 MW**
 Impacts Total Transfer Capability 400 MW 500 MW
 TTC with All Lines In Service 2050 MW 1900 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 12/07/2020 to Fri 12/11/2020
 0700 Continuous 1530
 Work scheduled by: NYPA

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

LONG_MTN-CRICKVLY_345_398

Tue 12/08/2020 to Thu 12/10/2020
 0700 Continuous 1600
 Work scheduled by: ISONE

FWD REV
 (Import) (Export)
 SCH - NE - NY **700 MW 1300 MW**
 Impacts Total Transfer Capability 700 MW 400 MW
 TTC with All Lines In Service 1400 MW 1700 MW

LONG_MTN-CRICKVLY_345_398

Tue 12/08/2020 to Thu 12/10/2020
 0700 Continuous 1600
 Work scheduled by: ISONE

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_400

FWD

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

(Import)

Work scheduled by: ISONE

SCH - NE - NY

600 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1000

REV

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

(Export)

Work scheduled by: ISONE

SCH - NE - NY

1200 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1700 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Sat 12/12/2020 to Tue 12/15/2020
0001 Continuous 0259

(Import)

Work scheduled by: ConEd

UPDATEDby CE09/17/2020

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

EASTVIEW-SPRNBK_345_W79

FWD

Sat 12/12/2020 to Tue 12/15/2020
0001 Continuous 0259

(Import)

Work scheduled by: ConEd

UPDATEDby CE09/17/2020

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

MARCY_-EDIC_345_UE1-7

FWD

Mon 12/14/2020 to Mon 12/14/2020
0700 Continuous 1730

(Import)

Work scheduled by: NYPA

ARR: 19&16

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

SAND_BAR-PLATSBK_115_PV20

Mon 12/14/2020 to Fri 12/18/2020
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

SPRNBK_-TREMONT_345_X28

FWD

Tue 12/15/2020 to Fri 12/18/2020
0301 Continuous 0300

(Import)

Work scheduled by: ConEd

UPDATEDby CE09/17/2020

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LADENTWN-BUCHAN_S_345_Y88

FWD

Tue 12/15/2020 to Sat 01/30/2021

UPDATEDby CE09/17/2020

(Import)

0301 Continuous 0300

Work scheduled by: ConEd

UPNY CONED

5930 MW

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 6220 MW

FRASANNX-COOPERS__345_UCC2-41

FWD

Tue 12/15/2020 to Wed 12/16/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

FWD

Tue 12/15/2020 to Wed 12/16/2020

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

STONYRDG-HILLSIDE_230_72

FWD

Wed 12/16/2020 to Mon 12/21/2020

(Import)

0800 Continuous 0300

Work scheduled by: NYSEG

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

SPRNBK_-TREMONT__345_X28

FWD

Sun 12/20/2020 to Sun 12/20/2020

(Import)

2130 Continuous 2200

Work scheduled by: ConEd

UPDATEDby CE09/17/2020

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

HOPATCON-RAMAPO__500_5018

FWD

REV

Mon 02/01/2021 to Sat 02/06/2021

(Import) (Export)

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJ - NY

1250 MW 1200 MW

Impacts Total Transfer Capability 1650 MW 650 MW

TTC with All Lines In Service 2900 MW 1850 MW

HOPATCON-RAMAPO__500_5018

FWD

Mon 02/01/2021 to Sat 02/06/2021

(Import)

0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

6025 MW

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR3500			FWD	REV
Mon 02/01/2021	to	Sat 02/06/2021	(Import)	(Export)
0001	Continuous	0200	SCH - PJ - NY	2150 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	750 MW
			TTC with All Lines In Service	2900 MW
RAMAPO___345_345_PAR4500			FWD	REV
Mon 02/01/2021	to	Sat 02/06/2021	(Import)	(Export)
0001	Continuous	0200	SCH - PJ - NY	2150 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	750 MW
			TTC with All Lines In Service	2900 MW
RAMAPO___500_345_BK 1500			FWD	REV
Mon 02/01/2021	to	Sat 02/06/2021	(Import)	(Export)
0001	Continuous	0200	SCH - PJ - NY	1250 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1650 MW
			TTC with All Lines In Service	2900 MW
RAMAPO___500_345_BK 1500			FWD	
Mon 02/01/2021	to	Sat 02/06/2021	(Import)	
0001	Continuous	0200	UPNY CONED	6025 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	195 MW
			TTC with All Lines In Service	6220 MW
PORTER__-ROTTRDAM_230_31			FWD	
Mon 02/01/2021	to	Sat 02/27/2021	(Import)	
0600	Continuous	1830	CENTRAL EAST - VC	2805 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	170 MW
			TTC with All Lines In Service	2975 MW
PLSNTVLY-WOOD_ST__345_F30			FWD	
Mon 02/15/2021	to	Tue 02/16/2021	(Import)	
0001	Continuous	0200	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	2220 MW
			TTC with All Lines In Service	6220 MW
PLSNTVLY_345KV_RNS5			FWD	
Mon 02/15/2021	to	Tue 02/16/2021	(Import)	
0001	Continuous	0200	UPNY CONED	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	2420 MW
			TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F39

FWD

Thu 02/18/2021 to Sat 02/20/2021

UPDATEDby CE04/01/2020

(Import)

2100 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Thu 02/18/2021 to Sat 02/20/2021

UPDATEDby CE04/01/2020

(Import)

2100 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

5905 MW

Impacts Total Transfer Capability 315 MW

TTC with All Lines In Service 6220 MW

CHATGUAY-MASSENA__765_7040

FWD

Sun 02/28/2021 to Mon 03/01/2021

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

FWD

REV

Sun 02/28/2021 to Mon 03/01/2021

(Import) (Export)

0500 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1

FWD

Sun 02/28/2021 to Mon 03/01/2021

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

FWD

Sun 02/28/2021 to Mon 03/01/2021

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

FWD

REV

Sun 02/28/2021 to Mon 03/01/2021

(Import) (Export)

0500 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY

475 MW**1000 MW**

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1

Sun 02/28/2021 to Mon 03/01/2021

0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040

Sun 02/28/2021 to Mon 03/01/2021

0500 1730

Work scheduled by:

FWD

(Import)

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES___230_L33P & MASSENA_-MARCY___765_MSU1

Sun 02/28/2021 to Mon 03/01/2021

0500 1730

Work scheduled by:

FWD

(Import)

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

DUNWODIE_345KV_3

Mon 03/01/2021 to Mon 03/01/2021

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Mon 03/01/2021 to Mon 03/01/2021

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK___345_W64

Mon 03/01/2021 to Mon 03/01/2021

0001 Continuous 0030

Work scheduled by: ConEd

UPDATEDby CONED01/23/2020

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

SPRNBK___345KV_RNS5

Mon 03/01/2021 to Mon 03/01/2021

0001 Continuous 0030

Work scheduled by: ConEd

UPDATEDby CONED01/23/2020

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99					FWD
Mon 03/01/2021	to	Mon 03/22/2021	<u>UPDATED</u>	<u>by CONED</u> <u>01/23/2020</u>	(Import)
0001	Continuous	0200		UPNY CONED	5985 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 235 MW
					TTC with All Lines In Service 6220 MW
DUNWODIE-MOTTHAVN_345_71					FWD
Mon 03/01/2021	to	Mon 04/05/2021			(Import)
0001	Continuous	0300		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
MOTTHAVN-RAINEY___345_Q11					FWD
Mon 03/01/2021	to	Tue 04/06/2021			(Import)
0001	Continuous	0700		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
EDIC____-N.SCTLND_345_14					FWD
Tue 03/02/2021	to	Mon 05/31/2021			(Import)
0600	Continuous	1830		CENTRAL EAST - VC	2240 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 735 MW
					TTC with All Lines In Service 2975 MW
PORTER__-ROTTRDAM_230_31					FWD
Tue 03/02/2021	to	Mon 05/31/2021			(Import)
0600	Continuous	1830		CENTRAL EAST - VC	2805 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 170 MW
					TTC with All Lines In Service 2975 MW
MOSES____-ADIRNDCK_230_MAI					FWD
Tue 03/02/2021	to	Mon 05/31/2021			(Import)
0700	Continuous	1300		MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 850 MW
					TTC with All Lines In Service 3150 MW
NIAGARA_-ROBNSNRD_230_64					REV
Fri 03/12/2021	to	Fri 03/12/2021			(Export)
0500	Continuous	1700		SCH - OH - NY	1900 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 0 MW
					TTC with All Lines In Service 1900 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC

FWD

Sat 03/13/2021 to Sat 03/13/2021 UPDATED by NYPA 07/29/2020
0700 Continuous 1730

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

EASTVIEW-SPRNBK____345_W64

FWD

Mon 03/22/2021 to Mon 03/22/2021 UPDATED by CONED 01/23/2020
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

SPRNBK____345KV_RNS5

FWD

Mon 03/22/2021 to Mon 03/22/2021 UPDATED by CONED 01/23/2020
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

CLAY____-EDIC____345_2-15

FWD

Mon 03/29/2021 to Fri 04/16/2021 09/12/2020
0800 Continuous 1730

(Import)

Work scheduled by: NYPA

OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

W49TH_ST_345KV_5

FWD

Wed 03/31/2021 to Wed 05/05/2021
0400 Continuous 0300

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

ROCHESTR-PANNELL____345_RP2

FWD

Wed 03/31/2021 to Mon 04/12/2021
0500 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_3

FWD

Mon 04/05/2021 to Mon 04/05/2021
0230 Continuous 0300

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

FWD

Mon 04/05/2021 to Mon 04/05/2021

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-TREMONT_345_X28

FWD

Mon 04/19/2021 to Tue 04/20/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST_345_F31

FWD

Tue 04/27/2021 to Wed 04/28/2021

(Import)

0001 Continuous 0159

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Tue 04/27/2021 to Wed 04/28/2021

(Import)

0001 Continuous 0159

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SPRNBRK_345KV_RNS4

FWD

Sat 05/01/2021 to Sat 05/01/2021

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-W49TH_ST_345_M52

FWD

Sat 05/01/2021 to Tue 05/04/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Sat 05/01/2021 to Tue 05/04/2021

(Import)

0001 Continuous 0300

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1600

Sat 05/01/2021 to Sun 10/31/2021 **UPDATED by IESO 05/03/2019**
0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1950 MW

CLAY-EDIC_345_2-15

Mon 05/03/2021 to Fri 05/07/2021
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

PANNELL-CLAY_345_2

Mon 05/03/2021 to Sun 05/30/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

SPRNBRK_345KV_RNS4

Tue 05/04/2021 to Tue 05/04/2021
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NIAGARA_345KV_3102

Thu 05/06/2021 to Fri 05/07/2021
0500 Continuous 1700

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY 1700 MW	1400 MW
Impacts Total Transfer Capability 250 MW	300 MW
TTC with All Lines In Service 1950 MW	1700 MW

NIAGARA_345KV_3302

Mon 05/10/2021 to Wed 05/12/2021
0500 Continuous 1700

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY 1000 MW	1600 MW
Impacts Total Transfer Capability 950 MW	100 MW
TTC with All Lines In Service 1950 MW	1700 MW

CLAY-EDIC_345_1-16

Mon 05/10/2021 to Fri 05/14/2021
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345KV_3108

REV

Thu 05/13/2021 to Fri 05/14/2021

(Export)

0500 Continuous 1700

SCH - OH - NY

1500 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability

200 MW

TTC with All Lines In Service

1700 MW

VOLNEY__-MARCY__345_19

FWD

Tue 06/01/2021 to Wed 06/02/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2825 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability

150 MW

TTC with All Lines In Service

2975 MW

VOLNEY__-MARCY__345_19

FWD

Tue 06/01/2021 to Wed 06/02/2021

(Import)

0700 Continuous 1730

OSWEGO EXPORT

4900 MW

Work scheduled by: NYPA

ARR: 19

Impacts Total Transfer Capability

350 MW

TTC with All Lines In Service

5250 MW

FRASER__-GILBOA__345_GF5-35

FWD

Tue 06/01/2021 to Mon 06/07/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2650 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability

325 MW

TTC with All Lines In Service

2975 MW

MOSES__-ADIRNDCK_230_MA2

FWD

Tue 06/01/2021 to Sun 11/14/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

2100 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability

1050 MW

TTC with All Lines In Service

3150 MW

MARCY__-EDIC__345_UE1-7

FWD

Thu 06/03/2021 to Fri 06/04/2021

(Import)

0700 Continuous 1730

OSWEGO EXPORT

5250 MW

Work scheduled by: NYPA

ARR: 19&16

Impacts Total Transfer Capability

0 MW

TTC with All Lines In Service

5250 MW

MARCY__345KV_CSC

FWD

Sat 06/05/2021 to Sat 06/05/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2925 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability

50 MW

TTC with All Lines In Service

2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES____-ADIRNDCK_230_MA2 & MARCY____345KV_3102 & MARCY____345KV_3202 &
MARCY____345KV_3302

FWD

(Import)

Sat 06/05/2021 to Sat 06/05/2021
0700 1730

MOSES SOUTH

1800 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

SAND_BAR-PLATSBURG_115_PV20

Tue 08/03/2021 to Tue 08/03/2021
0700 Continuous 1830

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

NIAGARA_-KINTIGH_345_NS1-38

FWD

(Import)

Mon 09/13/2021 to Fri 09/17/2021
0500 Continuous 1700

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PORTER_-ROTTRDAM_230_30

FWD

(Import)

Wed 09/15/2021 to Tue 11/30/2021
0600 Continuous 1830

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

EDIC____-N.SCTLND_345_14

FWD

(Import)

Thu 09/16/2021 to Sun 11/14/2021
0600 Continuous 1830

CENTRAL EAST - VC

2240 MW

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

PANNELL_-CLAY____345_1

FWD

(Import)

Mon 09/20/2021 to Fri 09/24/2021
0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

PANNELL_-CLAY____345_2

FWD

(Import)

Mon 09/27/2021 to Fri 10/01/2021
0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Saturday ,September19, 2020 to Monday ,March 21, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Tue 09/28/2021 to Tue 09/28/2021
0100 Continuous 0130

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Tue 09/28/2021 to Tue 10/26/2021
0100 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Tue 09/28/2021 to Tue 10/26/2021
0100 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Tue 10/26/2021 to Tue 10/26/2021
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Fri 12/31/2021 **UPDATED by IESO 05/03/2019**
0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Fri 12/31/2021 **UPDATED by IESO 05/03/2019**
0001 Continuous 2359

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

MOSES_-ADIRNDCK_230_MAL

Wed 12/01/2021 to Tue 05/31/2022
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW