

# NYISO TRANSFER LIMITATIONS

Wednesday, September 16, 2020 to Friday, March 18, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE\_345KV\_9\_BYPASS & DUNWODIE\_345KV\_10\_BYPASS & SPRNBRK\_\_345KV\_R5S3\_BYPASS  
& SPRNBRK\_\_345KV\_R4S3\_BYPASS

FWD

(Import)

Sun 02/01/2015 to Sat 02/01/2025  
0000 0000

SPR/DUN-SOUTH

4350 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

DUNWODIE\_345KV\_9\_BYPASS & DUNWODIE\_345KV\_10\_BYPASS & SPRNBRK\_\_345KV\_R5S3\_BYPASS  
& SPRNBRK\_\_345KV\_R4S3\_BYPASS

Sun 02/01/2015 to Sat 02/01/2025  
0000 0000

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by:

HUDSONP\_-FARRAGUT\_345\_B3402

FWD

REV

Mon 01/15/2018 to Sun 02/28/2021 EXT FORCE by CONED 08/28/2020  
0001 Continuous 2359

(Import) (Export)

SCH - PJ - NY

2050 MW 1150 MW

Impacts Total Transfer Capability 150 MW 100 MW

TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: ConEd

HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

FWD

REV

Mon 01/15/2018 to Sun 02/28/2021  
0001 2359

(Import) (Export)

SCH - PJ - NY

2000 MW 1000 MW

Impacts Total Transfer Capability 200 MW 250 MW

TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by:

MARION\_-FARRAGUT\_345\_C3403

FWD

REV

Mon 01/15/2018 to Sun 02/28/2021 EXT FORCE by CONED 08/28/2020  
0001 Continuous 2359

(Import) (Export)

SCH - PJ - NY

2050 MW 1150 MW

Impacts Total Transfer Capability 150 MW 100 MW

TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: ConEd

STLAWRNC-MOSES\_\_230\_L33P

Mon 04/30/2018 to Thu 03/31/2022 EXT FORCE by IESO 09/04/2020  
0456 Continuous 2359

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: IESO

# NYISO TRANSFER LIMITATIONS

Wednesday, September 16, 2020 to Friday, March 18, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-IMO-NYISO\_LIMIT\_1600

Fri 05/01/2020 to Sat 10/31/2020 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD  
(Import)  
**1900 MW**  
SCH - OH - NY  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 1950 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

Wed 07/08/2020 to Fri 09/25/2020 EXT FORCE by ISONE 07/20/2020

1247 Continuous 2359

Work scheduled by: LI

FWD REV  
(Import) (Export)  
**0 MW 0 MW**  
SCH - NPX\_CSC  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

## SPRNBK-W49TH\_ST\_345\_M52

Sun 08/16/2020 to Thu 10/08/2020 EXT FORCE by CONED 08/26/2020

1149 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
**3200 MW**  
SPR/DUN-SOUTH  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## BECK-NIAGARA\_230\_PA27

Mon 08/31/2020 to Mon 11/30/2020

0700 Continuous 0700

Work scheduled by: IESO

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## SCH-IMO-NYISO\_LIMIT\_1450

Mon 08/31/2020 to Mon 11/30/2020

0700 Continuous 0700

Work scheduled by: IESO

FWD  
(Import)  
**1750 MW**  
SCH - OH - NY  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1950 MW

## HOMRC\_NY-MAINS\_NY\_345\_47

Tue 09/01/2020 to Fri 10/09/2020

0700 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## NEWBRDGE\_345\_138\_BK\_1

Wed 09/02/2020 to Wed 09/30/2020 EXT FORCE by LI 09/03/2020

1807 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
**375 MW**  
SCH - PJM\_NEPTUNE  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 16, 2020 to Friday, March 18, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_CEDARS_LIMIT_0						REV	
Tue 09/08/2020	to	Thu 09/24/2020	<u>UPDATED</u>	<u>by HQ</u>	<u>09/06/2020</u>	(Export)	
0500	Continuous	1700				0 MW	
Work scheduled by: HQ						40 MW	
						40 MW	
MOSES -ADIRNDCK_230_MA2						FWD	
Wed 09/09/2020	to	Sat 11/14/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/04/2020</u>	(Import)	
0700	Continuous	1300				2100 MW	
Work scheduled by: NYPA						1050 MW	
						3150 MW	
SPRNBRK_345KV_RNS4						FWD	
Fri 09/11/2020	to	Sun 09/13/2020				(Import)	
0038	Continuous	2359				3200 MW	
Work scheduled by: ConEd						1400 MW	
						4600 MW	
SPRNBRK_345KV_RNS4						FWD	
Sat 09/12/2020	to	Sun 09/13/2020	<u>CANCELLED</u>	<u>by NYISO</u>	<u>09/11/2020</u>	(Import)	
0001	Continuous	2359				3200 MW	
Work scheduled by: ConEd						1400 MW	
						4600 MW	
FITZPTRK-EDIC_345_FE-1						FWD	
Mon 09/14/2020	to	Mon 09/28/2020	<u>UPDATED</u>	<u>by NGRID</u>	<u>09/11/2020</u>	(Import)	
0001	Continuous	1100				2825 MW	
Work scheduled by: NYPA						150 MW	
						2975 MW	
FITZPTRK-EDIC_345_FE-1						FWD	
Mon 09/14/2020	to	Mon 09/28/2020	<u>UPDATED</u>	<u>by NGRID</u>	<u>09/11/2020</u>	(Import)	
0001	Continuous	1100				4800 MW	
Work scheduled by: NYPA						450 MW	
						5250 MW	
NIAGARA_345KV_3302						FWD	REV
Mon 09/14/2020	to	Mon 09/14/2020	<u>UPDATED</u>	<u>by NYSEG</u>	<u>09/11/2020</u>	(Import)	(Export)
0500	Continuous	0600				1000 MW	1600 MW
Work scheduled by: NYSEG						950 MW	100 MW
						1950 MW	1700 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 16, 2020 to Friday, March 18, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## KINTIGH\_-ROCHESTR\_345\_SR1-39

FWD

Mon 09/14/2020 to Thu 09/17/2020 UPDATED by NYSEG 09/11/2020

(Import)

0500 Continuous 1530

DYSINGER EAST **1400 MW**  
 Impacts Total Transfer Capability 1750 MW  
 TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

## NIAGARA\_-KINTIGH\_345\_NS1-38

FWD

Mon 09/14/2020 to Thu 09/17/2020 UPDATED by NYSEG 09/11/2020

(Import)

0500 Continuous 1530

DYSINGER EAST **1400 MW**  
 Impacts Total Transfer Capability 1750 MW  
 TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

## LINDN\_CG-LNDVFT\_\_\_345\_V-3022

FWD

REV

Mon 09/14/2020 to Wed 09/16/2020 UPDATED by NYISO 09/10/2020

(Import) (Export)

0800 Continuous 2000

SCH - PJM\_VFT **0 MW** **0 MW**  
 Impacts Total Transfer Capability 315 MW 315 MW  
 TTC with All Lines In Service 315 MW 315 MW

Work scheduled by: ConEd

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

FWD

Mon 09/14/2020 to Wed 09/16/2020 UPDATED by CE 09/15/2020

(Import)

2000 Continuous 0200

UPNY CONED **5905 MW**  
 Impacts Total Transfer Capability 315 MW  
 TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

## EFISHKIL-WOOD\_ST\_345\_F39

FWD

Mon 09/14/2020 to Wed 09/16/2020 UPDATED by CE 09/15/2020

(Import)

2000 Continuous 2200

UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 2220 MW  
 TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

## ADIRNDCK-CHASLAKE\_230\_13

FWD

Tue 09/15/2020 to Tue 09/15/2020 UPDATED by NGRID 08/06/2020

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

FWD

Wed 09/16/2020 to Wed 09/16/2020 UPDATED by CE 09/15/2020

(Import)

2130 Continuous 2200

UPNY CONED **5905 MW**  
 Impacts Total Transfer Capability 315 MW  
 TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Wednesday, September 16, 2020 to Friday, March 18, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Thu 09/17/2020 to Thu 09/17/2020  
0700 Continuous 1700  
Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE-DUFFYAVE\_345\_501

Thu 09/17/2020 to Thu 09/17/2020  
0700 Continuous 1700  
Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE\_345\_138\_BK\_2

Thu 09/17/2020 to Thu 09/17/2020  
0700 Continuous 1700  
Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

### S.RIPLEY-DUNKIRK\_\_230\_68

Thu 09/17/2020 to Fri 09/18/2020  
0900 Continuous 1500  
Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

### SCH-IMO-NYISO\_LIMIT\_1350

Fri 09/18/2020 to Sat 10/31/2020 **UPDATED by NYPA 09/16/2020**  
0500 Continuous 2359  
Work scheduled by: NYPA

FWD  
(Import)  
SCH - OH - NY **1650 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1950 MW

### NIAGARA\_-ROCHESTR\_345\_NR2

Fri 09/18/2020 to Sat 11/14/2020 **UPDATED by NYPA 09/16/2020**  
0500 Continuous 2330  
Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

### NIAGARA\_345KV\_3108

Fri 09/18/2020 to Sat 11/14/2020 **UPDATED by NYPA 09/16/2020**  
0500 Continuous 2330  
Work scheduled by: NYPA

REV  
(Export)  
SCH - OH - NY **1500 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1700 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 16, 2020 to Friday, March 18, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-IMO-NYISO\_LIMIT\_800

Sat 09/19/2020 to Sat 09/19/2020 UPDATED by NYPA 09/16/2020  
0500 Continuous 2100

Work scheduled by: NYPA

FWD  
(Import)  
SCH - OH - NY **1100 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 1950 MW

## MILLWOOD\_345KV\_18

Sun 09/20/2020 to Sun 09/20/2020 UPDATED by CONED 08/25/2020  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

## BUCHAN\_S-MILLWOOD\_345\_W98

Sun 09/20/2020 to Fri 09/25/2020 UPDATED by CONED 08/25/2020  
0001 Continuous 2230

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **6135 MW**  
Impacts Total Transfer Capability 85 MW  
TTC with All Lines In Service 6220 MW

## NIAGARA\_345KV\_3102

Sun 09/20/2020 to Sun 09/20/2020 UPDATED by NYPA 09/16/2020  
0500 Continuous 2100

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY <b>1700 MW</b>	<b>1400 MW</b>
Impacts Total Transfer Capability 250 MW	300 MW
TTC with All Lines In Service 1950 MW	1700 MW

## NIAGARA\_345\_230\_AT4

Sun 09/20/2020 to Sun 09/20/2020 UPDATED by NYPA 09/16/2020  
0500 Continuous 2100

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY <b>1900 MW</b>	<b>1400 MW</b>
Impacts Total Transfer Capability 50 MW	300 MW
TTC with All Lines In Service 1950 MW	1700 MW

## SCH-IMO-NYISO\_LIMIT\_1050

Sun 09/20/2020 to Sun 09/20/2020 UPDATED by NYPA 09/16/2020  
0500 Continuous 2100

Work scheduled by: NYPA

FWD  
(Import)  
SCH - OH - NY **1350 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 1950 MW

## CLAY\_-EDIC\_345\_1-16

Mon 09/21/2020 to Fri 09/25/2020  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 16, 2020 to Friday, March 18, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## DOLSONAV-ROCKTVRN\_345\_DART44

Mon 09/21/2020 to Fri 09/25/2020  
0700 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

## FRASANNX-COOPERS\_345\_UCC2-41

Mon 09/21/2020 to Wed 09/30/2020  
0700 Continuous 1730

Work scheduled by: NYPA

EXTENDED by NYPA 07/21/2020  
**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_-FRASANNX\_345\_UCC2-41

Mon 09/21/2020 to Wed 09/30/2020  
0700 Continuous 1730

Work scheduled by: NYPA

EXTENDED by NYPA 07/21/2020  
**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## GOETHALS\_345KV\_5

Tue 09/22/2020 to Tue 09/22/2020  
0200 Continuous 0230

Work scheduled by: PJM

UPDATED by CE 06/24/2020

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## BRANCHBG-HOPATCON\_500\_5060

Tue 09/22/2020 to Wed 09/23/2020  
0200 Continuous 2300

Work scheduled by: PJM

UPDATED by PJM 04/20/2020

FWD  
(Import)  
UPNY CONED **6025 MW**  
Impacts Total Transfer Capability 195 MW  
TTC with All Lines In Service 6220 MW

## LINDEN\_-GOETHALS\_230\_A2253

Tue 09/22/2020 to Wed 09/23/2020  
0200 Continuous 2359

Work scheduled by: PJM

UPDATED by CE 06/24/2020

FWD	REV
(Import)	(Export)
SCH - PJ - NY	<b>2050 MW 1150 MW</b>
Impacts Total Transfer Capability	150 MW 100 MW
TTC with All Lines In Service	2200 MW 1250 MW

## LINDEN\_-GOETHALS\_230\_A2253 &amp; HUDSONP\_-FARRAGUT\_345\_B3402

Tue 09/22/2020 to Wed 09/23/2020  
0200 Continuous 2359

Work scheduled by:

FWD	REV
(Import)	(Export)
SCH - PJ - NY	<b>2000 MW 1000 MW</b>
Impacts Total Transfer Capability	200 MW 250 MW
TTC with All Lines In Service	2200 MW 1250 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 16, 2020 to Friday, March 18, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN\_\_-GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_\_-  
FARRAGUT\_345\_C3403

Tue 09/22/2020 to Wed 09/23/2020  
0200 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1000 MW
Impacts Total Transfer Capability	200 MW	250 MW
TTC with All Lines In Service	2200 MW	1250 MW

LINDEN\_\_-GOETHALS\_230\_A2253 & MARION\_\_-FARRAGUT\_345\_C3403

Tue 09/22/2020 to Wed 09/23/2020  
0200 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1000 MW
Impacts Total Transfer Capability	200 MW	250 MW
TTC with All Lines In Service	2200 MW	1250 MW

ADIRNDCK-CHASLAKE\_230\_13

Wed 09/23/2020 to Wed 09/23/2020  
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NGRID 08/06/2020

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

LINDEN\_\_-GOETHALS\_230\_A2253

Thu 09/24/2020 to Sat 09/26/2020  
0001 Continuous 0300

Work scheduled by: PJM

UPDATED by PJM 07/06/2020

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1150 MW
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2200 MW	1250 MW

LINDEN\_\_-GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402

Thu 09/24/2020 to Sat 09/26/2020  
0001 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1000 MW
Impacts Total Transfer Capability	200 MW	250 MW
TTC with All Lines In Service	2200 MW	1250 MW

LINDEN\_\_-GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_\_-  
FARRAGUT\_345\_C3403

Thu 09/24/2020 to Sat 09/26/2020  
0001 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1000 MW
Impacts Total Transfer Capability	200 MW	250 MW
TTC with All Lines In Service	2200 MW	1250 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, September 16, 2020 to Friday, March 18, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## LINDEN\_\_-GOETHALS\_230\_A2253 & MARION\_\_-FARRAGUT\_345\_C3403

Thu 09/24/2020 to Sat 09/26/2020  
0001 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1000 MW
Impacts Total Transfer Capability	200 MW	250 MW
TTC with All Lines In Service	2200 MW	1250 MW

## MILLWOOD\_345KV\_18

Fri 09/25/2020 to Fri 09/25/2020 UPDATED by CONED 08/25/2020  
0001 Continuous 2230

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1870 MW
TTC with All Lines In Service	6220 MW

## W49TH\_ST\_345KV\_5

Fri 09/25/2020 to Sat 09/26/2020 UPDATED by CONED 09/10/2020  
0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	300 MW
Impacts Total Transfer Capability	360 MW
TTC with All Lines In Service	660 MW

## W49TH\_ST\_345KV\_7

Fri 09/25/2020 to Sat 09/26/2020 UPDATED by CONED 09/10/2020  
0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	300 MW
Impacts Total Transfer Capability	360 MW
TTC with All Lines In Service	660 MW

## GOETHALS\_345KV\_5

Sat 09/26/2020 to Sat 09/26/2020 UPDATED by PJM 07/06/2020  
0230 Continuous 0300

Work scheduled by: PJM

	FWD
	(Import)
STATEN ISLAND	
Impacts Total Transfer Capability	
TTC with All Lines In Service	

## CRICKVLY-PLSNTVLY\_345\_F83

Mon 09/28/2020 to Sun 10/04/2020  
0001 Continuous 2200

Work scheduled by: ConEd

	FWD
	(Import)
SCH - NE - NY	350 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	1400 MW

## CRICKVLY-PLSNTVLY\_345\_F83

Mon 09/28/2020 to Sun 10/04/2020  
0001 Continuous 2200

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>W49TH_ST_345KV_5</b>						FWD	
Mon 09/28/2020	to	Mon 09/28/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>09/10/2020</u>	(Import)	
0230	Continuous	0300				<b>300 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	360 MW
						TTC with All Lines In Service	660 MW
<b>W49TH_ST_345KV_7</b>						FWD	
Mon 09/28/2020	to	Mon 09/28/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>09/10/2020</u>	(Import)	
0230	Continuous	0300				<b>300 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	360 MW
						TTC with All Lines In Service	660 MW
<b>NRTH1385-NOR HBR__138_601 &amp; CRICKVLY-PLSNTVLY_345_F83</b>						FWD	REV
Mon 09/28/2020	to	Sun 10/04/2020				(Import)	(Export)
0500		2200				<b>0 MW</b>	<b>0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR__138_602 &amp; CRICKVLY-PLSNTVLY_345_F83</b>						FWD	REV
Mon 09/28/2020	to	Sun 10/04/2020				(Import)	(Export)
0500		2200				<b>0 MW</b>	<b>0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR__138_603 &amp; CRICKVLY-PLSNTVLY_345_F83</b>						FWD	REV
Mon 09/28/2020	to	Sun 10/04/2020				(Import)	(Export)
0500		2200				<b>0 MW</b>	<b>0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR__138_601</b>						FWD	REV
Mon 09/28/2020	to	Sat 10/17/2020	<u>UPDATED</u>	<u>by LIPA</u>	<u>07/10/2020</u>	(Import)	(Export)
0500	Continuous	2359				<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR__138_601 &amp; NRTH1385-NOR HBR__138_602</b>						FWD	REV
Mon 09/28/2020	to	Sat 10/17/2020				(Import)	(Export)
0500		2359				<b>0 MW</b>	<b>0 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 09/28/2020	to	Sat 10/17/2020			(Import)	(Export)
0500		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602					FWD	REV
Mon 09/28/2020	to	Sat 10/17/2020	<u>UPDATED</u>	<u>by LIPA</u> <u>07/10/2020</u>	(Import)	(Export)
0500	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603					FWD	REV
Mon 09/28/2020	to	Sat 10/17/2020			(Import)	(Export)
0500		2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603					FWD	REV
Mon 09/28/2020	to	Sat 10/17/2020	<u>UPDATED</u>	<u>by LIPA</u> <u>07/10/2020</u>	(Import)	(Export)
0500	Continuous	2359			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_NNC					FWD	REV
Mon 09/28/2020	to	Sat 10/17/2020	<u>UPDATED</u>	<u>by LIPA</u> <u>07/10/2020</u>	(Import)	(Export)
0500	Continuous	2359			SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
STONYRDG-HILLSIDE_230_72					FWD	
Mon 09/28/2020	to	Mon 09/28/2020			(Import)	
0600	Continuous	0630			DYSINGER EAST	2850 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CLAY__-EDIC__345_2-15					FWD	
Mon 09/28/2020	to	Fri 10/02/2020			(Import)	
0700	Continuous	1530			OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 16, 2020 to Friday, March 18, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ROSETON\_-ROCKTVRN\_345\_311

FWD

Mon 09/28/2020 to Fri 10/02/2020 UPDATED by CHGE 08/27/2020

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1820 MW

TTC with All Lines In Service 6220 MW

## DENNISON-ROSEMNTB\_115\_2/22

FWD

REV

Mon 09/28/2020 to Fri 10/02/2020

(Import) (Export)

0800 Continuous 1630

Work scheduled by: NGrid

SCH - HQ\_CEDARS

95 MW 40 MW

Impacts Total Transfer Capability 95 MW 0 MW

TTC with All Lines In Service 190 MW 40 MW

## SCRIBA\_-VOLNEY\_345\_21

FWD

Tue 09/29/2020 to Wed 09/30/2020 UPDATED by NGRID 08/01/2020

(Import)

0800 Continuous 1630

Work scheduled by: NGrid

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

## W49TH\_ST\_345KV\_5

FWD

Thu 10/01/2020 to Thu 10/01/2020 UPDATED by CE 09/02/2020

(Import)

0001 Continuous 1800

Work scheduled by: ConEd

SCH - PJM\_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

## EDIC\_-FRASER\_345\_EF24-40

FWD

Thu 10/01/2020 to Fri 10/02/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## FITZPTRK-EDIC\_345\_FE-1

FWD

Thu 10/01/2020 to Thu 10/01/2020

(Import)

1400 Continuous 1600

Work scheduled by: NYPA

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

## FITZPTRK-EDIC\_345\_FE-1

FWD

Thu 10/01/2020 to Thu 10/01/2020

(Import)

1400 Continuous 1600

Work scheduled by: NYPA

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 16, 2020 to Friday, March 18, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STONYRDG-HILLSIDE_230_72					FWD
Sun 10/04/2020	to	Sun 10/04/2020			(Import)
1500	Continuous	1530		DYSINGER EAST	2850 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability 300 MW
					TTC with All Lines In Service 3150 MW
PANNELL -CLAY_345_1					FWD
Mon 10/05/2020	to	Fri 10/09/2020	<u>UPDATED</u>	<u>by NYPA</u> <u>05/07/2020</u>	(Import)
0700	Continuous	1530		WEST CENTRAL	1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 950 MW
					TTC with All Lines In Service 2250 MW
DUNWODIE-MOTTHAVN_345_71					FWD
Wed 10/07/2020	to	Thu 10/08/2020	<u>UPDATED</u>	<u>by CONED</u> <u>07/22/2020</u>	(Import)
0001	Continuous	0100		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_5					FWD
Wed 10/07/2020	to	Thu 10/08/2020	<u>UPDATED</u>	<u>by CONED</u> <u>07/22/2020</u>	(Import)
0001	Continuous	0100		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_3					FWD
Wed 10/07/2020	to	Thu 11/12/2020	<u>UPDATED</u>	<u>by CONED</u> <u>07/22/2020</u>	(Import)
0001	Continuous	0100		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_4					FWD
Wed 10/07/2020	to	Thu 11/12/2020	<u>UPDATED</u>	<u>by CONED</u> <u>07/22/2020</u>	(Import)
0001	Continuous	0100		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
PLSNTVLE-DUNWODIE_345_W89					FWD
Wed 10/07/2020	to	Thu 11/12/2020	<u>UPDATED</u>	<u>by CONED</u> <u>07/22/2020</u>	(Import)
0001	Continuous	0100		UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 2220 MW
					TTC with All Lines In Service 6220 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**BRANCHBG-HOPATCON\_500\_5060**

FWD

Wed 10/07/2020 to Wed 10/07/2020  
0200 Continuous 1500

(Import)

Work scheduled by: PJM

UPNY CONED **6025 MW**  
Impacts Total Transfer Capability 195 MW  
TTC with All Lines In Service 6220 MW

**HOMR\_NYW-PIERC\_NY\_345\_48**

Mon 10/12/2020 to Fri 10/30/2020  
0800 Continuous 1600

UPDATEDby PJM08/06/2020

Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**HURLYAVE-ROSETON\_345\_303**

FWD

Tue 10/13/2020 to Fri 10/16/2020  
0800 Continuous 1600

(Import)

Work scheduled by: CHGE

UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 2120 MW  
TTC with All Lines In Service 6220 MW

**W49TH\_ST\_345KV\_6**

FWD

Fri 10/16/2020 to Fri 10/16/2020  
0331 Continuous 0400

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

**E13THSTA-FARRAGUT\_345\_46**

FWD

Fri 10/16/2020 to Fri 10/16/2020  
0331 Continuous 0600

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Fri 10/16/2020 to Fri 10/16/2020  
0331 Continuous 0600

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**W49TH\_ST\_345KV\_6**

FWD

Fri 10/16/2020 to Fri 10/16/2020  
0530 Continuous 0600

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 16, 2020 to Friday, March 18, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SAND\_BAR-PLATSBURG\_115\_PV20

Sat 10/17/2020 to Sat 11/14/2020  
0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## MILLWOOD\_345KV\_18

Mon 10/19/2020 to Mon 10/19/2020  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

## SCH-NE-NYISO\_LIMIT\_600

Mon 10/19/2020 to Sat 10/31/2020 **UPDATED by ISONE 06/05/2020**  
0630 Continuous 2359

Work scheduled by: NGrid

FWD  
(Import)  
SCH - NE - NY **800 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 1400 MW

## SCH-NYISO-NE\_LIMIT\_800

Mon 10/19/2020 to Sat 10/31/2020 **UPDATED by ISONE 06/05/2020**  
0630 Continuous 2359

Work scheduled by: NGrid

REV  
(Export)  
SCH - NE - NY **1000 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 1600 MW

## BERKSHIR-ALPS\_\_\_\_\_345\_393

Mon 10/19/2020 to Tue 11/10/2020 **UPDATED by ISONE 06/05/2020**  
0630 Continuous 1630

Work scheduled by: NGrid

**ARR: 78**

FWD REV  
(Import) (Export)  
SCH - NE - NY **950 MW 1300 MW**  
Impacts Total Transfer Capability 450 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## BERKSHIR-ALPS\_\_\_\_\_345\_393

Mon 10/19/2020 to Tue 11/10/2020 **UPDATED by ISONE 06/05/2020**  
0630 Continuous 1630

Work scheduled by: NGrid

**ARR: 78**

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## BERKSHIR-ALPS\_\_\_\_\_345\_393 & BERKSHIR-NORTHFLD\_345\_312

Mon 10/19/2020 to Tue 11/10/2020  
0630 1630

Work scheduled by:

**ARR: 78**

FWD REV  
(Import) (Export)  
SCH - NE - NY **950 MW 1300 MW**  
Impacts Total Transfer Capability 450 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 16, 2020 to Friday, March 18, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>BERKSHIR-NORTHFLD_345_312</b>							
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>	SCH - NE - NY	<b>900 MW</b>
0630	Continuous	1630				Impacts Total Transfer Capability	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1400 MW
<b>BERKSHIR-NORTHFLD_345_312</b>							
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>	SCH - NPX_1385	<b>100 MW</b>
0630	Continuous	1630				Impacts Total Transfer Capability	100 MW
Work scheduled by: NGrid						TTC with All Lines In Service	200 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>							
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by LI</u>	<u>03/02/2020</u>	SCH - NPX_CSC	<b>0 MW</b>
0700	Continuous	1500				Impacts Total Transfer Capability	330 MW
Work scheduled by: LI						TTC with All Lines In Service	330 MW
<b>PANNELL -CLAY_345_2</b>							
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/07/2020</u>	WEST CENTRAL	<b>1300 MW</b>
0700	Continuous	1530				Impacts Total Transfer Capability	950 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2250 MW
<b>COOPERS -DOLSONAV_345_CCDA42</b>							
Mon 10/19/2020	to	Fri 11/06/2020				CENTRAL EAST - VC	<b>2720 MW</b>
0700	Continuous	1730				Impacts Total Transfer Capability	255 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
<b>MILLWOOD_345KV_18</b>							
Fri 10/23/2020	to	Fri 10/23/2020				UPNY CONED	<b>4350 MW</b>
2130	Continuous	2200				Impacts Total Transfer Capability	1870 MW
Work scheduled by: ConEd						TTC with All Lines In Service	6220 MW
<b>HUDSONTP-W49TH_ST_345_Y56</b>							
Sat 10/24/2020	to	Fri 10/30/2020				SCH - PJM_HTP	<b>0 MW</b>
0001	Continuous	0300				Impacts Total Transfer Capability	660 MW
Work scheduled by: ConEd						TTC with All Lines In Service	660 MW



CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_7**

Sat 10/24/2020 to Fri 10/30/2020  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

Sat 10/24/2020 to Fri 10/30/2020  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **450 MW**  
Impacts Total Transfer Capability 210 MW  
TTC with All Lines In Service 660 MW

**SPRNBK\_-TREMONT\_345\_X28**

Mon 10/26/2020 to Mon 10/26/2020  
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 08/31/2020

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

**LEEDS\_345\_LEEDS SVC**

Mon 10/26/2020 to Fri 10/30/2020  
0800 Continuous 1600

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2950 MW**  
Impacts Total Transfer Capability 25 MW  
TTC with All Lines In Service 2975 MW

**LEEDS\_-HURLYAVE\_345\_301**

Mon 10/26/2020 to Fri 12/04/2020  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 2120 MW  
TTC with All Lines In Service 6220 MW

**SCH-NE-NYISO\_LIMIT\_800**

Sun 11/01/2020 to Tue 11/10/2020  
0001 Continuous 1630

Work scheduled by: NGrid

UPDATED by ISONE 06/05/2020

FWD  
(Import)  
SCH - NE - NY **1000 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 1400 MW

**SCH-NYISO-NE\_LIMIT\_700**

Sun 11/01/2020 to Tue 11/10/2020  
0001 Continuous 1630

Work scheduled by: NGrid

UPDATED by ISONE 06/05/2020

REV  
(Export)  
SCH - NE - NY **900 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 1700 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 16, 2020 to Friday, March 18, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-IMO-NYISO_LIMIT_1750</b>						FWD	
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)	
0001	Continuous	2359				SCH - OH - NY	<b>2050 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	2050 MW
<b>SCH-NYISO-IMO_LIMIT_1600</b>						REV	
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Export)	
0001	Continuous	2359				SCH - OH - NY	<b>1900 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1900 MW
<b>SPRNBK_-TREMONT_345_X28</b>						FWD	
Fri 11/06/2020	to	Sat 11/07/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>08/31/2020</u>	(Import)	
0001	Continuous	0059				SPR/DUN-SOUTH	<b>4200 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	4600 MW
<b>NIAGARA_345KV_3102</b>						FWD	REV
Fri 11/06/2020	to	Fri 11/06/2020				(Import)	(Export)
0500	Continuous	2100				SCH - OH - NY	<b>2000 MW 1700 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	50 MW 200 MW
						TTC with All Lines In Service	2050 MW 1900 MW
<b>NIAGARA_345_230_AT4</b>						REV	
Fri 11/06/2020	to	Fri 11/06/2020				(Export)	
0500	Continuous	2100				SCH - OH - NY	<b>1750 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	1900 MW
<b>SPRNBK_-TREMONT_345_X28</b>						FWD	
Mon 11/09/2020	to	Mon 11/09/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>08/31/2020</u>	(Import)	
0030	Continuous	0059				SPR/DUN-SOUTH	<b>4200 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	4600 MW
<b>ROSETON_-ROCKTVRN_345_311</b>						FWD	
Mon 11/09/2020	to	Fri 11/20/2020				(Import)	
0800	Continuous	1600				UPNY CONED	<b>4400 MW</b>
Work scheduled by: CHGE						Impacts Total Transfer Capability	1820 MW
						TTC with All Lines In Service	6220 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 16, 2020 to Friday, March 18, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DUNWODIE-MOTTHAVN\_345\_71

FWD

Tue 11/10/2020 to Thu 11/12/2020 UPDATED by CONED 07/22/2020

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### DUNWODIE\_345KV\_5

FWD

Tue 11/10/2020 to Thu 11/12/2020 UPDATED by CONED 07/22/2020

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### SPRNBK -TREMONT\_345\_X28

FWD

Fri 11/13/2020 to Sat 11/14/2020

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### BUCHAN\_N-EASTVIEW\_345\_W93

FWD

Sat 11/14/2020 to Sat 11/14/2020

(Import)

0301 Continuous 0330

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

### EASTVIEW-SPRNBK\_345\_W79

FWD

Sat 11/14/2020 to Sun 11/15/2020

(Import)

0301 Continuous 0300

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

### CHATGUAY-MASSENA\_765\_7040

FWD

Sun 11/15/2020 to Mon 11/30/2020

(Import)

0100 Continuous 1900

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### CHATGUAY-MASSENA\_765\_7040

FWD

REV

Sun 11/15/2020 to Mon 11/30/2020

(Import) (Export)

0100 Continuous 1900

SCH - HQ - NY

**0 MW**

**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Wednesday, September 16, 2020 to Friday, March 18, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MARCY\_\_\_\_\_765\_345\_AT1**

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

---

**MARCY\_\_\_\_\_765\_345\_AT2**

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_\_\_\_\_765\_MSU1**

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

---

**MASSENA\_-MARCY\_\_\_\_\_765\_MSU1**

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_\_\_\_\_765\_MSU1**

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**MASSENA\_-MARCY\_\_\_\_\_765\_MSU1**

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

---

**MASSENA\_-MARCY\_\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040**

Sun 11/15/2020 to Mon 11/30/2020  
0100 Continuous 1900

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**MOSES -MASSENA 230\_MMS1 & MOSES -MASSENA 230\_MMS2**

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

---

**MOSES -MASSENA 230\_MMS1 & MOSES -MASSENA 230\_MMS2**

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

	FWD
	(Import)
SCH - HQ_CEDARS	<b>90 MW</b>
Impacts Total Transfer Capability	109 MW
TTC with All Lines In Service	199 MW

---

**STLAWRNC-MOSES 230\_L33P & MASSENA -MARCY 765\_MSU1**

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

	FWD
	(Import)
SCH - HQ_CEDARS	<b>90 MW</b>
Impacts Total Transfer Capability	109 MW
TTC with All Lines In Service	199 MW

---

**STLAWRNC-MOSES 230\_L33P & MOSES -MASSENA 230\_MMS1 & MOSES -MASSENA 230\_MMS2**

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

	FWD
	(Import)
SCH - HQ_CEDARS	<b>90 MW</b>
Impacts Total Transfer Capability	109 MW
TTC with All Lines In Service	199 MW

---

**BUCHAN\_N-EASTVIEW\_345\_W93**

Sun 11/15/2020 to Sun 11/15/2020  
0130 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4350 MW</b>
Impacts Total Transfer Capability	1870 MW
TTC with All Lines In Service	6220 MW

---

**PLSNTVLY-WOOD\_ST\_345\_F30**

Mon 11/16/2020 to Mon 11/16/2020  
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4000 MW</b>
Impacts Total Transfer Capability	2220 MW
TTC with All Lines In Service	6220 MW

---

**PLSNTVLY\_345KV\_RNS5**

Mon 11/16/2020 to Mon 11/16/2020  
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>3800 MW</b>
Impacts Total Transfer Capability	2420 MW
TTC with All Lines In Service	6220 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 16, 2020 to Friday, March 18, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD\_345KV\_18**

FWD

Mon 11/16/2020 to Tue 11/17/2020

(Import)

0001 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

Work scheduled by: ConEd

TTC with All Lines In Service 6220 MW

**PLSNTVLY-WOOD\_ST\_345\_F30**

FWD

Tue 11/17/2020 to Tue 11/17/2020

(Import)

0130 Continuous 0200

UPNY CONED

**4000 MW**

Impacts Total Transfer Capability 2220 MW

Work scheduled by: ConEd

TTC with All Lines In Service 6220 MW

**PLSNTVLY\_345KV\_RNS5**

FWD

Tue 11/17/2020 to Tue 11/17/2020

(Import)

0130 Continuous 0200

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 2420 MW

Work scheduled by: ConEd

TTC with All Lines In Service 6220 MW

**W49TH\_ST\_345KV\_6**

FWD

Fri 11/20/2020 to Wed 11/25/2020

(Import)

0001 Continuous 2300

UPDATEDby CE08/06/2020

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

FWD

Fri 11/20/2020 to Wed 11/25/2020

(Import)

0001 Continuous 2300

UPDATEDby CE08/06/2020

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

Work scheduled by: ConEd

TTC with All Lines In Service 660 MW

**MOTTHAVN-RAINEY\_345\_Q12**

FWD

Mon 11/23/2020 to Sat 11/28/2020

(Import)

0201 Continuous 0159

UPDATEDby CONED09/01/2020

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

Work scheduled by: ConEd

TTC with All Lines In Service 4600 MW

**DOLSONAV-ROCKTVRN\_345\_DART44**

FWD

Mon 11/30/2020 to Mon 12/14/2020

(Import)

0700 Continuous 1730

UPDATEDby NYPA08/27/2020

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 16, 2020 to Friday, March 18, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Mon 11/30/2020 to Fri 12/11/2020  
0800 Continuous 1600

by LI

09/14/2020

Work scheduled by: PJM

FWD  
(Import)  
**0 MW**  
SCH - PJM\_NEPTUNE  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## NEWBRDGE-DUFFYAVE\_345\_501

Mon 11/30/2020 to Fri 12/11/2020  
0800 Continuous 1600

by LI

09/14/2020

Work scheduled by: PJM

FWD  
(Import)  
**0 MW**  
SCH - PJM\_NEPTUNE  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

## MARCY\_\_\_345KV\_CSC

Tue 12/01/2020 to Fri 12/11/2020  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
**2925 MW**  
CENTRAL EAST - VC  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MAI

Tue 12/01/2020 to Sat 02/27/2021  
0700 Continuous 1730

UPDATED

by NYPA

07/27/2020

Work scheduled by: NYPA

FWD  
(Import)  
**2300 MW**  
MOSES SOUTH  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## W49TH\_ST\_345KV\_6

Tue 12/01/2020 to Tue 12/01/2020  
2230 Continuous 2300

UPDATED

by CE

08/06/2020

Work scheduled by: ConEd

FWD  
(Import)  
**300 MW**  
SCH - PJM\_HTP  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

## W49TH\_ST\_345KV\_8

Tue 12/01/2020 to Tue 12/01/2020  
2230 Continuous 2300

UPDATED

by CE

08/06/2020

Work scheduled by: ConEd

FWD  
(Import)  
**300 MW**  
SCH - PJM\_HTP  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

## KINTIGH\_-ROCHESTR\_345\_SRI-39

Thu 12/03/2020 to Tue 12/15/2020  
0800 Continuous 1900

UPDATED

by NYISO

06/24/2020

Work scheduled by: RGE

FWD  
(Import)  
**1700 MW**  
DYSINGER EAST  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 16, 2020 to Friday, March 18, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_-KINTIGH\_345\_NS1-38

Thu 12/03/2020 to Tue 12/15/2020 **UPDATED by NYISO 06/24/2020**  
0800 Continuous 1900

Work scheduled by: RGE

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## BECK\_-PACKARD\_230\_BP76

Fri 12/04/2020 to Fri 12/04/2020  
0730 Daily(No Weekends) 1530

Work scheduled by: NGrid

FWD REV  
(Import) (Export)  
SCH - OH - NY **1650 MW 1400 MW**  
Impacts Total Transfer Capability 400 MW 500 MW  
TTC with All Lines In Service 2050 MW 1900 MW

## SAND\_BAR-PLATSBURG\_115\_PV20

Mon 12/07/2020 to Fri 12/11/2020  
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## LONG\_MTN-CRICKVLY\_345\_398

Tue 12/08/2020 to Thu 12/10/2020  
0700 Continuous 1600

Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NE - NY **700 MW 1300 MW**  
Impacts Total Transfer Capability 700 MW 400 MW  
TTC with All Lines In Service 1400 MW 1700 MW

## LONG\_MTN-CRICKVLY\_345\_398

Tue 12/08/2020 to Thu 12/10/2020  
0700 Continuous 1600

Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## SCH-NE-NYISO\_LIMIT\_400

Tue 12/08/2020 to Thu 12/10/2020  
0700 Continuous 1600

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **600 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 1400 MW

## SCH-NYISO-NE\_LIMIT\_1000

Tue 12/08/2020 to Thu 12/10/2020  
0700 Continuous 1600

Work scheduled by: ISONE

REV  
(Export)  
SCH - NE - NY **1200 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1700 MW



CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BUCHAN\_N-EASTVIEW\_345\_W93

Fri 12/11/2020 to Mon 12/14/2020

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED 4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

## EASTVIEW-SPRNBK\_345\_W79

Fri 12/11/2020 to Mon 12/14/2020

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED 4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

## SPRNBK-TREMONT\_345\_X28

Mon 12/14/2020 to Thu 12/17/2020

0301 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH 4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

## MARCY-EDIC\_345\_UE1-7

Mon 12/14/2020 to Mon 12/14/2020

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT 5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

ARR: 19&amp;16

## SAND\_BAR-PLATSBK\_115\_PV20

Mon 12/14/2020 to Fri 12/18/2020

0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## LADENTWN-BUCHAN\_S\_345\_Y88

Tue 12/15/2020 to Sat 01/30/2021

0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED 5930 MW

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 6220 MW

## FRASANNX-COOPERS\_345\_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC 2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

ARR: 19

# NYISO TRANSFER LIMITATIONS

Wednesday, September 16, 2020 to Friday, March 18, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_-FRASANNX\_345\_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## STONYRDG-HILLSIDE\_230\_72

Wed 12/16/2020 to Mon 12/21/2020  
0800 Continuous 0300

Work scheduled by: NYSEG

FWD  
(Import)  
DYSINGER EAST **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

## SPRNBK\_-TREMONT\_345\_X28

Sat 12/19/2020 to Sat 12/19/2020  
2130 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

## HOPATCON-RAMAPO\_\_\_500\_5018

Mon 02/01/2021 to Sat 02/06/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD	REV
(Import)	(Export)
SCH - PJ - NY <b>1250 MW</b>	<b>1200 MW</b>
Impacts Total Transfer Capability 1650 MW	650 MW
TTC with All Lines In Service 2900 MW	1850 MW

## HOPATCON-RAMAPO\_\_\_500\_5018

Mon 02/01/2021 to Sat 02/06/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **6025 MW**  
Impacts Total Transfer Capability 195 MW  
TTC with All Lines In Service 6220 MW

## RAMAPO\_\_\_345\_345\_PAR3500

Mon 02/01/2021 to Sat 02/06/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD	REV
(Import)	(Export)
SCH - PJ - NY <b>2150 MW</b>	<b>1250 MW</b>
Impacts Total Transfer Capability 750 MW	600 MW
TTC with All Lines In Service 2900 MW	1850 MW

## RAMAPO\_\_\_345\_345\_PAR4500

Mon 02/01/2021 to Sat 02/06/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD	REV
(Import)	(Export)
SCH - PJ - NY <b>2150 MW</b>	<b>1250 MW</b>
Impacts Total Transfer Capability 750 MW	600 MW
TTC with All Lines In Service 2900 MW	1850 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 16, 2020 to Friday, March 18, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>RAMAPO___500_345_BK 1500</b>				FWD	REV
Mon 02/01/2021	to	Sat 02/06/2021		(Import)	(Export)
0001	Continuous	0200		SCH - PJ - NY	<b>1250 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	1650 MW
				TTC with All Lines In Service	2900 MW
<b>RAMAPO___500_345_BK 1500</b>				FWD	
Mon 02/01/2021	to	Sat 02/06/2021		(Import)	
0001	Continuous	0200		UPNY CONED	<b>6025 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	195 MW
				TTC with All Lines In Service	6220 MW
<b>PORTER__-ROTTRDAM_230_31</b>				FWD	
Mon 02/01/2021	to	Sat 02/27/2021		(Import)	
0600	Continuous	1830		CENTRAL EAST - VC	<b>2805 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability	170 MW
				TTC with All Lines In Service	2975 MW
<b>PLSNTVLY-WOOD_ST__345_F30</b>				FWD	
Mon 02/15/2021	to	Tue 02/16/2021		(Import)	
0001	Continuous	0200		UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	2220 MW
				TTC with All Lines In Service	6220 MW
<b>PLSNTVLY_345KV_RNS5</b>				FWD	
Mon 02/15/2021	to	Tue 02/16/2021		(Import)	
0001	Continuous	0200		UPNY CONED	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	2420 MW
				TTC with All Lines In Service	6220 MW
<b>EFISHKIL-WOOD_ST__345_F39</b>				FWD	
Thu 02/18/2021	to	Sat 02/20/2021	<b>UPDATED</b>	(Import)	
2100	Continuous	0200	<b>by CE</b>	UPNY CONED	<b>4000 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	2220 MW
				TTC with All Lines In Service	6220 MW
<b>WOOD_ST_-PLSNTVLE_345_Y87</b>				FWD	
Thu 02/18/2021	to	Sat 02/20/2021	<b>UPDATED</b>	(Import)	
2100	Continuous	0200	<b>by CE</b>	UPNY CONED	<b>5905 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability	315 MW
				TTC with All Lines In Service	6220 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**CHATGUAY-MASSENA\_\_765\_7040**

Sun 02/28/2021 to Mon 03/01/2021  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

---

**CHATGUAY-MASSENA\_\_765\_7040**

Sun 02/28/2021 to Mon 03/01/2021  
0500 Continuous 1730

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **0 MW 0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sun 02/28/2021 to Mon 03/01/2021  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sun 02/28/2021 to Mon 03/01/2021  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sun 02/28/2021 to Mon 03/01/2021  
0500 Continuous 1730

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1**

Sun 02/28/2021 to Mon 03/01/2021  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

---

**MASSENA\_-MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040**

Sun 02/28/2021 to Mon 03/01/2021  
0500 Continuous 1730

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES 230\_L33P & MASSENA -MARCY 765\_MSU1

Sun 02/28/2021 to Mon 03/01/2021  
0500 1730

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS 90 MW  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

DUNWODIE\_345KV\_3

Mon 03/01/2021 to Mon 03/01/2021  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

DUNWODIE\_345KV\_5

Mon 03/01/2021 to Mon 03/01/2021  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK 345\_W64

Mon 03/01/2021 to Mon 03/01/2021  
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 01/23/2020

FWD  
(Import)  
UPNY CONED 4350 MW  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

SPRNBK 345KV\_RNS5

Mon 03/01/2021 to Mon 03/01/2021  
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 01/23/2020

FWD  
(Import)  
SPR/DUN-SOUTH 3200 MW  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW\_345\_W99

Mon 03/01/2021 to Mon 03/22/2021  
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 01/23/2020

FWD  
(Import)  
UPNY CONED 5985 MW  
Impacts Total Transfer Capability 235 MW  
TTC with All Lines In Service 6220 MW

DUNWODIE-MOTTHAVN\_345\_71

Mon 03/01/2021 to Mon 04/05/2021  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 16, 2020 to Friday, March 18, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOTTHAVN-RAINEY\_\_\_345\_Q11

Mon 03/01/2021 to Tue 04/06/2021

0001 Continuous 0700

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## EDIC\_\_\_-N.SCTLND\_345\_14

Tue 03/02/2021 to Mon 05/31/2021

0600 Continuous 1830

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2240 MW**

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

## PORTER\_\_\_-ROTTRDAM\_230\_31

Tue 03/02/2021 to Mon 05/31/2021

0600 Continuous 1830

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

## MOSES\_\_\_-ADIRNDCK\_230\_MA1

Tue 03/02/2021 to Mon 05/31/2021

0700 Continuous 1300

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

## NIAGARA\_\_\_-ROBNSNRD\_230\_64

Fri 03/12/2021 to Fri 03/12/2021

0500 Continuous 1700

Work scheduled by: NYPA

REV

(Export)

SCH - OH - NY **1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

## MARCY\_\_\_345KV\_CSC

Sat 03/13/2021 to Sat 03/13/2021

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

## EASTVIEW-SPRNBK\_\_\_345\_W64

Mon 03/22/2021 to Mon 03/22/2021

0130 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SPRNBK__345KV_RNS5</b>					FWD
Mon 03/22/2021	to	Mon 03/22/2021	<u>UPDATED</u>	<u>by CONED</u> <u>01/23/2020</u>	(Import)
0130	Continuous	0200			
Work scheduled by: ConEd					
					SPR/DUN-SOUTH <b>3200 MW</b>
					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
<b>CLAY__-EDIC__345_2-15</b>					FWD
Mon 03/29/2021	to	Fri 04/16/2021		<u>09/12/2020</u>	(Import)
0800	Continuous	1730			
Work scheduled by: NYPA					
					OSWEGO EXPORT <b>4850 MW</b>
					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 5250 MW
<b>W49TH_ST_345KV_5</b>					FWD
Wed 03/31/2021	to	Wed 05/05/2021			(Import)
0400	Continuous	0300			
Work scheduled by: ConEd					
					SCH - PJM_HTP <b>300 MW</b>
					Impacts Total Transfer Capability 360 MW
					TTC with All Lines In Service 660 MW
<b>ROCHESTR-PANNELL__345_RP2</b>					FWD
Wed 03/31/2021	to	Mon 04/12/2021			(Import)
0500	Continuous	1700			
Work scheduled by: NYPA					
					DYSINGER EAST <b>2300 MW</b>
					Impacts Total Transfer Capability 850 MW
					TTC with All Lines In Service 3150 MW
<b>DUNWODIE_345KV_3</b>					FWD
Mon 04/05/2021	to	Mon 04/05/2021			(Import)
0230	Continuous	0300			
Work scheduled by: ConEd					
					SPR/DUN-SOUTH <b>3800 MW</b>
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<b>DUNWODIE_345KV_5</b>					FWD
Mon 04/05/2021	to	Mon 04/05/2021			(Import)
0230	Continuous	0300			
Work scheduled by: ConEd					
					SPR/DUN-SOUTH <b>3800 MW</b>
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<b>SPRNBK__TREMONT__345_X28</b>					FWD
Mon 04/19/2021	to	Tue 04/20/2021			(Import)
0001	Continuous	0200			
Work scheduled by: ConEd					
					SPR/DUN-SOUTH <b>4200 MW</b>
					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLY-WOOD\_ST\_345\_F31

FWD

Tue 04/27/2021 to Wed 04/28/2021

(Import)

0001 Continuous 0159

UPNY CONED

4000 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

## PLSNTVLY\_345KV\_RNS4

FWD

Tue 04/27/2021 to Wed 04/28/2021

(Import)

0001 Continuous 0159

UPNY CONED

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

## SPRNBRK\_345KV\_RNS4

FWD

Sat 05/01/2021 to Sat 05/01/2021

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## SPRNBRK\_-W49TH\_ST\_345\_M52

FWD

Sat 05/01/2021 to Tue 05/04/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

## W49TH\_ST\_345KV\_7

FWD

Sat 05/01/2021 to Tue 05/04/2021

(Import)

0001 Continuous 0300

SCH - PJM\_HTP

300 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

## SCH-IMO-NYISO\_LIMIT\_1600

FWD

Sat 05/01/2021 to Sun 10/31/2021

(Import)

0001 Continuous 2359

UPDATED by IESO 05/03/2019

SCH - OH - NY

1900 MW

Work scheduled by: IESO

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1950 MW

## CLAY\_-EDIC\_345\_2-15

FWD

Mon 05/03/2021 to Fri 05/07/2021

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, September 16, 2020 to Friday, March 18, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PANNELL\_-CLAY\_\_\_\_\_345\_2

Mon 05/03/2021 to Sun 05/30/2021  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## SPRNBRK\_\_345KV\_RNS4

Tue 05/04/2021 to Tue 05/04/2021  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## NIAGARA\_\_345KV\_3102

Thu 05/06/2021 to Fri 05/07/2021  
0500 Continuous 1700

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY	<b>1700 MW 1400 MW</b>
Impacts Total Transfer Capability	250 MW 300 MW
TTC with All Lines In Service	1950 MW 1700 MW

## NIAGARA\_\_345KV\_3302

Mon 05/10/2021 to Wed 05/12/2021  
0500 Continuous 1700

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY	<b>1000 MW 1600 MW</b>
Impacts Total Transfer Capability	950 MW 100 MW
TTC with All Lines In Service	1950 MW 1700 MW

## CLAY\_\_\_\_\_EDIC\_\_\_\_\_345\_1-16

Mon 05/10/2021 to Fri 05/14/2021  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

## NIAGARA\_\_345KV\_3108

Thu 05/13/2021 to Fri 05/14/2021  
0500 Continuous 1700

Work scheduled by: NYPA

	REV
	(Export)
SCH - OH - NY	<b>1500 MW</b>
Impacts Total Transfer Capability	200 MW
TTC with All Lines In Service	1700 MW

## VOLNEY\_-MARCY\_\_\_\_\_345\_19

Tue 06/01/2021 to Wed 06/02/2021  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2825 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2975 MW

ARR: 19

# NYISO TRANSFER LIMITATIONS

Wednesday, September 16, 2020 to Friday, March 18, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### VOLNEY - MARCY 345\_19

Tue 06/01/2021 to Wed 06/02/2021  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
OSWEGO EXPORT **4900 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 5250 MW

### FRASER - GILBOA 345\_GF5-35

Tue 06/01/2021 to Mon 06/07/2021  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

### MOSES - ADIRNDCK 230\_MA2

Tue 06/01/2021 to Sun 11/14/2021  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

### MARCY - EDIC 345\_UE1-7

Thu 06/03/2021 to Fri 06/04/2021  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

### MARCY 345KV\_CSC

Sat 06/05/2021 to Sat 06/05/2021  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

### MOSES - ADIRNDCK 230\_MA2 & MARCY 345KV\_3102 & MARCY 345KV\_3202 & MARCY 345KV\_3302

Sat 06/05/2021 to Sat 06/05/2021  
0700 1730

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **1800 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 3150 MW

### SAND\_BAR-PLATSBURG 115\_PV20

Tue 08/03/2021 to Tue 08/03/2021  
0700 Continuous 1830

Work scheduled by: NYPA

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

Wednesday, September 16, 2020 to Friday, March 18, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NIAGARA\_-KINTIGH\_345\_NS1-38

Mon 09/13/2021 to Fri 09/17/2021  
0500 Continuous 1700  
Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

### PORTER\_-ROTTDAM\_230\_30

Wed 09/15/2021 to Tue 11/30/2021  
0600 Continuous 1830  
Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

### EDIC\_-N.SCTLND\_345\_14

Thu 09/16/2021 to Sun 11/14/2021  
0600 Continuous 1830  
Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2240 MW**  
Impacts Total Transfer Capability 735 MW  
TTC with All Lines In Service 2975 MW

### PANNELL\_-CLAY\_345\_1

Mon 09/20/2021 to Fri 09/24/2021  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

### PANNELL\_-CLAY\_345\_2

Mon 09/27/2021 to Fri 10/01/2021  
0700 Continuous 1530  
Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

### W49TH\_ST\_345KV\_6

Tue 09/28/2021 to Tue 09/28/2021  
0100 Continuous 0130  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

### E13THSTA-FARRAGUT\_345\_46

Tue 09/28/2021 to Tue 10/26/2021  
0100 Continuous 0300  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, September 16, 2020 to Friday, March 18, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## W49TH\_ST-E13THSTA\_345\_M55

Tue 09/28/2021 to Tue 10/26/2021  
0100 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## W49TH\_ST\_345KV\_6

Tue 10/26/2021 to Tue 10/26/2021  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

## SCH-IMO-NYISO\_LIMIT\_1750

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019  
0001 Continuous 2359

Work scheduled by: IESO

FWD  
(Import)  
SCH - OH - NY **2050 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 2050 MW

## SCH-NYISO-IMO\_LIMIT\_1600

Mon 11/01/2021 to Fri 12/31/2021 UPDATED by IESO 05/03/2019  
0001 Continuous 2359

Work scheduled by: IESO

REV  
(Export)  
SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 1900 MW

## MOSES\_\_-ADIRNDCK\_230\_MAI

Wed 12/01/2021 to Tue 05/31/2022  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW