

NYISO TRANSFER LIMITATIONS

Tuesday ,September15, 2020 to Thursday ,March 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_9_BYPASS & DUNWODIE_345KV_10_BYPASS & SPRNBRK__345KV_R5S3_BYPASS
& SPRNBRK__345KV_R4S3_BYPASS

FWD
(Import)

Sun 02/01/2015 to Sat 02/01/2025
0000 0000

SPR/DUN-SOUTH **4350 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 4600 MW

Work scheduled by:

DUNWODIE_345KV_9_BYPASS & DUNWODIE_345KV_10_BYPASS & SPRNBRK__345KV_R5S3_BYPASS
& SPRNBRK__345KV_R4S3_BYPASS

Sun 02/01/2015 to Sat 02/01/2025
0000 0000

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

Work scheduled by:

HUDSONP_-FARRAGUT_345_B3402

FWD REV
(Import) (Export)

Mon 01/15/2018 to Sun 02/28/2021 EXT FORCE by CONED 08/28/2020
0001 Continuous 2359

SCH - PJ - NY **2050 MW 1150 MW**
Impacts Total Transfer Capability 150 MW 100 MW
TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: ConEd

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

FWD REV
(Import) (Export)

Mon 01/15/2018 to Sun 02/28/2021
0001 2359

SCH - PJ - NY **2000 MW 1000 MW**
Impacts Total Transfer Capability 200 MW 250 MW
TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by:

MARION_-FARRAGUT_345_C3403

FWD REV
(Import) (Export)

Mon 01/15/2018 to Sun 02/28/2021 EXT FORCE by CONED 08/28/2020
0001 Continuous 2359

SCH - PJ - NY **2050 MW 1150 MW**
Impacts Total Transfer Capability 150 MW 100 MW
TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: ConEd

STLAWRNC-MOSES____230_L33P

Mon 04/30/2018 to Thu 03/31/2022 EXT FORCE by IESO 09/04/2020
0456 Continuous 2359

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

Work scheduled by: IESO

NYISO TRANSFER LIMITATIONS

Tuesday ,September15, 2020 to Thursday ,March 17, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1600

Fri 05/01/2020 to Sat 10/31/2020 **UPDATED by IESO 05/03/2019**

0001 Continuous 2359

Work scheduled by: IESO

FWD
 (Import)
1900 MW
 SCH - OH - NY
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 1950 MW

SHOR_NPX-SHOREHAM_138_CSC

Wed 07/08/2020 to Fri 09/25/2020 **EXT FORCE by ISONE 07/20/2020**

1247 Continuous 2359

Work scheduled by: LI

FWD REV
 (Import) (Export)
0 MW 0 MW
 SCH - NPX_CSC
 Impacts Total Transfer Capability 330 MW 330 MW
 TTC with All Lines In Service 330 MW 330 MW

SPRNBK_-W49TH_ST_345_M52

Sun 08/16/2020 to Thu 10/08/2020 **EXT FORCE by CONED 08/26/2020**

1149 Continuous 2359

Work scheduled by: ConEd

FWD
 (Import)
3200 MW
 SPR/DUN-SOUTH
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

BECK_-NIAGARA_230_PA27

Mon 08/31/2020 to Mon 11/30/2020

0700 Continuous 0700

Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_1450

Mon 08/31/2020 to Mon 11/30/2020

0700 Continuous 0700

Work scheduled by: IESO

FWD
 (Import)
1750 MW
 SCH - OH - NY
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 1950 MW

HOMRC_NY-MAINS_NY_345_47

Tue 09/01/2020 to Fri 10/09/2020

0700 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Wed 09/30/2020 **EXT FORCE by LI 09/03/2020**

1807 Continuous 2359

Work scheduled by: LI

FWD
 (Import)
375 MW
 SCH - PJM_NEPTUNE
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September15, 2020 to Thursday ,March 17, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_CEDARS_LIMIT_0

REV

Tue 09/08/2020 to Thu 09/24/2020 **UPDATED** **by HQ** **09/06/2020**

(Export)

0500 Continuous 1700

SCH - HQ_CEDARS

0 MW

Impacts Total Transfer Capability

40 MW

TTC with All Lines In Service

40 MW

Work scheduled by: HQ

MOSES -ADIRNDCK_230_MA2

FWD

Wed 09/09/2020 to Sat 11/14/2020 **UPDATED** **by NYPA** **09/04/2020**

(Import)

0700 Continuous 1300

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MEYER -CANANDGA_230_60

FWD

Thu 09/10/2020 to Thu 09/10/2020

(Import)

0730 Continuous 1630

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

SPRNBRK_345KV_RNS4

FWD

Fri 09/11/2020 to Sun 09/13/2020

(Import)

0038 Continuous 2359

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_345KV_RNS4

FWD

Sat 09/12/2020 to Sun 09/13/2020 **CANCELLED** **by NYISO** **09/11/2020**

(Import)

0001 Continuous 2359

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

FITZPTRK-EDIC_345_FE-1

FWD

Mon 09/14/2020 to Mon 09/28/2020 **UPDATED** **by NGRID** **09/11/2020**

(Import)

0001 Continuous 1100

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

FITZPTRK-EDIC_345_FE-1

FWD

Mon 09/14/2020 to Mon 09/28/2020 **UPDATED** **by NGRID** **09/11/2020**

(Import)

0001 Continuous 1100

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Tuesday ,September15, 2020 to Thursday ,March 17, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345KV_3302

Mon 09/14/2020 to Mon 09/14/2020 **UPDATED** **by NYSEG** **09/11/2020**
 0500 Continuous 0600

Work scheduled by: NYSEG

FWD REV
 (Import) (Export)
 SCH - OH - NY **1000 MW 1600 MW**
 Impacts Total Transfer Capability 950 MW 100 MW
 TTC with All Lines In Service 1950 MW 1700 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 09/14/2020 to Thu 09/17/2020 **UPDATED** **by NYSEG** **09/11/2020**
 0500 Continuous 1530

Work scheduled by: NYSEG

FWD
 (Import)
 DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 09/14/2020 to Thu 09/17/2020 **UPDATED** **by NYSEG** **09/11/2020**
 0500 Continuous 1530

Work scheduled by: NYSEG

FWD
 (Import)
 DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 09/14/2020 to Wed 09/16/2020 **UPDATED** **by NYISO** **09/10/2020**
 0800 Continuous 2000

Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - PJM_VFT **0 MW 0 MW**
 Impacts Total Transfer Capability 315 MW 315 MW
 TTC with All Lines In Service 315 MW 315 MW

WOOD_ST_-PLSNTVLE_345_Y87

Mon 09/14/2020 to Wed 09/16/2020 **UPDATED** **by CE** **09/15/2020**
 2000 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **5905 MW**
 Impacts Total Transfer Capability 315 MW
 TTC with All Lines In Service 6220 MW

EFISHKIL-WOOD_ST__345_F39

Mon 09/14/2020 to Wed 09/16/2020 **UPDATED** **by CE** **09/15/2020**
 2000 Continuous 2200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 2220 MW
 TTC with All Lines In Service 6220 MW

ADIRNDCK-CHASLAKE_230_13

Tue 09/15/2020 to Tue 09/15/2020 **UPDATED** **by NGRID** **08/06/2020**
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September15, 2020 to Thursday ,March 17, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Wed 09/16/2020 to Wed 09/16/2020
2130 Continuous 2200

UPDATED

by CE

09/15/2020

UPNY CONED

(Import)

5905 MW

Impacts Total Transfer Capability 315 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Thu 09/17/2020 to Thu 09/17/2020
0700 Continuous 1700

SCH - PJM_NEPTUNE

(Import)

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE-DUFFYAVE_345_501

FWD

Thu 09/17/2020 to Thu 09/17/2020
0700 Continuous 1700

SCH - PJM_NEPTUNE

(Import)

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

NEWBRDGE_345_138_BK_2

FWD

Thu 09/17/2020 to Thu 09/17/2020
0700 Continuous 1700

SCH - PJM_NEPTUNE

(Import)

375 MW

Impacts Total Transfer Capability 285 MW

TTC with All Lines In Service 660 MW

Work scheduled by: LI

S.RIPLEY-DUNKIRK__230_68

Thu 09/17/2020 to Fri 09/18/2020
0900 Continuous 1500

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

NIAGARA__345KV_3302

FWD

REV

Thu 09/17/2020 to Thu 09/17/2020
1430 Continuous 1530

UPDATED

by NYSEG

09/11/2020

SCH - OH - NY

(Import) (Export)

1000 MW 1600 MW

Impacts Total Transfer Capability 950 MW 100 MW

TTC with All Lines In Service 1950 MW 1700 MW

Work scheduled by: NYSEG

NIAGARA_-ROCHESTR_345_NR2

FWD

Fri 09/18/2020 to Sat 11/14/2020
0500 Continuous 2330

UPDATED

by NYPA

08/27/2020

DYSINGER EAST

(Import)

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Tuesday ,September15, 2020 to Thursday ,March 17, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345KV_3108

Fri 09/18/2020 to Sat 11/14/2020 UPDATED by NYPA 08/27/2020

0500 Continuous 2330

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1700 MW

REV
(Export)

MILLWOOD_345KV_18

Sun 09/20/2020 to Sun 09/20/2020 UPDATED by CONED 08/25/2020

0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

BUCHAN_S-MILLWOOD_345_W98

Sun 09/20/2020 to Fri 09/25/2020 UPDATED by CONED 08/25/2020

0001 Continuous 2230

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 6135 MW
Impacts Total Transfer Capability 85 MW
TTC with All Lines In Service 6220 MW

NIAGARA__345KV_3102

Sun 09/20/2020 to Sun 09/20/2020

0500 Continuous 2100

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1700 MW 1400 MW
Impacts Total Transfer Capability 250 MW 300 MW
TTC with All Lines In Service 1950 MW 1700 MW

NIAGARA__345_230_AT4

Sun 09/20/2020 to Sun 09/20/2020

0500 Continuous 2100

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1900 MW 1400 MW
Impacts Total Transfer Capability 50 MW 300 MW
TTC with All Lines In Service 1950 MW 1700 MW

CLAY____-EDIC____345_1-16

Mon 09/21/2020 to Fri 09/25/2020

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT 4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 09/21/2020 to Fri 09/25/2020

0700 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
CENTRAL EAST - VC 2720 MW
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September15, 2020 to Thursday ,March 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

FWD

Mon 09/21/2020 to Wed 09/30/2020
0700 Continuous 1730

EXTENDED by NYPA 07/21/2020

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

FWD

Mon 09/21/2020 to Wed 09/30/2020
0700 Continuous 1730

EXTENDED by NYPA 07/21/2020

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

GOETHALS_345KV_5

Tue 09/22/2020 to Tue 09/22/2020
0200 Continuous 0230

UPDATED by CE 06/24/2020

Work scheduled by: PJM

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

BRANCHBG-HOPATCON_500_5060

FWD

Tue 09/22/2020 to Wed 09/23/2020
0200 Continuous 2300

UPDATED by PJM 04/20/2020

(Import)

Work scheduled by: PJM

UPNY CONED

6025 MW

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

LINDEN__-GOETHALS_230_A2253

FWD

REV

Tue 09/22/2020 to Wed 09/23/2020
0200 Continuous 2359

UPDATED by CE 06/24/2020

(Import) (Export)

Work scheduled by: PJM

SCH - PJ - NY

2050 MW 1150 MW

Impacts Total Transfer Capability 150 MW 100 MW

TTC with All Lines In Service 2200 MW 1250 MW

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Tue 09/22/2020 to Wed 09/23/2020
0200 2359

(Import) (Export)

Work scheduled by:

SCH - PJ - NY

2000 MW 1000 MW

Impacts Total Transfer Capability 200 MW 250 MW

TTC with All Lines In Service 2200 MW 1250 MW

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403

FWD

REV

Tue 09/22/2020 to Wed 09/23/2020
0200 2359

(Import) (Export)

Work scheduled by:

SCH - PJ - NY

2000 MW 1000 MW

Impacts Total Transfer Capability 200 MW 250 MW

TTC with All Lines In Service 2200 MW 1250 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September15, 2020 to Thursday ,March 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Tue 09/22/2020 to Wed 09/23/2020
0200 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2000 MW	1000 MW
Impacts Total Transfer Capability	200 MW	250 MW
TTC with All Lines In Service	2200 MW	1250 MW

ADIRNDCK-CHASLAKE_230_13

Wed 09/23/2020 to Wed 09/23/2020 UPDATED by NGRID 08/06/2020
0700 Continuous 1530

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

LINDEN__-GOETHALS_230_A2253

Thu 09/24/2020 to Sat 09/26/2020 UPDATED by PJM 07/06/2020
0001 Continuous 0300

Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY	2050 MW	1150 MW
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2200 MW	1250 MW

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Thu 09/24/2020 to Sat 09/26/2020
0001 0300

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2000 MW	1000 MW
Impacts Total Transfer Capability	200 MW	250 MW
TTC with All Lines In Service	2200 MW	1250 MW

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403

Thu 09/24/2020 to Sat 09/26/2020
0001 0300

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2000 MW	1000 MW
Impacts Total Transfer Capability	200 MW	250 MW
TTC with All Lines In Service	2200 MW	1250 MW

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Thu 09/24/2020 to Sat 09/26/2020
0001 0300

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2000 MW	1000 MW
Impacts Total Transfer Capability	200 MW	250 MW
TTC with All Lines In Service	2200 MW	1250 MW

MILLWOOD_345KV_18

Fri 09/25/2020 to Fri 09/25/2020 UPDATED by CONED 08/25/2020
0001 Continuous 2230

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1870 MW
TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September15, 2020 to Thursday ,March 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

FWD

Fri 09/25/2020 to Sat 09/26/2020 UPDATED by CONED 09/10/2020

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

FWD

Fri 09/25/2020 to Sat 09/26/2020 UPDATED by CONED 09/10/2020

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

GOETHALS_345KV_5Sat 09/26/2020 to Sat 09/26/2020 UPDATED by PJM 07/06/2020

0230 Continuous 0300

Work scheduled by: PJM

STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

CRICKVLY-PLSNTVLY_345_F83

FWD

Mon 09/28/2020 to Sun 10/04/2020

(Import)

0001 Continuous 2200

Work scheduled by: ConEd

SCH - NE - NY **350 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 1400 MW

CRICKVLY-PLSNTVLY_345_F83

FWD

REV

Mon 09/28/2020 to Sun 10/04/2020

(Import) (Export)

0001 Continuous 2200

Work scheduled by: ConEd

SCH - NPX_1385 **100 MW** **100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

W49TH_ST_345KV_5

FWD

Mon 09/28/2020 to Mon 09/28/2020 UPDATED by CONED 09/10/2020

(Import)

0230 Continuous 0300

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

FWD

Mon 09/28/2020 to Mon 09/28/2020 UPDATED by CONED 09/10/2020

(Import)

0230 Continuous 0300

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September15, 2020 to Thursday ,March 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & CRICKVLY-PLSNTVLY_345_F83

Mon 09/28/2020 to Sun 10/04/2020
0500 2200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & CRICKVLY-PLSNTVLY_345_F83

Mon 09/28/2020 to Sun 10/04/2020
0500 2200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603 & CRICKVLY-PLSNTVLY_345_F83

Mon 09/28/2020 to Sun 10/04/2020
0500 2200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601

Mon 09/28/2020 to Sat 10/17/2020 UPDATED by LIPA 07/10/2020
0500 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602

Mon 09/28/2020 to Sat 10/17/2020
0500 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 09/28/2020 to Sat 10/17/2020
0500 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Mon 09/28/2020 to Sat 10/17/2020 UPDATED by LIPA 07/10/2020
0500 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September15, 2020 to Thursday ,March 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 09/28/2020 to Sat 10/17/2020
0500 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 09/28/2020 to Sat 10/17/2020
0500 Continuous 2359

Work scheduled by: LI

UPDATED by LIPA 07/10/2020

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_NNC

Mon 09/28/2020 to Sat 10/17/2020
0500 Continuous 2359

Work scheduled by: LI

UPDATED by LIPA 07/10/2020

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

STONYRDG-HILLSIDE_230_72

Mon 09/28/2020 to Mon 09/28/2020
0600 Continuous 0630

Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

CLAY__-EDIC__345_2-15

Mon 09/28/2020 to Fri 10/02/2020
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/28/2020 to Fri 10/02/2020
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 08/27/2020

	FWD
	(Import)
UPNY CONED	4400 MW
Impacts Total Transfer Capability	1820 MW
TTC with All Lines In Service	6220 MW

DENNISON-ROSEMNTB_115_2/22

Mon 09/28/2020 to Fri 10/02/2020
0800 Continuous 1630

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	95 MW	40 MW
Impacts Total Transfer Capability	95 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September15, 2020 to Thursday ,March 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCRIBA__-VOLNEY__345_21

FWD

Tue 09/29/2020 to Wed 09/30/2020 **UPDATED** **by NGRID** **08/01/2020**

(Import)

0800 Continuous 1630

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

W49TH_ST_345KV_5

FWD

Thu 10/01/2020 to Thu 10/01/2020 **UPDATED** **by CE** **09/02/2020**

(Import)

0001 Continuous 1800

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

EDIC__-FRASER__345_EF24-40

FWD

Thu 10/01/2020 to Fri 10/02/2020

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

FITZPTRK-EDIC__345_FE-1

FWD

Thu 10/01/2020 to Thu 10/01/2020

(Import)

1400 Continuous 1600

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

FITZPTRK-EDIC__345_FE-1

FWD

Thu 10/01/2020 to Thu 10/01/2020

(Import)

1400 Continuous 1600

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

STONYRDG-HILLSIDE_230_72

FWD

Sun 10/04/2020 to Sun 10/04/2020

(Import)

1500 Continuous 1530

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

PANNELL_-CLAY__345_1

FWD

Mon 10/05/2020 to Fri 10/09/2020 **UPDATED** **by NYPA** **05/07/2020**

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Tuesday ,September15, 2020 to Thursday ,March 17, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71

FWD

Wed 10/07/2020 to Thu 10/08/2020 UPDATED by CONED 07/22/2020

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Wed 10/07/2020 to Thu 10/08/2020 UPDATED by CONED 07/22/2020

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_3

FWD

Wed 10/07/2020 to Thu 11/12/2020 UPDATED by CONED 07/22/2020

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_4

FWD

Wed 10/07/2020 to Thu 11/12/2020 UPDATED by CONED 07/22/2020

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Wed 10/07/2020 to Thu 11/12/2020 UPDATED by CONED 07/22/2020

(Import)

0001 Continuous 0100

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

BRANCHBG-HOPATCON_500_5060

FWD

Wed 10/07/2020 to Wed 10/07/2020

(Import)

0200 Continuous 1500

UPNY CONED **6025 MW**

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: PJM

HOMR_NYW-PIERC_NY_345_48

Mon 10/12/2020 to Fri 10/30/2020 UPDATED by PJM 08/06/2020

0800 Continuous 1600

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

NYISO TRANSFER LIMITATIONS

Tuesday ,September15, 2020 to Thursday ,March 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

FWD

Tue 10/13/2020 to Fri 10/16/2020 **UPDATED by CHGE 09/10/2020**

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

SAND_BAR-PLATSBURG_115_PV20

Sat 10/17/2020 to Sat 11/14/2020

0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

MILLWOOD_345KV_18

FWD

Mon 10/19/2020 to Mon 10/19/2020

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

SCH-NE-NYISO_LIMIT_600

FWD

Mon 10/19/2020 to Sat 10/31/2020 **UPDATED by ISONE 06/05/2020**

(Import)

0630 Continuous 2359

Work scheduled by: NGrid

SCH - NE - NY

800 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_800

REV

Mon 10/19/2020 to Sat 10/31/2020 **UPDATED by ISONE 06/05/2020**

(Export)

0630 Continuous 2359

Work scheduled by: NGrid

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1600 MW

BERKSHIR-ALPS____345_393

FWD

REV

Mon 10/19/2020 to Tue 11/10/2020 **UPDATED by ISONE 06/05/2020**

(Import) (Export)

0630 Continuous 1630

Work scheduled by: NGrid

ARR: 78

SCH - NE - NY

950 MW**1300 MW**

Impacts Total Transfer Capability 450 MW

300 MW

TTC with All Lines In Service 1400 MW

1600 MW

BERKSHIR-ALPS____345_393

FWD

REV

Mon 10/19/2020 to Tue 11/10/2020 **UPDATED by ISONE 06/05/2020**

(Import) (Export)

0630 Continuous 1630

Work scheduled by: NGrid

ARR: 78

SCH - NPX_1385

100 MW**100 MW**

Impacts Total Transfer Capability 100 MW

100 MW

TTC with All Lines In Service 200 MW

200 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September15, 2020 to Thursday ,March 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Mon 10/19/2020 to Tue 11/10/2020
0630 1630

Work scheduled by:

ARR: 78

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	950 MW	1300 MW
Impacts Total Transfer Capability	450 MW	300 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Mon 10/19/2020 to Tue 11/10/2020
0630 Continuous 1630

Work scheduled by: NGrid

UPDATEDby ISONE 06/05/2020

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	900 MW	1500 MW
Impacts Total Transfer Capability	500 MW	100 MW
TTC with All Lines In Service	1400 MW	1600 MW

BERKSHIR-NORTHFLD_345_312

Mon 10/19/2020 to Tue 11/10/2020
0630 Continuous 1630

Work scheduled by: NGrid

UPDATEDby ISONE 06/05/2020

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/19/2020 to Fri 10/23/2020
0700 Continuous 1500

Work scheduled by: LI

UPDATEDby LI 03/02/2020

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

PANNELL_-CLAY_____345_2

Mon 10/19/2020 to Fri 10/23/2020
0700 Continuous 1530

Work scheduled by: NYPA

UPDATEDby NYPA 05/07/2020

	FWD	REV
	(Import)	(Export)
WEST CENTRAL	1300 MW	
Impacts Total Transfer Capability	950 MW	
TTC with All Lines In Service	2250 MW	

COOPERS_-DOLSONAV_345_CCDA42

Mon 10/19/2020 to Fri 11/06/2020
0700 Continuous 1730

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
CENTRAL EAST - VC	2720 MW	
Impacts Total Transfer Capability	255 MW	
TTC with All Lines In Service	2975 MW	

MILLWOOD_345KV_18

Fri 10/23/2020 to Fri 10/23/2020
2130 Continuous 2200

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
UPNY CONED	4350 MW	
Impacts Total Transfer Capability	1870 MW	
TTC with All Lines In Service	6220 MW	

NYISO TRANSFER LIMITATIONS

Tuesday ,September15, 2020 to Thursday ,March 17, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

FWD

Sat 10/24/2020 to Fri 10/30/2020

(Import)

0001 Continuous 0300

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Sat 10/24/2020 to Fri 10/30/2020

(Import)

0001 Continuous 0300

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Sat 10/24/2020 to Fri 10/30/2020

(Import)

0001 Continuous 0300

SCH - PJM_HTP

450 MW

Impacts Total Transfer Capability 210 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SPRNBK_-TREMONT_345_X28

FWD

Mon 10/26/2020 to Mon 10/26/2020

(Import)

0001 Continuous 0030

UPDATED by CONED 08/31/2020

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

LEEDS_345_LEEDS SVC

FWD

Mon 10/26/2020 to Fri 10/30/2020

(Import)

0800 Continuous 1600

CENTRAL EAST - VC

2950 MW

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

LEEDS_-HURLYAVE_345_301

FWD

Mon 10/26/2020 to Fri 12/04/2020

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

SCH-NE-NYISO_LIMIT_800

FWD

Sun 11/01/2020 to Tue 11/10/2020

(Import)

0001 Continuous 1630

UPDATED by ISONE 06/05/2020

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Tuesday ,September15, 2020 to Thursday ,March 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_700						REV
Sun 11/01/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>	(Export)
0001	Continuous	1630				900 MW
Work scheduled by: NGrid						800 MW
						1700 MW
SCH-IMO-NYISO_LIMIT_1750						FWD
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				2050 MW
Work scheduled by: IESO						0 MW
						2050 MW
SCH-NYISO-IMO_LIMIT_1600						REV
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Export)
0001	Continuous	2359				1900 MW
Work scheduled by: IESO						0 MW
						1900 MW
SPRNBK_-TREMONT__345_X28						FWD
Fri 11/06/2020	to	Sat 11/07/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>08/31/2020</u>	(Import)
0001	Continuous	0059				4200 MW
Work scheduled by: ConEd						400 MW
						4600 MW
NIAGARA__345KV_3102						FWD REV
Fri 11/06/2020	to	Fri 11/06/2020				(Import) (Export)
0500	Continuous	2100				2000 MW 1700 MW
Work scheduled by: NYPA						50 MW 200 MW
						2050 MW 1900 MW
NIAGARA__345_230_AT4						REV
Fri 11/06/2020	to	Fri 11/06/2020				(Export)
0500	Continuous	2100				1750 MW
Work scheduled by: NYPA						150 MW
						1900 MW
SPRNBK_-TREMONT__345_X28						FWD
Mon 11/09/2020	to	Mon 11/09/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>08/31/2020</u>	(Import)
0030	Continuous	0059				4200 MW
Work scheduled by: ConEd						400 MW
						4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-ROCKTVRN_345_311

FWD

Mon 11/09/2020 to Fri 11/20/2020

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1820 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

DUNWODIE-MOTTHAVN_345_71

FWD

Tue 11/10/2020 to Thu 11/12/2020

(Import)

0001 Continuous 0100

UPDATEDby CONED 07/22/2020

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Tue 11/10/2020 to Thu 11/12/2020

(Import)

0001 Continuous 0100

UPDATEDby CONED 07/22/2020

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBK_-TREMONT_345_X28

FWD

Fri 11/13/2020 to Sat 11/14/2020

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

BUCHAN_N-EASTVIEW_345_W93

FWD

Sat 11/14/2020 to Sat 11/14/2020

(Import)

0301 Continuous 0330

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W79

FWD

Sat 11/14/2020 to Sun 11/15/2020

(Import)

0301 Continuous 0300

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

CHATGUAY-MASSENA_765_7040

FWD

Sun 11/15/2020 to Mon 11/30/2020

(Import)

0100 Continuous 1900

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY__765_345_AT1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

MARCY__765_345_AT2

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2265 MW
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

	FWD
	(Import)
SCH - HQ_CEDARS	90 MW
Impacts Total Transfer Capability	109 MW
TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September15, 2020 to Thursday ,March 17, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES___230_L33P & MASSENA_-MARCY___765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES___230_L33P & MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

BUCHAN_N-EASTVIEW_345_W93

Sun 11/15/2020 to Sun 11/15/2020
0130 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

PLSNTVLY-WOOD_ST___345_F30

Mon 11/16/2020 to Mon 11/16/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Mon 11/16/2020 to Mon 11/16/2020

(Import)

0001 Continuous 0030

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

MILLWOOD_345KV_18

FWD

Mon 11/16/2020 to Tue 11/17/2020

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST_345_F30

FWD

Tue 11/17/2020 to Tue 11/17/2020

(Import)

0130 Continuous 0200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS5

FWD

Tue 11/17/2020 to Tue 11/17/2020

(Import)

0130 Continuous 0200

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Fri 11/20/2020 to Wed 11/25/2020

(Import)

0001 Continuous 2300

UPDATEDby CE08/06/2020

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Fri 11/20/2020 to Wed 11/25/2020

(Import)

0001 Continuous 2300

UPDATEDby CE08/06/2020

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

MOTTHAVN-RAINEY_345_Q12

FWD

Mon 11/23/2020 to Sat 11/28/2020

(Import)

0201 Continuous 0159

UPDATEDby CONED09/01/2020

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,September15, 2020 to Thursday ,March 17, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DOLSONAV-ROCKTVRN_345_DART44

FWD

Mon 11/30/2020 to Mon 12/14/2020
 0700 Continuous 1730

UPDATEDby NYPA08/27/2020

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 11/30/2020 to Fri 12/11/2020
 0800 Continuous 1600

by LI09/14/2020

(Import)

Work scheduled by: PJM

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 11/30/2020 to Fri 12/11/2020
 0800 Continuous 1600

by LI09/14/2020

(Import)

Work scheduled by: PJM

SCH - PJM_NEPTUNE

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

MARCY____345KV_CSC

FWD

Tue 12/01/2020 to Fri 12/11/2020
 0700 Continuous 1730

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MOSES____-ADIRNDCK_230_MAI

FWD

Tue 12/01/2020 to Sat 02/27/2021
 0700 Continuous 1730

UPDATEDby NYPA07/27/2020

(Import)

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_6

FWD

Tue 12/01/2020 to Tue 12/01/2020
 2230 Continuous 2300

UPDATEDby CE08/06/2020

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

FWD

Tue 12/01/2020 to Tue 12/01/2020
 2230 Continuous 2300

UPDATEDby CE08/06/2020

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39

Thu 12/03/2020 to Tue 12/15/2020 **UPDATED by NYISO 06/24/2020**
0800 Continuous 1900

Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

Thu 12/03/2020 to Tue 12/15/2020 **UPDATED by NYISO 06/24/2020**
0800 Continuous 1900

Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

BECK_-PACKARD_230_BP76

Fri 12/04/2020 to Fri 12/04/2020
0730 Daily(No Weekends) 1530

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - OH - NY **1650 MW 1400 MW**
Impacts Total Transfer Capability 400 MW 500 MW
TTC with All Lines In Service 2050 MW 1900 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 12/07/2020 to Fri 12/11/2020
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

LONG_MTN-CRICKVLY_345_398

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **700 MW 1300 MW**
Impacts Total Transfer Capability 700 MW 400 MW
TTC with All Lines In Service 1400 MW 1700 MW

LONG_MTN-CRICKVLY_345_398

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

SCH-NE-NYISO_LIMIT_400

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **600 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1000

REV

Tue 12/08/2020 to Thu 12/10/2020

(Export)

0700 Continuous 1600

SCH - NE - NY

1200 MW

Impacts Total Transfer Capability

500 MW

TTC with All Lines In Service

1700 MW

Work scheduled by: ISONE

BUCHAN_N-EASTVIEW_345_W93

FWD

Fri 12/11/2020 to Mon 12/14/2020

(Import)

0001 Continuous 0300

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W79

FWD

Fri 12/11/2020 to Mon 12/14/2020

(Import)

0001 Continuous 0300

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SPRNBK_-TREMONT__345_X28

FWD

Mon 12/14/2020 to Thu 12/17/2020

(Import)

0301 Continuous 0300

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MARCY_-EDIC____345_UE1-7

FWD

Mon 12/14/2020 to Mon 12/14/2020

(Import)

0700 Continuous 1730

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16**SAND_BAR-PLATSBRG_115_PV20**

Mon 12/14/2020 to Fri 12/18/2020

0700 Continuous 1530

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

LADENTWN-BUCHAN_S_345_Y88

FWD

Tue 12/15/2020 to Sat 01/30/2021

(Import)

0001 Continuous 0300

UPNY CONED

5930 MW

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
 0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
 0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

STONYRDG-HILLSIDE_230_72

Wed 12/16/2020 to Mon 12/21/2020
 0800 Continuous 0300

Work scheduled by: NYSEG

FWD
 (Import)
 DYSINGER EAST **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

SPRNBRK_-TREMONT__345_X28

Sat 12/19/2020 to Sat 12/19/2020
 2130 Continuous 2200

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **4200 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 4600 MW

HOPATCON-RAMAPO__500_5018

Mon 02/01/2021 to Sat 02/06/2021
 0001 Continuous 0200

Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - PJ - NY **1250 MW 1200 MW**
 Impacts Total Transfer Capability 1650 MW 650 MW
 TTC with All Lines In Service 2900 MW 1850 MW

HOPATCON-RAMAPO__500_5018

Mon 02/01/2021 to Sat 02/06/2021
 0001 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **6025 MW**
 Impacts Total Transfer Capability 195 MW
 TTC with All Lines In Service 6220 MW

RAMAPO__345_345_PAR3500

Mon 02/01/2021 to Sat 02/06/2021
 0001 Continuous 0200

Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2150 MW 1250 MW**
 Impacts Total Transfer Capability 750 MW 600 MW
 TTC with All Lines In Service 2900 MW 1850 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR4500

Mon 02/01/2021 to Sat 02/06/2021
0001 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	2150 MW	1250 MW
Impacts Total Transfer Capability	750 MW	600 MW
TTC with All Lines In Service	2900 MW	1850 MW

RAMAPO___500_345_BK 1500

Mon 02/01/2021 to Sat 02/06/2021
0001 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJ - NY	1250 MW	1200 MW
Impacts Total Transfer Capability	1650 MW	650 MW
TTC with All Lines In Service	2900 MW	1850 MW

RAMAPO___500_345_BK 1500

Mon 02/01/2021 to Sat 02/06/2021
0001 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	6025 MW
Impacts Total Transfer Capability	195 MW
TTC with All Lines In Service	6220 MW

PORTER___-ROTTDAM_230_31

Mon 02/01/2021 to Sat 02/27/2021
0600 Continuous 1830

Work scheduled by: NGrid

	FWD (Import)
CENTRAL EAST - VC	2805 MW
Impacts Total Transfer Capability	170 MW
TTC with All Lines In Service	2975 MW

PLSNTVLY-WOOD_ST__345_F30

Mon 02/15/2021 to Tue 02/16/2021
0001 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	2220 MW
TTC with All Lines In Service	6220 MW

PLSNTVLY_345KV_RNS5

Mon 02/15/2021 to Tue 02/16/2021
0001 Continuous 0200

Work scheduled by: ConEd

	FWD (Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	2420 MW
TTC with All Lines In Service	6220 MW

EFISHKIL-WOOD_ST__345_F39

Thu 02/18/2021 to Sat 02/20/2021
2100 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 04/01/2020

	FWD (Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	2220 MW
TTC with All Lines In Service	6220 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Thu 02/18/2021 to Sat 02/20/2021 UPDATED by CE 04/01/2020

(Import)

2100 Continuous 0200

Work scheduled by: ConEd

UPNY CONED

5905 MW

Impacts Total Transfer Capability 315 MW

TTC with All Lines In Service 6220 MW

CHATGUAY-MASSENA_765_7040

FWD

Sun 02/28/2021 to Mon 03/01/2021

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

FWD

REV

Sun 02/28/2021 to Mon 03/01/2021

(Import) (Export)

0500 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY

0 MW**0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARC_765_MSU1

FWD

Sun 02/28/2021 to Mon 03/01/2021

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

MASSENA_-MARC_765_MSU1

FWD

Sun 02/28/2021 to Mon 03/01/2021

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

MASSENA_-MARC_765_MSU1

FWD

REV

Sun 02/28/2021 to Mon 03/01/2021

(Import) (Export)

0500 Continuous 1730

Work scheduled by: NYPA

SCH - HQ - NY

475 MW**1000 MW**

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARC_765_MSU1

FWD

Sun 02/28/2021 to Mon 03/01/2021

(Import)

0500 Continuous 1730

Work scheduled by: NYPA

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September15, 2020 to Thursday ,March 17, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040

Sun 02/28/2021 to Mon 03/01/2021
 0500 1730

Work scheduled by:

FWD
 (Import)
 MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES___230_L33P & MASSENA_-MARCY___765_MSU1

Sun 02/28/2021 to Mon 03/01/2021
 0500 1730

Work scheduled by:

FWD
 (Import)
 SCH - HQ_CEDARS **90 MW**
 Impacts Total Transfer Capability 109 MW
 TTC with All Lines In Service 199 MW

DUNWODIE_345KV_3

Mon 03/01/2021 to Mon 03/01/2021
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Mon 03/01/2021 to Mon 03/01/2021
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK___345_W64

Mon 03/01/2021 to Mon 03/01/2021
 0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 01/23/2020

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

SPRNBK___345KV_RNS5

Mon 03/01/2021 to Mon 03/01/2021
 0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 01/23/2020

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Mon 03/01/2021 to Mon 03/22/2021
 0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 01/23/2020

FWD
 (Import)
 UPNY CONED **5985 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 6220 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71

FWD

Mon 03/01/2021 to Mon 04/05/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOTTHAVN-RAINEY_345_Q11

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EDIC_-N.SCTLND_345_14

FWD

Tue 03/02/2021 to Mon 05/31/2021

(Import)

0600 Continuous 1830

CENTRAL EAST - VC

2240 MW

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

PORTER_-ROTTDAM_230_31

FWD

Tue 03/02/2021 to Mon 05/31/2021

(Import)

0600 Continuous 1830

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MOSES_-ADIRNDCK_230_MAI

FWD

Tue 03/02/2021 to Mon 05/31/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA_-ROBNSNRD_230_64

REV

Fri 03/12/2021 to Fri 03/12/2021

(Export)

0500 Continuous 1700

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: NYPA

MARCY_345KV_CSC

FWD

Sat 03/13/2021 to Sat 03/13/2021

(Import)

0700 Continuous 1730

UPDATED**by NYPA****07/29/2020**

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Tuesday ,September15, 2020 to Thursday ,March 17, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

FWD

Mon 03/22/2021 to Mon 03/22/2021 **UPDATED** **by CONED** **01/23/2020**

(Import)

0130 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Mon 03/22/2021 to Mon 03/22/2021 **UPDATED** **by CONED** **01/23/2020**

(Import)

0130 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CLAY__-EDIC__345_2-15

FWD

Mon 03/29/2021 to Fri 04/16/2021 **09/12/2020**

(Import)

0800 Continuous 1730

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

W49TH_ST_345KV_5

FWD

Wed 03/31/2021 to Wed 05/05/2021

(Import)

0400 Continuous 0300

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

ROCHESTR-PANNELL__345_RP2

FWD

Wed 03/31/2021 to Mon 04/12/2021

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

DUNWODIE_345KV_3

FWD

Mon 04/05/2021 to Mon 04/05/2021

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Mon 04/05/2021 to Mon 04/05/2021

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,September15, 2020 to Thursday ,March 17, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK_-TREMONT__345_X28

FWD

Mon 04/19/2021 to Tue 04/20/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F31

FWD

Tue 04/27/2021 to Wed 04/28/2021

(Import)

0001 Continuous 0159

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Tue 04/27/2021 to Wed 04/28/2021

(Import)

0001 Continuous 0159

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RNS4

FWD

Sat 05/01/2021 to Sat 05/01/2021

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-W49TH_ST_345_M52

FWD

Sat 05/01/2021 to Tue 05/04/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Sat 05/01/2021 to Tue 05/04/2021

(Import)

0001 Continuous 0300

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_1600

FWD

Sat 05/01/2021 to Sun 10/31/2021

(Import)

0001 Continuous 2359

UPDATED by IESO 05/03/2019

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1950 MW

Work scheduled by: IESO

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_2-15

Mon 05/03/2021 to Fri 05/07/2021
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

PANNELL -CLAY 345_2

Mon 05/03/2021 to Sun 05/30/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

SPRNBK 345KV_RNS4

Tue 05/04/2021 to Tue 05/04/2021
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NIAGARA 345KV_3102

Thu 05/06/2021 to Fri 05/07/2021
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1700 MW 1400 MW**
Impacts Total Transfer Capability 250 MW 300 MW
TTC with All Lines In Service 1950 MW 1700 MW

NIAGARA 345KV_3302

Mon 05/10/2021 to Wed 05/12/2021
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1000 MW 1600 MW**
Impacts Total Transfer Capability 950 MW 100 MW
TTC with All Lines In Service 1950 MW 1700 MW

CLAY -EDIC 345_1-16

Mon 05/10/2021 to Fri 05/14/2021
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NIAGARA 345KV_3108

Thu 05/13/2021 to Fri 05/14/2021
0500 Continuous 1700

Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY **1500 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1700 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY__345_19

Tue 06/01/2021 to Wed 06/02/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY__345_19

Tue 06/01/2021 to Wed 06/02/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

FRASER__-GILBOA__345_GF5-35

Tue 06/01/2021 to Mon 06/07/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA2

Tue 06/01/2021 to Sun 11/14/2021
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MARCY__-EDIC__345_UE1-7

Thu 06/03/2021 to Fri 06/04/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MARCY__345KV_CSC

Sat 06/05/2021 to Sat 06/05/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA2 & MARCY__345KV_3102 & MARCY__345KV_3202 & MARCY__345KV_3302

Sat 06/05/2021 to Sat 06/05/2021
0700 1730

Work scheduled by:

FWD
(Import)
MOSES SOUTH **1800 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Tue 08/03/2021 to Tue 08/03/2021
0700 Continuous 1830
Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NIAGARA_KINTIGH_345_NS1-38

Mon 09/13/2021 to Fri 09/17/2021
0500 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

PORTER-ROTTDAM_230_30

Wed 09/15/2021 to Tue 11/30/2021
0600 Continuous 1830
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

EDIC-N.SCTLND_345_14

Thu 09/16/2021 to Sun 11/14/2021
0600 Continuous 1830
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2240 MW**
Impacts Total Transfer Capability 735 MW
TTC with All Lines In Service 2975 MW

PANNELL-CLAY_345_1

Mon 09/20/2021 to Fri 09/24/2021
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

PANNELL-CLAY_345_2

Mon 09/27/2021 to Fri 10/01/2021
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

W49TH_ST_345KV_6

Tue 09/28/2021 to Tue 09/28/2021
0100 Continuous 0130
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September15, 2020 to Thursday ,March 17, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46

Tue 09/28/2021 to Tue 10/26/2021
0100 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Tue 09/28/2021 to Tue 10/26/2021
0100 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Tue 10/26/2021 to Tue 10/26/2021
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Fri 12/31/2021
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Fri 12/31/2021
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

MOSES -ADIRNDCK_230_MAI

Wed 12/01/2021 to Tue 05/31/2022
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW