

NYISO TRANSFER LIMITATIONS

Tuesday ,September29, 2020 to Thursday ,March 31, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_9_BYPASS & DUNWODIE_345KV_10_BYPASS & SPRNBRK__345KV_R5S3_BYPASS
& SPRNBRK__345KV_R4S3_BYPASS

FWD
(Import)

Sun 02/01/2015 to Sat 02/01/2025
0000 0000

SPR/DUN-SOUTH **4350 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 4600 MW

Work scheduled by:

DUNWODIE_345KV_9_BYPASS & DUNWODIE_345KV_10_BYPASS & SPRNBRK__345KV_R5S3_BYPASS
& SPRNBRK__345KV_R4S3_BYPASS

Sun 02/01/2015 to Sat 02/01/2025
0000 0000

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

Work scheduled by:

HUDSONP_-FARRAGUT_345_B3402

FWD REV
(Import) (Export)

Mon 01/15/2018 to Sun 02/28/2021 EXT FORCE by CONED 08/28/2020
0001 Continuous 2359

SCH - PJ - NY **2050 MW 1150 MW**
Impacts Total Transfer Capability 150 MW 100 MW
TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: ConEd

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

FWD REV
(Import) (Export)

Mon 01/15/2018 to Sun 02/28/2021
0001 2359

SCH - PJ - NY **2000 MW 1000 MW**
Impacts Total Transfer Capability 200 MW 250 MW
TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by:

MARION_-FARRAGUT_345_C3403

FWD REV
(Import) (Export)

Mon 01/15/2018 to Sun 02/28/2021 EXT FORCE by CONED 08/28/2020
0001 Continuous 2359

SCH - PJ - NY **2050 MW 1150 MW**
Impacts Total Transfer Capability 150 MW 100 MW
TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: ConEd

STLAWRNC-MOSES____230_L33P

Mon 04/30/2018 to Thu 03/31/2022 EXT FORCE by IESO 09/04/2020
0456 Continuous 2359

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

Work scheduled by: IESO

NYISO TRANSFER LIMITATIONS

Tuesday ,September29, 2020 to Thursday ,March 31, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1600

Fri 05/01/2020 to Sat 10/31/2020 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
1900 MW
SCH - OH - NY
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1950 MW

SHOR_NPX-SHOREHAM_138_CSC

Wed 07/08/2020 to Mon 10/19/2020 EXT FORCE by ISONE 09/18/2020

1247 Continuous 0659

Work scheduled by: LI

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - NPX_CSC
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

SPRNBRK_-W49TH_ST_345_M52

Sun 08/16/2020 to Tue 10/13/2020 UPDATED by CONED 09/29/2020

1149 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
3200 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

BECK_-NIAGARA_230_PA27

Mon 08/31/2020 to Mon 11/30/2020

0700 Continuous 0700

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_1450

Mon 08/31/2020 to Mon 11/30/2020

0700 Continuous 0700

Work scheduled by: IESO

FWD
(Import)
1750 MW
SCH - OH - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1950 MW

HOMRC_NY-MAINS_NY_345_47

Tue 09/01/2020 to Fri 10/09/2020

0700 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Thu 12/31/2020 EXT FORCE by LI 09/03/2020

1807 Continuous 2359

Work scheduled by: LI

FWD
(Import)
375 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September29, 2020 to Thursday ,March 31, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_CEDARS_LIMIT_0

REV

Tue 09/08/2020 to Fri 09/25/2020 **EXTENDED** **by HQ** **09/24/2020**

(Export)

0500 Continuous 1700

SCH - HQ_CEDARS

0 MW

Impacts Total Transfer Capability

40 MW

TTC with All Lines In Service

40 MW

Work scheduled by: HQ

MOSES -ADIRNDCK_230_MA2

FWD

Wed 09/09/2020 to Sat 11/14/2020 **UPDATED** **by NYPA** **09/04/2020**

(Import)

0700 Continuous 1300

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FITZPTRK-EDIC 345_FE-1

FWD

Mon 09/14/2020 to Tue 09/29/2020 **UPDATED** **by NYPA** **09/23/2020**

(Import)

0001 Continuous 1400

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

FITZPTRK-EDIC 345_FE-1

FWD

Mon 09/14/2020 to Tue 09/29/2020 **UPDATED** **by NYPA** **09/23/2020**

(Import)

0001 Continuous 1400

OSWEGO EXPORT

4800 MW

Impacts Total Transfer Capability 450 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

SCH-IMO-NYISO_LIMIT_1350

FWD

Fri 09/18/2020 to Sat 10/31/2020 **UPDATED** **by NYPA** **09/16/2020**

(Import)

0500 Continuous 2359

SCH - OH - NY

1650 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 1950 MW

Work scheduled by: NYPA

NIAGARA -ROCHESTR_345_NR2

FWD

Fri 09/18/2020 to Sat 11/14/2020 **UPDATED** **by NYPA** **09/16/2020**

(Import)

0500 Continuous 2330

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NIAGARA 345KV_3108

REV

Fri 09/18/2020 to Sat 11/14/2020 **UPDATED** **by NYPA** **09/16/2020**

(Export)

0500 Continuous 2330

SCH - OH - NY

1500 MW

Impacts Total Transfer Capability

200 MW

TTC with All Lines In Service

1700 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Tuesday ,September29, 2020 to Thursday ,March 31, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_S-MILLWOOD_345_W98					FWD	
Sun 09/20/2020	to	Fri 09/25/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>09/22/2020</u>	(Import)
0001	Continuous	2230				
Work scheduled by: ConEd					UPNY CONED	6135 MW
					Impacts Total Transfer Capability	85 MW
					TTC with All Lines In Service	6220 MW
CLAY_-EDIC_345_1-16					FWD	
Mon 09/21/2020	to	Fri 09/25/2020				(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					OSWEGO EXPORT	4850 MW
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
DOLSONAV-ROCKTVRN_345_DART44					FWD	
Mon 09/21/2020	to	Fri 09/25/2020	<u>UPDATED</u>	<u>by CHGE</u>	<u>09/21/2020</u>	(Import)
0700	Continuous	1600				
Work scheduled by: CHGE					CENTRAL EAST - VC	2720 MW
					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW
FRASANX-COOPERS_345_UCC2-41					FWD	
Mon 09/21/2020	to	Wed 09/30/2020	<u>EXTENDED</u>	<u>by NYPA</u>	<u>07/21/2020</u>	(Import)
0700	Continuous	1730				
Work scheduled by: NYPA					CENTRAL EAST - VC	2500 MW
					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
MARCY_-FRASANX_345_UCC2-41					FWD	
Mon 09/21/2020	to	Wed 09/30/2020	<u>EXTENDED</u>	<u>by NYPA</u>	<u>07/21/2020</u>	(Import)
0700	Continuous	1730				
Work scheduled by: NYPA					CENTRAL EAST - VC	2500 MW
					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
LINDEN_-GOETHALS_230_A2253					FWD	REV
Thu 09/24/2020	to	Sun 09/27/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>09/25/2020</u>	(Import) (Export)
0001	Continuous	1700				
Work scheduled by: PJM					SCH - PJ - NY	2050 MW 1150 MW
					Impacts Total Transfer Capability	150 MW 100 MW
					TTC with All Lines In Service	2200 MW 1250 MW
LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402					FWD	REV
Thu 09/24/2020	to	Sun 09/27/2020				(Import) (Export)
0001		1700				
Work scheduled by:					SCH - PJ - NY	2000 MW 1000 MW
					Impacts Total Transfer Capability	200 MW 250 MW
					TTC with All Lines In Service	2200 MW 1250 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403

Thu 09/24/2020 to Sun 09/27/2020
0001 1700

Work scheduled by:

SCH - PJ - NY

FWD REV
(Import) (Export)

Impacts Total Transfer Capability 200 MW 250 MW
TTC with All Lines In Service 2200 MW 1250 MW

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Thu 09/24/2020 to Sun 09/27/2020
0001 1700

Work scheduled by:

SCH - PJ - NY

FWD REV
(Import) (Export)

Impacts Total Transfer Capability 200 MW 250 MW
TTC with All Lines In Service 2200 MW 1250 MW

NIAGARA_345KV_3302

Thu 09/24/2020 to Thu 09/24/2020
0500 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY

FWD REV
(Import) (Export)

Impacts Total Transfer Capability 950 MW 100 MW
TTC with All Lines In Service 1950 MW 1700 MW

SCH-IMO-NYISO_LIMIT_600

Thu 09/24/2020 to Thu 09/24/2020
0500 Continuous 1700

Work scheduled by: NYPA

SCH - OH - NY

FWD
(Import)

Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 1950 MW

MILLWOOD_345KV_18

Fri 09/25/2020 to Fri 09/25/2020 UPDATED by CONED 09/22/2020
0001 Continuous 2230

Work scheduled by: ConEd

UPNY CONED

FWD
(Import)

Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

SCH-HQ-NYISO_LIMIT_1150

Sat 09/26/2020 to Sun 09/27/2020
2000 Continuous 0459

Work scheduled by: HQ

SCH - HQ - NY

FWD
(Import)

Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

SCH-NYISO-HQ_LIMIT_0

Sat 09/26/2020 to Sun 09/27/2020
2000 Continuous 0459

Work scheduled by: HQ

SCH - HQ - NY

REV
(Export)

Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 1000 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 09/26/2020 to Sun 09/27/2020
2000 0500

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 09/26/2020 to Sun 09/27/2020
2000 0500

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sat 09/26/2020 to Sun 09/27/2020
2000 Continuous 0500

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sat 09/26/2020 to Sun 09/27/2020
2000 Continuous 0500

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1

Sat 09/26/2020 to Tue 10/20/2020
2000 Continuous 2300

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 09/26/2020 to Tue 10/20/2020
2000 Continuous 2300

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

W49TH_ST_345KV_5

Sun 09/27/2020 to Mon 09/28/2020
0001 Continuous 0300

Work scheduled by: ConEd

CANCELLED by ConEd 09/27/2020

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September29, 2020 to Thursday ,March 31, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Sun 09/27/2020 to Mon 09/28/2020 **CANCELLED** by ConEd 09/27/2020

0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
300 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

SCH-HQ-NYISO_LIMIT_1400

Sun 09/27/2020 to Wed 09/30/2020

0500 Continuous 1730

Work scheduled by: HQ

FWD
(Import)
1400 MW
SCH - HQ - NY
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1500 MW

SCH-NYISO-HQ_LIMIT_500

Sun 09/27/2020 to Tue 10/20/2020

0500 Continuous 0500

Work scheduled by: HQ

REV
(Export)
500 MW
SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

GOETHALS_345KV_5

Sun 09/27/2020 to Sun 09/27/2020 **UPDATED** by CONED 09/25/2020

1630 Continuous 1700

Work scheduled by: PJM

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

CRICKVLY-PLSNTVLY_345_F83

Mon 09/28/2020 to Sun 10/04/2020

0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
350 MW
SCH - NE - NY
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 1400 MW

CRICKVLY-PLSNTVLY_345_F83

Mon 09/28/2020 to Sun 10/04/2020

0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
100 MW 100 MW
SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601

Mon 09/28/2020 to Sat 10/17/2020 **CANCELLED** by LI 09/25/2020

0500 Continuous 2359

Work scheduled by: LI

FWD REV
(Import) (Export)
100 MW 100 MW
SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September29, 2020 to Thursday ,March 31, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
NRTH1385-NOR HBR_138_602							
Mon 09/28/2020	to	Sat 10/17/2020	CANCELLED	by LI	09/25/2020	SCH - NPX_1385	100 MW
0500	Continuous	2359				Impacts Total Transfer Capability	100 MW
Work scheduled by: LI						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR_138_603							
Mon 09/28/2020	to	Sat 10/17/2020	CANCELLED	by LI	09/25/2020	SCH - NPX_1385	100 MW
0500	Continuous	2359				Impacts Total Transfer Capability	100 MW
Work scheduled by: LI						TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC							
Mon 09/28/2020	to	Sat 10/17/2020	CANCELLED	by LI	09/25/2020	SCH - NPX_1385	0 MW
0500	Continuous	2359				Impacts Total Transfer Capability	200 MW
Work scheduled by: LI						TTC with All Lines In Service	200 MW
STONYRDG-HILLSIDE_230_72							
Mon 09/28/2020	to	Mon 09/28/2020				DYSINGER EAST	2850 MW
0600	Continuous	0630				Impacts Total Transfer Capability	300 MW
Work scheduled by: NYSEG						TTC with All Lines In Service	3150 MW
CLAY_-EDIC_345_2-15							
Mon 09/28/2020	to	Fri 10/02/2020	UPDATED	by NYISO	09/23/2020	OSWEGO EXPORT	4850 MW
0700	Continuous	1530				Impacts Total Transfer Capability	400 MW
Work scheduled by: NYPA						TTC with All Lines In Service	5250 MW
ROSETON_-ROCKTVRN_345_311							
Mon 09/28/2020	to	Fri 10/02/2020	UPDATED	by CHGE	08/27/2020	UPNY CONED	4400 MW
0800	Continuous	1600				Impacts Total Transfer Capability	1820 MW
Work scheduled by: CHGE						TTC with All Lines In Service	6220 MW
DENNISON-ROSEMNTB_115_2/22							
Mon 09/28/2020	to	Fri 10/02/2020				SCH - HQ_CEDARS	95 MW
0800	Continuous	1630				Impacts Total Transfer Capability	95 MW
Work scheduled by: NGrid						TTC with All Lines In Service	190 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September29, 2020 to Thursday ,March 31, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_CEDARS_LIMIT_0						REV
Mon 09/28/2020	to	Thu 10/01/2020	<u>UPDATED</u>	<u>by HQ</u>	<u>09/28/2020</u>	(Export)
1500	Continuous	2359				0 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 40 MW
						TTC with All Lines In Service 40 MW
W49TH_ST_345KV_6						FWD
Mon 09/28/2020	to	Mon 09/28/2020	<u>EXTENDED</u>	<u>by CONED</u>	<u>09/27/2020</u>	(Import)
2330	Continuous	2359				300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 360 MW
						TTC with All Lines In Service 660 MW
W49TH_ST_345KV_8						FWD
Mon 09/28/2020	to	Mon 09/28/2020	<u>EXTENDED</u>	<u>by CONED</u>	<u>09/27/2020</u>	(Import)
2330	Continuous	2359				450 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 210 MW
						TTC with All Lines In Service 660 MW
W49TH_ST_345KV_5						FWD
Tue 09/29/2020	to	Tue 10/13/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>09/29/2020</u>	(Import)
0201	Continuous	0300				300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 360 MW
						TTC with All Lines In Service 660 MW
SCRIBA__VOLNEY__345_21						FWD
Tue 09/29/2020	to	Wed 09/30/2020	<u>UPDATED</u>	<u>by NGRID</u>	<u>08/01/2020</u>	(Import)
1300	Continuous	1630				5250 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 0 MW
						TTC with All Lines In Service 5250 MW
SCH-NPX_1385-NYISO_LIMIT_50						FWD
Wed 09/30/2020	to	Sun 10/04/2020				(Import)
0001	Continuous	2200				50 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 150 MW
						TTC with All Lines In Service 200 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE						FWD
Wed 09/30/2020	to	Wed 09/30/2020				(Import)
0800	Continuous	1200				0 MW
Work scheduled by: LI						Impacts Total Transfer Capability 660 MW
						TTC with All Lines In Service 660 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Wed 09/30/2020 to Wed 09/30/2020
0800 Continuous 1200

Work scheduled by: LI

FWD
(Import)
0 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Wed 09/30/2020 to Wed 09/30/2020
0800 Continuous 1200

Work scheduled by: LI

FWD
(Import)
375 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

SPRNBK_345KV_RNS4

Thu 10/01/2020 to Tue 10/13/2020 **UPDATED by CONED 09/29/2020**
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
3200 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EDIC-FRASER_345_EF24-40

Thu 10/01/2020 to Fri 10/02/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
2500 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

FITZPTRK-EDIC_345_FE-1

Sat 10/03/2020 to Sat 10/03/2020 **UPDATED by NYPA 09/28/2020**
0900 Continuous 1100

Work scheduled by: NYPA

FWD
(Import)
2825 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

FITZPTRK-EDIC_345_FE-1

Sat 10/03/2020 to Sat 10/03/2020 **UPDATED by NYPA 09/28/2020**
0900 Continuous 1100

Work scheduled by: NYPA

FWD
(Import)
4800 MW
OSWEGO EXPORT
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

STONYRDG-HILLSIDE_230_72

Sun 10/04/2020 to Sun 10/04/2020
1500 Continuous 1530

Work scheduled by: NYSEG

FWD
(Import)
2850 MW
DYSINGER EAST
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_1					FWD		
Mon 10/05/2020	to	Fri 10/09/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/07/2020</u>	(Import)	
0700	Continuous	1530				WEST CENTRAL	1300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	2250 MW
NRTH1385-NOR HBR__138_601						FWD	REV
Tue 10/06/2020	to	Tue 10/06/2020				(Import)	(Export)
0800	Continuous	1600				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602						FWD	REV
Tue 10/06/2020	to	Tue 10/06/2020				(Import)	(Export)
0800		1600				SCH - NPX_1385	0 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603						FWD	REV
Tue 10/06/2020	to	Tue 10/06/2020				(Import)	(Export)
0800		1600				SCH - NPX_1385	0 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602						FWD	REV
Tue 10/06/2020	to	Tue 10/06/2020				(Import)	(Export)
0800	Continuous	1600				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603						FWD	REV
Tue 10/06/2020	to	Tue 10/06/2020				(Import)	(Export)
0800		1600				SCH - NPX_1385	0 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603						FWD	REV
Tue 10/06/2020	to	Tue 10/06/2020				(Import)	(Export)
0800	Continuous	1600				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September29, 2020 to Thursday ,March 31, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NRTHPORT_138_NNC

Tue 10/06/2020 to Tue 10/06/2020
0800 Continuous 1600

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BRANCHBG-HOPATCON_500_5060

Wed 10/07/2020 to Wed 10/07/2020
0200 Continuous 1500

Work scheduled by: PJM

	FWD
	(Import)
UPNY CONED	6025 MW
Impacts Total Transfer Capability	195 MW
TTC with All Lines In Service	6220 MW

LEEDS____345KV_R395

Thu 10/08/2020 to Thu 10/08/2020
0700 Daily(No Weekends) 1630

Work scheduled by: NGrid

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	2420 MW
TTC with All Lines In Service	6220 MW

HOMR_NYW-PIERC_NY_345_48

Mon 10/12/2020 to Fri 10/30/2020
0800 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 08/06/2020

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

DUNWODIE-MOTTHAVN_345_71

Tue 10/13/2020 to Wed 10/14/2020
0301 Continuous 0100

Work scheduled by: ConEd

UPDATED by CONED 09/28/2020

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

DUNWODIE_345KV_5

Tue 10/13/2020 to Wed 10/14/2020
0301 Continuous 0100

Work scheduled by: ConEd

UPDATED by CONED 09/28/2020

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

DUNWODIE_345KV_3

Tue 10/13/2020 to Wed 11/18/2020
0301 Continuous 0100

Work scheduled by: ConEd

UPDATED by CONED 09/28/2020

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September29, 2020 to Thursday ,March 31, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4

FWD

Tue 10/13/2020 to Wed 11/18/2020 UPDATED by CONED 09/28/2020

(Import)

0301 Continuous 0100

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Tue 10/13/2020 to Wed 11/18/2020 UPDATED by CONED 09/28/2020

(Import)

0301 Continuous 0100

Work scheduled by: ConEd

UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 2220 MW
 TTC with All Lines In Service 6220 MW

HURLYAVE-ROSETON_345_303

FWD

Tue 10/13/2020 to Fri 10/16/2020 UPDATED by CHGE 09/10/2020

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 2120 MW
 TTC with All Lines In Service 6220 MW

W49TH_ST_345KV_6

FWD

Fri 10/16/2020 to Fri 10/16/2020

(Import)

0331 Continuous 0400

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

FWD

Fri 10/16/2020 to Fri 10/16/2020

(Import)

0331 Continuous 0600

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

FWD

Fri 10/16/2020 to Fri 10/16/2020

(Import)

0331 Continuous 0600

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

FWD

Fri 10/16/2020 to Fri 10/16/2020

(Import)

0530 Continuous 0600

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September29, 2020 to Thursday ,March 31, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Sat 10/17/2020 to Sat 11/14/2020
0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

MILLWOOD_345KV_18

Mon 10/19/2020 to Mon 10/19/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

SCH-NE-NYISO_LIMIT_600

Mon 10/19/2020 to Sat 10/31/2020 **UPDATED by ISONE 06/05/2020**
0630 Continuous 2359

Work scheduled by: NGrid

FWD

(Import)

SCH - NE - NY

800 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_800

Mon 10/19/2020 to Sat 10/31/2020 **UPDATED by ISONE 06/05/2020**
0630 Continuous 2359

Work scheduled by: NGrid

REV

(Export)

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1600 MW

BERKSHIR-ALPS_____345_393

Mon 10/19/2020 to Tue 11/10/2020 **UPDATED by ISONE 06/05/2020**
0630 Continuous 1630

Work scheduled by: NGrid

ARR: 78

FWD

(Import) (Export)

SCH - NE - NY

950 MW 1300 MW

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS_____345_393

Mon 10/19/2020 to Tue 11/10/2020 **UPDATED by ISONE 06/05/2020**
0630 Continuous 1630

Work scheduled by: NGrid

ARR: 78

FWD

(Import) (Export)

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

Mon 10/19/2020 to Tue 11/10/2020
0630 1630

Work scheduled by:

ARR: 78

FWD

(Import) (Export)

SCH - NE - NY

950 MW 1300 MW

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September29, 2020 to Thursday ,March 31, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
BERKSHIR-NORTHFLD_345_312							
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>		
0630	Continuous	1630				SCH - NE - NY	900 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312							
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>		
0630	Continuous	1630				SCH - NPX_1385	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
SHOR_NPX-SHOREHAM_138_CSC							
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by LI</u>	<u>03/02/2020</u>		
0700	Continuous	1500				SCH - NPX_CSC	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW
PANNELL_-CLAY_345_2							
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/07/2020</u>		
0700	Continuous	1530				WEST CENTRAL	1300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	2250 MW
COOPERS_-DOLSONAV_345_CCDA42							
Mon 10/19/2020	to	Fri 11/06/2020					
0700	Continuous	1730				CENTRAL EAST - VC	2720 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	255 MW
						TTC with All Lines In Service	2975 MW
MILLWOOD_345KV_18							
Fri 10/23/2020	to	Fri 10/23/2020					
2130	Continuous	2200				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1870 MW
						TTC with All Lines In Service	6220 MW
HUDSONTP-W49TH_ST_345_Y56							
Sat 10/24/2020	to	Fri 10/30/2020					
0001	Continuous	0300				SCH - PJM_HTP	0 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September29, 2020 to Thursday ,March 31, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Sat 10/24/2020 to Fri 10/30/2020
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sat 10/24/2020 to Fri 10/30/2020
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

SPRNBK_-TREMONT_345_X28

Mon 10/26/2020 to Mon 10/26/2020 UPDATED by CONED 08/31/2020
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

LEEDS____345_LEEDS SVC

Mon 10/26/2020 to Fri 10/30/2020
0800 Continuous 1600
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2950 MW**
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

LEEDS____-HURLYAVE_345_301

Mon 10/26/2020 to Fri 12/04/2020
0800 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

SCH-NE-NYISO_LIMIT_800

Sun 11/01/2020 to Tue 11/10/2020 UPDATED by ISONE 06/05/2020
0001 Continuous 1630
Work scheduled by: NGrid

FWD
(Import)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_700

Sun 11/01/2020 to Tue 11/10/2020 UPDATED by ISONE 06/05/2020
0001 Continuous 1630
Work scheduled by: NGrid

REV
(Export)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1700 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1750Sun 11/01/2020 to Fri 04/30/2021 **UPDATED** **by IESO** **05/03/2019**

0001 Continuous 2359

Work scheduled by: IESO

FWD

(Import)

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1600Sun 11/01/2020 to Fri 04/30/2021 **UPDATED** **by IESO** **05/03/2019**

0001 Continuous 2359

Work scheduled by: IESO

REV

(Export)

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

EGRDNCTY_345_138_AT1

Sun 11/01/2020 to Fri 11/13/2020

0800 Continuous 2159

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sun 11/01/2020 to Fri 11/13/2020

0800 Continuous 2159

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Sun 11/01/2020 to Fri 11/13/2020

0800 Continuous 2159

Work scheduled by: LI

FWD

(Import)

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

S.RIPLEY-DUNKIRK_230_68Mon 11/02/2020 to Fri 11/06/2020 **CANCELLED** **by NGrid** **09/28/2020**

0700 Daily(No Weekends) 1800

Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

S.RIPLEY-DUNKIRK_230_68Mon 11/02/2020 to Fri 11/20/2020 **UPDATED** **by PJM** **09/28/2020**

0700 Continuous 1800

Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Tuesday ,September29, 2020 to Thursday ,March 31, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT_345_X28

FWD

Fri 11/06/2020 to Sat 11/07/2020 **UPDATED by CONED 08/31/2020**

(Import)

0001 Continuous 0059

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NIAGARA_345KV_3102

FWD

REV

Fri 11/06/2020 to Fri 11/06/2020

(Import) (Export)

0500 Continuous 2100

SCH - OH - NY

2000 MW 1700 MW

Impacts Total Transfer Capability 50 MW 200 MW

TTC with All Lines In Service 2050 MW 1900 MW

Work scheduled by: NYPA

NIAGARA_345_230_AT4

REV

Fri 11/06/2020 to Fri 11/06/2020

(Export)

0500 Continuous 2100

SCH - OH - NY

1750 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: NYPA

SPRNBK_-TREMONT_345_X28

FWD

Mon 11/09/2020 to Mon 11/09/2020 **UPDATED by CONED 08/31/2020**

(Import)

0030 Continuous 0059

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

S.RIPLEY-DUNKIRK_230_68Mon 11/09/2020 to Fri 11/13/2020 **CANCELLED by NGrid 09/28/2020**

0700 Daily(No Weekends) 1800

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

ROSETON_-ROCKTVRN_345_311

FWD

Mon 11/09/2020 to Fri 11/20/2020

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1820 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

SPRNBK_-TREMONT_345_X28

FWD

Sat 11/14/2020 to Sun 11/15/2020 **UPDATED by CE 09/18/2020**

(Import)

0101 Continuous 0300

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 1550 MW
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY 0 MW 0 MW
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY__765_345_AT1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2265 MW
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 500 MW
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY 475 MW 1000 MW
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September29, 2020 to Thursday ,March 31, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1				FWD	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	
0100	Continuous	1900		SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040				FWD	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	
0100		1900		MOSES SOUTH	500 MW
Work scheduled by:				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2				FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	(Export)
0100		1900		SCH - HQ - NY	850 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	650 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2				FWD	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	
0100		1900		SCH - HQ_CEDARS	90 MW
Work scheduled by:				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW
STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1				FWD	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	
0100		1900		SCH - HQ_CEDARS	90 MW
Work scheduled by:				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW
STLAWRNC-MOSES_230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2				FWD	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	
0100		1900		SCH - HQ_CEDARS	90 MW
Work scheduled by:				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW
DUNWODIE-MOTTHAVN_345_71				FWD	
Mon 11/16/2020	to	Wed 11/18/2020		(Import)	
0001	Continuous	0100		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September29, 2020 to Thursday ,March 31, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

FWD

Mon 11/16/2020 to Wed 11/18/2020 UPDATED by CONED 09/28/2020

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

S.RIPLEY-DUNKIRK_230_68Mon 11/16/2020 to Mon 11/16/2020 CANCELLED by NGrid 09/28/2020

0700 Daily(No Weekends) 1800

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NGrid

DUNWODIE_345KV_6

FWD

Wed 11/18/2020 to Wed 11/18/2020 UPDATED by CONED 09/28/2020

(Import)

0101 Continuous 0130

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Wed 11/18/2020 to Wed 11/18/2020 UPDATED by CONED 09/28/2020

(Import)

0101 Continuous 0130

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Wed 11/18/2020 to Wed 11/18/2020 UPDATED by CONED 09/28/2020

(Import)

0101 Continuous 0130

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Wed 11/18/2020 to Wed 11/18/2020 UPDATED by CONED 09/28/2020

(Import)

0101 Continuous 0130

UPNY CONED

5905 MW

Impacts Total Transfer Capability 315 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

DUNWODIE_345KV_6

FWD

Wed 11/18/2020 to Wed 11/18/2020 UPDATED by CONED 09/28/2020

(Import)

1730 Continuous 1800

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,September29, 2020 to Thursday ,March 31, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

FWD

Wed 11/18/2020 to Wed 11/18/2020 UPDATED by CONED 09/28/2020

(Import)

1730 Continuous 1800

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Wed 11/18/2020 to Wed 11/18/2020 UPDATED by CONED 09/28/2020

(Import)

1730 Continuous 1800

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Wed 11/18/2020 to Wed 11/18/2020 UPDATED by CONED 09/28/2020

(Import)

1730 Continuous 1800

UPNY CONED **5905 MW**

Impacts Total Transfer Capability 315 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

BUCHAN_N-EASTVIEW_345_W93

FWD

Thu 11/19/2020 to Thu 11/19/2020 UPDATED by CONED 09/18/2020

(Import)

0301 Continuous 0330

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W79

FWD

Thu 11/19/2020 to Fri 11/20/2020 UPDATED by CONED 09/18/2020

(Import)

0301 Continuous 0200

UPNY CONED **4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

W49TH_ST_345KV_6

FWD

Fri 11/20/2020 to Wed 11/25/2020 UPDATED by CE 08/06/2020

(Import)

0001 Continuous 2300

SCH - PJM_HTP **300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH_ST_345KV_8

FWD

Fri 11/20/2020 to Wed 11/25/2020 UPDATED by CE 08/06/2020

(Import)

0001 Continuous 2300

SCH - PJM_HTP **300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,September29, 2020 to Thursday ,March 31, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

FWD

Fri 11/20/2020 to Fri 11/20/2020 UPDATED by CONED 09/18/2020
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

MOTTHAVN-RAINEY_345_Q12

FWD

Mon 11/23/2020 to Thu 12/03/2020 EXTENDED by CONED 09/29/2020
0201 Continuous 0159

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY-WOOD_ST_345_F30

FWD

Mon 11/30/2020 to Mon 11/30/2020 CANCELLED by ConEd 09/24/2020
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

PLSNTVLY_345KV_RNS5

FWD

Mon 11/30/2020 to Mon 11/30/2020 CANCELLED by ConEd 09/24/2020
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

MILLWOOD_345KV_18

FWD

Mon 11/30/2020 to Tue 12/01/2020 CANCELLED by ConEd 09/24/2020
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

DOLSONAV-ROCKTVRN_345_DART44

FWD

Mon 11/30/2020 to Mon 12/14/2020 UPDATED by NYPA 08/27/2020
0700 Continuous 1730

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 11/30/2020 to Fri 12/11/2020 by LI 09/14/2020
0800 Continuous 1600

(Import)

Work scheduled by: PJM

SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September29, 2020 to Thursday ,March 31, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 11/30/2020 to Fri 12/11/2020
0800 Continuous 1600

by LI 09/14/2020

Work scheduled by: PJM

FWD
(Import)
0 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

PLSNTVLY-WOOD_ST__345_F30

Tue 12/01/2020 to Tue 12/01/2020
0130 Continuous 0200

CANCELLED by ConEd 09/24/2020

Work scheduled by: ConEd

FWD
(Import)
4000 MW
UPNY CONED
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

PLSNTVLY_345KV_RNS5

Tue 12/01/2020 to Tue 12/01/2020
0130 Continuous 0200

CANCELLED by ConEd 09/24/2020

Work scheduled by: ConEd

FWD
(Import)
3800 MW
UPNY CONED
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

MARCY____345KV_CSC

Tue 12/01/2020 to Fri 12/11/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
2925 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MAI

Tue 12/01/2020 to Sat 02/27/2021
0700 Continuous 1730

UPDATED by NYPA 07/27/2020

Work scheduled by: NYPA

FWD
(Import)
2300 MW
MOSES SOUTH
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_6

Tue 12/01/2020 to Tue 12/01/2020
2230 Continuous 2300

UPDATED by CE 08/06/2020

Work scheduled by: ConEd

FWD
(Import)
300 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Tue 12/01/2020 to Tue 12/01/2020
2230 Continuous 2300

UPDATED by CE 08/06/2020

Work scheduled by: ConEd

FWD
(Import)
300 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39

Thu 12/03/2020 to Tue 12/15/2020 **UPDATED by NYISO 06/24/2020**
0800 Continuous 1900

Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

Thu 12/03/2020 to Tue 12/15/2020 **UPDATED by NYISO 06/24/2020**
0800 Continuous 1900

Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

BECK_-PACKARD_230_BP76

Fri 12/04/2020 to Fri 12/04/2020
0730 Daily(No Weekends) 1530

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - OH - NY **1650 MW 1400 MW**
Impacts Total Transfer Capability 400 MW 500 MW
TTC with All Lines In Service 2050 MW 1900 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 12/07/2020 to Fri 12/11/2020
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

LONG_MTN-CRICKVLY_345_398

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **700 MW 1300 MW**
Impacts Total Transfer Capability 700 MW 400 MW
TTC with All Lines In Service 1400 MW 1700 MW

LONG_MTN-CRICKVLY_345_398

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

SCH-NE-NYISO_LIMIT_400

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **600 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1000

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1200 MW

500 MW

1700 MW

BUCHAN_N-EASTVIEW_345_W93

Sat 12/12/2020 to Tue 12/15/2020
0001 Continuous 0259

Work scheduled by: ConEd

UPDATED

by CE

09/17/2020

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

EASTVIEW-SPRNBK_345_W79

Sat 12/12/2020 to Tue 12/15/2020
0001 Continuous 0259

Work scheduled by: ConEd

UPDATED

by CE

09/17/2020

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

MARCY-EDIC_345_UE1-7

Mon 12/14/2020 to Mon 12/14/2020
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD

(Import)

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

SAND_BAR-PLATSBK_115_PV20

Mon 12/14/2020 to Fri 12/18/2020
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

LADENTWN-BUCHAN_S_345_Y88

Tue 12/15/2020 to Sat 01/30/2021
0301 Continuous 0300

Work scheduled by: ConEd

UPDATED

by CE

09/17/2020

FWD

(Import)

UPNY CONED

5930 MW

Impacts Total Transfer Capability 290 MW

TTC with All Lines In Service 6220 MW

FRASANNX-COOPERS_345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September29, 2020 to Thursday ,March 31, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

STONYRDG-HILLSIDE_230_72

Wed 12/16/2020 to Mon 12/21/2020
0800 Continuous 0300

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

SPRNBRK_-TREMONT___345_X28

Sat 12/19/2020 to Tue 12/22/2020
0301 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 09/27/2020

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK_-TREMONT___345_X28

Thu 12/24/2020 to Thu 12/24/2020
2130 Continuous 2200

Work scheduled by: ConEd

UPDATED by CE 09/27/2020

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

HOPATCON-RAMAPO___500_5018

Mon 02/01/2021 to Sat 02/06/2021
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 09/25/2020

FWD	REV
(Import)	(Export)
SCH - PJ - NY	1250 MW 1200 MW
Impacts Total Transfer Capability	1650 MW 650 MW
TTC with All Lines In Service	2900 MW 1850 MW

HOPATCON-RAMAPO___500_5018

Mon 02/01/2021 to Sat 02/06/2021
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 09/25/2020

FWD
(Import)
UPNY CONED **6025 MW**
Impacts Total Transfer Capability 195 MW
TTC with All Lines In Service 6220 MW

RAMAPO___345_345_PAR3500

Mon 02/01/2021 to Sat 02/06/2021
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 09/25/2020

FWD	REV
(Import)	(Export)
SCH - PJ - NY	2150 MW 1250 MW
Impacts Total Transfer Capability	750 MW 600 MW
TTC with All Lines In Service	2900 MW 1850 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September29, 2020 to Thursday ,March 31, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
RAMAPO___345_345_PAR4500							
Mon 02/01/2021	to	Sat 02/06/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/25/2020</u>		
0001	Continuous	0200				2150 MW	1250 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	750 MW
						TTC with All Lines In Service	2900 MW
RAMAPO___500_345_BK 1500							
Mon 02/01/2021	to	Sat 02/06/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/25/2020</u>		
0001	Continuous	0200				1250 MW	1200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1650 MW
						TTC with All Lines In Service	2900 MW
RAMAPO___500_345_BK 1500							
Mon 02/01/2021	to	Sat 02/06/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/25/2020</u>		
0001	Continuous	0200				6025 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	195 MW
						TTC with All Lines In Service	6220 MW
PORTER___-ROTTRDAM_230_31							
Mon 02/01/2021	to	Sat 02/27/2021					
0600	Continuous	1830				2805 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability	170 MW
						TTC with All Lines In Service	2975 MW
PLSNTVLY-WOOD_ST__345_F30							
Sun 02/14/2021	to	Tue 02/16/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/28/2020</u>		
2000	Continuous	0200				4000 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	2220 MW
						TTC with All Lines In Service	6220 MW
PLSNTVLY_345KV_RNS5							
Sun 02/14/2021	to	Tue 02/16/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/28/2020</u>		
2000	Continuous	0200				3800 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	2420 MW
						TTC with All Lines In Service	6220 MW
EFISHKIL-WOOD_ST__345_F39							
Thu 02/18/2021	to	Sat 02/20/2021	<u>UPDATED</u>	<u>by CE</u>	<u>04/01/2020</u>		
2100	Continuous	0200				4000 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	2220 MW
						TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September29, 2020 to Thursday ,March 31, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

FWD

Thu 02/18/2021 to Sat 02/20/2021

UPDATED

by CE

04/01/2020

(Import)

2100 Continuous 0200

UPNY CONED

5905 MW

Impacts Total Transfer Capability 315 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

CHATGUAY-MASSENA_765_7040

FWD

Sun 02/28/2021 to Mon 03/01/2021

(Import)

0500 Continuous 1730

MOSES SOUTH

1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

CHATGUAY-MASSENA_765_7040

FWD

REV

Sun 02/28/2021 to Mon 03/01/2021

(Import) (Export)

0500 Continuous 1730

SCH - HQ - NY

0 MW

0 MW

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MASSENA_-MARC_765_MSU1

FWD

Sun 02/28/2021 to Mon 03/01/2021

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2265 MW

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MASSENA_-MARC_765_MSU1

FWD

Sun 02/28/2021 to Mon 03/01/2021

(Import)

0500 Continuous 1730

MOSES SOUTH

500 MW

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MASSENA_-MARC_765_MSU1

FWD

REV

Sun 02/28/2021 to Mon 03/01/2021

(Import) (Export)

0500 Continuous 1730

SCH - HQ - NY

475 MW

1000 MW

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

MASSENA_-MARC_765_MSU1

FWD

Sun 02/28/2021 to Mon 03/01/2021

(Import)

0500 Continuous 1730

SCH - HQ_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Tuesday ,September29, 2020 to Thursday ,March 31, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040

Sun 02/28/2021 to Mon 03/01/2021
 0500 1730

Work scheduled by:

FWD
 (Import)
 MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES___230_L33P & MASSENA_-MARCY___765_MSU1

Sun 02/28/2021 to Mon 03/01/2021
 0500 1730

Work scheduled by:

FWD
 (Import)
 SCH - HQ_CEDARS **90 MW**
 Impacts Total Transfer Capability 109 MW
 TTC with All Lines In Service 199 MW

DUNWODIE_345KV_3

Mon 03/01/2021 to Mon 03/01/2021
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Mon 03/01/2021 to Mon 03/01/2021
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK___345_W64

Mon 03/01/2021 to Mon 03/01/2021
 0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 01/23/2020

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

SPRNBK___345KV_RNS5

Mon 03/01/2021 to Mon 03/01/2021
 0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 01/23/2020

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Mon 03/01/2021 to Mon 03/22/2021
 0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 01/23/2020

FWD
 (Import)
 UPNY CONED **5985 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 6220 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71

Mon 03/01/2021 to Mon 04/05/2021
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

MOTTHAVN-RAINEY_345_Q11

Mon 03/01/2021 to Tue 04/06/2021
 0001 Continuous 0700
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

EDIC_-N.SCTLND_345_14

Tue 03/02/2021 to Mon 05/31/2021
 0600 Continuous 1830
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2240 MW**
 Impacts Total Transfer Capability 735 MW
 TTC with All Lines In Service 2975 MW

PORTER_-ROTTDAM_230_31

Tue 03/02/2021 to Mon 05/31/2021
 0600 Continuous 1830
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2805 MW**
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MAI

Tue 03/02/2021 to Mon 05/31/2021
 0700 Continuous 1300
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NIAGARA_-ROBNSNRD_230_64

Fri 03/12/2021 to Fri 03/12/2021
 0500 Continuous 1700
 Work scheduled by: NYPA

REV
 (Export)
 SCH - OH - NY **1900 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 1900 MW

MARCY_345KV_CSC

Sat 03/13/2021 to Sat 03/13/2021 **UPDATED by NYPA 07/29/2020**
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2925 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64					FWD	
Mon 03/22/2021	to	Mon 03/22/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/23/2020</u>	(Import)
0130	Continuous	0200				
Work scheduled by: ConEd					UPNY CONED	4350 MW
					Impacts Total Transfer Capability	1870 MW
					TTC with All Lines In Service	6220 MW
SPRNBK__345KV_RNS5					FWD	
Mon 03/22/2021	to	Mon 03/22/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/23/2020</u>	(Import)
0130	Continuous	0200				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3200 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
CLAY__-EDIC__345_2-15					FWD	
Mon 03/29/2021	to	Fri 04/16/2021			<u>09/12/2020</u>	(Import)
0800	Continuous	1730				
Work scheduled by: NYPA					OSWEGO EXPORT	4850 MW
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
W49TH_ST_345KV_5					FWD	
Wed 03/31/2021	to	Wed 05/05/2021				(Import)
0400	Continuous	0300				
Work scheduled by: ConEd					SCH - PJM_HTP	300 MW
					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
ROCHESTR-PANNELL__345_RP2					FWD	
Wed 03/31/2021	to	Mon 04/12/2021				(Import)
0500	Continuous	1700				
Work scheduled by: NYPA					DYSINGER EAST	2300 MW
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
LINDN_CG-LNDVFT__345_V-3022					FWD	REV
Sun 04/04/2021	to	Sat 04/10/2021				(Import) (Export)
1400	Continuous	1400				
Work scheduled by: PJM					SCH - PJM_VFT	0 MW 0 MW
					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
DUNWODIE_345KV_3					FWD	
Mon 04/05/2021	to	Mon 04/05/2021				(Import)
0230	Continuous	0300				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

FWD

Mon 04/05/2021 to Mon 04/05/2021

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-TREMONT__345_X28

FWD

Mon 04/19/2021 to Tue 04/20/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST__345_F31

FWD

Tue 04/27/2021 to Wed 04/28/2021

(Import)

0001 Continuous 0159

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

PLSNTVLY_345KV_RNS4

FWD

Tue 04/27/2021 to Wed 04/28/2021

(Import)

0001 Continuous 0159

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SPRNBRK__345KV_RNS4

FWD

Sat 05/01/2021 to Sat 05/01/2021

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-W49TH_ST_345_M52

FWD

Sat 05/01/2021 to Tue 05/04/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

W49TH_ST_345KV_7

FWD

Sat 05/01/2021 to Tue 05/04/2021

(Import)

0001 Continuous 0300

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,September29, 2020 to Thursday ,March 31, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1600

Sat 05/01/2021 to Sun 10/31/2021 **UPDATED by IESO 05/03/2019**

0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY 1900 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1950 MW

CLAY-EDIC_345_2-15

Mon 05/03/2021 to Fri 05/07/2021

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT 4850 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

PANNELL-CLAY_345_2

Mon 05/03/2021 to Sun 05/30/2021

0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL 1300 MW
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

HURLYAVE-ROSETON_345_303

Mon 05/03/2021 to Fri 05/21/2021

0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4100 MW
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

SPRNBK_345KV_RNS4

Tue 05/04/2021 to Tue 05/04/2021

0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3200 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NIAGARA_345KV_3102

Thu 05/06/2021 to Fri 05/07/2021

0500 Continuous 1700

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY 1700 MW	1400 MW
Impacts Total Transfer Capability 250 MW	300 MW
TTC with All Lines In Service 1950 MW	1700 MW

NIAGARA_345KV_3302

Mon 05/10/2021 to Wed 05/12/2021

0500 Continuous 1700

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY 1000 MW	1600 MW
Impacts Total Transfer Capability 950 MW	100 MW
TTC with All Lines In Service 1950 MW	1700 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_1-16

Mon 05/10/2021 to Fri 05/14/2021

0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

NIAGARA 345KV_3108

Thu 05/13/2021 to Fri 05/14/2021

0500 Continuous 1700

Work scheduled by: NYPA

REV

(Export)

SCH - OH - NY

1500 MW

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 1700 MW

VOLNEY -MARC 345_19

Tue 06/01/2021 to Wed 06/02/2021

0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

VOLNEY -MARC 345_19

Tue 06/01/2021 to Wed 06/02/2021

0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

OSWEGO EXPORT

4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

FRASER -GILBOA 345_GF5-35

Tue 06/01/2021 to Mon 06/07/2021

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

MOSES -ADIRNDCK 230_MA2

Tue 06/01/2021 to Sun 11/14/2021

0700 Continuous 1300

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

PORTER -ROTTDAM 230_30

Thu 06/03/2021 to Wed 09/15/2021

0600 Continuous 0559

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-EDIC___345_UE1-7

FWD

Thu 06/03/2021 to Fri 06/04/2021

(Import)

0700 Continuous 1730

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

Work scheduled by: NYPA

ARR: 19&16

TTC with All Lines In Service 5250 MW

MARCY___345KV_CSC

FWD

Sat 06/05/2021 to Sat 06/05/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2 & MARCY___345KV_3102 & MARCY___345KV_3202 &
MARCY___345KV_3302

FWD

(Import)

Sat 06/05/2021 to Sat 06/05/2021

MOSES SOUTH

1800 MW

0700 1730

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

SAND_BAR-PLATSBURG_115_PV20

Tue 08/03/2021 to Tue 08/03/2021

SCH - NE - NY

0700 Continuous 1830

Impacts Total Transfer Capability

Work scheduled by: NYPA

TTC with All Lines In Service

FRASANNX-COOPERS___345_UCC2-41

FWD

(Import)

Tue 09/07/2021 to Wed 09/15/2021

CENTRAL EAST - VC

2500 MW

0700 Continuous 1730

Impacts Total Transfer Capability 475 MW

Work scheduled by: NYPA

ARR: 19

TTC with All Lines In Service 2975 MW

MARCY___-FRASANNX_345_UCC2-41

FWD

(Import)

Tue 09/07/2021 to Wed 09/15/2021

CENTRAL EAST - VC

2500 MW

0700 Continuous 1730

Impacts Total Transfer Capability 475 MW

Work scheduled by: NYPA

ARR: 19

TTC with All Lines In Service 2975 MW

NIAGARA_-KINTIGH___345_NS1-38

FWD

(Import)

Mon 09/13/2021 to Fri 09/17/2021

DYSINGER EAST

1400 MW

0500 Continuous 1700

Impacts Total Transfer Capability 1750 MW

Work scheduled by: NYPA

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,September29, 2020 to Thursday ,March 31, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30

Wed 09/15/2021 to Tue 11/30/2021
0600 Continuous 1830
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14

Thu 09/16/2021 to Sun 11/14/2021
0600 Continuous 1830
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2240 MW**
Impacts Total Transfer Capability 735 MW
TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON__345_303

Thu 09/16/2021 to Sun 10/17/2021 UPDATED by CHGE 09/22/2020
0800 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

PANNELL_-CLAY____345_1

Mon 09/20/2021 to Fri 09/24/2021
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

PANNELL_-CLAY____345_2

Mon 09/27/2021 to Fri 10/01/2021
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

W49TH_ST_345KV_6

Tue 09/28/2021 to Tue 09/28/2021
0100 Continuous 0130
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Tue 09/28/2021 to Tue 10/26/2021
0100 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

Tue 09/28/2021 to Tue 10/26/2021
0100 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LEEDS__-HURLYAVE_345_301

Mon 10/18/2021 to Fri 11/19/2021
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

W49TH_ST_345KV_6

Tue 10/26/2021 to Tue 10/26/2021
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Fri 12/31/2021
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Fri 12/31/2021
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

MOSES__-ADIRNDCK_230_MAI

Wed 12/01/2021 to Tue 05/31/2022
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW