

NYISO TRANSFER LIMITATIONS

Tuesday ,October 27, 2020 to Thursday ,April 28, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_9_BYPASS & DUNWODIE_345KV_10_BYPASS & SPRNBRK__345KV_R5S3_BYPASS
& SPRNBRK__345KV_R4S3_BYPASS

FWD

(Import)

Sun 02/01/2015 to Sun 10/25/2020
0000 0000

SPR/DUN-SOUTH

4350 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

DUNWODIE_345KV_9_BYPASS & DUNWODIE_345KV_10_BYPASS & SPRNBRK__345KV_R5S3_BYPASS
& SPRNBRK__345KV_R4S3_BYPASS

Sun 02/01/2015 to Sun 10/25/2020
0000 0000

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by:

HUDSONP_-FARRAGUT_345_B3402

FWD

REV

Mon 01/15/2018 to Sun 02/28/2021 EXT FORCE by CONED 08/28/2020
0001 Continuous 2359

(Import) (Export)

SCH - PJ - NY

2050 MW 1150 MW

Impacts Total Transfer Capability 150 MW 100 MW

TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: ConEd

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

FWD

REV

Mon 01/15/2018 to Sun 02/28/2021
0001 2359

(Import) (Export)

SCH - PJ - NY

2000 MW 1000 MW

Impacts Total Transfer Capability 200 MW 250 MW

TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by:

MARION_-FARRAGUT_345_C3403

FWD

REV

Mon 01/15/2018 to Sun 02/28/2021 EXT FORCE by CONED 08/28/2020
0001 Continuous 2359

(Import) (Export)

SCH - PJ - NY

2050 MW 1150 MW

Impacts Total Transfer Capability 150 MW 100 MW

TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: ConEd

STLAWRNC-MOSES__230_L33P

Mon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 10/01/2020
0456 Continuous 1600

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: IESO

NYISO TRANSFER LIMITATIONS

Tuesday ,October 27, 2020 to Thursday ,April 28, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1600

Fri 05/01/2020 to Sat 10/31/2020 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
1900 MW
SCH - OH - NY
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1950 MW

SHOR_NPX-SHOREHAM_138_CSC

Wed 07/08/2020 to Wed 10/28/2020 EXT FORCE by LIPA 10/27/2020

1247 Continuous 2359

Work scheduled by: LI

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - NPX_CSC
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

BECK____-NIAGARA_230_PA27

Mon 08/31/2020 to Mon 11/30/2020

0700 Continuous 0700

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_1450

Mon 08/31/2020 to Mon 11/30/2020

0700 Continuous 0700

Work scheduled by: IESO

FWD
(Import)
1750 MW
SCH - OH - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1950 MW

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Thu 12/31/2020 EXT FORCE by LI 09/03/2020

1807 Continuous 2359

Work scheduled by: LI

FWD
(Import)
375 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

MOSES____-ADIRNDCK_230_MA2

Wed 09/09/2020 to Sat 11/14/2020 UPDATED by NYPA 09/04/2020

0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
2100 MW
MOSES SOUTH
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

SCH-IMO-NYISO_LIMIT_1350

Fri 09/18/2020 to Sat 10/31/2020 UPDATED by NYPA 10/20/2020

0500 Continuous 2359

Work scheduled by: NYPA

FWD
(Import)
1650 MW
SCH - OH - NY
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1950 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 27, 2020 to Thursday ,April 28, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Fri 09/18/2020 to Fri 12/31/2021

UPDATEDby NYPA10/20/2020

(Import)

0500 Continuous 2359

Work scheduled by: NYPA

DYSINGER EAST

1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

SPRNBRK_-EGRDNCTR_345_Y49

FWD

Thu 10/01/2020 to Mon 11/30/2020

UPDATEDby LI10/11/2020

(Import)

0404 Continuous 2359

Work scheduled by: LI

CONED - LIPA

775 MW

Impacts Total Transfer Capability 725 MW

TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

FWD

Sat 10/10/2020 to Mon 11/30/2020

UPDATEDby LI10/11/2020

(Import)

1815 Continuous 2359

Work scheduled by: LI

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT1

FWD

Sat 10/10/2020 to Mon 11/30/2020

UPDATEDby LI10/11/2020

(Import)

1856 Continuous 2359

Work scheduled by: LI

CONED - LIPA

1250 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 1500 MW

HOMR_NYW-PIERC_NY_345_48

Mon 10/12/2020 to Fri 10/30/2020

UPDATEDby PJM10/09/2020

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

DUNWODIE_345KV_3

FWD

Mon 10/19/2020 to Tue 11/24/2020

UPDATEDby CONED10/15/2020

(Import)

0001 Continuous 0159

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

FWD

Mon 10/19/2020 to Tue 11/24/2020

UPDATEDby CONED10/15/2020

(Import)

0001 Continuous 0159

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 27, 2020 to Thursday ,April 28, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

FWD

Mon 10/19/2020 to Tue 11/24/2020 UPDATED by CONED 10/15/2020

(Import)

0001 Continuous 0159

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SAND_BAR-PLATSBURG_115_PV20

Mon 10/19/2020 to Fri 11/13/2020 UPDATED by ISONE 10/08/2020

0600 Continuous 1800

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

BERKSHIR-ALPS_____345_393

FWD

REV

Mon 10/19/2020 to Tue 11/10/2020 UPDATED by ISONE 10/16/2020

(Import) (Export)

0630 Continuous 1600

SCH - NE - NY

950 MW 1300 MW

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

ARR: 78

BERKSHIR-ALPS_____345_393

FWD

REV

Mon 10/19/2020 to Tue 11/10/2020 UPDATED by ISONE 10/16/2020

(Import) (Export)

0630 Continuous 1600

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

ARR: 78

BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 10/19/2020 to Tue 11/10/2020

(Import) (Export)

0630 1600

SCH - NE - NY

950 MW 1300 MW

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by:

ARR: 78

BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 10/19/2020 to Tue 11/10/2020 UPDATED by ISONE 10/16/2020

(Import) (Export)

0630 Continuous 1600

SCH - NE - NY

900 MW 1500 MW

Impacts Total Transfer Capability 500 MW 100 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: NGrid

BERKSHIR-NORTHFLD_345_312

FWD

REV

Mon 10/19/2020 to Tue 11/10/2020 UPDATED by ISONE 10/16/2020

(Import) (Export)

0630 Continuous 1600

SCH - NPX_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Tuesday ,October 27, 2020 to Thursday ,April 28, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_700

FWD

Mon 10/19/2020 to Tue 11/10/2020 **UPDATED** **by ISONE** **10/16/2020**

(Import)

0630 Continuous 1600

Work scheduled by: NGrid

SCH - NE - NY

900 MW

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_800

REV

Mon 10/19/2020 to Tue 11/10/2020 **UPDATED** **by ISONE** **10/16/2020**

(Export)

0630 Continuous 1600

Work scheduled by: NGrid

SCH - NE - NY

1000 MW

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1600 MW

PANNELL_-CLAY_____345_2

FWD

Mon 10/19/2020 to Fri 10/23/2020 **UPDATED** **by NYPA** **05/07/2020**

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

COOPERS_-DOLSONAV_345_CCDA42

FWD

Mon 10/19/2020 to Fri 11/06/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

2720 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

E13THSTA-FARRAGUT_345_46

FWD

Tue 10/20/2020 to Fri 10/23/2020 **EXTENDED** **by CONED** **10/15/2020**

(Import)

0331 Continuous 2300

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

FWD

Tue 10/20/2020 to Fri 10/23/2020 **EXTENDED** **by CONED** **10/15/2020**

(Import)

0331 Continuous 2300

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

CHAT_DC_GC2

FWD

Wed 10/21/2020 to Sat 11/14/2020

(Import)

0500 Continuous 2300

Work scheduled by: HQ

MOSES SOUTH

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 27, 2020 to Thursday ,April 28, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Wed 10/21/2020 to Sat 11/14/2020
0500 Continuous 2300

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

500 MW

500 MW

1000 MW

SCH-NYISO-HQ_LIMIT_500

Wed 10/21/2020 to Sat 11/14/2020
0500 Continuous 2300

Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

500 MW

500 MW

1000 MW

MILLWOOD_345KV_18

Fri 10/23/2020 to Fri 10/23/2020
2130 Continuous 2200

Work scheduled by: ConEd

UPDATED

by CONED 10/18/2020

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

4350 MW

1870 MW

6220 MW

LEEDS____345_LEEDS SVC

Sun 10/25/2020 to Mon 10/26/2020
0216 Continuous 0759

Work scheduled by: NGrid

FORCED

by NGRID 10/25/2020

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2950 MW

25 MW

2975 MW

PIERCBRK-FIVEMILE_345_37

Mon 10/26/2020 to Fri 10/30/2020
0700 Continuous 1530

Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

LEEDS____345_LEEDS SVC

Mon 10/26/2020 to Fri 10/30/2020
0800 Continuous 1600

Work scheduled by: NGrid

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

2950 MW

25 MW

2975 MW

LEEDS____345KV_R94301

Mon 10/26/2020 to Wed 11/25/2020
0800 Continuous 1600

Work scheduled by: NGrid

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD

(Import)

3800 MW

2420 MW

6220 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 27, 2020 to Thursday ,April 28, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

FWD

Mon 10/26/2020 to Fri 12/04/2020 UPDATED by CHGE 10/21/2020

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

4100 MW

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

HUDSONTP-W49TH_ST_345_Y56

FWD

Tue 10/27/2020 to Wed 10/28/2020 CANCELLED by ConEd 10/23/2020

(Import)

0001 Continuous 2200

Work scheduled by: ConEd

SCH - PJM_HTP

0 MW

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

FWD

Tue 10/27/2020 to Wed 10/28/2020 CANCELLED by ConEd 10/23/2020

(Import)

0001 Continuous 2200

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

FWD

Tue 10/27/2020 to Wed 10/28/2020 CANCELLED by ConEd 10/23/2020

(Import)

0001 Continuous 2200

Work scheduled by: ConEd

SCH - PJM_HTP

450 MW

Impacts Total Transfer Capability 210 MW

TTC with All Lines In Service 660 MW

SPRNBK_-TREMONT_345_X28

FWD

Wed 10/28/2020 to Wed 10/28/2020 UPDATED by CONED 10/27/2020

(Import)

0301 Continuous 0330

Work scheduled by: ConEd

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

SCRIBA_-VOLNEY_345_21

FWD

Wed 10/28/2020 to Wed 10/28/2020

(Import)

0800 Daily(No Weekends) 1630

Work scheduled by: NGrid

OSWEGO EXPORT

5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

W49TH_ST_345KV_5

FWD

Fri 10/30/2020 to Sat 10/31/2020 UPDATED by CONED 10/11/2020

(Import)

0301 Continuous 0300

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 27, 2020 to Thursday ,April 28, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Fri 10/30/2020 to Sat 10/31/2020 UPDATED by CONED 10/11/2020
0301 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

Sat 10/31/2020 to Sat 10/31/2020
0001 0030

Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SCH-IMO-NYISO_LIMIT_1750

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019
0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019
0001 Continuous 2359

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

Sun 11/01/2020 to Sun 11/01/2020
0130 0200

Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PIERCBK-FIVEMILE_345_37

Mon 11/02/2020 to Fri 11/06/2020 UPDATED by NGRID 10/19/2020
0700 Continuous 1400

Work scheduled by: NYSEG

FWD
(Import)
SCH - PJ - NY **2400 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 2800 MW

S.RIPLEY-DUNKIRK__230_68

Mon 11/02/2020 to Fri 11/20/2020 by PJM 10/20/2020
0700 Continuous 1800

Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Tuesday ,October 27, 2020 to Thursday ,April 28, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT_345_X28

FWD

 Fri 11/06/2020 to Sat 11/07/2020 **UPDATED** **by CONED** **10/27/2020**

(Import)

0001 Continuous 0059

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NIAGARA_345_230_AT4

REV

Fri 11/06/2020 to Fri 11/06/2020

(Export)

0500 Continuous 2100

SCH - OH - NY

1750 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: NYPA

SPRNBK_-TREMONT_345_X28

FWD

 Mon 11/09/2020 to Mon 11/09/2020 **UPDATED** **by CONED** **10/27/2020**

(Import)

0030 Continuous 0059

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

ROSETON_-ROCKTVRN_345_311

FWD

Mon 11/09/2020 to Fri 11/20/2020

(Import)

0800 Continuous 1600

UPNY CONED

4400 MW

Impacts Total Transfer Capability 1820 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

DUNWODIE-MOTTHAVN_345_71

FWD

 Thu 11/12/2020 to Thu 11/12/2020 **UPDATED** **by CONED** **10/15/2020**

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

 Thu 11/12/2020 to Fri 11/13/2020 **UPDATED** **by CONED** **10/15/2020**

(Import)

0001 Continuous 0100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE-MOTTHAVN_345_71

FWD

 Fri 11/13/2020 to Fri 11/13/2020 **UPDATED** **by CONED** **10/15/2020**

(Import)

0030 Continuous 0100

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,October 27, 2020 to Thursday ,April 28, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040						FWD		
Sun 11/15/2020	to	Mon 11/30/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/26/2020</u>	(Import)		
0100	Continuous	1900				MOSES SOUTH	1550 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1600 MW	
						TTC with All Lines In Service	3150 MW	
CHATGUAY-MASSENA__765_7040						FWD	REV	
Sun 11/15/2020	to	Mon 11/30/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/26/2020</u>	(Import)	(Export)	
0100	Continuous	1900				SCH - HQ - NY	0 MW	0 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW	1000 MW
						TTC with All Lines In Service	1500 MW	1000 MW
MARCY__765_345_AT1						FWD		
Sun 11/15/2020	to	Mon 11/30/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/26/2020</u>	(Import)		
0100	Continuous	1900				MOSES SOUTH	1750 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1400 MW	
						TTC with All Lines In Service	3150 MW	
MARCY__765_345_AT2						FWD		
Sun 11/15/2020	to	Mon 11/30/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/26/2020</u>	(Import)		
0100	Continuous	1900				MOSES SOUTH	1700 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW	
						TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY__765_MSU1						FWD		
Sun 11/15/2020	to	Mon 11/30/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/26/2020</u>	(Import)		
0100	Continuous	1900				CENTRAL EAST - VC	2265 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW	
						TTC with All Lines In Service	2975 MW	
MASSENA_-MARCY__765_MSU1						FWD		
Sun 11/15/2020	to	Mon 11/30/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/26/2020</u>	(Import)		
0100	Continuous	1900				MOSES SOUTH	500 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY__765_MSU1						FWD	REV	
Sun 11/15/2020	to	Mon 11/30/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/26/2020</u>	(Import)	(Export)	
0100	Continuous	1900				SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW	0 MW
						TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 27, 2020 to Thursday ,April 28, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1					FWD	
Sun 11/15/2020	to	Mon 11/30/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/26/2020</u>	(Import)
0100	Continuous	1900				
Work scheduled by: NYPA					SCH - HQ_CEDARS	90 MW
					Impacts Total Transfer Capability	109 MW
					TTC with All Lines In Service	199 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040					FWD	
Sun 11/15/2020	to	Mon 11/30/2020				(Import)
0100		1900				
Work scheduled by:					MOSES SOUTH	500 MW
					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020			(Import)	(Export)
0100		1900				
Work scheduled by:					SCH - HQ - NY	850 MW 0 MW
					Impacts Total Transfer Capability	650 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD	
Sun 11/15/2020	to	Mon 11/30/2020				(Import)
0100		1900				
Work scheduled by:					SCH - HQ_CEDARS	90 MW
					Impacts Total Transfer Capability	109 MW
					TTC with All Lines In Service	199 MW
STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1					FWD	
Sun 11/15/2020	to	Mon 11/30/2020				(Import)
0100		1900				
Work scheduled by:					SCH - HQ_CEDARS	90 MW
					Impacts Total Transfer Capability	109 MW
					TTC with All Lines In Service	199 MW
STLAWRNC-MOSES_230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD	
Sun 11/15/2020	to	Mon 11/30/2020				(Import)
0100		1900				
Work scheduled by:					SCH - HQ_CEDARS	90 MW
					Impacts Total Transfer Capability	109 MW
					TTC with All Lines In Service	199 MW
W49TH_ST_345KV_5					FWD	
Tue 11/17/2020	to	Tue 11/17/2020				(Import)
0001	Continuous	0030				
Work scheduled by: ConEd					SCH - PJM_HTP	300 MW
					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 27, 2020 to Thursday ,April 28, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Tue 11/17/2020 to Tue 11/17/2020
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_5

Thu 11/19/2020 to Thu 11/19/2020
1830 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Thu 11/19/2020 to Thu 11/19/2020
1830 Continuous 1900
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Fri 11/20/2020 to Wed 11/25/2020 **UPDATED** **by CE** **08/06/2020**
0001 Continuous 2300
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Fri 11/20/2020 to Wed 11/25/2020 **UPDATED** **by CE** **08/06/2020**
0001 Continuous 2300
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

SPRNBK_-TREMONT_345_X28

Tue 11/24/2020 to Wed 11/25/2020
0101 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 4200 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

BUCHAN_N-EASTVIEW_345_W93

Wed 11/25/2020 to Wed 11/25/2020 **by CONED** **10/16/2020**
0301 Continuous 0330
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 4350 MW
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 27, 2020 to Thursday ,April 28, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

FWD

Wed 11/25/2020 to Thu 11/26/2020

by CONED 10/16/2020

(Import)

0301 Continuous 0300

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

MOTTHAVN-RAINEY__345_Q12

FWD

Wed 11/25/2020 to Thu 12/03/2020

UPDATEDby CONED 10/16/2020

(Import)

0301 Continuous 0159

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

BUCHAN_N-EASTVIEW_345_W93

FWD

Thu 11/26/2020 to Thu 11/26/2020

by CONED 10/16/2020

(Import)

0130 Continuous 0300

UPNY CONED

4350 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

DOLSONAV-ROCKTVRN_345_DART44

FWD

Mon 11/30/2020 to Mon 12/14/2020

UPDATEDby NYPA 08/27/2020

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

2720 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Mon 11/30/2020 to Fri 12/11/2020

by LI09/14/2020

(Import)

0800 Continuous 1600

SCH - PJM_NEPTUNE

0 MW

Work scheduled by: PJM

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

FWD

Mon 11/30/2020 to Fri 12/11/2020

by LI09/14/2020

(Import)

0800 Continuous 1600

SCH - PJM_NEPTUNE

0 MW

Work scheduled by: PJM

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

MARCY__345KV_CSC

FWD

Tue 12/01/2020 to Fri 12/11/2020

CENTRAL EAST - VC

2925 MW

0700 Continuous 1730

Impacts Total Transfer Capability 50 MW

Work scheduled by: NYPA

TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 27, 2020 to Thursday ,April 28, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_Ma1

FWD

Tue 12/01/2020 to Sat 02/27/2021

UPDATEDby NYPA07/27/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

LAFAYTTE-CLRKSCRN_345_4-46

FWD

Tue 12/01/2020 to Tue 12/01/2020

UPDATEDby NGRID10/05/2020

(Import)

0730 Daily(No Weekends) 1230

Work scheduled by: NGrid

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

W49TH_ST_345KV_6

FWD

Tue 12/01/2020 to Tue 12/01/2020

UPDATEDby CE08/06/2020

(Import)

2230 Continuous 2300

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

FWD

Tue 12/01/2020 to Tue 12/01/2020

UPDATEDby CE08/06/2020

(Import)

2230 Continuous 2300

Work scheduled by: ConEd

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

BRANCHBG-HOPATCON_500_5060

FWD

Wed 12/02/2020 to Wed 12/02/2020

UPDATEDby PJM10/26/2020

(Import)

0200 Continuous 1500

Work scheduled by: PJM

UPNY CONED

6025 MW

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

MOTTHAVN-RAINEY___345_Q11

FWD

Thu 12/03/2020 to Tue 12/08/2020

(Import)

0201 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NIAGARA_-KINTIGH___345_NS1-38

FWD

Thu 12/03/2020 to Tue 12/15/2020

UPDATEDby NYISO06/24/2020

(Import)

0800 Continuous 1900

Work scheduled by: RGE

DYSINGER EAST

1700 MW

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 27, 2020 to Thursday ,April 28, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Thu 12/03/2020 to Fri 12/31/2021 UPDATED by NYISO 06/24/2020

(Import)

0800 Continuous 2359

Work scheduled by: RGE

DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

KINTIGH_-ROCHESTR_345_SR1-39 & NIAGARA_-ROCHESTR_345_NR2

FWD

Thu 12/03/2020 to Fri 12/31/2021

(Import)

0800 2359

Work scheduled by:

DYSINGER EAST **1300 MW**
 Impacts Total Transfer Capability 1850 MW
 TTC with All Lines In Service 3150 MW

BECK_-PACKARD_230_BP76

FWD

REV

Fri 12/04/2020 to Fri 12/04/2020

(Import) (Export)

0730 Daily(No Weekends) 1530

Work scheduled by: NGrid

SCH - OH - NY **1750 MW 1400 MW**
 Impacts Total Transfer Capability 550 MW 600 MW
 TTC with All Lines In Service 2300 MW 2000 MW

LEEDS_345KV_R94301

FWD

Fri 12/04/2020 to Fri 12/04/2020 UPDATED by CHGE 10/21/2020

(Import)

1500 Continuous 1600

Work scheduled by: CHGE

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 2420 MW
 TTC with All Lines In Service 6220 MW

OSWEGO_COMPLEX_AVR_O/S

FWD

Sun 12/06/2020 to Sun 12/06/2020

(Import)

0900 Continuous 0930

Work scheduled by: Gen

CENTRAL EAST - VC **2870 MW**
 Impacts Total Transfer Capability 105 MW
 TTC with All Lines In Service 2975 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 12/07/2020 to Fri 12/11/2020

0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

LONG_MTN-CRICKVLY_345_398

FWD

REV

Tue 12/08/2020 to Thu 12/10/2020

(Import) (Export)

0700 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY **700 MW 1300 MW**
 Impacts Total Transfer Capability 700 MW 400 MW
 TTC with All Lines In Service 1400 MW 1700 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 27, 2020 to Thursday ,April 28, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-CRICKVLY_345_398

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NE-NYISO_LIMIT_400

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

	FWD (Import)
SCH - NE - NY	600 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	1400 MW

SCH-NYISO-NE_LIMIT_1000

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

	REV (Export)
SCH - NE - NY	1200 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1700 MW

MARCY_-EDIC_345_UE1-7

Mon 12/14/2020 to Mon 12/14/2020
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

	FWD (Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

SAND_BAR-PLATSBURG_115_PV20

Mon 12/14/2020 to Fri 12/18/2020
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FRASANNX-COOPERS_345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

MARCY_-FRASANNX_345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 27, 2020 to Thursday ,April 28, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STONYRDG-HILLSIDE_230_72

Wed 12/16/2020 to Mon 12/21/2020
0800 Continuous 0300

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

N.SCTLND-LEEDS_345_93

Thu 12/17/2020 to Fri 12/18/2020
0800 Continuous 1500

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

BUCHAN_N-EASTVIEW_345_W93

Tue 12/22/2020 to Tue 12/22/2020 UPDATED by CE 10/16/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

EASTVIEW-SPRNBK_345_W79

Tue 12/22/2020 to Fri 12/25/2020 UPDATED by CE 10/16/2020
0001 Continuous 0259

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

BUCHAN_N-EASTVIEW_345_W93

Fri 12/25/2020 to Fri 12/25/2020 UPDATED by CE 10/16/2020
0230 Continuous 0259

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

SPRNBK_-TREMONT_345_X28

Sat 12/26/2020 to Tue 12/29/2020 UPDATED by CE 10/16/2020
0301 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

LADENTWN-BUCHAN_S_345_Y88

Mon 12/28/2020 to Fri 02/12/2021 UPDATED by CE 10/16/2020
0300 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5930 MW**
Impacts Total Transfer Capability 290 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 27, 2020 to Thursday ,April 28, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT_345_X28

FWD

Wed 12/30/2020 to Wed 12/30/2020 **UPDATED** **by CE** **10/16/2020**

(Import)

2130 Continuous 2200

SPR/DUN-SOUTH **4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PORTER_-ROTTDAM_230_31

FWD

Mon 02/01/2021 to Sat 02/27/2021

(Import)

0600 Continuous 1830

CENTRAL EAST - VC **2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

DUNWODIE_345KV_5

FWD

Thu 02/04/2021 to Fri 02/05/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_7

FWD

Thu 02/04/2021 to Fri 02/05/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBK_-DUNWODIE_345_W75

FWD

Thu 02/04/2021 to Fri 02/05/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS3

FWD

Thu 02/04/2021 to Fri 02/05/2021

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST_345_F30

FWD

Sun 02/14/2021 to Tue 02/16/2021 **UPDATED** **by CONED** **09/28/2020**

(Import)

2000 Continuous 0200

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Tuesday ,October 27, 2020 to Thursday ,April 28, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5					FWD	
Sun 02/14/2021	to	Tue 02/16/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/28/2020</u>	(Import)
2000	Continuous	0200				
Work scheduled by: ConEd					UPNY CONED	3800 MW
					Impacts Total Transfer Capability	2420 MW
					TTC with All Lines In Service	6220 MW
BERKSHIR-ALPS_345_393					FWD	REV
Wed 02/17/2021	to	Fri 02/19/2021			(Import)	(Export)
0730	Continuous	1600			SCH - NE - NY	1100 MW 1700 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	300 MW 0 MW
					TTC with All Lines In Service	1400 MW 1700 MW
BERKSHIR-ALPS_345_393					FWD	REV
Wed 02/17/2021	to	Fri 02/19/2021			(Import)	(Export)
0730	Continuous	1600			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
EFISHKIL-WOOD_ST_345_F39					FWD	
Thu 02/18/2021	to	Sat 02/20/2021	<u>UPDATED</u>	<u>by CE</u>	<u>04/01/2020</u>	(Import)
2100	Continuous	0200			UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	2220 MW
					TTC with All Lines In Service	6220 MW
WOOD_ST_-PLSNTVLE_345_Y87					FWD	
Thu 02/18/2021	to	Sat 02/20/2021	<u>UPDATED</u>	<u>by CE</u>	<u>04/01/2020</u>	(Import)
2100	Continuous	0200			UPNY CONED	5905 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	315 MW
					TTC with All Lines In Service	6220 MW
CHATGUAY-MASSENA_765_7040					FWD	
Sun 02/28/2021	to	Mon 03/01/2021			(Import)	
0500	Continuous	1730			MOSES SOUTH	1550 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA_765_7040					FWD	REV
Sun 02/28/2021	to	Mon 03/01/2021			(Import)	(Export)
0500	Continuous	1730			SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1500 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 27, 2020 to Thursday ,April 28, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1

Sun 02/28/2021 to Mon 03/01/2021
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

Sun 02/28/2021 to Mon 03/01/2021
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Sun 02/28/2021 to Mon 03/01/2021
0500 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY____765_MSU1

Sun 02/28/2021 to Mon 03/01/2021
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040

Sun 02/28/2021 to Mon 03/01/2021
0500 1730

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES____230_L33P & MASSENA_-MARCY____765_MSU1

Sun 02/28/2021 to Mon 03/01/2021
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

DUNWODIE_345KV_3

Mon 03/01/2021 to Mon 03/01/2021
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 27, 2020 to Thursday ,April 28, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK_345_W64

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

UPDATEDby CONED 01/23/2020

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

SPRNBK_345KV_RNS5

FWD

Mon 03/01/2021 to Mon 03/01/2021

(Import)

UPDATEDby CONED 01/23/2020

0001 Continuous 0030

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MILLWOOD-EASTVIEW_345_W99

FWD

Mon 03/01/2021 to Mon 03/22/2021

(Import)

UPDATEDby CONED 01/23/2020

0001 Continuous 0200

UPNY CONED

5985 MW

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

DUNWODIE-MOTTHAVN_345_71

FWD

Mon 03/01/2021 to Mon 04/05/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

MOTTHAVN-RAINEY_345_Q11

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EDIC-N.SCTLND_345_14

FWD

Tue 03/02/2021 to Mon 05/31/2021

(Import)

0600 Continuous 1830

CENTRAL EAST - VC

2240 MW

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

NYISO TRANSFER LIMITATIONS

Tuesday ,October 27, 2020 to Thursday ,April 28, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_31

Tue 03/02/2021 to Mon 05/31/2021

0600 Continuous 1830

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MAI

Tue 03/02/2021 to Mon 05/31/2021

0700 Continuous 1300

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

NIAGARA_-ROBNSNRD_230_64

Fri 03/12/2021 to Fri 03/12/2021

0500 Continuous 1700

Work scheduled by: NYPA

REV

(Export)

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

MARCY__345KV_CSC

Sat 03/13/2021 to Sat 03/13/2021

0700 Continuous 1730

Work scheduled by: NYPA

UPDATEDby NYPA07/29/2020

FWD

(Import)

CENTRAL EAST - VC

2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

EASTVIEW-SPRNBK__345_W64

Mon 03/22/2021 to Mon 03/22/2021

0130 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CONED01/23/2020

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

SPRNBK__345KV_RNS5

Mon 03/22/2021 to Mon 03/22/2021

0130 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CONED01/23/2020

FWD

(Import)

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Fri 03/26/2021 to Wed 05/05/2021

0001 Continuous 0300

Work scheduled by: ConEd

UPDATEDby CONED10/06/2020

FWD

(Import)

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 27, 2020 to Thursday ,April 28, 2022

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_2-15

Mon 03/29/2021 to Fri 04/16/2021

0800 Continuous 1730

Work scheduled by: NYPA

09/12/2020

OSWEGO EXPORT

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

FWD

(Import)

4850 MW**ROCHESTR-PANNELL 345_RP2**

Wed 03/31/2021 to Mon 04/12/2021

0500 Continuous 1700

Work scheduled by: NYPA

DYSINGER EAST

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

FWD

(Import)

2300 MW**LINDN_CG-LNDVFT 345_V-3022**

Sun 04/04/2021 to Sat 04/10/2021

1400 Continuous 1400

Work scheduled by: PJM

SCH - PJM_VFT

Impacts Total Transfer Capability 315 MW 315 MW

TTC with All Lines In Service 315 MW 315 MW

FWD

(Import) (Export)

0 MW 0 MW**DUNWODIE_345KV_3**

Mon 04/05/2021 to Mon 04/05/2021

0230 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

FWD

(Import)

3800 MW**DUNWODIE_345KV_5**

Mon 04/05/2021 to Mon 04/05/2021

0230 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

FWD

(Import)

3800 MW**PLSNTVLY-WOOD_ST 345_F31**

Tue 04/27/2021 to Wed 04/28/2021

0001 Continuous 0159

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

FWD

(Import)

4000 MW**PLSNTVLY_345KV_RNS4**

Tue 04/27/2021 to Wed 04/28/2021

0001 Continuous 0159

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

FWD

(Import)

3800 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 27, 2020 to Thursday ,April 28, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4

FWD

Sat 05/01/2021 to Sat 05/01/2021 UPDATED by CONED 10/06/2020

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBK_-W49TH_ST_345_M52

FWD

Sat 05/01/2021 to Tue 05/04/2021 UPDATED by CONED 10/06/2020

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_7

FWD

Sat 05/01/2021 to Tue 05/04/2021 UPDATED by CONED 10/06/2020

(Import)

0001 Continuous 0300

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1600

FWD

Sat 05/01/2021 to Sun 10/31/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY **1900 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 1950 MW

CLAY____-EDIC____345_2-15

FWD

Mon 05/03/2021 to Fri 05/07/2021

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

PANNELL_-CLAY____345_2

FWD

Mon 05/03/2021 to Sun 05/30/2021

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

HURLYAVE-ROSETON__345_303

FWD

Mon 05/03/2021 to Fri 05/21/2021

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 2120 MW
 TTC with All Lines In Service 6220 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4

FWD

Tue 05/04/2021 to Tue 05/04/2021 UPDATED by CONED 10/06/2020

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH 3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CLAY__-EDIC__345_1-16

FWD

Mon 05/10/2021 to Fri 05/14/2021

(Import)

0700 Continuous 1530

OSWEGO EXPORT 4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

VOLNEY__-MARCY__345_19

FWD

Tue 06/01/2021 to Wed 06/02/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC 2825 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

VOLNEY__-MARCY__345_19

FWD

Tue 06/01/2021 to Wed 06/02/2021

(Import)

0700 Continuous 1730

OSWEGO EXPORT 4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19

FRASER__-GILBOA__345_GF5-35

FWD

Tue 06/01/2021 to Mon 06/07/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC 2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Tue 06/01/2021 to Sun 11/14/2021

(Import)

0700 Continuous 1300

MOSES SOUTH 2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PORTER__-ROTTRDAM_230_30

FWD

Thu 06/03/2021 to Wed 09/15/2021

(Import)

0600 Continuous 0559

CENTRAL EAST - VC 2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -EDIC 345 UE1-7

Thu 06/03/2021 to Fri 06/04/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MARCY 345KV_CSC

Sat 06/05/2021 to Sat 06/05/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

SAND_BAR-PLATSBURG 115_PV20

Tue 08/03/2021 to Tue 08/03/2021
0700 Continuous 1830

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FRASANNX-COOPERS 345_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY -FRASANNX 345_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NIAGARA -KINTIGH 345_NS1-38

Mon 09/13/2021 to Fri 09/17/2021
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

PORTER -ROTTRDAM 230_30

Wed 09/15/2021 to Tue 11/30/2021
0600 Continuous 1830

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 6220MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14

FWD

Thu 09/16/2021 to Sun 11/14/2021

(Import)

0600 Continuous 1830

CENTRAL EAST - VC

2240 MW

Work scheduled by: NGrid

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON_345_303

FWD

Thu 09/16/2021 to Sun 10/17/2021

(Import)

0800 Continuous 1600

UPDATEDby CHGE09/22/2020

UPNY CONED

4100 MW

Work scheduled by: CHGE

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

PANNELL_-CLAY____345_1

FWD

Mon 09/20/2021 to Fri 09/24/2021

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

PANNELL_-CLAY____345_2

FWD

Mon 09/27/2021 to Fri 10/01/2021

(Import)

0700 Continuous 1530

WEST CENTRAL

1300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

W49TH_ST_345KV_6

FWD

Tue 09/28/2021 to Tue 09/28/2021

(Import)

0100 Continuous 0130

SCH - PJM_HTP

300 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

FWD

Tue 09/28/2021 to Tue 10/26/2021

(Import)

0100 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

FWD

Tue 09/28/2021 to Tue 10/26/2021

(Import)

0100 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,October 27, 2020 to Thursday ,April 28, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

Mon 10/18/2021 to Fri 11/19/2021

0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED

4100 MW

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

W49TH_ST_345KV_6

Tue 10/26/2021 to Tue 10/26/2021

0230 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Fri 12/31/2021

0001 Continuous 2359

Work scheduled by: IESO

UPDATEDby IESO05/03/2019

FWD

(Import)

SCH - OH - NY

2050 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Fri 12/31/2021

0001 Continuous 2359

Work scheduled by: IESO

UPDATEDby IESO05/03/2019

REV

(Export)

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

MOSES___-ADIRNDCK_230_MAI

Wed 12/01/2021 to Tue 05/31/2022

0700 Continuous 1300

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW