

# NYISO TRANSFER LIMITATIONS

Friday ,October 23, 2020 to Sunday ,April 24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE\_345KV\_9\_BYPASS & DUNWODIE\_345KV\_10\_BYPASS & SPRNBRK\_\_345KV\_R5S3\_BYPASS  
& SPRNBRK\_\_345KV\_R4S3\_BYPASS

FWD  
(Import)

Sun 02/01/2015 to Sat 02/01/2025  
0000 0000

SPR/DUN-SOUTH **4350 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 4600 MW

Work scheduled by:

DUNWODIE\_345KV\_9\_BYPASS & DUNWODIE\_345KV\_10\_BYPASS & SPRNBRK\_\_345KV\_R5S3\_BYPASS  
& SPRNBRK\_\_345KV\_R4S3\_BYPASS

Sun 02/01/2015 to Sat 02/01/2025  
0000 0000

UPNY CONED  
Impacts Total Transfer Capability  
TTC with All Lines In Service

Work scheduled by:

HUDSONP\_-FARRAGUT\_345\_B3402

FWD REV  
(Import) (Export)

Mon 01/15/2018 to Sun 02/28/2021 EXT FORCE by CONED 08/28/2020  
0001 Continuous 2359

SCH - PJ - NY **2050 MW 1150 MW**  
Impacts Total Transfer Capability 150 MW 100 MW  
TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: ConEd

HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

FWD REV  
(Import) (Export)

Mon 01/15/2018 to Sun 02/28/2021  
0001 2359

SCH - PJ - NY **2000 MW 1000 MW**  
Impacts Total Transfer Capability 200 MW 250 MW  
TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by:

MARION\_-FARRAGUT\_345\_C3403

FWD REV  
(Import) (Export)

Mon 01/15/2018 to Sun 02/28/2021 EXT FORCE by CONED 08/28/2020  
0001 Continuous 2359

SCH - PJ - NY **2050 MW 1150 MW**  
Impacts Total Transfer Capability 150 MW 100 MW  
TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: ConEd

STLAWRNC-MOSES\_\_230\_L33P

Mon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 10/01/2020  
0456 Continuous 1600

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

Work scheduled by: IESO

# NYISO TRANSFER LIMITATIONS

Friday ,October 23, 2020 to Sunday ,April 24, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-IMO-NYISO\_LIMIT\_1600

Fri 05/01/2020 to Sat 10/31/2020 UPDATED by IESO 05/03/2019  
 0001 Continuous 2359  
 Work scheduled by: IESO

FWD  
 (Import)  
 SCH - OH - NY **1900 MW**  
 Impacts Total Transfer Capability 50 MW  
 TTC with All Lines In Service 1950 MW

### SHOR\_NPX-SHOREHAM\_138\_CSC

Wed 07/08/2020 to Sat 10/24/2020 EXT FORCE by LIPA 10/22/2020  
 1247 Continuous 2359  
 Work scheduled by: LI

FWD REV  
 (Import) (Export)  
 SCH - NPX\_CSC **0 MW 0 MW**  
 Impacts Total Transfer Capability 330 MW 330 MW  
 TTC with All Lines In Service 330 MW 330 MW

### SPRNBRK\_-W49TH\_ST\_345\_M52

Sun 08/16/2020 to Sun 10/18/2020 UPDATED by CONED 10/15/2020  
 1149 Continuous 0300  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

### BECK\_-NIAGARA\_230\_PA27

Mon 08/31/2020 to Mon 11/30/2020  
 0700 Continuous 0700  
 Work scheduled by: IESO

SCH - OH - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

### SCH-IMO-NYISO\_LIMIT\_1450

Mon 08/31/2020 to Mon 11/30/2020  
 0700 Continuous 0700  
 Work scheduled by: IESO

FWD  
 (Import)  
 SCH - OH - NY **1750 MW**  
 Impacts Total Transfer Capability 200 MW  
 TTC with All Lines In Service 1950 MW

### NEWBRDGE\_345\_138\_BK\_1

Wed 09/02/2020 to Thu 12/31/2020 EXT FORCE by LI 09/03/2020  
 1807 Continuous 2359  
 Work scheduled by: LI

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **375 MW**  
 Impacts Total Transfer Capability 285 MW  
 TTC with All Lines In Service 660 MW

### MOSES\_-ADIRNDCK\_230\_MAZ

Wed 09/09/2020 to Sat 11/14/2020 UPDATED by NYPA 09/04/2020  
 0700 Continuous 1300  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Friday ,October 23, 2020 to Sunday ,April 24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SCH-IMO-NYISO_LIMIT_1350</b>						FWD
Fri 09/18/2020	to	Sat 10/31/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/20/2020</u>	(Import)
0500	Continuous	2359				SCH - OH - NY <b>1650 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 1950 MW
<b>NIAGARA_-ROCHESTR_345_NR2</b>						FWD
Fri 09/18/2020	to	Fri 12/31/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/20/2020</u>	(Import)
0500	Continuous	2359				DYSINGER EAST <b>1400 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability 1750 MW
						TTC with All Lines In Service 3150 MW
<b>CHAT_DC_GC1</b>						FWD
Sat 09/26/2020	to	Tue 10/20/2020	<u>UPDATED</u>	<u>by HQ</u>	<u>09/30/2020</u>	(Import)
2000	Continuous	2300				MOSES SOUTH <b>2850 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 3150 MW
<b>CHAT_DC_GC1</b>						REV
Sat 09/26/2020	to	Tue 10/20/2020	<u>UPDATED</u>	<u>by HQ</u>	<u>09/30/2020</u>	(Export)
2000	Continuous	2300				SCH - HQ - NY <b>500 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1000 MW
<b>SCH-NYISO-HQ_LIMIT_500</b>						REV
Sun 09/27/2020	to	Tue 10/20/2020	<u>UPDATED</u>	<u>by HQ</u>	<u>09/30/2020</u>	(Export)
0500	Continuous	2300				SCH - HQ - NY <b>500 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1000 MW
<b>W49TH_ST_345KV_5</b>						FWD
Tue 09/29/2020	to	Sun 10/18/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/15/2020</u>	(Import)
0201	Continuous	0300				SCH - PJM_HTP <b>300 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability 360 MW
						TTC with All Lines In Service 660 MW
<b>SPRNBK_-EGRDNCTR_345_Y49</b>						FWD
Thu 10/01/2020	to	Mon 11/30/2020	<u>UPDATED</u>	<u>by LI</u>	<u>10/11/2020</u>	(Import)
0404	Continuous	2359				CONED - LIPA <b>775 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability 725 MW
						TTC with All Lines In Service 1500 MW

# NYISO TRANSFER LIMITATIONS

Friday ,October 23, 2020 to Sunday ,April 24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## EGRDNCTY\_345\_138\_AT2

Sat 10/10/2020 to Mon 11/30/2020  
1815 Continuous 2359

UPDATED by LI 10/11/2020

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

## EGRDNCTY\_345\_138\_AT1

Sat 10/10/2020 to Mon 11/30/2020  
1856 Continuous 2359

UPDATED by LI 10/11/2020

Work scheduled by: LI

FWD  
(Import)  
CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

## HOMR\_NYW-PIERC\_NY\_345\_48

Mon 10/12/2020 to Fri 10/30/2020  
0800 Continuous 1600

UPDATED by PJM 10/09/2020

Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## SPRNBRK\_345KV\_RNS3

Sun 10/18/2020 to Sun 10/18/2020  
0330 Continuous 0400

UPDATED by CONED 10/16/2020

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## MILLWOOD\_345KV\_18

Mon 10/19/2020 to Mon 10/19/2020  
0001 Continuous 0030

UPDATED by CONED 10/18/2020

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

## DUNWODIE-MOTTHAVN\_345\_71

Mon 10/19/2020 to Tue 10/20/2020  
0001 Continuous 0159

UPDATED by CONED 10/15/2020

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_5

Mon 10/19/2020 to Tue 10/20/2020  
0001 Continuous 0159

UPDATED by CONED 10/15/2020

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Friday ,October 23, 2020 to Sunday ,April 24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## DUNWODIE\_345KV\_3

Mon 10/19/2020 to Tue 11/24/2020 UPDATED by CONED 10/15/2020

0001 Continuous 0159

Work scheduled by: ConEd

FWD  
(Import)  
**3800 MW**  
SPR/DUN-SOUTH  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_4

Mon 10/19/2020 to Tue 11/24/2020 UPDATED by CONED 10/15/2020

0001 Continuous 0159

Work scheduled by: ConEd

FWD  
(Import)  
**3800 MW**  
SPR/DUN-SOUTH  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## PLSNTVLE-DUNWODIE\_345\_W89

Mon 10/19/2020 to Tue 11/24/2020 UPDATED by CONED 10/15/2020

0001 Continuous 0159

Work scheduled by: ConEd

FWD  
(Import)  
**4000 MW**  
UPNY CONED  
Impacts Total Transfer Capability 2220 MW  
TTC with All Lines In Service 6220 MW

## SAND\_BAR-PLATSBURG\_115\_PV20

Mon 10/19/2020 to Fri 11/13/2020 UPDATED by ISONE 10/08/2020

0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## BERKSHIR-ALPS\_\_\_\_\_345\_393

Mon 10/19/2020 to Tue 11/10/2020 UPDATED by ISONE 10/16/2020

0630 Continuous 1600

Work scheduled by: NGrid

ARR: 78

FWD REV  
(Import) (Export)  
**950 MW 1300 MW**  
SCH - NE - NY  
Impacts Total Transfer Capability 450 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

## BERKSHIR-ALPS\_\_\_\_\_345\_393

Mon 10/19/2020 to Tue 11/10/2020 UPDATED by ISONE 10/16/2020

0630 Continuous 1600

Work scheduled by: NGrid

ARR: 78

FWD REV  
(Import) (Export)  
**100 MW 100 MW**  
SCH - NPX\_1385  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## BERKSHIR-ALPS\_\_\_\_\_345\_393 &amp; BERKSHIR-NORTHFLD\_345\_312

Mon 10/19/2020 to Tue 11/10/2020

0630 1600

Work scheduled by:

ARR: 78

FWD REV  
(Import) (Export)  
**950 MW 1300 MW**  
SCH - NE - NY  
Impacts Total Transfer Capability 450 MW 300 MW  
TTC with All Lines In Service 1400 MW 1600 MW

# NYISO TRANSFER LIMITATIONS

Friday ,October 23, 2020 to Sunday ,April 24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-NORTHFLD_345_312</b>						FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/16/2020</u>	(Import)	(Export)
0630	Continuous	1600				<b>900 MW</b>	<b>1500 MW</b>
Work scheduled by: NGrid					SCH - NE - NY	500 MW	100 MW
					Impacts Total Transfer Capability	1400 MW	1600 MW
					TTC with All Lines In Service		
<b>BERKSHIR-NORTHFLD_345_312</b>						FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/16/2020</u>	(Import)	(Export)
0630	Continuous	1600				<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: NGrid					SCH - NPX_1385	100 MW	100 MW
					Impacts Total Transfer Capability	200 MW	200 MW
					TTC with All Lines In Service		
<b>SCH-NE-NYISO_LIMIT_700</b>						FWD	
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/16/2020</u>	(Import)	
0630	Continuous	1600				<b>900 MW</b>	
Work scheduled by: NGrid					SCH - NE - NY	500 MW	
					Impacts Total Transfer Capability	1400 MW	
					TTC with All Lines In Service		
<b>SCH-NYISO-NE_LIMIT_800</b>							REV
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/16/2020</u>		(Export)
0630	Continuous	1600					<b>1000 MW</b>
Work scheduled by: NGrid					SCH - NE - NY	600 MW	
					Impacts Total Transfer Capability	1600 MW	
					TTC with All Lines In Service		
<b>PANNELL_-CLAY____345_2</b>						FWD	
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/07/2020</u>	(Import)	
0700	Continuous	1530				<b>1300 MW</b>	
Work scheduled by: NYPA					WEST CENTRAL	950 MW	
					Impacts Total Transfer Capability	2250 MW	
					TTC with All Lines In Service		
<b>COOPERS_-DOLSONAV_345_CCDA42</b>						FWD	
Mon 10/19/2020	to	Fri 11/06/2020				(Import)	
0700	Continuous	1730				<b>2720 MW</b>	
Work scheduled by: NYPA					CENTRAL EAST - VC	255 MW	
					Impacts Total Transfer Capability	2975 MW	
					TTC with All Lines In Service		
<b>W49TH_ST_345KV_6</b>						FWD	
Tue 10/20/2020	to	Tue 10/20/2020	<u>EXTENDED</u>	<u>by CONED</u>	<u>10/15/2020</u>	(Import)	
0331	Continuous	0400				<b>300 MW</b>	
Work scheduled by: ConEd					SCH - PJM_HTP	360 MW	
					Impacts Total Transfer Capability	660 MW	
					TTC with All Lines In Service		

# NYISO TRANSFER LIMITATIONS

Friday ,October 23, 2020 to Sunday ,April 24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**E13THSTA-FARRAGUT\_345\_46**Tue 10/20/2020 to Fri 10/23/2020 EXTENDED by CONED 10/15/2020

0331 Continuous 2300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M55**Tue 10/20/2020 to Fri 10/23/2020 EXTENDED by CONED 10/15/2020

0331 Continuous 2300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**CHAT\_DC\_GC2**

Wed 10/21/2020 to Sat 11/14/2020

0500 Continuous 2300

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

**CHAT\_DC\_GC2**

Wed 10/21/2020 to Sat 11/14/2020

0500 Continuous 2300

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

**SCH-NYISO-HQ\_LIMIT\_500**

Wed 10/21/2020 to Sat 11/14/2020

0500 Continuous 2300

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

**MILLWOOD\_345KV\_18**Fri 10/23/2020 to Fri 10/23/2020 UPDATED by CONED 10/18/2020

2130 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

**SPRNBK\_-TREMONT\_345\_X28**Mon 10/26/2020 to Mon 10/26/2020 UPDATED by CONED 10/23/2020

0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PIERCBRK-FIVEMILE\_345\_37

Mon 10/26/2020 to Fri 10/30/2020

0700 Continuous 1530

Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## LEEDS\_345\_LEEDS SVC

Mon 10/26/2020 to Fri 10/30/2020

0800 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

**2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

## LEEDS\_345KV\_R94301

Mon 10/26/2020 to Wed 11/25/2020

0800 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

## LEEDS\_-HURLYAVE\_345\_301

Mon 10/26/2020 to Fri 12/04/2020

0800 Continuous 1600

Work scheduled by: CHGE

UPDATED

by CHGE

10/21/2020

FWD

(Import)

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

## HUDSONTP-W49TH\_ST\_345\_Y56

Tue 10/27/2020 to Wed 10/28/2020

0001 Continuous 2200

Work scheduled by: ConEd

CANCELLED

by ConEd

10/23/2020

FWD

(Import)

SCH - PJM\_HTP

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

## W49TH\_ST\_345KV\_7

Tue 10/27/2020 to Wed 10/28/2020

0001 Continuous 2200

Work scheduled by: ConEd

CANCELLED

by ConEd

10/23/2020

FWD

(Import)

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

## W49TH\_ST\_345KV\_8

Tue 10/27/2020 to Wed 10/28/2020

0001 Continuous 2200

Work scheduled by: ConEd

CANCELLED

by ConEd

10/23/2020

FWD

(Import)

SCH - PJM\_HTP

**450 MW**

Impacts Total Transfer Capability 210 MW

TTC with All Lines In Service 660 MW



# NYISO TRANSFER LIMITATIONS

Friday ,October 23, 2020 to Sunday ,April 24, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### BRANCHBG-HOPATCON\_500\_5060

FWD

Tue 10/27/2020 to Tue 10/27/2020 UPDATED by PJM 10/15/2020

(Import)

0200 Continuous 1500

UPNY CONED

**6025 MW**

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: PJM

### SCRIBA -VOLNEY\_345\_21

FWD

Wed 10/28/2020 to Wed 10/28/2020

(Import)

0800 Daily(No Weekends) 1630

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

### W49TH\_ST\_345KV\_5

FWD

Fri 10/30/2020 to Sat 10/31/2020 UPDATED by CONED 10/11/2020

(Import)

0301 Continuous 0300

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

### W49TH\_ST\_345KV\_7

FWD

Fri 10/30/2020 to Sat 10/31/2020 UPDATED by CONED 10/11/2020

(Import)

0301 Continuous 0300

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

### SPRNBK\_345KV\_RS3 & SPRNBK\_345KV\_RS4

FWD

Sat 10/31/2020 to Sat 10/31/2020

(Import)

0001 0030

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

### SCH-IMO-NYISO\_LIMIT\_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

**2050 MW**

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2300 MW

Work scheduled by: IESO

### SCH-NYISO-IMO\_LIMIT\_1600

REV

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

(Export)

0001 Continuous 2359

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: IESO

# NYISO TRANSFER LIMITATIONS

Friday ,October 23, 2020 to Sunday ,April 24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBK\_\_345KV\_RS3 & SPRNBK\_\_345KV\_RS4

Sun 11/01/2020 to Sun 11/01/2020  
0130 0200

Work scheduled by:

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## PIERCBK-FIVEMILE\_345\_37

Mon 11/02/2020 to Fri 11/06/2020  
0700 Continuous 1400

Work scheduled by: NYSEG

UPDATED by NGRID 10/19/2020

FWD  
(Import)  
SCH - PJ - NY **2400 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 2800 MW

## S.RIPLEY-DUNKIRK\_\_230\_68

Mon 11/02/2020 to Fri 11/20/2020  
0700 Continuous 1800

Work scheduled by: NGrid

by PJM 10/20/2020

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## SPRNBK\_-TREMONT\_\_345\_X28

Fri 11/06/2020 to Sat 11/07/2020  
0001 Continuous 0059

Work scheduled by: ConEd

UPDATED by CONED 10/23/2020

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

## NIAGARA\_\_345\_230\_AT4

Fri 11/06/2020 to Fri 11/06/2020  
0500 Continuous 2100

Work scheduled by: NYPA

REV  
(Export)  
SCH - OH - NY **1750 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 2000 MW

## SPRNBK\_-TREMONT\_\_345\_X28

Mon 11/09/2020 to Mon 11/09/2020  
0030 Continuous 0059

Work scheduled by: ConEd

UPDATED by CONED 10/23/2020

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

## ROSETON\_-ROCKTVRN\_345\_311

Mon 11/09/2020 to Fri 11/20/2020  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 1820 MW  
TTC with All Lines In Service 6220 MW

# NYISO TRANSFER LIMITATIONS

Friday ,October 23, 2020 to Sunday ,April 24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## DUNWODIE-MOTTHAVN\_345\_71

Thu 11/12/2020 to Thu 11/12/2020 UPDATED by CONED 10/15/2020  
 0001 Continuous 0030  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_5

Thu 11/12/2020 to Fri 11/13/2020 UPDATED by CONED 10/15/2020  
 0001 Continuous 0100  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

## DUNWODIE-MOTTHAVN\_345\_71

Fri 11/13/2020 to Fri 11/13/2020 UPDATED by CONED 10/15/2020  
 0030 Continuous 0100  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

## CHATGUAY-MASSENA\_765\_7040

Sun 11/15/2020 to Mon 11/30/2020  
 0100 Continuous 1900  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **1550 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_765\_7040

Sun 11/15/2020 to Mon 11/30/2020  
 0100 Continuous 1900  
 Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **0 MW 0 MW**  
 Impacts Total Transfer Capability 1500 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

## MARCY\_765\_345\_AT1

Sun 11/15/2020 to Mon 11/30/2020  
 0100 Continuous 1900  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **1750 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 3150 MW

ARR: 19

## MARCY\_765\_345\_AT2

Sun 11/15/2020 to Mon 11/30/2020  
 0100 Continuous 1900  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

ARR: 19

# NYISO TRANSFER LIMITATIONS

Friday ,October 23, 2020 to Sunday ,April 24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1				FWD	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	
0100	Continuous	1900		CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	710 MW
				TTC with All Lines In Service	2975 MW
MASSENA_-MARCY___765_MSU1				FWD	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	
0100	Continuous	1900		MOSES SOUTH	500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1				FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	(Export)
0100	Continuous	1900		SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1025 MW 0 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY___765_MSU1				FWD	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	
0100	Continuous	1900		SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040				FWD	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	
0100		1900		MOSES SOUTH	500 MW
Work scheduled by:				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2				FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	(Export)
0100		1900		SCH - HQ - NY	850 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	650 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MOSES___-MASSENA___230_MMS1 & MOSES___-MASSENA___230_MMS2				FWD	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	
0100		1900		SCH - HQ_CEDARS	90 MW
Work scheduled by:				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES\_\_\_\_230\_L33P & MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES\_\_\_\_230\_L33P & MOSES\_\_\_\_-MASSENA\_230\_MMS1 & MOSES\_\_\_\_-  
MASSENA\_230\_MMS2

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

W49TH\_ST\_345KV\_5

Tue 11/17/2020 to Tue 11/17/2020  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

W49TH\_ST\_345KV\_7

Tue 11/17/2020 to Tue 11/17/2020  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

W49TH\_ST\_345KV\_5

Thu 11/19/2020 to Thu 11/19/2020  
1830 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

W49TH\_ST\_345KV\_7

Thu 11/19/2020 to Thu 11/19/2020  
1830 Continuous 1900

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

W49TH\_ST\_345KV\_6

Fri 11/20/2020 to Wed 11/25/2020 UPDATED by CE 08/06/2020  
0001 Continuous 2300

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Friday ,October 23, 2020 to Sunday ,April 24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_8**

FWD

Fri 11/20/2020 to Wed 11/25/2020 UPDATED by CE 08/06/2020

(Import)

0001 Continuous 2300

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**SPRNBRK\_-TREMONT\_\_345\_X28**

FWD

Tue 11/24/2020 to Wed 11/25/2020

(Import)

0101 Continuous 0300

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**SPRNBRK\_-TREMONT\_\_345\_X28**

FWD

Tue 11/24/2020 to Wed 11/25/2020 CANCELLED by ConEd 10/21/2020

(Import)

0101 Continuous 0300

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Wed 11/25/2020 to Wed 11/25/2020 by CONED 10/16/2020

(Import)

0301 Continuous 0330

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**EASTVIEW-SPRNBRK\_\_345\_W79**

FWD

Wed 11/25/2020 to Thu 11/26/2020 by CONED 10/16/2020

(Import)

0301 Continuous 0300

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**MOTTHAVN-RAINEY\_\_345\_Q12**

FWD

Wed 11/25/2020 to Thu 12/03/2020 UPDATED by CONED 10/16/2020

(Import)

0301 Continuous 0159

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**BUCHAN\_N-EASTVIEW\_345\_W93**

FWD

Thu 11/26/2020 to Thu 11/26/2020 by CONED 10/16/2020

(Import)

0130 Continuous 0300

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Friday ,October 23, 2020 to Sunday ,April 24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DOLSONAV-ROCKTVRN\_345\_DART44**

Mon 11/30/2020 to Mon 12/14/2020  
0700 Continuous 1730

UPDATED by NYPA 08/27/2020

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

**NEPTUNE-DUFFYAVE\_345\_NEPTUNE**

Mon 11/30/2020 to Fri 12/11/2020  
0800 Continuous 1600

by LI 09/14/2020

Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**NEWBRDGE-DUFFYAVE\_345\_501**

Mon 11/30/2020 to Fri 12/11/2020  
0800 Continuous 1600

by LI 09/14/2020

Work scheduled by: PJM

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**MARCY\_\_\_\_345KV\_CSC**

Tue 12/01/2020 to Fri 12/11/2020  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

**MOSES\_\_-ADIRNDCK\_230\_MAI**

Tue 12/01/2020 to Sat 02/27/2021  
0700 Continuous 1730

UPDATED by NYPA 07/27/2020

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**LAFAYTTE-CLRKSCRN\_345\_4-46**

Tue 12/01/2020 to Tue 12/01/2020  
0730 Daily(No Weekends) 1230

UPDATED by NGRID 10/05/2020

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

**W49TH\_ST\_345KV\_6**

Tue 12/01/2020 to Tue 12/01/2020  
2230 Continuous 2300

UPDATED by CE 08/06/2020

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Friday ,October 23, 2020 to Sunday ,April 24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_8**

FWD

Tue 12/01/2020 to Tue 12/01/2020 UPDATED by CE 08/06/2020

(Import)

2230 Continuous 2300

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

**MOTTHAVN-RAINEY\_345\_Q11**

FWD

Thu 12/03/2020 to Tue 12/08/2020

(Import)

0201 Continuous 0200

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**NIAGARA\_-KINTIGH\_345\_NS1-38**

FWD

Thu 12/03/2020 to Tue 12/15/2020 UPDATED by NYISO 06/24/2020

(Import)

0800 Continuous 1900

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

**KINTIGH\_-ROCHESTR\_345\_SR1-39**

FWD

Thu 12/03/2020 to Fri 12/31/2021 UPDATED by NYISO 06/24/2020

(Import)

0800 Continuous 2359

DYSINGER EAST

**1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

**KINTIGH\_-ROCHESTR\_345\_SR1-39 & NIAGARA\_-ROCHESTR\_345\_NR2**

FWD

Thu 12/03/2020 to Fri 12/31/2021

(Import)

0800 2359

DYSINGER EAST

**1300 MW**

Impacts Total Transfer Capability 1850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by:

**BECK\_-PACKARD\_230\_BP76**

FWD

REV

Fri 12/04/2020 to Fri 12/04/2020

(Import) (Export)

0730 Daily(No Weekends) 1530

SCH - OH - NY

**1750 MW 1400 MW**

Impacts Total Transfer Capability 550 MW 600 MW

TTC with All Lines In Service 2300 MW 2000 MW

Work scheduled by: NGrid

**LEEDS\_345KV\_R94301**

FWD

Fri 12/04/2020 to Fri 12/04/2020 UPDATED by CHGE 10/21/2020

(Import)

1500 Continuous 1600

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE



CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**OSWEGO\_COMPLEX\_AVR\_O/S**

FWD

Sun 12/06/2020 to Sun 12/06/2020  
0900 Continuous 0930

(Import)

Work scheduled by: Gen

CENTRAL EAST - VC

**2870 MW**

Impacts Total Transfer Capability 105 MW

TTC with All Lines In Service 2975 MW

**SAND\_BAR-PLATSBRG\_115\_PV20**

Mon 12/07/2020 to Fri 12/11/2020  
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

**LONG\_MTN-CRICKVLY\_345\_398**

FWD

REV

(Import) (Export)

Tue 12/08/2020 to Thu 12/10/2020  
0700 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

**700 MW 1300 MW**

Impacts Total Transfer Capability 700 MW 400 MW

TTC with All Lines In Service 1400 MW 1700 MW

**LONG\_MTN-CRICKVLY\_345\_398**

FWD

REV

(Import) (Export)

Tue 12/08/2020 to Thu 12/10/2020  
0700 Continuous 1600

Work scheduled by: ISONE

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

**SCH-NE-NYISO\_LIMIT\_400**

FWD

(Import)

Tue 12/08/2020 to Thu 12/10/2020  
0700 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

**600 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1400 MW

**SCH-NYISO-NE\_LIMIT\_1000**

REV

(Export)

Tue 12/08/2020 to Thu 12/10/2020  
0700 Continuous 1600

Work scheduled by: ISONE

SCH - NE - NY

**1200 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1700 MW

**MARCY\_-EDIC\_345\_UE1-7**

FWD

(Import)

Mon 12/14/2020 to Mon 12/14/2020  
0700 Continuous 1730

Work scheduled by: NYPA

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

**ARR: 19&16**

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SAND\_BAR-PLATSBURG\_115\_PV20

Mon 12/14/2020 to Fri 12/18/2020

0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## FRASANNX-COOPERS\_\_345\_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## MARCY\_\_-FRASANNX\_345\_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020

0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## STONYRDG-HILLSIDE\_230\_72

Wed 12/16/2020 to Mon 12/21/2020

0800 Continuous 0300

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

## N.SCTLND-LEEDS\_\_345\_93

Thu 12/17/2020 to Fri 12/18/2020

0800 Continuous 1500

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

## BUCHAN\_N-EASTVIEW\_345\_W93

Tue 12/22/2020 to Tue 12/22/2020

0001 Continuous 0030

Work scheduled by: ConEd

UPDATED

by CE

10/16/2020

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

## EASTVIEW-SPRNBK\_\_345\_W79

Tue 12/22/2020 to Fri 12/25/2020

0001 Continuous 0259

Work scheduled by: ConEd

UPDATED

by CE

10/16/2020

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

# NYISO TRANSFER LIMITATIONS

Friday ,October 23, 2020 to Sunday ,April 24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BUCHAN\_N-EASTVIEW\_345\_W93

FWD

Fri 12/25/2020 to Fri 12/25/2020 UPDATED by CE 10/16/2020  
0230 Continuous 0259

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

## SPRNBRK\_-TREMONT\_345\_X28

FWD

Sat 12/26/2020 to Tue 12/29/2020 UPDATED by CE 10/16/2020  
0301 Continuous 0300

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

## LADENTWN-BUCHAN\_S\_345\_Y88

FWD

Mon 12/28/2020 to Fri 02/12/2021 UPDATED by CE 10/16/2020  
0300 Continuous 0300

(Import)

Work scheduled by: ConEd

UPNY CONED **5930 MW**  
Impacts Total Transfer Capability 290 MW  
TTC with All Lines In Service 6220 MW

## SPRNBRK\_-TREMONT\_345\_X28

FWD

Wed 12/30/2020 to Wed 12/30/2020 UPDATED by CE 10/16/2020  
2130 Continuous 2200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

## PORTER\_-ROTTDAM\_230\_31

FWD

Mon 02/01/2021 to Sat 02/27/2021  
0600 Continuous 1830

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

## PLSNTVLY-WOOD\_ST\_345\_F30

FWD

Sun 02/14/2021 to Tue 02/16/2021 UPDATED by CONED 09/28/2020  
2000 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 2220 MW  
TTC with All Lines In Service 6220 MW

## PLSNTVLY\_345KV\_RNS5

FWD

Sun 02/14/2021 to Tue 02/16/2021 UPDATED by CONED 09/28/2020  
2000 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 2420 MW  
TTC with All Lines In Service 6220 MW

# NYISO TRANSFER LIMITATIONS

Friday ,October 23, 2020 to Sunday ,April 24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS____345_393					FWD	REV
Wed 02/17/2021 to Fri 02/19/2021					(Import)	(Export)
0730	Continuous	1600			SCH - NE - NY	1100 MW 1700 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	300 MW 0 MW
ARR: 78					TTC with All Lines In Service	1400 MW 1700 MW
BERKSHIR-ALPS____345_393					FWD	REV
Wed 02/17/2021 to Fri 02/19/2021					(Import)	(Export)
0730	Continuous	1600			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
ARR: 78					TTC with All Lines In Service	200 MW 200 MW
EFISHKIL-WOOD_ST__345_F39					FWD	
Thu 02/18/2021 to Sat 02/20/2021					(Import)	
2100	Continuous	0200	UPDATED	by CE 04/01/2020	UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	2220 MW
					TTC with All Lines In Service	6220 MW
WOOD_ST_-PLSNTVLE_345_Y87					FWD	
Thu 02/18/2021 to Sat 02/20/2021					(Import)	
2100	Continuous	0200	UPDATED	by CE 04/01/2020	UPNY CONED	5905 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	315 MW
					TTC with All Lines In Service	6220 MW
CHATGUAY-MASSENA__765_7040					FWD	
Sun 02/28/2021 to Mon 03/01/2021					(Import)	
0500	Continuous	1730			MOSES SOUTH	1550 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA__765_7040					FWD	REV
Sun 02/28/2021 to Mon 03/01/2021					(Import)	(Export)
0500	Continuous	1730			SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1500 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY____765_MSU1					FWD	
Sun 02/28/2021 to Mon 03/01/2021					(Import)	
0500	Continuous	1730			CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	710 MW
					TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Friday ,October 23, 2020 to Sunday ,April 24, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MASSENA\_-MARC\_765\_MSU1

Sun 02/28/2021 to Mon 03/01/2021

0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

### MASSENA\_-MARC\_765\_MSU1

Sun 02/28/2021 to Mon 03/01/2021

0500 Continuous 1730

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

### MASSENA\_-MARC\_765\_MSU1

Sun 02/28/2021 to Mon 03/01/2021

0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

### MASSENA\_-MARC\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040

Sun 02/28/2021 to Mon 03/01/2021

0500 1730

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

### STLAWRNC-MOSES\_230\_L33P & MASSENA\_-MARC\_765\_MSU1

Sun 02/28/2021 to Mon 03/01/2021

0500 1730

Work scheduled by:

FWD  
(Import)  
SCH - HQ\_CEDARS **90 MW**  
Impacts Total Transfer Capability 109 MW  
TTC with All Lines In Service 199 MW

### DUNWODIE\_345KV\_3

Mon 03/01/2021 to Mon 03/01/2021

0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_5

Mon 03/01/2021 to Mon 03/01/2021

0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EASTVIEW-SPRNBK\_\_345\_W64**

FWD

Mon 03/01/2021 to Mon 03/01/2021 UPDATED by CONED 01/23/2020

(Import)

0001 Continuous 0030

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**SPRNBK\_\_345KV\_RNS5**

FWD

Mon 03/01/2021 to Mon 03/01/2021 UPDATED by CONED 01/23/2020

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**MILLWOOD-EASTVIEW\_345\_W99**

FWD

Mon 03/01/2021 to Mon 03/22/2021 UPDATED by CONED 01/23/2020

(Import)

0001 Continuous 0200

UPNY CONED

**5985 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**DUNWODIE-MOTTHAVN\_345\_71**

FWD

Mon 03/01/2021 to Mon 04/05/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**MOTTHAVN-RAINEY\_\_345\_Q11**

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**EDIC\_\_-N.SCTLND\_345\_14**

FWD

Tue 03/02/2021 to Mon 05/31/2021

(Import)

0600 Continuous 1830

CENTRAL EAST - VC

**2240 MW**

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**PORTER\_\_-ROTTRDAM\_230\_31**

FWD

Tue 03/02/2021 to Mon 05/31/2021

(Import)

0600 Continuous 1830

CENTRAL EAST - VC

**2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

# NYISO TRANSFER LIMITATIONS

Friday ,October 23, 2020 to Sunday ,April 24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA1

FWD

Tue 03/02/2021 to Mon 05/31/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## NIAGARA\_-ROBNSNRD\_230\_64

REV

Fri 03/12/2021 to Fri 03/12/2021

(Export)

0500 Continuous 1700

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: NYPA

## MARCY\_\_\_\_345KV\_CSC

FWD

Sat 03/13/2021 to Sat 03/13/2021

(Import)

0700 Continuous 1730

UPDATEDby NYPA07/29/2020

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## EASTVIEW-SPRNBRK\_\_345\_W64

FWD

Mon 03/22/2021 to Mon 03/22/2021

(Import)

0130 Continuous 0200

UPDATEDby CONED01/23/2020

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

## SPRNBRK\_\_345KV\_RNS5

FWD

Mon 03/22/2021 to Mon 03/22/2021

(Import)

0130 Continuous 0200

UPDATEDby CONED01/23/2020

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## W49TH\_ST\_345KV\_5

FWD

Fri 03/26/2021 to Wed 05/05/2021

(Import)

0001 Continuous 0300

UPDATEDby CONED10/06/2020

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

## CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15

FWD

Mon 03/29/2021 to Fri 04/16/2021

(Import)

0800 Continuous 1730

09/12/2020

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ROCHESTR-PANNELL\_\_345\_RP2

Wed 03/31/2021 to Mon 04/12/2021  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## LINDN\_CG-LNDVFT\_\_345\_V-3022

Sun 04/04/2021 to Sat 04/10/2021  
1400 Continuous 1400

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJM\_VFT **0 MW 0 MW**  
Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

## DUNWODIE\_345KV\_3

Mon 04/05/2021 to Mon 04/05/2021  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_5

Mon 04/05/2021 to Mon 04/05/2021  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## PLSNTVLY-WOOD\_ST\_\_345\_F31

Tue 04/27/2021 to Wed 04/28/2021  
0001 Continuous 0159

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 2220 MW  
TTC with All Lines In Service 6220 MW

## PLSNTVLY\_345KV\_RNS4

Tue 04/27/2021 to Wed 04/28/2021  
0001 Continuous 0159

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 2420 MW  
TTC with All Lines In Service 6220 MW

## SPRNBK\_\_345KV\_RNS4

Sat 05/01/2021 to Sat 05/01/2021  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

**UPDATED by CONED 10/06/2020**



# NYISO TRANSFER LIMITATIONS

Friday ,October 23, 2020 to Sunday ,April 24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBRK\_-W49TH\_ST\_345\_M52

FWD

Sat 05/01/2021 to Tue 05/04/2021 UPDATED by CONED 10/06/2020

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## W49TH\_ST\_345KV\_7

FWD

Sat 05/01/2021 to Tue 05/04/2021 UPDATED by CONED 10/06/2020

(Import)

0001 Continuous 0300

SCH - PJM\_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

## SCH-IMO-NYISO\_LIMIT\_1600

FWD

Sat 05/01/2021 to Sun 10/31/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

1900 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1950 MW

Work scheduled by: IESO

## CLAY\_-EDIC\_345\_2-15

FWD

Mon 05/03/2021 to Fri 05/07/2021

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

## PANNELL\_-CLAY\_345\_2

FWD

Mon 05/03/2021 to Sun 05/30/2021

(Import)

0700 Continuous 1730

WEST CENTRAL

1300 MW

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

## HURLYAVE-ROSETON\_345\_303

FWD

Mon 05/03/2021 to Fri 05/21/2021

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

## SPRNBRK\_345KV\_RNS4

FWD

Tue 05/04/2021 to Tue 05/04/2021 UPDATED by CONED 10/06/2020

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**CLAY -EDIC 345\_1-16**

Mon 05/10/2021 to Fri 05/14/2021  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

---

**VOLNEY -MARC 345\_19**

Tue 06/01/2021 to Wed 06/02/2021  
0700 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2825 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 2975 MW

---

**VOLNEY -MARC 345\_19**

Tue 06/01/2021 to Wed 06/02/2021  
0700 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
OSWEGO EXPORT **4900 MW**  
Impacts Total Transfer Capability 350 MW  
TTC with All Lines In Service 5250 MW

---

**FRASER -GILBOA 345\_GF5-35**

Tue 06/01/2021 to Mon 06/07/2021  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

---

**MOSES -ADIRNDCK 230\_MA2**

Tue 06/01/2021 to Sun 11/14/2021  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

---

**PORTER -ROTTRDAM 230\_30**

Thu 06/03/2021 to Wed 09/15/2021  
0600 Continuous 0559

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

---

**MARC -EDIC 345\_UE1-7**

Thu 06/03/2021 to Fri 06/04/2021  
0700 Continuous 1730

Work scheduled by: NYPA

**ARR: 19&16**

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_345KV\_CSC

FWD

Sat 06/05/2021 to Sat 06/05/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## SAND\_BAR-PLATSBURG\_115\_PV20

Tue 08/03/2021 to Tue 08/03/2021

0700 Continuous 1830

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

## FRASANNX-COOPERS\_\_345\_UCC2-41

FWD

Tue 09/07/2021 to Wed 09/15/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

## MARCY\_\_\_\_-FRASANNX\_345\_UCC2-41

FWD

Tue 09/07/2021 to Wed 09/15/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

## NIAGARA\_-KINTIGH\_\_345\_NS1-38

FWD

Mon 09/13/2021 to Fri 09/17/2021

(Import)

0500 Continuous 1700

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## PORTER\_\_-ROTTRDAM\_230\_30

FWD

Wed 09/15/2021 to Tue 11/30/2021

(Import)

0600 Continuous 1830

CENTRAL EAST - VC

**2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

## EDIC\_\_\_\_-N.SCTLND\_345\_14

FWD

Thu 09/16/2021 to Sun 11/14/2021

(Import)

0600 Continuous 1830

CENTRAL EAST - VC

**2240 MW**

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HURLYAVE-ROSETON\_\_345\_303**

FWD

Thu 09/16/2021 to Sun 10/17/2021

UPDATEDby CHGE09/22/2020

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

**PANNELL\_-CLAY\_\_\_\_345\_1**

FWD

Mon 09/20/2021 to Fri 09/24/2021

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

**PANNELL\_-CLAY\_\_\_\_345\_2**

FWD

Mon 09/27/2021 to Fri 10/01/2021

(Import)

0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

**W49TH\_ST\_345KV\_6**

FWD

Tue 09/28/2021 to Tue 09/28/2021

(Import)

0100 Continuous 0130

Work scheduled by: ConEd

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

**E13THSTA-FARRAGUT\_345\_46**

FWD

Tue 09/28/2021 to Tue 10/26/2021

(Import)

0100 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**W49TH\_ST-E13THSTA\_345\_M55**

FWD

Tue 09/28/2021 to Tue 10/26/2021

(Import)

0100 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

**LEEDS\_\_\_\_-HURLYAVE\_345\_301**

FWD

Mon 10/18/2021 to Fri 11/19/2021

(Import)

0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

# NYISO TRANSFER LIMITATIONS

Friday ,October 23, 2020 to Sunday ,April 24, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## W49TH\_ST\_345KV\_6

Tue 10/26/2021 to Tue 10/26/2021  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

## SCH-IMO-NYISO\_LIMIT\_1750

Mon 11/01/2021 to Fri 12/31/2021  
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

FWD  
(Import)  
SCH - OH - NY **2050 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 2300 MW

## SCH-NYISO-IMO\_LIMIT\_1600

Mon 11/01/2021 to Fri 12/31/2021  
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

REV  
(Export)  
SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 2000 MW

## MOSES\_\_-ADIRNDCK\_230\_Ma1

Wed 12/01/2021 to Tue 05/31/2022  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW