

# NYISO TRANSFER LIMITATIONS

Friday ,October 30, 2020 to Sunday ,May 01, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE\_345KV\_9\_BYPASS & DUNWODIE\_345KV\_10\_BYPASS & SPRNBRK\_\_345KV\_R5S3\_BYPASS  
& SPRNBRK\_\_345KV\_R4S3\_BYPASS

FWD

(Import)

Sun 02/01/2015 to Sun 10/25/2020  
0000 0000

SPR/DUN-SOUTH

4350 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

DUNWODIE\_345KV\_9\_BYPASS & DUNWODIE\_345KV\_10\_BYPASS & SPRNBRK\_\_345KV\_R5S3\_BYPASS  
& SPRNBRK\_\_345KV\_R4S3\_BYPASS

Sun 02/01/2015 to Sun 10/25/2020  
0000 0000

UPNY CONED

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by:

HUDSONP\_-FARRAGUT\_345\_B3402

Mon 01/15/2018 to Sun 02/28/2021 EXT FORCE by CONED 08/28/2020  
0001 Continuous 2359

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

FWD

REV

(Import) (Export)

Mon 01/15/2018 to Sun 02/28/2021  
0001 2359

SCH - PJ - NY

2550 MW 1600 MW

Impacts Total Transfer Capability 250 MW 350 MW

TTC with All Lines In Service 2800 MW 1950 MW

Work scheduled by:

MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Sun 02/28/2021 EXT FORCE by CONED 08/28/2020  
0001 Continuous 2359

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

STLAWRNC-MOSES\_\_230\_L33P

Mon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 10/01/2020  
0456 Continuous 1600

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: IESO

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-IMO-NYISO\_LIMIT\_1600

Fri 05/01/2020 to Sat 10/31/2020 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

FWD  
(Import)  
**1900 MW**  
SCH - OH - NY  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 1950 MW

## SHOR\_NPX-SHOREHAM\_138\_CSC

Wed 07/08/2020 to Thu 10/29/2020 EXT FORCE by LIPA 10/28/2020

1247 Continuous 1900

Work scheduled by: LI

FWD REV  
(Import) (Export)  
**0 MW 0 MW**  
SCH - NPX\_CSC  
Impacts Total Transfer Capability 330 MW 330 MW  
TTC with All Lines In Service 330 MW 330 MW

## BECK\_\_\_\_-NIAGARA\_230\_PA27

Mon 08/31/2020 to Mon 11/30/2020

0700 Continuous 0700

Work scheduled by: IESO

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## SCH-IMO-NYISO\_LIMIT\_1450

Mon 08/31/2020 to Mon 11/30/2020

0700 Continuous 0700

Work scheduled by: IESO

FWD  
(Import)  
**1750 MW**  
SCH - OH - NY  
Impacts Total Transfer Capability 550 MW  
TTC with All Lines In Service 2300 MW

## NEWBRDGE\_345\_138\_BK\_1

Wed 09/02/2020 to Thu 12/31/2020 EXT FORCE by LI 09/03/2020

1807 Continuous 2359

Work scheduled by: LI

FWD  
(Import)  
**375 MW**  
SCH - PJM\_NEPTUNE  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

## MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

Wed 09/09/2020 to Sat 11/14/2020 UPDATED by NYPA 09/04/2020

0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
**2300 MW**  
MOSES SOUTH  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## SCH-IMO-NYISO\_LIMIT\_1350

Fri 09/18/2020 to Sat 10/31/2020 UPDATED by NYPA 10/20/2020

0500 Continuous 2359

Work scheduled by: NYPA

FWD  
(Import)  
**1650 MW**  
SCH - OH - NY  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1950 MW

# NYISO TRANSFER LIMITATIONS

Friday ,October 30, 2020 to Sunday ,May 01, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_-ROCHESTR\_345\_NR2

FWD

Fri 09/18/2020 to Fri 12/31/2021 UPDATED by NYPA 10/20/2020  
0500 Continuous 2359

(Import)

Work scheduled by: NYPA

DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## SPRNBRK\_-EGRDNCTR\_345\_Y49

FWD

Thu 10/01/2020 to Mon 11/30/2020 UPDATED by LI 10/11/2020  
0404 Continuous 2359

(Import)

Work scheduled by: LI

CONED - LIPA **775 MW**  
Impacts Total Transfer Capability 725 MW  
TTC with All Lines In Service 1500 MW

## EGRDNCTY\_345\_138\_AT2

FWD

Sat 10/10/2020 to Mon 11/30/2020 UPDATED by LI 10/11/2020  
1815 Continuous 2359

(Import)

Work scheduled by: LI

CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

## EGRDNCTY\_345\_138\_AT1

FWD

Sat 10/10/2020 to Mon 11/30/2020 UPDATED by LI 10/11/2020  
1856 Continuous 2359

(Import)

Work scheduled by: LI

CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

## HOMR\_NYW-PIERC\_NY\_345\_48

Mon 10/12/2020 to Fri 10/30/2020 UPDATED by PJM 10/09/2020  
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## DUNWODIE\_345KV\_3

FWD

Mon 10/19/2020 to Tue 11/24/2020 UPDATED by CONED 10/15/2020  
0001 Continuous 0159

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_4

FWD

Mon 10/19/2020 to Tue 11/24/2020 UPDATED by CONED 10/15/2020  
0001 Continuous 0159

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PLSNTVLE-DUNWODIE\_345\_W89

FWD

Mon 10/19/2020 to Tue 11/24/2020 UPDATED by CONED 10/15/2020

(Import)

0001 Continuous 0159

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

## SAND\_BAR-PLATSBURG\_115\_PV20

Mon 10/19/2020 to Fri 11/13/2020 UPDATED by ISONE 10/08/2020

0600 Continuous 1800

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

## BERKSHIR-ALPS\_\_\_\_345\_393

FWD

REV

Mon 10/19/2020 to Thu 10/29/2020 UPDATED by ISONE 10/30/2020

(Import) (Export)

0630 Continuous 1600

SCH - NE - NY

950 MW 1300 MW

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

ARR: 78

## BERKSHIR-ALPS\_\_\_\_345\_393

FWD

REV

Mon 10/19/2020 to Thu 10/29/2020 UPDATED by ISONE 10/30/2020

(Import) (Export)

0630 Continuous 1600

SCH - NPX\_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ISONE

ARR: 78

## BERKSHIR-ALPS\_\_\_\_345\_393 &amp; BERKSHIR-NORTHFLD\_345\_312

FWD

REV

Mon 10/19/2020 to Thu 10/29/2020

(Import) (Export)

0630 1600

SCH - NE - NY

950 MW 1300 MW

Impacts Total Transfer Capability 450 MW 300 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by:

ARR: 78

## BERKSHIR-NORTHFLD\_345\_312

FWD

REV

Mon 10/19/2020 to Thu 10/29/2020 UPDATED by ISONE 10/30/2020

(Import) (Export)

0630 Continuous 1600

SCH - NE - NY

900 MW 1500 MW

Impacts Total Transfer Capability 500 MW 100 MW

TTC with All Lines In Service 1400 MW 1600 MW

Work scheduled by: ISONE

## BERKSHIR-NORTHFLD\_345\_312

FWD

REV

Mon 10/19/2020 to Thu 10/29/2020 UPDATED by ISONE 10/30/2020

(Import) (Export)

0630 Continuous 1600

SCH - NPX\_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

Work scheduled by: ISONE

**NYISO TRANSFER LIMITATIONS**

Friday ,October 30, 2020 to Sunday ,May 01, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NE-NYISO\_LIMIT\_700**

FWD

Mon 10/19/2020 to Thu 10/29/2020 **UPDATED** **by ISONE** **10/30/2020**

(Import)

0630 Continuous 2359

SCH - NE - NY

**900 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1400 MW

Work scheduled by: ISONE

**SCH-NYISO-NE\_LIMIT\_800**

REV

Mon 10/19/2020 to Thu 10/29/2020 **UPDATED** **by ISONE** **10/30/2020**

(Export)

0630 Continuous 2359

SCH - NE - NY

**1000 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1600 MW

Work scheduled by: ISONE

**COOPERS\_-DOLSONAV\_345\_CCDA42**

FWD

Mon 10/19/2020 to Fri 11/13/2020 **UPDATED** **by NYPA** **10/29/2020**

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

**CHAT\_DC\_GC2**

FWD

Wed 10/21/2020 to Sat 11/14/2020

(Import)

0500 Continuous 2300

MOSES SOUTH

**2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

**CHAT\_DC\_GC2**

REV

Wed 10/21/2020 to Sat 11/14/2020

(Export)

0500 Continuous 2300

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

**SCH-NYISO-HQ\_LIMIT\_500**

REV

Wed 10/21/2020 to Sat 11/14/2020

(Export)

0500 Continuous 2300

SCH - HQ - NY

**500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

**LEEDS\_345\_LEEDS SVC**

FWD

Sun 10/25/2020 to Mon 10/26/2020 **FORCED** **by NGRID** **10/25/2020**

(Import)

0216 Continuous 0759

CENTRAL EAST - VC

**2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PIERCBRK-FIVEMILE\_345\_37

Mon 10/26/2020 to Fri 10/30/2020  
0700 Continuous 1530

Work scheduled by: NGrid

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## LEEDS\_345\_LEEDS SVC

Mon 10/26/2020 to Fri 10/30/2020  
0800 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

**2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

## LEEDS\_345KV\_R94301

Mon 10/26/2020 to Wed 11/25/2020  
0800 Continuous 1600

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

## LEEDS\_-HURLYAVE\_345\_301

Mon 10/26/2020 to Fri 12/04/2020  
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED

by CHGE

10/21/2020

FWD

(Import)

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

## SPRNBK\_-TREMONT\_345\_X28

Wed 10/28/2020 to Wed 10/28/2020  
0301 Continuous 0330

Work scheduled by: ConEd

UPDATED

by CONED

10/27/2020

FWD

(Import)

SPR/DUN-SOUTH

**4200 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

## SCRIBA\_-VOLNEY\_345\_21

Wed 10/28/2020 to Wed 10/28/2020  
0800 Daily(No Weekends) 1630

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT

**5250 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

## LEEDS\_345\_LEEDS SVC

Fri 10/30/2020 to Wed 11/04/2020  
1223 Continuous 2359

Work scheduled by: NGrid

FORCED

by NGRID

10/30/2020

FWD

(Import)

CENTRAL EAST - VC

**2950 MW**

Impacts Total Transfer Capability 25 MW

TTC with All Lines In Service 2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>W49TH_ST_345KV_5</b>						FWD	
Sat 10/31/2020	to	Sat 10/31/2020	<b>UPDATED</b>	<b>by CONED</b>	<b>10/11/2020</b>	(Import)	
0301	Continuous	0330				<b>300 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	360 MW
						TTC with All Lines In Service	660 MW
<b>W49TH_ST_345KV_7</b>						FWD	
Sat 10/31/2020	to	Sat 10/31/2020	<b>UPDATED</b>	<b>by CONED</b>	<b>10/11/2020</b>	(Import)	
0301	Continuous	0330				<b>300 MW</b>	
Work scheduled by: ConEd						Impacts Total Transfer Capability	360 MW
						TTC with All Lines In Service	660 MW
<b>SCH-NE-NYISO_LIMIT_700</b>						FWD	
Sat 10/31/2020	to	Sat 10/31/2020	<b>FORCED</b>	<b>by ISONE</b>	<b>10/30/2020</b>	(Import)	
0630	Continuous	2359				<b>900 MW</b>	
Work scheduled by: ISONE						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1400 MW
<b>SCH-NYISO-NE_LIMIT_800</b>						REV	
Sat 10/31/2020	to	Sat 10/31/2020	<b>FORCED</b>	<b>by ISONE</b>	<b>10/30/2020</b>	(Export)	
0630	Continuous	2359				<b>1000 MW</b>	
Work scheduled by: ISONE						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	1600 MW
<b>BERKSHIR-ALPS_____345_393</b>						FWD	REV
Sat 10/31/2020	to	Tue 11/10/2020	<b>FORCED</b>	<b>by ISONE</b>	<b>10/30/2020</b>	(Import)	(Export)
0630	Continuous	1600				<b>1100 MW</b>	<b>1700 MW</b>
Work scheduled by: ISONE						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	1400 MW
							1700 MW
<b>BERKSHIR-ALPS_____345_393</b>						FWD	REV
Sat 10/31/2020	to	Tue 11/10/2020	<b>FORCED</b>	<b>by ISONE</b>	<b>10/30/2020</b>	(Import)	(Export)
0630	Continuous	1600				<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: ISONE						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
							200 MW
<b>BERKSHIR-ALPS_____345_393 &amp; BERKSHIR-NORTHFLD_345_312</b>						FWD	REV
Sat 10/31/2020	to	Tue 11/10/2020				(Import)	(Export)
0630		1600				<b>1100 MW</b>	<b>1700 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	1400 MW
							1700 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>BERKSHIR-NORTHFLD_345_312</b>						FWD	
Sat 10/31/2020	to	Tue 11/10/2020	<b>FORCED</b>	<b>by ISONE</b>	<b>10/30/2020</b>	(Import)	
0630	Continuous	1600				<b>1300 MW</b>	
Work scheduled by: ISONE						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	1400 MW
<b>BERKSHIR-NORTHFLD_345_312</b>						FWD	REV
Sat 10/31/2020	to	Tue 11/10/2020	<b>FORCED</b>	<b>by ISONE</b>	<b>10/30/2020</b>	(Import)	(Export)
0630	Continuous	1600				<b>100 MW</b>	<b>100 MW</b>
Work scheduled by: ISONE						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
<b>SCH-NYISO-NE_LIMIT_700</b>							REV
Sun 11/01/2020	to	Sun 11/01/2020	<b>FORCED</b>	<b>by ISONE</b>	<b>10/30/2020</b>		(Export)
0001	Daily	0659				<b>900 MW</b>	
Work scheduled by: ISONE						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	1700 MW
<b>SCH-NE-NYISO_LIMIT_900</b>						FWD	
Sun 11/01/2020	to	Tue 11/10/2020	<b>FORCED</b>	<b>by ISONE</b>	<b>10/30/2020</b>	(Import)	
0001	Continuous	1600				<b>1100 MW</b>	
Work scheduled by: ISONE						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	1400 MW
<b>SCH-IMO-NYISO_LIMIT_1750</b>						FWD	
Sun 11/01/2020	to	Fri 04/30/2021	<b>UPDATED</b>	<b>by IESO</b>	<b>05/03/2019</b>	(Import)	
0001	Continuous	2359				<b>2050 MW</b>	
Work scheduled by: IESO						Impacts Total Transfer Capability	250 MW
						TTC with All Lines In Service	2300 MW
<b>SCH-NYISO-IMO_LIMIT_1600</b>							REV
Sun 11/01/2020	to	Fri 04/30/2021	<b>UPDATED</b>	<b>by IESO</b>	<b>05/03/2019</b>		(Export)
0001	Continuous	2359				<b>1900 MW</b>	
Work scheduled by: IESO						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	2000 MW
<b>SCH-NYISO-NE_LIMIT_800</b>							REV
Sun 11/01/2020	to	Mon 11/09/2020	<b>FORCED</b>	<b>by ISONE</b>	<b>10/30/2020</b>		(Export)
0700	Daily	2259				<b>1000 MW</b>	
Work scheduled by: ISONE						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	1700 MW



# NYISO TRANSFER LIMITATIONS

Friday ,October 30, 2020 to Sunday ,May 01, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-NE\_LIMIT\_700

Sun 11/01/2020 to Tue 11/10/2020 **FORCED** **by ISONE** **10/30/2020**  
2300 Daily 0659

Work scheduled by: ISONE

SCH - NE - NY **REV**  
(Export) **900 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 1700 MW

## PIERCBRK-FIVEMILE\_345\_37

Mon 11/02/2020 to Fri 11/06/2020 **UPDATED** **by NGRID** **10/19/2020**  
0700 Continuous 1400

Work scheduled by: NYSEG

FWD  
(Import)  
SCH - PJ - NY **2400 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 2800 MW

## S.RIPLEY-DUNKIRK\_\_230\_68

Mon 11/02/2020 to Fri 11/20/2020 **by PJM** **10/20/2020**  
0700 Continuous 1800

Work scheduled by: NGrid

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

## ROCHESTR-PANNELL\_\_345\_RP2

Wed 11/04/2020 to Wed 11/04/2020  
0800 Continuous 1200

Work scheduled by: RGE

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## SCH-IMO-NYISO\_LIMIT\_800

Thu 11/05/2020 to Thu 11/05/2020 **UPDATED** **by NYISO** **10/29/2020**  
0500 Continuous 2100

Work scheduled by: NYPA

FWD  
(Import)  
SCH - OH - NY **1100 MW**  
Impacts Total Transfer Capability 1200 MW  
TTC with All Lines In Service 2300 MW

## SPRNBK\_-TREMONT\_\_345\_X28

Fri 11/06/2020 to Sat 11/07/2020 **UPDATED** **by CONED** **10/27/2020**  
0001 Continuous 0059

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

## NIAGARA\_\_345\_230\_AT4

Fri 11/06/2020 to Fri 11/06/2020 **UPDATED** **by NYISO** **10/29/2020**  
0500 Continuous 2100

Work scheduled by: NYPA

REV  
(Export) **1750 MW**  
SCH - OH - NY  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 2000 MW

# NYISO TRANSFER LIMITATIONS

Friday ,October 30, 2020 to Sunday ,May 01, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-IMO-NYISO\_LIMIT\_1600

Fri 11/06/2020 to Fri 11/06/2020 **UPDATED by NYISO 10/29/2020**  
0500 Continuous 2100

Work scheduled by: NYPA

FWD  
(Import)  
SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 2300 MW

## BUCHAN\_S-MILLWOOD\_345\_W98

Sun 11/08/2020 to Sun 11/08/2020  
0001 Continuous 2230

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **6135 MW**  
Impacts Total Transfer Capability 85 MW  
TTC with All Lines In Service 6220 MW

## MILLWOOD\_345KV\_18

Sun 11/08/2020 to Sun 11/08/2020  
0001 Continuous 2230

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

## SPRNBK\_-TREMONT\_345\_X28

Mon 11/09/2020 to Mon 11/09/2020 **UPDATED by CONED 10/27/2020**  
0030 Continuous 0059

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

## ROSETON\_-ROCKTVRN\_345\_311

Mon 11/09/2020 to Fri 11/20/2020  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4400 MW**  
Impacts Total Transfer Capability 1820 MW  
TTC with All Lines In Service 6220 MW

## SCH-NYISO-NE\_LIMIT\_800

Tue 11/10/2020 to Tue 11/10/2020 **FORCED by ISONE 10/30/2020**  
0700 Daily 1600

Work scheduled by: ISONE

REV  
(Export)  
SCH - NE - NY **1000 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1700 MW

## DUNWODIE-MOTTHAVN\_345\_71

Thu 11/12/2020 to Thu 11/12/2020 **UPDATED by CONED 10/15/2020**  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Friday ,October 30, 2020 to Sunday ,May 01, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## DUNWODIE\_345KV\_5

Thu 11/12/2020 to Fri 11/13/2020 UPDATED by CONED 10/15/2020  
 0001 Continuous 0100  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

## DUNWODIE-MOTTHAVN\_345\_71

Fri 11/13/2020 to Fri 11/13/2020 UPDATED by CONED 10/15/2020  
 0030 Continuous 0100  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

## CHATGUAY-MASSENA\_765\_7040

Sun 11/15/2020 to Mon 11/30/2020 UPDATED by NYPA 10/26/2020  
 0100 Continuous 1900  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **1550 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_765\_7040

Sun 11/15/2020 to Mon 11/30/2020 UPDATED by NYPA 10/26/2020  
 0100 Continuous 1900  
 Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - HQ - NY	<b>0 MW</b> <b>0 MW</b>
Impacts Total Transfer Capability	1500 MW 1000 MW
TTC with All Lines In Service	1500 MW 1000 MW

## MARCY\_\_\_\_765\_345\_AT1

Sun 11/15/2020 to Mon 11/30/2020 UPDATED by NYPA 10/26/2020  
 0100 Continuous 1900  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **1750 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 3150 MW

ARR: 19

## MARCY\_\_\_\_765\_345\_AT2

Sun 11/15/2020 to Mon 11/30/2020 UPDATED by NYPA 10/26/2020  
 0100 Continuous 1900  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

ARR: 19

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

Sun 11/15/2020 to Mon 11/30/2020 UPDATED by NYPA 10/26/2020  
 0100 Continuous 1900  
 Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2265 MW**  
 Impacts Total Transfer Capability 710 MW  
 TTC with All Lines In Service 2975 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1						FWD				
Sun 11/15/2020	to	Mon 11/30/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/26/2020</u>	(Import)				
0100	Continuous	1900				MOSES SOUTH	500 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MASSENA_-MARCY____765_MSU1						FWD	REV			
Sun 11/15/2020	to	Mon 11/30/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/26/2020</u>	(Import)	(Export)			
0100	Continuous	1900				SCH - HQ - NY	475 MW	1000 MW		
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
MASSENA_-MARCY____765_MSU1						FWD				
Sun 11/15/2020	to	Mon 11/30/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/26/2020</u>	(Import)				
0100	Continuous	1900				SCH - HQ_CEDARS	90 MW			
Work scheduled by: NYPA						Impacts Total Transfer Capability	109 MW			
						TTC with All Lines In Service	199 MW			
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD				
Sun 11/15/2020	to	Mon 11/30/2020				(Import)				
0100		1900				MOSES SOUTH	500 MW			
Work scheduled by:						Impacts Total Transfer Capability	2650 MW			
						TTC with All Lines In Service	3150 MW			
MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2						FWD	REV			
Sun 11/15/2020	to	Mon 11/30/2020				(Import)	(Export)			
0100		1900				SCH - HQ - NY	850 MW	0 MW		
Work scheduled by:						Impacts Total Transfer Capability	650 MW 1000 MW			
						TTC with All Lines In Service	1500 MW 1000 MW			
MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2						FWD				
Sun 11/15/2020	to	Mon 11/30/2020				(Import)				
0100		1900				SCH - HQ_CEDARS	90 MW			
Work scheduled by:						Impacts Total Transfer Capability	109 MW			
						TTC with All Lines In Service	199 MW			
STLAWRNC-MOSES____230_L33P & MASSENA_-MARCY____765_MSU1						FWD				
Sun 11/15/2020	to	Mon 11/30/2020				(Import)				
0100		1900				SCH - HQ_CEDARS	90 MW			
Work scheduled by:						Impacts Total Transfer Capability	109 MW			
						TTC with All Lines In Service	199 MW			

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES\_\_\_\_230\_L33P & MOSES\_\_\_\_-MASSENA\_230\_MMS1 & MOSES\_\_\_\_-  
MASSENA\_230\_MMS2

FWD

(Import)

Sun 11/15/2020 to Mon 11/30/2020  
0100 1900

SCH - HQ\_CEDARS

90 MW

Impacts Total Transfer Capability 109 MW

TTC with All Lines In Service 199 MW

Work scheduled by:

W49TH\_ST\_345KV\_5

FWD

(Import)

Tue 11/17/2020 to Tue 11/17/2020  
0001 Continuous 0030

SCH - PJM\_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH\_ST\_345KV\_7

FWD

(Import)

Tue 11/17/2020 to Tue 11/17/2020  
0001 Continuous 0030

SCH - PJM\_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH\_ST\_345KV\_5

FWD

(Import)

Thu 11/19/2020 to Thu 11/19/2020  
1830 Continuous 1900

SCH - PJM\_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH\_ST\_345KV\_7

FWD

(Import)

Thu 11/19/2020 to Thu 11/19/2020  
1830 Continuous 1900

SCH - PJM\_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH\_ST\_345KV\_6

FWD

(Import)

Fri 11/20/2020 to Wed 11/25/2020 UPDATED by CE 08/06/2020  
0001 Continuous 2300

SCH - PJM\_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

W49TH\_ST\_345KV\_8

FWD

(Import)

Fri 11/20/2020 to Wed 11/25/2020 UPDATED by CE 08/06/2020  
0001 Continuous 2300

SCH - PJM\_HTP

300 MW

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

Work scheduled by: ConEd

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

---

**SPRNBK\_-TREMONT\_\_345\_X28**

Tue 11/24/2020 to Wed 11/25/2020  
0101 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

---

**BUCHAN\_N-EASTVIEW\_345\_W93**

Wed 11/25/2020 to Wed 11/25/2020  
0301 Continuous 0330

Work scheduled by: ConEd

by CONED 10/16/2020

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

---

**EASTVIEW-SPRNBK\_\_345\_W79**

Wed 11/25/2020 to Thu 11/26/2020  
0301 Continuous 0300

Work scheduled by: ConEd

by CONED 10/16/2020

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

---

**MOTTHAVN-RAINEY\_\_345\_Q12**

Wed 11/25/2020 to Thu 12/03/2020  
0301 Continuous 0159

Work scheduled by: ConEd

UPDATED by CONED 10/16/2020

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

---

**BUCHAN\_N-EASTVIEW\_345\_W93**

Thu 11/26/2020 to Thu 11/26/2020  
0130 Continuous 0300

Work scheduled by: ConEd

by CONED 10/16/2020

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

---

**DOLSONAV-ROCKTVRN\_345\_DART44**

Mon 11/30/2020 to Mon 12/14/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/27/2020

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

---

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Mon 11/30/2020 to Fri 12/11/2020  
0800 Continuous 1600

Work scheduled by: PJM

by LI 09/14/2020

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

---

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NEWBRIDGE-DUFFYAVE\_345\_501**

FWD

Mon 11/30/2020 to Fri 12/11/2020

by LI09/14/2020

(Import)

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJM\_NEPTUNE

**0 MW**

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

**MARCY\_345KV\_CSC**

FWD

Tue 12/01/2020 to Fri 12/11/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

**2925 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

**MOSES\_-ADIRNDCK\_230\_Ma1**

FWD

Tue 12/01/2020 to Sat 02/27/2021

UPDATEDby NYPA07/27/2020

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

**LAFAYTTE-CLRKSCRN\_345\_4-46**

FWD

Tue 12/01/2020 to Tue 12/01/2020

UPDATEDby NGRID10/05/2020

(Import)

0730 Daily(No Weekends) 1230

Work scheduled by: NGrid

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

**W49TH\_ST\_345KV\_6**

FWD

Tue 12/01/2020 to Tue 12/01/2020

UPDATEDby CE08/06/2020

(Import)

2230 Continuous 2300

Work scheduled by: ConEd

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_8**

FWD

Tue 12/01/2020 to Tue 12/01/2020

UPDATEDby CE08/06/2020

(Import)

2230 Continuous 2300

Work scheduled by: ConEd

SCH - PJM\_HTP

**300 MW**

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

**BRANCHBG-HOPATCON\_500\_5060**

FWD

Wed 12/02/2020 to Wed 12/02/2020

UPDATEDby PJM10/26/2020

(Import)

0200 Continuous 1500

Work scheduled by: PJM

UPNY CONED

**6025 MW**

Impacts Total Transfer Capability 195 MW

TTC with All Lines In Service 6220 MW

# NYISO TRANSFER LIMITATIONS

Friday ,October 30, 2020 to Sunday ,May 01, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## NIAGARA\_-KINTIGH\_345\_NS1-38

Thu 12/03/2020 to Tue 12/15/2020 **UPDATED** **by NYISO** **06/24/2020**  
 0800 Continuous 1900  
 Work scheduled by: RGE

FWD  
 (Import)  
 DYSINGER EAST **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

## KINTIGH\_-ROCHESTR\_345\_SR1-39

Thu 12/03/2020 to Fri 12/31/2021 **UPDATED** **by NYISO** **06/24/2020**  
 0800 Continuous 2359  
 Work scheduled by: RGE

FWD  
 (Import)  
 DYSINGER EAST **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

## KINTIGH\_-ROCHESTR\_345\_SR1-39 & NIAGARA\_-ROCHESTR\_345\_NR2

Thu 12/03/2020 to Fri 12/31/2021  
 0800 2359  
 Work scheduled by:

FWD  
 (Import)  
 DYSINGER EAST **1300 MW**  
 Impacts Total Transfer Capability 1850 MW  
 TTC with All Lines In Service 3150 MW

## BECK\_-PACKARD\_230\_BP76

Fri 12/04/2020 to Fri 12/04/2020  
 0730 Daily(No Weekends) 1530  
 Work scheduled by: NGrid

FWD REV  
 (Import) (Export)  
 SCH - OH - NY **1750 MW 1400 MW**  
 Impacts Total Transfer Capability 550 MW 600 MW  
 TTC with All Lines In Service 2300 MW 2000 MW

## LEEDS\_345KV\_R94301

Fri 12/04/2020 to Fri 12/04/2020 **UPDATED** **by CHGE** **10/21/2020**  
 1500 Continuous 1600  
 Work scheduled by: CHGE

FWD  
 (Import)  
 UPNY CONED **3800 MW**  
 Impacts Total Transfer Capability 2420 MW  
 TTC with All Lines In Service 6220 MW

## OSWEGO\_COMPLEX\_AVR\_O/S

Sun 12/06/2020 to Sun 12/06/2020  
 0900 Continuous 0930  
 Work scheduled by: Gen

FWD  
 (Import)  
 CENTRAL EAST - VC **2870 MW**  
 Impacts Total Transfer Capability 105 MW  
 TTC with All Lines In Service 2975 MW

## SAND\_BAR-PLATSBRG\_115\_PV20

Mon 12/07/2020 to Fri 12/11/2020  
 0700 Continuous 1530  
 Work scheduled by: NYPA

SCH - NE - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service



CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MOTTHAVN-RAINEY\_\_\_345\_Q11

Tue 12/08/2020 to Sun 12/13/2020  
0201 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 10/29/2020

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## LONG\_MTN-CRICKVLY\_345\_398

Tue 12/08/2020 to Thu 12/10/2020  
0700 Continuous 1600

Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NE - NY **700 MW 1300 MW**  
Impacts Total Transfer Capability 700 MW 400 MW  
TTC with All Lines In Service 1400 MW 1700 MW

## LONG\_MTN-CRICKVLY\_345\_398

Tue 12/08/2020 to Thu 12/10/2020  
0700 Continuous 1600

Work scheduled by: ISONE

FWD REV  
(Import) (Export)  
SCH - NPX\_1385 **100 MW 100 MW**  
Impacts Total Transfer Capability 100 MW 100 MW  
TTC with All Lines In Service 200 MW 200 MW

## SCH-NE-NYISO\_LIMIT\_400

Tue 12/08/2020 to Thu 12/10/2020  
0700 Continuous 1600

Work scheduled by: ISONE

FWD  
(Import)  
SCH - NE - NY **600 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 1400 MW

## SCH-NYISO-NE\_LIMIT\_1000

Tue 12/08/2020 to Thu 12/10/2020  
0700 Continuous 1600

Work scheduled by: ISONE

REV  
(Export)  
SCH - NE - NY **1200 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1700 MW

## ROCHESTR-PANNELL\_\_\_345\_RP1

Thu 12/10/2020 to Thu 12/10/2020  
0800 Continuous 1200

Work scheduled by: RGE

FWD  
(Import)  
DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

## MARCY\_\_\_-EDIC\_\_\_345\_UE1-7

Mon 12/14/2020 to Mon 12/14/2020  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

ARR: 19&16

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SAND\_BAR-PLATSBURG\_115\_PV20

Mon 12/14/2020 to Fri 12/18/2020  
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

## FRASANNX-COOPERS\_\_345\_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## MARCY\_\_-FRASANNX\_345\_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020  
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

## STONYRDG-HILLSIDE\_230\_72

Wed 12/16/2020 to Mon 12/21/2020  
0800 Continuous 0300

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

## N.SCTLND-LEEDS\_\_345\_93

Thu 12/17/2020 to Fri 12/18/2020  
0800 Continuous 1500

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

## BUCHAN\_N-EASTVIEW\_345\_W93

Tue 12/22/2020 to Tue 12/22/2020 UPDATED by CE 10/16/2020  
0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

## EASTVIEW-SPRNBK\_\_345\_W79

Tue 12/22/2020 to Fri 12/25/2020 UPDATED by CE 10/16/2020  
0001 Continuous 0259

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1870 MW

TTC with All Lines In Service 6220 MW

# NYISO TRANSFER LIMITATIONS

Friday ,October 30, 2020 to Sunday ,May 01, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## BUCHAN\_N-EASTVIEW\_345\_W93

FWD

Fri 12/25/2020 to Fri 12/25/2020 UPDATED by CE 10/16/2020  
0230 Continuous 0259

(Import)

Work scheduled by: ConEd

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

## SPRNBK\_-TREMONT\_345\_X28

FWD

Sat 12/26/2020 to Tue 12/29/2020 UPDATED by CE 10/16/2020  
0301 Continuous 0300

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

## LADENTWN-BUCHAN\_S\_345\_Y88

FWD

Mon 12/28/2020 to Fri 02/12/2021 UPDATED by CE 10/16/2020  
0300 Continuous 0300

(Import)

Work scheduled by: ConEd

UPNY CONED **5930 MW**  
Impacts Total Transfer Capability 290 MW  
TTC with All Lines In Service 6220 MW

## SPRNBK\_-TREMONT\_345\_X28

FWD

Wed 12/30/2020 to Wed 12/30/2020 UPDATED by CE 10/16/2020  
2130 Continuous 2200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **4200 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 4600 MW

## PORTER\_-ROTTDAM\_230\_31

FWD

Mon 02/01/2021 to Sat 02/27/2021  
0600 Continuous 1830

(Import)

Work scheduled by: NGrid

CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

## DUNWODIE\_345KV\_5

FWD

Thu 02/04/2021 to Fri 02/05/2021  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## DUNWODIE\_345KV\_7

FWD

Thu 02/04/2021 to Fri 02/05/2021  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 6220MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SPRNBK\_-DUNWODIE\_345\_W75

Thu 02/04/2021 to Fri 02/05/2021

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## SPRNBK\_345KV\_RNS3

Thu 02/04/2021 to Fri 02/05/2021

0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

## PLSNTVLY-WOOD\_ST\_345\_F30

Sun 02/14/2021 to Tue 02/16/2021

2000 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CONED 09/28/2020

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

## PLSNTVLY\_345KV\_RNS5

Sun 02/14/2021 to Tue 02/16/2021

2000 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CONED 09/28/2020

FWD

(Import)

UPNY CONED

3800 MW

Impacts Total Transfer Capability 2420 MW

TTC with All Lines In Service 6220 MW

## BERKSHIR-ALPS\_345\_393

Wed 02/17/2021 to Fri 02/19/2021

0730 Continuous 1600

Work scheduled by: NGrid

ARR: 78

FWD

REV

(Import) (Export)

SCH - NE - NY

1100 MW 1700 MW

Impacts Total Transfer Capability 300 MW 0 MW

TTC with All Lines In Service 1400 MW 1700 MW

## BERKSHIR-ALPS\_345\_393

Wed 02/17/2021 to Fri 02/19/2021

0730 Continuous 1600

Work scheduled by: NGrid

ARR: 78

FWD

REV

(Import) (Export)

SCH - NPX\_1385

100 MW 100 MW

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

## EFISHKIL-WOOD\_ST\_345\_F39

Thu 02/18/2021 to Sat 02/20/2021

2100 Continuous 0200

Work scheduled by: ConEd

UPDATEDby CE04/01/2020

FWD

(Import)

UPNY CONED

4000 MW

Impacts Total Transfer Capability 2220 MW

TTC with All Lines In Service 6220 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## WOOD\_ST\_-PLSNTVLE\_345\_Y87

FWD

Thu 02/18/2021 to Sat 02/20/2021

UPDATEDby CE04/01/2020

(Import)

2100 Continuous 0200

UPNY CONED

**5905 MW**

Impacts Total Transfer Capability 315 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

## SAND\_BAR-PLATSBRG\_115\_PV20

Mon 02/22/2021 to Fri 02/26/2021

0600 Daily 1800

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ISONE

## CHATGUAY-MASSENA\_765\_7040

FWD

Sun 02/28/2021 to Mon 03/01/2021

0500 Continuous 1730

(Import)

MOSES SOUTH

**1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## CHATGUAY-MASSENA\_765\_7040

FWD

REV

Sun 02/28/2021 to Mon 03/01/2021

0500 Continuous 1730

(Import) (Export)

SCH - HQ - NY

**0 MW****0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

## MASSENA\_-MARCY\_765\_MSU1

FWD

Sun 02/28/2021 to Mon 03/01/2021

0500 Continuous 1730

(Import)

CENTRAL EAST - VC

**2265 MW**

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

## MASSENA\_-MARCY\_765\_MSU1

FWD

Sun 02/28/2021 to Mon 03/01/2021

0500 Continuous 1730

(Import)

MOSES SOUTH

**500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

## MASSENA\_-MARCY\_765\_MSU1

FWD

REV

Sun 02/28/2021 to Mon 03/01/2021

0500 Continuous 1730

(Import) (Export)

SCH - HQ - NY

**475 MW****1000 MW**

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

Work scheduled by: NYPA

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 6220MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MASSENA\_-MARCY\_\_\_765\_MSU1**

Sun 02/28/2021 to Mon 03/01/2021  
 0500 Continuous 1730

Work scheduled by: NYPA

FWD  
 (Import)  
 SCH - HQ\_CEDARS **90 MW**  
 Impacts Total Transfer Capability 109 MW  
 TTC with All Lines In Service 199 MW

**MASSENA\_-MARCY\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040**

Sun 02/28/2021 to Mon 03/01/2021  
 0500 1730

Work scheduled by:

FWD  
 (Import)  
 MOSES SOUTH **500 MW**  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

**STLAWRNC-MOSES\_\_\_230\_L33P & MASSENA\_-MARCY\_\_\_765\_MSU1**

Sun 02/28/2021 to Mon 03/01/2021  
 0500 1730

Work scheduled by:

FWD  
 (Import)  
 SCH - HQ\_CEDARS **90 MW**  
 Impacts Total Transfer Capability 109 MW  
 TTC with All Lines In Service 199 MW

**DUNWODIE\_345KV\_3**

Mon 03/01/2021 to Mon 03/01/2021  
 0001 Continuous 0030

Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_5**

Mon 03/01/2021 to Mon 03/01/2021  
 0001 Continuous 0030

Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**EASTVIEW-SPRNBK\_\_\_345\_W64**

Mon 03/01/2021 to Mon 03/01/2021 **UPDATED by CONED 01/23/2020**  
 0001 Continuous 0030

Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1870 MW  
 TTC with All Lines In Service 6220 MW

**SPRNBK\_\_\_345KV\_RNS5**

Mon 03/01/2021 to Mon 03/01/2021 **UPDATED by CONED 01/23/2020**  
 0001 Continuous 0030

Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MILLWOOD-EASTVIEW\_345\_W99**

FWD

Mon 03/01/2021 to Mon 03/22/2021 **UPDATED by CONED 01/23/2020**

(Import)

0001 Continuous 0200

UPNY CONED

**5985 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: ConEd

**DUNWODIE-MOTTHAVN\_345\_71**

FWD

Mon 03/01/2021 to Mon 04/05/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**MOTTHAVN-RAINEY\_\_\_345\_Q11**

FWD

Mon 03/01/2021 to Tue 04/06/2021

(Import)

0001 Continuous 0700

SPR/DUN-SOUTH

**3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

**EDIC\_\_\_-N.SCTLND\_345\_14**

FWD

Tue 03/02/2021 to Mon 05/31/2021

(Import)

0600 Continuous 1830

CENTRAL EAST - VC

**2240 MW**

Impacts Total Transfer Capability 735 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**PORTER\_\_-ROTTRDAM\_230\_31**

FWD

Tue 03/02/2021 to Mon 05/31/2021

(Import)

0600 Continuous 1830

CENTRAL EAST - VC

**2805 MW**

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

**MOSES\_\_\_-ADIRNDCK\_230\_MAI**

FWD

Tue 03/02/2021 to Mon 05/31/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

**NIAGARA\_-ROBNSNRD\_230\_64**

REV

Fri 03/12/2021 to Fri 03/12/2021

(Export)

0500 Continuous 1700

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Friday ,October 30, 2020 to Sunday ,May 01, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MARCY___345KV_CSC</b>					FWD	
Sat 03/13/2021	to	Sat 03/13/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>07/29/2020</u>	(Import)
0700	Continuous	1730				
Work scheduled by: NYPA					CENTRAL EAST - VC	<b>2925 MW</b>
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2975 MW
<b>EASTVIEW-SPRNBK___345_W64</b>					FWD	
Mon 03/22/2021	to	Mon 03/22/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/23/2020</u>	(Import)
0130	Continuous	0200				
Work scheduled by: ConEd					UPNY CONED	<b>4350 MW</b>
					Impacts Total Transfer Capability	1870 MW
					TTC with All Lines In Service	6220 MW
<b>SPRNBK___345KV_RNS5</b>					FWD	
Mon 03/22/2021	to	Mon 03/22/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/23/2020</u>	(Import)
0130	Continuous	0200				
Work scheduled by: ConEd					SPR/DUN-SOUTH	<b>3200 MW</b>
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
<b>W49TH_ST_345KV_5</b>					FWD	
Fri 03/26/2021	to	Wed 05/05/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>10/06/2020</u>	(Import)
0001	Continuous	0300				
Work scheduled by: ConEd					SCH - PJM_HTP	<b>300 MW</b>
					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
<b>CLAY___-EDIC___345_2-15</b>					FWD	
Mon 03/29/2021	to	Fri 04/16/2021			<u>09/12/2020</u>	(Import)
0800	Continuous	1730				
Work scheduled by: NYPA					OSWEGO EXPORT	<b>4850 MW</b>
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
<b>ROCHESTR-PANNELL___345_RP2</b>					FWD	
Wed 03/31/2021	to	Mon 04/12/2021				(Import)
0500	Continuous	1700				
Work scheduled by: NYPA					DYSINGER EAST	<b>2300 MW</b>
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
<b>LINDN_CG-LNDVFT___345_V-3022</b>					FWD	REV
Sun 04/04/2021	to	Sat 04/10/2021				(Import) (Export)
1400	Continuous	1400				
Work scheduled by: PJM					SCH - PJM_VFT	<b>0 MW</b> <b>0 MW</b>
					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW



# NYISO TRANSFER LIMITATIONS

Friday ,October 30, 2020 to Sunday ,May 01, 2022

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DUNWODIE\_345KV\_3

Mon 04/05/2021 to Mon 04/05/2021  
0230 Continuous 0300  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_5

Mon 04/05/2021 to Mon 04/05/2021  
0230 Continuous 0300  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### PLSNTVLY-WOOD\_ST\_345\_F31

Tue 04/27/2021 to Wed 04/28/2021  
0001 Continuous 0159  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 2220 MW  
TTC with All Lines In Service 6220 MW

### PLSNTVLY\_345KV\_RNS4

Tue 04/27/2021 to Wed 04/28/2021  
0001 Continuous 0159  
Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 2420 MW  
TTC with All Lines In Service 6220 MW

### SPRNBK\_345KV\_RNS4

Sat 05/01/2021 to Sat 05/01/2021 **UPDATED by CONED 10/06/2020**  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

### SPRNBK\_-W49TH\_ST\_345\_M52

Sat 05/01/2021 to Tue 05/04/2021 **UPDATED by CONED 10/06/2020**  
0001 Continuous 0300  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

### W49TH\_ST\_345KV\_7

Sat 05/01/2021 to Tue 05/04/2021 **UPDATED by CONED 10/06/2020**  
0001 Continuous 0300  
Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-IMO-NYISO\_LIMIT\_1600

FWD

Sat 05/01/2021 to Sun 10/31/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 1950 MW

Work scheduled by: IESO

## CLAY -EDIC 345\_2-15

FWD

Mon 05/03/2021 to Fri 05/07/2021

(Import)

0700 Continuous 1530

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

## PANNELL -CLAY 345\_2

FWD

Mon 05/03/2021 to Sun 05/30/2021

(Import)

0700 Continuous 1730

WEST CENTRAL

**1300 MW**

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYPA

## HURLYAVE-ROSETON 345\_303

FWD

Mon 05/03/2021 to Fri 05/21/2021

(Import)

0800 Continuous 1600

UPNY CONED

**4100 MW**

Impacts Total Transfer Capability 2120 MW

TTC with All Lines In Service 6220 MW

Work scheduled by: CHGE

## SPRNBK 345KV\_RNS4

FWD

Tue 05/04/2021 to Tue 05/04/2021 UPDATED by CONED 10/06/2020

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

## CLAY -EDIC 345\_1-16

FWD

Mon 05/10/2021 to Fri 05/14/2021

(Import)

0700 Continuous 1530

OSWEGO EXPORT

**4850 MW**

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

## VOLNEY -MARC 345\_19

FWD

Tue 06/01/2021 to Wed 06/02/2021

(Import)

0700 Continuous 1730

CENTRAL EAST - VC

**2825 MW**

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

# NYISO TRANSFER LIMITATIONS

Friday ,October 30, 2020 to Sunday ,May 01, 2022

## Seasonal Limits

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY\_\_-MARCYS\_\_345\_19

FWD

Tue 06/01/2021 to Wed 06/02/2021  
0700 Continuous 1730

(Import)

OSWEGO EXPORT 4900 MW

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19

FRASER\_\_-GILBOA\_\_345\_GF5-35

FWD

Tue 06/01/2021 to Mon 06/07/2021  
0700 Continuous 1730

(Import)

CENTRAL EAST - VC 2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Tue 06/01/2021 to Sun 11/14/2021  
0700 Continuous 1300

(Import)

MOSES SOUTH 2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

PORTER\_\_-ROTTRDAM\_230\_30

FWD

Thu 06/03/2021 to Wed 09/15/2021  
0600 Continuous 0559

(Import)

CENTRAL EAST - VC 2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NGrid

MARCYS\_\_-EDICS\_\_345\_UE1-7

FWD

Thu 06/03/2021 to Fri 06/04/2021  
0700 Continuous 1730

(Import)

OSWEGO EXPORT 5250 MW

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

MARCYS\_\_345KV\_CSC

FWD

Sat 06/05/2021 to Sat 06/05/2021  
0700 Continuous 1730

(Import)

CENTRAL EAST - VC 2925 MW

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

SAND\_BAR-PLATSBRG\_115\_PV20

Tue 08/03/2021 to Tue 08/03/2021  
0700 Continuous 1830

SCH - NE - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: NYPA

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## FRASANNX-COOPERS\_\_345\_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## MARCY\_\_-FRASANNX\_345\_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021  
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC 2500 MW  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

## NIAGARA\_-KINTIGH\_\_345\_NS1-38

Mon 09/13/2021 to Fri 09/17/2021  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST 1400 MW  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

## PORTER\_\_-ROTTDAM\_230\_30

Wed 09/15/2021 to Tue 11/30/2021  
0600 Continuous 1830

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC 2805 MW  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

## EDIC\_\_-N.SCTLND\_345\_14

Thu 09/16/2021 to Sun 11/14/2021  
0600 Continuous 1830

Work scheduled by: NGrid

FWD  
(Import)  
CENTRAL EAST - VC 2240 MW  
Impacts Total Transfer Capability 735 MW  
TTC with All Lines In Service 2975 MW

## HURLYAVE-ROSETON\_\_345\_303

Thu 09/16/2021 to Sun 10/17/2021  
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 09/22/2020

FWD  
(Import)  
UPNY CONED 4100 MW  
Impacts Total Transfer Capability 2120 MW  
TTC with All Lines In Service 6220 MW

## PANNELL\_-CLAY\_\_\_\_345\_1

Mon 09/20/2021 to Fri 09/24/2021  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL 1300 MW  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 6220MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## PANNELL\_-CLAY\_\_\_\_\_345\_2

Mon 09/27/2021 to Fri 10/01/2021  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL 1300 MW  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

## W49TH\_ST\_345KV\_6

Tue 09/28/2021 to Tue 09/28/2021  
0100 Continuous 0130

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP 300 MW  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

## E13THSTA-FARRAGUT\_345\_46

Tue 09/28/2021 to Tue 10/26/2021  
0100 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## W49TH\_ST-E13THSTA\_345\_M55

Tue 09/28/2021 to Tue 10/26/2021  
0100 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH 3800 MW  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

## LEEDS\_\_\_-HURLYAVE\_345\_301

Mon 10/18/2021 to Fri 11/19/2021  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED 4100 MW  
Impacts Total Transfer Capability 2120 MW  
TTC with All Lines In Service 6220 MW

## W49TH\_ST\_345KV\_6

Tue 10/26/2021 to Tue 10/26/2021  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP 300 MW  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

## SCH-IMO-NYISO\_LIMIT\_1750

Mon 11/01/2021 to Fri 12/31/2021  
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

FWD  
(Import)  
SCH - OH - NY 2050 MW  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 2300 MW

# NYISO TRANSFER LIMITATIONS

Friday ,October 30, 2020 to Sunday ,May 01, 2022

CENTRAL EAST 3100MW  
 CENTRAL EAST - VC 2975MW  
 TOTAL EAST 6500MW  
 UPNY CONED 6220MW  
 SPR/DUN-SOUTH 4600MW  
 DYSINGER EAST 3150MW  
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## SCH-NYISO-IMO\_LIMIT\_1600

REV

Mon 11/01/2021 to Fri 12/31/2021

UPDATEDby IESO05/03/2019

(Export)

0001 Continuous 2359

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability

100 MW

Work scheduled by: IESO

TTC with All Lines In Service

2000 MW

## MOSES-ADIRNDCK\_230\_MAL

FWD

Wed 12/01/2021 to Tue 05/31/2022

(Import)

0700 Continuous 1300

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

Work scheduled by: NYPA

TTC with All Lines In Service

3150 MW